

**State Load Despatch Center, Airoli (MSETCL) Statement I**  
**Daily system Report for 24/May/2023 WEDNESDAY**

| I GENERATION (MUs)  |                |                 | II EXCHANGES (MUs)             |                |                  |
|---------------------|----------------|-----------------|--------------------------------|----------------|------------------|
| A) MSPGCL           | Daily          | Monthly         | E) InterState Exchanges        | Daily          | Monthly          |
| 1) Thermal          | 167.391        | 3949.828        | 1) Gujrat                      | -0.065         | -79.496          |
| 2) Hydro            | 24.286         | 510.523         | 2) Madhya Pradesh              | 6.243          | 166.332          |
| 3) Gas              | 5.293          | 126.062         | 3) Chattisgarh                 | 3.350          | 124.640          |
| <b>Total MSPGCL</b> | <b>196.970</b> | <b>4586.413</b> | 4) Maharashtra                 | 211.930        | 4876.812         |
| B) 1) APLM          | 71.415         | 1359.851        | 5) Goa (Amona)                 | -1.635         | -31.912          |
| 2) JSWEL            | 23.420         | 508.086         | <b>Total</b>                   | <b>219.823</b> | <b>5056.376</b>  |
| 3) VIPL             | 0.000          | 0.000           | a) Mumbai Schedule             | 46.341         | 938.257          |
| 4) RPL(AMT)         | 25.047         | 581.841         | b) Mumbai Drawl                | 47.740         | 1029.442         |
| 5) SWPGPL           | 10.646         | 239.805         | c) MSEDCL Bilateral *          | 108.475        | 2309.163         |
| 6) Other IPP        | 5.905          | 245.472         | Include PX                     | 0.000          | 0.000            |
| 7) PGPL             | 0.000          | 0.000           | d) Mumbai Bilateral *          | 46.341         | 938.168          |
| C) 1) TPCL Thermal  | 10.359         | 279.546         | Include PX                     | 0.000          | 0.000            |
| 2) TPCL Hydro       | 5.348          | 113.556         | Standby                        | 0.000          | 0.089            |
| 3) TPCL Gas         | 2.223          | 53.766          | <b>H) ENERGY CATERED (MUs)</b> |                |                  |
| 4) AEML Thermal     | 9.612          | 243.107         | 1) MSEDCL                      | 536.557        | 12110.720        |
| <b>D) STATE</b>     |                |                 | 2) Mumbai Discoms              | 75.282         | 1719.417         |
| 1) Thermal          | 323.795        | 7407.536        | 3) Other Discoms               | 10.484         | 246.891          |
| (A1+C1+C4+(B1-B6))  |                |                 | <b>TOTAL STATE</b>             | <b>622.323</b> | <b>14077.028</b> |
| 2) Hydro            | 29.634         | 624.079         |                                |                |                  |
| (A2+C2)             |                |                 |                                |                |                  |
| 3) Gas              | 7.516          | 179.828         |                                |                |                  |
| (A3+B7+C3)          |                |                 |                                |                |                  |
| 4) Wind             | 25.459         | 430.034         |                                |                |                  |
| 6) SOLAR            | 16.096         | 379.175         |                                |                |                  |
| <b>TOTAL STATE</b>  | <b>402.500</b> | <b>9020.652</b> |                                |                |                  |

\* Displayed for information, not added in total.

**DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II**

| PARTICULARS                | A. Morning Peak at 12 Hrs | B. Day Peak at 15 Hrs | C. Evening Peak at 21 Hrs | D. Night Minimum at 8 Hrs |
|----------------------------|---------------------------|-----------------------|---------------------------|---------------------------|
| MSPGCL Thermal             | 6966                      | 7073                  | 7074                      | 7118                      |
| MSPGCL Hydro               | 735                       | 1152                  | 1478                      | 718                       |
| MSPGCL Gas                 | 208                       | 206                   | 220                       | 231                       |
| MSPGCL Total Generation    | 7909                      | 8431                  | 8772                      | 8067                      |
| Central Sector Receipt     | 10614                     | 10518                 | 7880                      | 8903                      |
| WIND                       | 271                       | 751                   | 1887                      | 447                       |
| CPP / IPP Thermal          | 4838                      | 5496                  | 5963                      | 5077                      |
| CPP / IPP Gas              | 0                         | 0                     | 0                         | 0                         |
| SOLAR                      | 2128                      | 1728                  | 0                         | 580                       |
| Exchange with Mumbai       | -2361                     | -2424                 | -1902                     | -1702                     |
| <b>MSEDCL DEMAND MET</b>   | <b>22938</b>              | <b>24047</b>          | <b>22113</b>              | <b>20933</b>              |
| Load Shedding              | 0                         | 0                     | 0                         | 0                         |
| MSEDCL DEMAND              | 22938                     | 24047                 | 22113                     | 20933                     |
| TPCL GENERATION            | 754                       | 697                   | 878                       | 603                       |
| AEML GENERATION            | 491                       | 500                   | 403                       | 303                       |
| <b>MUMBAI DEMAND</b>       | <b>3606</b>               | <b>3621</b>           | <b>3183</b>               | <b>2608</b>               |
| <b>OTHER DISCOM DEMAND</b> | <b>461</b>                | <b>453</b>            | <b>487</b>                | <b>439</b>                |
| STATE DEMAND MET           | 27005                     | 28121                 | 25783                     | 23980                     |
| <b>STATE DEMAND</b>        | <b>27005</b>              | <b>28121</b>          | <b>25783</b>              | <b>23980</b>              |
| Frequency (Hz)             | 50.01                     | 49.96                 | 50.01                     | 50.01                     |

**FREQUENCY PARTICULARS**

| MAXIMUM FREQ.         | MINIMUM FREQ.         | AVERAGE FREQ. | FREQ. BELOW 49.4 Hz |
|-----------------------|-----------------------|---------------|---------------------|
| 50.23 Hz at 17.03 Hrs | 49.79 Hz at 15.43 Hrs | 50            | 0 % of Time(min)    |

Note : The report is based on Operational Data and is for statistical purpose only.

## Daily and Progressive Generation,Maximum,Minimum for 24/May/2023

| Generating unit    | Generation   |                |          |          |
|--------------------|--------------|----------------|----------|----------|
|                    | Daily (Mus)  | Monthly (Mus)  | Max (MW) | Min (MW) |
| <b>Koradi</b>      |              |                |          |          |
| Unit 6             | 3.86         | 102.72         | 175      | 140      |
| Unit 8             | 13.82        | 271.29         | 604      | 547      |
| Unit 9             | 13.39        | 303.83         | 602      | 524      |
| Unit 10            | 12.52        | 223.28         | 562      | 485      |
| <b>Total</b>       | <b>43.59</b> | <b>901.12</b>  |          |          |
| <b>Bhusawal</b>    |              |                |          |          |
| Unit 3             | 3.44         | 81.52          | 155      | 135      |
| Unit 4             | 8.66         | 195.61         | 490      | 0        |
| Unit 5             | 9.63         | 244.74         | 495      | 0        |
| <b>Total</b>       | <b>21.73</b> | <b>521.88</b>  |          |          |
| <b>Parli</b>       |              |                |          |          |
| Unit 6             | 4.38         | 85.30          | 246      | 50       |
| Unit 7             | 1.27         | 92.56          | 140      | 0        |
| Unit 8             | 4.16         | 110.13         | 195      | 144      |
| <b>Total</b>       | <b>9.82</b>  | <b>287.98</b>  |          |          |
| <b>Chandrapur</b>  |              |                |          |          |
| Unit 3             | 3.72         | 86.36          | 163      | 142      |
| Unit 4             | 3.72         | 76.88          | 158      | 139      |
| Unit 5             | 0.00         | 170.06         | 0        | 0        |
| Unit 6             | 9.65         | 220.93         | 410      | 370      |
| Unit 7             | 9.75         | 224.09         | 420      | 380      |
| Unit 8             | 11.29        | 230.76         | 487      | 453      |
| Unit 9             | 11.03        | 262.30         | 500      | 429      |
| <b>Total</b>       | <b>49.15</b> | <b>1271.38</b> |          |          |
| <b>Paras</b>       |              |                |          |          |
| Unit 3             | 4.92         | 114.42         | 222      | 168      |
| Unit 4             | 4.89         | 119.58         | 244      | 177      |
| <b>Total</b>       | <b>9.81</b>  | <b>234.00</b>  |          |          |
| <b>Khaparkheda</b> |              |                |          |          |
| Unit 1             | 3.17         | 72.51          | 140      | 125      |
| Unit 2             | 2.65         | 70.25          | 135      | 79       |
| Unit 3             | 4.23         | 96.38          | 184      | 162      |
| Unit 4             | 4.24         | 95.51          | 183      | 170      |
| Unit 5             | 10.90        | 212.59         | 470      | 444      |
| <b>Total</b>       | <b>25.19</b> | <b>547.24</b>  |          |          |
| <b>Nasik</b>       |              |                |          |          |
| Unit 3             | 0.00         | 25.27          | 0        | 0        |
| Unit 4             | 4.10         | 96.82          | 180      | 154      |
| Unit 5             | 4.00         | 64.14          | 175      | 152      |
| <b>Total</b>       | <b>8.10</b>  | <b>186.23</b>  |          |          |
| <b>Uran</b>        |              |                |          |          |
| All Units          | 5.29         | 126.06         | 233      | 205      |
| <b>Total</b>       | <b>5.29</b>  | <b>126.06</b>  |          |          |
| <b>PGPL</b>        |              |                |          |          |
| Unit 1             | 0.00         | 0.00           | 0        | 0        |
| Unit 2             | 0.00         | 0.00           | 0        | 0        |
| <b>Total</b>       | <b>0.00</b>  | <b>0.00</b>    |          |          |
| <b>PENCH (MS)</b>  |              |                |          |          |
| Pench (MS)         | 0.07         | 0.74           | 34       | 0        |
| <b>Total</b>       | <b>0.07</b>  | <b>0.74</b>    |          |          |
| <b>Koyna</b>       |              |                |          |          |
| Stage 1-2          | 4.24         | 106.70         | 445      | 40       |

| Generating unit | Generation    |                |          |          |
|-----------------|---------------|----------------|----------|----------|
|                 | Daily (Mus)   | Monthly (Mus)  | Max (MW) | Min (MW) |
| Stage 4         | 11.73         | 230.53         | 1003     | 0        |
| Stage 3         | 3.80          | 74.97          | 320      | 0        |
| <b>Total</b>    | <b>19.76</b>  | <b>412.21</b>  |          |          |
| <b>Hydro</b>    |               |                |          |          |
| KDPH            | 0.59          | 16.06          | 25       | 24       |
| VTRNA           | 1.11          | 24.87          | 61       | 0        |
| TILLARI         | 0.35          | 1.67           | 58       | 0        |
| BHIRA T.R.      | 0.30          | 6.73           | 77       | 0        |
| SMLHY_PTN       | 2.10          | 48.26          | 90       | 84       |
| GHATGHAR        | 0.00          | 0.00           | 0        | 0        |
| <b>Total</b>    | <b>4.45</b>   | <b>97.58</b>   |          |          |
| <b>Wind</b>     |               |                |          |          |
| Total           | 25.46         | 430.03         | 0        | 0        |
| <b>Total</b>    | <b>25.46</b>  | <b>430.03</b>  |          |          |
| <b>CPP</b>      |               |                |          |          |
| APML(Mus)       | 71.42         | 1359.85        | 0        | 0        |
| JSWEL(Mus)      | 23.42         | 508.09         | 0        | 0        |
| VIPL(Mus)       | 0.00          | 0.00           | 0        | 0        |
| RPLAMT-Mus      | 25.05         | 581.84         | 0        | 0        |
| SWPGPL-Mus      | 10.65         | 239.80         | 0        | 0        |
| Dhariwal        | 0.00          | 16.14          | 0        | 0        |
| IEPL            | 3.02          | 116.69         | 163      | 0        |
| Other(Mus)      | 2.88          | 112.64         | 0        | 0        |
| <b>Total</b>    | <b>136.43</b> | <b>2935.06</b> |          |          |
| <b>SOLAR</b>    |               |                |          |          |
| Total           | 16.10         | 379.18         | 0        | 0        |
| <b>Total</b>    | <b>16.10</b>  | <b>379.18</b>  |          |          |
| <b>Tata</b>     |               |                |          |          |
| Trombay 5       | 6.81          | 182.11         | 356      | 257      |
| Trombay 6       | 0.00          | 0.00           | 0        | 0        |
| Trombay 7A      | 1.24          | 31.48          | 108      | 38       |
| Trombay 7B      | 0.98          | 22.29          | 64       | 35       |
| TATA Hydro      | 5.35          | 113.56         | 404      | 83       |
| Trombay 8       | 3.55          | 97.43          | 175      | 130      |
| <b>Total</b>    | <b>17.93</b>  | <b>446.87</b>  |          |          |
| <b>AEML</b>     |               |                |          |          |
| DTPS U-1&2      | 9.61          | 243.11         | 500      | 286      |
| <b>Total</b>    | <b>9.61</b>   | <b>243.11</b>  |          |          |

| * Infirm Power |             |         | Summary         |             |               | Summary             |             |               |
|----------------|-------------|---------|-----------------|-------------|---------------|---------------------|-------------|---------------|
| Particulars    | Daily (Mus) | Monthly | Particulars     | Daily (Mus) | Monthly (Mus) | Particulars         | Daily (Mus) | Monthly (Mus) |
|                |             |         | MSPGCL Thermal  | 167.39      | 3949.83       | MSPGCL Total        | 196.97      | 4586.41       |
|                |             |         | MSPGCL Thml+Gas | 172.68      | 4075.89       | Koyna 1,2 & 4 Total | 15.96       | 337.24        |
|                |             |         | MSPGCL Hydro    | 24.29       | 510.52        | State Total         | 402.50      | 9020.65       |

# State Load Despatch Center,Airoli (MSETCL)

## Annexure-2

Hourly Load Data As on 24/May/2023

| TIME<br>SR.<br>NO. | MSPGCL GEN. |       |      | TOTAL  | WIND  | CPP / IPP |      | SOLAR | CS<br>SHARE | CS<br>RECPT | Mum.<br>NET<br>EXCH. | MSEDC<br>L DEM.<br>MET | Load<br>Shedding |                             | MSEDC<br>L DEM.<br>WITH<br>LS | MUMBAI<br>DEMAND | OTHER<br>DISCOM<br>DEMAND | STATE<br>DEMAND | FREQ.<br>(Hz) |
|--------------------|-------------|-------|------|--------|-------|-----------|------|-------|-------------|-------------|----------------------|------------------------|------------------|-----------------------------|-------------------------------|------------------|---------------------------|-----------------|---------------|
|                    | THM         | HY    | GAS  |        |       | THM       | GAS  |       |             |             |                      |                        | Planned          | *Transmission<br>Constraint |                               |                  |                           |                 |               |
| 1                  | 6661        | 1642  | 230  | 8533   | 1502  | 6150      | 0    | 0     | 8562        | 8469        | -1728                | 22544                  | 0                | 0                           | 22544                         | 3101             | 382                       | 26027           | 50.07         |
| 2                  | 6765        | 1733  | 232  | 8730   | 1370  | 6128      | 0    | 0     | 8437        | 8260        | -1637                | 22492                  | 0                | 0                           | 22492                         | 2882             | 359                       | 25733           | 50.01         |
| 3                  | 6760        | 999   | 231  | 7990   | 1216  | 6064      | 0    | 0     | 8964        | 8840        | -1657                | 22111                  | 0                | 0                           | 22111                         | 2689             | 342                       | 25142           | 50.01         |
| 4                  | 6849        | 649   | 232  | 7730   | 1089  | 6088      | 0    | 0     | 8973        | 8916        | -1622                | 21859                  | 0                | 0                           | 21859                         | 2552             | 342                       | 24753           | 50.00         |
| 5                  | 7030        | 374   | 233  | 7637   | 1030  | 6041      | 0    | 0     | 9206        | 9098        | -1596                | 21863                  | 0                | 0                           | 21863                         | 2491             | 347                       | 24701           | 49.99         |
| 6                  | 7170        | 249   | 233  | 7652   | 995   | 5993      | 0    | 0     | 9648        | 9435        | -1607                | 22099                  | 0                | 0                           | 22099                         | 2492             | 369                       | 24960           | 49.97         |
| 7                  | 7163        | 211   | 231  | 7605   | 688   | 5780      | 0    | 144   | 8913        | 9160        | -1600                | 21371                  | 0                | 0                           | 21371                         | 2477             | 406                       | 24254           | 49.98         |
| 8                  | 7118        | 718   | 231  | 8067   | 447   | 5077      | 0    | 580   | 8794        | 8903        | -1702                | 20933                  | 0                | 7                           | 20933                         | 2608             | 439                       | 23980           | 50.01         |
| 9                  | 7051        | 811   | 225  | 8087   | 370   | 5157      | 0    | 1151  | 8870        | 9335        | -1912                | 21720                  | 0                | 25                          | 21720                         | 2912             | 468                       | 25100           | 50.00         |
| 10                 | 7049        | 832   | 215  | 8096   | 276   | 5208      | 0    | 1636  | 9489        | 9641        | -2023                | 22365                  | 0                | 27                          | 22365                         | 3250             | 469                       | 26084           | 49.97         |
| 11                 | 7002        | 749   | 211  | 7962   | 259   | 5197      | 0    | 2051  | 10312       | 9996        | -2263                | 22734                  | 0                | 48                          | 22734                         | 3503             | 468                       | 26705           | 50.03         |
| 12                 | 6966        | 735   | 208  | 7909   | 271   | 4838      | 0    | 2128  | 10728       | 10614       | -2361                | 22938                  | 0                | 192                         | 22938                         | 3606             | 461                       | 27005           | 50.01         |
| 13                 | 6920        | 821   | 205  | 7946   | 392   | 4701      | 0    | 2131  | 10237       | 10529       | -2376                | 22863                  | 0                | 85                          | 22863                         | 3617             | 460                       | 26940           | 50.00         |
| 14                 | 7019        | 1083  | 205  | 8307   | 526   | 4787      | 0    | 2075  | 9807        | 10097       | -2317                | 23028                  | 0                | 4                           | 23028                         | 3535             | 447                       | 27010           | 49.95         |
| 15                 | 7073        | 1152  | 206  | 8431   | 751   | 5496      | 0    | 1728  | 10143       | 10518       | -2424                | 24047                  | 0                | 70                          | 24047                         | 3621             | 453                       | 28121           | 49.96         |
| 16                 | 7061        | 1316  | 205  | 8582   | 843   | 5778      | 0    | 1289  | 10006       | 10137       | -2449                | 23716                  | 0                | 166                         | 23716                         | 3683             | 464                       | 27863           | 49.91         |
| 17                 | 6991        | 1023  | 206  | 8220   | 1267  | 6005      | 0    | 792   | 9420        | 9531        | -2417                | 22908                  | 0                | 11                          | 22908                         | 3627             | 490                       | 27025           | 50.03         |
| 18                 | 6988        | 917   | 212  | 8117   | 1372  | 5962      | 0    | 345   | 9180        | 9077        | -2384                | 21993                  | 0                | 5                           | 21993                         | 3472             | 496                       | 25961           | 50.05         |
| 19                 | 7051        | 831   | 216  | 8098   | 1570  | 6019      | 0    | 46    | 8682        | 8811        | -2272                | 21764                  | 0                | 2                           | 21764                         | 3287             | 508                       | 25559           | 50.04         |
| 20                 | 7109        | 1476  | 223  | 8808   | 1873  | 6004      | 0    | 0     | 8343        | 7910        | -2090                | 22010                  | 0                | 0                           | 22010                         | 3242             | 495                       | 25747           | 49.93         |
| 21                 | 7074        | 1478  | 220  | 8772   | 1887  | 5963      | 0    | 0     | 7693        | 7880        | -1902                | 22113                  | 0                | 0                           | 22113                         | 3183             | 487                       | 25783           | 50.01         |
| 22                 | 6849        | 1386  | 228  | 8463   | 1788  | 6004      | 0    | 0     | 7596        | 7683        | -1754                | 21714                  | 0                | 0                           | 21714                         | 3120             | 470                       | 25304           | 50.03         |
| 23                 | 6825        | 1482  | 227  | 8534   | 1826  | 5972      | 0    | 0     | 8304        | 8526        | -1749                | 22664                  | 0                | 0                           | 22664                         | 3140             | 445                       | 26249           | 50.04         |
| 24                 | 6847        | 1618  | 228  | 8693   | 1851  | 6021      | 0    | 0     | 8518        | 8458        | -1898                | 22708                  | 0                | 0                           | 22708                         | 3192             | 417                       | 26317           | 49.98         |
| MUs                | 167.39      | 24.29 | 5.29 | 196.97 | 25.46 | 136.43    | 0.00 | 16.10 | 218.83      | 219.82      | -47.74               | 536.56                 | 0.00             | 0.64                        | 536.56                        | 75.28            | 10.48                     | 622.32          | 50.00         |

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

\*Load Shedding due to Transmission Constraint :-

1) Overloading of 132 kv MIDC A'Nagar- Sonewadi line 2)DLS done as per instruction from 220kv baramati due to overloading of 220 kv jejuri baramati line.3) ELR done at 132KV Dindori S/S,132KV Rahuri,MIDC Nagar, Mhasrul, 220KV GCR S/S.

# State Load Despatch Center,Airoli (MSETCL)      Statement-VI

## Details of Generating Unit Outages/Trippings for 24/May/2023

Position as on 6.30 Hrs of 25/May/2023

| Generating Company            | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date  | Sync. Time | Reason of Outage                                                                                                                                           | Expected Date |
|-------------------------------|-------------------------|----------|--------------|--------------|------------|------------|------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|
| PLANNED OUTAGE                |                         |          |              |              |            |            |                                                                                                                                                            |               |
| MSPGCL                        |                         |          |              |              |            |            |                                                                                                                                                            |               |
| MSPGCL                        | Uran Unit 5             | 108      | 12/11/2022   | 13:23        |            | Continued. | Major overhaul.                                                                                                                                            | 17/04/2024    |
| MSPGCL                        | Chandrapur Unit 5       | 500      | 22/05/2023   | 19:00        |            | Continued. | Stator Earth Fault(converted to Capital overhaul from 00.00Hrs DT.27-07-2023)                                                                              | 05/10/2023    |
| Total Capacity MSPGCL         |                         | 608      |              |              |            |            |                                                                                                                                                            |               |
| Total Capacity PLANNED OUTAGE |                         | 608      |              |              |            |            |                                                                                                                                                            |               |
| FORCED OUTAGE                 |                         |          |              |              |            |            |                                                                                                                                                            |               |
| MSPGCL                        |                         |          |              |              |            |            |                                                                                                                                                            |               |
| MSPGCL                        | Ghatghar Unit-1         | 125      | 20/04/2022   | 00:35        |            | Continued. | Stator Earth Fault                                                                                                                                         | 15/12/2023    |
| MSPGCL                        | Uran Unit A0            | 120      | 07/09/2022   | 16:30        |            | Continued. | TURBINE TRIPPED ON HIGH VIBRATIONS                                                                                                                         | 31/08/2024    |
| MSPGCL                        | Ghatghar Unit-2         | 125      | 08/02/2023   | 07:02        |            | Continued. | Stator Earth Fault                                                                                                                                         | 01/06/2023    |
| MSPGCL                        | Uran Unit 6             | 108      | 10/05/2023   | 02:00        |            | Continued. | Zero Schedule.                                                                                                                                             |               |
| MSPGCL                        | Nasik Unit 3            | 210      | 20/05/2023   | 08:45        |            | Continued. | IEPL UNIT 1( CASE 4) UNDER OUTAGE                                                                                                                          |               |
| MSPGCL                        | Bhusawal Unit 4         | 500      | 23/05/2023   | 23:53        | 24/05/2023 | 02:52      | Flame Failure                                                                                                                                              |               |
| MSPGCL                        | Parli Unit 7            | 250      | 24/05/2023   | 05:42        | 24/05/2023 | 17:57      | Furnace Pressure High                                                                                                                                      | 24/05/2023    |
| MSPGCL                        | Bhusawal Unit 5         | 500      | 24/05/2023   | 21:15        |            | Continued. | Boiler Tube Leakage                                                                                                                                        |               |
| MSPGCL                        | Koradi Unit 9           | 660      | 25/05/2023   | 17:21        | 25/05/2023 | 19:08      | Water separator Drain Tank Level high                                                                                                                      | 25/05/2023    |
| Total Capacity MSPGCL         |                         | 2598     |              |              |            |            |                                                                                                                                                            |               |
| IPP                           |                         |          |              |              |            |            |                                                                                                                                                            |               |
| IPP                           | RPL(AMT) U-2            | 270      | 16/05/2023   | 23:00        |            | Continued. | Ash Evacuation Problem has been resolved on dated 21.05.2023 18:00 hrs.Unit technically available, but the unit cannot be put on bar due to coal shortage. |               |
| IPP                           | IEPL Unit 1             | 270      | 24/05/2023   | 20:10        |            | Continued. | Clinker formation in furnace                                                                                                                               | 07/06/2023    |
| Total Capacity IPP            |                         | 540      |              |              |            |            |                                                                                                                                                            |               |
| CENT.SECTOR                   |                         |          |              |              |            |            |                                                                                                                                                            |               |
| CENT.SECTOR                   | Tarapur 1               | 160      | 08/01/2020   | 10:37        |            | Continued. | Refueling. While refueling preparation, some repair works identified which are being executed before refueling.                                            | 31/08/2024    |
| CENT.SECTOR                   | Tarapur 2               | 160      | 13/07/2020   | 04:38        |            | Continued. | For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.    | 30/09/2024    |
| Total Capacity CENT.SECTOR    |                         | 320      |              |              |            |            |                                                                                                                                                            |               |
| Total Capacity FORCED OUTAGE  |                         | 3458     |              |              |            |            |                                                                                                                                                            |               |
| FORCED OUTAGE DUE TO NO PPA   |                         |          |              |              |            |            |                                                                                                                                                            |               |

**State Load Despatch Center,Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 24/May/2023**

**Position as on 6.30 Hrs of 25/May/2023**

| Generating Company                                | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date | Sync. Time | Reason of Outage                        | Expected Date |
|---------------------------------------------------|-------------------------|----------|--------------|--------------|-----------|------------|-----------------------------------------|---------------|
| <b>IPP</b>                                        |                         |          |              |              |           |            |                                         |               |
| IPP                                               | PGPL U1                 | 262      | 07/02/2017   | 17.30        |           | Continued. | No Schedule (NO PPA)                    |               |
| IPP                                               | PGPL U2                 | 126      | 07/02/2017   | 17.30        |           | Continued. | No Schedule.(NO PPA)                    |               |
| IPP                                               | VIPL U-1                | 300      | 29/12/2018   | 00.30        |           | Continued. | Coal Shortage. (NO PPA From 20.05.2019) |               |
| IPP                                               | VIPL U-2                | 300      | 17/01/2019   | 00.15        |           | Continued. | Coal shortage.(NO PPA From 20.05.2019)  |               |
| <b>Total Capacity IPP</b>                         |                         | 988      |              |              |           |            |                                         |               |
| <b>Total Capacity FORCED OUTAGE DUE TO NO PPA</b> |                         | 988      |              |              |           |            |                                         |               |

\* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 24/May/2023**

**Statement-VII**

Position as on 6.30 Hrs of 25/May/2023

| Name of Line                                 | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                   |
|----------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>500 KV LINE Outages/Trippings</b>         |                           |              |              |            |            |             |                                                                                                                                                                    |
| CHANDRAPUR - PADGHE HVDC POLE 1              | IntraState                | 23/05/2023   | 22:19        | 24/05/2023 | 00:45      | EO          | emergency shutdown of HVDC Pole-1 Non-base Filter Z11-Z3/Z4 for attending Hotspots at various locations in all the three phase,respective images are also attached |
| <b>400 KV TIEBAY Outages/Trippings</b>       |                           |              |              |            |            |             |                                                                                                                                                                    |
| TIE BAY (406) OF KHADKA CKT - 1 @ DEEPNAGAR  | IntraState                | 22/05/2023   | 12:06        | 24/05/2023 | 22:16      | PO          | For servicing & overhauling of 400kV AREVA make KDK CKT-1 TIE C.B. Mechanism                                                                                       |
| <b>400 KV MAINBAY Outages/Trippings</b>      |                           |              |              |            |            |             |                                                                                                                                                                    |
| MAIN BAY (402) OF KHADKA CKT - 2 @ DEEPNAGAR | IntraState                | 25/05/2023   | 10:02        |            | Continued. | PO          | For servicing & overhauling of 400kV AREVA make KDK CKT-2 Main C.B. Mechanism                                                                                      |
| <b>400 KV LR Outages/Trippings</b>           |                           |              |              |            |            |             |                                                                                                                                                                    |
| 400KV KORADI-BHUSAWAL (Koradi end)           | IntraState                | 24/05/2023   | 07:22        | 24/05/2023 | 11:39      | EO          | Replacement of Bph string at loc no. 166                                                                                                                           |
| <b>400 KV LINE Outages/Trippings</b>         |                           |              |              |            |            |             |                                                                                                                                                                    |
| TALANDGE - KOLHAPUR (PG) CKT - 2             | InterState                | 20/03/2023   | 07:49        |            | Continued. | PO          | For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1              |
| 400KV RPL-AKOLA2 CKT 1                       | InterState                | 24/05/2023   | 06:21        | 24/05/2023 | 17:51      | PO          | Outage required for routine maintenance and per-monsoon activity of 400kV RPL to Akola II Line I.                                                                  |
| CHANDRAPUR GCR - CHANDRAPUR HVDC - 1         | IntraState                | 20/05/2023   | 13:31        |            | Continued. | PO          | 1. Replacement of CB with new Siemens make Quad CB along with its commissioning and testing.<br><br>"400KV HVDC CKT-1" will be in service via 400KV TBC-2.         |
| DABHOL - NEW KOYNA CKT - 2                   | IntraState                | 22/05/2023   | 13:26        |            | Continued. | PO          | Dismantling of exisging tilted old tower at location no 94 and erection of new tower ( B+9ST) with foundation and stringing of conductor.                          |
| AURANGABAD(MS) - PUNE (GIS) CKT - 1          | IntraState                | 23/05/2023   | 09:46        |            | Continued. | HT          | For load management                                                                                                                                                |
| DHULE- - BABLESHWAR CKT - 2                  | IntraState                | 23/05/2023   | 17:36        | 24/05/2023 | 00:35      | PO          | Routine Line maintenance and Insulator cleaning work                                                                                                               |
| LONIKAND - JEJURI CKT - 2                    | IntraState                | 24/05/2023   | 08:51        | 24/05/2023 | 10:15      | HT          | H/T for load management                                                                                                                                            |
| DHULE- - BABLESHWAR CKT - 1                  | IntraState                | 24/05/2023   | 09:22        | 24/05/2023 | 20:08      | PO          | Routine Line maintenance and Insulator cleaning work                                                                                                               |
| JAIGAD - KARAD CKT - 1                       | IntraState                | 24/05/2023   | 10:58        | 24/05/2023 | 15:57      | HT          | H/T in emergency                                                                                                                                                   |
| JEJURI- KOYNA STAGE-IV                       | IntraState                | 24/05/2023   | 16:43        | 24/05/2023 | 17:29      | T           | Tripped on distance protection                                                                                                                                     |
| KALWA - KHARGHAR                             | IntraState                | 24/05/2023   | 22:32        | 25/05/2023 | 10:40      | PO          | 1) BAY STRENGTHING WORK,<br>2)OVER VOLTAGE RELAY REPLACEMENT<br>3)Routine Maintenace Work (AMP)                                                                    |
| BUS - C @ KHARGHAR                           | IntraState                | 24/05/2023   | 23:08        | 25/05/2023 | 09:48      | PO          | Bus Extension Connection work along with charging of 2 nos of new 400KV Vikhroli Line Bay's at Kharghar(First time Charging).                                      |
| DEEPNAGAR - THAPTI TANDA                     | IntraState                | 25/05/2023   | 06:04        | 25/05/2023 | 14:27      | PO          | FOR REPLACEMENT OF BENDED MID SPAN JOINT & DEAD END.                                                                                                               |
| PARLI - KUMBHARGAON (NANDED) CKT - 1         | IntraState                | 25/05/2023   | 09:41        | 25/05/2023 | 17:26      | PO          | line maintenance work & spacer replacement                                                                                                                         |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 24/May/2023**

**Statement-VII**

Position as on 6.30 Hrs of 25/May/2023

| Name of Line                            | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                 |
|-----------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| KHADKA- DEEPNAGAR CKT 2                 | IntraState                | 25/05/2023   | 10:02        |            | Continued. | PO          | Servicing &overhauling of 400kv areva make kdk ckt-2 main c.b. mechanism.                                                                                        |
| <b>400 KV ICT Outages/Trippings</b>     |                           |              |              |            |            |             |                                                                                                                                                                  |
| STATION TF No 3 @ CHANDRAPUR GCR        | IntraState                | 01/03/2023   | 15:07        |            |            | PO          | 1) Oil filtration work<br>2) Testing of Station transformer<br>3) Preventive maintenance work.                                                                   |
| 400/220 KV 500 MVA ICT @ ALKUD          | IntraState                | 20/05/2023   | 18:59        | 24/05/2023 | 21:30      | EO          | To attend hot spot at 204-89D Isolator                                                                                                                           |
| 400/220/33 KV 315MVA ICT - 2 @ AKOLA    | IntraState                | 24/05/2023   | 07:54        | 24/05/2023 | 14:52      | PO          | 1. pre-monsoon maintenance work<br>2. Diagnostic testing work<br>3. isolator maintenance work                                                                    |
| 400/220KV 105 MVA SPARE ICT @ NEW KOYNA | IntraState                | 24/05/2023   | 10:28        | 24/05/2023 | 18:48      | PO          | Diagnostic testing & Relay testing work , Routine maint. Work & Pre-Monsoon maintenance                                                                          |
| 400/220/33 KV 167 MVA SPARE ICT @ WALUJ | IntraState                | 24/05/2023   | 11:38        | 24/05/2023 | 18:45      | PO          | SCADA control box installation work.                                                                                                                             |
| 400/220/33 KV 500 MVA ICT - 1 @ NANDED  | IntraState                | 25/05/2023   | 08:41        | 25/05/2023 | 15:17      | PO          | Pre-monsoon Maintenance activities.                                                                                                                              |
| 400/220KV SPARE ICT @ JEJURI            | IntraState                | 25/05/2023   | 10:21        | 25/05/2023 | 17:56      | PO          | For Pre-Monsoon Maintenance & Testing work                                                                                                                       |
| <b>220 KV LINE Outages/Trippings</b>    |                           |              |              |            |            |             |                                                                                                                                                                  |
| EKLAHARE (OCR) - PADGHE                 | IntraState                | 05/03/2023   | 08:55        |            | Continued. | HT          | For load management                                                                                                                                              |
| KARAD - DASGAON                         | IntraState                | 16/05/2023   | 10:40        | 24/05/2023 | 17:29      | PO          | For erection & stringing of In line narrow base multi circuit tower (Loc No.145) of new 220kV Karad -Koyana line.                                                |
| GIS BHANDUP - BORIVALI                  | IntraState                | 20/05/2023   | 14:06        | 24/05/2023 | 17:42      | PO          | "1) For Annual Relay Testing Work at 220KV Bhandup GIS S/stn.<br>2) CB Pole & Mechanism overhauling at 220KV Borivali s/stn"                                     |
| KARAD - DASGAON                         | IntraState                | 23/05/2023   | 10:38        | 24/05/2023 | 13:28      |             | Alignment of 29A & 29 B isolator by opening bus jumps with the help of Hot Line Unit Ogalewadi & also attending hotspots towards bus side palm                   |
| MALHARPETH SATARA MIDC                  | IntraState                | 23/05/2023   | 21:37        | 24/05/2023 | 03:19      | T           | Distance Protection                                                                                                                                              |
| PALGHAR - PANCHALI TSS                  | IntraState                | 23/05/2023   | 23:51        | 24/05/2023 | 06:43      | EO          | Replacement of old rusted disc insulator with porcelain long insulator at loc no. 03,08,10,12,13,15,16                                                           |
| GHATODI-NANDED                          | IntraState                | 24/05/2023   | 03:25        | 24/05/2023 | 13:24      | HT          | D/P OPTED: N END:YPH, Z1, ILY =2.269KA G END: YPH, Z1, 57.53KM ILY = 2.048KA                                                                                     |
| KANHAN-SURYALAKSHMI                     | IntraState                | 24/05/2023   | 06:39        | 24/05/2023 | 09:59      | PO          | FOR ATTENDING HOT SPOT AT LOC NO 3(MULTICKT TOWER BOTTOM PHASE, 70.7DEGC) & LOC 1A (MIDDLE PHASE, 85.2DEGC) AS WELL AS NUT BOLT TIGHTENING AT VARIOUS CUT-POINT. |



**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 24/May/2023**

**Statement-VII**

Position as on 6.30 Hrs of 25/May/2023

| Name of Line                      | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                         |
|-----------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| KANHAN-UMRED 1                    | IntraState                | 24/05/2023   | 06:58        | 24/05/2023 | 10:12      | PO          | FOR ATTENDING HOT SPOT AT LOC NO 3(MULTICKT TOWER BOTTOM PHASE, 70.7DEGC) & LOC 1A (MIDDLE PHASE, 85.2DEGC) AS WELL AS NUT BOLT TIGHTENING AT VARIOUS CUT-POINT.         |
| BUTIBORI-SUNVIJAY                 | IntraState                | 24/05/2023   | 09:15        | 24/05/2023 | 13:14      | PO          | FOR REPLACEMENT OF R PH LA DUE TO HIGH LCM VALUES.                                                                                                                       |
| LAMBOTI - TULJAPUR CKT - 2        | IntraState                | 24/05/2023   | 09:21        | 24/05/2023 | 17:42      | PO          | Outage is required for Removing cotton shed net hanging on R, Y & B phase of Loc No. 124                                                                                 |
| EKLAHARE (OCR) - NAVASARI CKT - 2 | IntraState                | 24/05/2023   | 09:21        |            | Continued. | HT          | H/T to control line loading                                                                                                                                              |
| EKLAHARE (OCR) - NAVASARI CKT - 2 | IntraState                | 24/05/2023   | 09:23        | 24/05/2023 | 16:50      | PO          | Routine bay maintenance & line maintenance                                                                                                                               |
| NAGOTHANE - ACCIL                 | IntraState                | 24/05/2023   | 09:40        | 24/05/2023 | 17:21      | PO          | PRE MANSOON MAINTENANCE DIAGNOSTIC TESTING AND OTHER R&M WORK.                                                                                                           |
| KORADI-AMBAZARI-II                | IntraState                | 24/05/2023   | 10:39        | 24/05/2023 | 14:28      | PO          | REP OF FLASHED OVER DISC _VARIOUS LOCATIONS                                                                                                                              |
| MHAISHAL - SHEDYAL                | IntraState                | 24/05/2023   | 11:45        | 24/05/2023 | 14:30      | PO          | Damaged polymer insulator replacement work at loc no. 63000 B Ph (Shedyal LILO Portion)                                                                                  |
| ABHIJEET-WARDHA-II                | IntraState                | 24/05/2023   | 12:46        | 24/05/2023 | 16:44      | PO          | TESTING OF DISTANCE PROTECTION RELAY BY TESTING UNIT MANKAPUR & MEASUREMENT OF BREAKER TIMING,CRM & IR VALUES OF CB AT 220KV ABHIJEET SUBSTATION.                        |
| MANMAD - MALEGAON CKT - 2         | IntraState                | 24/05/2023   | 15:02        | 24/05/2023 | 18:50      | PO          | Measurement of CB Timings & CRM & Quarterly Bay maintenance work.                                                                                                        |
| GIS BHANDUP - BORIVALI            | IntraState                | 24/05/2023   | 16:51        | 24/05/2023 | 17:21      | EO          | For mechanical opening issue of Aux. Isolator.                                                                                                                           |
| TALANDGE - MUDSHINGI CKT - 1      | IntraState                | 24/05/2023   | 20:33        | 24/05/2023 | 20:42      | EO          | For 220kV Bus seperation work at mudshingi substation                                                                                                                    |
| B-BUS @ CHAKAN                    | IntraState                | 25/05/2023   | 06:09        | 25/05/2023 | 17:48      | PO          | 220 kV Main Bus-B Y phase and B phase PT are to be replaced due to ratio error and oil leakage.                                                                          |
| WARORA - HINGANGHAT               | IntraState                | 25/05/2023   | 07:14        | 25/05/2023 | 11:42      | HT          | Diagonstic testing i.e. (tan delta of ct, cc , ir value of ct. cb timing &crm ) & line and us isolator maintainance work.                                                |
| TALANDGE - SAWANTWADI             | IntraState                | 25/05/2023   | 08:49        | 25/05/2023 | 16:35      |             | Insulator cleaning work                                                                                                                                                  |
| NERLE - PEDAMBE                   | IntraState                | 25/05/2023   | 09:00        | 25/05/2023 | 19:12      | PO          | For replacement of damaged conductor at loc no. 42B top ph Pedhambe side, middle Nerle side & Bottom ph loc no. 57B-Yph Nerale side & cold washing of insulator strings. |
| KHARGHAR - KHANDESHWAR CKT - 1    | IntraState                | 25/05/2023   | 09:34        | 25/05/2023 | 11:45      | EO          | Emergency outage for checking R phase CT-core-1 of 220kV Kharghar- Khandeshwar-1 Line                                                                                    |
| CHIKHALI-JALNA I                  | IntraState                | 25/05/2023   | 11:53        | 25/05/2023 | 12:06      | HT          | Ckt tripped without any indication.                                                                                                                                      |
| KALWA - PANCHANAND                | IntraState                | 25/05/2023   | 11:54        | 25/05/2023 | 12:18      | T           | A piece of conductor was dropped by crow on Y ph 220 KV bus PT and heavy flash over occurred causing 220 KV bus bar to operate                                           |

**State Load Despatch Center, Airoli (MSETCL)**  
**Details of Line outages/Trippings for 24/May/2023**

**Statement-VII**

Position as on 6.30 Hrs of 25/May/2023

| Name of Line                            | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                               |
|-----------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|--------------------------------------------------------------------------------------------------------------------------------|
| TEMGHAR - KALWA                         | IntraState                | 25/05/2023   | 11:54        | 25/05/2023 | 12:14      | T           | A piece of conductor was dropped by crow on Y ph 220 KV bus PT and heavy flash over occurred causing 220 KV bus bar to operate |
| <b>220 KV ICT Outages/Trippings</b>     |                           |              |              |            |            |             |                                                                                                                                |
| 220/33KV 25MVA PTR 1 @ NEW KOYNA        | IntraState                | 23/05/2023   | 09:20        | 25/05/2023 | 17:26      | PO          | Oil filtration work, Diagnostic testing & Relay testing work & C.T. and Delta work                                             |
| 220/100 KV 200 MVA ICT 2 @ TROMBAY      | IntraState                | 24/05/2023   | 08:20        | 24/05/2023 | 19:32      | PO          | For 1) Diagnostic testing work 2) Premonsoon maintenance work & 3) RM work.                                                    |
| 220/132 KV 100 MVA ICT 1 @ GHATODI      | IntraState                | 24/05/2023   | 10:03        | 24/05/2023 | 22:21      | PO          | FOR OLTC OVERHAULING & PREMONSOON MAINTENANCE WORK                                                                             |
| 220/132 KV 200MVA ICT 3@ BALE(SOLAPUR)  | IntraState                | 24/05/2023   | 10:38        | 24/05/2023 | 16:08      | PO          | Outage is required for Quarterly Maintenance                                                                                   |
| 220/132 KV 100MVA ICT - 1 @ MANMAD      | IntraState                | 24/05/2023   | 11:14        | 24/05/2023 | 14:55      | PO          | Measurement of CB Timing & CRM & Quarterly Bay maintenance work                                                                |
| 220/132-110KV 100MVA PTR 1@WATHAR       | IntraState                | 24/05/2023   | 18:12        | 24/05/2023 | 20:45      | EO          | To attend oil leakages in conservator tank                                                                                     |
| 220/110 KV 200 MVA ICT 1 @ MUDSHINGI    | IntraState                | 24/05/2023   | 20:35        | 24/05/2023 | 21:11      | EO          | For 220kv Bus separation work at mudshingi substation                                                                          |
| 220/33 KV 50 MVA BBL PTR 2 @ MUDSHINGI  | IntraState                | 24/05/2023   | 20:36        | 24/05/2023 | 21:07      | EO          | For 220kv Bus separation work at mudshingi substation                                                                          |
| 220/132 KV 100 MVA ICT 2 @ LONIKAND 2   | IntraState                | 25/05/2023   | 06:39        | 25/05/2023 | 13:31      | PO          | DT & HALF YEARLY MAINTENANCE                                                                                                   |
| 220/132 KV 200MVA ICT 2 @ DHULE         | IntraState                | 25/05/2023   | 08:07        | 25/05/2023 | 14:14      | HT          | Premonsoon maint. work.                                                                                                        |
| 220/100 KV 100 MVA ICT 1 @ TALOJA       | IntraState                | 25/05/2023   | 08:10        | 25/05/2023 | 19:26      | PO          | EMCO ICT LV CB MAINTANENCE WORK                                                                                                |
| 220/132 KV 100 MVA ICT 2 @ SAWANGI      | IntraState                | 25/05/2023   | 09:32        | 25/05/2023 | 19:20      | HT          | Pre monsoon maintenance work& diagnostic testing work.                                                                         |
| 100 MVA 220/132 KV ICT - I @ NARANGWADI | IntraState                | 25/05/2023   | 09:36        | 25/05/2023 | 14:26      | HT          | Quarterly maintenance work. also pre & monsoon maint. work.                                                                    |
| 220/132 KV 100 MVA ICT 2 @ GHATODI      | IntraState                | 25/05/2023   | 10:10        | 25/05/2023 | 17:55      | HT          | For oltc overhauling & premonsoon maintenance work of 220/132kv 100mva ict-ii.                                                 |
| 220/132 KV 100 MVA ICT 3 @ LONAND       | IntraState                | 25/05/2023   | 10:26        | 25/05/2023 | 17:28      | PO          | 1.CB Overhauling Work<br>2.Premonsoon Maintenance Work                                                                         |
| 220/22 KV 50 MVA PTR 2 @ KALWA          | IntraState                | 25/05/2023   | 11:54        | 25/05/2023 | 12:22      | T           | A piece of conductor was dropped by crow on Y ph 220 KV bus PT and heavy flash over occurred causing 220 KV bus bar to operate |
| 220/100 KV 200 MVA ICT 3 @ KALWA        | IntraState                | 25/05/2023   | 11:54        | 25/05/2023 | 12:25      | T           | A piece of conductor was dropped by crow on Y ph 220 KV bus PT and heavy flash over occurred causing 220 KV bus bar to operate |
| 220/100 KV 200 MVA ICT 4 @ KALWA        | IntraState                | 25/05/2023   | 11:54        | 25/05/2023 | 12:16      | T           | A piece of conductor was dropped by crow on Y ph 220 KV bus PT and heavy flash over occurred causing 220 KV bus bar to operate |
| 220/132kv 200MVA ICT-1 @ KOPARGAON      | IntraState                | 25/05/2023   | 16:10        | 25/05/2023 | 18:15      | PO          | For Pre Monsoon Maintenance work and Diagnostic testing of ICT and its allied equipments                                       |
| 220/132kv 200MVA ICT-2 @ KOPARGAON      | IntraState                | 25/05/2023   | 18:45        | 25/05/2023 | 20:32      | PO          | For Pre Monsoon Maintenance work and Diagnostic testing of ICT and its allied equipments                                       |
| <b>132 KV LINE Outages/Trippings</b>    |                           |              |              |            |            |             |                                                                                                                                |
| RISOD-YELDARI                           | IntraState                | 20/04/2023   | 17:57        |            | Continued. | HT          | TO CONTROL LOADING ON RISOD - MALEGAON CKT                                                                                     |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 24/May/2023**

**Statement-VII**

**Position as on 6.30 Hrs of 25/May/2023**

| Name of Line                         | Inter State /<br>Intra State | Tripped<br>Date | Tripped<br>Time | Sync. Date | Sync.<br>Time | Outage<br>Type | Reason of Outage                                                                                         |
|--------------------------------------|------------------------------|-----------------|-----------------|------------|---------------|----------------|----------------------------------------------------------------------------------------------------------|
| 132 KV YAVATMAL - RALEGAON<br>CKT    | IntraState                   | 25/05/2023      | 08:45           | 25/05/2023 | 10:57         | HT             | Pre monsoon maint. diagnostic<br>testing & quarter yearly<br>maintenance. signature analysis<br>testing. |
| PADEGAON-SILLOD                      | IntraState                   | 25/05/2023      | 10:24           | 25/05/2023 | 19:32         | HT             | Flashover disc replacement work<br>at loc 129 and 132.                                                   |
| 132 KV CHAKUR JALKOT CKT             | IntraState                   | 25/05/2023      | 13:20           | 25/05/2023 | 16:14         | HT             | C:D/p,z2,36.2 km,1.3 ka,b-ph.<br>jalkot=dist. protn optd.3.98ka,b-<br>e,z1.                              |
| <b>110 KV LINE Outages/Trippings</b> |                              |                 |                 |            |               |                |                                                                                                          |
| SALSETTE POWAI                       | IntraState                   | 27/03/2023      | 11:04           |            |               | PO             | Replacement of tower number 77<br>& 78 for TDS project work.                                             |
| KALYAN KALWA SALSETTE 2              | IntraState                   | 24/05/2023      | 03:16           | 24/05/2023 | 05:16         | EO             | Repair to critical hot spot (Temp.<br>130 Deg.) on B Ph mid span joint<br>in span 135-136.               |
| KALYAN KALWA SALSETTE 1              | IntraState                   | 24/05/2023      | 06:45           | 24/05/2023 | 00:21         | EO             | Tower erection and conductor<br>shifting work at loc. 36.                                                |

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage