

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 24/May/2024 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	168.150	4111.295	1) Gujrat	-0.292	12.181
2) Hydro	23.059	477.176	2) Madhya Pradesh	0.158	139.506
3) Gas	6.860	169.191	3) Chattisgarh	2.480	96.570
Total MSPGCL	198.069	4757.662	4) Maharashtra	187.864	4471.241
B) 1) APML	67.929	1548.663	5) Goa (Amona)	-2.067	-47.938
2) JSWEL	22.570	650.530	Total	188.143	4671.560
3) VIPL	0.000	0.000	a) Mumbai Schedule	46.643	1049.160
4) RPL(AMT)	28.726	708.791	b) Mumbai Drawl	49.406	1081.481
5) SWPGPL	12.469	294.189	c) MSEDCL Bilateral *	79.133	1925.589
6) Other IPP	15.119	403.335	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	46.643	1049.160
C) 1) TPCL Thermal	14.394	303.712	Include PX	0.000	0.000
2) TPCL Hydro	5.111	119.698	Standby	0.000	0.000
3) TPCL Gas	3.715	93.380	H) ENERGY CATERED (MUs)		
4) AEML Thermal	11.378	240.279	1) MSEDCL	520.505	12419.567
D) STATE			2) Mumbai Discoms	84.004	1838.544
1) Thermal	340.735	8260.794	3) Other Discoms	12.170	278.021
(A1+C1+C4+(B1-B6))			TOTAL STATE	616.679	14536.132
2) Hydro (A2+C2)	28.170	596.874			
3) Gas (A3+B7+C3)	10.575	262.571			
4) Wind	32.423	344.225			
6) SOLAR	16.633	400.114			
TOTAL STATE	428.536	9864.578			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 8 Hrs
MSPGCL Thermal	6625	6903	6946	7026
MSPGCL Hydro	182	282	1634	544
MSPGCL Gas	277	282	266	286
MSPGCL Total Generation	7084	7467	8846	7856
Central Sector Receipt	9377	8852	6867	7569
WIND	777	1336	2157	1005
CPP / IPP Thermal	4936	6206	6935	5920
CPP / IPP Gas	0	0	0	0
SOLAR	2238	1446	0	484
Exchange with Mumbai	-2520	-2448	-1952	-1910
MSEDCL DEMAND MET	21334	22320	22302	20426
Load Shedding	0	0	0	0
MSEDCL DEMAND	21334	22320	22302	20426
TPCL GENERATION	982	1203	1143	655
AEML GENERATION	503	504	483	331
MUMBAI DEMAND	4005	4155	3578	2896
OTHER DISCOM DEMAND	558	539	551	498
STATE DEMAND MET	25897	27014	26431	23820
STATE DEMAND	25897	27014	26431	23820
Frequency (Hz)	50.00	49.98	50.00	49.96

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.17 Hz at 20:07 Hrs	49.83 Hz at 00:15 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 24/May/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.37	87.69	190	172
Unit 8	14.77	204.10	636	575
Unit 9	13.37	323.81	592	497
Unit 10	12.66	329.45	575	470
Total	45.18	945.05		
Bhusawal				
Unit 3	2.28	76.13	165	0
Unit 4	10.59	217.11	465	380
Unit 5	10.72	229.78	490	360
Total	23.58	523.02		
Parli				
Unit 6	4.79	108.33	250	146
Unit 7	4.90	103.01	248	144
Unit 8	4.67	101.19	231	147
Total	14.35	312.54		
Chandrapur				
Unit 3	3.66	86.42	163	126
Unit 4	3.68	88.38	164	130
Unit 5	9.57	211.60	445	290
Unit 6	8.95	159.81	442	275
Unit 7	0.63	191.20	261	0
Unit 8	10.68	248.89	464	370
Unit 9	0.61	253.20	316	0
Total	37.79	1239.49		
Paras				
Unit 3	5.34	111.82	242	172
Unit 4	5.33	131.73	249	157
Total	10.67	243.55		
Khaparkheda				
Unit 1	3.89	83.80	170	140
Unit 2	4.84	102.48	208	185
Unit 3	4.21	94.70	178	170
Unit 4	4.18	93.78	183	167
Unit 5	11.73	238.84	500	480
Total	28.85	613.59		
Nasik				
Unit 3	3.75	73.26	164	133
Unit 4	3.35	84.92	143	123
Unit 5	0.63	75.88	126	0
Total	7.73	234.06		
Uran				
All Units	6.86	169.19	376	258
Total	6.86	169.19		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	5.19	0	0
Total	0.00	5.19		
Koyna				
Stage 1-2	4.14	113.30	530	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	12.18	205.29	1004	0
Stage 3	3.70	71.29	320	0
Total	20.03	389.89		
Hydro				
KDPH	0.55	15.17	23	23
VTRNA	0.90	19.88	60	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.00	0.00	0	0
SMLHY_PTN	1.58	46.01	71	61
GHATGHAR	0.00	6.23	0	0
Total	3.03	87.29		
Wind				
Total	32.42	344.22	0	0
Total	32.42	344.22		
CPP				
APML(Mus)	67.93	1548.66	0	0
JSWEL(Mus)	22.57	650.53	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	28.73	708.79	0	0
SWPGPL-Mus	12.47	294.19	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.75	127.51	266	227
Other(Mus)	4.96	163.46	0	0
JPL	4.41	112.36	272	125
Total	146.81	3605.51		
SOLAR				
Total	16.63	400.11	0	0
Total	16.63	400.11		
Tata				
Trombay 5	9.42	207.50	456	268
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.30	57.86	108	35
Trombay 7B	1.42	35.52	64	33
TATA Hydro	5.11	119.70	403	58
Trombay 8	4.98	96.21	228	132
Total	23.22	516.79		
AEML				
DTPS U-1&2	11.38	240.28	504	331
Total	11.38	240.28		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	168.15	4111.30	MSPGCL Total	198.07	4757.66
			MSPGCL Thml+Gas	175.01	4280.49	Koyna 1,2 & 4 Total	16.33	318.60
			MSPGCL Hydro	23.06	477.18	State Total	428.54	9864.58

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 24/May/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7535	2000	376	9911	1039	6525	0	0	7408	7060	-1856	22234	0	0	22234	3486	445	26165	49.97
2	7490	1661	368	9519	978	6380	0	0	7196	7107	-1667	21884	0	0	21884	3250	433	25567	49.99
3	7153	1822	288	9263	1140	6381	0	0	7116	7011	-1573	21811	0	0	21811	3047	411	25269	49.99
4	7281	1387	288	8956	892	6392	0	0	7149	7066	-1594	21311	0	0	21311	2898	402	24610	49.97
5	7291	1486	287	9064	904	6366	0	0	7146	7099	-1576	21438	0	0	21438	2848	419	24705	49.96
6	7324	1498	289	9111	912	6387	0	0	7523	7351	-1562	21759	0	0	21759	2817	441	25016	49.96
7	7300	1294	286	8880	966	6330	0	110	7915	7402	-1711	21503	0	7	21503	2789	474	24766	50.01
8	7026	544	286	7856	1005	5920	0	484	8104	7569	-1910	20426	0	9	20426	2896	498	23820	49.96
9	6845	329	286	7460	892	5066	0	971	8770	8627	-2194	20288	0	1	20288	3211	533	24033	49.97
10	6949	226	283	7458	747	5046	0	1558	9131	8792	-2351	20704	0	0	20704	3573	546	24823	49.96
11	6647	217	280	7144	712	4951	0	2004	9530	9258	-2402	21123	0	59	21123	3868	544	25535	49.97
12	6625	182	277	7084	777	4936	0	2238	9717	9377	-2520	21334	0	113	21334	4005	558	25897	50.00
13	6482	132	279	6893	1024	4923	0	2321	9804	9173	-2534	21242	0	85	21242	4008	558	25808	49.97
14	6219	125	277	6621	1124	4951	0	2215	9524	9657	-2468	21565	0	173	21565	3954	535	26054	49.99
15	6730	322	278	7330	1196	5426	0	1963	9313	8970	-2517	21820	0	237	21820	4106	548	26474	49.99
16	6903	282	282	7467	1336	6206	0	1446	9138	8852	-2448	22320	0	236	22320	4155	539	27014	49.98
17	6874	700	282	7856	1593	6496	0	895	8519	8293	-2331	22243	0	190	22243	4056	560	26858	50.05
18	6932	735	282	7949	1931	6582	0	368	8423	7937	-2383	21807	0	48	21807	3847	577	26231	50.03
19	6878	824	284	7986	2087	6795	0	60	7702	7451	-2089	21722	0	0	21722	3640	568	25930	50.04
20	6946	1634	266	8846	2157	6935	0	0	7139	6867	-1952	22302	0	0	22302	3578	551	26431	50.00
21	7018	1635	258	8911	2195	6973	0	0	6772	6661	-1971	22234	0	0	22234	3505	535	26274	50.04
22	7184	1287	259	8730	2306	6950	0	0	6930	6666	-1874	22257	0	0	22257	3456	521	26234	50.01
23	7251	1292	258	8801	2339	6945	0	0	7367	7000	-1916	22674	0	0	22674	3477	495	26646	49.94
24	7267	1445	261	8973	2171	6951	0	0	7191	6897	-2007	22503	0	0	22503	3534	482	26519	49.95
MUs	168.15	23.06	6.86	198.07	32.42	146.81	0.00	16.63	194.53	188.14	-49.41	520.50	0.00	1.16	520.50	84.00	12.17	616.68	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1) 132 kV BBLR TO Rahuri Line Over Load Alarm 488 Amp/102.16 MW.2)For load management on 220 kV Babhaleshwar-Alephata line DLS is done.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 24/May/2024

Position as on 6.30 Hrs of 25/May/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Chandrapur Unit 7	500	21/05/2024	17.18	24/05/2024	20:55	Boiler Tube Leakage	24/05/2024
MSPGCL	Nasik Unit 5	210	22/05/2024	15:53	24/05/2024	17:23	ID Fan 5A Problem.	24/05/2024
MSPGCL	Chandrapur Unit 9	500	24/05/2024	01:59		Continued.	Boiler Tube Leakage	27/05/2024
MSPGCL	Bhusawal Unit 3	210	24/05/2024	15:37		Continued.	Boiler Tube Leakage	
MSPGCL	Chandrapur Unit 3	210	25/05/2024	05:58		Continued.	Generator Protection operated	
Total Capacity MSPGCL		1750						
IPP								
IPP	RPL(AMT) U-3	270	20/05/2024	12:15	24/05/2024	10:17	Furnace Pressure High	24/05/2024
Total Capacity IPP		270						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/08/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/09/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		2340						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	19/05/2024	02:00		Continued.	As per MSEDCL zero schedule.	
MSPGCL	Uran Unit 6	108	24/05/2024	02:00		Continued.	Due to Zero schedule by MSEDCL.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
IPP	JSW (J) U4	300	24/05/2024	00:11		Continued.	Due to unavailability of Load Schedule.	

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 24/May/2024

Position as on 6.30 Hrs of 25/May/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity IPP		1288						
Total Capacity FORCED OUTAGE DUE TO NO PPA		1288						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 24/May/2024

Statement-VII

Position as on 6.30 Hrs of 25/May/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV MAINBAY Outages/Trippings							
400KV 167MVA SPARE ICT @ 400KV TAPTITHANDA S/S	InterState	24/05/2024	11:34	24/05/2024	18:45	PO	For pre monsoon activities and relay testing work diagnostic testing work.
400 KV LINE Outages/Trippings							
Boisar (PG) - Aurangabad (PG) ckt -1	InterState	24/05/2024	10:51	24/05/2024	18:58	PO	Replacement of Y-Phase insulators at tower loc. no. 528 & R- Phase jumper at loc no. 849. Ckt# 2 to be kept in non auto mode. Dia to be kept opened at both end.
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVAR bus reactor by new 125 MVAR bus reactor.
CHANDRAPUR 2 - WARORA CKT-1	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
CHANDRAPUR 2 - WARORA CKT-2	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	14/05/2024	12:30			HT	HT for load Management
STATION TRANSFORMER - 1 @ NANDGAON PETH	IntraState	18/05/2024	06:20			PO	Following work will be carried out during Station Transformer-1 outage Period :- 1. ST#1- OLTC maintenance work(Before & After DCRM testing, oil Filtration & Diverter Switch Maintenance) 2. Complete ST#1 transformer testing. 3. FDS & SFRA test of transformer. 4. Testing of LA, MCT & MCVT.
AKOLA 2 (YELWAN) - AKOLA 1 CKT - 2	IntraState	24/05/2024	07:00	24/05/2024	21:48	PO	Routine maintenance & testing Work
DABHOL - NEW KOYNA CKT - 2	IntraState	24/05/2024	09:37	24/05/2024	21:00	PO	Cold Washing Work
DABHOL - NEW KOYNA CKT - 2	IntraState	24/05/2024	22:55			T	Distance Protection
CHANDRAPUR 2 - CHD SWITCHING CKT - 1	IntraState	25/05/2024	07:01			PO	Daignostic testing and allied maintenance work
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/220/33 KV 500MVA ICT - 2 @ WARORA	IntraState	20/05/2024	11:25			PO	RELAY TESTING WORK AND ALLIED WORK
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	22/05/2024	17:41			HT	HT for Load management
400/220/33 KV 167 MVA SPARE ICT @ WALUJ	IntraState	24/05/2024	12:20	24/05/2024	18:08	T	Emergency outage of r phase unit ctr panel pnrw close indication.
400/220 KV 3X105 MVA ICT - 2 @ NAGOTHANE	IntraState	24/05/2024	16:34	24/05/2024	20:51	PO	For Pre monsoon maintenance work.
400/220 KV 500MVA ICT - 4 @ KALWA	IntraState	25/05/2024	05:00	25/05/2024	07:17	PO	premonsoon maintenance work
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
220KV BUS SECTION 1	IntraState	24/05/2024	09:45	24/05/2024	21:54	HT	220kv half bus section outage is required for connecting jumper from 220kv main bus to 220kv hybrid switchgear installed as bus sectionaliser.
220 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 24/May/2024

Statement-VII

Position as on 6.30 Hrs of 25/May/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MUDSHINGI - CHIKODI	IntraState	23/05/2024	18:55	24/05/2024	11:48	T	Distance Protection
TALANDGE - BIDRI	IntraState	23/05/2024	19:02	24/05/2024	10:11	T	Distance Protection
MAHALAXMI - AMONA	IntraState	23/05/2024	19:31	24/05/2024	13:06	T	Distance Protection
CHITEGAON- CHITEPIMPALGAON (PG) CKT - 2	IntraState	24/05/2024	08:53	24/05/2024	22:32	PO	CT Tandelta measurement to be carried out.
NAGOTHANE - WADKHAL (GIS) CKT-2	IntraState	24/05/2024	09:28	24/05/2024	20:11	PO	Routine maintenance work, replacement of insulator, cold line cleaning work.
PARANDA - OSMANABAD	IntraState	24/05/2024	10:21			HT	Dist. protection relay retrofitting work.
BOISAR - VERSOVA	IntraState	24/05/2024	10:25	24/05/2024	10:25	PO	Shifting of OPGW Cables, Hardware fitting (B Phase) and replacement of temporary used steel bolts with GI Jumper Bolts (04 Towers).
HINJEWADI 2 - HINJEWADI 3 CKT - 1	IntraState	24/05/2024	12:34			PO	Attending SF6 Gas Leakage at G-9 Chamber of 'B' phase of 220kV Hinjawadi2 Line 1 bay
TALANDGE - MUDSHINGI CKT - 2	IntraState	24/05/2024	14:15	24/05/2024	19:22	PO	Retrofitting of OC E/F relay
NANDED 2 (WAGHALA) - PARBHANI	IntraState	24/05/2024	22:01	24/05/2024	22:15	T	NANDED- DIST PROT Z1 B-E D= 26.67 KM IF= 3.57 KA PAR- D= 37.99 KM IF= 1.9 KA B-E.
CHITEGAON- CHITEPIMPALGAON (PG) CKT - 2	IntraState	24/05/2024	22:42			T	Distance Protection
TROMBAY CARNAC - 6	IntraState	25/05/2024	00:04	25/05/2024	03:49	PO	PROTECTION TESTING
COLOURCHEM - TEMGHAR	IntraState	25/05/2024	04:46			PO	For erection of new tower structure, de-stringing of old conductor & stringing of new conductor at new loc no.06.
BOISAR II - VIRAJ	IntraState	25/05/2024	04:51			PO	Replacement of Dead end fitting (Y-Phase) and temporary used steel bolts with GI Jumper Bolts (04 Towers)
KHADKI- CENTURY ENKA	IntraState	25/05/2024	06:55			PO	Stringing of RYB conductors for river crossing locations- loc 29A-30
ADLABS - PEDAMBE	IntraState	25/05/2024	07:17			PO	For dismantling of old tower at loc no- 94
PEDAMBE-KALAMBANI(TSS)	IntraState	25/05/2024	07:20			PO	For dismantling of old tower at loc no.94.
220 KV ICT Outages/Trippings							
220/100 KV 100 MVA ICT 1 @ TALOJA	IntraState	24/05/2024	07:57	24/05/2024	20:46	PO	1) 100kV Bus section 1 Annual maintenance work. 2) 100kV PT 1 Yph & Bph isolator support pole replacement work by Agency. 3) Earth wire stringing work by Agency.
220/132 KV 200 MVA ICT 1 @ DHULE	IntraState	24/05/2024	08:35	24/05/2024	12:48	HT	Pre-monsoon maint. and bay maint. work.
220/132-110 KV 200MVA ICT - 3 @ OGLEWADI	IntraState	24/05/2024	09:05	24/05/2024	13:12	PO	Replacement of drive mechanism gear box
100 MVA 220/132 KV ICT - II @ YAVATMAL	IntraState	24/05/2024	09:13	24/05/2024	17:03	HT	Tan delta of bushing, winding, ct and dfr by tcc, akola and crm and timing and routine maintenance work.
220/132 KV 100 MVA ICT 1 @ BHENDA	IntraState	24/05/2024	09:25	24/05/2024	10:50	PO	For Pre-monsoon Maintenance & Quarterly maintenance work
220/132 KV 100 MVA ICT 2	IntraState	24/05/2024	09:40	24/05/2024	18:25	T	TRIPPED ON DIFFERENTIAL PROTECTION .R PH LA BLAST.
220/132 KV 150 MVA ICT 3 @ EKLAHRE (OCR)	IntraState	24/05/2024	09:51	24/05/2024	13:04	PO	Pre monsoon maintenance work
220/132 KV 200 MVA ICT 2@ BALE(SOLAPUR)	IntraState	24/05/2024	10:00	24/05/2024	13:12	PO	Outage is required for replacement of HV bay LA under LE scheme

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 24/May/2024

Statement-VII

Position as on 6.30 Hrs of 25/May/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/100 KV 200 MVA ICT 1 @ KOLSHET	IntraState	24/05/2024	10:15	24/05/2024	12:52	PO	Premonsoon Maint.work,Plastic paper wrapping work & RMW
220/22 KV 50 MVA PTR 2 @ PADGHE	IntraState	24/05/2024	10:48	24/05/2024	15:19	PO	For replacement of R phase LA due to High LCM Values (500Micr Amp)
220/33 KV 100 MVA PTR 3	IntraState	24/05/2024	11:17	24/05/2024	17:03	HT	Pre-monsoon work.
220/33KV 50MVA TF NO.2 @ SAYNE	IntraState	24/05/2024	13:30	24/05/2024	15:58	PO	Pre-monsoon maintenance work.
220/132 KV 200MVA ICT 3@ BALE(SOLAPUR)	IntraState	24/05/2024	13:48	24/05/2024	18:46	PO	Outage is required for replacement of LV bay LA under LE scheme
220/132-110/11KV 200MVA VID ICT 1 @ MIRAJ	IntraState	24/05/2024	14:30	24/05/2024	17:53	PO	Premonsson Maintenance Work
220/33kv 50MVA TF-1 @ KOPARGAON	IntraState	24/05/2024	17:15	24/05/2024	19:00	PO	For Pre Monsoon Maintenance work and Testing works
110 KV LINE Outages/Trippings							
KALYAN KALWA SALSETTE 2	IntraState	24/05/2024	07:01	24/05/2024	09:17	PO	BIRD NEST REMOVAL

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage