

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 25/Jul/2023 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	114.735	3241.897	1) Gujrat	4.466	50.958
2) Hydro	8.439	175.925	2) Madhya Pradesh	0.039	96.618
3) Gas	0.000	1.185	3) Chattisgarh	3.410	56.760
Total MSPGCL	123.174	3419.007	4) Maharashtra	169.182	4041.030
B) 1) APLM	52.197	1395.933	5) Goa (Amona)	-0.965	-25.939
2) JSWEL	20.466	493.764	Total	176.132	4219.427
3) VIPL	0.000	0.000	a) Mumbai Schedule	32.479	859.487
4) RPL(AMT)	25.441	589.070	b) Mumbai Drawl	36.294	944.573
5) SWPGPL	6.603	212.177	c) MSEDCL Bilateral *	84.168	2273.283
6) Other IPP	5.659	159.103	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	32.471	858.628
C) 1) TPCL Thermal	10.386	208.635	Include PX	0.000	0.000
2) TPCL Hydro	5.152	116.773	Standby	0.008	0.859
3) TPCL Gas	1.313	80.661	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.485	221.628	1) MSEDCL	414.375	10676.213
D) STATE			2) Mumbai Discoms	62.630	1572.272
1) Thermal	244.972	6522.207	3) Other Discoms	9.996	245.305
(A1+C1+C4+(B1-B6))			TOTAL STATE	487.001	12493.790
2) Hydro (A2+C2)	13.591	292.698			
3) Gas (A3+B7+C3)	1.313	81.846			
4) Wind	43.417	1138.145			
6) SOLAR	7.576	239.465			
TOTAL STATE	310.869	8274.361			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	4688	4707	5105	4603
MSPGCL Hydro	326	198	513	297
MSPGCL Gas	0	0	0	0
MSPGCL Total Generation	5014	4905	5618	4900
Central Sector Receipt	8851	7676	7810	6410
WIND	1798	1991	1815	1759
CPP / IPP Thermal	4978	4385	4946	3895
CPP / IPP Gas	0	0	0	0
SOLAR	682	917	0	0
Exchange with Mumbai	-1992	-2151	-1408	-1001
MSEDCL DEMAND MET	18873	17281	18338	15628
Load Shedding	0	0	327	0
MSEDCL DEMAND	18873	17281	18665	15628
TPCL GENERATION	666	657	954	538
AEML GENERATION	389	329	487	330
MUMBAI DEMAND	3047	3137	2849	1869
OTHER DISCOM DEMAND	458	442	442	336
STATE DEMAND MET	22378	20860	21630	17832
STATE DEMAND	22378	20860	21957	17832
Frequency (Hz)	49.98	49.88	49.98	50.00

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.15 Hz at 15.00 Hrs	49.65 Hz at 12.53 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 25/Jul/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.50	88.92	155	125
Unit 8	11.45	250.31	508	409
Unit 9	10.74	294.59	495	395
Unit 10	0.00	111.14	0	0
Total	25.69	744.96		
Bhusawal				
Unit 3	1.52	71.26	140	0
Unit 4	9.00	236.78	420	290
Unit 5	9.30	243.92	445	300
Total	19.82	551.96		
Parli				
Unit 6	0.00	40.92	0	0
Unit 7	3.59	48.91	241	112
Unit 8	3.14	31.81	141	120
Total	6.74	121.64		
Chandrapur				
Unit 3	3.12	59.39	155	93
Unit 4	3.42	60.83	150	126
Unit 5	0.00	0.00	0	0
Unit 6	6.66	182.39	295	260
Unit 7	6.89	188.76	313	263
Unit 8	10.12	242.92	450	388
Unit 9	10.23	254.60	476	379
Total	40.44	988.89		
Paras				
Unit 3	1.61	86.70	198	0
Unit 4	3.81	106.55	176	142
Total	5.42	193.26		
Khaparkheda				
Unit 1	0.00	0.00	0	0
Unit 2	2.88	66.75	126	112
Unit 3	3.10	95.19	168	0
Unit 4	3.70	91.58	186	120
Unit 5	0.00	215.43	0	0
Total	9.68	468.95		
Nasik				
Unit 3	3.49	77.16	165	128
Unit 4	0.00	64.84	0	0
Unit 5	3.45	30.26	161	118
Total	6.94	172.26		
Uran				
All Units	0.00	1.18	0	0
Total	0.00	1.18		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.31	2.60	25	0
Total	0.31	2.60		
Koyna				
Stage 1-2	1.56	47.04	325	35

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.00	8.92	0	0
Stage 3	1.81	26.84	160	0
Total	3.37	82.81		
Hydro				
KDPH	0.43	0.71	18	18
VTRNA	0.00	0.64	0	0
TILLARI	0.00	1.16	0	0
BHIRA T.R.	0.46	10.92	80	0
SMLHY_PTN	3.49	70.89	155	137
GHATGHAR	0.38	6.19	125	0
Total	4.76	90.52		
Wind				
Total	43.42	1138.14	0	0
Total	43.42	1138.14		
CPP				
APML(Mus)	52.20	1395.93	0	0
JSWEL(Mus)	20.47	493.76	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.44	589.07	0	0
SWPGPL-Mus	6.60	212.18	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.42	127.23	251	0
Other(Mus)	1.24	31.87	0	0
Total	110.37	2850.05		
SOLAR				
Total	7.58	239.46	0	0
Total	7.58	239.46		
Tata				
Trombay 5	6.73	115.14	380	249
Trombay 6	0.00	0.00	0	0
Trombay 7A	0.74	48.76	107	0
Trombay 7B	0.58	31.90	64	0
TATA Hydro	5.15	116.77	439	76
Trombay 8	3.66	93.49	210	129
Total	16.85	406.07		
AEML				
DTPS U-1&2	9.48	221.63	501	296
Total	9.48	221.63		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	114.74	3241.90	MSPGCL Total	123.17	3419.01
			MSPGCL Thml+Gas	114.74	3243.08	Koyna 1,2 & 4 Total	1.56	55.97
			MSPGCL Hydro	8.44	175.92	State Total	310.87	8274.36

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 25/Jul/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	4687	298	0	4985	1797	4728	0	0	5881	5961	-1042	16048	0	0	16048	2169	381	18598	49.97
2	4630	296	0	4926	1926	4400	0	0	6351	5740	-1036	15602	0	0	15602	2024	354	17980	49.99
3	4627	299	0	4926	1931	3997	0	0	6671	6292	-981	15820	0	0	15820	1917	345	18082	50.00
4	4603	297	0	4900	1759	3895	0	0	6723	6410	-1001	15628	0	0	15628	1869	336	17832	50.00
5	4625	297	0	4922	1494	4432	0	0	6935	7210	-1017	16707	0	0	16707	1875	334	18916	50.03
6	4588	305	0	4893	1501	4893	0	0	7500	7828	-1104	17644	0	0	17644	1994	367	20005	50.01
7	4584	566	0	5150	1450	5024	0	54	8236	8637	-1265	18646	0	0	18646	2199	404	21249	50.00
8	4613	478	0	5091	1573	5062	0	275	8830	8896	-1506	18959	0	0	18959	2439	432	21830	50.01
9	4621	333	0	4954	1723	5091	0	495	8731	8802	-1747	18871	0	0	18871	2754	447	22072	50.00
10	4688	326	0	5014	1798	4978	0	682	8744	8851	-1992	18873	0	0	18873	3047	458	22378	49.98
11	4645	292	0	4937	1806	4316	0	759	9012	8862	-2162	18056	0	0	18056	3192	462	21710	50.01
12	4731	240	0	4971	1975	4646	0	899	8141	8200	-2030	18228	0	0	18228	3223	434	21884	49.95
13	4707	198	0	4905	1991	4385	0	917	8148	7676	-2151	17281	0	0	17281	3137	442	20860	49.88
14	4321	211	0	4532	2032	3787	0	1097	7930	7666	-1997	16689	0	0	16689	2989	428	20106	49.93
15	4652	332	0	4984	2012	3789	0	894	7441	7596	-2052	16810	0	0	16810	2984	413	20207	49.95
16	4827	399	0	5226	2012	4059	0	776	7227	7619	-1911	17357	0	0	17357	3013	424	20794	50.00
17	4935	374	0	5309	2056	4684	0	481	7089	7071	-1828	17332	0	0	17332	2969	441	20742	49.98
18	4979	344	0	5323	1865	4615	0	195	7692	7407	-1869	17071	0	0	17071	2948	465	20484	50.01
19	5017	321	0	5338	1960	4785	0	52	7899	7867	-1703	17842	0	0	17842	2924	456	21223	50.04
20	5105	513	0	5618	1815	4946	0	0	7519	7810	-1408	18338	327	0	18665	2849	442	21957	49.98
21	5195	556	0	5751	1736	4960	0	0	6878	6974	-1228	17754	310	0	18064	2721	439	21224	50.02
22	5273	527	0	5800	1863	5098	0	0	6241	5824	-1138	17000	0	0	17000	2607	446	20054	50.03
23	5131	298	0	5429	1780	5246	0	0	5882	5398	-1088	16339	0	0	16339	2454	426	19219	50.02
24	4951	339	0	5290	1562	4553	0	0	5911	5535	-1038	15483	0	0	15483	2333	419	18235	50.06
MUs	114.73	8.44	0.00	123.17	43.42	110.37	0.00	7.58	177.61	176.13	-36.29	414.38	0.64	0.00	415.01	62.63	10.00	487.64	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 25/Jul/2023

Position as on 6.30 Hrs of 26/Jul/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
IPP	RPL(AMT) U-3	270	13/06/2023	00:01		Continued.	Annual Overhaul	04/08/2023
MSPGCL	Khaparkheda Unit 1	210	30/06/2023	00:18		Continued.	Annual Overhaul	28/07/2023
IPP	JSW (J) U3	300	07/07/2023	09:06		Continued.	Annual Overhaul	08/08/2023
MSPGCL	Koyna Unit 11	80	10/07/2023	09:40		Continued.	COH	07/12/2023
MSPGCL	Koradi Unit-10	660	11/07/2023	00:45		Continued.	Capital Overhaul.	16/08/2023
MSPGCL	Koyna Unit 8	80	11/07/2023	08:05		Continued.	COH	23/09/2023
IPP	Adani U-1	660	16/07/2023	00:00		Continued.	Annual Overhaul	07/08/2023
MSPGCL	Bhusawal Unit 3	210	24/07/2023	23:46	25/07/2023	10:47	Boiler validity extension	26/07/2023
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	23/08/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhauled.	05/10/2023
MSPGCL	Chandrapur Unit 5	500	22/05/2023	19:00		Continued.	Stator Earth Fault	27/07/2023
MSPGCL	Koyna STG-IV Unit-1	250	05/06/2023	16:30		Continued.	The KGSC Stg-4 Unit No-1(250MW) not available due to foreign material impact at Guide vane no 4	18/09/2023
MSPGCL	Uran Unit 8	108	24/06/2023	10:05		Continued.	Compressor Surge Protection	26/07/2023
MSPGCL	Uran Unit B0	120	24/06/2023	19:01		Continued.	On RR end bearing high vibrations	12/08/2023
MSPGCL	Nasik Unit 4	210	19/07/2023	10:50		Continued.	ID Fan Problem(under tolling from 06.04 Hrs DT. 20-7-2023)	26/07/2023
MSPGCL	Uran Unit 6	108	19/07/2023	21:11		Continued.	No schedule	
IPP	SWPGPL U-3	135	21/07/2023	01:54		Continued.	Non-availability of linkage coal stock and due to continuous rains.	28/07/2023
MSPGCL	Parli Unit 6	250	21/07/2023	23:44		Continued.	BTL,(Converted into Zero schedule wef 23:00hrs dated 23.07.23)	
MSPGCL	Paras Unit 3	250	22/07/2023	12:15	25/07/2023	14:16	Due to boiler drum LHS main hole door gasket	27/07/2023

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 25/Jul/2023

Position as on 6.30 Hrs of 26/Jul/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							leakage	
MSPGCL	Khaparkheda Unit 5	500	24/07/2023	14:42		Continued.	Boiler Tube Leakage	27/07/2023
TPC-G	Trombay 7B	60	25/07/2023	14:06		Continued.	Gas Shortage	
TPC-G	Trombay 7A	120	25/07/2023	14:31	26/07/2023	13:33	Gas Shortage	26/07/2023
MSPGCL	Khaparkheda Unit 3	210	25/07/2023	15:03	25/07/2023	17:25	Furnace pressure High	25/07/2023
IPP	IEPL Unit 1	270	25/07/2023	18:19	25/07/2023	21:17	P A Fan Problem	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Tripping for 25/Jul/2023

Statement-VII

Position as on 6.30 Hrs of 26/Jul/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Tripping							
TIRORA - KORADI 3 CKT - 1	IntraState	25/07/2023	10:19	25/07/2023	21:09	HT	Planned outage
765 KV ICT Outages/Tripping							
765KV/21KV GT - 1 @ TIRORA	IntraState	16/07/2023	10:20			PO	Annual Maintenance, Testing and Painting of Transformer. Annual maintenance of main bay and tie bay equipments.
400 KV TIEBAY Outages/Tripping							
TIE BAY - 400KV-WARDHA-AKOLA-1 AND 400KV/220KV WARDHA-ICT-1 at Wardha - 400KV	InterState	25/07/2023	09:25	25/07/2023	19:46	PO	For Line Bay Amp Works. AR to be kept in non Auto mode for 400KV-WARDHA-AKOLA-2
TIE BAY - 411 OF WARDHA PGCIL @ KORADI 2	IntraState	23/06/2023	01:22			PO	Diagnostic testing of Circuit Breaker & Current transformer Routine nut bolt tightening
400 KV MAINBAY Outages/Tripping							
GTR - 5 @ CHANDRAPUR	IntraState	06/07/2023	08:38			PO	1. Maintenance and alignment work of Bus-1, Bus-2 Aus. Bus And HCB Isolator. 2. Maintenance of CB, CT and Synchron CVT.
MAIN BUS - 1 @ ALKUD	IntraState	25/07/2023	11:30	25/07/2023	16:06	PO	Diagnostic testing & Maintenance work
400 KV LINE Outages/Tripping							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
PUNE(GIS) - TALEGAON(PG) CKT - 4	InterState	24/07/2023	20:13	25/07/2023	06:35	T	Tripped on Distance protection.
AKOLA - WARDHA(PG) CKT - 1	InterState	25/07/2023	09:25	25/07/2023	19:46	PO	For Line Bay Amp Works. AR to be kept in non Auto mode for 400KV-WARDHA-AKOLA-2
AURANGABAD(MS) - AURANGABAD(PG) CKT - 2	InterState	25/07/2023	10:18	25/07/2023	22:16	PO	409L AMP at Aurangabad & 404L AMP at Waluj and BHEL Insulator Replacement work. AR to be kept in non Auto mode for 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-1
KHADKA- DEEPNAGAR CKT 1	IntraState	24/07/2023	20:16	25/07/2023	00:11	EO	While synchronising the circuit on TBC DT received from remote end and line not tripped. Hence for rectification E/O required.
KHADKA-AURANGABAD (WALUJ)	IntraState	25/07/2023	03:43	25/07/2023	08:24	HT	H/T on overvoltage
400KV TBC @ KHADKA	IntraState	25/07/2023	14:07			EO	Emergency Outage required for relay replacement and circuit modification for failed auto-reclose relay (Electromechanical) of 400kV T.B.C. bay.
PADGHE - KALWA CKT - 2	IntraState	25/07/2023	22:34	26/07/2023	02:24	EO	1) To attend hosspot on Y Ph C Bus PG Isolator Temp 282 Deg. 2) Bph CT line side 81deg
KHADKA-AURANGABAD (WALUJ)	IntraState	26/07/2023	00:37	26/07/2023	08:00	HT	H/T For controlling overvoltages.
MAIN BUS - 1 @ EKTUNI	IntraState	26/07/2023	11:31			EO	Emergency Outage for attending the problem of Isolator arm of (408) 89A B-Phase
400 KV ICT Outages/Tripping							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 25/Jul/2023

Statement-VII

Position as on 6.30 Hrs of 26/Jul/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400/220/33 KV 167 MVA SPARE ICT @ KHAPARKHEDA	IntraState	14/07/2023	12:08			PO	Ongoing work of Rapid Restoration Scheme (RRS) For spare ICT
400/220/33 KV 315 MVA ICT - 2 @ PADGHE	IntraState	17/07/2023	13:04			PO	1.Replacement of HV CB under LES Scheme. 2.ICT will be in service through TBC.
400/11.5KV STATION TRANSFORMER - 1 @ TIRORA	IntraState	22/07/2023	09:43	25/07/2023	13:57	HT	Planned outage in RC1 row No. 14
400/220 KV 3X200 MVA ICT - 2 @ KALWA	IntraState	25/07/2023	06:56	25/07/2023	10:04	EO	HV CT Y ph damage twin jumper replacement work 82 deg and hot spot attending
400/220/33 KV 315 MVA ICT - 2 @ CHANDRAPUR	IntraState	25/07/2023	08:38			PO	1.Commissioning of High velocity water spray system for 315MVA ICT-2 2. Routine maintenance of ICT 2. Maintenance and alignment of Isolators 3. Bay routine maintenance work
220 KV MAINBAY Outages/Trippings							
TBC @ FLAGSHIP	IntraState	24/07/2023	12:45			PO	220kV CB overhauling work by Agency
220 KV LINE Outages/Trippings							
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	22/07/2023	21:09			HT	As per usual practice line is H/T
NEW KOYNA - PEDAMBE	IntraState	24/07/2023	19:05	25/07/2023	02:52	T	220kV Bus-section Tripped at Pedambe.
MAIN BUS SECTION - 1 @ PEDAMBE	IntraState	24/07/2023	19:05	25/07/2023	02:57	T	220kV Bus-section Tripped at Pedambe.
NEW KOYNA - POPHALI	IntraState	24/07/2023	19:05	25/07/2023	08:00	T	220kV Bus-section Tripped at Pedambe.
POPHLI PEDHMBE LINE- 1	IntraState	24/07/2023	19:05	25/07/2023	02:57	T	220kV Bus-section Tripped at Pedambe.
VERSOVA - GHODBUNDER	IntraState	24/07/2023	23:29	25/07/2023	04:51	PO	For Safety Purpose while erection of U girder at P152 - P153LHS under metro 09 work
GHODBUNDER - GORAI	IntraState	24/07/2023	23:34	25/07/2023	04:59	PO	For Safety Purpose while erection of U girder at P152 - P153LHS under metro 09 work
PETH- MUDSHINGI 1 LINE	IntraState	25/07/2023	10:15	25/07/2023	19:18	PO	For replacement of damaged B ph conductor between loc no 164 to 165.
KHARGHAR - KHANDESHWAR CKT - 1	IntraState	25/07/2023	11:49	25/07/2023	19:24	PO	To pull the OPGW cable on this line as induction level is very high due to heavy raining
KHARGHAR - KHANDESHWAR CKT - 2	IntraState	25/07/2023	11:54	25/07/2023	19:34	PO	To pull the OPGW cable on this line as induction level is very high due to heavy raining
CHIKHALI-JALNA I	IntraState	25/07/2023	14:15	25/07/2023	17:45	EO	To attend Red Hot
KANHAN-UMRED 1	IntraState	25/07/2023	16:42	25/07/2023	17:45	EO	Sparking of Line Isolator
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/132 KV 200 MVA ICT - 1 @ HARANGUL	IntraState	25/07/2023	12:36	25/07/2023	13:20	PO	PRV cover bucket removal
220/132 KV 200 MVA ICT - 2 @ HARANGUL	IntraState	25/07/2023	13:29	25/07/2023	14:50	PO	PRV cover bucket removal
220 KV BUSBAR Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 25/Jul/2023

Statement-VII

Position as on 6.30 Hrs of 26/Jul/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
AUXILIARY BUS @ PHALTAN MIDC-220 KV	IntraState	16/07/2023	10:02			PO	For Gantry replacement from AH type to AF type
132 KV LINE Outages/Trippings							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage