

**State Load Despatch Center, Airoli (MSETCL) Statement I**  
**Daily system Report for 26/Apr/2025 SATURDAY**

| I GENERATION (MUs)  |                |                  | II EXCHANGES (MUs)             |                |                  |
|---------------------|----------------|------------------|--------------------------------|----------------|------------------|
| A) MSPGCL           | Daily          | Monthly          | E) InterState Exchanges        | Daily          | Monthly          |
| 1) Thermal          | 172.752        | 4318.292         | 1) Gujrat                      | 1.710          | 37.863           |
| 2) Hydro            | 30.694         | 619.161          | 2) Madhya Pradesh              | 5.122          | 283.508          |
| 3) Gas              | 8.996          | 207.856          | 3) Chattisgarh                 | 2.760          | 102.670          |
| <b>Total MSPGCL</b> | <b>212.442</b> | <b>5145.309</b>  | 4) Maharashtra                 | 214.514        | 5866.376         |
| B) 1) APML          | 69.502         | 1726.246         | 5) Goa (Amona)                 | -1.192         | -50.002          |
| 2) JSWEL            | 27.962         | 701.200          | <b>Total</b>                   | <b>222.914</b> | <b>6240.415</b>  |
| 3) VIPL             | 0.000          | 0.000            | a) Mumbai Schedule             | 41.831         | 1135.032         |
| 4) RPL(AMT)         | 31.752         | 816.020          | b) Mumbai Drawl                | 45.163         | 1264.632         |
| 5) SWPGPL           | 12.614         | 317.239          | c) MSEDCL Bilateral *          | 118.550        | 3504.339         |
| 6) Other IPP        | 18.107         | 472.344          | Include PX                     | 0.000          | 0.000            |
| 7) PGPL             | 0.000          | 0.000            | d) Mumbai Bilateral *          | 41.831         | 1135.032         |
| C) 1) TPCL Thermal  | 13.156         | 295.912          | Include PX                     | 0.000          | 0.283            |
| 2) TPCL Hydro       | 4.949          | 123.516          | Standby                        | 0.000          | 0.000            |
| 3) TPCL Gas         | 1.858          | 93.649           | <b>H) ENERGY CATERED (MUs)</b> |                |                  |
| 4) AEML Thermal     | 10.639         | 236.798          | 1) MSEDCL                      | 572.665        | 14885.518        |
| <b>D) STATE</b>     |                |                  | 2) Mumbai Discoms              | 75.765         | 2014.506         |
| 1) Thermal          | 356.484        | 8884.051         | 3) Other Discoms               | 13.303         | 346.710          |
| (A1+C1+C4+(B1-B6))  |                |                  | <b>TOTAL STATE</b>             | <b>661.733</b> | <b>17246.734</b> |
| 2) Hydro            | 35.643         | 742.677          |                                |                |                  |
| (A2+C2)             |                |                  |                                |                |                  |
| 3) Gas              | 10.854         | 301.505          |                                |                |                  |
| (A3+B7+C3)          |                |                  |                                |                |                  |
| 4) Wind             | 13.933         | 440.251          |                                |                |                  |
| 6) SOLAR            | 21.905         | 637.836          |                                |                |                  |
| <b>TOTAL STATE</b>  | <b>438.819</b> | <b>11006.320</b> |                                |                |                  |

\* Displayed for information, not added in total.

**DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II**

| PARTICULARS                | A. Morning Peak at 12 Hrs | B. Day Peak at 16 Hrs | C. Evening Peak at 20 Hrs | D. Night Minimum at 8 Hrs |
|----------------------------|---------------------------|-----------------------|---------------------------|---------------------------|
| MSPGCL Thermal             | 6555                      | 7020                  | 7458                      | 7078                      |
| MSPGCL Hydro               | 808                       | 1470                  | 1470                      | 1212                      |
| MSPGCL Gas                 | 375                       | 392                   | 394                       | 357                       |
| MSPGCL Total Generation    | 7738                      | 8882                  | 9322                      | 8647                      |
| Central Sector Receipt     | 10412                     | 10521                 | 9026                      | 8332                      |
| WIND                       | 377                       | 660                   | 544                       | 524                       |
| CPP / IPP Thermal          | 5502                      | 6843                  | 7107                      | 6768                      |
| CPP / IPP Gas              | 0                         | 0                     | 0                         | 0                         |
| SOLAR                      | 3293                      | 1526                  | 0                         | 818                       |
| Exchange with Mumbai       | -2728                     | -2603                 | -1612                     | -1596                     |
| <b>MSEDCL DEMAND MET</b>   | <b>24004</b>              | <b>25212</b>          | <b>23783</b>              | <b>22969</b>              |
| Load Shedding              | 0                         | 0                     | 0                         | 0                         |
| MSEDCL DEMAND              | 24004                     | 25212                 | 23783                     | 22969                     |
| TPCL GENERATION            | 457                       | 615                   | 1218                      | 597                       |
| AEML GENERATION            | 343                       | 346                   | 477                       | 454                       |
| <b>MUMBAI DEMAND</b>       | <b>3528</b>               | <b>3564</b>           | <b>3307</b>               | <b>2647</b>               |
| <b>OTHER DISCOM DEMAND</b> | <b>590</b>                | <b>617</b>            | <b>604</b>                | <b>523</b>                |
| STATE DEMAND MET           | 28122                     | 29393                 | 27694                     | 26140                     |
| <b>STATE DEMAND</b>        | <b>28122</b>              | <b>29393</b>          | <b>27694</b>              | <b>26140</b>              |
| Frequency (Hz)             | 50.00                     | 50.01                 | 49.98                     | 49.92                     |

**FREQUENCY PARTICULARS**

| MAXIMUM FREQ.         | MINIMUM FREQ.         | AVERAGE FREQ. | FREQ. BELOW 49.4 Hz |
|-----------------------|-----------------------|---------------|---------------------|
| 50.18 Hz at 18.03 Hrs | 49.79 Hz at 07.49 Hrs | 49.99         | 0 % of Time(min)    |

Note : The report is based on Operational Data and is for statistical purpose only.

## Daily and Progressive Generation,Maximum,Minimum for 26/Apr/2025

| Generating unit    | Generation   |                |          |          |
|--------------------|--------------|----------------|----------|----------|
|                    | Daily (Mus)  | Monthly (Mus)  | Max (MW) | Min (MW) |
| <b>Koradi</b>      |              |                |          |          |
| Unit 6             | 3.80         | 101.57         | 174      | 134      |
| Unit 8             | 12.86        | 326.95         | 564      | 514      |
| Unit 9             | 13.69        | 282.75         | 600      | 530      |
| Unit 10            | 13.61        | 325.62         | 600      | 515      |
| <b>Total</b>       | <b>43.95</b> | <b>1036.90</b> |          |          |
| <b>Bhusawal</b>    |              |                |          |          |
| Unit 3             | 2.19         | 82.39          | 160      | 0        |
| Unit 4             | 10.13        | 228.82         | 495      | 295      |
| Unit 5             | 9.91         | 178.88         | 500      | 285      |
| Unit 6             | 15.09        | 289.98         | 656      | 550      |
| <b>Total</b>       | <b>37.31</b> | <b>780.07</b>  |          |          |
| <b>Parli</b>       |              |                |          |          |
| Unit 6             | 5.04         | 120.66         | 250      | 141      |
| Unit 7             | 4.79         | 105.43         | 241      | 137      |
| Unit 8             | 4.51         | 112.68         | 217      | 148      |
| <b>Total</b>       | <b>14.34</b> | <b>338.76</b>  |          |          |
| <b>Chandrapur</b>  |              |                |          |          |
| Unit 3             | 4.28         | 56.74          | 197      | 135      |
| Unit 4             | 3.36         | 86.74          | 148      | 124      |
| Unit 5             | 1.75         | 191.98         | 380      | 0        |
| Unit 6             | 3.71         | 213.14         | 295      | 0        |
| Unit 7             | 9.69         | 240.20         | 459      | 302      |
| Unit 8             | 9.61         | 241.20         | 450      | 295      |
| Unit 9             | 0.00         | 0.00           | 0        | 0        |
| <b>Total</b>       | <b>32.40</b> | <b>1030.00</b> |          |          |
| <b>Paras</b>       |              |                |          |          |
| Unit 3             | 2.89         | 117.75         | 220      | 0        |
| Unit 4             | 4.78         | 123.92         | 229      | 149      |
| <b>Total</b>       | <b>7.67</b>  | <b>241.67</b>  |          |          |
| <b>Khaparkheda</b> |              |                |          |          |
| Unit 1             | 3.90         | 95.84          | 180      | 120      |
| Unit 2             | 4.24         | 101.92         | 194      | 122      |
| Unit 3             | 4.27         | 106.09         | 190      | 134      |
| Unit 4             | 4.07         | 88.51          | 175      | 136      |
| Unit 5             | 10.10        | 253.25         | 475      | 375      |
| <b>Total</b>       | <b>26.58</b> | <b>645.60</b>  |          |          |
| <b>Nasik</b>       |              |                |          |          |
| Unit 3             | 3.31         | 66.74          | 160      | 119      |
| Unit 4             | 3.71         | 93.06          | 176      | 54       |
| Unit 5             | 3.49         | 85.49          | 163      | 119      |
| <b>Total</b>       | <b>10.51</b> | <b>245.29</b>  |          |          |
| <b>Uran</b>        |              |                |          |          |
| All Units          | 9.00         | 207.86         | 402      | 337      |
| <b>Total</b>       | <b>9.00</b>  | <b>207.86</b>  |          |          |
| <b>PGPL</b>        |              |                |          |          |
| Unit 1             | 0.00         | 0.00           | 0        | 0        |
| Unit 2             | 0.00         | 0.00           | 0        | 0        |
| <b>Total</b>       | <b>0.00</b>  | <b>0.00</b>    |          |          |
| <b>PENCH (MS)</b>  |              |                |          |          |
| Pench (MS)         | 0.03         | 2.34           | 27       | 0        |
| <b>Total</b>       | <b>0.03</b>  | <b>2.34</b>    |          |          |
| <b>Koyna</b>       |              |                |          |          |

| Generating unit | Generation    |                |          |          |
|-----------------|---------------|----------------|----------|----------|
|                 | Daily (Mus)   | Monthly (Mus)  | Max (MW) | Min (MW) |
| Stage 1-2       | 5.24          | 95.36          | 555      | 40       |
| Stage 4         | 15.94         | 308.30         | 1000     | 68       |
| Stage 3         | 4.67          | 88.43          | 320      | 90       |
| <b>Total</b>    | <b>25.86</b>  | <b>492.09</b>  |          |          |
| <b>Hydro</b>    |               |                |          |          |
| KDPH            | 0.65          | 19.68          | 27       | 27       |
| VTRNA           | 0.82          | 21.16          | 61       | 0        |
| TILLARI         | 0.18          | 4.86           | 60       | 0        |
| BHIRA T.R.      | 0.30          | 7.23           | 40       | 0        |
| SMLHY_PTN       | 2.50          | 67.44          | 109      | 100      |
| GHATGHAR        | 0.38          | 6.70           | 125      | 0        |
| <b>Total</b>    | <b>4.84</b>   | <b>127.07</b>  |          |          |
| <b>Wind</b>     |               |                |          |          |
| Total           | 13.93         | 440.25         | 0        | 0        |
| <b>Total</b>    | <b>13.93</b>  | <b>440.25</b>  |          |          |
| <b>CPP</b>      |               |                |          |          |
| APML(Mus)       | 69.50         | 1726.25        | 0        | 0        |
| JSWEL(Mus)      | 27.96         | 701.20         | 0        | 0        |
| VIPL(Mus)       | 0.00          | 0.00           | 0        | 0        |
| RPLAMT-Mus      | 31.75         | 816.02         | 0        | 0        |
| SWPGPL-Mus      | 12.61         | 317.24         | 0        | 0        |
| Dhariwal        | 0.00          | 0.00           | 0        | 0        |
| IEPL            | 6.32          | 158.45         | 273      | 210      |
| Other(Mus)      | 5.37          | 154.41         | 0        | 0        |
| JPL             | 6.42          | 159.48         | 281      | 254      |
| <b>Total</b>    | <b>159.94</b> | <b>4033.05</b> |          |          |
| <b>SOLAR</b>    |               |                |          |          |
| Total           | 21.90         | 637.84         | 0        | 0        |
| <b>Total</b>    | <b>21.90</b>  | <b>637.84</b>  |          |          |
| <b>Tata</b>     |               |                |          |          |
| Trombay 5       | 8.75          | 195.93         | 467      | 265      |
| Trombay 6       | 0.00          | 0.00           | 0        | 0        |
| Trombay 7A      | 1.27          | 58.29          | 109      | 0        |
| Trombay 7B      | 0.59          | 35.36          | 64       | 0        |
| TATA Hydro      | 4.95          | 123.52         | 389      | 42       |
| Trombay 8       | 4.41          | 99.98          | 225      | 130      |
| <b>Total</b>    | <b>19.96</b>  | <b>513.08</b>  |          |          |
| <b>AEML</b>     |               |                |          |          |
| DTPS U-1&2      | 10.64         | 236.80         | 501      | 289      |
| <b>Total</b>    | <b>10.64</b>  | <b>236.80</b>  |          |          |

| * Infirm Power |             |         | Summary         |             |               | Summary             |             |               |
|----------------|-------------|---------|-----------------|-------------|---------------|---------------------|-------------|---------------|
| Particulars    | Daily (Mus) | Monthly | Particulars     | Daily (Mus) | Monthly (Mus) | Particulars         | Daily (Mus) | Monthly (Mus) |
|                |             |         | MSPGCL Thermal  | 172.75      | 4318.29       | MSPGCL Total        | 212.44      | 5145.31       |
|                |             |         | MSPGCL Thml+Gas | 181.75      | 4526.15       | Koyna 1,2 & 4 Total | 21.18       | 403.66        |
|                |             |         | MSPGCL Hydro    | 30.69       | 619.16        | State Total         | 438.82      | 11006.32      |

# State Load Despatch Center,Airoli (MSETCL)

## Annexure-2

### Hourly Load Data As on 26/Apr/2025

| TIME SR. NO. | MSPGCL GEN. |       |      | TOTAL  | WIND  | CPP / IPP |      | SOLAR | CS SHARE | CS RECPT | Mum. NET EXCH. | MSEDC L DEM. MET | Load Shedding |                          | MSEDC L DEM. WITH LS | MUMBAI DEMAND | OTHER DISCOM DEMAND | STATE DEMAND | FREQ. (Hz) |
|--------------|-------------|-------|------|--------|-------|-----------|------|-------|----------|----------|----------------|------------------|---------------|--------------------------|----------------------|---------------|---------------------|--------------|------------|
|              | THM         | HY    | GAS  |        |       | THM       | GAS  |       |          |          |                |                  | Planned       | *Transmission Constraint |                      |               |                     |              |            |
| 1            | 7825        | 1615  | 337  | 9777   | 937   | 7113      | 0    | 0     | 8861     | 9177     | -1701          | 24783            | 0             | 0                        | 24783                | 3297          | 519                 | 28600        | 49.99      |
| 2            | 7766        | 1746  | 340  | 9852   | 921   | 7128      | 0    | 0     | 8461     | 8659     | -1557          | 24524            | 0             | 0                        | 24524                | 3076          | 479                 | 28079        | 49.99      |
| 3            | 7723        | 1709  | 339  | 9771   | 809   | 7129      | 0    | 0     | 8112     | 8151     | -1384          | 24019            | 0             | 0                        | 24019                | 2870          | 458                 | 27346        | 50.02      |
| 4            | 7693        | 897   | 341  | 8931   | 838   | 7126      | 0    | 0     | 8959     | 9039     | -1290          | 24197            | 0             | 0                        | 24197                | 2724          | 447                 | 27368        | 50.00      |
| 5            | 7608        | 845   | 343  | 8796   | 867   | 7098      | 0    | 0     | 8548     | 8433     | -1249          | 23485            | 0             | 0                        | 23485                | 2647          | 460                 | 26592        | 49.96      |
| 6            | 7613        | 1733  | 344  | 9690   | 694   | 7043      | 0    | 0     | 8499     | 8660     | -1263          | 24344            | 0             | 0                        | 24344                | 2633          | 480                 | 27457        | 49.94      |
| 7            | 7649        | 1777  | 351  | 9777   | 498   | 7042      | 0    | 152   | 8396     | 8507     | -1185          | 24283            | 0             | 0                        | 24283                | 2612          | 509                 | 27403        | 50.02      |
| 8            | 7078        | 1212  | 357  | 8647   | 524   | 6768      | 0    | 818   | 8520     | 8332     | -1596          | 22969            | 0             | 0                        | 22969                | 2647          | 523                 | 26140        | 49.92      |
| 9            | 6441        | 928   | 374  | 7743   | 289   | 5790      | 0    | 1567  | 9418     | 9691     | -2050          | 22472            | 0             | 0                        | 22472                | 2856          | 558                 | 25886        | 49.95      |
| 10           | 6899        | 396   | 389  | 7684   | 232   | 6098      | 0    | 2363  | 9828     | 9613     | -2154          | 23263            | 0             | 0                        | 23263                | 3130          | 573                 | 26966        | 49.98      |
| 11           | 6554        | 724   | 386  | 7664   | 266   | 5768      | 0    | 2947  | 10838    | 10554    | -2571          | 24045            | 0             | 0                        | 24045                | 3393          | 583                 | 28021        | 49.98      |
| 12           | 6555        | 808   | 375  | 7738   | 377   | 5502      | 0    | 3293  | 10754    | 10412    | -2728          | 24004            | 0             | 0                        | 24004                | 3528          | 590                 | 28122        | 50.00      |
| 13           | 6312        | 763   | 374  | 7449   | 488   | 5352      | 0    | 2971  | 10517    | 10605    | -2665          | 23608            | 0             | 0                        | 23608                | 3502          | 592                 | 27702        | 49.96      |
| 14           | 6390        | 809   | 392  | 7591   | 470   | 5511      | 0    | 2792  | 10502    | 10265    | -2476          | 23582            | 0             | 0                        | 23582                | 3414          | 570                 | 27567        | 49.99      |
| 15           | 6699        | 1293  | 388  | 8380   | 566   | 6259      | 0    | 2230  | 10681    | 10526    | -2534          | 24847            | 0             | 0                        | 24847                | 3498          | 580                 | 28925        | 49.98      |
| 16           | 7020        | 1470  | 392  | 8882   | 660   | 6843      | 0    | 1526  | 10937    | 10521    | -2603          | 25212            | 0             | 0                        | 25212                | 3564          | 617                 | 29393        | 50.01      |
| 17           | 7179        | 1462  | 392  | 9033   | 629   | 6972      | 0    | 904   | 10387    | 9960     | -2264          | 24603            | 0             | 0                        | 24603                | 3521          | 631                 | 28755        | 50.04      |
| 18           | 6868        | 1265  | 394  | 8527   | 618   | 6908      | 0    | 323   | 10100    | 9837     | -2085          | 23499            | 0             | 0                        | 23499                | 3371          | 630                 | 27499        | 49.96      |
| 19           | 7140        | 1304  | 394  | 8838   | 653   | 7050      | 0    | 19    | 9134     | 9200     | -1962          | 23187            | 0             | 0                        | 23187                | 3251          | 611                 | 27049        | 50.04      |
| 20           | 7458        | 1470  | 394  | 9322   | 544   | 7107      | 0    | 0     | 8942     | 9026     | -1612          | 23783            | 0             | 0                        | 23783                | 3307          | 604                 | 27694        | 49.98      |
| 21           | 7519        | 1385  | 399  | 9303   | 636   | 7092      | 0    | 0     | 8205     | 8269     | -1603          | 23113            | 0             | 0                        | 23113                | 3258          | 584                 | 26955        | 50.02      |
| 22           | 7570        | 1330  | 399  | 9299   | 525   | 7074      | 0    | 0     | 8035     | 8066     | -1554          | 22833            | 0             | 0                        | 22833                | 3197          | 578                 | 26607        | 50.02      |
| 23           | 7584        | 1986  | 400  | 9970   | 433   | 7065      | 0    | 0     | 8294     | 8395     | -1503          | 23780            | 0             | 0                        | 23780                | 3195          | 580                 | 27555        | 50.00      |
| 24           | 7609        | 1767  | 402  | 9778   | 459   | 7097      | 0    | 0     | 8822     | 9016     | -1574          | 24230            | 0             | 0                        | 24230                | 3274          | 547                 | 28050        | 50.02      |
| MUs          | 172.75      | 30.69 | 9.00 | 212.44 | 13.93 | 159.94    | 0.00 | 21.91 | 223.75   | 222.91   | -45.16         | 572.66           | 0.00          | 0.00                     | 572.66               | 75.76         | 13.30               | 661.73       | 49.99      |

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

\*Load Shedding due to Transmission Constraint :-

| Maximum Demand scenario for the date 26/Apr/2025 |                                    |                                   |
|--------------------------------------------------|------------------------------------|-----------------------------------|
| State Demand                                     | MSEDC L Non-Coincident Peak Demand | Mumbai Non-Coincident Peak Demand |
| 29393 MW                                         | 25212 MW                           | 3564 MW                           |
| 16 Hrs                                           | 16 Hrs                             | 16 Hrs                            |
| Includes LS - 0 MW                               | Includes LS - 0 MW                 | --                                |

**State Load Despatch Center,Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 26/Apr/2025**

Position as on 6.30 Hrs of 27/Apr/2025

| Generating Company           | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date  | Sync. Time | Reason of Outage                                                                                                                                        | Expected Date |
|------------------------------|-------------------------|----------|--------------|--------------|------------|------------|---------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|
| FORCED OUTAGE                |                         |          |              |              |            |            |                                                                                                                                                         |               |
| MSPGCL                       |                         |          |              |              |            |            |                                                                                                                                                         |               |
| MSPGCL                       | Chandrapur Unit 9       | 500      | 11/01/2025   | 18:55        |            | Continued. | Generator Protection operated                                                                                                                           | 01/05/2025    |
| MSPGCL                       | Uran Unit 7             | 108      | 04/03/2025   | 14:15        |            | Continued. | Turbine bearing vibration high                                                                                                                          | 30/04/2025    |
| MSPGCL                       | Koyna Unit 9            | 80       | 20/04/2025   | 21:50        | 26/04/2025 | 00:20      | Stator Earth fault                                                                                                                                      | 25/04/2025    |
| MSPGCL                       | Chandrapur Unit 5       | 500      | 23/04/2025   | 11:50        | 26/04/2025 | 18:25      | Boiler Tube Leakage                                                                                                                                     | 26/04/2025    |
| MSPGCL                       | Chandrapur Unit 6       | 500      | 26/04/2025   | 13:15        |            | Continued. | Boiler Tube Leakage                                                                                                                                     | 29/04/2025    |
| MSPGCL                       | Paras Unit 3            | 250      | 26/04/2025   | 15:26        | 27/04/2025 | 23:20      | AVR Fault                                                                                                                                               | 27/04/2025    |
| MSPGCL                       | Bhusawal Unit 3         | 210      | 26/04/2025   | 15:35        |            | Continued. | Boiler Tube Leakage                                                                                                                                     | 28/04/2025    |
| MSPGCL                       | Koyna Unit 11           | 80       | 27/04/2025   | 08:20        | 27/04/2025 | 11:30      | Auxiliary supply failure                                                                                                                                |               |
| MSPGCL                       | Nasik Unit 5            | 210      | 27/04/2025   | 09:50        |            | Continued. | Boiler Tube Leakage                                                                                                                                     | 29/04/2025    |
| Total Capacity MSPGCL        |                         | 2438     |              |              |            |            |                                                                                                                                                         |               |
| TPC-G                        |                         |          |              |              |            |            |                                                                                                                                                         |               |
| TPC-G                        | Trombay 7B              | 60       | 26/04/2025   | 00:09        | 26/04/2025 | 14:03      | Due to non availability of APM Gas.                                                                                                                     |               |
| TPC-G                        | Trombay 7A              | 120      | 26/04/2025   | 00:19        | 26/04/2025 | 11:31      | Due to non availability of APM Gas.                                                                                                                     |               |
| Total Capacity TPC-G         |                         | 180      |              |              |            |            |                                                                                                                                                         |               |
| IPP                          |                         |          |              |              |            |            |                                                                                                                                                         |               |
| IPP                          | RPL(AMT) U-2            | 270      | 27/04/2025   | 13:08        | 27/04/2025 | 15:55      | Low furnace pressure                                                                                                                                    |               |
| IPP                          | SWPGPL U-1              | 135      | 27/04/2025   | 17:38        | 27/04/2025 | 20:49      | Electrical System Fault                                                                                                                                 |               |
| IPP                          | SWPGPL U-4              | 135      | 27/04/2025   | 17:41        | 27/04/2025 | 21:45      | Electrical system fault                                                                                                                                 |               |
| IPP                          | SWPGPL U-3              | 135      | 27/04/2025   | 18:05        |            | Continued. | Electrical system fault                                                                                                                                 |               |
| Total Capacity IPP           |                         | 675      |              |              |            |            |                                                                                                                                                         |               |
| CENT.SECTOR                  |                         |          |              |              |            |            |                                                                                                                                                         |               |
| CENT.SECTOR                  | Tarapur 1               | 160      | 08/01/2020   | 10:37        |            | Continued. | Refueling. While refueling preparation, some repair works identified which are being executed before refueling.                                         | 30/06/2025    |
| CENT.SECTOR                  | Tarapur 2               | 160      | 13/07/2020   | 04:38        |            | Continued. | For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling. | 30/09/2025    |
| Total Capacity CENT.SECTOR   |                         | 320      |              |              |            |            |                                                                                                                                                         |               |
| Total Capacity FORCED OUTAGE |                         | 3613     |              |              |            |            |                                                                                                                                                         |               |
| FORCED OUTAGE DUE TO NO PPA  |                         |          |              |              |            |            |                                                                                                                                                         |               |
| IPP                          |                         |          |              |              |            |            |                                                                                                                                                         |               |
| IPP                          | PGPL U1                 | 262      | 07/02/2017   | 17.30        |            | Continued. | No Schedule (NO PPA)                                                                                                                                    |               |
| IPP                          | PGPL U2                 | 126      | 07/02/2017   | 17.30        |            | Continued. | No Schedule.(NO PPA)                                                                                                                                    |               |

**State Load Despatch Center, Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 26/Apr/2025**

Position as on 6.30 Hrs of 27/Apr/2025

| Generating Company                                | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date | Sync. Time | Reason of Outage                        | Expected Date |
|---------------------------------------------------|-------------------------|----------|--------------|--------------|-----------|------------|-----------------------------------------|---------------|
| IPP                                               | VIPL U-1                | 300      | 29/12/2018   | 00.30        |           | Continued. | Coal Shortage. (NO PPA From 20.05.2019) |               |
| IPP                                               | VIPL U-2                | 300      | 17/01/2019   | 00.15        |           | Continued. | Coal shortage.(NO PPA From 20.05.2019)  |               |
| <b>Total Capacity IPP</b>                         |                         | 988      |              |              |           |            |                                         |               |
| <b>Total Capacity FORCED OUTAGE DUE TO NO PPA</b> |                         | 988      |              |              |           |            |                                         |               |

\* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 26/Apr/2025**

**Statement-VII**

Position as on 6.30 Hrs of 27/Apr/2025

| Name of Line                                                           | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                |
|------------------------------------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>765 KV LINE Outages/Trippings</b>                                   |                           |              |              |            |            |             |                                                                                                                                                                                                 |
| AKOLA II - EKTUNI CKT - 1                                              | IntraState                | 27/04/2025   | 06:21        | 27/04/2025 | 10:25      | T           | Tripped on distance protection.                                                                                                                                                                 |
| <b>400 KV LR Outages/Trippings</b>                                     |                           |              |              |            |            |             |                                                                                                                                                                                                 |
| 50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI | IntraState                | 05/03/2025   | 20:45        |            |            | HT          | Due to Voltage constraint LR kept out at Parly ss.                                                                                                                                              |
| <b>400 KV LINE Outages/Trippings</b>                                   |                           |              |              |            |            |             |                                                                                                                                                                                                 |
| KORADI - BHILAI                                                        | InterState                | 26/04/2025   | 04:04        | 26/04/2025 | 05:10      | T           | Tripped on distance protection from Koradi end only.                                                                                                                                            |
| DHULE - KHANDWA CKT - 2                                                | InterState                | 26/04/2025   | 10:40        | 26/04/2025 | 21:43      | PO          | AMP work,A/R off of ckt 1 is required. Dia to be kept open at both ends.                                                                                                                        |
| 220KV KORADI II (400KV)- BUTIBORI 3 CKT I                              | IntraState                | 01/10/2024   | 13:10        |            |            | HT          | H/T From Butibori 3 end                                                                                                                                                                         |
| AURANGABAD(MS) - PUNE (GIS) CKT - 2                                    | IntraState                | 21/03/2025   | 00:53        |            |            | HT          | IN VIEW OF 400KV TALEGAON - CHAKAN LINE LOADING                                                                                                                                                 |
| BABHALESHWAR - RPL(NSK) CKT - 1                                        | IntraState                | 10/04/2025   | 13:39        |            | Continued. | EO          | Need to carry out SF6 gas Refilling (Top-up) in the EMVT of 400kv NTPP-1 B-phase at Plant End (GIS).                                                                                            |
| PADGHE - NAGOTHANE CKT - 1                                             | IntraState                | 19/04/2025   | 12:22        |            |            | PO          | During this outage, for the work of Erection of 2 No of NDC + 18 mtr towers, dismantling of towers and its conductor stringing at Location No.165 -168.                                         |
| AURANGABAD(MS) - PUNE (GIS) CKT - 1                                    | IntraState                | 22/04/2025   | 07:45        |            |            | HT          | 400 KV Talegaon Chakan loading control.                                                                                                                                                         |
| BABLESHWAR- AURANGABAD (WALUJ)                                         | IntraState                | 26/04/2025   | 05:03        | 26/04/2025 | 18:17      | PO          | Replacement of flash-over Discs and replacement of Nut Bolts                                                                                                                                    |
| BUS COUPLER @ KHARGHAR                                                 | IntraState                | 26/04/2025   | 21:27        | 26/04/2025 | 23:19      | EO          | Hot spot attending work on B ph A bus PG isolator                                                                                                                                               |
| BABLESHWAR- AURANGABAD (WALUJ)                                         | IntraState                | 27/04/2025   | 05:22        | 27/04/2025 | 17:45      | PO          | Chemical Washing of Insulator Discs to avoid Tripping's                                                                                                                                         |
| CHANDRAPUR - KHAPERKHEDA                                               | IntraState                | 27/04/2025   | 18:20        | 27/04/2025 | 20:32      | T           | distance protection                                                                                                                                                                             |
| TIRORA - WARORA CKT - 2                                                | IntraState                | 27/04/2025   | 19:10        | 27/04/2025 | 20:12      | T           | distance protection                                                                                                                                                                             |
| <b>400 KV ICT Outages/Trippings</b>                                    |                           |              |              |            |            |             |                                                                                                                                                                                                 |
| 400/200kv ICT2 @ AURANGABAD                                            | InterState                | 26/04/2025   | 10:18        | 26/04/2025 | 17:48      | PO          | 1) INSTALLATION AND COMMISSIONING OF BUSHING ADAPTERS UNDER TMS WORK. 2) DIAGNOSTIC TESTING AND MAINTENANCE WORK.                                                                               |
| STATION TF No 3 @ CHANDRAPUR GCR                                       | IntraState                | 01/03/2023   | 15:07        |            |            | PO          | 1) Oil filtration work<br>2) Testing of Station transformer<br>3) Preventive maintenance work.                                                                                                  |
| 400/132 KV 200 MVA ICT - 2 @ KHADKA                                    | IntraState                | 03/06/2024   | 23:26        |            |            | T           | Differential protection                                                                                                                                                                         |
| 105 MVA SPARE ICT @ CHAKAN                                             | IntraState                | 26/02/2025   | 10:59        |            |            | PO          | Long Duration outage required for Rapid restoration scheme work of ICT at 400kv Chakan s/sn                                                                                                     |
| 400 /7.6KV Station T/F-5 A @ KHAPERKHEDA                               | IntraState                | 25/04/2025   | 12:13        |            |            | EO          | ST-5A has rising trend of H2 and C2H2 gas during DGA done at IOTL, Powergrid lab. So, to trace the root cause of it HV and LV connection checking along with oil filtration outage is required. |
| 400/220/33 KV 315 MVA ICT - 2 @ CHANDRAPUR                             | IntraState                | 26/04/2025   | 08:42        | 26/04/2025 | 19:49      | PO          | 1. Modification of High velocity water spray system of ICT-2.<br>2. Maintenance and alignment of Isolators.<br>3. Routine bay maintenance work.                                                 |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 26/Apr/2025**

**Statement-VII**

**Position as on 6.30 Hrs of 27/Apr/2025**

| Name of Line                                  | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                        |
|-----------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 200 MVA 220/132 KV ICT - 4 @ KHADKA           | IntraState                | 26/04/2025   | 11:09        | 26/04/2025 | 18:44      | EO          | FOR ATTENDING OIL LEAKAGE                                                                                                                                                                                                               |
| 400/220/33 KV 315 MVA ICT - 2 @ CHANDRAPUR    | IntraState                | 27/04/2025   | 08:32        | 27/04/2025 | 20:02      | PO          | 1. Modification of High velocity water spray system of ICT-2.<br>2. Maintenance and alignment of Isolators.<br>3. Routine bay maintenance work.                                                                                         |
| <b>400 KV BR Outages/Trippings</b>            |                           |              |              |            |            |             |                                                                                                                                                                                                                                         |
| 80 MVAR BUS REACTOR @ PADGHE                  | IntraState                | 24/04/2025   | 15:40        |            |            |             | 1. Back up Impedance Relay replacement work.<br>2. Diagonostic Testing work.<br>3. Bay maintenance work.                                                                                                                                |
| <b>220 KV TIEBAY Outages/Trippings</b>        |                           |              |              |            |            |             |                                                                                                                                                                                                                                         |
| BUS COUPLER @ PHURSUNGI                       | IntraState                | 24/04/2025   | 08:08        |            |            | HT          | Load management                                                                                                                                                                                                                         |
| <b>220 KV MAINBAY Outages/Trippings</b>       |                           |              |              |            |            |             |                                                                                                                                                                                                                                         |
| 220KV BUS SECTION BAY @ PEDAMBE               | IntraState                | 03/04/2024   | 15:55        |            |            | T           | Tripped due to Y ph CT burst                                                                                                                                                                                                            |
| <b>220 KV LINE Outages/Trippings</b>          |                           |              |              |            |            |             |                                                                                                                                                                                                                                         |
| PRINT HOUSE - NAVI MUMBAI (PG)                | InterState                | 05/12/2024   | 23:09        |            |            | EO          | 1) For bunching at TL no 678/1 with 220kV Kalwa-Panchanand line to provide 2nd source to Panchanand & Taloja s/stn.<br>2)For opening jumpers at TL no 678/1.                                                                            |
| WAGHIVALI (MSETCL) - ULWE GIS CKT - 2         | IntraState                | 25/06/2024   | 08:05        |            |            | T           | Tripped on differential protection.                                                                                                                                                                                                     |
| 220KV KORADI II(400KV) - BUTIBORI 3 CKT II    | IntraState                | 01/10/2024   | 13:11        |            |            | HT          | H/T From Koradi 2 end                                                                                                                                                                                                                   |
| KALWA - PANCHANAND                            | IntraState                | 17/10/2024   | 12:10        |            |            | EO          | For providing bunching at Loc. No. 691 by fixing T clamps & jumper connections to provide 2nd source to 220kV Taloja.                                                                                                                   |
| WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1 | IntraState                | 30/12/2024   | 10:44        |            |            | HT          | Hand tripped only at Waghivali (TATA ) End only For load management on 220kV Ulwe - Waghivali ckt -1                                                                                                                                    |
| WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2 | IntraState                | 30/12/2024   | 10:44        |            |            | HT          | Hand tripped only at Waghivali (TATA ) End only For load management on 220kV Ulwe - Waghivali ckt -1                                                                                                                                    |
| HINJAWADI I- CHINCHWAD                        | IntraState                | 21/04/2025   | 07:07        | 27/04/2025 | 01:14      | HT          | H/T for load management.                                                                                                                                                                                                                |
| 220kV REL Life Science (GIS) - NASIK-1        | IntraState                | 25/04/2025   | 14:45        |            |            | PO          | 1. LILO connection on 220kV Eklhare-Reliance life science line for CPRI S/S<br>2. PLCC re-arrangement/re-tuning from Eklhare- Reliance life science into Eklhare- CPRI Reliance life science setup.<br>3. And charging of CPRI S/S Bus. |
| VITA - KHANAPUR LINE                          | IntraState                | 25/04/2025   | 17:15        | 26/04/2025 | 01:16      | T           | Distance Protection                                                                                                                                                                                                                     |
| KALWA - MULUND 2                              | IntraState                | 26/04/2025   | 05:58        | 26/04/2025 | 12:45      | PO          | 1. CT Diagnostic testing work<br>2. LA IR testing work.<br>3. Bay Maintenance work.<br>4. 29F & 29C isolator maintenance work by removing Jumper with help of Hotline Unit.                                                             |
| ALEPHATA-PARGAON(KATHAPUR)                    | IntraState                | 26/04/2025   | 06:08        | 26/04/2025 | 23:05      | HT          | H/T for load management.                                                                                                                                                                                                                |
| KANDALGAON - KOYNA (POPHALI)                  | IntraState                | 26/04/2025   | 07:20        | 26/04/2025 | 11:11      | PO          | For PA rod fixing of damaged bottom conductor between loc no 62 to 63.                                                                                                                                                                  |
| PALGHAR - PANCHALI TSS                        | IntraState                | 26/04/2025   | 09:28        | 26/04/2025 | 16:23      | T           | Distance Protection                                                                                                                                                                                                                     |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 26/Apr/2025**

**Statement-VII**

Position as on 6.30 Hrs of 27/Apr/2025

| Name of Line                                | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                  |
|---------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|---------------------------------------------------------------------------------------------------------------------------------------------------|
| CHINCHWAD 2 - FLAGSHIP                      | IntraState                | 26/04/2025   | 10:10        | 26/04/2025 | 16:37      | EO          | CB TC1 & TC2 Control cable between C&R Panel to CB MB replacement work.                                                                           |
| BABLESHWAR-BABLESHWAR(400KV)-I              | IntraState                | 26/04/2025   | 10:45        | 26/04/2025 | 11:22      | EO          | removing of the sari on loc no 7 of phase to phase                                                                                                |
| 220 KV JALNA - THAPTITANDA CKT - II         | IntraState                | 26/04/2025   | 10:47        | 26/04/2025 | 11:44      | PO          | TREE CUTTING WORK                                                                                                                                 |
| KALMESHVAR-PANDHURNA                        | IntraState                | 26/04/2025   | 10:50        | 26/04/2025 | 19:20      | PO          | FOR LINE MAINTENANCE WORK                                                                                                                         |
| VERSOVA (TATA) - VERSOVA (AEML) CKT - 2     | IntraState                | 26/04/2025   | 11:02        | 26/04/2025 | 21:52      | PO          | Annual Maintenance of GIS Bay                                                                                                                     |
| BABLESHWAR-BABLESHWAR(400KV)-II             | IntraState                | 26/04/2025   | 11:32        | 26/04/2025 | 12:09      | EO          | removing of the sari on loc no 7 of phase to phase                                                                                                |
| BABLESHWAR -BHENDA                          | IntraState                | 26/04/2025   | 11:42        | 27/04/2025 | 01:50      | EO          | In line tower erection and trining work of Loc no. 137 of 220kv wish wind Bhenda line                                                             |
| CHALISGAON -KOPARGAON                       | IntraState                | 26/04/2025   | 13:22        | 26/04/2025 | 19:00      | PO          | FOR REPLACEMENT OF R PH FAULTY DISC                                                                                                               |
| 220 KV DEEPNAGAR - VIRODA                   | IntraState                | 26/04/2025   | 14:06        | 26/04/2025 | 17:50      | PO          | FOR REPLACEMENT OF LASHOVER STRING OF R-PH                                                                                                        |
| SADAWAGHAPUR KARAD CKT 1                    | IntraState                | 26/04/2025   | 14:42        | 26/04/2025 | 16:42      | PO          | String Replacement Work at Loc No.81B Ph                                                                                                          |
| BUS - 2 @ TROMBAY                           | IntraState                | 27/04/2025   | 01:30        | 27/04/2025 | 10:43      | PO          | MAIN BUS-2 CVT TESTING, BAY GOD MAINTENANCE                                                                                                       |
| HINJAWADI I- CHINCHWAD                      | IntraState                | 27/04/2025   | 05:09        |            |            | HT          | H/T for load management.                                                                                                                          |
| ALEPHATA-PARGAON(KATHAPUR)                  | IntraState                | 27/04/2025   | 06:19        |            |            | HT          | H/T for load management.                                                                                                                          |
| PARAS-BALAPUR IV                            | IntraState                | 27/04/2025   | 07:50        | 27/04/2025 | 18:20      | PO          | DIAGNOSTIC TESTING (TAN DELTA OF C.T & C.C,CRM,C.B TIMING) , IR STACK VALUE MEASUREMENT OF LA AND MAINTENANCE WORK OF 220KV BALAPUR-PARAS CKT-IV. |
| CHIKHALI-JALNA I                            | IntraState                | 27/04/2025   | 09:15        | 27/04/2025 | 12:07      | T           | LINE TRIPPED ON DIST PROT. DTAISL AWAITED.                                                                                                        |
| BOISAR II - BOISAR (PG) CKT - 2             | IntraState                | 27/04/2025   | 10:25        | 27/04/2025 | 13:28      | EO          | Hot spot attending at D Iso. (at jumper palm) at Bph (160&#8451; ).Image attached                                                                 |
| SONKHAR - TROMBAY                           | IntraState                | 27/04/2025   | 12:05        | 27/04/2025 | 20:30      | PO          | For replacement of old & deteriorated R, Y & B ph cross arms at TL No. 735 in BARC premises.                                                      |
| 132 KV CHALISGAON (220 KV) - MANMAD CKT - I | IntraState                | 27/04/2025   | 19:40        | 27/04/2025 | 20:45      | T           | AT C E= B PH,IF=7.13KA,8.61KM,AR LO.                                                                                                              |
| <b>220 KV ICT Outages/Trippings</b>         |                           |              |              |            |            |             |                                                                                                                                                   |
| 220/132 KV 80 MVA ICT 1 @ HINGANGHAT        | IntraState                | 19/02/2025   | 12:45        |            |            | HT          | H/T Due to end of expected life of paper insulation of ICT                                                                                        |
| 220/110 KV 200 MVA ICT 3 @ MUDSHINGI        | IntraState                | 26/04/2025   | 11:05        | 26/04/2025 | 16:35      | HT          | sparking observed in fan cubical panel                                                                                                            |
| <b>220 KV BUSBAR Outages/Trippings</b>      |                           |              |              |            |            |             |                                                                                                                                                   |
| AURANGABAD - 220KV - BUS 2                  | InterState                | 26/04/2025   | 09:58        | 26/04/2025 | 18:31      | PO          | AMP of BUS at Aurangabad S/s.                                                                                                                     |
| BUS COUPLER @ PADGHE                        | IntraState                | 26/04/2025   | 05:31        | 26/04/2025 | 17:38      | PO          | 1) Replacement of Y ph 220kV CT for change in ratio<br>2) Diagnostic testing work<br>3) CT MB replacement work                                    |
| <b>132 KV LINE Outages/Trippings</b>        |                           |              |              |            |            |             |                                                                                                                                                   |
| MANSAR-PENCH                                | InterState                | 26/04/2025   | 00:50        | 26/04/2025 | 03:33      | T           | Tripped due to overloading at Seoni end.                                                                                                          |
| CHAKAN- CHINCHWAD- BAJAJ AUTO CHAKAN TAP    | IntraState                | 16/10/2024   | 07:02        |            |            | HT          | For Load Management                                                                                                                               |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 26/Apr/2025**

**Statement-VII**

Position as on 6.30 Hrs of 27/Apr/2025

| Name of Line                              | Inter State /<br>Intra State | Tripped<br>Date | Tripped<br>Time | Sync. Date | Sync.<br>Time | Outage<br>Type | Reason of Outage          |
|-------------------------------------------|------------------------------|-----------------|-----------------|------------|---------------|----------------|---------------------------|
| <b>132 KV ICT Outages/Trippings</b>       |                              |                 |                 |            |               |                |                           |
| 132/33 KV 50 MVA PTR 2 @<br>DONDAICHA     | IntraState                   | 15/11/2024      | 11:40           |            |               | T              | Tripped on Buchholz alarm |
| <b>110 KV BUSBAR Outages/Trippings</b>    |                              |                 |                 |            |               |                |                           |
| ZONE 2 (BUS SECTION 2 & 3) @<br>BHIRA (T) | IntraState                   | 26/04/2025      | 05:20           | 26/04/2025 | 18:22         | PO             | R/M of bus side GODs.     |

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage