

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 26/Dec/2023 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	152.787	3867.248	1) Gujrat	-5.546	-44.053
2) Hydro	6.895	155.687	2) Madhya Pradesh	0.317	102.111
3) Gas	7.084	166.245	3) Chattisgarh	6.820	179.450
Total MSPGCL	166.766	4189.180	4) Maharashtra	170.756	4366.089
B) 1) APML	76.103	1180.276	5) Goa (Amona)	-1.605	-36.863
2) JSWEL	24.815	608.377	Total	170.742	4566.734
3) VIPL	0.000	0.000	a) Mumbai Schedule	34.034	834.681
4) RPL(AMT)	31.043	654.080	b) Mumbai Drawl	38.306	935.578
5) SWPGPL	11.755	272.126	c) MSEDCL Bilateral *	62.253	1841.836
6) Other IPP	44.616	1058.666	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	34.034	834.659
C) 1) TPCL Thermal	12.336	300.193	Include PX	0.000	0.000
2) TPCL Hydro	4.592	81.443	Standby	0.000	0.022
3) TPCL Gas	0.000	46.012	H) ENERGY CATERED (MUs)		
4) AEML Thermal	4.847	199.753	1) MSEDCL	496.173	11930.885
D) STATE			2) Mumbai Discoms	60.081	1562.974
1) Thermal	358.302	8140.719	3) Other Discoms	10.522	263.412
(A1+C1+C4+(B1-B6))			TOTAL STATE	566.776	13757.271
2) Hydro (A2+C2)	11.487	237.130			
3) Gas (A3+B7+C3)	7.084	212.257			
4) Wind	5.072	269.849			
6) SOLAR	14.089	330.587			
TOTAL STATE	396.034	9190.542			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 15 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	7071	6600	7189	5063
MSPGCL Hydro	874	162	246	111
MSPGCL Gas	294	278	289	303
MSPGCL Total Generation	8239	7040	7724	5477
Central Sector Receipt	8270	8897	7737	6038
WIND	93	102	145	335
CPP / IPP Thermal	8110	7932	8060	7519
CPP / IPP Gas	0	0	0	0
SOLAR	1886	1733	0	0
Exchange with Mumbai	-1812	-2232	-1634	-1238
MSEDCL DEMAND MET	24313	23019	21535	17788
Load Shedding	0	0	0	0
MSEDCL DEMAND	24313	23019	21535	17788
TPCL GENERATION	953	495	1102	441
AEML GENERATION	233	212	223	161
MUMBAI DEMAND	2998	2939	2959	1840
OTHER DISCOM DEMAND	473	453	497	343
STATE DEMAND MET	27784	26411	24991	19971
STATE DEMAND	27784	26411	24991	19971
Frequency (Hz)	50.00	49.96	49.98	49.96

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.19 Hz at 15.03 Hrs	49.81 Hz at 09.11 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 26/Dec/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	77.28	0	0
Unit 8	13.27	278.38	624	393
Unit 9	12.41	336.56	607	377
Unit 10	12.69	338.51	588	400
Total	38.38	1030.72		
Bhusawal				
Unit 3	3.50	75.82	180	115
Unit 4	9.72	210.82	500	290
Unit 5	9.46	226.28	495	285
Total	22.68	512.92		
Parli				
Unit 6	4.35	59.10	237	143
Unit 7	4.42	61.00	245	144
Unit 8	4.42	58.78	250	145
Total	13.20	178.87		
Chandrapur				
Unit 3	3.35	75.83	165	115
Unit 4	3.16	70.56	150	118
Unit 5	8.52	204.13	460	285
Unit 6	3.38	137.92	325	0
Unit 7	0.00	164.59	0	0
Unit 8	9.62	257.38	470	275
Unit 9	8.02	258.62	480	0
Total	36.06	1169.03		
Paras				
Unit 3	5.17	117.73	223	201
Unit 4	5.01	137.00	222	193
Total	10.19	254.73		
Khaparkheda				
Unit 1	3.80	84.72	185	115
Unit 2	2.22	65.08	112	78
Unit 3	3.54	94.83	175	127
Unit 4	3.56	90.26	164	131
Unit 5	9.70	247.26	475	285
Total	22.82	582.16		
Nasik				
Unit 3	2.99	66.60	131	121
Unit 4	3.50	5.20	180	120
Unit 5	2.97	67.02	164	109
Total	9.46	138.82		
Uran				
All Units	7.08	166.24	308	276
Total	7.08	166.24		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.26	5.57	47	0
Total	0.26	5.57		
Koyna				
Stage 1-2	1.80	40.59	420	30

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.31	10.07	250	0
Stage 3	0.98	12.78	160	0
Total	3.10	63.44		
Hydro				
KDPH	0.23	10.12	18	0
VTRNA	0.00	0.00	0	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.00	0.00	0	0
SMLHY_PTN	2.14	63.21	110	69
GHATGHAR	1.16	13.35	250	0
Total	3.54	86.68		
Wind				
Total	5.07	269.85	0	0
Total	5.07	269.85		
CPP				
APML(Mus)	76.10	1180.28	0	0
JSWEL(Mus)	24.82	608.38	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	31.04	654.08	0	0
SWPGPL-Mus	11.76	272.13	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.64	130.42	268	158
Other(Mus)	36.95	913.02	0	0
JPL	2.02	15.22	132	60
Total	188.33	3773.52		
SOLAR				
Total	14.09	330.59	0	0
Total	14.09	330.59		
Tata				
Trombay 5	8.18	200.24	450	266
Trombay 6	0.00	0.00	0	0
Trombay 7A	0.00	25.91	0	0
Trombay 7B	0.00	20.10	0	0
TATA Hydro	4.59	81.44	433	30
Trombay 8	4.16	99.95	240	132
Total	16.93	427.65		
AEML				
DTPS U-1&2	4.85	199.75	251	155
Total	4.85	199.75		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	152.79	3867.25	MSPGCL Total	166.77	4189.18
			MSPGCL Thml+Gas	159.87	4033.49	Koyna 1,2 & 4 Total	2.12	50.66
			MSPGCL Hydro	6.90	155.69	State Total	396.03	9190.54

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 26/Dec/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5088	113	301	5502	455	7496	0	0	6154	5954	-1419	17595	0	0	17595	2070	393	20058	49.98
2	5062	113	303	5478	409	7523	0	0	6055	5951	-1317	17682	0	0	17682	1949	362	19993	49.96
3	5063	111	303	5477	335	7519	0	0	5984	6038	-1238	17788	0	0	17788	1840	343	19971	49.96
4	5290	111	305	5706	264	7522	0	0	5931	6130	-1192	18085	0	0	18085	1786	345	20216	49.97
5	5631	202	306	6139	242	7570	0	0	6223	6271	-1178	18684	0	0	18684	1778	360	20822	49.97
6	6270	276	306	6852	293	7642	0	0	6590	6420	-1193	19632	0	0	19632	1865	382	21879	49.99
7	6834	270	305	7409	274	8078	0	1	6554	6595	-1216	20718	0	0	20718	1994	423	23135	49.98
8	7030	600	307	7937	326	8159	0	171	6699	7101	-1101	22139	0	0	22139	2174	454	24767	49.97
9	7089	746	308	8143	230	8161	0	732	7061	7386	-1331	22859	0	0	22859	2490	462	25811	50.00
10	7075	907	301	8283	138	8188	0	1381	7715	7964	-1607	23873	0	2	23873	2783	474	27130	49.96
11	7071	874	294	8239	93	8110	0	1886	8410	8270	-1812	24313	0	18	24313	2998	473	27784	50.00
12	7054	354	288	7696	87	8070	0	2103	8851	8404	-2041	23865	0	14	23865	3054	454	27373	50.03
13	6651	192	281	7124	87	7980	0	2133	8768	8086	-2186	22784	0	14	22784	3031	440	26255	50.00
14	5972	164	280	6416	103	7863	0	2027	8854	8325	-2206	22099	0	16	22099	2898	429	25426	50.00
15	6600	162	278	7040	102	7932	0	1733	8772	8897	-2232	23019	0	10	23019	2939	453	26411	49.96
16	7218	165	276	7659	98	7960	0	1221	8307	8123	-2216	22381	0	4	22381	2979	464	25824	50.02
17	7307	168	281	7756	91	8034	0	593	7668	7662	-1737	21916	0	3	21916	2982	483	25381	50.02
18	7177	172	284	7633	103	8066	0	108	7519	7383	-1596	21188	0	0	21188	2950	509	24647	50.00
19	7189	246	289	7724	145	8060	0	0	7686	7737	-1634	21535	0	0	21535	2959	497	24991	49.98
20	7191	245	294	7730	202	8001	0	0	6919	6509	-1534	20408	0	0	20408	2845	500	23753	50.03
21	6452	161	295	6908	203	7941	0	0	6376	6177	-1451	19298	0	0	19298	2655	480	22433	50.02
22	5931	179	300	6410	253	7588	0	0	6692	6404	-1626	18550	0	0	18550	2483	479	21512	50.01
23	5429	189	299	5917	275	7459	0	0	6716	6439	-1660	18000	0	0	18000	2345	430	20775	50.01
24	5113	175	300	5588	264	7410	0	0	6676	6516	-1583	17761	0	0	17761	2234	434	20429	49.99
MUs	152.79	6.90	7.08	166.77	5.07	188.33	0.00	14.09	173.18	170.74	-38.31	496.17	0.00	0.08	496.17	60.08	10.52	566.78	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1) 132KV Sonewadi-MIDC, Sangamner-BBLSR, Supa-Sonewadi line overload.

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 26/Dec/2023

Position as on 6.30 Hrs of 27/Dec/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhaul.	15/02/2024
MSPGCL	Koyna Unit 11	80	10/07/2023	09:40		Continued.	COH	15/01/2024
MSPGCL	Koyna STG-IV Unit-3	250	24/11/2023	08:00		Continued.	Capital Overhauling	24/01/2024
MSPGCL	Chandrapur Unit 7	500	25/12/2023	15:28		Continued.	Air heater basket replacement work(converted to planned outage from 00.00Hrs DT. 30-12-2023)	07/01/2024
Total Capacity MSPGCL		938						
TPC-G								
TPC-G	Trombay 7B	60	20/12/2023	12:37		Continued.	Annual Overhaul	03/01/2024
TPC-G	Trombay 7A	120	20/12/2023	12:42		Continued.	Annual Overhaul	03/01/2024
Total Capacity TPC-G		180						
AEML								
AEML	AEML Unit 2	250	20/12/2023	10:54		Continued.	Annual Overhaul	20/01/2024
Total Capacity AEML		250						
Total Capacity PLANNED OUTAGE		1368						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Uran Unit 6	108	05/10/2023	00:29		Continued.	Gas shortage	
MSPGCL	Chandrapur Unit 6	500	23/12/2023	09:26	26/12/2023	12:06	Boiler Tube Leakage	25/12/2023
MSPGCL	Koradi Unit 6	210	25/12/2023	16:31		Continued.	Boiler Tube Leakage	29/12/2023
MSPGCL	Chandrapur Unit 9	500	26/12/2023	21:44		Continued.	APH 9B Rotor Stopped Problem.	01/01/2024
Total Capacity MSPGCL		1438						
IPP								
IPP	RPL(AMT) U-2	270	27/12/2023	00:10	27/12/2023	03:05	Flame Failure	
Total Capacity IPP		270						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 26/Dec/2023

Position as on 6.30 Hrs of 27/Dec/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		2028						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 26/Dec/2023

Statement-VII

Position as on 6.30 Hrs of 27/Dec/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV TBC Outages/Trippings							
POLE-1 BASE AC FILTER Z1-Z2(200MVAR) @ CHANDRAPUR HVDC	IntraState	27/12/2023	12:23		Continued.	T	Tripped on unbalance protection level 3
400 KV MAINBAY Outages/Trippings							
400/11.5 KV 110MVA STN T/F 6A @ DEEPNAGAR	InterState	09/11/2023	15:36		Continued.	PO	For alignment work of 89L isolator of Station Transformer 6A
MAIN BAY - 418 OF IEPL @ KORADI-2	IntraState	29/09/2023	10:42			PO	1)Diagnostic testing of Circuit breaker 418-Q52. 2) Routine Maintenance work of Bay 418.
400 KV LINE Outages/Trippings							
400KV-PARLI NEW-PARLI-M-2	InterState	20/12/2023	12:11			HT	For ongoing project of "Upgradation of 400kV Line Bays (02 Nos) of Parli (PG) I&II at Parli (MSETCL) from existing current rating of 2000A to 3150A to suit the reconductoring with Twin HTLS�
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVar bus reactor by new 125 MVar bus reactor.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	26/11/2023	19:17			HT	HT Load Management
KHADKA-AURANGABAD (WALUJ)	IntraState	25/12/2023	20:28	26/12/2023	08:19	HT	H/T For voltage management
JAIGAD - KARAD CKT - 2	IntraState	25/12/2023	20:39	26/12/2023	09:41	HT	H/T For voltage management
KHADKA- DEEPNAGAR CKT 1	IntraState	26/12/2023	10:10	26/12/2023	16:05	PO	Point to Point testing for visibility of existing bays signals at LD centres.
JAIGAD - KARAD CKT - 1	IntraState	26/12/2023	23:01	27/12/2023	09:07	HT	H/T For Voltage Management.
MAIN BUS - 1 @ AKOLA	IntraState	27/12/2023	09:34	27/12/2023	19:20	PO	Routine maintenance and Isolator & testing Work
KHADKA-AURANGABAD (WALUJ)	IntraState	27/12/2023	21:02		Continued.	HT	H/T on overvoltage
JAIGAD - KARAD CKT - 2	IntraState	27/12/2023	21:06		Continued.	HT	H/T on overvoltage
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 500MVA ICT - 1 @ WARORA	IntraState	16/12/2023	10:30		Continued.	PO	Removing cable from TB and Glands in Panel for taking continuity test and confirming other cables also i.e control room to ICT , Control room to panel.
400/220/33 KV 500 MVA ICT - 3 @ KOLHAPUR	IntraState	25/12/2023	17:23	26/12/2023	04:35	PO	1. C & tan delta testing of Bushing & Wdg. 2. QM of HV & IV Bays 3. CB Testing work 4. NIFPS Trials 5. Supervisory protection trials
400/220 KV SPARE 167 MVA ICT @ ALKUD	IntraState	26/12/2023	13:55	26/12/2023	18:16	PO	Diagnostic Testing & quarterly maintenance work
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	IntraState	27/12/2023	13:30	27/12/2023	20:26	PO	Point to Point testing for visibility of existing bays signals at LD centres
400 KV BUSBAR Outages/Trippings							
220 KV BUS BAR @ DHULE	IntraState	27/12/2023	10:20	27/12/2023	17:00	PO	OUTAGE PROPOSED FOR BUS BAR RELAY TESTING WORK BY TAKING BUSBAR RELAY OUT OF SERVICE. SINCE THE 220KV BUSBAR RELAY MAL OPERATED ON DATE 20.12.2023 ON 132KV LINE FAULT.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 26/Dec/2023

Statement-VII

Position as on 6.30 Hrs of 27/Dec/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV MAINBAY Outages/Trippings							
BUS COUPLER @ KHARGHAR	IntraState	26/12/2023	08:32	26/12/2023	16:30	PO	Routine Maintenance & Testing Work
220 KV LINE Outages/Trippings							
PARLI (OLD GCR) - PARLY (PG) CKT 1	InterState	26/12/2023	14:30	26/12/2023	17:21	T	Distance Protection
EKLAHARE (OCR) - PADGHE	IntraState	20/11/2023	17:31		Continued.	HT	HT for load management from Padghe end
DAHANU - GHODBUNDER CKT - 2	IntraState	25/12/2023	14:21		Continued.	PO	Line Project: High speed train project work ADTPS: Bus -02 Isolator overhauling of Bay 09 LA Replacement Bay 09 Overhauling of Isolator -C Breaker PM PM & tan delta testing of Line CT / CVT.
TALANDGE - ICHALKARANJI 2	IntraState	26/12/2023	08:48	26/12/2023	10:49	PO	Cleaning of Jumpering of 20 No Tension towers & replacement of nut bolts if required.
PANDHARPUR - KHANAPUR	IntraState	26/12/2023	10:03	26/12/2023	17:49	PO	Outage is required for For cold line cleaning disc insulator string from loc No. 261 to 393.
NEW KOYNA - NIWALI	IntraState	26/12/2023	10:25	26/12/2023	15:50	PO	R-ph CT replacement due to higher Tandelta.
MIRAJ - ICHALKARANJI	IntraState	26/12/2023	10:49	26/12/2023	10:52	PO	220KV Miraj Line kept off for proper load management at 220kv Tilawani S/S during outage period of outage on 220kv Talandage- Tilawani-2
220 KV BAMBHORI - DEEPNAGAR CKT	IntraState	26/12/2023	17:26	26/12/2023	18:50	PO	Testing work
220 KV DEEPNAGAR (400 KV) - CHALISGAON CKT	IntraState	26/12/2023	19:17	26/12/2023	20:53	PO	Testing work
220KV GIS DCHI - COLOURCHEM	IntraState	26/12/2023	22:05	27/12/2023	03:49	PO	For replacement of E1 module at relay to make A/R feature operational at 220kv Colourchem S/stn end.
BUS SECTION-6 @ TROMBAY	IntraState	27/12/2023	00:07	27/12/2023	07:50	PO	for-1)220KV GTG-7.2 29A GOD maintenance 2) 220KV STG-7.2 29A GOD maintenance 3) 220KV TC-6 29A GOD Trial operation/lubrication 4) 220KV TD-5 29A GOD Trial operation/lubrication
GADCHANDUR - UTCL CKT - I	IntraState	27/12/2023	10:11	27/12/2023	14:20	PO	FOR DIAGNOSTIC TESTING WORK OF BAY EQUIPMENTS.
TEMBHURNI - JEUR	IntraState	27/12/2023	11:05	27/12/2023	14:25	PO	Quartely Maintenance
TEMBHURNI - JEUR	IntraState	27/12/2023	11:05	27/12/2023	14:25	PO	Quartely Maintenance
SAKI (AEML) - SAKI (TATA) CKT - 1	IntraState	27/12/2023	23:41		Continued.	PO	R/M AND TESTING
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/33KV 50MVA PTR 1@ PETH	IntraState	26/12/2023	10:35	26/12/2023	12:59	PO	Differential Relay Replacement Work
220/132 KV 100 MVA ICT 2 @ PUSAD	IntraState	27/12/2023	09:04	27/12/2023	20:01	PO	FOR DIAGNOSTIC TESTING SFRA, DFRA AND OTHER ROUTINE MAINTENANCE WORK OF TF AND HV, LV BAY EQUIPMENT.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 26/Dec/2023

Statement-VII

Position as on 6.30 Hrs of 27/Dec/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132 KV 200 MVA ICT 1 @ KAULEWADA	IntraState	27/12/2023	10:11	27/12/2023	16:52	EO	FOR DIAGNOSTIC TESTING AND ROUTINE MAINT. WORK
220/33KV 25MVA PTR 2 @ NEW KOYNA	IntraState	27/12/2023	10:45	27/12/2023	19:00	PO	Diagnostic testing & Relay testing work , Routine maint. Work
220/132 KV 80 MVA ICT 1 @ HINGANGHAT	IntraState	27/12/2023	11:37	27/12/2023	17:20	PO	BUCHHOLZ RELAY REPLACEMENT WORK
200 MVA 220/132 KV ICT 3 @ GIRWALI	IntraState	27/12/2023	14:24	27/12/2023	15:17	PO	R-PH HAVING HOT SPOT AT 132KV MAIN BUS
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
KALWA KALYAN	IntraState	19/12/2023	14:30		Continued.	PO	Tower erection at location no. 155, 156, 156A & 157, Conductor and tower dismantling in span 155 to 157, , & conductor stringing at loc. 155, 156,156A & 157 for Bullet Train Project.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage