

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 27/May/2023 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	155.130	4425.316	1) Gujrat	-2.236	-83.282
2) Hydro	35.030	596.670	2) Madhya Pradesh	9.769	192.246
3) Gas	5.244	141.812	3) Chattisgarh	5.750	139.190
Total MSPGCL	195.404	5163.798	4) Maharashtra	187.109	5461.813
B) 1) APMIL	70.120	1565.118	5) Goa (Amona)	1.540	-33.645
2) JSWEL	24.672	578.724	Total	201.932	5676.322
3) VIPL	0.000	0.000	a) Mumbai Schedule	37.923	1062.942
4) RPL(AMT)	25.548	657.432	b) Mumbai Drawl	42.062	1166.360
5) SWPGPL	10.640	271.724	c) MSEDCL Bilateral *	98.920	2654.659
6) Other IPP	2.813	253.833	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	37.923	1062.854
C) 1) TPCL Thermal	11.354	312.302	Include PX	0.000	0.000
2) TPCL Hydro	5.391	130.014	Standby	0.000	0.089
3) TPCL Gas	2.161	60.236	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.486	270.806	1) MSEDCL	526.562	13688.951
D) STATE			2) Mumbai Discoms	70.454	1939.718
1) Thermal	309.763	8335.255	3) Other Discoms	10.329	278.547
(A1+C1+C4+(B1-B6))			TOTAL STATE	607.345	15907.216
2) Hydro (A2+C2)	40.421	726.684			
3) Gas (A3+B7+C3)	7.405	202.048			
4) Wind	30.443	535.867			
6) SOLAR	17.381	431.040			
TOTAL STATE	405.413	10230.894			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 8 Hrs
MSPGCL Thermal	6317	6364	6404	6468
MSPGCL Hydro	790	1506	2048	1206
MSPGCL Gas	204	203	220	226
MSPGCL Total Generation	7311	8073	8672	7900
Central Sector Receipt	9063	9318	7575	8519
WIND	857	971	1732	1160
CPP / IPP Thermal	5282	5707	6032	4875
CPP / IPP Gas	0	0	0	0
SOLAR	2222	1491	0	631
Exchange with Mumbai	-2091	-2149	-1627	-1560
MSEDCL DEMAND MET	22183	22953	21898	21084
Load Shedding	0	0	0	0
MSEDCL DEMAND	22183	22953	21898	21084
TPCL GENERATION	726	766	967	597
AEML GENERATION	425	446	448	309
MUMBAI DEMAND	3242	3361	3042	2466
OTHER DISCOM DEMAND	461	458	486	441
STATE DEMAND MET	25886	26772	25426	23991
STATE DEMAND	25886	26772	25426	23991
Frequency (Hz)	49.96	49.90	49.95	50.11

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.32 Hz at 16.02 Hrs	49.64 Hz at 23.07 Hrs	49.97	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 27/May/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	1.51	111.93	170	0
Unit 8	13.11	311.00	582	509
Unit 9	12.96	341.16	562	508
Unit 10	12.68	262.12	550	483
Total	40.26	1026.21		
Bhusawal				
Unit 3	3.52	91.92	150	140
Unit 4	10.16	227.22	490	360
Unit 5	0.00	244.74	0	0
Total	13.68	563.88		
Parli				
Unit 6	3.20	97.24	193	119
Unit 7	4.95	106.81	248	144
Unit 8	4.14	122.35	193	139
Total	12.29	326.39		
Chandrapur				
Unit 3	3.46	97.09	165	120
Unit 4	3.72	87.79	157	147
Unit 5	0.00	170.06	0	0
Unit 6	9.49	248.67	405	385
Unit 7	9.84	252.21	439	380
Unit 8	11.24	264.14	493	418
Unit 9	11.35	295.82	490	447
Total	49.10	1415.78		
Paras				
Unit 3	5.17	129.24	222	194
Unit 4	5.58	135.66	238	221
Total	10.75	264.90		
Khaparkheda				
Unit 1	2.72	81.38	120	105
Unit 2	2.60	78.22	138	76
Unit 3	4.37	109.02	186	178
Unit 4	0.00	103.69	0	0
Unit 5	11.14	245.66	470	460
Total	20.83	617.97		
Nasik				
Unit 3	0.00	25.27	0	0
Unit 4	4.21	109.06	181	156
Unit 5	4.01	75.85	173	149
Total	8.22	210.18		
Uran				
All Units	5.24	141.81	231	203
Total	5.24	141.81		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.07	0.88	42	0
Total	0.07	0.88		
Koyna				
Stage 1-2	6.85	125.78	500	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	18.26	271.75	1015	450
Stage 3	5.26	87.69	320	80
Total	30.37	485.21		
Hydro				
KDPH	0.56	17.75	24	23
VTRNA	1.18	28.20	61	0
TILLARI	0.35	2.60	58	0
BHIRA T.R.	0.30	7.57	77	0
SMLHY_PTN	1.96	54.20	86	76
GHATGHAR	0.24	0.27	125	0
Total	4.59	110.58		
Wind				
Total	30.44	535.87	0	0
Total	30.44	535.87		
CPP				
APML(Mus)	70.12	1565.12	0	0
JSWEL(Mus)	24.67	578.72	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.55	657.43	0	0
SWPGPL-Mus	10.64	271.72	0	0
Dhariwal	0.00	16.14	0	0
IEPL	0.00	116.69	0	0
Other(Mus)	2.81	121.00	0	0
Total	133.79	3326.83		
SOLAR				
Total	17.38	431.04	0	0
Total	17.38	431.04		
Tata				
Trombay 5	7.46	203.90	400	267
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.19	35.05	103	38
Trombay 7B	0.97	25.19	63	35
TATA Hydro	5.39	130.01	393	67
Trombay 8	3.90	108.40	226	131
Total	18.91	502.55		
AEML				
DTPS U-1&2	9.49	270.81	501	309
Total	9.49	270.81		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	155.13	4425.32	MSPGCL Total	195.40	5163.80
			MSPGCL Thml+Gas	160.37	4567.13	Koyna 1,2 & 4 Total	25.11	397.52
			MSPGCL Hydro	35.03	596.67	State Total	405.41	10230.89

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 27/May/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6668	1986	225	8879	1473	6054	0	0	8053	8341	-1792	22569	0	0	22569	3052	386	26007	49.99
2	6684	1979	226	8889	1474	6020	0	0	8116	8074	-1718	22394	0	0	22394	2857	345	25596	50.02
3	6713	1933	230	8876	1416	6050	0	0	8110	7956	-1639	22319	0	0	22319	2679	340	25338	50.03
4	6697	1578	230	8505	1441	6021	0	0	7789	7833	-1544	21939	0	0	21939	2534	317	24790	50.02
5	6710	1441	230	8381	1290	6024	0	0	7731	8012	-1492	21870	0	0	21870	2480	345	24695	49.99
6	6723	1507	231	8461	1296	6032	0	6	8027	8343	-1518	22243	0	0	22243	2466	377	25086	50.01
7	6640	1349	230	8219	1184	5921	0	149	7856	7817	-1504	21361	0	0	21361	2423	425	24209	50.15
8	6468	1206	226	7900	1160	4875	0	631	7934	8519	-1560	21084	0	0	21084	2466	441	23991	50.11
9	6543	1178	221	7942	1224	4412	0	1245	8155	8343	-1726	20976	0	4	20976	2627	464	24067	49.98
10	6352	1482	218	8052	1031	4323	0	1731	8710	8852	-1949	21576	0	11	21576	2877	464	24917	49.89
11	6299	1198	206	7703	942	4431	0	2119	8944	9030	-1994	21779	0	51	21779	3143	452	25374	49.99
12	6317	790	204	7311	857	5282	0	2222	9194	9063	-2091	22183	0	14	22183	3242	461	25886	49.96
13	6273	724	204	7201	883	5047	0	2278	9288	9318	-1995	22270	0	0	22270	3240	462	25972	49.97
14	6178	899	204	7281	890	4621	0	2118	9379	9675	-1983	22164	0	0	22164	3169	438	25771	49.94
15	6337	1247	203	7787	892	5177	0	1908	9280	9323	-2064	22588	0	15	22588	3283	435	26306	49.85
16	6364	1506	203	8073	971	5707	0	1491	9454	9318	-2149	22953	0	15	22953	3361	458	26772	49.90
17	6361	1241	204	7806	1128	5889	0	968	8871	8932	-2027	22230	0	0	22230	3296	466	25992	49.99
18	6337	1582	211	8130	1314	5911	0	440	8568	8524	-2015	21823	0	0	21823	3158	481	25462	49.96
19	6417	1680	218	8315	1508	5901	0	75	8007	7991	-1797	21509	0	0	21509	3018	484	25011	50.01
20	6404	2048	220	8672	1732	6032	0	0	7798	7575	-1627	21898	0	0	21898	3042	486	25426	49.95
21	6530	1299	222	8051	1709	6057	0	0	7772	7580	-1477	21452	0	0	21452	3020	468	24940	49.89
22	6342	1613	224	8179	1803	6009	0	0	7296	7396	-1494	21438	0	0	21438	2977	455	24870	49.95
23	6341	1800	227	8368	1457	6011	0	0	7437	8049	-1468	21964	349	0	22313	2980	453	25746	49.84
24	6432	1764	227	8423	1368	5986	0	0	7687	8068	-1439	21978	707	60	22685	3064	428	26177	49.87
MUs	155.13	35.03	5.24	195.40	30.44	133.79	0.00	17.38	199.46	201.93	-42.06	526.56	1.06	0.17	527.62	70.45	10.33	608.40	49.97

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1) ELR Carried out due to overloading of 220KV Nasik -BBLSR Line 1&2.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 27/May/2023

Position as on 6.30 Hrs of 28/May/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	30/05/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Material replacement work.	01/03/2024
MSPGCL	Uran Unit 6	108	10/05/2023	02:00		Continued.	Zero Schedule.	
IPP	RPL(AMT) U-2	270	16/05/2023	23:00	28/05/2023	08:51	Ash Evacuation Problem has been resolved on dated 21.05.2023 18:00 hrs.Unit technically available, but the unit cannot be put on bar due to coal shortage.	
MSPGCL	Nasik Unit 3	210	20/05/2023	08:45		Continued.	Boiler Tube Leakage(under tolling from 22.25Hrs DT. 20-5-2023)	
MSPGCL	Chandrapur Unit 5	500	22/05/2023	19:00		Continued.	Stator Earth Fault	27/06/2023
IPP	IEPL Unit 1	270	24/05/2023	20:10		Continued.	Clinker formation in furnace	30/05/2023
MSPGCL	Bhusawal Unit 5	500	24/05/2023	21:15	28/05/2023	14:54	Boiler Tube Leakage	
MSPGCL	Khaparkheda Unit 4	210	26/05/2023	22:55	28/05/2023	04:39	Air heater problem	
MSPGCL	Koradi Unit 6	210	27/05/2023	08:57		Continued.	Flame Failure	30/05/2023
MSPGCL	Khaparkheda Unit 2	210	28/05/2023	01:22	28/05/2023	11:23	Boiler pump MCB section 1 panel burnt	
MSPGCL	Bhusawal Unit 4	500	28/05/2023	15:36	28/05/2023	18:46	LPT rear bearing temp. high	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 27/May/2023

Statement-VII

Position as on 6.30 Hrs of 28/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 2	IntraState	27/05/2023	19:08	27/05/2023	21:36	EO	Thyristor replacement at padghe HVDC
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	28/05/2023	19:44		Continued.	T	(3 nos.) of 4 core cable of instrument relay of Pole-1 B phase and (1 nos.) of 4 core cable of instrument relay of Pole-1 R converter transformer phase found doubtful.
400 KV TBC Outages/Trippings							
TBC @ LONIKAND	IntraState	27/05/2023	10:15	27/05/2023	19:42	PO	29A, 29B Isolator O/H, gear mechanism Box replacement work.
400 KV MAINBAY Outages/Trippings							
MAIN BAY (402) OF KHADKA CKT - 2 @ DEEPNAGAR	IntraState	25/05/2023	10:02	27/05/2023	21:17	PO	For servicing & overhauling of 400kv AREVA make KDK CKT-2 Main C.B. Mechanism
400 KV LINE Outages/Trippings							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
LAMBOTI - SOLAPUR (PG)	InterState	27/05/2023	09:21	27/05/2023	15:42	EO	For Investigation of higher voltage on B Ph. Line CVT
DABHOL - NEW KOYNA CKT - 2	IntraState	22/05/2023	13:26			PO	Dismantling of exising tilted old tower at location no 94 and erection of new tower (B+9ST) with foundation and stringing of conductor.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	23/05/2023	09:46			HT	For load management
KHADKA- DEEPNAGAR CKT 2	IntraState	25/05/2023	10:02				Servicing &overhauling of 400kv areva make kdk ckt-2 main c.b. mechanism.
DEEPNAGAR - AURANGABAD (WALUJ)	IntraState	28/05/2023	06:46	28/05/2023	12:42	PO	FOR REPLACEMENT OF BENDED MID SPAN JOINT & DEAD END.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ PADGHE	IntraState	27/05/2023	08:42	27/05/2023	08:42	EO	Changing LV Bus from B to A for balancing the Bus coupler load.
400 KV BUSBAR Outages/Trippings							
A-BUS @ KHARGHAR	IntraState	27/05/2023	02:09	27/05/2023	07:57	PO	1)Bus Extension Connection work along with charging of 2 nos of new 400KV Vikhroli Line Bay's at Kharghar(First time Charging). 2) For work of Damaged Quadraple conductor span replacement and Bus maintenance work.
220 KV MAINBAY Outages/Trippings							
220KV WARORA(400KV)-WARORA CKT 2	IntraState	28/05/2023	17:02	28/05/2023	23:32	T	Distance protection operated
220KV BUS SECTION 2 @ 220KV BHUGAON	IntraState	28/05/2023	17:02	28/05/2023	17:30	T	LLB protection operated.
220 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 27/May/2023

Statement-VII

Position as on 6.30 Hrs of 28/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55			HT	For load management
220 KV CHALISGAON - KHADKA CKT -1	IntraState	27/05/2023	06:32	27/05/2023	09:48	PO	Attend hot spot
POPHALI - KDPH	IntraState	27/05/2023	08:30	27/05/2023	17:45	PO	For replacement of badly damaged conductor at loc no 12 middle ph KDPH side and loc no 13 top ph Popphali side and bottom ph KDPH side and for replacement of deteriorated polymer insulator strings.
220KV HINGOLI -KURUNDA CKT	IntraState	27/05/2023	09:35	27/05/2023	12:50	EO	Hot spot observed at LOC no 39 Bph
KAMBA - KHARBAO TSS	IntraState	27/05/2023	09:40	27/05/2023	16:05	PO	Breaker Overhauling work , Diagnostics Testing , Pre Monsoon Work
BOISAR II - TARAPUR	IntraState	27/05/2023	10:06	27/05/2023	16:24	PO	1) Installation of Saver Assembly. 2) Replacement of rusted hardware and insulator. 3) Control & Relay Panel 220V DC Supply shifting from old charger to new DCDB.
KANDALGAON - SONA ALLOYS	IntraState	27/05/2023	13:05	27/05/2023	20:44	PO	Damaged conductor to be atteded by applying midspan joint at Loc.No.43,71 and other line maintenance work.
UMRED-KANHAN 2	IntraState	27/05/2023	15:38	27/05/2023	18:53	EO	Attending bend wave trap of R & Y phase by agency
VITA - MIRAJ	IntraState	27/05/2023	16:37	27/05/2023	20:12	PO	Fixing of DSN string at Loc no.127 Y Ph & broken disc replacement work at Loc No.107 B Ph
KANHAN-UMRED 1	IntraState	27/05/2023	19:01	27/05/2023	20:54	EO	R phase LA Supporting foundation base stud has broken & LA hanging on conductor
BORIVALI - TARAPUR	IntraState	27/05/2023	19:14	28/05/2023	16:36	T	Distance Protection
BORIVALI - BOISAR (PG)	IntraState	27/05/2023	19:14	28/05/2023	02:50	T	Distance Protection
TALANDGE - MUDSHINGI CKT - 2	IntraState	27/05/2023	21:43	27/05/2023	22:11	EO	For 220kV Bus seperation work at mudshingi substation
UMRED-KANHAN 2	IntraState	27/05/2023	22:07	27/05/2023	23:36	EO	For attending bend WT of R, B phase by agency
BHUGAON - WARDHA (PG)	IntraState	27/05/2023	23:30	28/05/2023	05:45	HT	To control OD on low frequency
WARDHA - WARDHA (PG)	IntraState	27/05/2023	23:32	28/05/2023	05:45	HT	To control OD on low frequency
KALWA - BORIVALI	IntraState	28/05/2023	02:52	28/05/2023	04:09	PO	To attaedn damaged conductor of Bottom phase between Loc No: 17 -18 (Central Railway Crossing by fixing binding tape / repair sleeve
BORIVALI - BOISAR (PG)	IntraState	28/05/2023	05:12	28/05/2023	17:25	HT	For safety purpose
KEKATNIMBHORA - CHALISGAON CKT	IntraState	28/05/2023	07:26	28/05/2023	11:13	PO	Attend hot spot

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 27/May/2023

Statement-VII

Position as on 6.30 Hrs of 28/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BABLESHWAR- ALEPHATA CKT - 1	IntraState	28/05/2023	10:50	28/05/2023	12:42	PO	220 Kv Babhaleshwar Alephata Ckt for attending the damage conductor at various cut point locations found in monkey patrolling of the line. 83 Y ph Alephata side, 82 B ph Alephata side, 74 R Y B ph BBLR side. 70 B Phase Alephata side. 71 Y Ph Alephata , side BLR SIDE, 98 R ph alephata side . 124 R ph BBLR side , 131 R Y B PH Alephata side . 172 R Y B ph BBLR SIDE ,
PUSAD - HINGOLI	IntraState	28/05/2023	14:52	28/05/2023	19:58	T	Distance protection
HINGANGHAT - BHUGAON	IntraState	28/05/2023	17:02	28/05/2023	17:40	T	Bus section-2 bus bar protection operated.
WARORA - WARORA RLY TSS 1	IntraState	28/05/2023	17:02	28/05/2023	19:19	T	Tripped on backup E/F protection
WARORA-BHUGAON CKT - 1	IntraState	28/05/2023	17:02	28/05/2023	18:20	T	Bus section-2 bus bar protection operated.
BHUGAON-UGML	IntraState	28/05/2023	17:02	28/05/2023	17:35	T	Bus section-2 bus bar protection operated.
WARORA-BHUGAON CKT - 2	IntraState	28/05/2023	17:02	28/05/2023	23:58	T	Bus section-2 bus bar protection operated.
BHUGAON- WARDHA	IntraState	28/05/2023	17:02	28/05/2023	17:42	T	Bus section-2 bus bar protection operated.
BHUGAON - LLOYED STEEL	IntraState	28/05/2023	17:02	28/05/2023	17:32	T	Bus section-2 bus bar protection operated.
AAREY - AEML SAKI CKT - 1	IntraState	28/05/2023	17:23			T	Tripped on Differential protection.
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220 / 110 / 22kV 250 MVA ICT 2 @ SALSETTE	IntraState	10/11/2022	10:35			EO	For attending to abnormal Nosie from ICT
220/132 KV 100 MVA ICT 2 @ GHATODI	IntraState	27/05/2023	06:40	27/05/2023	12:53	EO	For Attending oil leakage
220 / 110 / 33kV 250MVA AT 1 @ BACKBAY	IntraState	27/05/2023	08:05	28/05/2023	20:30	PO	Project Work-220kV CRP Replacement.
220/132 KV 200 MVA ICT 2 @ RAYMOND	IntraState	27/05/2023	08:45	27/05/2023	14:30	PO	1. Premonsoon and Bay maintenance work 2. Replacement of 1 No 132KV High tan delta CTs
220/132KV 200MVA ICT 4 @ EKLAHARE (OCR)	IntraState	27/05/2023	09:00	27/05/2023	12:20	PO	Pre-monsoon maintenance work
220/33kV 50MVA TF-2 @ KOPARGAON	IntraState	27/05/2023	17:01	27/05/2023	19:44	PO	For Pre Monsoon Maintenance work and Testing works
220/33 KV 50 MVA TF - 2@BELWANDI	IntraState	28/05/2023	09:51	28/05/2023	11:18	PO	Premonsoon Maintenance & Supervisory Trials
220/100 KV 100 MVA ICT 2 @ VASAI II	IntraState	28/05/2023	10:13	28/05/2023	15:22	PO	For Premonsoon maintenance. OLTC OSR replacement by agency, Diagnostic testing.
220/33 KV 50 MVA TF - 1@BELWANDI	IntraState	28/05/2023	11:21	28/05/2023	12:33	PO	Premonsoon Maintenance & Supervisory Trials
220/100 KV 100 MVA ICT 1 @ VASAI-II	IntraState	28/05/2023	16:07	28/05/2023	19:41	PO	For Premonsoon maintenance work. OLTC oil replacement RYB by agency and Diagnostic testing.
220/132 KV 100 MVA ICT 1 @ BHUGAON	IntraState	28/05/2023	17:02	28/05/2023	17:37	T	Bus section-2 bus bar protection operated.
220/132 KV 200MVA ICT 2 @ JALNA	IntraState	28/05/2023	17:54	28/05/2023	23:58	T	LV Side Y-Ph LA Burst
132 KV LINE Outages/Trippings							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
110 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 27/May/2023

Statement-VII

Position as on 6.30 Hrs of 28/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
KALWA KALYAN	IntraState	27/05/2023	00:27	27/05/2023	07:12	PO	Normalization of 110 kV Kalwa Kalyan line CAPACITY
KARANJADE - BHOKARPADA	IntraState	27/05/2023	08:38	27/05/2023	12:08	PO	TREE TRIMMING AND BIRD NEST REMOVAL
BHIVPURI - AMBERNATH CKT - 1	IntraState	28/05/2023	07:40	28/05/2023	09:57	PO	TREE TRIMMING

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage