

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 27/Aug/2023 SUNDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	141.335	3501.694	1) Gujrat	13.345	346.773
2) Hydro	11.180	435.499	2) Madhya Pradesh	9.958	218.602
3) Gas	4.375	48.785	3) Chattisgarh	1.990	47.410
Total MSPGCL	156.890	3985.978	4) Maharashtra	167.535	4470.536
B) 1) APML	52.584	1485.617	5) Goa (Amona)	-1.527	-42.547
2) JSWEL	19.736	452.802	Total	191.301	5040.774
3) VIPL	0.000	0.000	a) Mumbai Schedule	28.130	846.931
4) RPL(AMT)	25.625	726.791	b) Mumbai Drawl	31.824	946.065
5) SWPGPL	11.116	268.353	c) MSEDCL Bilateral *	94.287	2508.914
6) Other IPP	6.755	167.470	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	28.130	846.921
C) 1) TPCL Thermal	11.244	329.360	Include PX	0.000	0.000
2) TPCL Hydro	4.545	156.994	Standby	0.000	0.011
3) TPCL Gas	1.107	70.632	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.611	248.868	1) MSEDCL	471.057	12321.226
D) STATE			2) Mumbai Discoms	57.331	1751.915
1) Thermal	277.006	7180.955	3) Other Discoms	9.907	271.045
(A1+C1+C4+(B1-B6))			TOTAL STATE	538.295	14344.186
2) Hydro (A2+C2)	15.725	592.493			
3) Gas (A3+B7+C3)	5.482	119.417			
4) Wind	34.132	1102.458			
6) SOLAR	14.649	308.093			
TOTAL STATE	346.994	9303.416			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 24 Hrs
MSPGCL Thermal	5740	5644	6037	6243
MSPGCL Hydro	192	214	1610	269
MSPGCL Gas	183	180	188	188
MSPGCL Total Generation	6115	6038	7835	6700
Central Sector Receipt	9417	8980	6966	6704
WIND	1707	1843	1088	1131
CPP / IPP Thermal	4595	4320	5363	5231
CPP / IPP Gas	0	0	0	0
SOLAR	1764	1830	0	0
Exchange with Mumbai	-1869	-1866	-1115	-1098
MSEDCL DEMAND MET	21310	20744	19668	18248
Load Shedding	0	0	370	0
MSEDCL DEMAND	21310	20744	20038	18248
TPCL GENERATION	455	460	1030	968
AEML GENERATION	299	307	410	356
MUMBAI DEMAND	2623	2633	2555	2422
OTHER DISCOM DEMAND	419	401	469	420
STATE DEMAND MET	24352	23778	22692	21090
STATE DEMAND	24352	23778	23062	21090
Frequency (Hz)	49.97	49.99	50.04	50.03

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.18 Hz at 18.32 Hrs	49.84 Hz at 14.20 Hrs	50.01	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 27/Aug/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.70	84.94	170	145
Unit 8	13.48	261.79	589	533
Unit 9	12.06	329.44	518	488
Unit 10	0.00	0.00	0	0
Total	29.23	676.18		
Bhusawal				
Unit 3	2.83	82.54	140	105
Unit 4	10.20	222.92	435	395
Unit 5	10.06	249.28	440	405
Total	23.08	554.74		
Parli				
Unit 6	4.39	92.58	245	90
Unit 7	4.89	92.80	249	144
Unit 8	4.22	85.75	202	144
Total	13.50	271.13		
Chandrapur				
Unit 3	3.47	80.10	166	79
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	8.45	160.08	397	295
Unit 7	7.07	190.24	315	279
Unit 8	9.74	273.66	425	372
Unit 9	10.06	273.74	466	365
Total	38.79	977.82		
Paras				
Unit 3	4.82	111.96	229	154
Unit 4	4.52	124.52	216	150
Total	9.34	236.48		
Khaparkheda				
Unit 1	0.34	60.08	120	0
Unit 2	2.59	72.74	122	93
Unit 3	3.20	95.30	180	0
Unit 4	4.08	106.45	182	153
Unit 5	9.89	262.57	435	390
Total	20.10	597.14		
Nasik				
Unit 3	0.00	46.24	0	0
Unit 4	3.74	82.24	166	146
Unit 5	3.55	59.72	156	130
Total	7.29	188.20		
Uran				
All Units	4.38	48.78	188	160
Total	4.38	48.78		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.44	20.66	49	0
Total	0.44	20.66		
Koyna				
Stage 1-2	1.86	80.52	330	30

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	2.79	142.67	734	0
Stage 3	1.28	53.65	240	0
Total	5.93	276.85		
Hydro				
KDPH	0.65	8.01	36	18
VTRNA	0.00	0.73	0	0
TILLARI	0.00	2.10	0	0
BHIRA T.R.	0.44	12.12	80	0
SMLHY_PTN	3.55	107.04	151	144
GHATGHAR	0.16	7.99	125	0
Total	4.80	138.00		
Wind				
Total	34.13	1102.46	0	0
Total	34.13	1102.46		
CPP				
APML(Mus)	52.58	1485.62	0	0
JSWEL(Mus)	19.74	452.80	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.62	726.79	0	0
SWPGPL-Mus	11.12	268.35	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.94	140.28	253	203
Other(Mus)	0.82	27.19	0	0
Total	115.82	3101.03		
SOLAR				
Total	14.65	308.09	0	0
Total	14.65	308.09		
Tata				
Trombay 5	7.26	217.64	445	255
Trombay 6	0.00	0.00	0	0
Trombay 7A	0.86	42.08	112	0
Trombay 7B	0.25	28.55	64	0
TATA Hydro	4.54	156.99	346	50
Trombay 8	3.98	111.72	227	129
Total	16.90	556.99		
AEML				
DTPS U-1&2	8.61	248.87	488	286
Total	8.61	248.87		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	141.34	3501.69	MSPGCL Total	156.89	3985.98
			MSPGCL Thml+Gas	145.71	3550.48	Koyna 1,2 & 4 Total	4.65	223.20
			MSPGCL Hydro	11.18	435.50	State Total	346.99	9303.42

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 27/Aug/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6011	441	160	6612	1282	5363	0	0	6701	6584	-965	18479	0	0	18479	2443	397	21319	50.02
2	5997	445	166	6608	1413	5359	0	0	6831	6691	-992	18706	0	0	18706	2285	373	21364	50.02
3	5956	382	187	6525	1301	5258	0	0	7306	7246	-1085	18903	0	0	18903	2125	342	21370	50.01
4	5987	316	188	6491	1203	5222	0	0	7667	7620	-1156	19030	0	0	19030	2051	349	21431	50.00
5	6088	333	187	6608	1196	5259	0	0	7855	7694	-1059	19357	0	0	19357	2029	341	21727	49.97
6	6051	755	188	6994	1131	5375	0	0	8016	7781	-935	19976	0	0	19976	2092	370	22438	49.98
7	5993	1087	188	7268	991	5386	0	110	8117	7895	-872	20390	0	0	20390	2133	388	22911	50.03
8	5892	647	188	6727	1054	5304	0	610	8686	8606	-1123	20758	0	0	20758	2208	419	23386	50.05
9	5696	323	184	6203	1161	4534	0	1126	9383	9209	-1476	20317	0	1	20317	2336	440	23093	49.98
10	5724	252	182	6158	1418	4140	0	1534	9690	9671	-1650	20845	0	9	20845	2492	426	23763	50.00
11	5724	220	184	6128	1535	4116	0	1718	10078	10061	-1829	21303	0	12	21303	2578	426	24307	50.00
12	5740	192	183	6115	1707	4595	0	1764	9689	9417	-1869	21310	0	15	21310	2623	419	24352	49.97
13	5644	214	180	6038	1843	4320	0	1830	9486	8980	-1866	20744	0	12	20744	2633	401	23778	49.99
14	5732	212	181	6125	2110	3959	0	1775	9074	8689	-1801	20445	0	17	20445	2566	412	23423	49.99
15	5688	213	179	6080	2076	3860	0	1560	9298	8698	-1811	20049	0	65	20049	2548	414	23011	49.95
16	5495	218	181	5894	2212	3845	0	1383	9102	8657	-1707	19868	0	32	19868	2459	416	22743	49.99
17	5495	289	176	5960	2072	3885	0	865	8583	8285	-1565	19068	0	0	19068	2382	435	21884	49.99
18	5846	237	177	6260	1723	4434	0	340	7799	7759	-1407	18647	0	0	18647	2405	462	21514	50.00
19	5870	776	179	6825	1137	4874	0	34	7733	7697	-1435	18672	0	0	18672	2413	461	21545	50.05
20	6037	1610	188	7835	1088	5363	0	0	6996	6966	-1115	19668	370	0	20038	2555	469	23062	50.04
21	6112	967	186	7265	1208	5368	0	0	6992	6731	-912	19220	43	0	19263	2564	441	22267	50.04
22	6129	482	187	6798	1085	5395	0	0	7025	6861	-1061	18626	0	0	18626	2521	453	21599	50.02
23	6185	300	188	6673	1055	5371	0	0	6951	6799	-1035	18428	0	0	18428	2468	434	21331	50.02
24	6243	269	188	6700	1131	5231	0	0	6858	6704	-1098	18248	0	0	18248	2422	420	21090	50.03
MUs	141.34	11.18	4.37	156.89	34.13	115.82	0.00	14.65	195.92	191.30	-31.82	471.06	0.41	0.16	471.47	57.33	9.91	538.71	50.01

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1) 132KV BBLR to Rahuri line overload.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 27/Aug/2023

Position as on 6.30 Hrs of 28/Aug/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhaul.	05/10/2023
MSPGCL	Chandrapur Unit 5	500	22/05/2023	19:00		Continued.	Stator Earth Fault(converted to Capital overhaul from 00.00Hrs DT.27-07-2023)	13/09/2023
MSPGCL	Koyna STG-IV Unit-1	250	05/06/2023	16:30		Continued.	Annual Overhaul	18/09/2023
MSPGCL	Koyna Unit 11	80	10/07/2023	09:40		Continued.	COH	07/12/2023
MSPGCL	Koradi Unit-10	660	11/07/2023	00:45		Continued.	Capital Overhaul.	07/09/2023
MSPGCL	Koyna Unit 8	80	11/07/2023	08:05		Continued.	COH	23/09/2023
MSPGCL	Chandrapur Unit 4	210	27/07/2023	03:00		Continued.	OVERHAUL	31/08/2023
IPP	Adani U-4	660	12/08/2023	23:44		Continued.	Annual Overhaul	05/09/2023
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	08/11/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/03/2024
IPP	JSW (J) U1	300	02/08/2023	06:42		Continued.	Condenser cooling water problem heavy leakage	29/08/2023
MSPGCL	Koyna Unit 7	80	13/08/2023	09:00		Continued.	Spherical Valve maintenance	02/09/2023
MSPGCL	Nasik Unit 3	210	13/08/2023	16:00		Continued.	Boiler Tube Leakage (Tolling from 15:00 hrs on Dt 14.08.2023.)	
IPP	RPL(AMT) U-4	270	22/08/2023	18:46		Continued.	Generator Stator Earth Fault	28/08/2023
MSPGCL	Khaparkheda Unit 1	210	26/08/2023	01:40	27/08/2023	20:22	Suspected BTL	27/08/2023
TPC-G	Trombay 7B	60	26/08/2023	02:06	27/08/2023	19:39	Hydrolic Issue in diverter damper.	27/08/2023
TPC-G	Trombay 7A	120	26/08/2023	03:15	27/08/2023	15:30	Hydrolic issue in diverter damper	27/08/2023
MSPGCL	Uran Unit B0	120	26/08/2023	22:00		Continued.	GOVERNOR ISSUE	
MSPGCL	Uran Unit 7	108	26/08/2023	23:13		Continued.	Load Hunting problem	
MSPGCL	Khaparkheda Unit 3	210	27/08/2023	06:46	27/08/2023	10:14	DCS card failure	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 27/Aug/2023

Statement-VII

Position as on 6.30 Hrs of 28/Aug/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
400KV-PARLI NEW-PARLI-M-1	InterState	19/08/2023	22:49			PO	For reconductoring
CHAKAN - TALEGAON(PG)	InterState	26/08/2023	22:49	27/08/2023	01:34	EO	Due to Decapping of pilot string R Ph observed at cut point location no. 5
PUNE(GIS) - TALEGAON(PG) CKT - 4	InterState	27/08/2023	11:50	27/08/2023	20:15	PO	Replacement of faulty insulators.
BABHALESHWAR - RPL(NSK) CKT - 1	IntraState	01/08/2023	09:21			EO	For attending Oil Leakage Problem of 2Y2 phase Protection CT Of NTPP I (RPL 1)
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	24/08/2023	06:20			HT	H/T to control loading
KHADKA-AURANGABAD (WALUJ)	IntraState	26/08/2023	21:00	27/08/2023	10:12	HT	H/T for O/V
CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	IntraState	27/08/2023	07:05	27/08/2023	09:00	EO	Repairing of Y ph Pole mechanism of bay 406 Main CB.
KHADKA-AURANGABAD (WALUJ)	IntraState	27/08/2023	19:41	28/08/2023	07:14	HT	H/T FOR O/V
PARLI-SOLAPUR (LAMBOTI)	IntraState	28/08/2023	05:05	28/08/2023	07:04	T	Tripped only at parli end
KORADI II - KORADI III CKT - 1	IntraState	28/08/2023	09:34			PO	Annual Maintenance of Line equipment at Koradi III SS
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
95 MVA STN TF - II @KORADI 2	IntraState	28/08/2023	09:18			PO	1) Removal/dismantling of of Rph , Yph & Bph metering CT from Station Transformer-II Bay 407. 2) Routine Bay maintenance work.
220 KV LINE Outages/Trippings							
EKLAHARE (OCR) - PADGHE	IntraState	22/07/2023	21:09			HT	As per usual practice line is H/T
AAREY - AEML BORIVALI	IntraState	06/08/2023	18:20			PO	Shifting of 220kV AIS Bay No 9 to New GIS Bay No 18.
AAREY - MSETCL BORIVALI CKT - 2	IntraState	15/08/2023	06:02			T	Tripped on Distance Protection
GOREGAON - AAREY CKT - 2	IntraState	19/08/2023	07:13			PO	Outage proposed for bunching of 220kV Aarey-AEML Borivali Line (which is under outage) with 220kV Aarey-Goregaon Line-2. Work to be executed under MERC approved Aarey AIS to GIS project conversion scheme.
TPC BORIVALI - AAREY	IntraState	27/08/2023	07:15	27/08/2023	20:43	PO	1. Disconnection of 220kV Aarey-TPC Borivali Line at Tower Loc VAB 80 (LHS) & diverting the line on 220kV Aarey- AEML Borivali line at Tower Loc VAB 80(RHS) forming 220kV Aarey-TPC Borivali Line.2. excavation & Cable identification at Aarey end.- Facilitating outage of 220kV Aarey - TPC Borivali Line @ AEML Aarey EHV Station for executing the work of Shifting of line from AIS Bay 10 to GIS Bay no 16.- Work to be executed under MERC approved 220kV AIS TO GIS Conversion Project work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 27/Aug/2023

Statement-VII

Position as on 6.30 Hrs of 28/Aug/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
RANJANGAON-LONIKAND	IntraState	27/08/2023	08:25	27/08/2023	11:42	PO	For replace bolted jumps of Wavetrap, Diagonstic testing and general bay maintenance work.
MAIN BUS - 1 @ AAREY	IntraState	27/08/2023	08:31	27/08/2023	12:42	PO	Opening of Bus Sectionalizer Isolator BS-1 connecting 220kV AIS Main Bus-1 with 220kV GIS Main Bus-1 thereby disconnecting Old AIS Main Bus-1. Work to be executed under MERC approved AIS TO GIS Conversion Project.
220 KV CHALISGAON - KHADKA CKT -3	IntraState	27/08/2023	09:26	27/08/2023	15:37	PO	FOR STRING REPLACEMENT AT LOC 374R PH 382R PH CP 380Y PH DSN TYPE CP
EKLAHARA(GCR)(NASIK)-BABLESHWAR 1	IntraState	27/08/2023	09:41	27/08/2023	15:22	PO	For increasing the line clearance between tower locations no 230-231 (B ph to line clearance is 5.9 meter) by cutting the conductor near dead end so that the height can be raised to 7.1 meter safe clearance as per IE rule (B ph to ground)
HINJAWADI I- CHINCHWAD	IntraState	27/08/2023	11:44	27/08/2023	15:05	PO	On. 24.08.23 Thursday a) Conductor paying out & Final sag (Location 160 to 161) √ Top Ckt b) Installation of Missing parts & final checking of Monopole (160 & 161) On. 25.08.23 Friday a) Conductor paying out & Final Sag (Location 161 a to 162) √ Top Ckt b) Installation of Missing parts & final checking of Monopole (161A&162) On. 26.08.23 Saturday Conductor paying out & Final sag(Location 161 to 161 A) √ Circuit I √ Top circuit On. 27.08.23 Sunday Conductor paying out & Final sag (Location 161 to 161 A) √ circuit √ II √ Top Circuit On. 28.08.23 Monday Conductor paying out & Final sag (Location 161 to 161 A) √ Circuit I √ Bottom Circuit On. 29.08.23 Tuesday Conductor paying out & Final sag (Location 161 to 161 A) √ circuit √ II √ Bottom Circuit
CHAKAN PH II - VOLKSWAGEN	IntraState	27/08/2023	12:03	27/08/2023	18:17	PO	1.Balance work of LILO arrangement for 220kV TetraPack SS under EHV Project Div-2 Pune & 2. stringing work of R ph Conductor of 132kV from MC tower 3 to 4 under EHV O&M Div-2 (Paravti) Pune
CHAKAN -BRIDGESTONE	IntraState	27/08/2023	12:03	27/08/2023	18:17	PO	1.Balance work of LILO arrangement for 220kV TetraPack SS under EHV Project Div-2 Pune & 2. stringing work of R ph Conductor of 132kV from MC tower 3 to 4 under EHV O&M Div-2 (Paravti) Pune
RANJANGAON - U TECH SUGAR CKT	IntraState	27/08/2023	13:15	27/08/2023	17:32	PO	For replace bolted jumps of Wavetrap, Diagonstic testing and general bay maintenance work.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 27/Aug/2023

Statement-VII

Position as on 6.30 Hrs of 28/Aug/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MAIN BUS - 2 @ AAREY	IntraState	27/08/2023	14:10	27/08/2023	16:49	PO	Opening of Bus Sectionalizer Isolator BS-2 connecting 220kV AIS Main Bus-2 with 220kV GIS Main Bus-2 thereby disconnecting old AIS Main Bus-2. Work to be executed under MERC approved AIS to GIS Conversion Project
CHALISGAON -BABHALESHWAR	IntraState	27/08/2023	15:58	27/08/2023	17:37	HT	Emergency outage availed for decapped insulator string replacement work at loc.no.292.
CHALISGAON -BABHALESHWAR	IntraState	27/08/2023	15:58	27/08/2023	17:37	PO	WORK AT BABHLESHWAR END
APTA - KALWA	IntraState	27/08/2023	16:19	28/08/2023	03:37	T	TRIPPED ON DISTANCE PROTECTION
ACCIL - APTA	IntraState	27/08/2023	18:51	28/08/2023	08:15	T	TRIPPED ON DISTANCE PROTECTION
KHAPARKHEDA- BUTIBORI	IntraState	27/08/2023	19:47	27/08/2023	20:58	T	D/P,BPH,3.28KA,38.5KM
TROMBAY SALSETTE LINE-2	IntraState	27/08/2023	23:35	28/08/2023	04:56	PO	Project work- for Stringing of OPGW in span 92-93 of Trombay Dharavi Salsette line corridor Pulling back OPGW to tower no. 59 (from 58) at Vikhroli RSS
ONI KHAREPATAN LINE	IntraState	28/08/2023	09:04			PO	Diagnostic testing of bay equipments at Kharepatan end.
TALANDGE - ICHALKARANJI 2	IntraState	28/08/2023	09:50			PO	1) 220kV Talandge- Tilwani ckt-1 will be in service. 2)For load management on 220 kV Talandage -Tilawani CKT I , 220 kV Miraj -Tilawani line will be kept off at 220 kV Tilawani end .
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220 KV BUSBAR Outages/Trippings							
220KV AUXILLARY BUS @ BAMBHORI	IntraState	26/07/2023	15:03			T	Avoid mal operation of Aux bus zone, Blocking of busbar relay for aux bus zone is required.
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
110 KV BUSBAR Outages/Trippings							
BUS-3 @ KHOPOLI	IntraState	27/08/2023	06:23	27/08/2023	09:15	PO	UNIT-9 110kV Main Bus Side GOD alignment defect rectification work

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage