

**State Load Despatch Center, Airoli (MSETCL) Statement I**  
**Daily system Report for 28/Feb/2025 FRIDAY**

| I GENERATION (MUs)  |                |                  | II EXCHANGES (MUs)             |                |                  |
|---------------------|----------------|------------------|--------------------------------|----------------|------------------|
| A) MSPGCL           | Daily          | Monthly          | E) InterState Exchanges        | Daily          | Monthly          |
| 1) Thermal          | 167.788        | 4241.778         | 1) Gujrat                      | -0.458         | -14.108          |
| 2) Hydro            | 20.807         | 413.274          | 2) Madhya Pradesh              | 7.353          | 212.274          |
| 3) Gas              | 6.951          | 188.991          | 3) Chattisgarh                 | 4.180          | 120.740          |
| <b>Total MSPGCL</b> | <b>195.546</b> | <b>4844.043</b>  | 4) Maharashtra                 | 221.521        | 6105.199         |
| B) 1) APLM          | 71.487         | 1900.702         | 5) Goa (Amona)                 | -2.419         | -73.078          |
| 2) JSWEL            | 26.342         | 710.796          | <b>Total</b>                   | <b>230.177</b> | <b>6351.027</b>  |
| 3) VIPL             | 0.000          | 0.000            | a) Mumbai Schedule             | 40.283         | 997.676          |
| 4) RPL(AMT)         | 30.715         | 836.759          | b) Mumbai Drawl                | 43.493         | 1073.928         |
| 5) SWPGPL           | 11.502         | 322.185          | c) MSEDCL Bilateral *          | 106.615        | 2999.962         |
| 6) Other IPP        | 30.954         | 1097.091         | Include PX                     | 0.000          | 0.000            |
| 7) PGPL             | 0.000          | 0.000            | d) Mumbai Bilateral *          | 40.283         | 997.135          |
| C) 1) TPCL Thermal  | 11.445         | 257.153          | Include PX                     | 0.000          | 0.000            |
| 2) TPCL Hydro       | 3.011          | 80.959           | Standby                        | 0.000          | 0.541            |
| 3) TPCL Gas         | 3.831          | 83.354           | <b>H) ENERGY CATERED (MUs)</b> |                |                  |
| 4) AEML Thermal     | 9.585          | 233.642          | 1) MSEDCL                      | 572.531        | 15522.677        |
| <b>D) STATE</b>     |                |                  | 2) Mumbai Discoms              | 71.365         | 1729.026         |
| 1) Thermal          | 359.818        | 9600.106         | 3) Other Discoms               | 12.771         | 348.926          |
| (A1+C1+C4+(B1-B6))  |                |                  | <b>TOTAL STATE</b>             | <b>656.667</b> | <b>17600.629</b> |
| 2) Hydro            | 23.818         | 494.233          |                                |                |                  |
| (A2+C2)             |                |                  |                                |                |                  |
| 3) Gas              | 10.782         | 272.345          |                                |                |                  |
| (A3+B7+C3)          |                |                  |                                |                |                  |
| 4) Wind             | 7.351          | 207.645          |                                |                |                  |
| 6) SOLAR            | 24.721         | 675.283          |                                |                |                  |
| <b>TOTAL STATE</b>  | <b>426.490</b> | <b>11249.612</b> |                                |                |                  |

\* Displayed for information, not added in total.

**DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II**

| PARTICULARS                | A. Morning Peak at 11 Hrs | B. Day Peak at 13 Hrs | C. Evening Peak at 20 Hrs | D. Night Minimum at 4 Hrs |
|----------------------------|---------------------------|-----------------------|---------------------------|---------------------------|
| MSPGCL Thermal             | 7151                      | 6290                  | 7615                      | 6933                      |
| MSPGCL Hydro               | 1149                      | 1370                  | 1355                      | 233                       |
| MSPGCL Gas                 | 279                       | 289                   | 279                       | 289                       |
| MSPGCL Total Generation    | 8579                      | 7949                  | 9249                      | 7455                      |
| Central Sector Receipt     | 9432                      | 10585                 | 9272                      | 9320                      |
| WIND                       | 328                       | 169                   | 381                       | 231                       |
| CPP / IPP Thermal          | 7439                      | 5988                  | 7609                      | 7223                      |
| CPP / IPP Gas              | 0                         | 0                     | 0                         | 0                         |
| SOLAR                      | 3038                      | 3496                  | 0                         | 0                         |
| Exchange with Mumbai       | -2139                     | -2463                 | -1690                     | -1300                     |
| <b>MSEDCL DEMAND MET</b>   | <b>26096</b>              | <b>25165</b>          | <b>24224</b>              | <b>22525</b>              |
| Load Shedding              | 0                         | 0                     | 0                         | 0                         |
| MSEDCL DEMAND              | 26096                     | 25165                 | 24224                     | 22525                     |
| TPCL GENERATION            | 806                       | 678                   | 1041                      | 651                       |
| AEML GENERATION            | 494                       | 365                   | 501                       | 307                       |
| <b>MUMBAI DEMAND</b>       | <b>3439</b>               | <b>3506</b>           | <b>3232</b>               | <b>2258</b>               |
| <b>OTHER DISCOM DEMAND</b> | <b>581</b>                | <b>560</b>            | <b>597</b>                | <b>404</b>                |
| STATE DEMAND MET           | 30116                     | 29230                 | 28053                     | 25187                     |
| <b>STATE DEMAND</b>        | <b>30116</b>              | <b>29230</b>          | <b>28053</b>              | <b>25187</b>              |
| Frequency (Hz)             | 50.10                     | 50.02                 | 49.96                     | 49.99                     |

**FREQUENCY PARTICULARS**

| MAXIMUM FREQ.         | MINIMUM FREQ.         | AVERAGE FREQ. | FREQ. BELOW 49.4 Hz |
|-----------------------|-----------------------|---------------|---------------------|
| 50.23 Hz at 06:02 Hrs | 49.67 Hz at 09:07 Hrs | 49.99         | 0 % of Time(min)    |

Note : The report is based on Operational Data and is for statistical purpose only.

## Daily and Progressive Generation,Maximum,Minimum for 28/Feb/2025

| Generating unit    | Generation   |                |          |          |
|--------------------|--------------|----------------|----------|----------|
|                    | Daily (Mus)  | Monthly (Mus)  | Max (MW) | Min (MW) |
| <b>Koradi</b>      |              |                |          |          |
| Unit 6             | 4.01         | 112.54         | 176      | 127      |
| Unit 8             | 0.04         | 311.70         | 44       | 0        |
| Unit 9             | 13.04        | 383.38         | 585      | 500      |
| Unit 10            | 13.16        | 277.40         | 570      | 510      |
| <b>Total</b>       | <b>30.25</b> | <b>1085.02</b> |          |          |
| <b>Bhusawal</b>    |              |                |          |          |
| Unit 3             | 3.20         | 95.24          | 155      | 125      |
| Unit 4             | 9.66         | 228.52         | 490      | 280      |
| Unit 5             | 9.28         | 255.96         | 485      | 280      |
| Unit 6             | 14.63        | 89.38          | 634      | 561      |
| <b>Total</b>       | <b>36.76</b> | <b>669.09</b>  |          |          |
| <b>Parli</b>       |              |                |          |          |
| Unit 6             | 4.50         | 118.55         | 245      | 141      |
| Unit 7             | 4.13         | 105.33         | 227      | 130      |
| Unit 8             | 4.05         | 107.83         | 218      | 147      |
| <b>Total</b>       | <b>12.68</b> | <b>331.71</b>  |          |          |
| <b>Chandrapur</b>  |              |                |          |          |
| Unit 3             | 4.19         | 101.95         | 197      | 126      |
| Unit 4             | 3.15         | 87.48          | 142      | 118      |
| Unit 5             | 8.66         | 238.48         | 402      | 275      |
| Unit 6             | 8.91         | 64.04          | 410      | 280      |
| Unit 7             | 6.95         | 206.31         | 424      | 0        |
| Unit 8             | 11.12        | 296.86         | 489      | 322      |
| Unit 9             | 0.00         | 0.00           | 0        | 0        |
| <b>Total</b>       | <b>42.98</b> | <b>995.12</b>  |          |          |
| <b>Paras</b>       |              |                |          |          |
| Unit 3             | 4.59         | 138.16         | 231      | 150      |
| Unit 4             | 4.72         | 141.78         | 227      | 147      |
| <b>Total</b>       | <b>9.31</b>  | <b>279.94</b>  |          |          |
| <b>Khaparkheda</b> |              |                |          |          |
| Unit 1             | 3.56         | 102.60         | 165      | 120      |
| Unit 2             | 3.80         | 91.22          | 182      | 122      |
| Unit 3             | 3.93         | 102.96         | 175      | 143      |
| Unit 4             | 3.80         | 108.06         | 173      | 137      |
| Unit 5             | 11.03        | 239.02         | 475      | 435      |
| <b>Total</b>       | <b>26.12</b> | <b>643.87</b>  |          |          |
| <b>Nasik</b>       |              |                |          |          |
| Unit 3             | 3.14         | 90.30          | 155      | 120      |
| Unit 4             | 3.25         | 51.03          | 157      | 121      |
| Unit 5             | 3.30         | 95.70          | 167      | 116      |
| <b>Total</b>       | <b>9.69</b>  | <b>237.03</b>  |          |          |
| <b>Uran</b>        |              |                |          |          |
| All Units          | 6.95         | 188.99         | 304      | 279      |
| <b>Total</b>       | <b>6.95</b>  | <b>188.99</b>  |          |          |
| <b>PGPL</b>        |              |                |          |          |
| Unit 1             | 0.00         | 0.00           | 0        | 0        |
| Unit 2             | 0.00         | 0.00           | 0        | 0        |
| <b>Total</b>       | <b>0.00</b>  | <b>0.00</b>    |          |          |
| <b>PENCH (MS)</b>  |              |                |          |          |
| Pench (MS)         | 0.16         | 7.65           | 20       | 0        |
| <b>Total</b>       | <b>0.16</b>  | <b>7.65</b>    |          |          |
| <b>Koyna</b>       |              |                |          |          |

| Generating unit | Generation    |                |          |          |
|-----------------|---------------|----------------|----------|----------|
|                 | Daily (Mus)   | Monthly (Mus)  | Max (MW) | Min (MW) |
| Stage 1-2       | 1.66          | 61.26          | 225      | 40       |
| Stage 4         | 10.79         | 152.25         | 995      | 0        |
| Stage 3         | 2.76          | 46.02          | 310      | 0        |
| <b>Total</b>    | <b>15.21</b>  | <b>259.52</b>  |          |          |
| <b>Hydro</b>    |               |                |          |          |
| KDPH            | 0.82          | 22.85          | 34       | 34       |
| VTRNA           | 0.27          | 4.58           | 60       | 0        |
| TILLARI         | 0.50          | 9.27           | 62       | 0        |
| BHIRA T.R.      | 0.08          | 3.58           | 40       | 0        |
| SMLHY_PTN       | 3.93          | 102.10         | 187      | 138      |
| GHATGHAR        | 0.00          | 11.38          | 0        | 0        |
| <b>Total</b>    | <b>5.60</b>   | <b>153.75</b>  |          |          |
| <b>Wind</b>     |               |                |          |          |
| Total           | 7.35          | 207.64         | 0        | 0        |
| <b>Total</b>    | <b>7.35</b>   | <b>207.64</b>  |          |          |
| <b>CPP</b>      |               |                |          |          |
| APML(Mus)       | 71.49         | 1900.70        | 0        | 0        |
| JSWEL(Mus)      | 26.34         | 710.80         | 0        | 0        |
| VIPL(Mus)       | 0.00          | 0.00           | 0        | 0        |
| RPLAMT-Mus      | 30.72         | 836.76         | 0        | 0        |
| SWPGPL-Mus      | 11.50         | 322.18         | 0        | 0        |
| Dhariwal        | 0.00          | 0.00           | 0        | 0        |
| IEPL            | 5.94          | 130.60         | 264      | 165      |
| Other(Mus)      | 22.86         | 907.60         | 0        | 0        |
| JPL             | 2.14          | 58.89          | 131      | 75       |
| <b>Total</b>    | <b>171.00</b> | <b>4867.53</b> |          |          |
| <b>SOLAR</b>    |               |                |          |          |
| Total           | 24.72         | 675.28         | 0        | 0        |
| <b>Total</b>    | <b>24.72</b>  | <b>675.28</b>  |          |          |
| <b>Tata</b>     |               |                |          |          |
| Trombay 5       | 7.60          | 153.36         | 379      | 264      |
| Trombay 6       | 0.00          | 0.00           | 0        | 0        |
| Trombay 7A      | 2.35          | 49.98          | 112      | 60       |
| Trombay 7B      | 1.48          | 33.37          | 66       | 50       |
| TATA Hydro      | 3.01          | 80.96          | 350      | 35       |
| Trombay 8       | 3.84          | 103.80         | 216      | 125      |
| <b>Total</b>    | <b>18.29</b>  | <b>421.47</b>  |          |          |
| <b>AEML</b>     |               |                |          |          |
| DTPS U-1&2      | 9.58          | 233.64         | 502      | 299      |
| <b>Total</b>    | <b>9.58</b>   | <b>233.64</b>  |          |          |

| * Infirm Power |             |         | Summary         |             |               | Summary             |             |               |
|----------------|-------------|---------|-----------------|-------------|---------------|---------------------|-------------|---------------|
| Particulars    | Daily (Mus) | Monthly | Particulars     | Daily (Mus) | Monthly (Mus) | Particulars         | Daily (Mus) | Monthly (Mus) |
|                |             |         | MSPGCL Thermal  | 167.79      | 4241.78       | MSPGCL Total        | 195.55      | 4844.04       |
|                |             |         | MSPGCL Thml+Gas | 174.74      | 4430.77       | Koyna 1,2 & 4 Total | 12.44       | 213.50        |
|                |             |         | MSPGCL Hydro    | 20.81       | 413.27        | State Total         | 426.49      | 11249.61      |

# State Load Despatch Center,Airoli (MSETCL)

## Annexure-2

Hourly Load Data As on 28/Feb/2025

| TIME SR. NO. | MSPGCL GEN. |       |      | TOTAL  | WIND | CPP / IPP |      | SOLAR | CS SHARE | CS RECPT | Mum. NET EXCH. | MSEDC L DEM. MET | Load Shedding |                          | MSEDC L DEM. WITH LS | MUMBAI DEMAND | OTHER DISCOM DEMAND | STATE DEMAND | FREQ. (Hz) |
|--------------|-------------|-------|------|--------|------|-----------|------|-------|----------|----------|----------------|------------------|---------------|--------------------------|----------------------|---------------|---------------------|--------------|------------|
|              | THM         | HY    | GAS  |        |      | THM       | GAS  |       |          |          |                |                  | Planned       | *Transmission Constraint |                      |               |                     |              |            |
| 1            | 7378        | 230   | 285  | 7893   | 180  | 7196      | 0    | 0     | 9644     | 9644     | -1650          | 22804            | 0             | 0                        | 22804                | 2726          | 459                 | 25989        | 49.99      |
| 2            | 7411        | 235   | 287  | 7933   | 188  | 7212      | 0    | 0     | 9422     | 9459     | -1484          | 22855            | 0             | 0                        | 22855                | 2529          | 453                 | 25837        | 50.01      |
| 3            | 7187        | 236   | 287  | 7710   | 206  | 7226      | 0    | 0     | 9370     | 9223     | -1366          | 22580            | 0             | 0                        | 22580                | 2363          | 419                 | 25362        | 49.99      |
| 4            | 6933        | 233   | 289  | 7455   | 231  | 7223      | 0    | 0     | 9311     | 9320     | -1300          | 22525            | 0             | 0                        | 22525                | 2258          | 404                 | 25187        | 49.99      |
| 5            | 7209        | 235   | 290  | 7734   | 249  | 7219      | 0    | 0     | 9186     | 9389     | -1266          | 22909            | 0             | 0                        | 22909                | 2215          | 416                 | 25540        | 50.01      |
| 6            | 7077        | 446   | 291  | 7814   | 458  | 7259      | 0    | 0     | 9553     | 9737     | -1278          | 23532            | 0             | 0                        | 23532                | 2305          | 458                 | 26295        | 50.01      |
| 7            | 7222        | 890   | 289  | 8401   | 497  | 7435      | 0    | 8     | 9445     | 9355     | -1175          | 24029            | 0             | 0                        | 24029                | 2447          | 492                 | 26968        | 50.02      |
| 8            | 7234        | 1185  | 290  | 8709   | 568  | 7518      | 0    | 424   | 9076     | 9230     | -1114          | 24822            | 0             | 0                        | 24822                | 2615          | 513                 | 27950        | 49.96      |
| 9            | 7104        | 1148  | 288  | 8540   | 429  | 7456      | 0    | 1441  | 8950     | 8714     | -1421          | 24607            | 0             | 0                        | 24607                | 2889          | 552                 | 28048        | 49.87      |
| 10           | 7074        | 1075  | 283  | 8432   | 416  | 7572      | 0    | 2361  | 8704     | 8994     | -1695          | 25516            | 0             | 2                        | 25516                | 3199          | 564                 | 29279        | 49.94      |
| 11           | 7151        | 1149  | 279  | 8579   | 328  | 7439      | 0    | 3038  | 9199     | 9432     | -2139          | 26096            | 0             | 8                        | 26096                | 3439          | 581                 | 30116        | 50.10      |
| 12           | 6493        | 1392  | 287  | 8172   | 233  | 6638      | 0    | 3427  | 9804     | 10074    | -2277          | 25706            | 0             | 8                        | 25706                | 3529          | 561                 | 29796        | 49.99      |
| 13           | 6290        | 1370  | 289  | 7949   | 169  | 5988      | 0    | 3496  | 10498    | 10585    | -2463          | 25165            | 0             | 13                       | 25165                | 3506          | 560                 | 29230        | 50.02      |
| 14           | 5962        | 1216  | 292  | 7470   | 196  | 5792      | 0    | 3370  | 10497    | 10460    | -2498          | 24207            | 0             | 17                       | 24207                | 3359          | 583                 | 28149        | 50.04      |
| 15           | 6229        | 1372  | 292  | 7893   | 190  | 5955      | 0    | 2897  | 10755    | 10757    | -2447          | 24660            | 0             | 17                       | 24660                | 3441          | 585                 | 28686        | 50.01      |
| 16           | 6604        | 1332  | 292  | 8228   | 170  | 6403      | 0    | 2320  | 10675    | 10911    | -2541          | 24900            | 0             | 13                       | 24900                | 3520          | 591                 | 29011        | 49.96      |
| 17           | 7042        | 1336  | 292  | 8670   | 152  | 7317      | 0    | 1422  | 10204    | 9636     | -2401          | 24195            | 0             | 7                        | 24195                | 3477          | 600                 | 28273        | 50.01      |
| 18           | 6877        | 1547  | 291  | 8715   | 169  | 7423      | 0    | 501   | 9786     | 9505     | -2046          | 23663            | 0             | 2                        | 23663                | 3388          | 604                 | 27655        | 50.06      |
| 19           | 7239        | 1350  | 296  | 8885   | 317  | 7596      | 0    | 16    | 9430     | 9092     | -1823          | 23489            | 0             | 0                        | 23489                | 3292          | 594                 | 27375        | 49.99      |
| 20           | 7615        | 1355  | 279  | 9249   | 381  | 7609      | 0    | 0     | 9593     | 9272     | -1690          | 24224            | 0             | 0                        | 24224                | 3232          | 597                 | 28053        | 49.96      |
| 21           | 7244        | 601   | 279  | 8124   | 411  | 7493      | 0    | 0     | 9689     | 9210     | -1861          | 22800            | 0             | 0                        | 22800                | 3043          | 577                 | 26420        | 49.96      |
| 22           | 7366        | 341   | 299  | 8006   | 467  | 7429      | 0    | 0     | 9666     | 8997     | -1929          | 22414            | 0             | 0                        | 22414                | 2934          | 556                 | 25904        | 50.02      |
| 23           | 6921        | 299   | 301  | 7521   | 339  | 7357      | 0    | 0     | 9502     | 9375     | -1779          | 22276            | 0             | 0                        | 22276                | 2842          | 537                 | 25655        | 49.94      |
| 24           | 6926        | 234   | 304  | 7464   | 407  | 7245      | 0    | 0     | 9479     | 9806     | -1850          | 22557            | 0             | 0                        | 22557                | 2817          | 514                 | 25889        | 49.98      |
| MUs          | 167.79      | 20.81 | 6.95 | 195.55 | 7.35 | 171.00    | 0.00 | 24.72 | 231.44   | 230.18   | -43.49         | 572.53           | 0.00          | 0.09                     | 572.53               | 71.36         | 12.77               | 656.67       | 49.99      |

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

\*Load Shedding due to Transmission Constraint :-

- 1)132 KV BBLR TO Rahuri line over Load Alarm 488AMP/101.09MW
- 2) Powercut due to transmission constraint in Ahilyanagar Circle.

| Maximum Demand scenario for the date 28/Feb/2025 |                                    |                                   |
|--------------------------------------------------|------------------------------------|-----------------------------------|
| State Demand                                     | MSEDC L Non-Coincident Peak Demand | Mumbai Non-Coincident Peak Demand |
| 30116 MW                                         | 26096 MW                           | 3529 MW                           |
| 11 Hrs                                           | 11 Hrs                             | 12 Hrs                            |
| Includes LS - 0 MW                               | Includes LS - 0 MW                 | --                                |

**State Load Despatch Center,Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 28/Feb/2025**

Position as on 6.30 Hrs of 01/Mar/2025

| Generating Company             | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date  | Sync. Time | Reason of Outage                                                                                                                                        | Expected Date |
|--------------------------------|-------------------------|----------|--------------|--------------|------------|------------|---------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|
| FORCED OUTAGE                  |                         |          |              |              |            |            |                                                                                                                                                         |               |
| MSPGCL                         |                         |          |              |              |            |            |                                                                                                                                                         |               |
| MSPGCL                         | Uran Unit A0            | 120      | 07/09/2022   | 16:30        |            | Continued. | Turbine Tripped on High Vibrations                                                                                                                      | 05/03/2025    |
| MSPGCL                         | Ghatghar Unit-2         | 125      | 26/05/2024   | 13:17        |            | Continued. | Stator Earth Fault                                                                                                                                      | 31/03/2025    |
| MSPGCL                         | Chandrapur Unit 9       | 500      | 11/01/2025   | 18:55        |            | Continued. | Generator Protection operated                                                                                                                           | 06/03/2025    |
| MSPGCL                         | Ghatghar Unit-1         | 125      | 21/02/2025   | 05:00        |            | Continued. | main PLC heavy fault.                                                                                                                                   | 20/03/2025    |
| MSPGCL                         | Koradi Unit 8           | 660      | 23/02/2025   | 20:57        | 28/02/2025 | 23:14      | DUE TO RAPH-A TRIPPED.                                                                                                                                  | 28/02/2025    |
| MSPGCL                         | Chandrapur Unit 7       | 500      | 28/02/2025   | 05:05        | 28/02/2025 | 09:28      | CCW 7E motor breaker flashover                                                                                                                          | 05/03/2025    |
| MSPGCL                         | Uran Unit 6             | 108      | 28/02/2025   | 19:19        | 28/02/2025 | 20:54      | On Boiler Protection.                                                                                                                                   |               |
| MSPGCL                         | Bhusawal Unit 5         | 500      | 01/03/2025   | 00:15        |            | Continued. | Boiler Validity Purpose                                                                                                                                 | 03/03/2025    |
| MSPGCL                         | Bhusawal Unit 6         | 660      | 01/03/2025   | 12:31        | 01/03/2025 | 23:32      | Generator mechanical protection.<br>Generator bearing no-5 and Generator bearing no-6 pedestal vibration high.                                          |               |
| Total Capacity MSPGCL          |                         | 3298     |              |              |            |            |                                                                                                                                                         |               |
| IPP                            |                         |          |              |              |            |            |                                                                                                                                                         |               |
| IPP                            | Adani U-5               | 660      | 01/03/2025   | 00:21        |            | Continued. | Due to Hot Air Leakage from APH-5B outlet bellow.                                                                                                       | 04/03/2025    |
| IPP                            | Adani U-4               | 660      | 01/03/2025   | 06:03        |            | Continued. | PA Duct heavy leakage.                                                                                                                                  | 05/03/2025    |
| Total Capacity IPP             |                         | 1320     |              |              |            |            |                                                                                                                                                         |               |
| CENT.SECTOR                    |                         |          |              |              |            |            |                                                                                                                                                         |               |
| CENT.SECTOR                    | Tarapur 1               | 160      | 08/01/2020   | 10:37        |            | Continued. | Refueling. While refueling preparation, some repair works identified which are being executed before refueling.                                         | 31/03/2025    |
| CENT.SECTOR                    | Tarapur 2               | 160      | 13/07/2020   | 04:38        |            | Continued. | For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling. | 05/04/2025    |
| Total Capacity CENT.SECTOR     |                         | 320      |              |              |            |            |                                                                                                                                                         |               |
| Total Capacity FORCED OUTAGE   |                         | 4938     |              |              |            |            |                                                                                                                                                         |               |
| UNIT UNDER ZERO SCHEDULE / RSD |                         |          |              |              |            |            |                                                                                                                                                         |               |
| MSPGCL                         |                         |          |              |              |            |            |                                                                                                                                                         |               |
| MSPGCL                         | Uran Unit 5             | 108      | 20/02/2025   | 10:30        | 01/03/2025 | 18:25      | No Schedule from MSEDCL                                                                                                                                 |               |
| MSPGCL                         | Uran Unit 6             | 108      | 21/02/2025   | 07:56        | 28/02/2025 | 11:12      | Due to Zero Schedule given by MSEDCL.                                                                                                                   |               |
| MSPGCL                         | Uran Unit 5             | 108      | 01/03/2025   | 20:27        |            | Continued. | No Schedule from MSEDCL                                                                                                                                 | 03/03/2025    |
| Total Capacity MSPGCL          |                         | 324      |              |              |            |            |                                                                                                                                                         |               |
| IPP                            |                         |          |              |              |            |            |                                                                                                                                                         |               |
| IPP                            | JPL Unit 2              | 150      | 21/11/2024   | 01:30        | 28/02/2025 | 20:58      | Unit Out due to Non-avaialbility of Schedule                                                                                                            |               |

**State Load Despatch Center,Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 28/Feb/2025**

Position as on 6.30 Hrs of 01/Mar/2025

| Generating Company                            | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date | Sync. Time | Reason of Outage                        | Expected Date |
|-----------------------------------------------|-------------------------|----------|--------------|--------------|-----------|------------|-----------------------------------------|---------------|
| Total Capacity IPP                            |                         | 150      |              |              |           |            |                                         |               |
| Total Capacity UNIT UNDER ZERO SCHEDULE / RSD |                         | 474      |              |              |           |            |                                         |               |
| FORCED OUTAGE DUE TO NO PPA                   |                         |          |              |              |           |            |                                         |               |
| IPP                                           |                         |          |              |              |           |            |                                         |               |
| IPP                                           | PGPL U2                 | 126      | 07/02/2017   | 17.30        |           | Continued. | No Schedule.(NO PPA)                    |               |
| IPP                                           | PGPL U1                 | 262      | 07/02/2017   | 17.30        |           | Continued. | No Schedule (NO PPA)                    |               |
| IPP                                           | VIPL U-1                | 300      | 29/12/2018   | 00.30        |           | Continued. | Coal Shortage. (NO PPA From 20.05.2019) |               |
| IPP                                           | VIPL U-2                | 300      | 17/01/2019   | 00.15        |           | Continued. | Coal shortage.(NO PPA From 20.05.2019)  |               |
| Total Capacity IPP                            |                         | 988      |              |              |           |            |                                         |               |
| Total Capacity FORCED OUTAGE DUE TO NO PPA    |                         | 988      |              |              |           |            |                                         |               |

\* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

**State Load Despatch Center, Airoli (MSETCL)**  
**Details of Line outages/Trippings for 28/Feb/2025**

**Statement-VII**

Position as on 6.30 Hrs of 01/Mar/2025

| Name of Line                                                      | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                                                                                                                                                            |
|-------------------------------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>400 KV TIEBAY Outages/Trippings</b>                            |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                             |
| TBC @ PADGHE                                                      | IntraState                | 25/02/2025   | 12:48        | 01/03/2025 | 15:29      | PO          | 1) Replacement of 29 B Bus PG Isolator under LES Scheme.<br>2) Bay Maintenance work.<br>3) Diagnostic Testing work.<br>4) TBC will not be available during outage period.                                                                                                                                                                                                   |
| <b>400 KV MAINBAY Outages/Trippings</b>                           |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                             |
| Main Bay (418) of Chandrapur 2 ckt - 1 @ Chandrapur switching s/s | IntraState                | 27/02/2025   | 09:46        | 28/02/2025 | 16:20      | PO          | Tie CB Mechanism Overhauling work                                                                                                                                                                                                                                                                                                                                           |
| 220KV MAIN BUS 2 @ 400KV KHAPARKHEDA                              | IntraState                | 28/02/2025   | 12:58        | 28/02/2025 | 18:22      | PO          | 220 KV BUS COUPLER BUS II ISOLATOR & 220 KV BUS II PT ISOLATOR SERVICING & ALIGNMENT WORK.                                                                                                                                                                                                                                                                                  |
| <b>400 KV LINE Outages/Trippings</b>                              |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                             |
| DHULE - SSNNL CKT - 2                                             | InterState                | 04/12/2024   | 12:04        |            |            | EO          | 400kV Dhule SSNNL-2 line CB as hydraulic operated CB mechanism oil pressure is 310bar & not building up so it is requested to give permission for shifting of 400KV Dhule SSNNL-2 line load shifting to 400KV TBC urgently & attending same.                                                                                                                                |
| 400KV RPL - AKOLA CKT(MSETCL)                                     | InterState                | 28/02/2025   | 17:33        | 28/02/2025 | 21:56      | T           | Tripped on distance protection                                                                                                                                                                                                                                                                                                                                              |
| 220KV KORADI II (400KV)- BUTIBORI 3 CKT I                         | IntraState                | 01/10/2024   | 13:10        |            |            | HT          | H/T From Butibori 3 end                                                                                                                                                                                                                                                                                                                                                     |
| AURANGABAD(MS) - PUNE (GIS) CKT - 1                               | IntraState                | 14/01/2025   | 10:30        |            | Continued. |             | For load management                                                                                                                                                                                                                                                                                                                                                         |
| MAIN BUS - 2 @ PADGHE                                             | IntraState                | 28/02/2025   | 11:55        | 28/02/2025 | 16:04      | PO          | 1) Replacement of hanger assembly of 29 B Bus PG Isolator of 400kV TBC bay by hot line method.<br>2) All feeders on B Buc will be in service.                                                                                                                                                                                                                               |
| DEEPNAGAR - AURANGABAD (WALUJ)                                    | IntraState                | 28/02/2025   | 13:10        | 28/02/2025 | 17:23      | PO          | 1) Diagnostic testing work of CB (Timing, DCRM and IR tset) and routine maintenance work.<br>2)400kV Waluj -Deepnagar line will be charged through TBC Bay.                                                                                                                                                                                                                 |
| KHADKA- DEEPNAGAR CKT 2                                           | IntraState                | 28/02/2025   | 14:21        | 28/02/2025 | 18:39      | EO          | Emergency outage is required on 400 KV Khadka-Deepnagar Ckt-2 for attending hot spot at 400 KV Khadka Substation. During thermovision, the hot spot (temp. approx 350 degree) is observed on Main Bus-2, Y ph PG isolator clamp, & also on Y-ph, Aux Bus isolator, it may cause severe problem. To avoid this Emergency outage is required on 400 KV Khadka-Deepnagar Ckt-2 |
| AURANGABAD(MS) - PUNE (GIS) CKT - 2                               | IntraState                | 28/02/2025   | 19:54        |            | Continued. |             | TO CONTROL TALEGAON PG CHAKAN CKT LOAD.                                                                                                                                                                                                                                                                                                                                     |
| THAPTI TANDA - AURANGABAD (WALUJ)                                 | IntraState                | 01/03/2025   | 09:14        | 01/03/2025 | 14:19      | PO          | replacement of Disc Insulator Strings by LRP at Loc no. 496, as ROW issue solved.                                                                                                                                                                                                                                                                                           |
| <b>400 KV ICT Outages/Trippings</b>                               |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                             |
| 400/200kv ICT1 @ TALEGAON(PG)                                     | InterState                | 28/02/2025   | 12:17        | 28/02/2025 | 23:15      | PO          | FOR AMP WORK                                                                                                                                                                                                                                                                                                                                                                |
| STATION TF No 3 @ CHANDRAPUR GCR                                  | IntraState                | 01/03/2023   | 15:07        |            |            | PO          | 1) Oil filtration work<br>2) Testing of Station transformer<br>3) Preventive maintenance work.                                                                                                                                                                                                                                                                              |
| 400/132 KV 200 MVA ICT - 2 @ KHADKA                               | IntraState                | 03/06/2024   | 23:26        |            |            | T           | Differential protection                                                                                                                                                                                                                                                                                                                                                     |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 28/Feb/2025**

**Statement-VII**

Position as on 6.30 Hrs of 01/Mar/2025

| Name of Line                               | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                                                                 |
|--------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 400 /7.6KV Station T/F-5 A @ KHAPERKHEDA   | IntraState                | 01/02/2025   | 10:56        |            |            | EO          | STN-5A due to Acetylene gas concentration crosses the safe limit of 7                                                                                                                                                                                                            |
| 105 MVA SPARE ICT @ CHAKAN                 | IntraState                | 26/02/2025   | 10:59        |            |            | PO          | Long Duration outage required for Rapid restoration scheme work of ICT at 400kV Chakan s/sn                                                                                                                                                                                      |
| 400/220/33 KV 315 MVA ICT - 2 @ KORADI     | IntraState                | 28/02/2025   | 08:13        | 28/02/2025 | 17:40      | PO          | Overhauling, servicing & alignment of 29C & 29D 220KV isolator & mechanism box by agency M/s Bimco and NIFPS fire protection maintenace work & protection trials by agency M/s CTR,Pune.                                                                                         |
| 400/220/33 KV 500MVA ICT - 2 @ KHAPARKHEDA | IntraState                | 28/02/2025   | 12:14        | 28/02/2025 | 17:46      | PO          | LV side shifting from bus 2 to bus 1 due to 220kV bus 2 outage at 400kV Khaperkheda                                                                                                                                                                                              |
| 400/220 KV 3X105 MVA ICT - 1 @ PADGHE      | IntraState                | 28/02/2025   | 18:41        | 28/02/2025 | 18:52      | HT          | Bus Sectionalizer A <sub>2</sub> Y-ph. current seen zero. H/T to load on bus coupler                                                                                                                                                                                             |
| 400/220/33 KV 500 MVA ICT - 1 @ KOLHAPUR   | IntraState                | 01/03/2025   | 18:52        |            | Continued. | EO          | Hot-spot observed at ICT 1, (IV side) Y-phase Bushing                                                                                                                                                                                                                            |
| <b>220 KV MAINBAY Outages/Trippings</b>    |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                  |
| 220KV BUS SECTION BAY @ PEDAMBE            | IntraState                | 03/04/2024   | 15:55        |            |            | T           | Tripped due to Y ph CT burst                                                                                                                                                                                                                                                     |
| METERING BAY (CONSUMER) - 1 @ SERUM        | IntraState                | 28/02/2025   | 09:45        | 28/02/2025 | 13:00      | PO          | Annual testing of all the CTs and PTs                                                                                                                                                                                                                                            |
| 220KV BUS SECTION                          | IntraState                | 28/02/2025   | 11:17        | 28/02/2025 | 12:59      | PO          | ROUTINE MAINTENANCE AND CT TANDELTA MEASUREMENT WORK, AS WELL AS BREAKER TIMING AND CRM TEST.                                                                                                                                                                                    |
| BUS COUPLER @ RANJANGAON                   | IntraState                | 28/02/2025   | 16:05        | 28/02/2025 | 20:00      | PO          | Diagnostic testing work & Annual Maintenance work.                                                                                                                                                                                                                               |
| <b>220 KV LINE Outages/Trippings</b>       |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                  |
| BALE - SOLAPUR (PG)                        | InterState                | 19/06/2024   | 08:56        |            | Continued. | PO          | 1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A)<br>2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37) |
| PRINT HOUSE - NAVI MUMBAI (PG)             | InterState                | 05/12/2024   | 23:09        |            |            | EO          | 1) For bunching at TL no 678/1 with 220kV Kalwa-Panchanand line to provide 2nd source to Panchanand & Taloja s/stn.<br>2)For opening jumpers at TL no 678/1.                                                                                                                     |
| MAIN BUS - 2 @ TALEGAON (PG)               | InterState                | 27/02/2025   | 14:51        | 28/02/2025 | 00:18      | PO          | FOR AMP WORK                                                                                                                                                                                                                                                                     |
| OSMANABAD - SOLAPUR (BALE)                 | IntraState                | 19/06/2024   | 09:15        |            | Continued. | PO          | 1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)    |
| WAGHIVALI (MSETCL) - ULWE GIS CKT - 2      | IntraState                | 25/06/2024   | 08:05        |            |            | T           | Tripped on differential protection.                                                                                                                                                                                                                                              |
| 220KV KORADI II(400KV) - BUTIBORI 3 CKT II | IntraState                | 01/10/2024   | 13:11        |            |            | HT          | H/T From Koradi 2 end                                                                                                                                                                                                                                                            |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 28/Feb/2025**

**Statement-VII**

Position as on 6.30 Hrs of 01/Mar/2025

| Name of Line                                  | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                                                                                                                |
|-----------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| KALWA - PANCHANAND                            | IntraState                | 17/10/2024   | 12:10        |            |            | EO          | For providing bunching at Loc. No. 691 by fixing T clamps & jumper connections to provide 2nd source to 220kV Talaja.                                                                                                                                                                                                           |
| WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2 | IntraState                | 30/12/2024   | 10:44        |            |            | HT          | Hand tripped only at Waghivali (TATA ) End only For load management on 220kV Ulwe - Waghivali ckt -1                                                                                                                                                                                                                            |
| WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1 | IntraState                | 30/12/2024   | 10:44        |            |            | HT          | Hand tripped only at Waghivali (TATA ) End only For load management on 220kV Ulwe - Waghivali ckt -1                                                                                                                                                                                                                            |
| TROMBAY - DHARAVI 9                           | IntraState                | 19/01/2025   | 18:38        |            |            | EO          | Attending hotspot on BS-3                                                                                                                                                                                                                                                                                                       |
| SAKI (AEML) - SAKI (TATA) CKT - 1             | IntraState                | 21/01/2025   | 15:26        |            |            | HT          | fire caught near Marve bridge                                                                                                                                                                                                                                                                                                   |
| SAKI (AEML) - SAKI (TATA) CKT - 2             | IntraState                | 21/01/2025   | 15:26        |            |            | HT          | Fire Caught near Marve Bridge                                                                                                                                                                                                                                                                                                   |
| EKLAHARE (OCR) - PADGHE                       | IntraState                | 11/02/2025   | 18:35        |            |            | HT          | H/T for load management.                                                                                                                                                                                                                                                                                                        |
| EKLAHARE (OCR) - NAVASARI CKT - 2             | IntraState                | 21/02/2025   | 17:39        |            |            | HT          | Load management                                                                                                                                                                                                                                                                                                                 |
| EKLAHARE (GCR) - AIROLI KNOW PARK             | IntraState                | 27/02/2025   | 10:30        |            | Continued. | PO          | 1. Erection of 2nos of inline tower at new loc.no.1 & loc.no.1A.<br>2. stringing of conductor from Gantry to loc.no.2 for ghatghar line and from Guide tower to loc.no.2 for AKP line.<br>3. de-stringing and re-stringing of conductor required for 220kV GCR(Nashik) Babhaleshwar ckt-1 due to crossing on dated: 01.03.2025. |
| EKLAHARE (GCR) - GHATGHAR                     | IntraState                | 27/02/2025   | 11:45        |            | Continued. | PO          | 1. Erection of 2nos of inline tower at new loc.no.1 & loc.no.1A.<br>2. stringing of conductor from Gantry to loc.no.2 for ghatghar line and from Guide tower to loc.no.2 for AKP line.<br>3. de-stringing and re-stringing of conductor required for 220kV GCR(Nashik) Babhaleshwar ckt-1 due to crossing on dated: 01.03.2025. |
| 220kV REL Life Science (GIS) - NASIK-1        | IntraState                | 27/02/2025   | 16:22        |            |            | HT          | H/T for load management from Navsari end only.                                                                                                                                                                                                                                                                                  |
| SALSETTE - SAHAR CKT                          | IntraState                | 27/02/2025   | 22:51        | 28/02/2025 | 04:30      | PO          | R/M AND TESTING                                                                                                                                                                                                                                                                                                                 |
| MALEGAON-SATANA                               | IntraState                | 28/02/2025   | 04:24        | 28/02/2025 | 17:15      | HT          | Hand Tripped for load management.                                                                                                                                                                                                                                                                                               |
| ALEPHATA-PARGAON(KATHAPUR)                    | IntraState                | 28/02/2025   | 07:02        | 28/02/2025 | 22:41      | HT          | Hand Tripped for load management.                                                                                                                                                                                                                                                                                               |
| HINJAWADI I- CHINCHWAD                        | IntraState                | 28/02/2025   | 07:04        | 28/02/2025 | 21:03      | HT          | Hand Tripped for load management.                                                                                                                                                                                                                                                                                               |
| BUTIBORI 3 - WARDHA                           | IntraState                | 28/02/2025   | 07:39        | 28/02/2025 | 17:42      | PO          | FOR JUMPER REPLACEMENT WORK 2.DIAGNOSTIC TESTING OF COMPLETE BAY EQUIPMENT. 3.BAY ROUTINE MAINTENANCE WORK.                                                                                                                                                                                                                     |
| TALOJA II - OCIL 2                            | IntraState                | 28/02/2025   | 08:05        | 28/02/2025 | 21:31      | PO          | Outage is proposed by consumer end. Preventive Maintenance, Busbar connections tightness, Isolator Maintenance & LA Replacement work at consumer end. Diagnostic Testing work at 220kV Talaja End.                                                                                                                              |
| 220 KV GHATODI - HINGOLI                      | IntraState                | 28/02/2025   | 09:39        | 28/02/2025 | 14:18      | PO          | FOR REPLACEMENT OF FAULTY STRINGS.                                                                                                                                                                                                                                                                                              |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 28/Feb/2025**

**Statement-VII**

**Position as on 6.30 Hrs of 01/Mar/2025**

| Name of Line                            | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                                                                                                                                                                                                |
|-----------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PARLI NEW TPS - BEED CKT 1              | IntraState                | 28/02/2025   | 12:50        | 28/02/2025 | 13:10      | T           | P= DIST PRTN Z1 81 KM 1.925 KA B PH , B= AR SUCCESFUL 1.99 KA 25 KM.                                                                                                                                                                                                                                                                                                                                            |
| NERLE - PEDAMBE                         | IntraState                | 28/02/2025   | 12:55        | 28/02/2025 | 18:09      | PO          | For replacement of damaged conductor at loc no 2 101 Top ph both side, loc. No - 22B, R phase (Top), Pedhambe side.                                                                                                                                                                                                                                                                                             |
| PADGHE - JAMBHUL 1                      | IntraState                | 28/02/2025   | 14:55        | 28/02/2025 | 15:38      | PO          | 1. Diagonostic Testing work<br>2. Attending hot spot                                                                                                                                                                                                                                                                                                                                                            |
| PADGHE - JINDAL                         | IntraState                | 28/02/2025   | 17:55        | 28/02/2025 | 18:15      | HT          | Bus Sectionalizer A2 Y-ph. current seen zero. line shifted A bus to B bus                                                                                                                                                                                                                                                                                                                                       |
| PADGHE - TEMGHAR - 1                    | IntraState                | 28/02/2025   | 18:17        | 28/02/2025 | 18:25      | HT          | Bus Sectionalizer A2 Y-ph. current seen zero. line shifted A bus to B bus                                                                                                                                                                                                                                                                                                                                       |
| PADGHE - KAMBA 2                        | IntraState                | 28/02/2025   | 18:26        | 28/02/2025 | 19:13      | HT          | Bus Sectionalizer A2 Y-ph. current seen zero. line shifted A bus to B bus                                                                                                                                                                                                                                                                                                                                       |
| PADGHE - WADA                           | IntraState                | 28/02/2025   | 19:19        | 28/02/2025 | 19:27      | HT          | Bus Sectionalizer A2 Y-ph. current seen zero. line shifted A bus to B bus                                                                                                                                                                                                                                                                                                                                       |
| TEMBHURNI - JEUR                        | IntraState                | 28/02/2025   | 20:30        | 01/03/2025 | 03:22      | PO          | Outage is required for PID faulty string replacement at TL 174 Y, 177B TL 8 B, TL 5 B, TL 6 Y, TL 7 R, TL 3 BYR TL 02 R.                                                                                                                                                                                                                                                                                        |
| MALEGAON-SATANA                         | IntraState                | 01/03/2025   | 05:40        | 01/03/2025 | 18:32      | HT          | Hand Tripped for load management.                                                                                                                                                                                                                                                                                                                                                                               |
| CHINCHWAD 2 - HINJEWADI 1               | IntraState                | 01/03/2025   | 05:56        |            |            | HT          | Hand Tripped for load management.                                                                                                                                                                                                                                                                                                                                                                               |
| EKLAHARA(GCR)(NASIK)-BABLESHWAR 1       | IntraState                | 01/03/2025   | 06:00        |            | Continued. | PO          | 1. De-stringing of all 3-phase conductor in between loc.no. Guide.1 to Guide.2 of 220kV GCR -BBLR CKt-1.<br>2. Stringing of all three phases conductor in between loc.no.1 to loc.no.1A (both newly erected) of 220kV GCR(Nashik) Airoli Knowledge Park line/ 220kV GCR(Nashik) Ghatghar line<br>3. Re-stringing of all three phase of conductor in between loc.no. Guide.1 to Guide.2 of 220kV GCR -BBLR CKt-1 |
| ALEPHATA-PARGAON(KATHAPUR)              | IntraState                | 01/03/2025   | 07:23        | 01/03/2025 | 21:38      | HT          | Hand Tripped for load management.                                                                                                                                                                                                                                                                                                                                                                               |
| TALOJA II - OCIL 2                      | IntraState                | 01/03/2025   | 07:36        | 01/03/2025 | 19:31      | PO          | "Outage is proposed by consumer end.<br>Preventive Maintenance, cleaning of switchgears & Busbar connections tightness at OCIL end."                                                                                                                                                                                                                                                                            |
| CHANDRAPUR GCR - SICOM II               | IntraState                | 01/03/2025   | 08:15        | 01/03/2025 | 21:45      | EO          | CT REPLACEMENT WORK.                                                                                                                                                                                                                                                                                                                                                                                            |
| POPHLI PEDHMBE LINE- 2                  | IntraState                | 01/03/2025   | 11:35        | 01/03/2025 | 15:20      | EO          | To attain Line side Isolator R phase arms misalignment work                                                                                                                                                                                                                                                                                                                                                     |
| JEJURI(OLD)-PHURSUNGI 1                 | IntraState                | 01/03/2025   | 12:15        | 01/03/2025 | 17:12      | EO          | Replacement of 01 no. of flashover suspension Disc string of R Ph at loc, No. 51 at 220 kV Jejuri Phursungi Clt 3 line                                                                                                                                                                                                                                                                                          |
| MIRAJ - ICHALKARANJI                    | IntraState                | 01/03/2025   | 18:47        |            | Continued. | HT          | Load Management                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>220 KV ICT Outages/Trippings</b>     |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 220/22KV 50MVA PTR 3 @ BHOSARI 2        | IntraState                | 24/07/2024   | 23:02        |            |            | T           | Tripped due to caught fire.                                                                                                                                                                                                                                                                                                                                                                                     |
| 220/132 KV 150 MVA PTR NO 7 @ CHINCHWAD | IntraState                | 11/11/2024   | 03:05        |            |            | T           | Bucholz Protection                                                                                                                                                                                                                                                                                                                                                                                              |
| 220/132 KV 80 MVA ICT 1 @ HINGANGHAT    | IntraState                | 19/02/2025   | 12:45        |            |            | HT          | H/T Due to end of expected life of paper insulation of ICT                                                                                                                                                                                                                                                                                                                                                      |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 28/Feb/2025**

**Statement-VII**

Position as on 6.30 Hrs of 01/Mar/2025

| Name of Line                              | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                  |
|-------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|-------------------------------------------------------------------------------------------------------------------|
| 220/132 KV 200 MVA ICT 1 @ SATANA         | IntraState                | 27/02/2025   | 17:59        | 28/02/2025 | 00:05      | PO          | For Diagnostic testing, Relay Testing and replacement work, routine bay maintenance work                          |
| 220/33 KV 50 MVA PTR 2 @ SHENDRA          | IntraState                | 28/02/2025   | 06:35        | 28/02/2025 | 10:47      | PO          | DIAGNOSTIC TESTING WORK<br>CB TIMING & CRM<br>MEASUREMENT WORK OLTC<br>OVERHAULING WORK ,<br>ROUTINE MAINT WORK . |
| 220/100 KV 200 MVA ICT 2 @ PAL-DOMBIVALI  | IntraState                | 28/02/2025   | 08:48        | 28/02/2025 | 15:55      | PO          | 1) HV CT Connection to Bus Bar.<br>2) Attending of ICT Neutral CT oil leakage                                     |
| 220/100 KV 100 MVA ICT 2 @ VASAI II       | IntraState                | 28/02/2025   | 12:44        | 28/02/2025 | 19:45      | PO          | For Retrofitting of Line Differential & BCU Relay of 100kV Vasai line-2 at 100kV Vasai S/S by Testing Team Kalwa. |
| <b>220 KV BUSBAR Outages/Trippings</b>    |                           |              |              |            |            |             |                                                                                                                   |
| BUS PT-1 @KAMBA-220 KV                    | IntraState                | 28/02/2025   | 11:20        | 28/02/2025 | 18:20      | PO          | For repairing of base (foundation) angles of 220kV R-ph of PT and for diagnostic testing & maintenance work.      |
| <b>132 KV LINE Outages/Trippings</b>      |                           |              |              |            |            |             |                                                                                                                   |
| MANSAR-PENCH                              | InterState                | 12/02/2025   | 19:12        |            |            | HT          | System Constraints H/T at Pench End.                                                                              |
| CHAKAN- CHINCHWAD- BAJAJ AUTO CHAKAN TAP  | IntraState                | 16/10/2024   | 07:02        |            |            | HT          | For Load Management                                                                                               |
| 132 KV PATHRI-MAJALGAON CKT               | IntraState                | 06/01/2025   | 13:05        |            |            | HT          | After completion of outage on 132kv patri parbhani ckt                                                            |
| 132 KV BADNAPUR - HYOSUNG (STERLIGHT) CKT | IntraState                | 14/02/2025   | 17:01        |            |            | T           | B - R PH, Z2, 2.56 KA, 26 KM. H - R PH, 3 KA, 700 MTR.                                                            |
| 132KV HIMAYATNAGAR -KINWAT CKT I          | IntraState                | 27/02/2025   | 05:02        |            |            | T           | D/P OPTED PH Z2 63.77KM 1KA<br>KINWAT- R PH Z2 69.67KM 1KA.                                                       |
| SOLAPUR 2(BALE)-NALDURG                   | IntraState                | 28/02/2025   | 21:26        | 01/03/2025 | 07:59      | HT          | H/T TO CONTROL LOADING 132KV<br>TULJAPUR - NALDURG LINE.                                                          |
| SOLAPUR 2(BALE)-NALDURG                   | IntraState                | 01/03/2025   | 22:51        |            |            | HT          | TO CONTROL LINE LOADING OF<br>TULJAPUR - NULDURG CKT.                                                             |
| <b>132 KV ICT Outages/Trippings</b>       |                           |              |              |            |            |             |                                                                                                                   |
| 132/33 KV 50 MVA PTR 2 @ DONDAICHA        | IntraState                | 15/11/2024   | 11:40        |            |            | T           | Tripped on Buchholz alarm                                                                                         |
| <b>110 KV LINE Outages/Trippings</b>      |                           |              |              |            |            |             |                                                                                                                   |
| DHARAVI VIKHROLI CKT - 1                  | IntraState                | 22/02/2025   | 13:12        |            |            | PO          | METRO-4 PROJECT WORK                                                                                              |
| DHARAVI - VIKHROLI CKT - 2                | IntraState                | 23/02/2025   | 11:16        |            |            | PO          | METRO-4 PROJECT WORK                                                                                              |
| KALYAN KALWA SALSETTE 2                   | IntraState                | 01/03/2025   | 17:48        | 01/03/2025 | 18:54      | EO          | Hanging object removal                                                                                            |

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage