

**State Load Despatch Center,Airoli (MSETCL) Statement I**  
**Daily system Report for 28/Mar/2017 TUESDAY**

| I GENERATION (MUs)  |                |                 | II EXCHANGES (MUs)             |                |                  |
|---------------------|----------------|-----------------|--------------------------------|----------------|------------------|
| A) MSPGCL           | Daily          | Monthly         | E) InterState Exchanges        | Daily          | Monthly          |
| 1) Thermal          | 156.613        | 3660.712        | 1) Gujrat                      | -0.649         | -27.698          |
| 2) Hydro            | 15.342         | 375.270         | 2) Madhya Pradesh              | 7.761          | 391.440          |
| 3) Gas              | 10.462         | 287.637         | 3) Chattisgarh                 | 5.550          | 229.200          |
| <b>Total MSPGCL</b> | <b>182.417</b> | <b>4323.619</b> | 4) Maharashtra Net             | 132.880        | 3640.128         |
| B) 1) APML          | 61.463         | 1970.482        | 5) Goa (Amona)                 | -0.968         | -19.782          |
| 2) JSWEL            | 19.422         | 472.361         | <b>Total</b>                   | <b>144.574</b> | <b>4213.288</b>  |
| 3) VIPL             | 14.230         | 275.644         | a) Mumbai Schedule             | 20.430         | 562.924          |
| 4) RPL(AMT)         | 15.273         | 18.601          | b) Mumbai Drawl                | 25.343         | 630.376          |
| 5) WPCL             | 2.918          | 82.339          | c) MSEDCL Bilateral *          | 31.492         | 964.206          |
| 6) PGPL             | 0.000          | 0.000           | Include PX                     | 6.377          | 184.244          |
| 7) Other IPP        | 4.959          | 162.658         | d) Mumbai Bilateral *          | 20.430         | 562.924          |
| C) 1) TPCL Thermal  | 16.014         | 406.869         | Include PX                     | 2.622          | 148.060          |
| 2) TPCL Hydro       | 3.808          | 107.063         | Include Standby                | 0.000          | 0.000            |
| 3) TPCL Gas         | 4.498          | 124.799         | <b>H) ENERGY CATERED (MUs)</b> |                |                  |
| 4) R-INFRA Thermal  | 11.613         | 297.363         | 1) MSEDCL                      | 425.434        | 11142.757        |
| <b>D) STATE</b>     |                |                 | 2) Mumbai Discoms              | 61.276         | 1566.457         |
| 1) Thermal          | 302.505        | 7347.029        | <b>TOTAL STATE</b>             | <b>486.710</b> | <b>12709.214</b> |
| (A1+C1+C4+(B1-B6))  |                |                 |                                |                |                  |
| 2) Hydro            | 19.150         | 482.333         |                                |                |                  |
| (A2+C2)             |                |                 |                                |                |                  |
| 3) Gas              | 14.960         | 412.436         |                                |                |                  |
| (A3+B6+C3)          |                |                 |                                |                |                  |
| 4) Wind             | 4.207          | 215.215         |                                |                |                  |
| 6) SOLAR            | 1.314          | 38.926          |                                |                |                  |
| <b>TOTAL STATE</b>  | <b>342.136</b> | <b>8495.939</b> |                                |                |                  |

\* Displayed for information, not added in total.

**DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II**

| PARTICULARS              | A. Morning Peak at 12 Hrs | B. Day Peak at 13 Hrs | C. Evening Peak at 22 Hrs | D. Night Minimum at 4 Hrs |
|--------------------------|---------------------------|-----------------------|---------------------------|---------------------------|
| MSPGCL Thermal           | 6633                      | 6704                  | 6501                      | 6412                      |
| MSPGCL Hydro             | 1509                      | 1541                  | 286                       | 264                       |
| MSPGCL Gas               | 433                       | 419                   | 440                       | 444                       |
| MSPGCL Total Generation  | 8575                      | 8664                  | 7227                      | 7120                      |
| Central Sector Receipt   | 6663                      | 6143                  | 5627                      | 5766                      |
| WIND                     | 98                        | 130                   | 278                       | 123                       |
| CPP / IPP Thermal        | 4930                      | 5051                  | 5177                      | 4664                      |
| CPP / IPP Gas            | 0                         | 0                     | 0                         | 0                         |
| SOLAR                    | 182                       | 188                   | 0                         | 0                         |
| Exchange with Mumbai     | -1118                     | -1237                 | -1529                     | -650                      |
| <b>MSEDCL DEMAND MET</b> | <b>19330</b>              | <b>18939</b>          | <b>16780</b>              | <b>17023</b>              |
| Load Shedding            | 0                         | 0                     | 0                         | 0                         |
| MSEDCL DEMAND            | 19330                     | 18939                 | 16780                     | 17023                     |
| TPCL GENERATION          | 1249                      | 1180                  | 791                       | 866                       |
| R-INFRA GENERATION       | 499                       | 503                   | 388                       | 509                       |
| <b>MUMBAI DEMAND</b>     | <b>2866</b>               | <b>2920</b>           | <b>2708</b>               | <b>2025</b>               |
| STATE DEMAND MET         | 22196                     | 21859                 | 19488                     | 19048                     |
| <b>STATE DEMAND</b>      | <b>22196</b>              | <b>21859</b>          | <b>19488</b>              | <b>19048</b>              |
| Frequency (Hz)           | 49.97                     | 49.95                 | 49.90                     | 49.91                     |

**FREQUENCY PARTICULARS**

| MAXIMUM FREQ.         | MINIMUM FREQ.         | AVERAGE FREQ. | FREQ. BELOW 49.2 Hz |
|-----------------------|-----------------------|---------------|---------------------|
| 50.13 Hz at 18.16 Hrs | 49.72 Hz at 20.17 Hrs | 49.94         | 0 % of Time(min)    |

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

## Daily and Progressive Generation,Maximum,Minimum for 28/Mar/2017

| Generating unit    | Generation   |                |          |          |
|--------------------|--------------|----------------|----------|----------|
|                    | Daily (Mus)  | Monthly (Mus)  | Max (MW) | Min (MW) |
| <b>Koradi</b>      |              |                |          |          |
| Unit 5             | 0.00         | 0.00           | 0        | 0        |
| Unit 6             | 0.00         | 0.00           | 0        | 0        |
| Unit 7             | 3.96         | 15.20          | 170      | 160      |
| Unit 8             | 12.92        | 370.78         | 610      | 490      |
| Unit 9             | 12.49        | 255.79         | 593      | 460      |
| Unit 10            | 0.00         | 0.00           | 0        | 0        |
| <b>Total</b>       | <b>29.38</b> | <b>641.76</b>  |          |          |
| <b>Bhusawal</b>    |              |                |          |          |
| Unit 2             | 0.00         | 0.00           | 0        | 0        |
| Unit 3             | 4.59         | 26.70          | 195      | 170      |
| Unit 4             | 7.12         | 278.54         | 510      | 0        |
| Unit 5             | 9.92         | 292.02         | 505      | 350      |
| <b>Total</b>       | <b>21.64</b> | <b>597.26</b>  |          |          |
| <b>Parli</b>       |              |                |          |          |
| Unit 4             | 0.00         | 0.00           | 0        | 0        |
| Unit 5             | 0.00         | 0.00           | 0        | 0        |
| Unit 6             | 5.87         | 153.51         | 250      | 220      |
| Unit 7             | 5.77         | 151.34         | 252      | 198      |
| Unit 8             | 2.24         | 22.04          | 156      | 0        |
| <b>Total</b>       | <b>13.88</b> | <b>326.89</b>  |          |          |
| <b>Chandrapur</b>  |              |                |          |          |
| Unit 3             | 4.64         | 125.70         | 200      | 188      |
| Unit 4             | 4.66         | 112.15         | 197      | 190      |
| Unit 5             | 10.33        | 283.98         | 450      | 405      |
| Unit 6             | 10.52        | 254.81         | 450      | 425      |
| Unit 7             | 0.00         | 0.00           | 0        | 0        |
| Unit 8             | 10.27        | 199.11         | 480      | 231      |
| Unit 9             | 5.60         | 205.22         | 460      | 0        |
| <b>Total</b>       | <b>46.02</b> | <b>1180.98</b> |          |          |
| <b>Paras</b>       |              |                |          |          |
| Unit 3             | 5.86         | 63.69          | 251      | 235      |
| Unit 4             | 4.41         | 155.93         | 253      | 0        |
| <b>Total</b>       | <b>10.27</b> | <b>219.61</b>  |          |          |
| <b>Khaparkheda</b> |              |                |          |          |
| Unit 1             | 4.22         | 32.10          | 185      | 160      |
| Unit 2             | 4.12         | 79.30          | 190      | 150      |
| Unit 3             | 4.57         | 57.70          | 200      | 165      |
| Unit 4             | 3.53         | 36.82          | 151      | 137      |
| Unit 5             | 10.85        | 255.92         | 500      | 400      |
| <b>Total</b>       | <b>27.29</b> | <b>461.84</b>  |          |          |
| <b>Nasik</b>       |              |                |          |          |
| Unit 3             | 4.10         | 116.89         | 175      | 165      |
| Unit 4             | 0.00         | 100.02         | 0        | 0        |
| Unit 5             | 4.03         | 15.46          | 171      | 164      |
| <b>Total</b>       | <b>8.13</b>  | <b>232.37</b>  |          |          |
| <b>Uran</b>        |              |                |          |          |
| All Units          | 10.46        | 287.64         | 452      | 410      |
| <b>Total</b>       | <b>10.46</b> | <b>287.64</b>  |          |          |
| <b>PGPL</b>        |              |                |          |          |
| Unit 1             | 0.00         | 0.00           | 0        | 0        |
| Unit 2             | 0.00         | 0.00           | 0        | 0        |
| <b>Total</b>       | <b>0.00</b>  | <b>0.00</b>    |          |          |

| Generating unit   | Generation    |                |          |          |
|-------------------|---------------|----------------|----------|----------|
|                   | Daily (Mus)   | Monthly (Mus)  | Max (MW) | Min (MW) |
| <b>PENCH (MS)</b> |               |                |          |          |
| Pench (MS)        | 0.43          | 3.90           | 51       | 0        |
| <b>Total</b>      | <b>0.43</b>   | <b>3.90</b>    |          |          |
| <b>Koyna</b>      |               |                |          |          |
| Stage 1-2         | 4.59          | 101.64         | 550      | 40       |
| Stage 4           | 5.11          | 103.13         | 763      | 0        |
| Stage 3           | 2.02          | 45.12          | 240      | 0        |
| <b>Total</b>      | <b>11.72</b>  | <b>249.89</b>  |          |          |
| <b>Hydro</b>      |               |                |          |          |
| KDPH              | 0.82          | 20.10          | 34       | 34       |
| VTRNA             | 1.18          | 33.35          | 61       | 0        |
| TILLARI           | 0.00          | 7.52           | 0        | 0        |
| BHTGR/VEER        | 0.00          | 0.53           | 0        | 0        |
| BHIRA T.R.        | 0.14          | 5.72           | 80       | 0        |
| RNGR+BHTSA        | 0.33          | 8.83           | 14       | 13       |
| BHANDARDRA        | 0.49          | 13.51          | 21       | 20       |
| ELDARY            | 0.00          | 2.83           | 0        | 0        |
| SMLHY_PTN         | 0.67          | 14.60          | 34       | 22       |
| GHATGHAR          | 0.00          | 18.38          | 0        | 0        |
| <b>Total</b>      | <b>3.62</b>   | <b>125.38</b>  |          |          |
| <b>Wind</b>       |               |                |          |          |
| Total             | 4.21          | 215.22         | 0        | 0        |
| <b>Total</b>      | <b>4.21</b>   | <b>215.22</b>  |          |          |
| <b>CPP</b>        |               |                |          |          |
| APML(Mus)         | 61.46         | 1970.48        | 0        | 0        |
| JSWEL(Mus)        | 19.42         | 472.36         | 0        | 0        |
| VIPL(Mus)         | 14.23         | 275.64         | 0        | 0        |
| RPLAMT(Mus)       | 15.27         | 18.60          | 0        | 0        |
| WPCL(Mus)         | 2.92          | 82.34          | 0        | 0        |
| Other(Mus)        | 4.96          | 162.66         | 0        | 0        |
| <b>Total</b>      | <b>118.26</b> | <b>2982.08</b> |          |          |
| <b>SOLAR</b>      |               |                |          |          |
| Total             | 1.31          | 38.93          | 0        | 0        |
| <b>Total</b>      | <b>1.31</b>   | <b>38.93</b>   |          |          |
| <b>Tata</b>       |               |                |          |          |
| Trombay 5         | 10.52         | 259.76         | 492      | 301      |
| Trombay 6         | 0.00          | 0.00           | 0        | 0        |
| Trombay 7A        | 2.91          | 80.06          | 122      | 117      |
| Trombay 7B        | 1.59          | 44.74          | 67       | 64       |
| Trombay 8         | 5.50          | 147.11         | 250      | 200      |
| TATA Hydro        | 3.81          | 107.06         | 375      | 0        |
| <b>Total</b>      | <b>24.32</b>  | <b>638.73</b>  |          |          |
| <b>R-INFRA</b>    |               |                |          |          |
| DTPS U-1&2        | 11.61         | 297.36         | 509      | 386      |
| <b>Total</b>      | <b>11.61</b>  | <b>297.36</b>  |          |          |

| * Infirm Power |             |         | Summary         |             |               | Summary             |             |               |
|----------------|-------------|---------|-----------------|-------------|---------------|---------------------|-------------|---------------|
| Particulars    | Daily (Mus) | Monthly | Particulars     | Daily (Mus) | Monthly (Mus) | Particulars         | Daily (Mus) | Monthly (Mus) |
|                |             |         | MSPGCL Thermal  | 156.61      | 3660.71       | MSPGCL Total        | 182.42      | 4323.62       |
|                |             |         | MSPGCL Thml+Gas | 167.08      | 3948.35       | Koyna 1,2 & 4 Total | 9.70        | 204.77        |
|                |             |         | MSPGCL Hydro    | 15.34       | 375.27        | State Total         | 342.14      | 8495.94       |

# State Load Despatch Center,Airoli (MSETCL)

## Annexure-2

Hourly Load Data As on 28/Mar/2017

| TIME<br>SR.<br>NO. | MSPGCL GEN. |       |       | TOTAL  | WIND | CPP / IPP |      | SOLAR | CS<br>SHARE | CS<br>RECPT | Mum.<br>NET<br>EXCH. | MSEDCL<br>DEM.<br>MET | LOAD<br>SHEDDI<br>NG | MSEDCL<br>DEM.<br>WITH LS | MUMBAI<br>DEMAND | STATE<br>DEMAND | FREQ.<br>(Hz) |
|--------------------|-------------|-------|-------|--------|------|-----------|------|-------|-------------|-------------|----------------------|-----------------------|----------------------|---------------------------|------------------|-----------------|---------------|
|                    | THM         | HY    | GAS   |        |      | THM       | GAS  |       |             |             |                      |                       |                      |                           |                  |                 |               |
| 1                  | 6291        | 1187  | 441   | 7919   | 119  | 4706      | 0    | 0     | 5975        | 6157        | -1050                | 17851                 | 0                    | 17851                     | 2508             | 20359           | 49.89         |
| 2                  | 6395        | 822   | 440   | 7657   | 117  | 4658      | 0    | 0     | 5757        | 5541        | -849                 | 17124                 | 0                    | 17124                     | 2297             | 19421           | 49.98         |
| 3                  | 6470        | 414   | 441   | 7325   | 106  | 4652      | 0    | 0     | 5716        | 5677        | -723                 | 17037                 | 0                    | 17037                     | 2133             | 19170           | 49.94         |
| 4                  | 6412        | 264   | 444   | 7120   | 123  | 4664      | 0    | 0     | 5727        | 5766        | -650                 | 17023                 | 0                    | 17023                     | 2025             | 19048           | 49.91         |
| 5                  | 6433        | 155   | 447   | 7035   | 173  | 4679      | 0    | 0     | 5742        | 5889        | -592                 | 17184                 | 0                    | 17184                     | 2000             | 19184           | 49.98         |
| 6                  | 6387        | 619   | 447   | 7453   | 192  | 4709      | 0    | 0     | 5882        | 6198        | -586                 | 17966                 | 0                    | 17966                     | 2040             | 20006           | 49.92         |
| 7                  | 6538        | 422   | 446   | 7406   | 156  | 4679      | 0    | 0     | 6708        | 6452        | -576                 | 18117                 | 0                    | 18117                     | 2059             | 20176           | 49.95         |
| 8                  | 6647        | 250   | 447   | 7344   | 81   | 4719      | 0    | 23    | 6822        | 6815        | -638                 | 18344                 | 0                    | 18344                     | 2126             | 20470           | 49.99         |
| 9                  | 6639        | 197   | 444   | 7280   | 57   | 4806      | 0    | 78    | 6835        | 6916        | -894                 | 18243                 | 0                    | 18243                     | 2266             | 20509           | 49.92         |
| 10                 | 6575        | 302   | 438   | 7315   | 59   | 4850      | 0    | 113   | 6343        | 6395        | -1087                | 17645                 | 0                    | 17645                     | 2564             | 20209           | 49.91         |
| 11                 | 6582        | 799   | 428   | 7809   | 75   | 4936      | 0    | 168   | 6314        | 6387        | -1044                | 18331                 | 0                    | 18331                     | 2792             | 21123           | 49.90         |
| 12                 | 6633        | 1509  | 433   | 8575   | 98   | 4930      | 0    | 182   | 6368        | 6663        | -1118                | 19330                 | 0                    | 19330                     | 2866             | 22196           | 49.97         |
| 13                 | 6704        | 1541  | 419   | 8664   | 130  | 5051      | 0    | 188   | 6388        | 6143        | -1237                | 18939                 | 0                    | 18939                     | 2920             | 21859           | 49.95         |
| 14                 | 6779        | 952   | 418   | 8149   | 176  | 5124      | 0    | 180   | 6225        | 6210        | -1144                | 18695                 | 0                    | 18695                     | 2861             | 21556           | 49.93         |
| 15                 | 6502        | 1249  | 410   | 8161   | 183  | 5114      | 0    | 153   | 6196        | 6172        | -1175                | 18608                 | 0                    | 18608                     | 2902             | 21510           | 49.96         |
| 16                 | 6557        | 1529  | 426   | 8512   | 231  | 5152      | 0    | 124   | 6156        | 5951        | -1128                | 18842                 | 0                    | 18842                     | 2894             | 21736           | 49.91         |
| 17                 | 6742        | 906   | 437   | 8085   | 219  | 5141      | 0    | 75    | 6180        | 6144        | -1123                | 18541                 | 0                    | 18541                     | 2862             | 21403           | 49.99         |
| 18                 | 6772        | 239   | 425   | 7436   | 248  | 5045      | 0    | 29    | 5976        | 5640        | -1121                | 17277                 | 0                    | 17277                     | 2734             | 20011           | 49.97         |
| 19                 | 6342        | 256   | 427   | 7025   | 228  | 5009      | 0    | 1     | 5799        | 5246        | -1322                | 16187                 | 0                    | 16187                     | 2698             | 18885           | 49.92         |
| 20                 | 6376        | 276   | 452   | 7104   | 208  | 4976      | 0    | 0     | 5805        | 5693        | -1382                | 16599                 | 0                    | 16599                     | 2773             | 19372           | 49.92         |
| 21                 | 6443        | 211   | 432   | 7086   | 236  | 5165      | 0    | 0     | 5774        | 5637        | -1543                | 16581                 | 0                    | 16581                     | 2748             | 19329           | 49.88         |
| 22                 | 6501        | 286   | 440   | 7227   | 278  | 5177      | 0    | 0     | 5668        | 5627        | -1529                | 16780                 | 0                    | 16780                     | 2708             | 19488           | 49.90         |
| 23                 | 6490        | 561   | 439   | 7490   | 342  | 5153      | 0    | 0     | 5607        | 5456        | -1502                | 16939                 | 0                    | 16939                     | 2758             | 19697           | 49.94         |
| 24                 | 6403        | 396   | 441   | 7240   | 372  | 5165      | 0    | 0     | 5681        | 5799        | -1330                | 17246                 | 0                    | 17246                     | 2742             | 19988           | 49.95         |
| MUs                | 156.61      | 15.34 | 10.46 | 182.42 | 4.21 | 118.27    | 0.00 | 1.31  | 145.64      | 144.57      | -25.34               | 425.43                | 0.00                 | 425.43                    | 61.28            | 486.71          | 49.94         |

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

**State Load Despatch Center,Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 28/Mar/2017**

**Position as on 6.30 Hrs of 29/Mar/2017**

| Generating Company    | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date  | Sync. Time | Reason of Outage                                                                                                                                                 | Expected Date |
|-----------------------|-------------------------|----------|--------------|--------------|------------|------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|
| <b>PLANNED OUTAGE</b> |                         |          |              |              |            |            |                                                                                                                                                                  |               |
| TPC-G                 | Trombay 6               | 500      | 15/07/2015   | 17.08        |            | Continued. | Economic shutdown,(AOH for 06.03.2016 To 04.04.2016) Unit Test synch.07.04.2016 (12.03 To 12.30hrs)After overhaul                                                |               |
| MSPGCL                | Chandrapur Unit 7       | 500      | 25/01/2017   | 19.32        |            | Continued. | Turbine Problem, continued under COH                                                                                                                             |               |
| <b>FORCED OUTAGE</b>  |                         |          |              |              |            |            |                                                                                                                                                                  |               |
| RGPL                  | Dabhol 1B               | 230      | 28/05/2013   | 22:02        |            | Continued. | Gas Shortage.                                                                                                                                                    |               |
| RGPL                  | Dabhol 1X               | 290      | 27/06/2013   | 21.46        |            | Continued. | Gas Shortage                                                                                                                                                     |               |
| RGPL                  | Dabhol 1A               | 230      | 27/06/2013   | 21.47        |            | Continued. | Gas Shortage                                                                                                                                                     |               |
| IPP                   | Dhariwal                | 300      | 28/05/2014   | 02.27        |            | Continued. | No PPA.                                                                                                                                                          |               |
| MSPGCL                | Koradi Unit 6           | 210      | 09/07/2015   | 00.00        |            | Continued. | EE R&M LE Work                                                                                                                                                   |               |
| IPP                   | SWPGL U-1               | 135      | 16/02/2016   | 17.09        |            | Continued. | No PPA.                                                                                                                                                          |               |
| IPP                   | SWPGL U-2               | 135      | 29/02/2016   | 21.46        |            | Continued. | No PPA                                                                                                                                                           |               |
| MSPGCL                | Parli Unit 4            | 210      | 01/04/2016   | 00.00        |            | Continued. | Economic shutdown                                                                                                                                                |               |
| MSPGCL                | Parli Unit 5            | 210      | 01/04/2016   | 00.00        |            | Continued. | Economic shutdown                                                                                                                                                |               |
| MSPGCL                | Bhusawal Unit 2         | 210      | 14/06/2016   | 19.35        |            | Continued. | Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)                                                                               |               |
| IPP                   | RPL(AMT) U-3            | 270      | 29/06/2016   | 03.01        |            | Continued. | Zero Shedule By MSEDCL.                                                                                                                                          |               |
| MSPGCL                | Uran Unit 8             | 108      | 14/08/2016   | 07.56        |            | Continued. | Maintenance work                                                                                                                                                 |               |
| RGPL                  | Dabhol 2A               | 230      | 24/08/2016   | 13.31        |            | Continued. | Change Over.                                                                                                                                                     |               |
| MSPGCL                | Koradi Unit 5           | 200      | 05/09/2016   | 00.21        |            | Continued. | ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work |               |
| IPP                   | RPL(AMT) U-4            | 270      | 16/11/2016   | 21.03        |            | Continued. | Zero Schedule By MSEDCL.                                                                                                                                         |               |
| IPP                   | RPL(AMT) U-2            | 270      | 16/11/2016   | 22.36        | 28/03/2017 | 07.14      | Zero Schedule By MSEDCL.                                                                                                                                         |               |
| IPP                   | JSW (J) U2              | 300      | 01/12/2016   | 00.00        |            | Continued. | No Schedule                                                                                                                                                      |               |
| MSPGCL                | Koradi Unit 10          | 660      | 07/02/2017   | 00.10        |            | Continued. | Work Of PG Test.                                                                                                                                                 |               |
| PGPL                  | PGPL U1                 | 262      | 07/02/2017   | 17.30        |            | Continued. | No Schedule                                                                                                                                                      |               |
| PGPL                  | PGPL U2                 | 126      | 07/02/2017   | 17.30        |            | Continued. | No Schedule                                                                                                                                                      |               |
| MSPGCL                | Koyna STG- IV Unit - 1  | 250      | 17/03/2017   | 10.45        |            | Continued. | Turbine bearing Vabration high                                                                                                                                   |               |
| CPP                   | SWPGL U-4               | 135      | 22/03/2017   | 00.01        |            | Continued. | SSC Chain Broken.                                                                                                                                                |               |
| IPP                   | Adani U-4               | 660      | 24/03/2017   | 22.00        |            | Continued. | Main Steam Stop Valve Block.                                                                                                                                     |               |
| MSPGCL                | Nasik Unit 4            | 210      | 25/03/2017   | 05.45        |            | Continued. | BTL continued under zero schedule by MSEDCL w.e.f. 26.03.2017 at 00:00                                                                                           |               |
| MSPGCL                | Bhusawal Unit 4         | 500      | 27/03/2017   | 02.29        | 28/03/2017 | 04.14      | Poor Coal bunkering.                                                                                                                                             |               |

**State Load Despatch Center,Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 28/Mar/2017**

Position as on 6.30 Hrs of 29/Mar/2017

| Generating Company | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date  | Sync. Time | Reason of Outage         | Expected Date |
|--------------------|-------------------------|----------|--------------|--------------|------------|------------|--------------------------|---------------|
| MSPGCL             | Bhusawal Unit 4         | 500      | 28/03/2017   | 04.54        | 28/03/2017 | 06.22      | Class A Protection Fail. |               |
| MSPGCL             | Parli Unit 8            | 250      | 28/03/2017   | 09.14        | 28/03/2017 | 12.44      | Drum level low           |               |
| MSPGCL             | Chandrapur Unit 9       | 500      | 28/03/2017   | 14.33        |            | Continued. | Boiler Tube Leakage      |               |
| MSPGCL             | Paras Unit 4            | 250      | 28/03/2017   | 18.26        |            | Continued. | Boiler Tube Leakage      |               |

**State Load Despatch Center, Airoli (MSETCL)**  
**Details of Line outages/Trippings for 28/Mar/2017**

**Statement-VII**

Position as on 6.30 Hrs of 29/Mar/2017

| Name of Line                         | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                    |
|--------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|---------------------------------------------------------------------------------------------------------------------|
| <b>400 KV LINE Outages/Trippings</b> |                           |              |              |            |            |             |                                                                                                                     |
| Dhule Sar'Sarovar II                 | InterState                | 27/03/2017   | 12.55        | 28/03/2017 | 06.40      | T           | Distance Protection                                                                                                 |
| Dhule Sar'Sarovar II                 | InterState                | 28/03/2017   | 13.49        | 28/03/2017 | 17.52      | T           | Distance Protection                                                                                                 |
| Lonikand 1 - Chakan                  | IntraState                | 28/03/2017   | 04.18        | 28/03/2017 | 06.32      | T           | Distance Protection                                                                                                 |
| Nagothane - Dabhol I                 | IntraState                | 28/03/2017   | 04.57        | 28/03/2017 | 12.16      | T           | Distance Protection                                                                                                 |
| Karad - Lonikand 1                   | IntraState                | 28/03/2017   | 12.29        | 28/03/2017 | 18.50      | T           | Distance Protection                                                                                                 |
| Jejuri- Koynastage-IV                | IntraState                | 28/03/2017   | 22.19        | 28/03/2017 | 23.20      | T           | Distance Protection                                                                                                 |
| Karad - Jaigad - II                  | IntraState                | 29/03/2017   | 03.00        |            | Continued. | T           | Distance Protection                                                                                                 |
| <b>400 KV ICT Outages/Trippings</b>  |                           |              |              |            |            |             |                                                                                                                     |
| 400/220 KV 500 MVA ICT- II @Warora   | IntraState                | 27/03/2017   | 12.58        |            | Continued. | PO          | Dismantling Work And Will Be Transport At Padgha.                                                                   |
| 400/220KV 315MVA ICT-II @Akola       | IntraState                | 28/03/2017   | 14.18        | 28/03/2017 | 18.50      | T           | Buccholz Protection Optd                                                                                            |
| <b>220 KV LINE Outages/Trippings</b> |                           |              |              |            |            |             |                                                                                                                     |
| Nasik Navsari II                     | InterState                | 28/03/2017   | 05.17        | 28/03/2017 | 09.55      | T           | Distance Protection                                                                                                 |
| Nasik Navsari I                      | InterState                | 28/03/2017   | 05.17        | 28/03/2017 | 09.54      | T           | Tripped From Navsari End.                                                                                           |
| Chandrapur GCR - Warora - I          | IntraState                | 05/04/2015   | 09.13        |            | Continued. | PO          | Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107. |
| Chandrapur GCR - Wani                | IntraState                | 05/04/2015   | 09.15        |            | Continued. | PO          | Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107. |
| Miraj - Mhaishal                     | IntraState                | 14/03/2017   | 14.50        |            | Continued. | PO          | Construction Work.                                                                                                  |
| Adlabs - Pedambe                     | IntraState                | 28/03/2017   | 06.15        | 28/03/2017 | 11.10      | T           | Distance Protection                                                                                                 |
| Mahad - Pedambe                      | IntraState                | 28/03/2017   | 06.17        | 28/03/2017 | 09.10      | T           | Distance Protection                                                                                                 |
| Mulund - GIS Bhandup                 | IntraState                | 28/03/2017   | 10.51        | 28/03/2017 | 13.46      | PO          | Attending Hot Spot                                                                                                  |
| Nashik-Airoli Knowledge Park         | IntraState                | 28/03/2017   | 14.05        | 28/03/2017 | 16.57      | T           | Distance Protection                                                                                                 |
| Niwali - Pawas Line                  | IntraState                | 28/03/2017   | 18.50        | 28/03/2017 | 21.32      | PO          | Replacement Of Broken String At LOC .26                                                                             |
| <b>220 KV ICT Outages/Trippings</b>  |                           |              |              |            |            |             |                                                                                                                     |
| 220/100 Kv 200 MVA ICT III @Borivali | IntraState                | 21/09/2014   | 09.16        |            | Continued. | T           | Failed on internal Fault(Now repaired and ready for commissioning)                                                  |

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage