

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 28/Jun/2023 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	137.079	4432.801	1) Gujrat	-2.882	-60.828
2) Hydro	7.317	322.672	2) Madhya Pradesh	3.847	166.157
3) Gas	0.000	114.922	3) Chattisgarh	3.590	85.100
Total MSPGCL	144.396	4870.395	4) Maharashtra	166.436	5736.035
B) 1) APLM	52.828	1842.493	5) Goa (Amona)	-1.108	-37.315
2) JSWEL	16.396	643.975	Total	169.883	5889.149
3) VIPL	0.000	0.000	a) Mumbai Schedule	42.132	1196.280
4) RPL(AMT)	24.940	739.891	b) Mumbai Drawl	44.510	1304.641
5) SWPGPL	10.305	294.981	c) MSEDCL Bilateral *	95.345	3328.139
6) Other IPP	6.309	162.146	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	42.132	1195.781
C) 1) TPCL Thermal	10.028	337.100	Include PX	0.000	0.000
2) TPCL Hydro	2.433	137.525	Standby	0.000	0.499
3) TPCL Gas	2.276	53.701	H) ENERGY CATERED (MUs)		
4) AEML Thermal	4.697	253.198	1) MSEDCL	424.963	14304.347
D) STATE			2) Mumbai Discoms	63.944	2086.165
1) Thermal	262.582	8706.585	3) Other Discoms	9.812	294.470
(A1+C1+C4+(B1-B6))			TOTAL STATE	498.719	16684.982
2) Hydro (A2+C2)	9.750	460.197			
3) Gas (A3+B7+C3)	2.276	168.623			
4) Wind	45.363	1050.976			
6) SOLAR	8.865	409.452			
TOTAL STATE	328.836	10795.833			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5430	4935	6135	5957
MSPGCL Hydro	263	207	365	315
MSPGCL Gas	0	0	0	0
MSPGCL Total Generation	5693	5142	6500	6272
Central Sector Receipt	8951	8621	7062	5543
WIND	1777	1871	2304	1405
CPP / IPP Thermal	4887	4002	4728	4715
CPP / IPP Gas	0	0	0	0
SOLAR	709	1142	0	0
Exchange with Mumbai	-2317	-2118	-1891	-1311
MSEDCL DEMAND MET	19268	18234	18250	16318
Load Shedding	0	0	0	0
MSEDCL DEMAND	19268	18234	18250	16318
TPCL GENERATION	548	760	698	580
AEML GENERATION	148	246	229	186
MUMBAI DEMAND	3013	3124	2818	2077
OTHER DISCOM DEMAND	432	426	453	306
STATE DEMAND MET	22713	21784	21521	18701
STATE DEMAND	22713	21784	21521	18701
Frequency (Hz)	50.04	49.98	49.96	50.00

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.25 Hz at 13:04 Hrs	49.79 Hz at 06:11 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 28/Jun/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.72	123.22	135	80
Unit 8	11.35	306.46	530	372
Unit 9	11.04	283.38	491	381
Unit 10	11.30	354.15	525	375
Total	36.40	1067.20		
Bhusawal				
Unit 3	3.06	72.20	140	110
Unit 4	9.11	283.40	440	285
Unit 5	9.70	303.38	460	280
Total	21.88	658.98		
Parli				
Unit 6	3.43	122.42	163	75
Unit 7	3.71	127.12	205	144
Unit 8	0.00	71.84	0	0
Total	7.14	321.38		
Chandrapur				
Unit 3	3.28	87.53	163	120
Unit 4	3.00	87.29	150	116
Unit 5	0.00	0.00	0	0
Unit 6	7.52	226.65	350	285
Unit 7	7.43	250.26	338	287
Unit 8	9.76	304.87	495	278
Unit 9	6.84	304.90	430	0
Total	37.83	1261.51		
Paras				
Unit 3	3.52	130.92	214	108
Unit 4	4.28	118.90	207	140
Total	7.80	249.82		
Khaparkheda				
Unit 1	2.08	69.50	120	45
Unit 2	1.96	77.92	114	37
Unit 3	2.90	90.78	146	69
Unit 4	3.03	107.03	154	93
Unit 5	9.61	303.12	450	330
Total	19.58	648.36		
Nasik				
Unit 3	0.00	10.09	0	0
Unit 4	3.33	109.48	170	117
Unit 5	3.12	105.98	147	116
Total	6.44	225.55		
Uran				
All Units	0.00	114.92	0	0
Total	0.00	114.92		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	2.03	0	0
Total	0.00	2.03		
Koyna				
Stage 1-2	1.88	80.99	360	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.00	81.22	0	0
Stage 3	0.81	38.17	160	0
Total	2.68	200.38		
Hydro				
KDPH	0.36	6.83	15	15
VTRNA	0.67	31.53	60	0
TILLARI	0.31	5.71	58	0
BHIRA T.R.	0.16	8.15	40	0
SMLHY_PTN	3.13	65.29	132	128
GHATGHAR	0.00	2.76	0	0
Total	4.64	120.27		
Wind				
Total	45.36	1050.98	0	0
Total	45.36	1050.98		
CPP				
APML(Mus)	52.83	1842.49	0	0
JSWEL(Mus)	16.40	643.98	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	24.94	739.89	0	0
SWPGPL-Mus	10.30	294.98	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.35	105.02	199	153
Other(Mus)	1.96	57.12	0	0
Total	110.78	3683.49		
SOLAR				
Total	8.86	409.45	0	0
Total	8.86	409.45		
Tata				
Trombay 5	6.52	225.91	370	257
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.28	29.84	108	36
Trombay 7B	0.99	23.86	65	33
TATA Hydro	2.43	137.52	253	7
Trombay 8	3.51	111.19	219	124
Total	14.74	528.33		
AEML				
DTPS U-1&2	4.70	253.20	246	148
Total	4.70	253.20		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	137.08	4432.80	MSPGCL Total	144.40	4870.40
			MSPGCL Thml+Gas	137.08	4547.72	Koyna 1,2 & 4 Total	1.88	162.21
			MSPGCL Hydro	7.32	322.67	State Total	328.84	10795.83

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 28/Jun/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5937	309	0	6246	1557	4753	0	0	6318	5800	-1566	16414	0	0	16414	2463	376	19253	50.00
2	5963	310	0	6273	1380	4885	0	0	5898	5900	-1441	16623	0	0	16623	2294	374	19291	50.01
3	6039	305	0	6344	1316	4914	0	0	5866	5507	-1367	16387	0	0	16387	2155	327	18869	49.99
4	5957	315	0	6272	1405	4715	0	0	5989	5543	-1311	16318	0	0	16318	2077	306	18701	50.00
5	5981	286	0	6267	1327	4923	0	0	5986	5848	-1304	16737	0	0	16737	2067	324	19128	50.01
6	6056	286	0	6342	1267	4969	0	2	6890	6821	-1446	17581	0	0	17581	2148	374	20103	49.98
7	5964	587	0	6551	1264	4962	0	74	7368	7527	-1591	18392	0	0	18392	2257	395	21044	49.94
8	5717	764	0	6481	1440	5142	0	286	7468	7576	-1820	18695	0	0	18695	2453	410	21558	50.01
9	5705	411	0	6116	1657	5092	0	517	7967	8181	-2038	19093	0	0	19093	2752	432	22277	50.03
10	5430	263	0	5693	1777	4887	0	709	8864	8951	-2317	19268	0	0	19268	3013	432	22713	50.04
11	5323	243	0	5566	1725	4511	0	989	9255	8726	-2385	18705	0	0	18705	3168	427	22300	49.99
12	4990	293	0	5283	1983	4158	0	1135	9096	8937	-2244	18836	0	0	18836	3215	416	22467	49.99
13	4935	207	0	5142	1871	4002	0	1142	8643	8621	-2118	18234	0	0	18234	3124	426	21784	49.98
14	4927	191	0	5118	1811	3834	0	1230	8399	8209	-2114	17669	0	0	17669	2990	419	21078	50.00
15	5240	191	0	5431	2218	4032	0	1129	8102	7629	-2110	17911	0	0	17911	2970	418	21299	50.02
16	5159	192	0	5351	2512	4098	0	806	7855	7818	-2208	17948	0	0	17948	2970	429	21347	50.00
17	5591	185	0	5776	2458	4171	0	540	7344	7162	-2230	17436	0	0	17436	2962	441	20839	50.04
18	5914	186	0	6100	2457	4392	0	259	7161	7033	-2203	17602	0	0	17602	2930	436	20968	49.98
19	5999	259	0	6258	2441	4598	0	47	7267	7156	-2097	17942	0	0	17942	2900	461	21303	50.00
20	6135	365	0	6500	2304	4728	0	0	7459	7062	-1891	18250	0	0	18250	2818	453	21521	49.96
21	5982	345	0	6327	2417	4736	0	0	6948	6685	-1819	17900	0	0	17900	2710	446	21056	49.99
22	5971	409	0	6380	2285	4619	0	0	6265	6210	-1688	17369	0	0	17369	2587	437	20393	50.00
23	6078	231	0	6309	2316	4867	0	0	5914	5651	-1601	17104	0	0	17104	2498	438	20040	50.03
24	6086	184	0	6270	2175	4790	0	0	5785	5330	-1601	16547	0	0	16547	2423	417	19387	50.03
MUs	137.08	7.32	0.00	144.40	45.36	110.78	0.00	8.86	174.11	169.88	-44.51	424.96	0.00	0.00	424.96	63.94	9.81	498.72	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 28/Jun/2023

Position as on 6.30 Hrs of 29/Jun/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
IPP	RPL(AMT) U-3	270	13/06/2023	00:01		Continued.	Annual Overhaul	04/08/2023
MSPGCL	Parli Unit 8	250	18/06/2023	23:55		Continued.	Annual Overhaul	
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	08/11/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	23/08/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhauled.	05/10/2023
MSPGCL	Chandrapur Unit 5	500	22/05/2023	19:00		Continued.	Stator Earth Fault	16/08/2023
MSPGCL	Uran Unit 6	108	01/06/2023	19:57		Continued.	No Schedule	
MSPGCL	Koyna STG-IV Unit-1	250	05/06/2023	16:30		Continued.	The KGSC Stg-4 Unit No-1(250MW) not available due to foreign material impact at Guide vane no 4	18/09/2023
MSPGCL	Koyna STG-IV Unit-2	250	07/06/2023	15:30		Continued.	Due to water shortage.	
MSPGCL	Koyna STG-IV Unit-3	250	07/06/2023	15:30		Continued.	Due to water shortage.	
MSPGCL	Koyna STG-IV Unit-4	250	08/06/2023	10:45		Continued.	Water Shortage	
MSPGCL	Nasik Unit 3	210	08/06/2023	11:40		Continued.	Tolling Agreement with IEPL synchronised at 9:19 Hrs	
MSPGCL	Uran Unit 8	108	24/06/2023	10:05		Continued.	Compressor Surge Protection	15/08/2023
MSPGCL	Uran Unit B0	120	24/06/2023	19:01		Continued.	On RR end bearing high vibrations	12/08/2023
MSPGCL	Uran Unit 7	108	24/06/2023	19:03		Continued.	No Schedule	
AEML	AEML Unit 2	250	27/06/2023	13:55	29/06/2023	17:54	Boiler Tube Leakage	
IPP	JSW (J) U2	300	27/06/2023	23:44		Continued.	No schedule	
MSPGCL	Chandrapur Unit 9	500	28/06/2023	06:36	28/06/2023	11:57	Flame Failure	
MSPGCL	Parli Unit 6	250	29/06/2023	00:45		Continued.	Zero Schedule	
MSPGCL	Khaparkhedha Unit 2	210	29/06/2023	04:43	29/06/2023	08:15	Drum level low	
MSPGCL	Parli Unit 7	250	29/06/2023	14:31		Continued.	On Zero Schedule	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 28/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 29/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV BR Outages/Trippings							
BUS REACTOR (240 MVar) @ AKOLA 2	IntraState	28/06/2023	09:35	28/06/2023	14:51	PO	Changeover of R-Ph Reactor with Spare Reactor at Akola(2) SS as per CEA guideline
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 2	IntraState	27/06/2023	21:14	28/06/2023	18:56	T	Tripped on DC differential protection
400 KV TIEBAY Outages/Trippings							
TIE BAY - 411 OF WARDHA PGCIL @ KORADI 2	IntraState	23/06/2023	01:22			PO	Diagnostic testing of Circuit Breaker & Current transformer Routine nut bolt tightening
400 KV LINE Outages/Trippings							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
SOLAPUR PG - ALKUD	InterState	28/06/2023	01:10	28/06/2023	09:30	T	Tripped on distance protection
DHULE - SSNNL CKT - 1	InterState	28/06/2023	02:26	28/06/2023	16:00	T	Tripped on distance protection
DHULE - SSNNL CKT - 2	InterState	28/06/2023	02:48	28/06/2023	19:56	T	Tripped on distance protection
BABHALESHWAR - RPL(NSK) CKT - 1	IntraState	26/06/2023	08:51	28/06/2023	17:13	PO	Diagnostic Testing of 400 kV NTPP I & NTPP II Bay?s Outdoor Equipment & Relay.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	27/06/2023	09:46		Continued.	HT	H/T for load Management.
JAIGAD - KARAD CKT - 1	IntraState	28/06/2023	03:50	28/06/2023	10:04	HT	To control system overvoltage
DEEPNAGAR - THAPTI TANDA	IntraState	28/06/2023	08:36	29/06/2023	08:11	T	Tripped on Distance Protection.
CHANDRAPUR GCR - CHANDRAPUR HVDC - 1	IntraState	28/06/2023	21:51	29/06/2023	05:45	EO	Replacement of damaged scissor assembly of B-ph Pole of PG-3 Isolator B-ph pole (Aux. Bus Isolator) of 400kV Chandrapur-HVDC Ckt. No-1 bay.
JAIGAD - KARAD CKT - 2	IntraState	28/06/2023	22:17	29/06/2023	06:48	HT	To control system voltages
LONIKAND I - KOYNA STAGE-IV	IntraState	28/06/2023	22:30	29/06/2023	06:26	HT	To control system voltages
BABHALESHWAR - RPL(NSK) CKT - 2	IntraState	29/06/2023	09:18		Continued.	PO	Diagnostic testing of 400kV NTPP II bay outdoor equipment & relay
JEJURI- KOYNA STAGE-IV	IntraState	29/06/2023	09:57	29/06/2023	21:39	PO	To make required arrangements, wiring and setting of relays so as to take AR trials urgently.
CHANDRAPUR GCR - CHANDRAPUR HVDC - 2	IntraState	29/06/2023	14:23		Continued.	EO	To attend hotspot on R-ph Pantograph Isolator (Bus-1 Isolator) of 400kV GCR Chandrapur- HVDC Ckt NO.-2 bay
JAIGAD - KARAD CKT - 1	IntraState	29/06/2023	22:12		Continued.	HT	H/T on Overvoltage
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 315MVA ICT - 1 @ BABHALESHWAR	IntraState	28/06/2023	09:38	28/06/2023	19:34	EO	R phase oil top up and premonsoon work
220 KV LINE Outages/Trippings							
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55		Continued.	HT	For load management
EKLAHARE (OCR) - NAVASARI CKT - 2	IntraState	24/05/2023	09:21			HT	H/T to control line loading

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 28/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 29/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
GOREGAON - AAREY CKT - 2	IntraState	17/06/2023	18:14		Continued.	PO	Shifting of existing 220kV AIS Bay no. 2 to New GIS Bay no. 19 under MERC approved Aarey 220kV AIS to GIS conversion project scheme.
URAN - KHARGHAR 1	IntraState	23/06/2023	17:36		Continued.	PO	LILO and commissioning of 220kV Ulwe GIS
TROMBAY - SALSETTE CKT - 1	IntraState	27/06/2023	22:49	28/06/2023	01:40	PO	Attending hot spot of 220 kV Trombay - Salsette-1 at Trombay end gantry structure on B Ph 90 Deg. and C Ph 66 Deg
SALSETTE - SAHAR CKT	IntraState	28/06/2023	02:10	28/06/2023	03:32	PO	Attending critical hot spot at Loc. 28 on B Ph CT terminal
KALWA - COLOURCHEM	IntraState	28/06/2023	07:10	28/06/2023	14:01	PO	Work on CRP panel for module replacement at line differential relay at 400 KV Kalwa S/St end and removing of jumpures at Loc. No.04 for making LILO at 220 KV GIS DCHI S/St.
KARAD - WATHAR	IntraState	28/06/2023	09:45	28/06/2023	17:33	PO	For strings replacement as per PID testing report at loc no. 1 (R ph), 4 (B ph.), 5 (B ph), 7 (Y & Bph) , 10 (R ph) .
KHAPARKHEDA- BUTIBORI	IntraState	28/06/2023	10:06	28/06/2023	16:58	PO	Replacement of damaged jumper & flashover string at various locations.
MURUD - TULJAPUR	IntraState	28/06/2023	10:08	28/06/2023	13:00	EO	Replacement of R ph LA at Murud end.
220KV TULJAPUR-LAMBOTI(400KV)CKT 1	IntraState	28/06/2023	10:35	28/06/2023	13:37	PO	for tightening of jumper nut bolt at 98 Y
KANDALGAON - ONGC PANVEL	IntraState	28/06/2023	11:30	28/06/2023	17:59	PO	Routine maintenance & emergency tree cutting work .
220KV TULJAPUR - LAMBOTI(400KV) CKT 2	IntraState	28/06/2023	13:49	28/06/2023	17:13	PO	. fixing of suspension clamp bolt at 104
CARNAC BACKBAY - 4	IntraState	28/06/2023	23:11	29/06/2023	05:58	PO	220 kV Bay RTU replacement
CTRLS - NET MAGIC GIS	IntraState	28/06/2023	23:48	29/06/2023	04:24	HT	Hotspot attended on R-ph GIS bushing at CTT tower at CTRLS end
WARORA-BHUGAON CKT - 2	IntraState	29/06/2023	08:25	29/06/2023	13:25	PO	Diagnostic testing of EHV Equipments CT, CC, CB and Routine maintenance work.
BOTHE - SWARAJ CO GEN	IntraState	29/06/2023	11:43	29/06/2023	13:43	PO	Relay Testing Work
BAPGAON - KALWA	IntraState	29/06/2023	13:06		Continued.	PO	Erection of cable termination kit and LA on newly erected CTT Monopole on 220 KV Kalwa Bapgaon line in between Loc No-398 to 399 for the Work of newly proposed 220KV GIS substation of M/s. Estela Enterprises Pvt. Ltd

220 KV ICT Outages/Trippings

220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/132 KV 200 MVA ICT 3	IntraState	28/06/2023	09:31	28/06/2023	12:56	PO	Maintenance Work
220/132 KV 100 MVA ICT 2	IntraState	28/06/2023	10:25	28/06/2023	14:15	PO	Servicing and demonstration of CTR make NIFPS system installed for ICT-1
200 MVA 220/132 KV ICT 2 @ GIRWALI	IntraState	28/06/2023	10:48	28/06/2023	14:16	PO	OLTC Trial Work.
220/132 KV 100 MVA ICT 1	IntraState	29/06/2023	09:27	29/06/2023	13:10	PO	Servicing and demonstration of CTR make NIFPS system installed for ICT-1
220/132 KV 150 MVA ICT 1 @ SATANA	IntraState	29/06/2023	11:38	29/06/2023	14:25	PO	for attending oil leakage of CTR make NIFPS.

220 KV BUSBAR Outages/Trippings

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 28/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 29/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MAIN BUS @ GHATNANDRE	IntraState	29/06/2023	10:15	29/06/2023	12:30	EO	Replacement work of pilot disc insulator string Location: Main bus isolator to CB
132 KV LINE Outages/Trippings							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
KALWA KALYAN	IntraState	28/06/2023	10:53	28/06/2023	11:22	EO	REMOVING BIRD NEST
KALYAN KALWA SALSETTE 2	IntraState	28/06/2023	16:43	28/06/2023	18:14	PO	Removal of bird nest at location 28,29,38,40,54

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage