

State Load Despatch Center,Airoli (MSETCL) Statement I
Daily system Report for 28/Oct/2023 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	165.485	4296.839	1) Gujrat	0.573	217.108
2) Hydro	10.059	410.706	2) Madhya Pradesh	6.957	189.904
3) Gas	3.443	151.327	3) Chattisgarh	8.210	150.960
Total MSPGCL	178.987	4858.872	4) Maharashtra	224.252	5970.719
B) 1) APML	58.577	1754.731	5) Goa (Amona)	-1.798	-47.605
2) JSWEL	28.174	738.985	Total	238.194	6481.086
3) VIPL	0.000	0.000	a) Mumbai Schedule	36.606	1063.170
4) RPL(AMT)	25.290	726.995	b) Mumbai Drawl	41.037	1171.382
5) SWPGPL	6.320	203.981	c) MSEDCL Bilateral *	113.923	2963.102
6) Other IPP	10.109	179.102	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	36.606	1061.941
C) 1) TPCL Thermal	10.898	361.328	Include PX	0.000	0.000
2) TPCL Hydro	3.192	117.736	Standby	0.000	1.229
3) TPCL Gas	2.051	58.138	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.856	277.063	1) MSEDCL	520.231	14127.869
D) STATE			2) Mumbai Discoms	66.034	1985.647
1) Thermal	313.709	8539.024	3) Other Discoms	10.162	289.967
(A1+C1+C4+(B1-B6))			TOTAL STATE	596.427	16403.483
2) Hydro (A2+C2)	13.251	528.442			
3) Gas (A3+B7+C3)	5.494	209.465			
4) Wind	9.760	213.045			
6) SOLAR	16.019	432.421			
TOTAL STATE	358.233	9922.397			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 23 Hrs
MSPGCL Thermal	6976	6790	6897	6896
MSPGCL Hydro	340	280	1396	259
MSPGCL Gas	140	137	144	143
MSPGCL Total Generation	7456	7207	8437	7298
Central Sector Receipt	10997	11263	9596	8716
WIND	421	130	408	406
CPP / IPP Thermal	5103	4912	6093	5499
CPP / IPP Gas	0	0	0	0
SOLAR	2184	2280	0	0
Exchange with Mumbai	-1943	-2136	-1533	-1708
MSEDCL DEMAND MET	23769	23217	22520	19761
Load Shedding	0	0	0	0
MSEDCL DEMAND	23769	23217	22520	19761
TPCL GENERATION	671	585	1120	635
AEML GENERATION	445	425	472	353
MUMBAI DEMAND	3059	3146	3125	2696
OTHER DISCOM DEMAND	449	439	481	450
STATE DEMAND MET	27277	26802	26126	22907
STATE DEMAND	27277	26802	26126	22907
Frequency (Hz)	50.04	49.94	50.00	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.17 Hz at 06:01 Hrs	49.69 Hz at 08:18 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 28/Oct/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.68	113.70	185	125
Unit 8	15.39	248.96	657	624
Unit 9	15.09	381.30	656	603
Unit 10	12.65	311.65	552	506
Total	46.80	1055.62		
Bhusawal				
Unit 3	2.44	78.47	110	90
Unit 4	10.28	211.26	450	395
Unit 5	10.24	253.71	455	385
Total	22.95	543.44		
Parli				
Unit 6	5.26	136.95	238	178
Unit 7	5.33	124.10	248	166
Unit 8	5.38	122.13	248	182
Total	15.97	383.19		
Chandrapur				
Unit 3	3.72	74.16	160	150
Unit 4	3.66	84.70	157	147
Unit 5	0.00	34.06	0	0
Unit 6	9.22	196.65	420	315
Unit 7	8.41	199.36	370	327
Unit 8	11.04	294.99	495	426
Unit 9	0.00	260.45	0	0
Total	36.04	1144.38		
Paras				
Unit 3	5.06	138.96	220	200
Unit 4	5.13	142.98	236	183
Total	10.19	281.94		
Khaparkheda				
Unit 1	3.30	100.04	175	100
Unit 2	2.40	63.18	112	84
Unit 3	3.70	96.36	178	127
Unit 4	3.67	101.32	182	124
Unit 5	11.05	300.10	465	450
Total	24.12	661.01		
Nasik				
Unit 3	2.49	48.41	150	0
Unit 4	3.53	92.70	158	135
Unit 5	3.38	86.15	151	132
Total	9.40	227.26		
Uran				
All Units	3.44	151.33	147	137
Total	3.44	151.33		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.40	19.02	44	0
Total	0.40	19.02		
Koyna				
Stage 1-2	2.50	93.13	280	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	2.57	159.85	928	0
Stage 3	1.37	56.11	226	0
Total	6.44	309.10		
Hydro				
KDPH	0.86	1.20	36	36
VTRNA	0.00	0.65	0	0
TILLARI	0.00	2.79	0	0
BHIRA T.R.	0.16	7.47	43	0
SMLHY_PTN	2.19	65.38	95	87
GHATGHAR	0.00	5.12	0	0
Total	3.21	82.59		
Wind				
Total	9.76	213.04	0	0
Total	9.76	213.04		
CPP				
APML(Mus)	58.58	1754.73	0	0
JSWEL(Mus)	28.17	738.98	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.29	727.00	0	0
SWPGPL-Mus	6.32	203.98	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.90	114.77	257	242
Other(Mus)	1.38	15.10	0	0
JPL	2.83	49.24	142	103
Total	128.47	3603.79		
SOLAR				
Total	16.02	432.42	0	0
Total	16.02	432.42		
Tata				
Trombay 5	7.21	239.81	419	262
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.13	32.35	107	36
Trombay 7B	0.92	25.79	64	33
TATA Hydro	3.19	117.74	335	11
Trombay 8	3.69	121.51	217	130
Total	16.14	537.20		
AEML				
DTPS U-1&2	8.86	277.06	501	298
Total	8.86	277.06		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	165.48	4296.84	MSPGCL Total	178.99	4858.87
			MSPGCL Thml+Gas	168.93	4448.17	Koyna 1,2 & 4 Total	5.07	252.98
			MSPGCL Hydro	10.06	410.71	State Total	358.23	9922.40

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 28/Oct/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6881	206	144	7231	605	5027	0	0	9588	9492	-1698	20265	0	0	20265	2651	392	23308	49.99
2	6869	166	145	7180	641	5075	0	0	9796	9456	-1475	20514	0	0	20514	2486	363	23363	49.99
3	6910	170	146	7226	651	5028	0	0	9716	9520	-1451	20635	0	0	20635	2330	339	23304	49.98
4	6907	166	146	7219	675	5138	0	0	9646	9498	-1345	20852	0	0	20852	2212	333	23397	49.96
5	6910	165	146	7221	615	5060	0	0	9968	9800	-1311	21045	0	0	21045	2176	340	23561	49.98
6	6950	230	147	7327	681	5327	0	0	10199	10199	-1329	21851	0	0	21851	2214	354	24419	50.00
7	6929	223	147	7299	572	5897	0	67	10526	10001	-1366	22076	0	10	22076	2258	394	24728	50.01
8	6930	231	147	7308	500	5485	0	518	10174	9763	-1363	21790	0	3	21790	2319	421	24530	49.95
9	6944	353	146	7443	398	4985	0	1208	9840	9929	-1579	21944	0	0	21944	2531	440	24915	49.86
10	6972	390	147	7509	492	4774	0	1690	10347	10349	-1829	22549	0	11	22549	2808	436	25793	49.98
11	6976	340	140	7456	421	5103	0	2184	11109	10997	-1943	23769	0	28	23769	3059	449	27277	50.04
12	6750	335	142	7227	263	4804	0	2186	11546	11367	-2243	23137	0	88	23137	3152	467	26756	49.95
13	6790	280	137	7207	130	4912	0	2280	11125	11263	-2136	23217	0	46	23217	3146	439	26802	49.94
14	6909	212	140	7261	102	4906	0	2165	11022	11176	-2108	23079	0	38	23079	3021	423	26523	50.00
15	6936	320	139	7395	89	5523	0	1774	11063	10868	-2165	23057	0	28	23057	3081	427	26565	50.02
16	6928	628	140	7696	86	5925	0	1246	10894	10512	-2100	22909	0	18	22909	3145	456	26510	50.02
17	6904	975	139	8018	114	6060	0	601	10081	9663	-1748	22239	0	0	22239	3129	469	25837	49.92
18	6934	1537	141	8612	206	6097	0	100	9099	8710	-1519	21732	0	0	21732	3071	474	25277	49.92
19	6897	1396	144	8437	408	6093	0	0	9588	9596	-1533	22520	0	0	22520	3125	481	26126	50.00
20	6808	435	144	7387	434	5943	0	0	10419	9977	-1740	21530	0	0	21530	3055	471	25056	50.02
21	6744	372	145	7261	412	5320	0	0	9912	9486	-1889	20119	0	0	20119	2913	471	23503	49.97
22	6893	501	142	7536	394	5110	0	0	9251	8923	-1746	19760	0	0	19760	2786	457	23003	49.98
23	6896	259	143	7298	406	5499	0	0	8959	8716	-1708	19761	0	0	19761	2696	450	22907	49.99
24	6918	168	146	7232	465	5379	0	0	9316	8934	-1713	19882	0	0	19882	2670	415	22967	49.96
MUs	165.49	10.06	3.44	178.99	9.76	128.47	0.00	16.02	243.18	238.19	-41.04	520.23	0.00	0.27	520.23	66.03	10.16	596.43	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

- 1)ELR Carried out due to 132kV Sangamner-BBLR line over load.
- 2) DLS done due to overloading of 220kV Jejuri-Baramati line.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 28/Oct/2023

Position as on 6.30 Hrs of 29/Oct/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhaul.	15/02/2024
MSPGCL	Koyana Unit 11	80	10/07/2023	09:40		Continued.	COH	07/12/2023
FORCED OUTAGE								
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	08/11/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/03/2024
IPP	SWPGPL U-4	135	29/09/2023	00:03		Continued.	Turbine Bearing no.4 temperature high	30/10/2023
MSPGCL	Uran Unit 6	108	05/10/2023	00:29		Continued.	Gas shortage	
IPP	SWPGPL U-3	135	10/10/2023	23:56	29/10/2023	06:20	Electrostatic precipitator problem	29/10/2023
MSPGCL	Chandrapur Unit 5	500	11/10/2023	08:12		Continued.	Turbine Vibration High.	30/10/2023
IPP	RPL(AMT) U-2	270	12/10/2023	07:59		Continued.	Tripped Due to Electrical protection opted.	20/11/2023
MSPGCL	Uran Unit 8	108	22/10/2023	12:17		Continued.	Gas shortage	
MSPGCL	Nasik Unit 3	210	25/10/2023	09:27	28/10/2023	05:05	ID Fan Problem	28/10/2023
MSPGCL	Chandrapur Unit 9	500	26/10/2023	20:00	29/10/2023	04:57	Boiler Tube Leakage	28/10/2023
MSPGCL	Ghatghar Unit-2	125	27/10/2023	00:00		Continued.	Guide vain not opening	
MSPGCL	Koradi Unit-10	660	29/10/2023	19:03		Continued.	Boiler Tube Leakage	01/11/2023

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 28/Oct/2023

Statement-VII

Position as on 6.30 Hrs of 29/Oct/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
MAIN BUS - 2 @ CHANDRAPUR	InterState	28/10/2023	01:36	28/10/2023	14:45	PO	1. Measurement Tandelta of Bus CVT. 2. Nut Bolts and hardware tightening work.
400 KV MAINBAY Outages/Trippings							
400KV MAIN BAY 407 GT 2 @ NANDGAONPETH	InterState	27/10/2023	06:20			PO	407CB maintenance and testing is due. Hence, 407CB Maintenance, CRM, Circuit Breaker Timing, DCRM, SF6 Dew point test. Gt-2 Over head protection relay, LBB relay and its BCU relay testing. 407 Protection CT tan delta testing are planned. General Maintenance & trial of 408 Tie CB will be carried out. Unit#2 is in forced outage. Hence, Opportunity works are planned.
MAIN BAY - 418 OF IEPL @ KORADI-2	IntraState	29/09/2023	10:42			PO	1)Diagnostic testing of Circuit breaker 418-Q52. 2) Routine Maintenance work of Bay 418.
400 KV LINE Outages/Trippings							
400KV-PARLI NEW-PARLI-M-1	InterState	19/08/2023	22:49			PO	For reconductoring
PADGHE - BOISAR (PG)	InterState	27/10/2023	12:32			HT	Outage proposed by Powergrid.
CHANDRAPUR - BHADRAVATI CKT - 1	InterState	27/10/2023	20:51	28/10/2023	15:42	PO	Required for Main Bus -2 outage work.
CHANDRAPUR - BHADRAVATI CKT - 2	InterState	27/10/2023	20:54	28/10/2023	16:28	PO	Required for Main Bus -2 outage work.
400KV-PARLI NEW-PARLI-M-2	InterState	28/10/2023	23:23	29/10/2023	07:25	HT	Emergency outage for replacement of isolator arm.
KALWA - TALEGAON (PG)	InterState	29/10/2023	17:00			PO	400KV Kalwa-Talegaon(PG) line tap on 400KV Kalwa-Kharghar line For bunching between 400KV Kalwa-Talegaon & 400KV Kalwa-Kharghar Line between Loc no. 153-154 for erection of newly proposed 2 nos. of tower in between Loc no. 195-197 for MMRDA Katai Naka Bridge.
BABHALESHWAR - RPL(NSK) CKT - 1	IntraState	01/08/2023	09:21			EO	For attending Oil Leakage Problem of 2 ϕ phase Protection CT Of NTPP I (RPL 1)
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVAR bus reactor by new 125 MVAR bus reactor.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	03/10/2023	08:04			HT	H/T for load management.
KORADI-NANDGAONPETH (RPL)	IntraState	28/10/2023	07:09	28/10/2023	18:25	PO	Routine Maint. Work
KALWA - KHARGHAR	IntraState	29/10/2023	04:14	29/10/2023	16:02	PO	Changing of phase sequence at 400 KV Kalwa SS end & 400KV Kharghar SS end.
KHARGHAR - VIKHROLI GIS CKT - 1	IntraState	29/10/2023	04:43			HT	Line Hand tripped for safety purpose during tap period of Katai nakka.
KHARGHAR - VIKHROLI GIS CKT - 2	IntraState	29/10/2023	04:45			HT	Line Hand tripped for safety purpose during tap period of Katai nakka.
KORADI II - KORADI III CKT - 1	IntraState	29/10/2023	08:55	29/10/2023	11:20	EO	Attending hot spot

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 28/Oct/2023

Statement-VII

Position as on 6.30 Hrs of 29/Oct/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KALWA - KHARGHAR	IntraState	29/10/2023	16:43		Continued.	PO	400KV Kalwa-Talegaon(PG) line tap on 400KV Kalwa-Kharghar line For bunching between 400KV Kalwa-Talegaon & 400KV Kalwa-Kharghar Line between Loc no. 153-154 for erection of newly proposed 2 nos. of tower in between Loc no. 195-197 for MMRDA Katai Naka Bridge.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
STATION TRANSFORMER - 8A @ CHANDRAPUR SWITCHING SS	IntraState	23/10/2023	00:10			EO	CHECKING AND TESTING OF TRANSFORMER
400/220KV 500 MVA ICT - 1 @ VIKHROLI GIS	IntraState	28/10/2023	22:20			PO	1) ICTs Hand tripped for safety purpose during tap period of Katai nakka 2) Removal of Tata Power 220KV Lines passing over Vikhroli Substation
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	28/10/2023	22:27			PO	1) ICTs Hand tripped for safety purpose during tap period of Katai nakka 2) Removal of Tata Power 220KV Lines passing over Vikhroli Substation
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	28/10/2023	22:32			PO	1) ICTs Hand tripped for safety purpose during tap period of Katai nakka 2) Removal of Tata Power 220KV Lines passing over Vikhroli Substation
220 KV LINE Outages/Trippings							
GOREGAON - AAREY CKT - 2	IntraState	19/08/2023	07:13			PO	Outage proposed for bunching of 220kV Aarey-AEML Borivali Line (which is under outage) with 220kV Aarey-Goregaon Line-2. Work to be executed under MERC approved Aarey AIS to GIS project conversion scheme.
EKLAHARE (OCR) - PADGHE	IntraState	06/10/2023	07:37	29/10/2023	15:45	HT	Kept Handtripped from padghe end for load managment
URSE - M. HINODAYA CO	IntraState	24/10/2023	10:08			PO	B-ph check CT replacement at consumer end & CB overhauling work at Urse bay MSETCL.
EKLAHARE (OCR) - NAVASARI CKT - 2	IntraState	26/10/2023	20:16			HT	Charged from Navsary end only
TROMBAY - VIKHROLI (GIS) CKT - 2	IntraState	27/10/2023	23:44	28/10/2023	02:27	PO	220KV TV-2 29C GOD Transfer bus-2 side finger replacement.
WARORA - HINGANGHAT	IntraState	28/10/2023	09:36	28/10/2023	13:02	PO	Replacement of Flash over Disc Insulator
BORIVALI - BOISAR II LINE	IntraState	28/10/2023	09:37	28/10/2023	22:02	PO	Replacement of old hardware at critical locations
BUTIBORI 3- VIPL CKT I	IntraState	28/10/2023	09:42	28/10/2023	12:23	PO	Y Phase CT Oil Leakage
ADLABS - PEDAMBE	IntraState	28/10/2023	09:47	28/10/2023	17:42	PO	Twin jumpering work of all cut point towers from Loc no. 445 to 512
KARAD - DASGAON	IntraState	28/10/2023	09:57	28/10/2023	17:14	PO	Relay Testing Work
CHANDRAPUR GCR - SICOM II	IntraState	28/10/2023	10:07	28/10/2023	18:30	PO	Diagnostic testing and Bay maintenance work
BHAMBORI AMALNER	IntraState	28/10/2023	11:03	28/10/2023	14:09	PO	Flash-over string replacement work
CHALISGAON -BABHALESHWAR	IntraState	28/10/2023	13:02	28/10/2023	15:46	PO	Replacement of Flash-over Disc Insulator

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 28/Oct/2023

Statement-VII

Position as on 6.30 Hrs of 29/Oct/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
ONI KHAREPATAN LINE	IntraState	28/10/2023	13:12	28/10/2023	13:27	T	Distance Protection
KHAREPATAN -PAWAS LINE	IntraState	28/10/2023	13:12	28/10/2023	14:34	T	Distance Protection
SONKHAR - TROMBAY	IntraState	28/10/2023	14:36	28/10/2023	16:45	T	Distance Protection
LONIKAND 2 - BHOSARI	IntraState	28/10/2023	16:05	28/10/2023	18:08	PO	For Replacement of Tension Insulator string detected faulty in PID at LOC No. 2 B Phase (Lonikand Side)
GHODBUNDER - MSETCL BOISAR	IntraState	28/10/2023	17:15	29/10/2023	01:28	PO	Replacement of old hardware at critical locations.
TALEGAON (AMBI)-GENERAL MOTORS	IntraState	29/10/2023	10:13	29/10/2023	14:39	PO	Y-ph LA replacement, Half yearly maintenance, Diagnostic Testing
220 KV PARLI -U-8 - PARBHANI CKT	IntraState	29/10/2023	13:00	29/10/2023	17:12	EO	NT Switch replacement by testing unit Parbhani
CHIKHALI-JALNA II	IntraState	29/10/2023	13:53	29/10/2023	16:16	EO	Urgent fixing of suspension jump dislocate form the SSN String work.
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/100 KV 200 MVA ICT 1 @ BORIVALI	IntraState	12/10/2023	10:19			PO	For replacement of various EHV equipments under LE Scheme. The old EHV equipments are to be replaced under LE Scheme whose details are as given below - 1. 220 kV Circuit Breaker - 1 No. 2. 220 kV Lightning Arrestors - 3 Nos. 3. 100 kV Potential Transformers - 6 Nos. 4. 100 kV Isolators - 9 Nos. Also the Anti Corrosive Painting of ICT-1 will be carried out in this outage.
220/132 KV 200 MVA ICT 1 @ AHMEDNAGAR	IntraState	28/10/2023	09:30	28/10/2023	19:48	PO	OLTC Overhauling work.
220/100 KV 200 MVA ICT 2 @ TROMBAY	IntraState	28/10/2023	09:38	28/10/2023	16:50	PO	Anticorrosive painting of ICT-2 by the agency and 2] R&M work.
220/132 KV 100 MVA ICT 2	IntraState	28/10/2023	15:07	28/10/2023	21:34	EO	To attend Hot Spot
220 KV BUSBAR Outages/Trippings							
220KV AUXILLARY BUS @ BAMBHORI	IntraState	26/07/2023	15:03			T	Avoid mal operation of Aux bus zone, Blocking of busbar relay for aux bus zone is required.
AUXILIARY BUS @ PADGHE	IntraState	14/09/2023	10:32			PO	For making twin bus conductor arrangements of 220kV Aux. Bus in upper section .
132 KV LINE Outages/Trippings							
MANSAR-PENCH	InterState	22/09/2023	07:10			HT	H/T FOR LOAD MANAGEMENT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage