

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 29/May/2024 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	151.707	4894.578	1) Gujrat	2.747	2.610
2) Hydro	30.798	587.775	2) Madhya Pradesh	1.836	136.177
3) Gas	7.342	203.581	3) Chattisgarh	0.140	103.720
Total MSPGCL	189.847	5685.934	4) Maharashtra	184.072	5385.727
B) 1) APLM	61.488	1837.033	5) Goa (Amona)	-2.232	-58.611
2) JSWEL	27.684	782.182	Total	186.563	5569.623
3) VIPL	0.000	0.000	a) Mumbai Schedule	46.371	1279.648
4) RPL(AMT)	25.368	839.064	b) Mumbai Drawl	48.762	1323.854
5) SWPGPL	6.166	342.823	c) MSEDCL Bilateral *	100.904	2384.295
6) Other IPP	15.058	480.176	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	46.371	1279.648
C) 1) TPCL Thermal	12.762	368.945	Include PX	0.000	0.000
2) TPCL Hydro	4.725	136.804	Standby	0.000	0.000
3) TPCL Gas	4.127	112.329	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.446	291.441	1) MSEDCL	528.234	14977.208
D) STATE			2) Mumbai Discoms	80.822	2233.367
1) Thermal	310.679	9836.242	3) Other Discoms	11.563	337.249
(A1+C1+C4+(B1-B6))			TOTAL STATE	620.619	17547.824
2) Hydro	35.523	724.579			
(A2+C2)					
3) Gas	11.469	315.910			
(A3+B7+C3)					
4) Wind	57.015	616.794			
6) SOLAR	19.370	484.682			
TOTAL STATE	434.056	11978.207			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 21 Hrs	D. Night Minimum at 8 Hrs
MSPGCL Thermal	5504	6514	6825	5807
MSPGCL Hydro	1072	918	1961	1098
MSPGCL Gas	281	280	362	287
MSPGCL Total Generation	6857	7712	9148	7192
Central Sector Receipt	8863	9201	6645	7715
WIND	1900	1965	2523	2632
CPP / IPP Thermal	4803	5062	6420	5198
CPP / IPP Gas	0	0	0	0
SOLAR	2505	1743	0	676
Exchange with Mumbai	-2443	-2405	-1613	-1863
MSEDCL DEMAND MET	21956	22763	22597	21086
Load Shedding	0	0	0	0
MSEDCL DEMAND	21956	22763	22597	21086
TPCL GENERATION	897	1070	1289	597
AEML GENERATION	501	502	502	302
MUMBAI DEMAND	3841	3977	3404	2762
OTHER DISCOM DEMAND	529	515	526	464
STATE DEMAND MET	26326	27255	26527	24312
STATE DEMAND	26326	27255	26527	24312
Frequency (Hz)	49.96	50.02	49.96	50.03

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.26 Hz at 17.07 Hrs	49.81 Hz at 21.21 Hrs	50.01	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 29/May/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.48	107.96	193	176
Unit 8	0.00	242.30	0	0
Unit 9	0.00	369.60	0	0
Unit 10	13.38	391.25	608	523
Total	17.86	1111.10		
Bhusawal				
Unit 3	0.37	79.18	150	0
Unit 4	9.37	265.20	470	290
Unit 5	9.37	273.86	485	260
Total	19.11	618.23		
Parli				
Unit 6	4.05	128.26	245	138
Unit 7	4.23	123.43	248	140
Unit 8	4.11	121.44	230	145
Total	12.40	373.13		
Chandrapur				
Unit 3	3.57	102.91	165	121
Unit 4	3.53	105.82	162	124
Unit 5	9.04	255.09	427	275
Unit 6	8.53	201.86	410	275
Unit 7	8.65	232.60	406	288
Unit 8	10.07	297.38	455	307
Unit 9	10.84	272.70	498	320
Total	54.23	1468.36		
Paras				
Unit 3	5.09	136.10	236	149
Unit 4	5.51	157.13	252	154
Total	10.60	293.23		
Khaparkheda				
Unit 1	3.81	102.20	170	135
Unit 2	4.55	123.88	208	148
Unit 3	4.02	114.14	171	156
Unit 4	4.28	114.38	193	165
Unit 5	11.20	294.25	485	425
Total	27.86	748.85		
Nasik				
Unit 3	3.30	89.86	162	117
Unit 4	3.13	100.69	143	123
Unit 5	3.23	91.12	162	114
Total	9.66	281.67		
Uran				
All Units	7.34	203.58	378	278
Total	7.34	203.58		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	5.19	0	0
Total	0.00	5.19		
Koyna				
Stage 1-2	6.24	135.40	510	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	16.12	260.87	1012	37
Stage 3	5.23	88.60	320	140
Total	27.58	484.88		
Hydro				
KDPH	0.53	17.82	22	22
VTRNA	0.49	23.34	60	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.00	0.00	0	0
SMLHY_PTN	1.66	54.31	71	68
GHATGHAR	0.54	7.43	125	0
Total	3.22	102.90		
Wind				
Total	57.02	616.79	0	0
Total	57.02	616.79		
CPP				
APML(Mus)	61.49	1837.03	0	0
JSWEL(Mus)	27.68	782.18	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.37	839.06	0	0
SWPGPL-Mus	6.17	342.82	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.08	153.52	218	177
Other(Mus)	6.21	194.13	0	0
JPL	3.77	132.52	224	133
Total	135.76	4281.28		
SOLAR				
Total	19.37	484.68	0	0
Total	19.37	484.68		
Tata				
Trombay 5	8.50	250.87	469	268
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.59	69.58	108	107
Trombay 7B	1.54	42.75	64	64
TATA Hydro	4.72	136.80	421	27
Trombay 8	4.26	118.08	228	129
Total	21.61	618.08		
AEML				
DTPS U-1&2	10.45	291.44	504	294
Total	10.45	291.44		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	151.71	4894.58	MSPGCL Total	189.85	5685.93
			MSPGCL Thml+Gas	159.05	5098.16	Koyna 1,2 & 4 Total	22.35	396.27
			MSPGCL Hydro	30.80	587.78	State Total	434.06	11978.21

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 29/May/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6995	1674	375	9044	2372	6466	0	0	7428	6785	-1857	22375	0	0	22375	3351	435	26161	50.04
2	6987	1439	367	8793	2317	6456	0	0	7303	7222	-1865	22519	0	0	22519	3127	404	26050	50.01
3	6696	1416	286	8398	2538	6025	0	0	7691	7364	-1806	22135	0	0	22135	2935	384	25454	50.02
4	6485	1649	288	8422	2546	5913	0	0	7450	7038	-1801	21739	0	0	21739	2778	379	24896	50.03
5	6283	1566	288	8137	2684	6046	0	0	7417	7005	-1773	21704	0	0	21704	2694	395	24793	49.98
6	6270	1280	290	7840	2688	6323	0	0	7576	7189	-1723	21904	0	0	21904	2685	413	25002	49.97
7	6236	1111	288	7635	2510	6175	0	149	7651	7400	-1708	21706	0	4	21706	2656	455	24817	50.03
8	5807	1098	287	7192	2632	5198	0	676	7606	7715	-1863	21086	0	6	21086	2762	464	24312	50.03
9	5340	903	287	6530	2704	4736	0	1319	8138	8059	-2174	20678	0	0	20678	3095	496	24269	50.08
10	5228	821	285	6334	2338	4794	0	1886	8404	8443	-2378	20898	0	0	20898	3438	519	24855	49.97
11	5228	943	279	6450	2068	4767	0	2243	8671	8666	-2384	21285	0	0	21285	3722	525	25532	49.95
12	5504	1072	281	6857	1900	4803	0	2505	8895	8863	-2443	21956	0	6	21956	3841	529	26326	49.96
13	5946	609	279	6834	1963	4847	0	2531	8926	8679	-2448	21896	0	17	21896	3858	510	26264	49.96
14	5766	492	281	6539	1866	4780	0	2424	8999	8802	-2451	21462	0	17	21462	3779	498	25739	49.95
15	6062	900	281	7243	2012	4776	0	2187	9486	9306	-2485	22547	0	19	22547	3917	492	26956	50.04
16	6514	918	280	7712	1965	5062	0	1743	9424	9201	-2405	22763	0	17	22763	3977	515	27255	50.02
17	6524	1170	281	7975	2342	5263	0	1132	8923	9008	-2360	22830	0	13	22830	3888	530	27248	50.06
18	6762	1110	278	8150	2505	5682	0	508	8402	8286	-2260	22332	0	8	22332	3725	539	26596	50.11
19	6596	665	283	7544	2693	6070	0	67	8179	7776	-2058	21561	0	0	21561	3507	531	25599	50.05
20	6727	1920	286	8933	2512	6001	0	0	7618	7337	-1822	22431	0	0	22431	3475	530	26436	49.98
21	6825	1961	362	9148	2523	6420	0	0	6804	6645	-1613	22597	0	0	22597	3404	526	26527	49.96
22	6898	2032	374	9304	2612	6404	0	0	6479	6247	-1680	22372	0	0	22372	3355	515	26242	49.94
23	7009	2046	378	9433	2434	6377	0	0	6584	6638	-1680	22695	0	0	22695	3391	507	26593	50.03
24	7019	2003	378	9400	2291	6380	0	0	6947	6889	-1725	22763	0	0	22763	3462	472	26697	50.04
MUs	151.71	30.80	7.34	189.85	57.02	135.76	0.00	19.37	191.00	186.56	-48.76	528.23	0.00	0.11	528.23	80.82	11.56	620.62	50.01

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

ELR carried out due to overload of 132KV BBLSR-Rahuri line.

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 29/May/2024

Position as on 6.30 Hrs of 30/May/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	26/07/2024
MSPGCL	Koradi Unit 8	660	28/05/2024	01:14	30/05/2024	05:46	Boiler Tube Leakage	30/05/2024
MSPGCL	Koradi Unit 9	660	28/05/2024	22:12		Continued.	Boiler Tube Leakage	02/06/2024
MSPGCL	Bhusawal Unit 3	210	29/05/2024	02:31		Continued.	Boiler Tube Leakage	31/05/2024
Total Capacity MSPGCL		1775						
IPP								
IPP	SWPGPL U-1	135	27/05/2024	15:35	30/05/2024	04:19	ID Fan Problem	29/05/2024
IPP	SWPGPL U-3	135	28/05/2024	10:14		Continued.	Boiler Tube Leakage	30/05/2024
IPP	RPL(AMT) U-4	270	28/05/2024	18:57		Continued.	Due to ID Fan tripped on high vibration..	30/05/2024
Total Capacity IPP		540						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/08/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/09/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		2635						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	19/05/2024	02:00		Continued.	As per MSEDCL zero schedule.	
MSPGCL	Uran Unit 6	108	29/05/2024	02:00	29/05/2024	19:54	As per MSEDCL zero schedule.	
MSPGCL	Uran Unit 6	108	30/05/2024	02:00		Continued.	As per MSEDCL zero schedule	
Total Capacity MSPGCL		324						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		324						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 29/May/2024

Position as on 6.30 Hrs of 30/May/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 29/May/2024

Statement-VII

Position as on 6.30 Hrs of 30/May/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
AKOLA II - EKTUNI CKT - 2	IntraState	26/05/2024	18:11			T	Tripped on distance protection.(Due to tower
400 KV LINE Outages/Trippings							
CHAKAN - TALEGAON(PG)	InterState	28/05/2024	21:59	29/05/2024	03:16	HT	Emergency outage by powergrid
KORADI - SATPUR	InterState	29/05/2024	10:17	29/05/2024	18:16	PO	for the work of interconnection of PMUs
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVAR bus reactor by new 125 MVAR bus reactor.
CHANDRAPUR 2 - WARORA CKT-1	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
CHANDRAPUR 2 - WARORA CKT-2	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	14/05/2024	12:30			HT	HT for load Management
220 KV PARLI (400 KV)- GIRWALI I/C -2	IntraState	26/05/2024	15:40			T	6 Nos. Tower collapsed (Loc no 36- 41) .
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/220/33 KV 500MVA ICT - 2 @ WARORA	IntraState	20/05/2024	11:25			PO	RELAY TESTING WORK AND ALLIED WORK
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	22/05/2024	17:41			HT	HT for Load management
400/220/33 KV 500 MVA ICT - 3 @ DHULE	IntraState	28/05/2024	10:39	29/05/2024	00:18	PO	Outage required for 501 MVA ICT-3 RRS scheme live trial
400/220KV 167 MVA SPARE ICT @ DHULE	IntraState	28/05/2024	10:41	29/05/2024	00:15	PO	Outage required for 501 MVA ICT-3 RRS scheme live trial
400/220/33 KV 500 MVA ICT - 2 @ NANDED	IntraState	29/05/2024	08:32	29/05/2024	13:50	PO	Pre-monsoon maintenance work.
400/220/33 KV 500 MVA ICT - 2 @ NANDED	IntraState	29/05/2024	08:32	29/05/2024	13:50	PO	Pre-Monsoon maintenance work
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	IntraState	29/05/2024	11:38	29/05/2024	20:44	PO	Wiring & Relay Protection required for RRS Scheme of ICTs
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	IntraState	29/05/2024	11:38	29/05/2024	20:44	PO	Wiring and relay protection required for PRS scheme of ICTs
400/220/33 KV 167 MVA SPARE ICT @ KHAPARKHEDA	IntraState	29/05/2024	11:38			PO	Wiring & Relay Protection required for RRS Scheme of ICTs
400220kv 167MVA SPARE ICT @ DEEPNAGAR	IntraState	29/05/2024	17:04	29/05/2024	18:12	PO	For replacement of nitrogen gas cylinder due to low N2 Pressure alarm appears on CTR NIFPS Panel.
400/220/33KV 315MVA ICT - 3 @ LONIKAND	IntraState	30/05/2024	06:44			PO	DT Work & Bay Maintenance
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
220 KV LINE Outages/Trippings							
HINJEWADI 2 - HINJEWADI 3 CKT - 1	IntraState	24/05/2024	12:34			PO	Attending SF6 Gas Leakage at G-9 Chamber of 'B' phase of 220kV Hinjawadi2 Line 1 bay
EKLAHARE (OCR) - NAVASARI CKT - 2	IntraState	25/05/2024	13:25			HT	For load management
132 kv GHATODI ARNI	IntraState	26/05/2024	15:36			T	6 Nos. Tower collapsed (Loc no 99-104) .
132 KV GHATODI (220 KV) - DIGRAS CKT	IntraState	26/05/2024	15:36			T	6 Nos. Tower collapsed (Loc no 99-104).
PARLI (OLD GCR) - PARLI (PG) CKT 2	IntraState	26/05/2024	15:40			T	6 Nos. Tower collapsed (Loc no 36- 41) .

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 29/May/2024

Statement-VII

Position as on 6.30 Hrs of 30/May/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
LAMBOTI - PANDHARPUR	IntraState	26/05/2024	17:25			T	TOWER COLLAPSED AT LOC.414-419.
LAMBOTI - KARKAMB	IntraState	26/05/2024	17:25			T	TOWER COLLAPSED AT LOC.414-419.
GORAI -MSETCL BORIVALI CKT -2	IntraState	28/05/2024	17:59			T	Bus fault
MAIN BUS - 1 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
GORAI -MSETCL BORIVALI CKT -1	IntraState	28/05/2024	17:59			T	Bus fault
220 KV KALMESHVAR WARUD CKT II	IntraState	29/05/2024	04:01	29/05/2024	04:30	T	Distance Protection
BOISAR II - BOISAR (PG) CKT - 1	IntraState	29/05/2024	05:33	29/05/2024	09:12	PO	work for replacement of existing 0.4 ACSR Zebra Conductor and all its Hardware by equivalent CCC HTLS Conductor and suitable Hardware for 220kV Boisar - PGCIL (Dead Line). Outage required of 220kV PGCIL - Boisar Line No. 1 for safety purpose only.
MALHARPETH SATARA MIDC	IntraState	29/05/2024	07:03	29/05/2024	09:02	PO	Stringing of Earth Wire from Loc No.48 to 52
220 KV KAULEWADA-KORADI 2 CKT - II	IntraState	29/05/2024	07:33	29/05/2024	13:09	PO	Tan Delta measurement
WARDHA - WARDHA RLY TSS 2	IntraState	29/05/2024	08:45	29/05/2024	11:38	PO	Stackwise IR measurement of LA
KHAPARKHEDA-AMBAZARI-I	IntraState	29/05/2024	10:09	29/05/2024	11:57	T	Distance Protection
220 KV DONDAICHA - DHULE (400 KV) CKT	IntraState	29/05/2024	10:41	29/05/2024	13:03	PO	To attend Red Hot
URAN - ONGC URAN	IntraState	29/05/2024	11:07	29/05/2024	18:54	PO	For A/R schemes testing in new distance relay at 220kV ONGC (Uran) S/S.
220 KV GIRWALI (400 KV) -PARLI U-8 CKT	IntraState	29/05/2024	12:53	29/05/2024	17:03	PO	OPGW tightening work
NEW KOYNA - NIWALI	IntraState	29/05/2024	14:49	29/05/2024	19:39	PO	Diagnostic testing & Relay testing work , Routine maint. Work
220 KV KHAPARKHEDA 2 (NEW) - KANHAN CKT	IntraState	29/05/2024	15:24	29/05/2024	19:58	T	Distance Protection
BOMBAY DYEING - SAHARA	IntraState	29/05/2024	15:52	29/05/2024	19:12	PO	Replacement of string insulators at Loc No. 127 & 128.
TALANDGE - ICHALKARANJI 2	IntraState	29/05/2024	17:49	30/05/2024	00:06	PO	Retrofitting of O/C E/F Back up relay
KHAPARKHEDA-KALMESHVAR	IntraState	29/05/2024	18:07	29/05/2024	20:33	HT	Outage on Kanhan-Khaperkheda line
BUS SECTION-6 @ TROMBAY	IntraState	30/05/2024	00:50			PO	1) 220KV Main Bus-5 Bus bar protection panel testing. 2) 220KV MB-5 Bus CVT Testing 3) 220KV BS-5 Main bus-5 side GOD maintenance. 4) 220KV GT-6.2 29A GOD dismantling in view of upcoming reactor project. 5) 220KV TC-6 29A GOD maintenance 6) 220KV TC-7/TV-1(KVTL) 29A GOD Maintenance 7) 220kv TD-6 29A GOD Maintenance
PALGHAR - NALASOPARA	IntraState	30/05/2024	05:10			PO	Replacement of Insulator String Identified in PID.
220 KV ICT Outages/Trippings							
220/33kV 125 MVA TF 2 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
220/132 KV 100 MVA ICT 1 @ PARANDA	IntraState	29/05/2024	12:10	29/05/2024	15:20	PO	Pre Mansoon maintenance work
100 MVA 220/132 KV ICT - II @ JALKOT	IntraState	29/05/2024	12:20	29/05/2024	14:27	PO	Maintenance work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 29/May/2024

Statement-VII

Position as on 6.30 Hrs of 30/May/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/33 KV 25 MVA T/F 1 @ JATH	IntraState	29/05/2024	12:56	29/05/2024	16:40	PO	33kV LV circuit breaker Overhauling Work
220/132 KV 100 MVA ICT 2	IntraState	29/05/2024	14:00	29/05/2024	15:37	PO	Pre-Monsoon maintenance work
220/33 KV 25 MVA T/F 2 @ JATH	IntraState	29/05/2024	18:20	29/05/2024	21:56	PO	33kV LV Circuit breaker Overhauling Work
220/100 KV 100 MVA ICT 1 @ VASAI-II	IntraState	30/05/2024	02:05	30/05/2024	06:34	PO	For Premonsoon maintenance work.
132 KV LINE Outages/Trippings							
132KV RENAPUR- TWENTY ONE SUGAR AT LATUR	IntraState	26/05/2024	16:19			T	TOWER COLLAPSED AT LOC.11.
KANHAN-PENCH	IntraState	29/05/2024	09:05	29/05/2024	16:28	PO	for testing of switchyard elements

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage