

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 30/May/2023 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	144.890	4880.990	1) Gujrat	-2.173	-92.526
2) Hydro	41.090	700.669	2) Madhya Pradesh	7.709	219.524
3) Gas	5.133	157.429	3) Chattisgarh	5.400	155.670
Total MSPGCL	191.113	5739.088	4) Maharashtra	209.623	6044.268
B) 1) APLM	75.560	1787.938	5) Goa (Amona)	-1.623	-38.111
2) JSWEL	26.362	652.112	Total	218.936	6288.825
3) VIPL	0.000	0.000	a) Mumbai Schedule	40.978	1178.687
4) RPL(AMT)	30.700	748.402	b) Mumbai Drawl	46.115	1295.015
5) SWPGPL	8.988	300.752	c) MSEDCL Bilateral *	87.659	2909.493
6) Other IPP	3.048	262.578	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	40.978	1178.593
C) 1) TPCL Thermal	13.172	349.391	Include PX	0.000	0.000
2) TPCL Hydro	6.314	146.524	Standby	0.000	0.094
3) TPCL Gas	1.732	66.088	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.305	302.085	1) MSEDCL	526.029	15246.497
D) STATE			2) Mumbai Discoms	77.638	2159.103
1) Thermal	313.025	9284.248	3) Other Discoms	10.502	309.769
(A1+C1+C4+(B1-B6))			TOTAL STATE	614.169	17715.369
2) Hydro (A2+C2)	47.404	847.193			
3) Gas (A3+B7+C3)	6.865	223.517			
4) Wind	11.850	591.139			
6) SOLAR	16.089	480.447			
TOTAL STATE	395.233	11426.544			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 15 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 7 Hrs
MSPGCL Thermal	5920	6048	6219	5864
MSPGCL Hydro	1853	1491	1875	1614
MSPGCL Gas	202	203	214	222
MSPGCL Total Generation	7975	7742	8308	7700
Central Sector Receipt	9880	9954	8501	9102
WIND	146	555	906	276
CPP / IPP Thermal	5861	5896	6210	6072
CPP / IPP Gas	0	0	0	0
SOLAR	2090	1739	0	166
Exchange with Mumbai	-2516	-2431	-1787	-1597
MSEDCL DEMAND MET	22957	22998	21663	21304
Load Shedding	0	0	0	0
MSEDCL DEMAND	22957	22998	21663	21304
TPCL GENERATION	698	872	1207	518
AEML GENERATION	489	468	321	409
MUMBAI DEMAND	3703	3771	3315	2524
OTHER DISCOM DEMAND	479	457	475	416
STATE DEMAND MET	27139	27226	25453	24243
STATE DEMAND	27139	27226	25453	24243
Frequency (Hz)	50.06	49.98	50.03	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.31 Hz at 11.02 Hrs	49.58 Hz at 12.40 Hrs	50.01	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 30/May/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.46	114.40	160	0
Unit 8	0.00	326.28	0	0
Unit 9	0.02	366.34	18	0
Unit 10	12.49	299.88	558	475
Total	14.97	1106.89		
Bhusawal				
Unit 3	3.49	102.42	150	140
Unit 4	10.10	254.71	445	360
Unit 5	10.88	267.82	470	440
Total	24.47	624.94		
Parli				
Unit 6	2.15	104.74	247	0
Unit 7	5.54	122.64	249	180
Unit 8	4.44	135.36	207	148
Total	12.12	362.73		
Chandrapur				
Unit 3	3.49	107.63	160	117
Unit 4	3.67	98.85	156	142
Unit 5	0.00	170.06	0	0
Unit 6	9.53	277.38	406	355
Unit 7	9.82	282.32	422	386
Unit 8	11.72	299.34	497	480
Unit 9	11.56	330.54	499	462
Total	49.79	1566.12		
Paras				
Unit 3	4.87	143.45	218	161
Unit 4	5.17	150.89	245	177
Total	10.04	294.34		
Khaparkheda				
Unit 1	2.90	90.18	140	105
Unit 2	3.27	86.02	143	129
Unit 3	3.94	121.48	185	115
Unit 4	4.32	115.32	187	167
Unit 5	11.29	279.34	480	462
Total	25.71	692.32		
Nasik				
Unit 3	0.00	25.27	0	0
Unit 4	3.87	120.67	175	137
Unit 5	3.91	87.70	168	158
Total	7.79	233.64		
Uran				
All Units	5.13	157.43	228	201
Total	5.13	157.43		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.07	1.07	21	0
Total	0.07	1.07		
Koyna				
Stage 1-2	7.56	147.52	510	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	22.06	323.40	1007	500
Stage 3	7.04	104.55	320	210
Total	36.67	575.47		
Hydro				
KDPH	0.52	19.34	22	21
VTRNA	1.12	31.48	60	0
TILLARI	0.46	3.99	58	0
BHIRA T.R.	0.42	8.64	80	0
SMLHY_PTN	1.71	59.77	82	63
GHATGHAR	0.13	0.91	63	0
Total	4.35	124.13		
Wind				
Total	11.85	591.14	0	0
Total	11.85	591.14		
CPP				
APML(Mus)	75.56	1787.94	0	0
JSWEL(Mus)	26.36	652.11	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	30.70	748.40	0	0
SWPGPL-Mus	8.99	300.75	0	0
Dhariwal	0.00	16.14	0	0
IEPL	0.00	116.69	0	0
Other(Mus)	3.05	129.75	0	0
Total	144.66	3751.78		
SOLAR				
Total	16.09	480.45	0	0
Total	16.09	480.45		
Tata				
Trombay 5	8.64	228.24	442	268
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.18	38.48	108	0
Trombay 7B	0.56	27.61	64	0
TATA Hydro	6.31	146.52	441	101
Trombay 8	4.53	121.15	232	129
Total	21.22	562.00		
AEML				
DTPS U-1&2	10.30	302.08	502	291
Total	10.30	302.08		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	144.89	4880.99	MSPGCL Total	191.11	5739.09
			MSPGCL Thml+Gas	150.02	5038.42	Koyna 1,2 & 4 Total	29.63	470.92
			MSPGCL Hydro	41.09	700.67	State Total	395.23	11426.54

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 30/May/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5922	2018	219	8159	600	6224	0	0	7996	8260	-1509	21345	884	146	22229	3180	390	25798	50.02
2	5844	2011	218	8073	591	6216	0	0	8125	8324	-1382	21471	831	134	22302	2968	351	25621	50.04
3	5871	1950	220	8041	502	6187	0	0	8153	8631	-1445	21566	558	76	22124	2800	350	25274	50.07
4	5865	1916	219	8000	477	6187	0	0	7936	8422	-1386	21351	451	45	21802	2663	349	24814	50.06
5	5849	1525	221	7595	460	6168	0	0	9034	9086	-1424	21538	0	0	21538	2568	346	24453	50.07
6	5804	1511	221	7536	284	6165	0	10	9352	9394	-1420	21577	0	19	21577	2565	391	24534	50.01
7	5864	1614	222	7700	276	6072	0	166	9100	9102	-1597	21304	0	2	21304	2524	416	24243	49.98
8	5979	1724	228	7931	186	5793	0	611	8624	9017	-1788	21313	0	0	21313	2646	436	24396	49.98
9	5987	1745	225	7957	180	5803	0	1170	8728	8687	-1987	21341	0	23	21341	2972	469	24782	50.02
10	6025	1929	209	8163	152	5774	0	1607	8965	9369	-2171	22414	0	45	22414	3336	481	26230	49.96
11	5926	1571	208	7705	137	5795	0	2017	9545	9811	-2446	22541	0	225	22541	3608	477	26627	50.10
12	5920	1853	202	7975	146	5861	0	2090	9460	9880	-2516	22957	0	376	22957	3703	479	27139	50.06
13	5954	1338	210	7502	162	5865	0	2126	10211	9723	-2459	22458	0	297	22458	3696	462	26615	49.73
14	6036	1310	203	7549	195	5907	0	2068	10190	10168	-2526	22914	0	138	22914	3642	446	27003	49.95
15	6048	1491	203	7742	555	5896	0	1739	10048	9954	-2431	22998	0	195	22998	3771	457	27226	49.98
16	5955	1424	203	7582	386	5343	0	1364	10869	10648	-2328	22532	0	148	22532	3846	463	26841	50.03
17	6108	1894	203	8205	548	5977	0	778	9251	9696	-2291	22430	0	36	22430	3765	483	26678	50.10
18	6255	1533	201	7989	1052	6176	0	301	9459	9432	-2427	22029	0	0	22029	3580	494	26103	50.03
19	6284	1143	202	7629	898	6155	0	42	9118	8746	-2182	20789	0	0	20789	3362	499	24650	50.04
20	6219	1875	214	8308	906	6210	0	0	8247	8501	-1787	21663	0	0	21663	3315	475	25453	50.03
21	6257	1966	216	8439	926	6230	0	0	7937	8102	-1723	21508	0	0	21508	3264	466	25238	50.05
22	6296	2004	216	8516	798	6215	0	0	7847	8304	-1691	21689	0	0	21689	3225	453	25367	50.01
23	6295	1960	224	8479	827	6206	0	0	8263	8632	-1595	22103	138	13	22241	3279	447	25966	49.95
24	6327	1784	226	8337	606	6233	0	0	8539	9048	-1604	22199	597	61	22796	3360	421	26577	49.92
MUs	144.89	41.09	5.13	191.11	11.85	144.66	0.00	16.09	215.00	218.94	-46.11	526.03	3.46	1.98	529.49	77.64	10.50	617.63	50.01

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1)ELR done at 220KV Nasik GCR S/S due to overloading of 220KV Nasik-BBLR 1&2 Line.2)DLS done as per instructions from 220 kV Baramati due to overloading of 220 KV Jejuri-Baramati line.3)DLS was implemented as per the 400KV Lonikand-I S/s due to State overdrawal.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 30/May/2023

Position as on 6.30 Hrs of 31/May/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	23/07/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Material replacement work.	01/03/2024
MSPGCL	Uran Unit 6	108	10/05/2023	02:00	31/05/2023	17:00	Zero Schedule.	
MSPGCL	Nasik Unit 3	210	20/05/2023	08:45		Continued.	Boiler Tube Leakage(under tolling from 22.25Hrs DT. 20-5-2023)	
MSPGCL	Chandrapur Unit 5	500	22/05/2023	19:00		Continued.	Stator Earth Fault	27/06/2023
IPP	IEPL Unit 1	270	24/05/2023	20:10		Continued.	Clinker formation in furnace	04/06/2023
MSPGCL	Koradi Unit 6	210	27/05/2023	08:57	30/05/2023	06:16	Flame Failure	
MSPGCL	Parli Unit 6	250	29/05/2023	00:46	30/05/2023	11:29	Boiler Tube Leakage	
IPP	SWPGPL U-1	135	29/05/2023	03:57		Continued.	ID Fan Problem	01/06/2023
MSPGCL	Koradi Unit 8	660	29/05/2023	05:36		Continued.	Boiler Tube Leakage	02/06/2023
MSPGCL	Koradi Unit 9	660	30/05/2023	00:08		Continued.	Boiler Tube Leakage	01/06/2023
TPC-G	Trombay 7A	120	30/05/2023	05:14	30/05/2023	15:05	Gas Skid Trip	
TPC-G	Trombay 7B	60	30/05/2023	05:28	30/05/2023	18:08	Gas Skid Trip	
MSPGCL	Parli Unit 6	250	30/05/2023	11:58	30/05/2023	13:50	Flame Failure	
MSPGCL	Koyana STG-IV Unit-3	250	30/05/2023	23:25	31/05/2023	00:00	Generator oil vapour asperator control fault.	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 30/May/2023

Statement-VII

Position as on 6.30 Hrs of 31/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
TIE BAY (403) OF KHADKA CKT - 2 @ DEEPNAGAR	IntraState	29/05/2023	11:43	31/05/2023	21:33	PO	For servicing & overhauling of 400 kV AREVA make Tie C.B.(403) Mechanism
400 KV MAINBAY Outages/Trippings							
MAIN BAY (404) OF ICT - 2 @ JEJURI	IntraState	30/05/2023	16:04	30/05/2023	16:47	EO	For SF6 gas filling work in B Ph pole
400 KV LINE Outages/Trippings							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
DHULE - KHANDWA CKT - 2	InterState	30/05/2023	08:42	30/05/2023	19:26	HT	PLANNED OUTAGE VAILED AT 400KV KHANDWA END
PADGHE - TARAPUR CKT - 2	InterState	30/05/2023	15:37	30/05/2023	17:08	HT	H/T due to sparking observed.
400KV RPL-AKOLA2 CKT 1	InterState	30/05/2023	16:01	30/05/2023	18:02	T	TRIPPED ON DISTANCE PROTECTION
DHULE - SSNNL CKT - 1	InterState	31/05/2023	09:45	31/05/2023	16:36	PO	For Replacement of Corona ring & tightening of Loose hardware.400 KV Dhule-SSNNL CKT 2 A/R switch will be kept on Non auto mode.
LAMBOTI - SOLAPUR (PG)	InterState	31/05/2023	16:36		Continued.	PO	Hardware tieghtning and washing
CHANDRAPUR GCR - CHANDRAPUR HVDC - 1	IntraState	20/05/2023	13:31			PO	1. Replacement of CB with new Siemens make Quad CB along with its commissioning and testing. "400KV HVDC CKT-1" will be in service via 400KV TBC-2.
DABHOL - NEW KOYNA CKT - 2	IntraState	22/05/2023	13:26			PO	Dismantling of exisging tilted old tower at location no 94 and erection of new tower (B+9ST) with foundation and stringing of conductor.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	23/05/2023	09:46			HT	For load management
KHADKA- DEEPNAGAR CKT 2	IntraState	25/05/2023	10:02				Servicing &overhauling of 400kv areva make kdk ckt-2 main c.b. mechanism.
BABHALESHWAR - PADGHE CKT - 2	IntraState	31/05/2023	02:54	31/05/2023	05:41	EO	To replaced the broken Y-ph CVT clamp
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 2 @ NAGOTHANE	IntraState	30/05/2023	08:00	30/05/2023	16:10	T	TRIPPED ON relay indication 86-1,86-2.
400/220/33 KV 500 MVA ICT - 3 @ PARLI	IntraState	30/05/2023	08:53	30/05/2023	18:12	PO	Premonsoon maintenance & testing work.
400/220 KV 500 MVA ICT - 5 @ PADGHE	IntraState	30/05/2023	14:19	30/05/2023	15:03	T	TRIPPED ON LINE DIFFERENTIAL PROTECTION.
220 KV TIEBAY Outages/Trippings							
TBC @ LONIKAND-1	IntraState	29/05/2023	10:20	30/05/2023	17:20	PO	220kV T.B.C Bay C.B Overhauling work
220 KV TBC Outages/Trippings							
TBC @ KADEGAON	IntraState	31/05/2023	10:57	31/05/2023	12:22	PO	220kV bus isolator (29B) alignment work by hot line method
220 KV LINE Outages/Trippings							

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 30/May/2023

Statement-VII

Position as on 6.30 Hrs of 31/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55			HT	For load management
AAREY - AEML SAKI CKT - 1	IntraState	28/05/2023	17:23			T	Tripped on Differential protection.
KUMBHARGAON-BHOKAR CKT 2	IntraState	30/05/2023	02:03	30/05/2023	02:32	T	Distance protection operated.
VARKUTI- HIWARWADI	IntraState	30/05/2023	08:22	30/05/2023	12:00	PO	Cold line washing work Loc No.166-200
NERLE - PEDAMBE	IntraState	30/05/2023	08:35	30/05/2023	20:05	EO	For replacement of damaged conductor at loc no 37 middle and bottom ph and loc no 38-top ph both side middle ph and bottom ph
LAMBOTI - TULJAPUR CKT - 1	IntraState	30/05/2023	09:08	30/05/2023	17:20	PO	Outage is required for Tightening of Jumper & fixing of missing Nut Bolt to Jumper at various Tension location.
MIRAJ - ICHALKARANJI	IntraState	30/05/2023	12:07	30/05/2023	17:34	EO	Dismantling of old tower at Loc.No.29A
WARORA-BHUGAON CKT - 2	IntraState	30/05/2023	13:05	30/05/2023	16:13	EO	LBB protection operation.
PADGHE - TEMGHAR - 1	IntraState	30/05/2023	14:19	30/05/2023	15:33	T	TRIPPED ON DISTANCE PROTECTION.
NIGADE- PETH LINE	IntraState	30/05/2023	16:10	30/05/2023	18:02	T	TRIPPED ON D/P
PADGHE - NALASOPARA	IntraState	30/05/2023	19:34	30/05/2023	21:39	EO	For work of removing of Shed patra hanged on Y ph of said line to avoid tripping/breakdown of line.
MAIN BUS - 1 @ AAREY	IntraState	30/05/2023	23:29	31/05/2023	01:23	PO	Charging of 220kV Aarey - Goregaon line 1 after shifting from AIS Bay 01 to NEW GIS Bay no 17. Line will be charged via 220kV Aarey- AEML Borivali Line. Work to be executed under MERC approved 220kV AIS to GIS Conversion Scheme.
VERSOVA - GHODBUNDER	IntraState	31/05/2023	01:13	31/05/2023	06:55	PO	Erection of U-Girder @ LOC P145 -146 LHS along metro line 9 near silver park, Mira Road. Outage proposed on behalf on MMRDA for Metro 9 project work.
PALGHAR - PANCHALI TSS	IntraState	31/05/2023	01:52	31/05/2023	07:08	PO	Replacement of Old rusted disc insulator with porcelain long rod insulator at various locations.
BOISAR - VERSOVA	IntraState	31/05/2023	07:26	31/05/2023	09:37	PO	outage for safety purpose ,for NHSRCL work
220 KV TADALI - MIDC CHANDRAPUR CKT	IntraState	31/05/2023	07:58	31/05/2023	13:30	HT	Diagnostic testing and allied bay maintenance work.
AMBAZARI - KARANJA CKT	IntraState	31/05/2023	08:47	31/05/2023	19:37	HT	Putting hv insulations tape between loc 2 & 3 and other allied works.
CHIKHALI-JALNA I	IntraState	31/05/2023	11:40	31/05/2023	22:45	HT	For replacement of damaged b-phase conductor span between loc.no. 140 to 145.
URAN - APTA 2	IntraState	31/05/2023	13:58	31/05/2023	17:03	T	TRIPPED ON DISTANCE PROTECTION.
SIEMENS - RELIANCE GIS	IntraState	31/05/2023	15:35	31/05/2023	18:47	EO	for attending Hot Spot at B-ph GIS Bushing clamp
MAIN BUS - 1 @ AAREY	IntraState	31/05/2023	17:52	31/05/2023	18:33	T	Tripped. Reason awaited
MAIN BUS - 2 @ AAREY	IntraState	31/05/2023	17:52	31/05/2023	18:31	T	tripped. reason awaited
URSE-CHINCHWAD	IntraState	31/05/2023	17:56		Continued.	T	Tripped on distance protection
220 KV ICT Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 30/May/2023

Statement-VII

Position as on 6.30 Hrs of 31/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220 / 110 / 22kv 250 MVA ICT 2 @ SALSETTE	IntraState	10/11/2022	10:35			EO	For attending to abnormal Nosie from ICT
220/132 KV 200 MVA ICT 1	IntraState	30/05/2023	08:07	30/05/2023	10:51	PO	Pre-monsoon maintenance work.
220/100 KV 200 MVA ICT 1 @ KOLSHET	IntraState	30/05/2023	11:06	30/05/2023	12:31	PO	Premonsoon Maint.Work
220/132-110 KV 100MVA ICT No-02 @ OGLEWADI	IntraState	30/05/2023	11:15	30/05/2023	16:56	PO	Retrofitting of Aux. relays required for separation of Aux protection of differential relay
220/132 KV 200 MVA ICT 1 @ BEED	IntraState	30/05/2023	11:25	30/05/2023	15:15	PO	Pre-monsoon maintenance work.
220/100 KV 200 MVA ICT 2 @ KOLSHET	IntraState	30/05/2023	12:38	30/05/2023	14:04	PO	Premonsoon Maint.Work
220/100 KV 200 MVA ICT 1 @ PADGHE	IntraState	30/05/2023	14:19	30/05/2023	16:19	T	tripped on WTI and OTI PROTECTION
220/132 KV 200 MVA ICT 2	IntraState	31/05/2023	07:57	31/05/2023	16:50	HT	Alignment work of 132kv bus2 isolator(iso bus side jumper remerging and connecting work will be carried out by hlu nagpur; premonsoon maintenance work; dignostic testing.
220/132 KV 200 MVA ICT 2	IntraState	31/05/2023	08:07	31/05/2023	10:42	HT	Pre- monsoon maintenance.
220/132 KV 200 MVA ICT 2	IntraState	31/05/2023	08:13	31/05/2023	13:45	HT	For pre-monsoon maintenance work and bay maint work.
220/132-110 KV 100 MVA ICT 2	IntraState	31/05/2023	08:19	31/05/2023	18:36	PO	OLTC overhauling & Q.M work
220/132 KV 100 MVA ICT 2	IntraState	31/05/2023	08:23	31/05/2023	14:45	HT	IR measurement of lv bay r ph la and pre monsoon maintenace work.
220/132KV 200MVA ICT 6 @ EKLAHARE (GCR)	IntraState	31/05/2023	08:43	31/05/2023	12:33	PO	Premonsoon maintenance work
220/132 KV 200 MVA ICT 2 @ BEED	IntraState	31/05/2023	09:57	31/05/2023	11:21	HT	For premansoon maint. work & grtly. maint. work.
100 MVA 220/132 KV ICT - II	IntraState	31/05/2023	10:00	31/05/2023	12:55	HT	Pre-mansoon maintenance work 2. replacement of damaged control cable from elay panel to m.b.
220/132KV 200MVA PTR 1 @ LONAND	IntraState	31/05/2023	10:05	31/05/2023	17:24	PO	Premonsoon and quarterly maintenance work
220/132 KV 200 MVA ICT 2@ BALE(SOLAPUR)	IntraState	31/05/2023	11:55	31/05/2023	14:02	PO	Outage is required for Tan delta testing
220/132KV 100MVA ICT 1 @ BARAMATI	IntraState	31/05/2023	16:52	31/05/2023	18:35	EO	To attain oil leakage of R-ph HV Bushing
132 KV LINE Outages/Trippings							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage