

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 30/May/2024 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	167.835	5062.413	1) Gujrat	1.498	4.108
2) Hydro	27.234	615.009	2) Madhya Pradesh	2.830	139.007
3) Gas	7.315	210.896	3) Chattisgarh	1.100	104.820
Total MSPGCL	202.384	5888.318	4) Maharashtra	187.198	5572.925
B) 1) APLM	67.417	1904.450	5) Goa (Amona)	-2.428	-61.039
2) JSWEL	28.500	810.682	Total	190.198	5759.821
3) VIPL	0.000	0.000	a) Mumbai Schedule	43.957	1323.605
4) RPL(AMT)	25.580	864.644	b) Mumbai Drawl	48.014	1371.868
5) SWPGPL	8.295	351.118	c) MSEDCL Bilateral *	87.205	2471.500
6) Other IPP	14.904	495.080	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	43.957	1323.605
C) 1) TPCL Thermal	13.847	382.792	Include PX	0.000	0.000
2) TPCL Hydro	4.905	141.709	Standby	0.000	0.000
3) TPCL Gas	4.128	116.457	H) ENERGY CATERED (MUs)		
4) AEML Thermal	11.355	302.796	1) MSEDCL	534.713	15511.920
D) STATE			2) Mumbai Discoms	82.249	2315.616
1) Thermal	337.733	10173.975	3) Other Discoms	11.957	349.207
(A1+C1+C4+(B1-B6))			TOTAL STATE	628.919	18176.743
2) Hydro	32.139	756.718			
(A2+C2)					
3) Gas	11.443	327.353			
(A3+B7+C3)					
4) Wind	38.203	654.997			
6) SOLAR	19.203	503.885			
TOTAL STATE	438.721	12416.928			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 8 Hrs
MSPGCL Thermal	6693	7092	7259	6912
MSPGCL Hydro	462	726	1450	505
MSPGCL Gas	281	280	287	287
MSPGCL Total Generation	7436	8098	8996	7704
Central Sector Receipt	9265	9069	7223	8073
WIND	867	1324	2477	959
CPP / IPP Thermal	5068	6183	6392	6200
CPP / IPP Gas	0	0	0	0
SOLAR	2451	1757	0	666
Exchange with Mumbai	-2350	-2470	-1918	-1737
MSEDCL DEMAND MET	22199	23431	22615	21364
Load Shedding	0	0	0	0
MSEDCL DEMAND	22199	23431	22615	21364
TPCL GENERATION	1020	1089	1149	670
AEML GENERATION	503	504	455	430
MUMBAI DEMAND	3873	4063	3522	2837
OTHER DISCOM DEMAND	538	530	555	501
STATE DEMAND MET	26610	28024	26692	24702
STATE DEMAND	26610	28024	26692	24702
Frequency (Hz)	50.01	50.06	50.03	50.03

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.23 Hz at 18.03 Hrs	49.82 Hz at 02.33 Hrs	50.02	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 30/May/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.50	112.46	194	179
Unit 8	8.78	251.08	575	0
Unit 9	0.00	369.60	0	0
Unit 10	13.26	404.52	600	510
Total	26.55	1137.65		
Bhusawal				
Unit 3	0.00	79.18	0	0
Unit 4	10.68	275.88	480	345
Unit 5	10.60	284.46	490	365
Total	21.28	639.52		
Parli				
Unit 6	4.82	133.08	244	148
Unit 7	4.91	128.34	248	140
Unit 8	4.74	126.18	233	145
Total	14.46	387.59		
Chandrapur				
Unit 3	3.70	106.60	162	132
Unit 4	3.74	109.56	162	130
Unit 5	9.27	264.36	428	280
Unit 6	8.87	210.73	410	275
Unit 7	9.11	241.71	420	302
Unit 8	10.39	307.77	460	400
Unit 9	11.46	284.17	500	446
Total	56.54	1524.90		
Paras				
Unit 3	5.35	141.45	241	191
Unit 4	5.79	162.92	257	214
Total	11.14	304.37		
Khaparkheda				
Unit 1	3.81	106.01	165	150
Unit 2	4.55	128.43	206	159
Unit 3	3.71	117.84	173	0
Unit 4	4.36	118.74	192	165
Unit 5	11.25	305.50	495	441
Total	27.68	776.53		
Nasik				
Unit 3	3.50	93.36	169	120
Unit 4	3.23	103.92	145	120
Unit 5	3.45	94.57	165	117
Total	10.18	291.85		
Uran				
All Units	7.32	210.90	377	278
Total	7.32	210.90		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	5.19	0	0
Total	0.00	5.19		
Koyna				
Stage 1-2	6.49	141.90	505	45

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	13.49	274.36	1008	0
Stage 3	4.35	92.96	320	0
Total	24.34	509.21		
Hydro				
KDPH	0.53	18.35	22	22
VTRNA	0.56	23.91	60	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.00	0.00	0	0
SMLHY_PTN	1.61	55.92	71	62
GHATGHAR	0.19	7.62	125	0
Total	2.90	105.80		
Wind				
Total	38.20	655.00	0	0
Total	38.20	655.00		
CPP				
APML(Mus)	67.42	1904.45	0	0
JSWEL(Mus)	28.50	810.68	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.58	864.64	0	0
SWPGPL-Mus	8.30	351.12	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.13	158.64	217	211
Other(Mus)	5.93	200.07	0	0
JPL	3.84	136.37	207	133
Total	144.70	4425.97		
SOLAR				
Total	19.20	503.88	0	0
Total	19.20	503.88		
Tata				
Trombay 5	9.20	260.07	468	269
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.59	72.17	108	108
Trombay 7B	1.54	44.28	64	64
TATA Hydro	4.90	141.71	332	61
Trombay 8	4.64	122.72	227	130
Total	22.88	640.96		
AEML				
DTPS U-1&2	11.36	302.80	504	386
Total	11.36	302.80		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	167.84	5062.41	MSPGCL Total	202.38	5888.32
			MSPGCL Thml+Gas	175.15	5273.31	Koyna 1,2 & 4 Total	19.98	416.26
			MSPGCL Hydro	27.23	615.01	State Total	438.72	12416.93

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 30/May/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7073	1658	377	9108	2219	6407	0	0	7633	7250	-1871	22672	0	0	22672	3366	441	26479	50.00
2	6983	1318	366	8667	2089	6410	0	0	7783	7374	-1851	22273	0	0	22273	3152	416	25841	49.97
3	6934	1304	288	8526	1878	6364	0	0	7608	7405	-1665	22104	0	0	22104	2973	404	25481	49.93
4	6890	1560	289	8739	1675	6303	0	0	7465	7390	-1741	21971	0	0	21971	2828	395	25194	50.00
5	6851	1702	289	8842	1436	6249	0	0	7286	7333	-1585	21861	0	0	21861	2760	414	25035	50.03
6	6822	1715	291	8828	1276	6334	0	2	7525	7623	-1537	22102	0	0	22102	2733	424	25259	50.04
7	6918	1516	289	8723	905	6336	0	165	8029	7819	-1547	21928	0	4	21928	2714	473	25115	50.05
8	6912	505	287	7704	959	6200	0	666	8295	8073	-1737	21364	0	5	21364	2837	501	24702	50.03
9	6649	435	283	7367	1013	5535	0	1316	8624	8730	-2089	21356	0	2	21356	3127	516	24999	50.05
10	7080	199	282	7561	980	5436	0	1908	8975	8511	-2201	21666	0	0	21666	3480	529	25675	50.01
11	6483	572	278	7333	925	4979	0	2260	9373	9248	-2282	21933	0	0	21933	3756	530	26219	49.99
12	6693	462	281	7436	867	5068	0	2451	9462	9265	-2350	22199	0	1	22199	3873	538	26610	50.01
13	6460	661	281	7402	921	4981	0	2486	9308	8988	-2348	21892	0	6	21892	3895	538	26325	50.01
14	6605	606	281	7492	989	4926	0	2402	9039	8889	-2353	21821	0	9	21821	3845	524	26190	50.02
15	6990	804	280	8074	1143	5602	0	2157	9148	8911	-2462	22890	0	6	22890	3991	535	27416	50.09
16	7092	726	280	8098	1324	6183	0	1757	9198	9069	-2470	23431	0	8	23431	4063	530	28024	50.06
17	7327	976	280	8583	1618	6343	0	1081	8600	8470	-2292	23262	0	11	23262	3959	541	27762	50.02
18	7299	951	282	8532	1951	6327	0	502	8398	8084	-2172	22670	0	6	22670	3779	554	27003	50.02
19	7221	852	283	8356	2407	6256	0	50	8039	7721	-2100	22138	0	0	22138	3557	552	26247	50.06
20	7259	1450	287	8996	2477	6392	0	0	7619	7223	-1918	22615	0	0	22615	3522	555	26692	50.03
21	7380	1723	360	9463	2413	6438	0	0	6876	6537	-1827	22489	0	0	22489	3474	535	26498	50.05
22	7357	1630	370	9357	2418	6517	0	0	6594	6496	-1804	22450	0	0	22450	3450	534	26434	50.06
23	7299	1850	367	9516	2229	6549	0	0	6786	6816	-1867	22735	0	0	22735	3518	508	26761	50.03
24	7258	2059	364	9681	2091	6561	0	0	7324	6973	-1945	22889	0	0	22889	3597	472	26958	50.02
MUs	167.84	27.23	7.31	202.38	38.20	144.70	0.00	19.20	194.99	190.20	-48.01	534.71	0.00	0.06	534.71	82.25	11.96	628.92	50.02

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1)132 kV BBLR TO Rahuri line over Load Alarm 488 AMP/102.10 MW at 132 kV Rahuri s/stn

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 30/May/2024

Position as on 6.30 Hrs of 31/May/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	26/07/2024
MSPGCL	Koradi Unit 8	660	28/05/2024	01:14	30/05/2024	05:46	Boiler Tube Leakage	30/05/2024
MSPGCL	Koradi Unit 9	660	28/05/2024	22:12		Continued.	Boiler Tube Leakage	02/06/2024
MSPGCL	Bhusawal Unit 3	210	29/05/2024	02:31		Continued.	Boiler Tube Leakage	31/05/2024
MSPGCL	Khaparkheda Unit 3	210	30/05/2024	22:20	31/05/2024	04:02	Due to furnace draft high.	
Total Capacity MSPGCL		1985						
IPP								
IPP	SWPGPL U-1	135	27/05/2024	15:35	30/05/2024	04:19	ID Fan Problem	29/05/2024
IPP	SWPGPL U-3	135	28/05/2024	10:14	31/05/2024	04:06	Boiler Tube Leakage	30/05/2024
IPP	RPL(AMT) U-4	270	28/05/2024	18:57		Continued.	Due to ID Fan tripped on high vibration..	28/06/2024
Total Capacity IPP		540						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/08/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/09/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		2845						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	19/05/2024	02:00		Continued.	As per MSEDCL zero schedule.	
MSPGCL	Uran Unit 6	108	30/05/2024	02:00	30/05/2024	19:53	As per MSEDCL zero schedule	
MSPGCL	Uran Unit 6	108	31/05/2024	01:02		Continued.	Due to Zero Schedule given by MSEDCL.	
Total Capacity MSPGCL		324						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		324						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 30/May/2024

Position as on 6.30 Hrs of 31/May/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 30/May/2024

Statement-VII

Position as on 6.30 Hrs of 31/May/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
AKOLA II - EKTUNI CKT - 2	IntraState	26/05/2024	18:11			T	Tripped on distance protection.(Due to tower
400 KV LINE Outages/Trippings							
LONIKAND I - TALEGAON (PGCIL)	InterState	30/05/2024	22:55	31/05/2024	05:47	PO	Cold line washing.
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVAR bus reactor by new 125 MVAR bus reactor.
CHANDRAPUR 2 - WARORA CKT-1	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
CHANDRAPUR 2 - WARORA CKT-2	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	14/05/2024	12:30			HT	HT for load Management
220 KV PARLI (400 KV)- GIRWALI I/C -2	IntraState	26/05/2024	15:40			T	6 Nos. Tower collapsed (Loc no 36- 41) .
MAIN BUS - 1 @ KUMBHARGAON (NANDED)	IntraState	30/05/2024	10:36	30/05/2024	17:56	PO	CVT Tan-d testing work
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/220/33 KV 500MVA ICT - 2 @ WARORA	IntraState	20/05/2024	11:25			PO	RELAY TESTING WORK AND ALLIED WORK
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	22/05/2024	17:41			HT	HT for Load management
400/220/33 KV 167 MVA SPARE ICT @ KHAPARKHEDA	IntraState	29/05/2024	11:38	30/05/2024	17:48	PO	Wiring & Relay Protection required for RRS Scheme of ICTs
400/220/33KV 315MVA ICT - 3 @ LONIKAND	IntraState	30/05/2024	06:44	30/05/2024	13:07	PO	DT Work & Bay Maintenance
400/220/33 KV 500MVA ICT - 2 @ KHAPARKHEDA	IntraState	30/05/2024	10:36	30/05/2024	17:32	PO	Wiring & Relay Protection required for RRS Scheme of ICTs
400/220kv SPARE ICT @ JEJURI	IntraState	30/05/2024	10:48	30/05/2024	15:52	PO	For Pre Monsoon Maintenance & Testing work
400/220/33 KV 315MVA ICT - 2 @ CHAKAN	IntraState	30/05/2024	15:38	30/05/2024	21:45	PO	Routine Maintenance and DT.
400 KV BR Outages/Trippings							
400KV 125 MVAR BUS REACTOR @ AKOLA	InterState	30/05/2024	11:00	30/05/2024	15:43	T	Attend the misaligned clamp of 41689b b- phase isolator.
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
TBC @ FLAGSHIP	IntraState	30/05/2024	09:30	30/05/2024	15:45	PO	Half Yearly Maintenance.
220 KV LINE Outages/Trippings							
HINJEWADI 2 - HINJEWADI 3 CKT - 1	IntraState	24/05/2024	12:34			PO	Attending SF6 Gas Leakage at G-9 Chamber of 'B' phase of 220kv Hinjawadi2 Line 1 bay
EKLAHARE (OCR) - NAVASARI CKT - 2	IntraState	25/05/2024	13:25			HT	For load management
132 KV GHATODI (220 KV) - DIGRAS CKT	IntraState	26/05/2024	15:36			T	6 Nos. Tower collapsed (Loc no 99-104).
132 kv GHATODI ARNI	IntraState	26/05/2024	15:36			T	6 Nos. Tower collapsed (Loc no 99-104) .
PARLI (OLD GCR) - PARLI (PG) CKT 2	IntraState	26/05/2024	15:40			T	6 Nos. Tower collapsed (Loc no 36- 41) .
LAMBOTI - KARKAMB	IntraState	26/05/2024	17:25			T	TOWER COLLAPSED AT LOC.414-419.
LAMBOTI - PANDHARPUR	IntraState	26/05/2024	17:25			T	TOWER COLLAPSED AT LOC.414-419.
GORAI -MSETCL BORIVALI CKT -1	IntraState	28/05/2024	17:59			T	Bus fault

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 30/May/2024

Statement-VII

Position as on 6.30 Hrs of 31/May/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MAIN BUS - 1 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
GORAI -MSETCL BORIVALI CKT -2	IntraState	28/05/2024	17:59			T	Bus fault
220 KV KEKATNIBHORA - KHADKA (400 KV) CKT	IntraState	29/05/2024	08:22	30/05/2024	19:12	HT	Work of restringing of conductor from loc no. 299 to 313.
TALANDGE - ICHALKARANJI 2	IntraState	29/05/2024	17:49	30/05/2024	00:06	PO	Retrofitting of O/C E/F Back up relay
BUS SECTION-6 @ TROMBAY	IntraState	30/05/2024	00:50	30/05/2024	08:50	PO	1) 220KV Main Bus-5 Bus bar protection panel testing. 2) 220KV MB-5 Bus CVT Testing 3) 220KV BS-5 Main bus-5 side GOD maintenance. 4) 220KV GT-6.2 29A GOD dismantling in view of upcoming reactor project. 5) 220KV TC-6 29A GOD maintenance 6) 220KV TC-7/TV-1(KVTL) 29A GOD Maintenance 7) 220kv TD-6 29A GOD Maintenance
PALGHAR - NALASOPARA	IntraState	30/05/2024	05:10	30/05/2024	08:56	PO	Replacement of Insulator String Identified in PID.
WARORA-BHUGAON CKT - 1	IntraState	30/05/2024	07:18	30/05/2024	09:49	HT	Binding/repair work of opened strands of y- phase jumper conductor just near to wavetrap.
220 KV CHALISGAON - KHADKA CKT -2	IntraState	30/05/2024	08:21	30/05/2024	17:40	HT	Work of restringing of conductor between loc no. 299 to 313.
MALHARPETH SATARA MIDC	IntraState	30/05/2024	08:49	30/05/2024	15:23	PO	Cold Line Washing of Insulator Strings from Loc No. 48 to 53
KARAD -MUDSHINGI CKT 2-TAK	IntraState	30/05/2024	10:07	31/05/2024	1774	PO	Opening of Jump at Loc No.64 & 76 for replacement of bend/titled tower at Loc No.74
NIGADE- PETH LINE	IntraState	30/05/2024	10:52	30/05/2024	13:29	PO	Replacement Work of bend/titled tower at Loc No.74
220 KV CHANDRAPUR GCR (400 KV) - WANI CKT	IntraState	30/05/2024	12:25	30/05/2024	18:13	HT	Backup relay replacement work by testing division yavatmal.
NEW KOYNA - PEDAMBE	IntraState	30/05/2024	12:58	30/05/2024	17:44	PO	Y Phase Breaker to line side isolator conductor strand broken. Y Phase Line side isolator to transfer bus isolator conductor strand broken.
MALEGAON - KALWAN CKT-2	IntraState	30/05/2024	14:57	30/05/2024	16:31	PO	1.old 220kv Y Ph PT commissioning work due to ratio error & B Ph. PT commissioning work with new 0.2 metering class PT 2.220kv Bus PT -2 Bus isolator alignment work
TALANDGE - ICHALKARANJI 1	IntraState	30/05/2024	18:37	30/05/2024	23:33	PO	Retrofitting of O/C E/F Back up relay.
220KV GIS DCHI - COLOURCHEM	IntraState	31/05/2024	04:30			PO	For de-stringing & stringing of old circuit at new tower Loc. No. 6.
PALGHAR - NALASOPARA	IntraState	31/05/2024	04:46	31/05/2024	08:20	PO	Replacement of Insulator String Identified in PID.
220 KV ICT Outages/Trippings							
220/33kV 125 MVA TF 2 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
220/100 KV 100 MVA ICT 1 @ VASAI-II	IntraState	30/05/2024	02:05	30/05/2024	06:34	PO	For Premonsoon maintenance work.
220/100 KV 200 MVA ICT 4 @ KALWA	IntraState	30/05/2024	09:43	30/05/2024	17:08	PO	For Daignostic testing and R & M work .
220/33KV 50MVA PTR 1 @ KURKUMBH	IntraState	30/05/2024	09:50	30/05/2024	16:05	PO	Pre monsoon maintenance of bay equipments

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 30/May/2024

Statement-VII

Position as on 6.30 Hrs of 31/May/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132 KV 100 MVA ICT 1 @ LONIKAND 2	IntraState	30/05/2024	10:27	30/05/2024	14:04	PO	PREMANSOON MAINTENANCE
220/132 KV 100 MVA ICT 2	IntraState	30/05/2024	11:00	30/05/2024	15:43	HT	Pre-monsoon work activity.
220/132KV 100MVA ICT 2 @ CHAKAN PHASE II	IntraState	30/05/2024	11:05	30/05/2024	15:50	PO	Half yearly maintenance and Diagnostic testing work and Premonsoon maintenance work .
220/132 KV 100MVA PTR NO 6 @CHINCHWAD	IntraState	30/05/2024	11:55	30/05/2024	18:01		Dignostic Testing & HYM
220/33KV 50MVA PTR -2 @ KURKUMBH	IntraState	30/05/2024	13:35	30/05/2024	13:15	PO	Pre monsoon maintenance of bay equipments
220/33 KV 50MVA PTR - 2 @ KALWAN	IntraState	30/05/2024	14:53	30/05/2024	16:35	PO	1.old 220kv Y Ph PT commissioning work due to ratio error & B Ph. PT commissioning work with new 0.2 metering class PT 2.220kv Bus PT -2 Bus isolator alignment work
220/132kv 100MVA ICT - 2 @ KALWAN	IntraState	30/05/2024	14:54	30/05/2024	16:33	PO	1.old 220kv Y Ph PT commissioning work due to ratio error & B Ph. PT commissioning work with new 0.2 metering class PT 2.220kv Bus PT -2 Bus isolator alignment work
220/132 KV 100 MVA ICT 2 @ LONIKAND 2	IntraState	30/05/2024	15:13	30/05/2024	19:24	PO	PREMANSOON MAINTENANCE
220/132 KV 200 MVA ICT 2 @ AMALNER	IntraState	30/05/2024	17:50			HT	Testing work.
220/33 KV 50 MVA PTR 1 @ MALEGAON	IntraState	31/05/2024	07:15	31/05/2024	08:12	PO	For Pre-monsoon maintenance work
220 KV BUSBAR Outages/Trippings							
BUS SECTION @ KALWAN (BHENDI)	IntraState	30/05/2024	14:54	30/05/2024	16:37	PO	old 220kv Y Ph PT commissioning work due to ratio error & B Ph. PT commissioning work with new 0.2 metering class PT 220kv Bus PT -2 Bus isolator alingment work
132 KV LINE Outages/Trippings							
132KV RENAPUR- TWENTY ONE SUGAR AT LATUR	IntraState	26/05/2024	16:19			T	TOWER COLLAPSED AT LOC.11.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage