

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 30/Jun/2024 SUNDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	135.894	4537.428	1) Gujrat	2.042	-32.316
2) Hydro	4.943	242.392	2) Madhya Pradesh	2.193	5.152
3) Gas	6.528	202.155	3) Chattisgarh	1.940	53.120
Total MSPGCL	147.365	4981.975	4) Maharashtra	147.378	5396.747
B) 1) APLM	52.767	1701.617	5) Goa (Amona)	-2.903	-63.755
2) JSWEL	23.332	677.512	Total	150.650	5358.948
3) VIPL	0.000	0.000	a) Mumbai Schedule	36.235	1248.128
4) RPL(AMT)	29.137	904.525	b) Mumbai Drawl	38.672	1322.958
5) SWPGPL	11.383	361.577	c) MSEDCL Bilateral *	90.620	2507.526
6) Other IPP	11.682	414.869	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	36.235	1248.075
C) 1) TPCL Thermal	9.978	375.205	Include PX	0.000	0.000
2) TPCL Hydro	2.426	154.713	Standby	0.000	0.053
3) TPCL Gas	4.136	122.029	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.153	266.860	1) MSEDCL	433.315	14000.739
D) STATE			2) Mumbai Discoms	63.365	2241.764
1) Thermal	282.326	9239.593	3) Other Discoms	10.374	344.180
(A1+C1+C4+(B1-B6))			TOTAL STATE	507.054	16586.683
2) Hydro	7.369	397.105			
(A2+C2)					
3) Gas	10.664	324.184			
(A3+B7+C3)					
4) Wind	43.355	813.662			
6) SOLAR	12.690	453.192			
TOTAL STATE	356.404	11227.736			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 24 Hrs
MSPGCL Thermal	4784	4785	6427	5566
MSPGCL Hydro	183	153	247	222
MSPGCL Gas	268	263	269	274
MSPGCL Total Generation	5235	5201	6943	6062
Central Sector Receipt	7305	6805	5916	5973
WIND	2104	2137	2014	1824
CPP / IPP Thermal	4816	4539	6077	5373
CPP / IPP Gas	0	0	0	0
SOLAR	1676	1678	0	0
Exchange with Mumbai	-1803	-1800	-1575	-1795
MSEDCL DEMAND MET	18886	18104	18912	17020
Load Shedding	0	0	0	0
MSEDCL DEMAND	18886	18104	18912	17020
TPCL GENERATION	736	720	770	746
AEML GENERATION	294	297	436	337
MUMBAI DEMAND	2833	2817	2781	2878
OTHER DISCOM DEMAND	447	455	463	417
STATE DEMAND MET	22166	21377	22156	20315
STATE DEMAND	22166	21377	22156	20315
Frequency (Hz)	49.95	49.96	50.00	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.19 Hz at 13:33 Hrs	49.77 Hz at 11:48 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 30/Jun/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.50	124.68	170	130
Unit 8	12.18	405.78	615	378
Unit 9	12.22	367.01	608	376
Unit 10	0.00	337.89	0	0
Total	27.89	1235.36		
Bhusawal				
Unit 3	3.18	63.38	150	125
Unit 4	0.00	151.03	0	0
Unit 5	9.62	293.15	490	305
Total	12.80	507.56		
Parli				
Unit 6	3.63	60.35	197	139
Unit 7	3.51	75.39	187	122
Unit 8	3.61	66.34	195	145
Total	10.76	202.09		
Chandrapur				
Unit 3	2.88	95.73	150	96
Unit 4	3.10	105.12	160	117
Unit 5	7.49	223.42	414	275
Unit 6	7.28	191.18	380	270
Unit 7	7.49	265.44	393	281
Unit 8	8.68	248.45	420	275
Unit 9	9.32	278.68	469	283
Total	46.24	1408.02		
Paras				
Unit 3	3.64	137.32	209	0
Unit 4	4.90	55.23	250	144
Total	8.54	192.55		
Khaparkheda				
Unit 1	3.07	102.28	160	100
Unit 2	3.23	118.51	178	104
Unit 3	3.51	101.87	175	129
Unit 4	3.55	120.30	180	130
Unit 5	10.14	323.90	490	285
Total	23.51	766.86		
Nasik				
Unit 3	0.00	64.85	0	0
Unit 4	3.15	59.68	157	126
Unit 5	3.00	100.46	142	117
Total	6.16	224.99		
Uran				
All Units	6.53	202.16	280	263
Total	6.53	202.16		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	1.47	0	0
Total	0.00	1.47		
Koyna				
Stage 1-2	1.19	74.03	105	35

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.00	45.51	0	0
Stage 3	0.42	32.00	80	0
Total	1.61	151.54		
Hydro				
KDPH	0.00	2.96	0	0
VTRNA	0.52	21.52	60	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.38	5.59	40	0
SMLHY_PTN	2.44	54.56	108	91
GHATGHAR	0.00	6.22	0	0
Total	3.34	90.85		
Wind				
Total	43.36	813.66	0	0
Total	43.36	813.66		
CPP				
APML(Mus)	52.77	1701.62	0	0
JSWEL(Mus)	23.33	677.51	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	29.14	904.52	0	0
SWPGPL-Mus	11.38	361.58	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.61	168.26	267	194
Other(Mus)	1.92	86.80	0	0
JPL	4.15	159.81	206	158
Total	128.30	4060.10		
SOLAR				
Total	12.69	453.19	0	0
Total	12.69	453.19		
Tata				
Trombay 5	6.60	247.68	319	263
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.59	76.54	108	108
Trombay 7B	1.54	45.49	65	64
TATA Hydro	2.43	154.71	238	13
Trombay 8	3.38	127.52	172	131
Total	16.54	651.95		
AEML				
DTPS U-1&2	8.15	266.86	485	281
Total	8.15	266.86		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	135.89	4537.43	MSPGCL Total	147.36	4981.98
			MSPGCL Thml+Gas	142.42	4739.58	Koyna 1,2 & 4 Total	1.19	119.54
			MSPGCL Hydro	4.94	242.39	State Total	356.40	11227.74

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 30/Jun/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6548	198	276	7022	1229	6373	0	0	6377	5956	-1547	18607	0	0	18607	2808	426	21841	49.93
2	6453	187	276	6916	1316	6080	0	0	6351	5788	-1448	18276	0	0	18276	2639	376	21291	49.92
3	6244	147	276	6667	1239	5857	0	0	6276	6415	-1409	18406	0	0	18406	2456	363	21225	50.00
4	6147	131	280	6558	1270	5723	0	0	6287	6298	-1467	18026	0	0	18026	2342	356	20724	50.00
5	6267	136	280	6683	1293	5857	0	0	6318	5854	-1412	17916	0	0	17916	2302	359	20577	50.02
6	6529	135	279	6943	1413	6124	0	0	6461	6023	-1356	18745	0	0	18745	2318	402	21465	49.99
7	6403	145	271	6819	1442	6192	0	114	6557	6076	-1285	18918	0	0	18918	2308	440	21666	49.97
8	6077	183	272	6532	1587	5429	0	454	6569	6413	-1247	18714	0	0	18714	2349	454	21517	49.94
9	5985	184	276	6445	1679	5033	0	986	6767	6385	-1493	18587	0	0	18587	2452	448	21487	49.99
10	5391	190	276	5857	1828	4891	0	1452	6950	7010	-1616	18969	0	0	18969	2596	453	22018	49.98
11	4888	168	273	5329	1986	4686	0	1632	7317	7135	-1741	18587	0	0	18587	2751	440	21778	50.02
12	4784	183	268	5235	2104	4816	0	1676	7446	7305	-1803	18886	0	0	18886	2833	447	22166	49.95
13	4785	153	263	5201	2137	4539	0	1678	7038	6805	-1800	18104	0	0	18104	2817	455	21377	49.96
14	4704	217	265	5186	2231	4431	0	1549	6709	6309	-1817	17457	0	0	17457	2765	431	20654	50.05
15	4758	250	272	5280	2327	4207	0	1331	6664	6301	-1827	17175	0	0	17175	2755	445	20374	50.04
16	4758	263	269	5290	2235	4272	0	932	6713	6574	-1796	17059	0	0	17059	2730	448	20237	50.01
17	4835	275	268	5378	2384	4630	0	572	6385	6292	-1727	17069	0	0	17069	2676	460	20205	49.93
18	5048	274	269	5591	2276	4916	0	258	6350	5986	-1655	16901	0	0	16901	2632	472	20004	49.95
19	5714	315	269	6298	2097	5101	0	56	6288	6289	-1671	17692	0	0	17692	2651	478	20821	49.96
20	6427	247	269	6943	2014	6077	0	0	6366	5916	-1575	18912	0	0	18912	2781	463	22156	50.00
21	6065	252	268	6585	1964	6104	0	0	6326	5721	-1662	18254	0	0	18254	2842	458	21554	50.03
22	5775	242	267	6284	1780	5750	0	0	6424	5987	-1722	17617	0	0	17617	2842	462	20921	50.01
23	5743	246	272	6261	1700	5839	0	0	6481	5839	-1801	17417	0	0	17417	2842	421	20680	49.98
24	5566	222	274	6062	1824	5373	0	0	6457	5973	-1795	17020	0	0	17020	2878	417	20315	50.01
MUs	135.89	4.94	6.53	147.37	43.35	128.30	0.00	12.69	157.88	150.65	-38.67	433.31	0.00	0.00	433.31	63.37	10.37	507.05	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 30/Jun/2024

Position as on 6.30 Hrs of 01/Jul/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 2	70	15/06/2024	07:10		Continued.	Govrner renovation	10/07/2024
MSPGCL	Bhusawal Unit 4	500	16/06/2024	00:00		Continued.	Annual Overhaul	06/07/2024
MSPGCL	Koyna Unit 10	80	20/06/2024	18:00	30/06/2024	18:00	For laying of Optical fiber cable from powerhouse to switchyard on overhead 220 KV EHV line	
MSPGCL	Koyna Unit 9	80	20/06/2024	18:00	30/06/2024	18:00	For laying of Optical fiber cable from powerhouse to switchyard on overhead 220 KV EHV line	
MSPGCL	Paras Unit 3	250	30/06/2024	22:35		Continued.	Annual Overhaul	14/08/2024
Total Capacity MSPGCL		980						
IPP								
IPP	RPL(AMT) U-1	270	01/07/2024	07:00		Continued.	Annual Overhaul	01/08/2024
Total Capacity IPP		270						
Total Capacity PLANNED OUTAGE		1250						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	26/07/2024
MSPGCL	Koradi Unit-10	660	28/06/2024	00:54		Continued.	Boiler Tube Leakage	02/07/2024
Total Capacity MSPGCL		905						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	30/12/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/11/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		1225						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	17/06/2024	21:44		Continued.	Zero Schedule given by MSEDCL	
MSPGCL	Uran Unit 6	108	26/06/2024	22:30		Continued.	No Schedule from MSEDCL.	
Total Capacity MSPGCL		216						
IPP								

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 30/Jun/2024

Position as on 6.30 Hrs of 01/Jul/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	JSW (J) U2	300	01/07/2024	01:12		Continued.	Non availability of load schedule	
Total Capacity IPP		300						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		516						
UNIT OUT ON TOLLING *								
MSPGCL								
MSPGCL	Nasik Unit 3	210	19/06/2024	17:30		Continued.	Case IV Tolling	
Total Capacity MSPGCL		210						
Total Capacity UNIT OUT ON TOLLING *		210						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 30/Jun/2024

Statement-VII

Position as on 6.30 Hrs of 01/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LR Outages/Trippings							
707 LR (TIRODA CKT -2) REACTOR @ KORADI 3	IntraState	30/06/2024	09:10	30/06/2024	18:33	PO	Six monthly changeover of Y-Ph Reactor to be taken in service in place of Spare-ph Reactor as per CEA regulation at Koradi-III SS. Last changeover date 10.01.2024
765 KV LINE Outages/Trippings							
TIRODA - KORADI 3 CKT - 2	IntraState	30/06/2024	09:10	30/06/2024	18:33	PO	Six monthly changeover of Y-Ph Reactor to be taken in service in place of Spare-ph Reactor as per CEA regulation at Koradi-III SS. Last changeover date 10.01.2024
400 KV LINE Outages/Trippings							
KALWA - TALEGAON (PG)	InterState	29/06/2024	23:57	30/06/2024	02:55	HT	Emergency outage by Talegaon SS
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVar bus reactor by new 125 MVar bus reactor.
CHANDRAPUR 2 - WARORA CKT-1	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
CHANDRAPUR 2 - WARORA CKT-2	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	23/06/2024	19:11			HT	H/T For load Management.
LONIKAND I - KOYNA STAGE-IV	IntraState	30/06/2024	11:46	30/06/2024	18:41	PO	R&M Scheme work Replacement of disc insulator by PLRI at differnt locations
KHADKA-AURANGABAD (WALUJ)	IntraState	30/06/2024	13:38			HT	For System Overvoltage
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
400/11kv STN-4A @ DEEPNAGAR	IntraState	26/06/2024	11:13			PO	For E/M for checking, cleaning and oil filtration work at MSPGCL End.
400 KV BUSBAR Outages/Trippings							
MAIN BUS - 2 @ BABHLESHWAR	IntraState	30/06/2024	12:32	30/06/2024	14:35	PO	29B Isolator alignment and servicing in 400 KV Padghe II bay and Connection of Hanger rod assembly on 400 kV Main Bus-II in Reactor-II Bay by Hot Line Method
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
220 KV LINE Outages/Trippings							
BALE - SOLAPUR (PG)	InterState	19/06/2024	08:56			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
MAIN BUS - 1 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 30/Jun/2024

Statement-VII

Position as on 6.30 Hrs of 01/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
NTT - KALWA	IntraState	05/06/2024	00:20			PO	For carrying out the cable end termination work at Gigaplex for work of GIS s/stn of M/s Gigaplex s/stn (PGD) and opportunity outage for cable cutting work for work of 220kV GIS S/tn M/s NTT Global DC NAV2 Pvt Ltd.
TOPWORTH - KHANDESHWAR	IntraState	15/06/2024	14:24			PO	Making LILO of 220kV Khandeshwar - Topwarth line & 220kV Khandeshwar Panvel TSS line and commissioning of 220/33kV Timber Market GIS, Panvel
PANVEL TSS - KHANDESHWAR	IntraState	15/06/2024	14:30			PO	Making LILO of 220kV Khandeahwar Topwarth line & 220kV Khandeshwar - Panvel TSS line and commissioing of 220/33kV Timber Market GIS, Panvel
OSMANABAD - SOLAPUR (BALE)	IntraState	19/06/2024	09:15			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
EKLAHARE (GCR) - AIROLI KNOW PARK	IntraState	29/06/2024	15:30			PO	Connecting auxillary jumper at CTT loc no. 399A of NTT Estella. The cables at Gigaplex(PDG) will be kept on soak test for 24 hrs by keeping the kalwa end breaker in off condition.
GHATGHAR - BAPGAON	IntraState	30/06/2024	00:20	30/06/2024	01:10	T	Tripped on distance protection
KALWA - PANCHANAND	IntraState	30/06/2024	01:20	30/06/2024	04:20	EO	To attend red hot spot on B ph jumper cone at TL no. 2 in Panchanand lilo section.
WARDHA - WARDHA (PG)	IntraState	30/06/2024	01:29	30/06/2024	04:31	HT	Emergency outage by Wardha (M)
MAHAD-KALAMBANI(TSS)	IntraState	30/06/2024	02:25	30/06/2024	05:08	T	At Kalambani TSS Y phase PT burst at railway premises
PEDAMBE-KALAMBANI(TSS)	IntraState	30/06/2024	02:25	30/06/2024	05:06	T	At Kalambani TSS Y phase PT burst at railway premises
GHATGHAR - BAPGAON	IntraState	30/06/2024	04:53	30/06/2024	15:24	T	Tripped on distance protection
PIRANGUT - HINJAWADI 2	IntraState	30/06/2024	07:40	30/06/2024	21:20	PO	Work of stringing of conductor from between Monopole Loc. No. 155-156 (old tower) alongwith cut point formation. Stringing of OPGW from loc 153-157
GOREGAON - AAREY CKT - 1	IntraState	30/06/2024	08:00	30/06/2024	14:06	PO	Replacement of faulty BCU at Aarey EHV Station
BALAPUR-AKOLA II	IntraState	30/06/2024	10:04	30/06/2024	12:56	EO	Fixing of B-Ph pilot string suspension clamp at Loc no.35
TROMBAY - ANTOP HILL CKT - 2	IntraState	30/06/2024	10:30	30/06/2024	17:06	PO	R/M AND TESTING
PEDAMBE-KALAMBANI(TSS)	IntraState	30/06/2024	12:05	30/06/2024	13:36	T	Tripped at Pedhambe end only
MALHARPETH SATARA MIDC	IntraState	30/06/2024	22:08			T	Tripped on dsitance protection.
TROMBAY - VIKHROLI (GIS) CKT - 3	IntraState	30/06/2024	23:17	01/07/2024	08:02	PO	METRO-4 WORK IN VICINITY
TROMBAY - VIKHROLI (GIS) CKT - 4	IntraState	30/06/2024	23:31	01/07/2024	08:11	PO	METRO-4 PROJECT WORK IN VICINITY
TALANDAGE - FIVE STAR MIDC 2	IntraState	01/07/2024	08:47			PO	For disc insulator strings replacement at loc no. 8, 9, 11 observed abnormal in PID testing.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 30/Jun/2024

Statement-VII

Position as on 6.30 Hrs of 01/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BHALVANI - VARKUTI	IntraState	01/07/2024	09:27			PO	Insulator String replacement work by long rod insulator under scheme.
220 KV ICT Outages/Trippings							
220/33kV 125 MVA TF 2 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
220/132KV 100MVA ICT-2 @ WALCHANDNAGAR	IntraState	21/06/2024	12:50			PO	Augmentation of 100 MVA ICT-02 with 200 MVA ICT

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage