

Maharashtra State Load Despatch Centre										
Monthly Outage list approved in WRLDC OCCM for the Month of December' 2021										
Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
1	14	MSETCL	BHUSAWAL - 400KV - BUS 1	Daily	Removal of live 400KV Bus-1 section jumper of 400KV akola and aurangabad section.	1-Dec-21	08:00	1-Dec-21	18:00	Above jumper removal work will be carried out by HLU Jalgaon for replacement of 400 KV Damage bus section of Akola & Aurangabad bay (During above period 400 KV Khadka- Akola is on Main Bus-2 & 400 KV Aurangabad line will be shifted on TBC & Outage required on 400 KV Khadka-Koradi)
2	17	POWERGRID_WR1	MAIN BAY - 400KV-CHANDRAPUR-BHADRAWATI-4	D	For AMP works	1-Dec-21	8:00	1-Dec-21	18:00	
3	23	WTPL-ADANI	400KV-KOLHAPUR-MS-ALKUD-1	Daily	Line outage required for replacement of tension insulator at tower nos: 474, 477, 545, 561, 574 & 577.	1-Dec-21	9:00	1-Dec-21	17:00	Line outage
4	24	WTPL-ADANI	400KV-KOLHAPUR-MS-SOLAPUR-2	Daily	Auto recloser to be kept in disable mode for safety point of view during replacement of tension insulator at tower No: 474, 477, 545, 561, 574 & 577 at 400KV-KOLHAPUR-MS-ALKUD-1	1-Dec-21	9:00	1-Dec-21	17:00	AR Mode OFF
5	35	POWERGRID_WR2	400KV/220KV KALA-ICT-3	D	AMP works	1-Dec-21	9:30	1-Dec-21	19:30	PG-WR2-Kala
6	38	MSETCL	400KV-ALKUD-SOLAPUR-1	Daily	PID of 400KV SOLAPUR LINE BAY ALL INSULATORS	1-Dec-21	10:00	1-Dec-21	14:00	PID TESTING WORK. AR OUT.
7	44	MSETCL	400KV-KOLHAPUR-MS-ALKUD-1	Daily	PID of 400KV KOLHAPUR LINE BAY ALL INSULATORS	1-Dec-21	14:00	1-Dec-21	18:00	PID TESTING WORK. AR OUT.
8	45	MSETCL	400KV-KORADI-BHUSAWAL-1	Continuo us	For removal of Live 400 KV Main Bus-1&2 section jumpers of 400 KV Akola & Aurangabad section (i.e removal of jumpers between Koradi and Aurangabad bay) by Hot line unit Jalgaon for hot man clearance	1-Dec-21	07:00	2-Dec-21	18:00	koradi bay required dead for dead IPS tube & stub bus for Bus-1&2 hot line work
9	50	MSETCL	TBC @ NEW KOYNA	Continuo us	C.B. Overhauling work Shitting on TBC	1-Dec-21	08:00	3-Dec-21	18:00	Planned outage
10	52	MSETCL	400KV/220KV CHANDRAPUR-ICT-2	Continuo us	1) Replacement of 400KV HV Bushings of R & B-ph ICT units. 2) Servicing & Maintenance of CTR make NIFPS. Of R, Y & B-ph ICT units. 3) Inspection of GE make 400KV CB of ICT-2 HV bay. 4) Replacement of support structure of B-ph 400KV HV CT. 5) MTAMC project work.	1-Dec-21	09:00	4-Dec-21	18:00	During outage, 315MVA ICT-1 and 220KV Chandrapur-2 Circuit will be in service.
11	59	MSETCL	400KV-PARLI-M-LONIKHAND-II-2	Continuo us	Dismantling/ De-stringing, Tower Erection and Stringing work between 261-263 for LiLo arrangement to proposed 400kv (Siddhatek) RS	1-Dec-21	8:00	10-Dec-21	18:00	
12	64	MSETCL	BABLESHWAR - 400KV B/R 1 ON TBC	Continuo us	400kv CGL make CB pole overhauling work	1-Dec-21	09:00	10-Dec-21	18:00	400kv Reactor I on TBC

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
13	65	MSETCL	220KV-WARDHA-BHUGAON-1	Daily	PID work (only A/R out)	1-Dec-21	08:00	13-Dec-21	18:00	NA
14	68	MSETCL	400KV-CHANDRAPU-II-NANDED-1	Daily	for PID testing work,Shifting autoreclose Switch to non auto mode	1-Dec-21	08:00	15-Dec-21	17:00	400KV Chandrapur2-Nanded ckt 1 will be in
15	69	MSETCL	400KV-BHUSAWAL-AURANGABAD-M (WALUJ)-1	Continuo us	for replacement of 400 KV Damage bus section of Akola & Aurangabad bay	1-Dec-21	08:00	15-Dec-21	18:00	as existing bus section is damage it is necessary to replace it
16	70	MSETCL	400KV-BABLESHWAR-PADGHE-1	Daily	For carrying PID work	1-Dec-21	08:00	15-Dec-21	18:00	It is requested to arrange To Off / Out Auto Reclose at Both Ends For Carrying PID Work
17	75	MSETCL	400KV-KALWA-KHARGHAR-1	Daily	Live line installation of OPGW by MTCIL, and PID Testing Auto-Reclose function to be out of service.	1-Dec-21	09:00	15-Dec-21	18:00	Live line installation of OPGW by MTCIL, and PID Testing Auto-Reclose function to be out of service.
18	76	MSETCL	400KV-PARLI-M-SOLAPUR-M-1	Daily	PID Testing work	1-Dec-21	10:00	15-Dec-21	18:00	Without load interruption. AR to be kept off from both ends.
19	100	MSETCL	400KV-CHANDRAPU-II-NANDED-2	Daily	For PID Work, Shifting of auto reclose switch to non auto mode.	1-Dec-21	08:00	31-Dec-21	17:00	Outage are proposed subject to PID unit availability.
20	101	MSETCL	400KV-CHANDRAPUR-GCR-PARLI-M-3	Daily	For PID Work, Shifting of auto reclose switch to non auto mode.	1-Dec-21	08:00	31-Dec-21	17:00	Outage are proposed subject to PID unit availability
21	104	MSETCL	220KV-WARDHA-PUSAD-1	Daily	PID work (only A/R out) and Shifting of auto reclose switch to non auto mode, for fixing of fiber insulation cap type bird waste deposition guard	1-Dec-21	08:00	31-Dec-21	18:00	NA
22	113	MSETCL	400KV/220KV KALWA-ICT-2	Continuo us	1) Increasing Wall hight of ICT II 2) Shifting of VFD panel 3) All Dignostic Testing work.	1-Dec-21	09:00	31-Dec-21	16:00	1) Increasing Wall hight of ICT II 2) Shifting of VFD panel 3) All Dignostic Testing work.
23	114	MSETCL	400KV-JEJURI-KOYNA STAGE IV-1	Daily	Permission for AR to be kept in non auto mode for PID testing work	1-Dec-21	09:00	31-Dec-21	17:00	Permission for AR to be kept in non auto mode for PID testing work
24	115	MSETCL	400KV-KOYNA STAGE IV-LONIKHAND-1	Daily	Permission for AR to be kept in non auto mode for PID testing work	1-Dec-21	09:00	31-Dec-21	17:00	Permission for AR to be kept in non auto mode for PID testing work
25	116	MSETCL	400KV-KARAD-NEW KOYNA-1	Daily	Permission for AR to be kept in non auto mode for PID testing work	1-Dec-21	09:00	31-Dec-21	17:00	Permission for AR to be kept in non auto mode for PID testing work
26	117	MSETCL	400KV-KARAD-NEW KOYNA-2	Daily	Permission for AR to be kept in non auto mode for PID testing work	1-Dec-21	09:00	31-Dec-21	17:00	Permission for AR to be kept in non auto mode for PID testing work
27	118	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Online PID testing work. 400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	1-Dec-21	09:00	31-Dec-21	17:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
28	119	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Online PID testing work. 400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	1-Dec-21	09:00	31-Dec-21	17:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
29	120	WTPL-ADANI	400KV-ALKUD-SOLAPUR-1	Daily	AR Mode to be kept OFF for additional earthing work at 400KV-ALKUD-SOLAPUR-1	1-Dec-21	9:00	31-Dec-21	18:00	AR Mode OFF

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
30	121	WTPL-ADANI	400KV-SOLAPUR-M-SOLAPUR-1	Daily	AR Mode to be kept OFF for additional earthing work at 400KV-SOLAPUR-M-SOLAPUR-1	1-Dec-21	9:00	31-Dec-21	18:00	AR Mode OFF
31	122	WTPL-ADANI	220KV-SOLAPUR-JEUR-1	Daily	AR Mode to be kept OFF for additional earthing work at 220KV-SOLAPUR-JEUR-1	1-Dec-21	9:00	31-Dec-21	18:00	AR Mode OFF
32	130	MSETCL	Pole-1 Non base AC filter Z3 (120 MVAR) @ Chandrapur HVDC	Daily	Annual Maintenance & Diagnostic Testing	2-Dec-21	06:00	2-Dec-21	20:00	Annual Work Of Pole I Z3 Filter
33	132	MSETCL	220KV-WARDHA-PUSAD-1	Daily	For Routine Maintainance Work	2-Dec-21	07:00	2-Dec-21	18:00	.
34	134	POWERGRID_WR1	765KV-AURANGABAD-Solapur-2	D	For Line Reactor AMP works.	2-Dec-21	7:00	2-Dec-21	18:00	
35	135	POWERGRID_WR1	TIE BAY - 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-2 AND 400KV/220KV AURANGABAD-ICT-3 at AURANGABAD - 400KV	D	408 Bay AMP Work	2-Dec-21	7:00	2-Dec-21	18:00	
36	137	POWERGRID_WR1	WARDHA - 400KV - BUS 1	D	Protection intergration with Bus Bar Protection of 400kV Bus bar 2 under Substation package-SS11: Extension of 400kV Wardha S/S for Bus Splitting through Series Reactor and associated works	2-Dec-21	7:00	2-Dec-21	18:00	
37	148	MSETCL	BHUSAWAL - 400KV - BUS 2	Daily	For removal of Live 400 KV Main Bus-2 section jumpers of 400 KV Akola & Aurangabad section (i.e removal of jumpers between Koradi and Aurangabad bay) by Hot line unit Jalgaon. Above jumper removal work will be carried out by HLU Jalgaon for replacement of 400 KV Damage bus section of Akola & Aurangabad bay (During above period 400 KV Khadka-Akola line will be shifted on TBC & outage required on 400 KV khadka-Koradi & Khadka- Aurangabad)	2-Dec-21	08:00	2-Dec-21	18:00	Above jumper removal work will be carried out by HLU Jalgaon for replacement of 400 KV Damage bus section of Akola & Aurangabad bay (During above period 400 KV Khadka-Akola line will be shifted on TBC & outage required on 400 KV khadka-Koradi & Khadka- Aurangabad)
38	157	MSETCL	MAIN BAY - 400KV-WARDHA-WARORA-1 AND WARORA - 400KV - BUS 1 at WARORA - 400KV	Daily	Routine maintainance and DCRM/CRM/CB Timings Testing works and isolater maintainance work.	2-Dec-21	09:00	2-Dec-21	17:00	Line will charged through tie bay no 421.
39	159	POWERGRID_WR2	BUS COUPLER BAY - KALA - 220KV - BUS 1 AND KALA - 220KV - BUS 2 at KALA - 220KV	D	AMP works	2-Dec-21	9:00	2-Dec-21	17:30	PG-WR2-Kala
40	176	MSETCL	ALKUD - 400KV - BUS 1	Daily	PID of 400KV MAIN BUS -1 ALL INSULATORS	2-Dec-21	10:00	2-Dec-21	14:00	PID TESTING WORK.
41	177	MSETCL	400KV-KORADI-II-KORADI-III-1	Daily	1) TAN DELTA MEASUREMENT OF BUS CT & LINE CT AT BAY 409	2-Dec-21	10:00	2-Dec-21	17:00	1)BAY NO. 409 & 408 WILL BE UNDER OUTAGE 2) STATION
42	181	MSETCL	ALKUD - 400KV - BUS 2	Daily	PID of 400KV MAIN BUS-2 ALL INSULATORS	2-Dec-21	14:00	2-Dec-21	18:00	PID TETING WORK.
43	189	WTPL-ADANI	400KV-KOLHAPUR-MS-SOLAPUR-2	Daily	AR Mode to be kept OFF for additional earthing work at 400KV Kolhapur-MS-Solapur-2	2-Dec-21	9:00	31-Dec-21	18:00	AR Mode OFF
44	190	WTPL-ADANI	400KV-KOLHAPUR-MS-ALKUD-1	Daily	AR Mode to be kept OFF for additional earthing work at 400KV Kolhapur-MS-Alkud-1	2-Dec-21	9:00	31-Dec-21	18:00	AR Mode OFF
45	193	MSETCL	Pole-1 Non base AC filter Z4 (80 MVAR) @Chandrapur HVDC	Daily	Annual Maintenance & Diagnostic Work	3-Dec-21	06:00	3-Dec-21	20:00	Annual Maintenance & Diagnostic Work
46	194	MSETCL	220KV-BOISAR-BOISAR-M-1	Daily	For safty purpose while executing the work of One Side Bunching of dead circuit at Loc no. 17	3-Dec-21	7:00	3-Dec-21	12:00	One Side Bunching of dead circuit at Loc no. 17

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
47	216	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	3-Dec-21	08:00	3-Dec-21	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
48	224	POWERGRID_WR2	400KV-AURANGABAD-BOISAR-2	D	To isolate the L/R at Boisar for conversion of same into switchable one.	3-Dec-21	9:00	3-Dec-21	9:30	PG-WR2-Boisar
49	226	POWERGRID_WR2	400KV-KALA-KUDUS-1	D	For AMP works at Kala. Also, line AMP works. A/R OFF on ckt-2 and dia to be kept open.	3-Dec-21	9:00	3-Dec-21	17:30	PG-WR2-Kala
50	241	MSETCL	220KV-NASIK-NAVSARI-1	Daily	Bay maint. & any abnormalities observed attending,other works if any required to be carried out will be covered during this outage	3-Dec-21	09:30	3-Dec-21	17:30	--
51	244	MEGPTCL	AKOLA (2) - 400KV - BUS 1	Daily	Annual Maintenance of Bus Equipment	3-Dec-21	09:30	3-Dec-21	18:30	Annual Maintenance of Bus Equipment
52	259	MSETCL	400KV/220KV PADGHE-ICT-4	Continuo us	1) Oil filtration of B-Phase unit due to low BDV value 46kV and water content 20mg/kg Total Gas 1269	3-Dec-21	00:01	5-Dec-21	23:59	1) Agency will be present on site for the work 2) CB overhauling not
53	260	MSETCL	HVDC 500KV CHANDRAPUR HVDC POLE 1 & HVDC 500KV CHANDRAPUR HVDC POLE 2	Continuo us	Bipole Maintenance of DC Yard, AC Yard Equipment & 33 kV Earth Electrode Station, Chincholi	3-Dec-21	20:00	5-Dec-21	20:00	1. Both Pole will be under outage 2. Restrengetning of 3 nos. of Earth segments of Earth Electrode Station, Chincholi
54	263	MSETCL	400KV-BHUSAWAL-AKOLA-1	Continuo us	for replacement of 400 KV Damage Main Bus (1&2) section of Akola & Aurangabad bay	3-Dec-21	06:00	14-Dec-21	18:00	As existing bus section is damage it is necessary to replace it
55	270	MSETCL	HVDC 500KV CHANDRAPUR HVDC POLE 1	Daily	Hardware tightening and Broken Disc replacement of 500kv chandrapur-padghe HVDC line pole1	4-Dec-21	06:00	4-Dec-21	19:00	Pole-2 will be available as alternative supply with only 300Mw in ground return mode.it will not run in its full capacity. ANUAL MAINTENANCE WORK OF HARDWARE TIGHTENING AND BROKEN DISC REPLACEMENT OF 500KV CHANDRAPUR-PADGHE HVDC LINE POLE 1. 1)THE ABOVE WORK CANNOT BE CARRIED OUT BY HOT LINE METHOD. 2) DURATION IS
56	271	MSETCL	POLE-1 BASE AC FILTER Z1-Z2(200MVAR) @ CHANDRAPUR HVDC	Daily	For Routine Maintenance & Diagnostic Testing	4-Dec-21	06:00	4-Dec-21	23:00	Annual outage for Pole I base Filter (HVDC bipole restriction will be 850MW)
57	272	MSETCL	POLE-2 BASE AC FILTER Z1-Z2(200MVAR) @ CHANDRAPUR HVDC	Daily	Annual Maintenance & Diagnostic testing	4-Dec-21	06:00	4-Dec-21	23:00	Annual work of Pole 2 Base Filter
58	274	POWERGRID_WR1	400KV-AKOLA-AURANGABAD-1	D	For Line Reactor AMP Work at Akola end, 400KV-AKOLA-AURANGABAD-2 A/R To be keep	4-Dec-21	7:00	4-Dec-21	18:00	
59	275	POWERGRID_WR1	400KV-AKOLA-AURANGABAD-1	D	For Line Reactor AMP Work at Akola end	4-Dec-21	7:00	4-Dec-21	18:00	
60	276	POWERGRID_WR1	400KV-PADGHE-BOISAR-1	D	Updating Siemens Distance Relay to Comply IEC61850 and Resolving Front Port Communication Issue of M1 Relay of Padghe Boisar Line at Padghe MSETCL SS.	4-Dec-21	8:00	4-Dec-21	17:00	

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
61	278	POWERGRID_WR1	TAMNAR - 765KV - BUS 1	D	For AMP works	4-Dec-21	8:00	4-Dec-21	17:30	
62	289	POWERGRID_WR2	220KV-BOISAR-BOISAR-M-1	D	For AMP works. Line outage is required.	4-Dec-21	9:00	4-Dec-21	17:30	PG-WR2-Boisar
63	299	MSETCL	220KV-TALEGAON-PUNE-PG-2	Daily	Half yearly maintenance, Relay Testing.	4-Dec-21	10:00	4-Dec-21	18:00	---
64	308	MSETCL	HVDC 500KV CHANDRAPUR HVDC POLE 1	Daily	Hardware tightening and Broken Disc replacement of 500kv chandrapur-padghe HVDC line pole1	5-Dec-21	06:00	5-Dec-21	19:00	Pole-2 will be available as alternative supply with only 300Mw in ground return mode.it will not run in its full capacity. ANUAL MAINTENANCE WORK OF HARDWARE TIGHTENING AND BROKEN DISC REPLACEMENT OF 500KV CHANDRAPUR-PADGHE HVDC LINE POLE 1. 1)THE ABOVE WORK CANNOT BE CARRIED OUT BY HOT LINE METHOD. 2) DURATION IS JUSTIFIED. 3) ALL NECESSARY
65	309	MSETCL	220KV-BOISAR-NALASOPARA-1	Daily	For safty purpose to carry out the Bunching of dead circuit to PGCIL Line no. 2	5-Dec-21	7:00	5-Dec-21	10:00	Whenever the long outage availed, during that time dead circuit was utilized for PGCIL Line 2 source.
66	310	MSETCL	220KV-BOISAR-BOISAR-M-2	Daily	Completion of Bunching of dead circuit at Loc no. 17	5-Dec-21	7:00	5-Dec-21	12:00	After bunching of PGCIL line circuit 2 to dead line, the dead line will be charged as PGCIL circuit 2 to Boisar II S/S and the portion from loc no. 17 to loc no.2 of existing PGCIL line circuit 2 will be dead for replacement of existing 0.4 ACSR conductor by HTLS conductor. Whenever the long outage availed during that time dead circuit was utilized for PGCIL Line 2 source.
67	313	MSETCL	400KV-KALWA-PADGHE-2	Daily	Chemical Cleaning of Insulators	5-Dec-21	08:00	5-Dec-21	18:00	Chemical Cleaning of
68	314	POWERGRID_WR2	765KV-BINA-GWALIOR-1	D	Proposed by AM TL - For cleaning of insulators in polluted stretches and attending of line	5-Dec-21	08:00	5-Dec-21	18:00	PG-WR2-AM TL
69	315	POWERGRID_WR1	220KV-TALEGAON-PUNE-PG-1	D	For AMP Work	5-Dec-21	8:00	5-Dec-21	18:00	

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
70	317	MSETCL	220KV-BOISAR-NALASOPARA-1	Daily	POST MANSOON MAINTENANCE & REPLACEMENT OF PID FAULTY INSULATOR STRINGS and Bay Maintainance work.	5-Dec-21	09:00	5-Dec-21	17:00	POST MANSOON MAINTENANCE & REPLACEMENT OF PID FAULTY INSULATOR STRINGS and Bay Maintainance work
71	318	POWERGRID_WR2	BOISAR - 220KV - BUS 1	D	For AMP works.	5-Dec-21	9:00	5-Dec-21	17:30	PG-WR2-Boisar
72	319	MSETCL	220KV-BOISAR-BOISAR-M-1	Daily	For safty purpose while stringing of Top Ph conductor of PGCIL-2 at Loc no. 7 and 8.	5-Dec-21	13:00	5-Dec-21	18:00	
73	321	MSETCL	Pole-2 Non base AC filter Z3 (120 MVAR) @ Chandrapur HVDC	Daily	Annual Maintenance & Diagnostic testing	6-Dec-21	06:00	6-Dec-21	20:00	Work of Pole II Z3 Filter
74	323	POWERGRID_WR1	TIE BAY - 400KV-WARDHA-AURANGABAD-1 AND 400KV-	D	414 Bay AMP Works	6-Dec-21	7:00	6-Dec-21	18:00	
75	328	POWERGRID_WR1	400KV-KALA-KUDUS-1	D	AMP OF KALA KUDUS LINE 1 EQUIPMENTS/RELAY TESTTING AT KUDUS END.	6-Dec-21	8:00	6-Dec-21	17:00	
76	337	MSETCL	BUS COUPLER BAY - BABLESHWAR - 400KV - BUS 1	Daily	Relay,Bushing, CT,CB Diagnostic testing & bay maintenance work	6-Dec-21	08:00	6-Dec-21	18:00	400kV Main Bus I & II will be seperated.
77	340	POWERGRID_WR1	400KV-LONIKHAND-PUNE-PG-1	D	For AMP and Relay testing	6-Dec-21	8:00	6-Dec-21	18:00	
78	343	POWERGRID_WR1	TIE BAY - 400KV-WARDHA-WARORA-PG-2 AND FUTURE at WARORA-PG - 400KV	D	Bay AMP work	6-Dec-21	8:00	6-Dec-21	18:00	
79	346	POWERGRID_WR2	220KV-BOISAR-BORIVALI	D	For AMP works. Line outage is required.	6-Dec-21	9:00	6-Dec-21	17:30	PG-WR2-Boisar
80	360	MEGPTCL	AKOLA (2) - 400KV - BUS 2	Daily	Annual Maintenance of Bus Equipment	6-Dec-21	09:30	6-Dec-21	18:30	Annual Maintenance of Bus Equipment
81	362	MSETCL	TIE BAY OF 400KV-PADGHE-PG-KUDUS-2 AND FUTURE @KUDUS - 400KV at KUDUS - 400KV	Daily	Annual Maintenance of bays equipment & Diagnostics Testing Work	6-Dec-21	10:00	6-Dec-21	17:00	Annual Maintenance of bays equipment & Diagnostics Testing Work
82	364	MSETCL	400KV/11.5KV KORADI-II-ST-1	Daily	DIAGNOSTIC OF CB 423-Q52	6-Dec-21	11:00	6-Dec-21	18:00	1) STATION TRANSFORMER-1 STATION WILL REMAIN IN SERVICE THROUGH MAIN BAY 422
83	366	POWERGRID_WR2	400KV/220KV KALA-ICT-2	C	For AMP works and Oil leakage attending from bushing turret and cooler bank unit	6-Dec-21	8:00	7-Dec-21	17:30	PG-WR2-Kala
84	377	MSETCL	400KV/220KV NEW KOYNA-ICT-2 ON TBC	Continuo us	C.B. Overhauling work Shitting on TBC	6-Dec-21	08:00	13-Dec-21	18:00	Planned outage
85	380	JPTL	400KV-KARAD-JAIGAD-2	Daily	For PID work	6-Dec-21	09:00	22-Dec-21	18:00	Online work
86	381	JPTL	400KV-KARAD-JAIGAD-1	Daily	for PID work	6-Dec-21	09:00	22-Dec-21	18:00	Online work
87	386	MSETCL	Pole-2 Non base AC filter Z4 (80 MVAR) @ Chandrapur HVDC	Daily	Annual Maintenance & Diagnostic testing work	7-Dec-21	06:00	7-Dec-21	20:00	Annual Maintenance work
88	387	GETCO	400KV-SSP-RAJGARH-1	Daily	Maintenance work. Auto reclose of 400 kV SSP - Rajgadh 2 will remain out.	7-Dec-21	7:00	7-Dec-21	18:00	Auto reclose of 400 kV SSP -Rajgadh 2 will remain out.
89	388	POWERGRID_WR1	400KV-WARORA-PG-PARLI-1	D	For Line AMP and Dia to be kept open for relay testing at Parli SS. A/R of 400kV Warora-Parli-2 to be in non Auto.	7-Dec-21	7:00	7-Dec-21	18:00	

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
90	389	POWERGRID_WR1	MAIN BAY - 400KV/220KV AURANGABAD- ICT-2 AND AURANGABAD - 400KV - BUS 2 at AURANGABAD - 400KV	D	404 Bay AMP Works	7-Dec-21	7:00	7-Dec-21	18:00	
91	390	POWERGRID_WR1	400KV/220KV MAPUSA-ICT-2	D	AMP WORKS	7-Dec-21	7:00	7-Dec-21	18:00	
92	394	POWERGRID_WR1	400KV-KALA-KUDUS-2	D	AMP OF KALA KUDUS LINE 2 EQUIPMENTS/RELAY TESTING AT KUDUS END.	7-Dec-21	8:00	7-Dec-21	17:00	
93	410	POWERGRID_WR1	MAIN BAY - 400KV-KOLHAPUR GIS-NARENDRA KUDGI-1 AND KOLHAPUR GIS - 400KV - BUS 1 at Kolhapur GIS - 400KV	D	Bay AMP works	7-Dec-21	8:00	7-Dec-21	18:00	
94	412	POWERGRID_WR1	MAIN BAY - 400KV-LONIKHAND- PUNE-PG-1 AND PUNE-PG - 400KV - BUS 1 at PUNE-PG - 400KV	D	For AMP Work	7-Dec-21	8:00	7-Dec-21	18:00	
95	413	POWERGRID_WR1	MAIN BAY - 220KV-WARDHA- BHUGAON-1 AND WARDHA - 220KV - BUS 1 at Wardha - 220KV	D	Bay AMP	7-Dec-21	8:00	7-Dec-21	18:00	
96	422	MEGPTCL	765KV/400KV KORADI-III-ICT-1	Daily	Annual Maintenance of 765/400KV ICT-1	7-Dec-21	09:00	7-Dec-21	18:00	Annual Maintenance of 765/400KV ICT-1
97	423	POWERGRID	400KV-KOLHAPUR-MS- KOLHAPUR GIS-1	Daily	1.QM Work 2. A & B Isolator alignment with the help of Hot line Unit	7-Dec-21	09:00	7-Dec-21	18:00	Hot line work of A & B bus Isolator
98	435	MSETCL	400KV-TAPTHITHANDA-EKTUNI-2	Daily	Relay testing, CT CAP , Tan delta measurement	7-Dec-21	11:00	7-Dec-21	17:00	Nil
99	448	POWERGRID_WR1	220KV-AURANGABAD- CHITEGAON-2	D	206L Bay AMP Works	8-Dec-21	7:00	8-Dec-21	18:00	
100	453	POWERGRID_WR1	TIE BAY (417) - 400KV-400KV- PADGHE-PG-KUDUS-2 AND at KUDUS - 400KV	D	AMP OF 417 Tie Bay of 400 KV Padghe Kudus Line 2 at Kudus MSETCL SS.	8-Dec-21	8:00	8-Dec-21	17:00	
101	464	POWERGRID_WR1	TIE BAY - 400KV-LONIKHAND-PUNE-PG-1 AND PUNE-PG - 400KV - BUSREACTOR at PUNE-PG - 400KV	D	For AMP Work	8-Dec-21	8:00	8-Dec-21	18:00	
102	466	POWERGRID_WR1	TIE BAY - 400KV/220KV WARDHA-ICT-2 AND FUTURE at Wardha - 400KV	D	Bay AMP	8-Dec-21	8:00	8-Dec-21	18:00	
103	471	MSETCL	400KV-WARORA-CHANDRAPU-II- 2	Daily	R Phase LINE CVT replacement by agency and Diagnotesting work of CVT.	8-Dec-21	09:00	8-Dec-21	17:00	Load will managed by 400KV WARORA- CHANDRAPUR 2 CKT. 1 Bay no 413.
104	472	MSETCL	132KV-PENCH-KANHAN-1	Daily	Routine Maintenance work.	8-Dec-21	09:00	8-Dec-21	17:00	NA
105	473	MSETCL	220KV-PANDURNA- KALMESHWAR-1	Daily	Routine Maintenance & Dignostic testing work	8-Dec-21	09:00	8-Dec-21	17:00	NA
106	475	MSETCL	220KV- MAHALAXMI(KONALKATTA)- AMONA-1	Daily	routine maintenance	8-Dec-21	09:00	8-Dec-21	18:00	-
107	476	MSETCL	220KV-TALANGADE(MS)- CHIKKODI-II-1	Daily	routine maintenance	8-Dec-21	09:00	8-Dec-21	18:00	-
108	477	MSETCL	220KV-TALANGADE(MS)- CHIKKODI-II-1	Daily	routine maintenance	8-Dec-21	09:00	8-Dec-21	18:00	-
109	485	POWERGRID	400KV-KOLHAPUR-MS- KOLHAPUR GIS-2	Daily	1. QM Work 2. Hot line work A & B bus isolator alignment work	8-Dec-21	09:00	8-Dec-21	18:30	Hot line work A & B bus isolator alignment work

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
110	489	MSETCL	400KV-PARLI-M-SOLAPUR-M-1	Daily	Hardware Tightening and Fitting Work.	8-Dec-21	09:30	8-Dec-21	18:30	-
111	490	MSETCL	400KV-PARLI-M-SOLAPUR-M-1	Daily	Replacement of faulty string & chemical Cleaning	8-Dec-21	10:00	8-Dec-21	17:00	Replacement of faulty string & chemical Cleaning
112	491	MSETCL	TIE BAY OF 400KV-PADGHE-PG-KUDUS-1 AND FUTURE @KUDUS - 400KV at KUDUS - 400KV	Daily	Annual Maintenance of bays equipment & Diagnostics Testing Work	8-Dec-21	10:00	8-Dec-21	17:00	Annual Maintenance of bays equipment & Diagnostics Testing Work
113	495	POWERGRID_WR2	400KV/220KV KALA-ICT-1	C	For AMP works and oil leakage attending from inspection cover	8-Dec-21	8:00	9-Dec-21	17:30	PG-WR2-Kala
114	496	MSETCL	400KV-RGPPL-NEW KOYNA-2	Daily	Cold washing work	8-Dec-21	08:00	9-Dec-21	18:00	Planned outage
115	505	POWERGRID_WR2	400KV-KHANDWA-DHULE-MS-1	C	Simultaneous outage of 400kV Khandwa-Dhule-1 & 2 for Construction work Modification of line towers 411,412&,413 - due to submergence in newly constructed Bham Dam	8-Dec-21	8:00	13-Dec-21	18:00	PG-WR2-Khandwa
116	506	POWERGRID_WR2	400KV-KHANDWA-DHULE-MS-2	C	Simultaneous outage of 400kV Khandwa-Dhule-1 & 2 for Construction work Modification of line towers 411,412&,413 - due to submergence in newly constructed Bham Dam	8-Dec-21	8:00	13-Dec-21	18:00	PG-WR2-Khandwa
117	512	MSETCL	220KV-WARDHA-PUSAD-1	Daily	For Routine Maintainance Work	9-Dec-21	07:00	9-Dec-21	18:00	.
118	515	POWERGRID_WR1	MAIN BAY - 220KV-MAPUSA-AMONA-1 AND MAPUSA - 220KV - BUS 1 at MAPUSA - 220KV	D	AMP WORKS	9-Dec-21	7:00	9-Dec-21	18:00	
119	520	MSETCL	220KV-PARLI-OSMANABAD-M-1	Daily	LINE maintenance	9-Dec-21	08:00	9-Dec-21	17:00	-
120	521	MSETCL	400KV-WARORA-CHANDRAPU-II-1	Daily	For conductor & Earthwire H/W tightening work	9-Dec-21	08:00	9-Dec-21	17:00	400Kv Chandrapur2-Warora ckt-II will be in service
121	522	POWERGRID_WR1	MAIN BAY (418) - 400KV-400KV-PADGHE-PG-KUDUS-2 AND at KUDUS - 400KV	D	AMP OF 418 Main Bay of 400 KV Padghe Kudus Line 2 at Kudus MSETCL SS.	9-Dec-21	8:00	9-Dec-21	17:00	
122	534	POWERGRID_WR1	MAIN BAY - 400KV-KOLHAPUR GIS-NARENDRA KUDGI-2 AND KOLHAPUR GIS - 400KV - BUS 1 at Kolhapur GIS - 400KV	D	Bay AMP works	9-Dec-21	8:00	9-Dec-21	18:00	
123	535	POWERGRID_WR1	PUNE-PG - 220KV - BUS 2	D	For AMP Work	9-Dec-21	8:00	9-Dec-21	18:00	
124	555	MSETCL	765KV/400KV EKTUNI-ICT-1	Daily	Diagnostic Testing & Routine Maintenance work	9-Dec-21	10:00	9-Dec-21	18:30	1500MVA ICT-II Will be in service
125	556	MSETCL	MAIN BAY - 765KV/400KV EKTUNI-ICT-1 AND EKTUNI - 400KV - BUS 2 at EKTUNI - 400KV	Daily	"Diagnostic Testing & Routine Maintenance "	9-Dec-21	11:00	9-Dec-21	18:00	ICT-I IV will be in service through its TIE (409) Bay & 400kV Main Bus-I
126	558	MSETCL	400KV/21KV CHANDRAPUR-GT-6	Daily	1) Reconnect the 4" IPS tube of R, Y & B-ph PG-1 Isolator. 2) To made available the TBC-2 bay free which is required for shifting of bays/feeders from main bus- 2 to Main bus-1.	9-Dec-21	15:00	9-Dec-21	19:00	During outage, GT-6 bay will be in service via TBC-2.
127	565	MSETCL	CHANDRAPUR-GCR - 400KV - BUS 1	Continuo us	1) For replacement of old damaged quadraple bus conductor of Main Bus-I in 400KV HVDC ckt.-2 bay and 400KV STN TF-5 bay section span. 2)Tightening of nut bolts & hardware of Main Bus-I.	9-Dec-21	04:00	11-Dec-21	18:00	During outage, all connected bays/feeders of Main Bus-I will be shifted to Main Bus-II by using the TBC-I & TBC-II bay. After shifting of all

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
128	566	MSETCL	400KV-CHANDRAPUR-GCR-CHANDRAPUR HVDC-2	Continuous	1) For replacement of old damaged quadruple bus conductor of Main Bus-I in 400KV HVDC ckt.-2 bay and 400KV STN TF-5 bay section span. 2)Tightening of nut bolts & hardware of Main Bus-I. 3) Measurement of Tan delta & capacitance of R, Y & B-ph CTs.	9-Dec-21	04:00	11-Dec-21	18:00	During outage, HVDC ckt. no-2 will not be in service alongwith base filter of pole-2 of HVDC station Chandrapur. Also there will be bipole power restriction of 750MW. The outage is required as the work of replacement of bus conductor is to be executed in this bay and STN TF-5 bay.
129	567	MSETCL	400KV-CHANDRAPUR-BHADRAWATI-3	Continuous	1) For replacement of old damaged quadruple bus conductor of Main Bus-I in 400KV HVDC ckt.-2 bay and 400KV STN TF-5 bay section span. 2)Tightening of nut bolts & hardware of Main Bus-I.	9-Dec-21	04:00	11-Dec-21	18:00	Outage is required on 400KV GCR C'pur - PGCIL Bhadrawati Ckt. No.- 3 line, as the this circuit can not be shifted on 400KV Main Bus-2 due to problems of PG isolators of Bus-2 .
130	568	MSETCL	400KV-CHANDRAPUR-BHADRAWATI-4	Continuous	1) For replacement of old damaged quadruple bus conductor of Main Bus-I in 400KV HVDC ckt.-2 bay and 400KV STN TF-5 bay section span. 2)Tightening of nut bolts & hardware of	9-Dec-21	04:00	11-Dec-21	18:00	Outage is required on 400KV GCR C'pur - PGCIL Bhadrawati Ckt. No.- 4 line, as the this
131	569	MSETCL	400KV/21KV CHANDRAPUR-GT-6	Daily	1) Dismantled 4" IPS tube of R, Y & B-ph PG-1 Isolator required for replacement of jumpers of quadruple bus conductor of Main Bus-I 2) To made available the TBC-2 bay free which is	9-Dec-21	04:00	11-Dec-21	18:00	During outage, GT-6 bay will be in service via TBC-2.
132	570	MSETCL	400KV/11.5KV CHANDRAPUR-GCR-ST-5	Continuous	1) For replacement of old damaged quadruple bus conductor of Main Bus-I in 400KV HVDC ckt.-2 bay and 400KV STN TF-5 bay section span. 2)Tightening of nut bolts & hardware of Main Bus-I.	9-Dec-21	04:00	11-Dec-21	18:00	During outage, STN TF no.- 3 & 4 will be in service and load of STN TF no.-5 will be shifted on STN TF no.- 3 & 4.
133	571	POWERGRID_WR1	WARDHA - 400KV - BUS 2	D	Protection intergration with Bus Bar Protection of 400kV Bus bar 2 under Substation package-SS11: Extension of 400kV Wardha S/S for Bus Splitting through Series Reactor and associated works	9-Dec-21	7:00	12-Dec-21	18:00	
134	574	POWERGRID_WR1	MAIN BAY - 400KV/220KV WARDHA-ICT-3 AND WARDHA - 400KV - BUS 1 at Wardha - 400KV	C	ICT# 03 erection work under Substation Package S73	9-Dec-21	7:00	31-Dec-21	18:00	
135	575	POWERGRID_WR1	TIE BAY - 400KV/220KV WARDHA-ICT-3 AND 400KV-WARDHA-AURANGABAD-2 at Wardha - 400KV	C	ICT# 03 erection work under Substation Package S73	9-Dec-21	7:00	31-Dec-21	18:00	
136	580	POWERGRID_WR1	220KV-MAPUSA-AMONA-1	D	AMP WORKS	10-Dec-21	7:00	10-Dec-21	18:00	
137	581	POWERGRID_WR1	MAIN BAY - 220KV-AURANGABAD-CHITEGAON-2 AND AURANGABAD - 220KV - BUS 1 at AURANGABAD - 220KV	D	206 Bay AMP Works	10-Dec-21	7:00	10-Dec-21	18:00	
138	584	MSETCL	400KV-WARORA-CHANDRAPU-II-2	Daily	For conductor & Earthwire H/W tightening work	10-Dec-21	08:00	10-Dec-21	17:00	400Kv Chandrapur2-Warora ckt-I will be in service
139	586	POWERGRID_WR1	MAIN BAY - 400KV-KALA-KUDUS-2 AND KUDUS - 400KV - BUS 1 at KUDUS - 400KV	D	AMP OF 401 Main Bay of 400 KV Padghe Kudus Line 2 at Kudus MSETCL SS.	10-Dec-21	8:00	10-Dec-21	17:00	

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
140	590	MSETCL	WARORA - 400KV - BUS 1	Daily	Routine maintainance and diaganastic testing such as CVT/ CT tan delta, and, isolater	10-Dec-21	08:00	10-Dec-21	18:00	400KV MAIN BUS-2 WILL BE IN SERVICE
141	591	MSETCL	AURANGABAD-M (WALUJ) - 400KV - BUS 1	Daily	Routine maintenance work	10-Dec-21	08:00	10-Dec-21	18:00	Routine maintenance work
142	592	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	10-Dec-21	08:00	10-Dec-21	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
143	606	MEGPTCL	765KV/400KV KORADI-III-ICT-2	Daily	Annual Maintenance of 765/400KV ICT-2	10-Dec-21	09:00	10-Dec-21	18:00	Annual Maintenance of 765/400KV ICT-2
144	618	MSETCL	220KV-NASIK-NAVSARI-2	Daily	Bay maint. & any abnormalities observed attending,other works if any required to be carried out will be covered during this outage	10-Dec-21	09:30	10-Dec-21	17:30	--
145	623	MSETCL	220KV-WARDHA-WARDHA-M-1	Daily	Routine line maintainace work	10-Dec-21	10:00	10-Dec-21	18:00	NA
146	624	MSETCL	TIE BAY - 400KV-EKTUNI-BABLESHWAR-1 AND FUTURE at EKTUNI - 400KV	Daily	"Diagnostic Testing & Routine Maintenance "	10-Dec-21	11:00	10-Dec-21	18:00	400kV Bhabaleshwar ckt-I will be in service through its Main (411) Bay & Main Bus-I
147	628	MSETCL	400KV-RGPPL-NEW KOYNA-1	Daily	Cold washing work	10-Dec-21	08:00	11-Dec-21	18:00	Planned outage
148	631	MSETCL	KHARGHAR - 400KV - BUS 2	Continuo us	For replacement of quadruple conductor span between 400kV Talegaon & Kalwa line of 400kV B Bus. Kharghar-Talegaon line required to be shifted on TBC during outage	10-Dec-21	08:00	12-Dec-21	18:00	Outage is being deferred due to system condition many times during last year and said outage is very important considering the critical deterioration of Bus conductor and being a critical substation feeding power to Mumbai system, hence outage required to be taken on Top priority.
149	632	MSETCL	BUS COUPLER BAY - KHARGHAR - 400KV - BUS 1 AND KHARGHAR - 400KV - BUS 2 at KHARGHAR - 400KV	Continuo us	For replacement of quadruple conductor span between 400kV Talegaon & Kalwa line of 400kV B Bus.	10-Dec-21	08:00	12-Dec-21	18:00	Outage is being deferred due to system condition many times during last year and said outage is very important considering the critical deterioration of Bus conductor and being a critical substation feeding power to Mumbai system, hence outage required to be taken on Top priority.

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
150	633	MSETCL	400KV-KALWA-KHARGHAR-1	Continuous	For replacement of quadruple conductor span between 400kV Talegaon & Kalwa line of 400kV B Bus.	10-Dec-21	08:00	12-Dec-21	18:00	Outage is being deferred due to system condition many times during last year and said outage is very important considering the critical deterioration of Bus conductor and being a critical substation feeding power to Mumbai system, hence outage required to be taken on Top priority.
151	634	MSETCL	HVDC 500KV CHANDRAPUR HVDC POLE 1 & HVDC 500KV CHANDRAPUR HVDC POLE 2	Continuous	Annual outage for 500 kV Chandrapur Padgha HVDC bipole	10-Dec-21	08:00	12-Dec-21	18:00	Both poles will be in outage.
152	638	POWERGRID_WR1	400KV-KOLHAPUR GIS-MAPUSA-2	D	To prevent tripping of line due to vegative deposition on insulators in Amboli Ghat section due to topography of region, polymer insulator are to be replaced by Glass Disc insulators to prevent tripping of line and for system security. For safety of Working staff AR to be kept in non Auto Mode for 400kV Kolhapur-Mapusa-I	11-Dec-21	7:00	11-Dec-21	18:00	
153	639	POWERGRID_WR1	MAIN BAY - 220KV-AURANGABAD-CHITEGAON-1 AND AURANGABAD -	D	207 Bay AMP Works	11-Dec-21	7:00	11-Dec-21	18:00	
154	640	POWERGRID_WR1	TIE BAY - 400KV-KALA-KUDUS-2 AND FUTURE at KUDUS - 400KV	D	AMP OF 402 Tie Bay of 400 KV Padghe Kudus Line 2 at Kudus MSETCL SS.	11-Dec-21	8:00	11-Dec-21	17:00	
155	644	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	11-Dec-21	08:00	11-Dec-21	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
156	647	POWERGRID_WR1	400KV-KHARGHAR-PUNE-PG-1	D	For Line bay AMP and Relay testing works.	11-Dec-21	8:00	11-Dec-21	18:00	
157	648	POWERGRID_WR1	220KV-WARDHA-WARDHA-M-1	D	For replacement of Bus-1 side isolator	11-Dec-21	8:00	11-Dec-21	18:00	
158	649	POWERGRID_WR1	220KV-WARDHA-BADNERA-1	D	To be shifted on Transfer Bus with TBC to attend alignment of Bus-1 side isolator.	11-Dec-21	8:00	11-Dec-21	18:00	
159	651	POWERGRID_WR1	MAIN BAY - PARLI - 400KV B/R 1 AND PARLI - 400KV - BUS 1 at PARLI - 400KV	D	For Bay AMP works	11-Dec-21	8:00	11-Dec-21	18:00	
160	652	POWERGRID_WR1	WARDHA - 220KV - BUS-1	D	BUS AMP WORK	11-Dec-21	8:00	11-Dec-21	18:00	
161	654	POWERGRID_WR2	400KV-PADGHE-BOISAR-1	D	For AMP works at Boisar. Also, line AMP works. Dia to be kept open.	11-Dec-21	9:00	11-Dec-21	17:30	PG-WR2-Boisar
162	663	MSETCL	220KV-TALEGAON-PUNE-PG-1	Daily	Half yearly maintenance, Diag. Testing	11-Dec-21	10:00	11-Dec-21	18:00	---
163	664	MSETCL	220KV-WARDHA-BADNERA-1	Daily	Routine line maintainace work	11-Dec-21	10:00	11-Dec-21	18:00	NA
164	666	MSETCL	HVDC 500KV CHANDRAPUR HVDC POLE 1	Continuous	ANNUAL OUTAGE FOR POLE 1	11-Dec-21	08:00	17-Dec-21	18:00	DIAGNOSTIC TESTING & ANNUAL MAINTENANCE ACTIVITIES (HVDC restriction 300MW)
165	670	POWERGRID_WR2	220KV-MAGARWADA-MAGARWADA-DD-2	D	For AMP works. Line outage is required.	12-Dec-21	9:00	12-Dec-21	18:00	PG-WR2-Magarwada

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
166	671	POWERGRID_WR2	765KV/400KV VADODARA-ICT-2	D	Transformer & both side Bay AMP work. Dia to be kept open on both sides.	12-Dec-21	10:00	12-Dec-21	18:00	PG-WR2-Vadodara
167	672	POWERGRID_WR1	400KV-KOLHAPUR GIS-MAPUSA-1	D	To prevent tripping of line due to vegative deposition on insulators in Amboli Ghat section due to topography of region, polymer insulator are to be replaced by Glass Disc	12-Dec-21	7:00	12-Dec-21	18:00	
168	674	MSETCL	400KV-KALWA-PUNE-PG-1	Daily	Diagnostic testing and maintenance work.	12-Dec-21	08:00	12-Dec-21	18:00	---
169	676	MSETCL	220KV-BOISAR-BOISAR-M-1	Daily	REPLACEMENT OF CONDUCTOR WITH HTLS CONDUCTOR	12-Dec-21	09:00	12-Dec-21	17:00	REPLACEMENT OF CONDUCTOR WITH HTLS CONDUCTOR
170	678	MSETCL	EKTUNI - 765KV - BUS 1	Daily	Diagnostic Testing & Routine Maintenance work	12-Dec-21	10:30	12-Dec-21	18:00	765kV Main Bus-II will be in service
171	680	POWERGRID_WR1	400KV-KOLHAPUR GIS-MAPUSA-2	D	To prevent tripping of line due to vegative deposition on insulators in Amboli Ghat section due to topography of region, polymer insulator are to be replaced by Glass Disc insulators to prevent tripping of line and for system security. For safety of Working staff AR to be kept in non Auto Mode for 400kV Kolhapur-Mapusa-I	13-Dec-21	7:00	13-Dec-21	18:00	
172	685	POWERGRID_WR1	MAIN BAY - 400KV-KALA-KUDUS-1 AND KUDUS - 400KV -	D	AMP OF 404 Main Bay of 400 KV Padghe Kudus Line 2 at Kudus MSETCL SS.	13-Dec-21	8:00	13-Dec-21	17:00	
173	694	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	13-Dec-21	08:00	13-Dec-21	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
174	712	MEGPTCL	400KV-AKOLA-AKOLA (2)-1	Daily	Replacement of Old design MCVT with new design MCVT as per OEM recommendation	13-Dec-21	09:00	13-Dec-21	19:00	Replacement of Old design MCVT with new design MCVT
175	718	MSETCL	400KV-ALKUD-SOLAPUR-1	Daily	QM WORK	13-Dec-21	10:00	13-Dec-21	18:00	LOAD WILL BE MANAGED ON 400KV ALKUD - KOLHAPUR LINE
176	719	MSETCL	MAIN BAY - 400KV-ALKUD-SOLAPUR-1 AND ALKUD - 400KV - BUS 1 at ALKUD - 400KV	Daily	QM WORK	13-Dec-21	10:00	13-Dec-21	18:00	--
177	720	MSETCL	TIE BAY - 400KV-ALKUD-SOLAPUR-1 AND 400KV/220KV	Daily	QM WORK	13-Dec-21	10:00	13-Dec-21	18:00	--
178	725	POWERGRID_WR1	WARDHA - 400KV - BUS 1	D	Protection intergration with Bus Bar Protection of 400kV Bus bar 2 under Substation package-SS11: Extension of 400kV Wardha S/S for Bus Splitting through Series Reactor and associated works	13-Dec-21	7:00	14-Dec-21	18:00	
179	727	MSETCL	400KV-RGPPL-NAGOTHANE-1	Continuo us	Earthwire replacement Work & cold washing work	13-Dec-21	08:00	14-Dec-21	18:00	Planned outage
180	732	POWERGRID_WR2	KALA - 400KV B/R 1	C	For AMP works and oil leakage attending from inspection cover	13-Dec-21	8:30	14-Dec-21	19:00	PG-WR2-Kala
181	754	POWERGRID_WR1	400KV-KOLHAPUR GIS-MAPUSA-1	D	To prevent tripping of line due to vegative deposition on insulators in Amboli Ghat section due to topography of region, polymer insulator are to be replaced by Glass Disc insulators to prevent tripping of line and for system security. For safety of Working staff AR to be kept in non Auto Mode for 400kV Kolhapur-Mapusa-II	14-Dec-21	7:00	14-Dec-21	18:00	
182	755	POWERGRID_WR1	MAIN BAY - 220KV-AURANGABAD-SHENDRA-1 AND AURANGABAD - 220KV -	D	208 Bay AMP Works	14-Dec-21	7:00	14-Dec-21	18:00	

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
183	759	MSETCL	400KV-RGPPL-NAGOTHANE-1	Daily	earth wire Replacement	14-Dec-21	08:00	14-Dec-21	17:00	NA
184	768	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-2 A/R switch will be kept on non auto	14-Dec-21	08:00	14-Dec-21	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
185	769	MSETCL	BHUSAWAL - 400KV - BUS 2	Daily	For reconnection of Live 400 KV Main Bus-2 section jumpers of 400 KV Akola & Aurangabad section (i.e reconnection of jumpers between Koradi and Aurangabad bay)	14-Dec-21	08:00	14-Dec-21	18:00	Above jumper reconnection work will be carried out by HLU Jalgaon after replacement of 400 KV Damage bus section of Akola & Aurangabad bay (During above period outage required on 400 KV Khadka- Koradi & Aurangabad line and 400 KV Akola line will be in service through TBC)
186	776	MSETCL	400KV-EKTUNI-BABLESHWAR-1	Daily	CT, CB relay testing work & 29D & 29C Isolator repairing work and Line maintenance work	14-Dec-21	09:00	14-Dec-21	17:00	400kV Ektuni ckt II,400kV Bhusawal, Dhule I&II and 400kV Aurangabad will be in in service
187	777	MSETCL	MAIN BAY - 400KV-WARDHA-WARORA-1 AND WARDHA - 400KV - BUS 2 at Wardha - 400KV	Daily	Routine Maintenance & Dignostic testing work.	14-Dec-21	09:00	14-Dec-21	17:00	Line will be charged through Tie CB 428.

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
188	779	MEGPTCL	MAIN BAY - 765KV-AKOLA (2)-KORADI-III-1 AND KORADI-III - 765KV - BUS 2 at KORADI-III - 765KV	Daily	Annaual Maintenance of Bay Equipments	14-Dec-21	09:00	14-Dec-21	18:00	Annaual Maintenance of Bay Equipments
189	792	MSETCL	ALKUD - 400KV - BUS 1	Daily	QM WORK	14-Dec-21	10:00	14-Dec-21	18:00	LOAD WILL BE MANAGED ON 400KV MAIN BUS - 2
190	793	MSETCL	220KV-AURANGABAD-CHITEGAON-1	Daily	Routine Diagnostic testing	14-Dec-21	10:00	14-Dec-21	18:00	Routine Diagnostic testing
191	797	MSETCL	765KV/400KV EKTUNI-ICT-2	Daily	Diagnostic Testing & Routine Maintenance work	14-Dec-21	10:00	14-Dec-21	18:30	1500MVA ICT-I Will be in service
192	800	MSETCL	400KV-KORADI-BHUSAWAL-1	Continuo us	For Reconnection of Live 400 KV Main Bus-1&2 section jumpers of 400 KV Akola & Aurangabad section (i.e removal of jumpers between Koradi and Aurangabad bay) by Hot line unit Jalgaon for hot man clearance	14-Dec-21	07:00	15-Dec-21	18:00	koradi bay required dead for dead IPS tube & stub bus for Bus-1&2 hot line work
193	802	MSETCL	220KV-WARDHA-BHUGAON-1	Daily	Routine line maintainace work	14-Dec-21	08:00	15-Dec-21	18:00	NA
194	811	MSETCL	400KV-KOYNA STAGE IV-NEW KOYNA-2 ON TBC @ NEW KOYNA	Continuous	C.B. Overhauling work Shitting on TBC	14-Dec-21	08:00	21-Dec-21	18:00	Planned outage
195	818	POWERGRID_WR1	400KV-KOLHAPUR GIS-MAPUSA-2	D	To prevent tripping of line due to vegative deposition on insulators in Amboli Ghat section due to topography of region, polymer insulator are to be replaced by Glass Disc insulators to prevent tripping of line and for system security. For safety of Working staff AR to be kept in non Auto Mode for 400kv Kolhapur-Mapusa-I	15-Dec-21	7:00	15-Dec-21	18:00	
196	826	MSETCL	400KV-RGPPL-NAGOTHANE-2	Daily	earth wire Replacement	15-Dec-21	08:00	15-Dec-21	17:00	NA
197	830	GETCO	400KV-SSP-DHULE-MS-1	Daily	Maintenance work. Auto reclose of 400 kV SSP - Dhule 2 will remain out	15-Dec-21	8:00	15-Dec-21	18:00	Auto reclose of 400 kV SSP - Dhule 2 will remain out
198	832	MSETCL	BHUSAWAL - 400KV - BUS 1	Daily	For reconnection of Live 400 KV Main Bus-2 section jumpers of 400 KV Akola & Aurangabad section	15-Dec-21	08:00	15-Dec-21	18:00	Above jumper reconnection work will be carried out by HLU Jalgaon after replacement of 400 KV Damage bus section of Akola & Aurangabad bay (During above period Outage required on 400 KV Khadka-Koradi & Aurangabad line and 400 KV Akola will be in service on TBC/Bus-2)
199	840	POWERGRID_WR1	MAIN BAY - 400KV-KOLHAPUR-MS-KOLHAPUR GIS-1 AND KOLHAPUR MS - 400KV - BUS 1 at Kolhapur MS - 400KV	D	Main Bay AMP, Line WILL BE in service through TBC CB.	15-Dec-21	8:00	15-Dec-21	18:00	
200	842	POWERGRID_WR1	PUNE-PG - 220KV - BUS 1	D	For AMP Work	15-Dec-21	8:00	15-Dec-21	18:00	
201	845	MSETCL	400KV-EKTUNI-BABLESHWAR-2	Daily	CT, CB relay testing work & 29D & 29C Isolator repairing work.	15-Dec-21	09:00	15-Dec-21	17:00	400kV Ektuni ckt I,400kV Bhusawal, Dhule I&II and 400kV Aurangabad will be in in service
202	846	MSETCL	MAIN BAY - 400KV-WARDHA-KORADI-II-1 AND WARDHA - 400KV - BUS 1 at Wardha - 400KV	Daily	Routine Maintenance & Dignostic testing work.	15-Dec-21	09:00	15-Dec-21	17:00	400KV KORADI-WARDHA Line will be charged through Tie CB 414.
203	847	MSETCL	132KV-PENCH-MANSAR-1	Daily	Routine Maintenance work.	15-Dec-21	09:00	15-Dec-21	17:00	NA

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
204	851	MSETCL	BUS COUPLER BAY - KARAD - 400KV - BUS 1 AND KARAD - 400KV - BUS 2 at KARAD - 400KV	Daily	Outage for CB timing,CRM & DCRM measurement,CT tan delta & measurement & other quart.maint work	15-Dec-21	09:00	15-Dec-21	18:00	Load will be managed on Bus-I & Bus-II
205	852	MSETCL	220KV-MUDSHINGI-CHIKKODI-II-1	Daily	routine maintenance	15-Dec-21	09:00	15-Dec-21	18:00	-
206	853	MSETCL	220KV-TILLARI-AMONA-1	Daily	routine maintenance	15-Dec-21	09:00	15-Dec-21	18:00	-
207	854	MSETCL	220KV-MUDSHINGI-CHIKKODI-II-1	Daily	routine maintenance	15-Dec-21	09:00	15-Dec-21	18:00	-
208	867	MEGPTCL	400KV-AKOLA-AKOLA (2)-2	Daily	Replacement of Old design MCVT with new design MCVT as per OEM recommendation	15-Dec-21	09:00	15-Dec-21	19:00	Replacement of Old design MCVT with new design MCVT as per OEM recommendation
209	869	MSETCL	400KV-PADGHE-BOISAR-1	Daily	1) For Bay maintenance work 2) Diagnostic testing work	15-Dec-21	09:30	15-Dec-21	18:30	Agency will be present on site for the work
210	871	MSETCL	400KV-SOLAPUR-M-SOLAPUR-1	Daily	Replacement of faulty string & chemical Cleaning	15-Dec-21	10:00	15-Dec-21	17:00	Replacement of faulty string & chemical Cleaning
211	873	MSETCL	EKTUNI - 400KV - BUS 1	Daily	Diagnostic Testing & Routine Maintainence work	15-Dec-21	10:30	15-Dec-21	18:00	400kV Main Bus-II will be in service
212	877	POWERGRID_WR1	MAIN BAY - 765KV/400KV SEONI-ICT-2 AND SEONI - 765KV - BUS 2 at SEONI - 765KV	C	For AMP work	15-Dec-21	8:00	16-Dec-21	18:00	
213	889	POWERGRID_WR1	400KV-KOLHAPUR GIS-MAPUSA-1	D	To prevent tripping of line due to vegative deposition on insulators in Amboli Ghat section due to topography of region, polymer insulator are to be replaced by Glass Disc insulators to prevent tripping of line and for system security. For safety of Working staff AR to be kept in non Auto Mode for 400kV Kolhapur-Mapusa-II	16-Dec-21	7:00	16-Dec-21	18:00	
214	892	POWERGRID_WR1	SOLAPUR - 400KV - BUS 1	D	Bus-1 AMP works	16-Dec-21	7:00	16-Dec-21	18:00	
215	900	MSETCL	400KV-RGPP-L-NAGOTHANE-2	Daily	Earthwire replacement Work & cold washing work	16-Dec-21	08:00	16-Dec-21	18:00	Planned outage
216	901	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	16-Dec-21	08:00	16-Dec-21	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
217	904	POWERGRID_WR1	400KV-KOLHAPUR-MS-KOLHAPUR GIS-1	D	Line Bay AMP works & attedning Shutdown nature defects 400KV-KOLHAPUR MS-KOLHAPUR GIS-2 AR to be kept in Non-auto mode for safety in TLM works.	16-Dec-21	8:00	16-Dec-21	18:00	
218	905	POWERGRID_WR1	400KV-CHAKAN-PUNE-PG-1	D	For Line bay AMP and Relay testing works.	16-Dec-21	8:00	16-Dec-21	18:00	
219	908	MSETCL	TIE BAY - 400KV-WARDHA-WARORA-1 AND FUTURE at Wardha - 400KV	Daily	Routine Maintenance & Dignostic testing work.	16-Dec-21	09:00	16-Dec-21	17:00	Line will be charged through Main CB 429.
220	909	MSETCL	400KV-BABLESHWAR-PADGHE-1	Daily	Line maintenance work and CT, CB relay testing work, quarterly maintenance work	16-Dec-21	09:00	16-Dec-21	17:00	400kV Padghe II will be in in service
221	910	MSETCL	AKOLA - 400KV - BUS 1	Daily	testing & routine maintenance work	16-Dec-21	09:00	16-Dec-21	18:00	400 KV Main Bus -02 will be in service
222	917	MSETCL	400KV-KOLHAPUR-MS-SOLAPUR-2	Daily	1. QM Work 2. Bus iso mnt work by hot line unit	16-Dec-21	09:00	16-Dec-21	18:30	Applied bay outage with Hot line work permission for Bus isolators
223	918	POWERGRID_WR2	BANASKANTHA - 400KV - BUS 1	D	For AMP works	16-Dec-21	9:00	16-Dec-21	18:30	PG-WR2-Banaskantha

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
224	922	MSETCL	400KV-PARLI-M-LONIKHAND-II-1	Daily	Hardware Tightening and Fitting Work.	16-Dec-21	09:30	16-Dec-21	18:30	-
225	929	MSETCL	220KV-WARDHA-PUSAD-1	Daily	For Routine Maintainance Work	16-Dec-21	07:00	17-Dec-21	18:00	.
226	940	MSETCL	220KV-WARDHA-BHUGAON-1	Daily	PID work (only A/R out)	16-Dec-21	08:00	31-Dec-21	18:00	NA
227	941	MSETCL	400KV-BABLESHWAR-PADGHE-2	Daily	For carring PID work	16-Dec-21	08:00	31-Dec-21	18:00	It is requested to arrange To Off / Out Auto Reclose at Both Ends For Carrying PID Work
228	942	MSETCL	400KV-KHARGHAR-PUNE-PG-1	Daily	Live line installation of OPGW by MTCIL, and PID Testing Auto-Reclose function to be out of service.	16-Dec-21	09:00	31-Dec-21	18:00	Live line installation of OPGW by MTCIL, and PID Testing Auto-Reclose function to be out of service.
229	943	MSETCL	400KV-SOLAPUR-M-SOLAPUR-1	Daily	PID Testing work	16-Dec-21	10:00	31-Dec-21	18:00	Without Load Interruption. AR to be kept off from both ends.
230	947	POWERGRID_WR1	220KV-AURANGABAD-SHENDRA-2	D	209L Bay AMP Works	17-Dec-21	7:00	17-Dec-21	18:00	
231	948	POWERGRID_WR1	400KV-KOLHAPUR GIS-MAPUSA-2	D	To prevent tripping of line due to vegative deposition on insulators in Amboli Ghat section due to topography of region, polymer insulator are to be replaced by Glass Disc insulators to prevent tripping of line and for system security. For safety of Working staff AR to be kept in non Auto Mode for 400kV Kolhapur-Mapusa-I	17-Dec-21	7:00	17-Dec-21	18:00	
232	949	POWERGRID_WR1	400KV-SOLAPUR-LAMBOTI	D	For Line bay AMP and Relay testing works.	17-Dec-21	7:00	17-Dec-21	18:00	
233	950	MSETCL	220KV-PARLI-PARLI-M-2	Daily	Line Maintenence	17-Dec-21	08:00	17-Dec-21	17:00	-
234	959	MSETCL	400KV-RGPPL-NAGOTHANE-2	Daily	Earthwire replacement Work & cold washing work	17-Dec-21	08:00	17-Dec-21	18:00	Planned outage
235	960	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	17-Dec-21	08:00	17-Dec-21	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
236	961	MSETCL	220KV-WARDHA-PUSAD-1	Daily	Routine line maintainace work	17-Dec-21	08:00	17-Dec-21	18:00	NA
237	965	POWERGRID_WR1	400KV-PARLI-SOLAPUR-2	D	For Line bay AMP and Relay testing works.	17-Dec-21	8:00	17-Dec-21	18:00	
238	966	POWERGRID_WR1	400KV-AKOLA-AURANGABAD-2	D	For Line Reactor AMP Work at Akola end, 400KV-AKOLA-AURANGABAD-1 A/R To be keep in non auto mode for safety precautions	17-Dec-21	8:00	17-Dec-21	18:00	
239	967	POWERGRID_WR1	400KV-AKOLA-AURANGABAD-2 L/R@ AKOLA - 400KV	D	For Line Reactor AMP Work at Akola end	17-Dec-21	8:00	17-Dec-21	18:00	
240	972	MSETCL	400KV-BABLESHWAR-PADGHE-2	Daily	Line maintenance work and CT, CB relay testing work, quarterly maintenance work at 400kV Babhaleshwar end	17-Dec-21	09:00	17-Dec-21	17:00	400kV Padghe I will be in in service
241	990	MSETCL	EKTUNI - 400KV - BUS 2	Daily	Diagnostic Testing & Routine Maintainence work	17-Dec-21	10:30	17-Dec-21	18:00	400kV Main Bus-I will be in service

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
242	998	MSETCL	PADGHE - 400KV - BUS 2	Continuous	1) 400kV Tarapur -2, 400kV Nagothane 2 shifting from B bus to A bus 2) 400kV HVDC 2 line required ​on TBC & 400kV Nagothane 1 line H/T required for 3 days 3) 400kV HVDC 1 H/T required (@2hrs) at the time of Jumper Removing & connection work by hot line method. 4) 400kV Nagothane 2 H/T required for @ 2hrs at the time of Jumper Removing & Connection by Cold line method. 5) 400kV Nagothane 1 & 400kV HVDC 2 IPS tube will be removed for Bus conductor replacement work. 6) Dismantling of Earth switch & Erection of New CVT for B Bus 7) PG Isolator replacement work	17-Dec-21	00:01	19-Dec-21	23:59	1) Approximate (@2hrs) power restriction of 300 MW during 400kV HVDC 1 H/T at the time of Jumper removing and fixing work 2) Weather condition should be clear for Hotline work 3) Agency will be present on site for the work
243	999	MSETCL	400KV-BABLESHWAR-PADGHE-2	Continuous	1) Bay maintenance work 2) Diagnostic testing work 3) Main line Jumper replacement work 4) PG/CB isolator replacement work	17-Dec-21	18:00	20-Dec-21	18:00	1) Agency will be present on site for the work 2) Hotline team work for Hanger Rod replacement 3) During Outage IPS Tube between 29C Isolator and 29D Isolator will be removed for replacement of Line Isolator
244	1002	GETCO	400KV-SSP-DHULE-MS-2	Daily	Maintenance work. Auto reclose of 400 kV SSP - Dhule 1 will remain out	18-Dec-21	7:00	18-Dec-21	18:00	Auto reclose of 400 kV SSP - Dhule 1 will remain out
245	1004	POWERGRID_WR1	400KV-KOLHAPUR GIS-MAPUSA-1	D	To prevent tripping of line due to vegative deposition on insulators in Amboli Ghat section due to topography of region, polymer insulator are to be replaced by Glass Disc insulators to prevent tripping of line and for system security. For safety of Working staff AR to be kept in non Auto Mode for 400kV Kolhapur-Mapusa-II	18-Dec-21	7:00	18-Dec-21	18:00	
246	1005	POWERGRID_WR1	BUS COUPLER BAY - AURANGABAD - 220KV - BUS 1 AND AURANGABAD - 220KV - BUS 2 at AURANGABAD - 220KV	D	204 Bay AMP Works	18-Dec-21	7:00	18-Dec-21	18:00	
247	1011	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	18-Dec-21	08:00	18-Dec-21	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
248	1012	MSETCL	BABLESHWAR - 400KV - BUS 1	Daily	Permission to shift LBB protection wire from 400kV RADS & 400kV ZIV Numerical Busbar	18-Dec-21	08:00	18-Dec-21	18:00	outage proposed on 400kV RADSS & 400kV Numerical Busbar@BBLR
249	1015	POWERGRID_WR1	220KV-PARLI-PARLI-M-2	D	For AMP of line terminal equipments	18-Dec-21	8:00	18-Dec-21	18:00	
250	1016	POWERGRID_WR1	WARDHA - 220KV - BUS 2	D	BUS AMP WORK	18-Dec-21	8:00	18-Dec-21	18:00	

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
251	1036	POWERGRID_WR1	400KV-KOLHAPUR GIS-MAPUSA-2	D	To prevent tripping of line due to vegative deposition on insulators in Amboli Ghat section due to topography of region, polymer insulator are to be replaced by Glass Disc insulators to prevent tripping of line and for system security. For safety of Working staff AR to be kept in non Auto Mode for 400kV Kolhapur-Mapusa-I	19-Dec-21	7:00	19-Dec-21	18:00	
252	1038	MSETCL	400KV-KALWA-PADGHE-1	Daily	Chemical Cleaning of Insulators	19-Dec-21	08:00	19-Dec-21	18:00	Chemical Cleaning of Insulators
253	1039	MSETCL	220KV-BOISAR-BOISAR-M-2	Daily	FIXING OF MISSING SPACERS	19-Dec-21	09:00	19-Dec-21	17:00	FIXING OF MISSING SPACERS
254	1041	MSETCL	400KV-KALWA-PADGHE-1	Daily	1) Bay maintenance work 2) Diagnostic testing work 3) PG/CB isolator replacement work	19-Dec-21	09:31	19-Dec-21	19:00	Agency will be present on site for the work
255	1044	POWERGRID_WR1	400KV-KOLHAPUR GIS-MAPUSA-1	D	To prevent tripping of line due to vegative deposition on insulators in Amboli Ghat section due to topography of region, polymer insulator are to be replaced by Glass Disc insulators to prevent tripping of line and for system security. For safety of Working staff AR to be kept in non Auto Mode for 400kV Kolhapur-Mapusa-II	20-Dec-21	7:00	20-Dec-21	18:00	
256	1058	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	20-Dec-21	08:00	20-Dec-21	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
257	1063	POWERGRID_WR1	MAIN BAY - 400KV-PARLI-M-PARLI-2 AND PARLI-M - 400KV - BUS 2 at MSETCL PARLI	D	For Bay AMP works	20-Dec-21	8:00	20-Dec-21	18:00	
258	1076	MSETCL	400KV-KOLHAPUR-MS-ALKUD-1	Daily	1. QM work 2. A & B bus iso mnt by Hotline unit	20-Dec-21	09:00	20-Dec-21	18:30	Applied bay outage with Hot line work permission for Bus isolators
259	1080	MEGPTCL	400KV-AKOLA (2)-NANDGAONPETH-2	Daily	Annual Maintenance of Line Equipment	20-Dec-21	09:30	20-Dec-21	19:00	Annual Maintenance of Line Equipment
260	1081	MSETCL	TIE BAY - 400KV-KOLHAPUR-MS-ALKUD-1 AND FUTURE at ALKUD - 400KV	Daily	QM WORK	20-Dec-21	10:00	20-Dec-21	18:00	--
261	1082	MSETCL	400KV-KOLHAPUR-MS-ALKUD-1	Daily	QM WORK	20-Dec-21	10:00	20-Dec-21	18:00	LOAD WILL BE MANAGED ON 400KV ALKUD - SOLAPUR LINE
262	1083	MSETCL	MAIN BAY - 400KV-KOLHAPUR-MS-ALKUD-1 AND ALKUD - 400KV - BUS 1 at ALKUD - 400KV	Daily	QM WORK	20-Dec-21	10:00	20-Dec-21	18:00	--
263	1089	MEGPTCL	765KV/400KV TIRODA-ICT-1	Continuo us	For Transformer maintenance & Bay equipment maintenance.	20-Dec-21	09:00	21-Dec-21	18:00	For Transformer maintenance & Bay equipment maintenance.
264	1097	MSETCL	HVDC 500KV CHANDRAPUR HVDC POLE 2	Continuo us	ANNUAL OUTAGE FOR POLE 2	20-Dec-21	08:00	26-Dec-21	18:00	DIAGNOSTIC TESTING & ANNUAL MAINTENANCE ACTIVITIES(HVDC restriction 300MW)

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
265	1098	MSETCL	CHANDRAPUR-GCR - 400KV - TRANSFER BUS 2	Continuous	1) For replacement of 400KV old overaged PG Isolators (Bus-1 & Aux. Bus Isolators.) 2) Servicing and overhauling of 400KV BHEL make quadraple CB. 3) Measurement of Timing, DCRM and CRM of CB.	20-Dec-21	09:00	31-Dec-21	18:00	During outage,TBC-1 bay will be available.
266	1101	MSETCL	KARAD - 400KV - BUS 2	Daily	Replacement of 03 Nos of 400 kV old CVT which has completed more than 25 years of working life by new CVT	21-Dec-21	06:00	21-Dec-21	20:00	All feeders & ICT on Bus-II will be shifted on Bus-I through TBC. Also load will be managed on Bus-I
267	1108	MSETCL	NAGOTHANE - 400KV - BUS 1	Daily	400 Kv BUSBAR testing (online,no outage required) BUS BAR PROTECTION @ NAGOTHANE REQUIRED OUT OF SERVICE.	21-Dec-21	08:00	21-Dec-21	17:00	BOTH BUS WILL BE IN SERVICE.
268	1117	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	21-Dec-21	08:00	21-Dec-21	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
269	1121	POWERGRID_WR1	400KV-CHANDRAPUR-BHADRAWATI-3	D	Replacement of BUS 1 Pantograph isolators of PGCIL ckt-1 and PGCIL ckt-2 at GCR	21-Dec-21	8:00	21-Dec-21	18:00	
270	1122	POWERGRID_WR1	CHANDRAPUR-GCR - 400KV - BUS 1	D	Replacement of BUS 1 Pantograph isolators of PGCIL ckt-1 and PGCIL ckt-2 at GCR	21-Dec-21	8:00	21-Dec-21	18:00	
271	1123	POWERGRID_WR1	400KV-CHANDRAPUR-BHADRAWATI-4	D	Replacement of BUS 1 Pantograph isolators of PGCIL ckt-1 and PGCIL ckt-2 at GCR	21-Dec-21	8:00	21-Dec-21	18:00	
272	1124	POWERGRID_WR1	400KV-WARDHA-AKOLA-2	D	LINE BAY AMP WORK, 400KV-Akola-Wardha-1 A/R To be keep in non auto mode for safety precautions	21-Dec-21	8:00	21-Dec-21	18:00	
273	1127	MSETCL	400KV-WARDHA-WARORA-1	Daily	Routine Maintenance & Dignostic testing work.	21-Dec-21	09:00	21-Dec-21	17:00	400KV WARORA-IEPL Line is in ckt
274	1129	POWERGRID_WR2	400KV-AURANGABAD-BOISAR-1 L/R@ BOISAR - 400KV	D	For AMP works	21-Dec-21	9:00	21-Dec-21	17:30	PG-WR2-Boisar
275	1137	MSETCL	220KV-TALANGADE(MS)-CHIKKODI-II-1	Daily	1. QM Work 2. Annual diagnostic testing work	21-Dec-21	09:00	21-Dec-21	18:30	Inter State line. Line is idly charged from remote end.
276	1138	MSETCL	220KV-TALANGADE(MS)-CHIKKODI-II-1	Daily	1. QM Work 2. Annual diagnostic testing work	21-Dec-21	09:00	21-Dec-21	18:30	Inter State line. Line is idly charged from remote end.
277	1143	MSETCL	400KV-EKTUNI-BABLESHWAR-1	Daily	Replacement of Cut-Point Disc Insulator, Damaged nut bolts, corona Ring.	21-Dec-21	09:30	21-Dec-21	18:30	400kV Ektuni-Bhabaleshwar Ckt-II will be in service
278	1145	MSETCL	ALKUD - 400KV - BUS 2	Daily	QM WORK	21-Dec-21	10:00	21-Dec-21	18:00	LOAD WILL BE MANAGED ON 400KV MAIN BUS-2
279	1153	MSETCL	220KV-PARLI-OSMANABAD-M-1	Daily	Line Maintenance	22-Dec-21	08:00	22-Dec-21	17:00	-
280	1169	MSETCL	132KV-MANSAR-MS-KANHAN-1	Daily	Routine Maintenance work.	22-Dec-21	09:00	22-Dec-21	17:00	NA
281	1172	MSETCL	KHAPARKHEDA - 400KV - BUS 1	Daily	Bus Isolator Maintenance Work	22-Dec-21	09:00	22-Dec-21	18:00	NA
282	1173	MSETCL	BUS COUPLER BAY - PARLI-M - 400KV - BUS 1 AND PARLI-M - 400KV - BUS 2 at PARLI-M - 400KV	Daily	1) LBB & Backup relay testing work. (2)Bay maintenance work.	22-Dec-21	09:00	22-Dec-21	18:00	-
283	1185	MSETCL	400KV-EKTUNI-BABLESHWAR-2	Daily	Replacement of Cut-Point Disc Insulator, Damaged nut bolts, corona Ring.	22-Dec-21	09:30	22-Dec-21	18:30	400kV Ektuni-Bhabaleshwar Ckt-I will be in service

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
284	1187	MSETCL	SOLAPUR-M - 400KV - BUS 2	Daily	400kV Main Bus II, 406-89B Isolator Alignment Work	22-Dec-21	10:00	22-Dec-21	18:00	Without Load Interruption. Load will be managed on 400kV Main Bus I
285	1190	MSETCL	132KV-DHARNI-NEPANAGAR-1	Daily	i)Routine Maintenance & Dignostic testing work ii) 2) Line Signature Analysis & Other Maintenance Works of Line .	22-Dec-21	11:00	22-Dec-21	17:00	.
286	1204	POWERGRID_WR1	WARDHA - 400KV B/R 1	C	Replacement of gasket of Bus reactor	22-Dec-21	8:00	30-Dec-21	18:00	
287	1210	MSETCL	220KV-WARDHA-PUSAD-1	Daily	For Routine Maintainance Work	23-Dec-21	07:00	23-Dec-21	18:00	.
288	1211	POWERGRID_WR1	DHULE-MS - 400KV B/R 1	D	DHULE B/R AMP Works at MSETCL Dhule	23-Dec-21	7:00	23-Dec-21	18:00	
289	1215	POWERGRID_WR1	765KV-SOLAPUR-RAICHUR-2	D	Spare change over	23-Dec-21	8:00	23-Dec-21	14:00	
290	1222	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	23-Dec-21	08:00	23-Dec-21	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
291	1230	MSETCL	400KV-WARDHA-KORADI-II-1	Daily	Routine Maintenance & Dignostic testing work.	23-Dec-21	09:00	23-Dec-21	17:00	400 KV WARORA - DEOLI 2 Line is in ckt
292	1240	MSETCL	400KV-PARLI-M-LONIKHAND-II-2	Daily	Hardware Tightening and Fitting Work.	23-Dec-21	09:30	23-Dec-21	18:30	-
293	1243	POWERGRID_WR1	WARDHA - 400KV - BUS 2	D	Bus Bar 2 protection Intergration under Substation package S73	23-Dec-21	7:00	24-Dec-21	18:00	
294	1261	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	24-Dec-21	08:00	24-Dec-21	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
295	1268	POWERGRID_WR1	400KV-CHANDRAPUR-BHADRAWATI-2	D	Replacement of BUS-2 Pantograph isolators of PGCIL ckt-1 and PGCIL ckt-2 at GCR	24-Dec-21	8:00	24-Dec-21	18:00	
296	1272	MSETCL	BUS COUPLER BAY - PADGHE - 400KV - BUS 1 AND PADGHE - 400KV - BUS 2 at PADGHE - 400KV	Daily	1) Bay maintenance work 2) Diagnostic testing work 3) PG isolator replacement work	24-Dec-21	09:00	24-Dec-21	18:00	1) Agency will be present on site for the work 2) Hotline team work for Hanger rod replacement work 3) HVDC tie CB required in service(will act as Bus Coupler)
297	1282	MEGPTCL	765KV-AKOLA (2)-KORADI-III-2	Continuo us	To attend the sag correction in tower no. 534, to stop the deforming of tower members in the first section.	24-Dec-21	08:00	25-Dec-21	18:00	To attend the sag correction in tower no. 534, to stop the deforming of tower members in the first section.
298	1283	MEGPTCL	400KV-AKOLA (2)-NANDGAONPETH-1	Continuo us	To attend the sag correction in tower no. 534 of 765KV-AKOLA (2)-KORADI-III-2 to stop the deforming of tower member in the first section. The 400KV-RPL-AKOLA (2)-1 is crossing in between T.No. 534 & 535 of 765kV Line.	24-Dec-21	08:00	25-Dec-21	18:00	To attend the sag correction in tower no. 534 of 765KV-AKOLA (2)-KORADI-III-2 to stop the deforming of tower member in the first section. The 400KV-RPL-AKOLA (2)-1 is crossing in between T.No. 534 & 535 of 765kV Line.

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
299	1284	MEGPTCL	400KV-AKOLA (2)-NANDGAONPETH-2	Continuous	To attend the sag correction in tower no. 534 of 765KV-AKOLA (2)-KORADI-III-2 to stop the deforming of tower member in the first section. The 400KV-RPL-AKOLA (2)-1 is crossing in between T.No. 534 & 535 of 765kV Line.	24-Dec-21	08:00	25-Dec-21	18:00	To attend the sag correction in tower no. 534 of 765KV-AKOLA (2)-KORADI-III-2 to stop the deforming of tower member in the first section. The 400KV-RPL-AKOLA (2)-1 is crossing in between T.No. 534 & 535 of 765kV Line.
300	1285	MSETCL	HVDC 500KV CHANDRAPUR HVDC POLE 1 & HVDC 500KV CHANDRAPUR HVDC POLE 2	Continuous	ANNUAL BIPOLE OUTAGE	24-Dec-21	18:00	26-Dec-21	18:00	DIAGNOSTIC TESTING & ANNUAL MAINTENANCE ACTIVITIES
301	1295	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	25-Dec-21	08:00	25-Dec-21	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
302	1296	MSETCL	220KV-TARAPUR 1&2-BOISAR-M-1	Daily	MAINTENANCE WORK & LINE SIGNATURE ANALYSIS	25-Dec-21	09:00	25-Dec-21	17:00	MAINTENANCE WORK & LINE SIGNATURE ANALYSIS
303	1301	MSETCL	400KV-KHARGHAR-PUNE-PG-1	Daily	Diagnostic and R&M work. MTAMC project related work.	26-Dec-21	08:00	26-Dec-21	18:00	-
304	1302	MSETCL	220KV-TARAPUR 1&2-BORIVALI-1	Daily	1) R&M Work at Borivali end 2) FOR FIXING OF MISSING SPACERS by Line Maintenance S/Dn, Boisar.	26-Dec-21	09:00	26-Dec-21	18:00	1) R&M Work at Borivali end 2) FOR FIXING OF MISSING SPACERS by Line Maintenance S/Dn, Boisar. 3) Simultaneous outage is also required on 220KV PGCIL-BORIVALI LINE AS BOTH LINES ARE ON SAME M/C TOWER ON SAME SIDE.
305	1303	MSETCL	220KV-BOISAR-BORIVALI-1	Daily	1) Retrofitting work of Earth Isolator & R&M Work at Borivali end. 2) MAINTENANCE WORK & LINE SIGNATURE ANALYSIS by Line S/Dn, Boisar.	26-Dec-21	09:00	26-Dec-21	19:00	1) Retrofitting work of Earth Isolator & R&M Work at Borivali end. 2) MAINTENANCE WORK & LINE SIGNATURE ANALYSIS by Line S/Dn, Boisar. 3) Simultaneous outage is also required on 220KV TARAPUR- BORIVALI LINE AS BOTH LINES ARE ON SAME M/C TOWER ON SAME SIDE.
306	1304	MSETCL	220KV-BOISAR-NALASOPARA-1	Daily	For safty purpose while executing the work of replacement of 0.4 by HTLS conductor.	27-Dec-21	6:00	27-Dec-21	9:00	To carry out Top Ph. Conductor replacement of 220 kV Boisar-PGCIL Line -2, outage required on 220 kV Nalasopara Line.
307	1313	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	27-Dec-21	08:00	27-Dec-21	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
308	1318	POWERGRID_WR1	CHANDRAPUR-GCR - 400KV - TRANSFER BUS	D	Replacement of AUXILLARY BUS Pantograph isolators of PGCIL ckt-1 and PGCIL ckt-2 at GCR	27-Dec-21	8:00	27-Dec-21	18:00	

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
309	1321	POWERGRID_WR1	400KV-CHANDRAPUR-BHADRAWATI-1	D	Replacement of AUXILIARY BUS Pantograph isolators of PGCIL ckt-1 and PGCIL ckt-2 at GCR	27-Dec-21	8:00	27-Dec-21	18:00	
310	1322	POWERGRID_WR1	400KV-CHANDRAPUR-BHADRAWATI-2	D	Replacement of AUXILIARY BUS Pantograph isolators of PGCIL ckt-1 and PGCIL ckt-2 at GCR	27-Dec-21	8:00	27-Dec-21	18:00	
311	1326	WTPL-ADANI	400KV-PARLI-SOLAPUR-1	Daily	Line outage required for placing of spacer damper and attending other shutdown defects work.	27-Dec-21	9:00	27-Dec-21	17:00	Line outage
312	1327	WTPL-ADANI	400KV-PARLI-SOLAPUR-2	Daily	AR Mode to be kept OFF for safety point of view during placing of spacer damper and attending other shutdown defects work at 400 kV Parli-Solapur Ckt-2	27-Dec-21	9:00	27-Dec-21	17:00	AR Mode OFF
313	1329	MSETCL	BABLESHWAR - 400KV - BUS 1	Daily	Bus CVT Testing work	27-Dec-21	09:00	27-Dec-21	18:00	All 400kV Bay and feeders will be shifted on 400kV Bus 2
314	1352	MSETCL	220KV-BOISAR-NALASOPARA-1	Daily	For safty purpose while executing the work of replacement of 0.4 by HTLS conductor.	28-Dec-21	6:00	28-Dec-21	9:00	To carry out Top Ph. Conductor replacement of 220 kV Boisar-PGCIL Line -2, outage required on 220 kV Nalasopara Line.
315	1353	POWERGRID_WR1	MAIN BAY - 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-2 AND AURANGABAD-M (WALUJ) - 400KV - BUS 1 at Aurangabad-M (Waluj) - 400KV	D	404 Bay AMP at MSETCL Waluj	28-Dec-21	7:00	28-Dec-21	18:00	
316	1362	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	28-Dec-21	08:00	28-Dec-21	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
317	1376	MEGPTCL	MAIN BAY - 765KV/400KV KORADI-III-ICT-1 AND KORADI-III - 765KV - BUS 1 at KORADI-III - 765KV	Daily	Annauual Maintenance of Bay Equipments	28-Dec-21	09:00	28-Dec-21	18:00	Annauual Maintenance of Bay Equipments
318	1386	MSETCL	220KV-BOISAR-NALASOPARA-1	Daily	For safty purpose while executing the work of replacement of 0.4 by HTLS conductor.	29-Dec-21	6:00	29-Dec-21	9:00	To carry out Top Ph. Conductor replacement of 220 kV Boisar-PGCIL Line -2, outage required on 220 kV Nalasopara Line.
319	1387	MSETCL	220KV-PARLI-PARLI-M-2	Daily	Line Maintenance	29-Dec-21	08:00	29-Dec-21	17:00	-
320	1408	MSETCL	BHUSAWAL - 400KV - BUS 1	Continuo us	For 400 KV Main Bus-1 CVT testing and if required replacement thereof	29-Dec-21	07:00	30-Dec-21	18:00	The work will be carried out as per instruction from LD as having Voltage issue since last year
321	1412	MSETCL	220KV-BOISAR-NALASOPARA-1	Daily	For safty purpose while executing the work of replacement of 0.4 by HTLS conductor.	30-Dec-21	6:00	30-Dec-21	9:00	To carry out Top Ph. Conductor replacement of 220 kV Boisar-PGCIL Line -2, outage required on 220 kV Nalasopara Line.
322	1418	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	30-Dec-21	08:00	30-Dec-21	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
323	1422	POWERGRID_WR1	Main Bay - 400KV-AKOLA-AURANGABAD-2 AND AKOLA - 400KV - Bus 1 at Akola - 400KV	D	For AMP WORK at Akola end	30-Dec-21	8:00	30-Dec-21	18:00	

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
324	1432	MSETCL	220KV-BOISAR-NALASOPARA-1	Daily	For safty purpose while executing the work of replacement of 0.4 by HTLS conductor.	31-Dec-21	6:00	31-Dec-21	9:00	To carry out Top Ph. Conductor replacement of 220 kV Boisar-PGCIL Line -2, outage required on 220 kV Nalasopara Line.
325	1435	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	31-Dec-21	08:00	31-Dec-21	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.

Additional Outages list approved in WRLDC OCCM for the Month of December' 2021

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
--------	----------------	---------------------------	----------------	-----	--------	------	------	----	------	---------

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
NIL										

Outages not considered in WRLDC OCCM for the Month of December' 2021										
Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
NIL										

State Element List for the month of December'2021											
Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,if any.
1	400 KV	GTR - 8 @ CHANDRAPUR SWITCHING SS	02-Dec-21	09:00	02-Dec-21	18:00	Daily	DIAGNOSTIC TESTING AND ALLIED BAY MAINTENANCE	MSETCL	MSETCL	OUTAGE ON BAY 413 & BAY 414(LINE)
2	400 KV	CHANDRAPUR-PARLI CKT-3	02-Dec-21	09:00	02-Dec-21	18:00	Daily	(1) C & tan delta measurement of reactor. (2) Bay maintenance work. disc replacement at loc.583, 631 and earthwire clamping which is rest on cross arm 613 and corona ring fixing at various location (8 location)	MSETCL	MSETCL	-
3	400 KV	LONIKAND I -JEJURI	02-Dec-21	08:00	02-Dec-21	18:00	Daily	Half yearly bay maintenance and DT work. DT/Line Maintenance (Insulator String Replacement work, Loc No 1-32)	MSETCL	MSETCL	---
4	400 KV	400KV 125MVAR BUS REACTOR @ KARAD	02-Dec-21	09:00	02-Dec-21	18:00	Daily	Outage for 125 MVar Bus reactor bushing & winding tan delta & Capacitance measurement	MSETCL	MSETCL	N.A.
5	400 KV	400/220/33 KV 500 MVA ICT - 1 @ JEJURI	02-Dec-21	09:30	02-Dec-21	17:30	Daily	Annual Testing & Maintenance work. Also CTR fire protection system work.	MSETCL	MSETCL	400/220/33KV ICT-2 & ICT-3 will be in service.
6	400 KV	JEJURI- KOYNA STAGE-IV	02-Dec-21	08:00	02-Dec-21	18:00	Daily	PID Faulty disc insulator replacement work & Chemical washing & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Chemical washing & Cold line washing work
7	400 KV	400/220/33 KV 315 MVA ICT - 2 @ KHARGHAR	03-Dec-21	08:00	03-Dec-21	18:00	Daily	R&M Work and Diagnostic Testing Work MTAMC related work	MSETCL	MSETCL	-
8	400 KV	400/220/33 KV 315MVA ICT - 1 @ BABHALESHWAR	04-Dec-21	09:00	04-Dec-21	18:00	Daily	Relay testing work and bay maintenance work	MSETCL	MSETCL	ICT 2, 3, 4 will be in service
9	400 KV	LONIKAND I -JEJURI	05-Dec-21	08:00	05-Dec-21	18:00	Daily	DT/Line Maintenance (Insulator String Replacement work Loc No 1-32)	MSETCL	MSETCL	Work is to be completed on urgent basis.
10	400 KV	JEJURI- KOYNA STAGE-IV	05-Dec-21	08:00	05-Dec-21	18:00	Daily	PID Faulty disc insulator replacement work & Chemical washing & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Chemical washing & Cold line washing work
11	400 KV	PADGHE - NAGOTHANE CKT - 1	06-Dec-21	08:00	06-Dec-21	17:00	Daily	earth wire Replacement and jumper tightening work	MSETCL	MSETCL	NA
12	400 KV	400/220/33 KV 315 MVA ICT - 2 @ KOLHAPUR	06-Dec-21	09:00	06-Dec-21	18:30	Daily	1. Annual diagnostic Testing Work 2. QM Work	MSETCL	MSETCL	Monday is load Staggering day in kolhapur
13	400 KV	125MVar BUS REACTOR @ WARORA	06-Dec-21	09:00	06-Dec-21	17:00	Daily	Routine Maintenance & Dignostic testing work etc.	MSETCL	MSETCL	During outage reactor is in off condition
14	400 KV	NEW KOYNA-KARAD CKT - 1	04-Dec-21	08:00	05-Dec-21	18:00	Daily	Cold line washing work	MSETCL	MSETCL	Cold line washing work
15	400 KV	400/220 KV 315MVA ICT - 1 @ KARAD	07-Dec-21	09:00	07-Dec-21	18:00	Daily	Outage for 400 KV side CB timing,CRM & DCRM Measurement	MSETCL	MSETCL	Load will be managed on other two ICTs.
16	400 KV	400/220 KV SPARE 167 MVA ICT @ ALKUD	07-Dec-21	10:00	07-Dec-21	18:00	Daily	QM WORK	MSETCL	MSETCL	--
17	400 KV	400/220 KV 500 MVA ICT @ ALKUD	07-Dec-21	10:00	07-Dec-21	18:00	Daily	QUARTERLY MAINT. WORK.	MSETCL	MSETCL	TUESDAY IS LOAD STAGGERING DAY FOR SANGLI DISTRICT.
18	400 KV	TBC @ BABHALESHWAR	07-Dec-21	08:00	07-Dec-21	18:00	Daily	Relay,Bushing, CT,CB Diagnostic testing & bay maintenance work	MSETCL	MSETCL	--
19	400 KV	MAIN BAY (403) of 500 MVA ICT @ ALKUD	07-Dec-21	10:00	07-Dec-21	18:00	Daily	QUARTERLY MAINTENANCE WORK.	MSETCL	MSETCL	TUESDAY IS LOAD STAGGERING DAY FOR SANGLI DISTRICT.
20	400 KV	PARLI - KUMBHARGAON(NANDED) CKT - 2	07-Dec-21	09:00	07-Dec-21	18:00	Daily	Line Maint work	MSETCL	MSETCL	-
21	400 KV	400 KV GT- 5 MAIN BAY (422) @ DEEPNAGAR	07-Dec-21	08:00	07-Dec-21	16:00	Daily	MAIN CB DCRM WITH TIMING TESTING WORK.	MSETCL	MSETCL	SUBJECT TO NOC FROM GENCO END.
22	400 KV	PADGHE - NAGOTHANE CKT - 2	07-Dec-21	08:00	07-Dec-21	17:00	Daily	earth wire Replacement and jumper tightening work	MSETCL	MSETCL	NA
23	400 KV	NEW KOYNA-KARAD CKT - 2	08-Dec-21	08:00	08-Dec-21	18:00	Daily	Cold line washing work on disc insulator	MSETCL	MSETCL	Cold line washing work on disc insulator
24	400 KV	80 MVar BUS REACTOR - 2 @ BABHALESHWAR	08-Dec-21	09:00	08-Dec-21	18:00	Daily	Relay testing work	MSETCL	MSETCL	--
25	400 KV	125 MVar BUS REACTOR @ ALKUD	08-Dec-21	10:00	08-Dec-21	18:00	Daily	QM WORK	MSETCL	MSETCL	--

Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
26	400 KV	400 KV GT- 5 TIE BAY (421) @ DEEPNAGAR	08-Dec-21	08:00	08-Dec-21	16:00	Daily	TIE CB DCRM TESTING WITH TIMING WORK.	MSETCL	MSETCL	SUBJECT TO NOC FROM GENCO END.
27	400 KV	MAIN BAY - 401 OF BUS REACTOR @ ALKUD	08-Dec-21	10:00	08-Dec-21	18:00	Daily	QM WORK	MSETCL	MSETCL	--
28	400 KV	TIE BAY - 402 OF BUS REACTOR @ ALKUD	08-Dec-21	10:00	08-Dec-21	18:00	Daily	QM WORK	MSETCL	MSETCL	--
29	400 KV	BUS REACTOR 50MVAR @ PARLI	08-Dec-21	09:00	08-Dec-21	18:00	Daily	1) C & tan delta measurement of reactor. (2) Reactor maintenance work.	MSETCL	MSETCL	-
30	400 KV	400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	08-Dec-21	09:00	08-Dec-21	17:00	Daily	Diagnostic Testing Work	MSETCL	MSETCL	NA
31	400 KV	CHANDRAPUR 2 - CHD SWITCHING CKT - 1	09-Dec-21	09:00	09-Dec-21	18:00	Daily	DIAGNOSTIC TESTING AND ALLIED BAY MAINTENANCE	MSETCL	MSETCL	OUTAGE ON BAY 417 & 418(LINE)
32	400 KV	LONIKAND II - LONIKAND I (INTERCONNECTOR) - 1	09-Dec-21	08:00	09-Dec-21	18:00	Daily	Half yearly bay maintenance and DT work.	MSETCL	MSETCL	---
33	400 KV	400/220/33 KV 315MVA ICT - 3 @ KARAD	09-Dec-21	09:00	09-Dec-21	18:00	Daily	Outage for 400 kV side CB timing,CRM & DCRM measurement	MSETCL	MSETCL	Load will be managed on other two ICTs.
34	400 KV	400/220/33 KV 315MVA ICT - 1 @ CHAKAN	09-Dec-21	09:00	09-Dec-21	18:00	Daily	For Commissioning of Online DGA and Diagnostic testing and maintenance activities.	MSETCL	MSETCL	---
35	400 KV	400/220/33 KV 500MVA ICT - 1 @ LONIKAND 2	10-Dec-21	08:00	10-Dec-21	18:00	Daily	Half yearly maintenance and diagnostic testing	MSETCL	MSETCL	400/220kV 501MVA ICT-II will remain in service.
36	400 KV	LONIKAND I - KOYNA STAGE-IV	09-Dec-21	08:00	09-Dec-21	18:00	Daily	PID faulty disc insulator replacement work	MSETCL	MSETCL	PID faulty disc insulator replacement work
37	400 KV	KORADI - KHAPERKHEDA CKT - 1	09-Dec-21	09:00	09-Dec-21	18:00	Daily	PG & CB Isolators alignment, setting and testing work	MSETCL	MSETCL	NA
38	400 KV	400/220/33 KV 500 MVA ICT - 3 @ JEJURI	16-Dec-21	09:30	16-Dec-21	17:30	Daily	Annual Testing & Maintenance work. Also CTR fire protection system work.	MSETCL	MSETCL	400/220/33kV ICT-1 & ICT-2 will be in service.
39	400 KV	BABLESHWAR- AURANGABAD (WALUJ)	10-Dec-21	09:00	10-Dec-21	17:00	Daily	CVT Tand testing, CT ratio change and qaurterly maintenance work and for line maintenance work.	MSETCL	MSETCL	400kV Ektuni ckt I&II,400kV Bhusawal, Dhule I&II will be in in service
40	400 KV	NEW KOYNA-KARAD CKT - 2	10-Dec-21	08:00	11-Dec-21	18:00	Daily	PID faulty disc insulator replacement work and cold line washing work	MSETCL	MSETCL	PID faulty disc insulator replacement work and cold line washing work
41	400 KV	GT - 6 @ KORADI-1	10-Dec-21	09:00	10-Dec-21	18:00	Daily	PG & CB Isolators alignment, setting and testing work	MSETCL	MSETCL	N
42	400 KV	KHADKA - BABLESHWAR	11-Dec-21	09:00	11-Dec-21	17:00	Daily	CVT Tand testing, CT ratio change and qaurterly maintenance work and for line maintenance work.	MSETCL	MSETCL	400kV Ektuni ckt I&II,400kV Aurangaba, Dhule I&II will be in in service
43	400 KV	80 MVAr BUS REACTOR - 1 @ BABHALESHWAR	11-Dec-21	09:00	11-Dec-21	18:00	Daily	Relay testing work	MSETCL	MSETCL	--
44	400 KV	CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	12-Dec-21	09:00	12-Dec-21	18:00	Daily	earth wire clampig which is rest on cross arm at loc. 553, and disc replacement at loc .517,566,592 and carona ring fixing at various location	MSETCL	MSETCL	-
45	400 KV	DHULE- - BABLESHWAR - II	12-Dec-21	09:00	12-Dec-21	17:00	Daily	Relay testing work and qaurterly maintenance work	MSETCL	MSETCL	400kV Ektuni ckt I&II,400kV Aurangabad and Bhusawal lines will be in in service
46	400 KV	PADGHE - NAGOTHANE CKT - 1	15-Dec-21	08:00	15-Dec-21	17:00	Daily	earth wire Replacement and jumper tightening work	MSETCL	MSETCL	NA
47	400 KV	DHULE- - BABLESHWAR - I	13-Dec-21	09:00	13-Dec-21	17:00	Daily	Relay testing work and qaurterly maintenance work	MSETCL	MSETCL	400kV Ektuni ckt I&II,400kV Aurangabad and Bhusawal lines will be in in service
48	400 KV	400KV CHANDRAPUR 1- CHANDRAUR 2 CKT 2 (CHPR 1 1END)	13-Dec-21	08:00	13-Dec-21	18:00	Daily	1) Measurement of tan delta & capacitance of CTs and CVTs. 2) Maintenance & alignment of Isolators.	MSETCL	MSETCL	During outage, 400KV 400KV CHANDRAPUR-1 - CHANDRAPUR-2 Ckt No.-1, 400KV Parli-3, 400KV Khaparkheda ckt. , 400KV Chandrapur-PGCIL Bhadravati ckt. no.- 1, 2 , 3 and 4 will be in service.

Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,if any.
49	400 KV	400/220/33 KV 500 MVA ICT - 3 @ KOLHAPUR	13-Dec-21	09:00	13-Dec-21	22:00	Daily	1. Annual relay Testing Work 2. QM Work 3. CT Testing Work	MSETCL	MSETCL	Monday is Load Staggering day in Kolhapur
50	400 KV	400/220kv 500MVA ICT-2 @ TAPTITANDA	13-Dec-21	11:00	13-Dec-21	17:00	Daily	CT, Tan delta measurement, Relay testing, quarterly maint. work.	MSETCL	MSETCL	Nil
51	400 KV	KARAD - LONIKAND I	14-Dec-21	09:00	14-Dec-21	18:00	Daily	Outage for CB timing, CRM & DCRM measurement, Relay testing & Quart. maint. work	MSETCL	MSETCL	All 400 kV Lines will be in service
52	400 KV	167 MVA SPARE ICT @ TALANDGE	14-Dec-21	09:00	14-Dec-21	18:30	Daily	1. Diagnostic testing work 2. QM work	MSETCL	MSETCL	Spare ICT idle charged for humming

Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,if any.
53	400 KV	400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	14-Dec-21	08:00	14-Dec-21	16:00	Daily	FOR TIE CT TAN DELTA TESTING WORK.	MSETCL	MSETCL	NA
54	400 KV	PADGHE - NAGOTHANE CKT - 2	14-Dec-21	08:00	14-Dec-21	17:00	Daily	earth wire Replacement and jumper tightening work	MSETCL	MSETCL	NA
55	400 KV	CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	15-Dec-21	09:00	15-Dec-21	18:00	Daily	earth wire clampig which is rest on cross arm at loc. 580, and disc replacement at various loc (.5 location)	MSETCL	MSETCL	-
56	400 KV	PARLI - KUMBHARGAON(NANDED) CKT - 2	16-Dec-21	09:00	16-Dec-21	18:00	Daily	1) C & tan delta measurement of CTs & CVTs. (2) Bay maintenance work.	MSETCL	MSETCL	-
57	400 KV	KORADI II - IEPL	15-Dec-21	06:00	15-Dec-21	19:00	Daily	LINE MAINTENCE WORKS	MSETCL	MSETCL	NA
58	400 KV	TIE BAY (406) OF KHADKA CKT - 1 @ DEEPNAGAR	15-Dec-21	08:00	15-Dec-21	16:00	Daily	TIE CB DCRM & TIMING TESTING WORK CARRIED OUT.	MSETCL	MSETCL	NA
59	400 KV	400/220/33 KV 500MVA ICT - 2 @ KHAPARKHEDA	15-Dec-21	09:00	15-Dec-21	18:00	Daily	Diagnostic Testing Work	MSETCL	MSETCL	NA
60	400 KV	400/220/20 KV 300 MVA ICT - 1 @ KORADI	15-Dec-21	09:00	15-Dec-21	18:00	Daily	Diagnostic testing work	MSETCL	MSETCL	NA
61	400 KV	400/220 KV 3X105 MVA ICT - 1 @ NAGOTHANE	15-Dec-21	08:00	15-Dec-21	17:00	Daily	Post monsoon maint work	MSETCL	MSETCL	NA
62	400 KV	GTR - 8 @ CHANDRAPUR SWITCHING SS	16-Dec-21	09:00	16-Dec-21	18:00	Daily	DIAGNOSTIC TESTING AND ALLIED BAY MAINTENANCE	MSETCL	MSETCL	OUTAGE ON MAIN BAY 413 ONLY
63	400 KV	WARORA - IEPL	16-Dec-21	06:00	16-Dec-21	19:00	Daily	LINE MAINTENCE WORKS	MSETCL	MSETCL	NA
64	400 KV	CHANDRAPUR 2 - CHD SWITCHING CKT - 2	16-Dec-21	08:00	17-Dec-21	18:00	Daily	For replacement of existing Earthwire to OPGW	MSETCL	MSETCL	400Kv Chandrapur2-Switching ckt-I will be in service
65	400 KV	MAIN BAY (405) OF KHADKA CKT - 1 @ DEEPNAGAR	16-Dec-21	08:00	16-Dec-21	16:00	Daily	MAIN CB DCRM WITH TIMING WORK	MSETCL	MSETCL	BAY MAINTENANCE WORK
66	400 KV	KHADKA - BABLESHWAR	16-Dec-21	06:00	18-Dec-21	18:00	Daily	For replacement of faulty insulator strings detected in PID & Monkey patrolling	MSETCL	MSETCL	NIL
67	400 KV	KARAD - LONIKAND I	16-Dec-21	08:00	16-Dec-21	18:00	Daily	PID faulty disc insulator replacement work and cold line washing work	MSETCL	MSETCL	PID faulty disc insulator replacement work and cold line washing work
68	400 KV	400/220/33 KV 500 MVA ICT - 2 @ JEJURI	16-Dec-21	09:30	16-Dec-21	17:30	Daily	Annual Testing & Maintenance work. Also CTR fire protection system work.	MSETCL	MSETCL	400/220/33KV ICT-1 & ICT-3 will be in service.
69	400 KV	400/220 KV 3X105 MVA ICT - 2 @ NAGOTHANE	16-Dec-21	08:00	16-Dec-21	17:00	Daily	Post monsoon maint work	MSETCL	MSETCL	NA
70	400 KV	TBC @ CHAKAN	16-Dec-21	09:00	16-Dec-21	18:00	Daily	Diagnostic testing and maintenance activities.	MSETCL	MSETCL	---
71	400 KV	JEJURI- KOYNA STAGE-IV	16-Dec-21	08:00	16-Dec-21	18:00	Daily	DT/Line Maintenance (Insulator String Replacement work Loc No 1-32)	MSETCL	MSETCL	---
72	400 KV	MAIN BAY (402) OF KHADKA CKT - 2 @ DEEPNAGAR	17-Dec-21	08:00	17-Dec-21	16:00	Daily	MAIN CB DCRM TESTING WITH TIMING WORK	MSETCL	MSETCL	NA
73	400 KV	400/132 KV 200 MVA ICT - 1 @ KHADKA	17-Dec-21	07:00	18-Dec-21	18:00	Continuous	For MTAMC Relay retrofitting work and routine bay maintenance work	MSETCL	MSETCL	Load will be shifted on ICT-2
74	400 KV	400/220/33 KV 315 MVA ICT - 3 @ KHARGHAR	17-Dec-21	08:00	17-Dec-21	18:00	Daily	For R&M work and diagnostic testing work and MTAMC related work	MSETCL	MSETCL	-
75	400 KV	400/220/33 KV 500MVA ICT - 3 @ NAGOTHANE	17-Dec-21	08:00	17-Dec-21	17:00	Daily	Post monsoon maint work	MSETCL	MSETCL	NA
76	400 KV	KARAD - LONIKAND I	17-Dec-21	08:00	17-Dec-21	18:00	Daily	PID faulty disc insulator replacement work and cold line washing work	MSETCL	MSETCL	PID faulty disc insulator replacement work and cold line washing work
77	400 KV	KARAD - LONIKAND I	18-Dec-21	08:00	18-Dec-21	18:00	Daily	PID faulty disc insulator replacement work and cold line washing work	MSETCL	MSETCL	PID faulty disc insulator replacement work and cold line washing work
78	400 KV	400/220/33 KV 315MVA ICT - 2 @ BABHALESHWAR	18-Dec-21	08:00	18-Dec-21	18:00	Daily	Relay testing work and bay maintenance work	MSETCL	MSETCL	ICT 1, 3, 4 will be in service

Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
79	400 KV	JEJURI- KOYNA STAGE-IV	19-Dec-21	08:00	19-Dec-21	18:00	Daily	DT/Line Maintenance (Insulator String Replacement work, Loc No 1-32)	MSETCL	MSETCL	Work is to be completed on urgent basis.
80	400 KV	DEEPNAGAR - THAPTI TANDA	20-Dec-21	06:00	22-Dec-21	18:00	Daily	For replacement of faulty insulator strings detected in PID	MSETCL	MSETCL	NIL
81	400 KV	400/220/33 KV 315MVA ICT - 3 @ KHADKA	20-Dec-21	07:00	21-Dec-21	18:00	Continuou s	For MTAMC Relay Retrofitting work and routine bay maintenance work	MSETCL	MSETCL	nil
82	400 KV	TIE BAY 418 OF YELWAN CKT - 2 @ AKOLA	20-Dec-21	10:00	20-Dec-21	17:00	Daily	Routine maintenance & testing work	APTCL	APTCL	Load will be shifted on Main Bay 417
83	400 KV	TIE BAY (403) OF KHADKA CKT - 2 @ DEEPNAGAR	21-Dec-21	08:00	21-Dec-21	16:00	Daily	TIE CB DCRM TESTING WITH TIMING WORK.	MSETCL	MSETCL	NA
84	400 KV	CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	15-Dec-21	08:00	15-Dec-21	17:00	Daily	For conductor & Earthwire H/W tightening work & replacement of broken E/W in span 59-61	MSETCL	MSETCL	400Kv Chandrapur2-Nanded ckt-II will be in service
85	400 KV	PARLI - KUMBHARGAON (NANDED) CKT - 1	21-Dec-21	09:00	21-Dec-21	18:00	Daily	Line Maint work	MSETCL	MSETCL	-
86	400 KV	WARORA - IEPL	22-Dec-21	09:00	22-Dec-21	17:00	Daily	Routine maintainance and diaganostic testing such as CVT/ CT tan delta, and, isolater maintainance work	MSETCL	MSETCL	400 KV KORADI 2-WARDHA PGCIL Line is in ckt
87	400 KV	TBC @ KHADKA	22-Dec-21	08:00	22-Dec-21	18:00	Daily	For MTAMC & Routine bay maintainance work	MSETCL	MSETCL	NIL
88	400 KV	DEEPNAGAR - AURANGABAD (WALUJ)	23-Dec-21	06:00	25-Dec-21	18:00	Daily	For replacement of Faulty insulator strings detected in PID	MSETCL	MSETCL	NIL
89	400 KV	THAPTI TANDA - WALUJ	23-Dec-21	10:00	24-Dec-21	18:00	Daily	Routine maintenance work & replacement of faulty work	MSETCL	MSETCL	Routine maintenance work & replacement of faulty work
90	400 KV	GTR - 8 @ CHANDRAPUR SWITCHING SS	23-Dec-21	09:00	23-Dec-21	18:00	Daily	DIAGNOSTIC TESTING AND ALLIED BAY MAINTENANCE	MSETCL	MSETCL	OUTAGE ON TIE BAY 414 ONLY
91	400 KV	KARAD - LONIKAND I	23-Dec-21	08:00	23-Dec-21	18:00	Daily	PID faulty disc insulator replacement work and cold line washing work	MSETCL	MSETCL	PID faulty disc insulator replacement work and cold line washing work
92	400 KV	KARAD - LONIKAND I	23-Dec-21	08:00	23-Dec-21	18:00	Daily	Half yearly bay maintenance and DT work. Diagnostic testing and maintenance work.	MSETCL	MSETCL	--
93	400 KV	400/132 KV 200 MVA ICT - 2 @ KHADKA	24-Dec-21	07:00	25-Dec-21	18:00	Continuou s	For MTAMC Relay Retrofitting work and routine bay maintenance work	MSETCL	MSETCL	Load will be shifted on ICT-1
94	400 KV	JEJURI- KOYNA STAGE-IV	26-Dec-21	08:00	26-Dec-21	18:00	Daily	PID faulty disc insulator replacement work and cold and chemical washing line washing work	MSETCL	MSETCL	PID faulty disc insulator replacement work and cold and chemical washing line washing work
95	400 KV	KHADKA- DEEPNAGAR CKT 2	27-Dec-21	08:00	27-Dec-21	18:00	Daily	For MTAMC and routine bay maintainance work	MSETCL	MSETCL	NIL
96	400 KV	400/220/33KV SPARE ICT @ KORADI 2	28-Dec-21	10:00	28-Dec-21	15:00	Daily	DCRM OF CB AT BAY 431	MSETCL	MSETCL	SPARE ICT IS ON, NO LOAD
97	400 KV	KHADKA - BABLESHWAR	29-Dec-21	06:00	30-Dec-21	18:00	Daily	For replacement of faulty insulator strings detected in PID & Monkey patrolling	MSETCL	MSETCL	NIL
98	400 KV	400/220/33 KV 500 MVA ICT - 3 @ PARLI	29-Dec-21	09:00	29-Dec-21	18:00	Daily	1) Winding resistance measurement of ICT Units. (2) Bay maintenance work.	MSETCL	MSETCL	-
99	400 KV	KARAD - LONIKAND I	30-Dec-21	08:00	30-Dec-21	18:00	Daily	cold line washing work	MSETCL	MSETCL	cold line washing work