

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | | |
|---|---|-------------------------|-----------------------------------|-----------|--------------|-----------|---------|-------|---|--------|--------|---|------|---|----------------|--|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | | |
| Note | 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. | | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | | |
| Sr.No. | Voltage | Substation/ Division | Line/Element | From Date | From Time | To Date | To Time | Basis | Reason | System | Agency | Remark ,If any. | Type | MOCM Remark | MOCM Status | |
| 1 | 220 | AIROLI KNOWLEDGE PARK | EKLAHARE (GCR) - AIROLI KNOW PARK | 31-Jan-24 | 07:00 | 10-Feb-24 | 18:00 | C | Replacement of old conductor & h/w in b/w Loc. No. 386 to 396 (Critical hilly area) | MSETCL | MSETCL | 220 kV Kalwa-Bapgaon line will be bunched on 220 kV AKP-Nashik line at loc. No. 398 in order to have two sources for AKP s/s by forming Kalwa-Bapgaon & AKP tap temporary lines | MOCM | Already bunched for reliability due to cable fault near NTT Globble. After removal of existing bunching. | U | |
| 2 | 110 | KARANJADE | KARANJADE - BHOKARPADA | 01-Feb-24 | 13:00 | 01-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | Khopoli Karanjade and Khopoli Bhokarpada line will remain in service | MOCM | | A | |
| 3 | 110 | SALSETTE | KALYAN KALWA SALSETTE 1 | 01-Feb-24 | 07:00 | 29-Feb-24 | 20:00 | C | Conductor replacement by 2x0.15 Wolf ACSR | TATA | TATA | 110KV Kalwa Kalyan and KALYAN KALWA SALSETTE 2 line having 900 amps capacity.Bhivpuri generation also pick considering N-1 contingency | MOCM | | A | |
| 4 | 110 | KHOPOLI | KHOPOLI - KARANJADE | 01-Feb-24 | 08:00 | 01-Feb-24 | 13:00 | D | Line side GOD R/M | TATA | TATA | E.C. 30 Mins | MOCM | | A | |
| 5 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 01-Feb-24 | 08:00 | 01-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A | |
| 6 | 400 | | BUS COUPLER @ KHARGHAR | 01-Feb-24 | 08:00 | 03-Feb-24 | 18:00 | C | Breaker Mechanism Overhauling work, Routine Maintenance & Testing Work | MSETCL | MSETCL | Breaker Mechanism Overhauling work, | OCC | | A | |
| 7 | 220 | | SONKHAR-TROMBAY | 01-Feb-24 | 08:00 | 04-Feb-24 | 19:00 | C | Erection 2 nos ND towers | MSETCL | MSETCL | | MOCM | | U | |
| 8 | 220 | | NERUL-CHEMBUR | 01-Feb-24 | 08:00 | 04-Feb-24 | 19:00 | C | Erection 2 nos ND towers | MSETCL | MSETCL | | MOCM | | U | |
| 9 | 220 | URAN | URAN - KHARGHAR 2 | 01-Feb-24 | 08:00 | 09-Feb-24 | 16:00 | C | For making LILo of 220KV Cable at 220KV Ulwe GIS & Waghiwali & Retrofitting of "Diff" relay at 400KV Kharghar S/s | MSETCL | MSETCL | Outage proposed by EHV Project Dn. Kalwa | MOCM | Details of scope of work to be submitted with contingency plan and sketch. FTC procedure, EI approval, Protection coordination, MSEDCL NOC . Airport authority to be informed. Details of Kharghar - Waghiwali lines. | A | |
| 10 | 220 | VERSOVA (AEML) | DAHANU-VERSOVA | 01-Feb-24 | 08:00 | 12-Feb-24 | 18:00 | C | Bunching and new Dahanu-Boisar line will be created. | AEML | AEML | | MOCM | | U | |
| 11 | 220 | VERSOVA (AEML) | VERSOVA - BOISAR | 01-Feb-24 | 08:00 | 12-Feb-24 | 18:00 | C | Bunching and new Dahanu-Boisar line will be created. | AEML | AEML | | MOCM | | U | |
| 12 | 220 | RELIANCE GIS | SIEMENS - RELIANCE GIS | 01-Feb-24 | 09:00 | 01-Feb-24 | 12:00 | D | Maintenance and diagnostic testing work at both end substation.(i.e at 220kV Reliance & 220kV Siemens) | MSETCL | MSETCL | Maintenance and diagnostic testing work at both end substation.(i.e at 220kV Reliance & 220kV Siemens) | MOCM | | A | |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|--------|---------------------------------|-----------|-------|-----------|-------|---|--|--------|--------|--|------|--|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system coditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 13 | 400 | | MAIN BUS - 2 @ PADGHE | 01-Feb-24 | 09:30 | 07-Feb-24 | 18:30 | C | 1. Replacement of Hanger Assembly of B Bus PG Isolator of BBLR-2 by Hot Line Method. 2. All Feeders on B Bus will be in service. | MSETCL | MSETCL | Weather condition should be clear for Hot Line Work. Hot Line Team will be present on site. | OCC | | D |
| 14 | 400 | | BABHALESHWAR - PADGHE CKT - 2 | 01-Feb-24 | 09:30 | 07-Feb-24 | 23:00 | C | 1.Diagnostic Testing Work 2.Replacement of all phase LA. 3. Replacement of Distance & Over Voltage Relay. 4.CB Mechanism Pole Overhauling Work. 5. A & B Bus PG Isolator Maintenance Work. 6.B Bus PG Isolator Replacement work under LES Scheme. 7.Replacement of 29 D Isolator Under LES Scheme. After removing IPS Tube Between 29 C & 29 D Isolator BBLR-2 line will be taken on TBC. 8.After Completion of work BBLR-2 line will required hand trip for 3 Hrs for reconnection of IPS Tube between 29C | MSETCL | MSETCL | Weather Condition should be clear | OCC | | D |
| 15 | 220 | MAHAPE | BUS SECTION-2 @ MAHAPE | 02-Feb-24 | 05:00 | 02-Feb-24 | 12:00 | D | 1) Maintenance work. 2) Maintenance & Diagnostic testing work of 220kV Bus PT. 3) Replacement of B ph CT of 220kV Mahape -TFIPL line | MSETCL | MSETCL | 1)220kV Mahape -TFIPL line will not be inservice. 2)220kV Mahape-Reliance line will remain available. 3)220kV TBC will not available during outage period. | MOCM | | A |
| 16 | 220 | MAHAPE | MAIN BUS PT @ MAHAPE | 02-Feb-24 | 05:00 | 02-Feb-24 | 12:00 | D | 1) Maintenance work. 2) Maintenance & Diagnostic testing work of 220kV Bus PT. 3) Replacement of B ph CT of 220kV Mahape -TFIPL line | MSETCL | MSETCL | 1)220kV Mahape -TFIPL line will not be inservice. 2)220kV Mahape-Reliance line will remain available. 3)220kV TBC will not available during outage period. | MOCM | TO BE DISCUSSED | A |
| 17 | 220 | MAHAPE | MAIN BUS SECTION - 1 @ MAHAPE | 02-Feb-24 | 05:00 | 02-Feb-24 | 12:00 | D | 1) Maintenance work. 2) Maintenance & Diagnostic testing work of 220kV Bus PT. 3) Replacement of B ph CT of 220kV Mahape -TFIPL line | MSETCL | MSETCL | 1)220kV Mahape -TFIPL line will not be inservice. 2)220kV Mahape-Reliance line will remain available. 3)220kV TBC will not available during outage period. | MOCM | Please add the Mahape-TIFIL line outage seperetly. | A |
| 18 | 220 | | BOISAR II - BOISAR (PG) CKT - 3 | 02-Feb-24 | 07:00 | 02-Feb-24 | 22:00 | D | CB Overhauling Work after shifting the line on TBC. | MSETCL | MSETCL | CB Overhauling Work after shifting the line on TBC. | OCC | | U |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|------------------|--|-----------|-------|-----------|-------|---|--|--------|--------|---|------|--|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 19 | 220 | BORIVALI | BORIVALI - BOISAR II LINE | 02-Feb-24 | 08:00 | 02-Feb-24 | 16:00 | D | Installation of saver assembly at TL no. 249 (Total 6/48 sets are balance) | MSETCL | MSETCL | Simultaneous outage is required on GHODBUNDER - MSETCL BORIVALI & 220 kV Borivali - Boisar line | MOCM | | A |
| 20 | 220 | BORIVALI | GHODBUNDER - MSETCL BORIVALI | 02-Feb-24 | 08:00 | 02-Feb-24 | 16:00 | D | Installation of saver assembly at TL no. 249 (Total 6/48 sets are balance) | MSETCL | MSETCL | Simultaneous outage is required on GHODBUNDER - MSETCL BORIVALI & 220 kV Borivali - Boisar line | MOCM | | A |
| 21 | 110 | WAGHIVALI | WAGHIVALI - CHEMBUR | 02-Feb-24 | 08:00 | 02-Feb-24 | 17:00 | D | Guard wire replacement | TATA | TATA | Waghivali mankhurd and trombay Chembur 1,2,3 will remain in service | MOCM | | A |
| 22 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 02-Feb-24 | 08:00 | 02-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 23 | 110 | PAREL | TROMBAY PAREL 3 / CARNAC 2 | 02-Feb-24 | 08:00 | 02-Feb-24 | 20:00 | D | Project work for replacing cable section | TATA | TATA | Project work | MOCM | | A |
| 24 | 220 | WADA | PADGHE - WADA | 02-Feb-24 | 09:00 | 02-Feb-24 | 18:00 | D | Replacement of Insulators identified in PID & Hot Spot attending work at Loc. No. 80A Y-Ph Padgha side. | MSETCL | MSETCL | Replacement of Insulators identified in PID & Hot Spot attending work at Loc. No. 80A Y-Ph Padgha side. | MOCM | | A |
| 25 | 400 | PADGHE | 400/220/33 KV 315 MVA ICT - 2 @ PADGHE | 02-Feb-24 | 09:30 | 02-Feb-24 | 18:30 | D | 1.Diagnostic Testing work. 2.Bay Maintenance Work. 3.Replacement of 33kV PT of HVDC source. 4.MTAMC work. 5. Oil leakage attending work. | MSETCL | MSETCL | Weather condition should be clear. | MOCM | | A |
| 26 | 220 | APTA | ACCIL - APTA | 02-Feb-24 | 10:00 | 02-Feb-24 | 18:00 | D | Daignostic test & RMW | MSETCL | MSETCL | .. | MOCM | | A |
| 27 | 220 | TROMBAY (MSETCL) | SONKHAR - TROMBAY | 03-Feb-24 | 12:00 | 03-Feb-24 | 18:00 | D | For 1) Diagnostic Testing work & 2) RM work | MSETCL | MSETCL | For 1) Diagnostic Testing work & 2) RM work | MOCM | | A |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|----------------|--|-----------|-------|-----------|-------|---|---|--------|--------|--|------|------------------|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRLDC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 28 | 220 | TEMGHAR | PADGHE - TEMGHAR - 2 | 03-Feb-24 | 00:00 | 04-Feb-24 | 22:00 | C | On 02.02.2024: 1)For replacement of existing Back up relay with Distance Relay (M2) as per scheme for Padghe-Temghar-Kalwa Gateway by M/s GE T&D) 2) 220kV bus strengthening work (Replacement of Bus section 4 bus conductor 0.4 ACSR to 0.5 ACSR Moose) 3) 220kv Padgha Temghar line-2 Bus Isolator replacement On 02.02.2024 to 03.02.2024: 1) 220 kV Padghe & Temghar line 2 CB and Line isolator replacement and wave trap erection work under bay strengthening scheme | MSETCL | MSETCL | On 02.02.2024: 1)For replacement of existing Back up relay with Distance Relay (M2) as per scheme for Padghe-Temghar-Kalwa Gateway by M/s GE T&D) 2) 220kV bus strengthening work (Replacement of Bus section 4 bus conductor 0.4 ACSR to 0.5 ACSR Moose) 3) 220kv Padgha Temghar line2 Bus Isolator replacement On 02.02.2024 to 03.02.2024: 1) 220 kV Padghe & Temghar line 2 CB and Line isolator replacement and wave trap erection work under bay strengthening scheme | MOCM | | A |
| 29 | 220 | SAKI (TATA) | SAKI (AEML) - SAKI (TATA) CKT - 2 | 03-Feb-24 | 08:00 | 03-Feb-24 | 17:00 | D | Protection testing and Trials | TATA | TATA | 220KV Tata Saki AEML Saki 1,Salsette Saki and Saki sahar will remain in service | MOCM | | A |
| 30 | 220 | TROMBAY (TATA) | TROMBAY CARNAC - 6 | 03-Feb-24 | 08:00 | 03-Feb-24 | 17:00 | D | Closer inspection. | TATA | TATA | Trombay Carnac 5,7 and carnac backbay 4 will remain in service | MOCM | | A |
| 31 | 110 | WAGHIVALI | WAGHIVALI - CHEMBUR | 03-Feb-24 | 08:00 | 03-Feb-24 | 17:00 | D | Guard wire replacement. | TATA | TATA | 110Kv Trombay Chembur 1,2,3 and Waghivali Mankhurd lines will remain in service. | MOCM | | A |
| 32 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 03-Feb-24 | 08:00 | 03-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 33 | 220 | BORIVALI | BORIVALI - BOISAR II LINE | 03-Feb-24 | 08:00 | 03-Feb-24 | 19:00 | D | Installation of saver assembly at TL no. 186, 202, 210 & 235 (Total 11/210 sets are balance)) | MSETCL | MSETCL | Simultaneous outage is required on BORIVALI - BOISAR II LINE & 220 kV Ghodbunder-Boisar line | MOCM | | A |
| 34 | 220 | BOISAR-II | GHODBUNDER - MSETCL BOISAR | 03-Feb-24 | 08:00 | 03-Feb-24 | 19:00 | D | Installation of saver assembly at TL no. 186, 202, 210 & 235 (Total 11/210 sets are balance) | MSETCL | MSETCL | Simultaneous outage is required on BORIVALI - BOISAR II LINE & 220 kV Ghodbunder-Boisar line | MOCM | | A |
| 35 | 500 | | Pole-1 Non base AC filter Z3 (120 MVAR) @PADGHE HVDC | 03-Feb-24 | 08:00 | 04-Feb-24 | 08:00 | C | 1. CB Pole alongwith interrupter & mechanisum box overhauling work. 2. Capcitor jumper replacement work with new. | MSETCL | MSETCL | B-ph CB Pole alongwith interrupter & mechanisum box is due for overhauling work. 2. Filter jumper old aged need to replace for avoiding hot spots. | OCC | As per rediness. | A |
| 36 | 220 | APTA | URAN - APTA 4 | 03-Feb-24 | 09:00 | 03-Feb-24 | 18:00 | D | Routine line maintenance work. | MSETCL | MSETCL | .. | MOCM | | A |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|-----------------|---------------------------------|-----------|-------|-----------|-------|---|---|--------|--------|---|------|--|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 37 | 110 | KHOPOLI | BUS-3 @ KHOPOLI | 04-Feb-24 | 00:01 | 04-Feb-24 | 04:00 | D | Removal of 110 KV MBS & LBS Side jumper from 110 KV KHP-Bokarpada | TATA | TATA | Hydro Generation Available 414 MW 110KV Bhira Khopoli 2 is controlled by Transfer breaker, Khopoli Bhokarpada out and Khopoli Bhivpuri 1 will remain charged from Bhivpuri. Unit 8 and 9 N.A | MOCM | | A |
| 38 | 220 | | BOISAR II - BOISAR (PG) CKT - 2 | 04-Feb-24 | 07:00 | 04-Feb-24 | 13:00 | D | Bay Maintenance & Equipment Testing. | MSETCL | MSETCL | Bay Maintenance & Equipment Testing. | OCC | | U |
| 39 | 220 | COLOURCHEM | 220KV GIS DCHI - COLOURCHEM | 04-Feb-24 | 07:00 | 04-Feb-24 | 17:00 | D | For bunching of 220 kV Kalwa Temghar Line on 220 kV DCHIL-Colourchem line for extending Padgha source to Kalwa. | MSETCL | MSETCL | 220 kV Kalwa-Temghar line will be bunched on 220 kV DCHIL-Colourchem line at loc. No. 15 & jumpers of 220 kV Kalwa-Temghar line will be opened at Loc. No. 15 in order to have Padgha source to Kalwa by forming DCHI-Colourchem-Temghar temporary tap lines. | MOCM | Details of scope of work to be submitted with contingency plan and sketch. | D |
| 40 | 220 | KALWA | TEMGHAR - KALWA | 04-Feb-24 | 07:00 | 14-Feb-24 | 18:00 | C | Replacement of old conductor & h/w in b/w Loc. No. 8 to 10 (Critical hilly area) | MSETCL | MSETCL | 220 kV Kalwa-Temghar line will be bunched on 220 kV DCHIL-Colourchem line at loc. No. 15 & jumpers of 220 kV Kalwa-Temghar line will be opened at Loc. No. 15 in order to have Padgha source to Kalwa by forming DCHI-Colourchem-Temghar temporary tap lines. | MOCM | Details of scope of work to be submitted with contingency plan and sketch. | D |
| 41 | 220 | NERUL | MAIN BUS SECTION - 2 @ NERUL | 04-Feb-24 | 08:00 | 04-Feb-24 | 12:00 | D | Y ph 220KV main bus conductor replacement work will be carried out.Bay fall in section II are 220KV TF II, kharghar line, TF IV, 220KV TSS . 220/33-22KV TF 2 will be kept OFF and load diverted on other TF - 220KV Kharghar line will be under outage for Diagnostic and testing work. - 220/33-22KV TF 4 will be taken on TBC. - 220KV TSS I load will be shifted on 220KV TSS II. | MSETCL | MSETCL | Y ph 220KV main bus conductor replacement work will be carried out.Bay fall in section II are 220KV TF II, kharghar line, TF IV, 220KV TSS . 220/33-22KV TF 2 will be kept OFF and load diverted on other TF - 220KV Kharghar line will be under outage for Diagnostic and testing work. - 220/33-22KV TF 4 will be taken on TBC. - 220KV TSS I load will be shifted on 220KV TSS II. | MOCM | NOC required from Railway. | A |
| 42 | 220 | NERUL | KHARGHAR - NERUL | 04-Feb-24 | 08:00 | 04-Feb-24 | 16:00 | D | Diagnostic and testing work. | MSETCL | MSETCL | for Diagnostic and testing work. | MOCM | | A |
| 43 | 110 | TROMBAY (TATA) | 110KV GROUP BREAKER-1 @ TROMBAY | 04-Feb-24 | 08:00 | 04-Feb-24 | 17:00 | D | LBBU protection trials. | TATA | TATA | 110KV Group breaker 2 ICT 4,5 will feed Trombay load | MOCM | | A |
| 44 | 220 | BORIVALI (TATA) | SALSETTE BORIVLI - 1 | 04-Feb-24 | 08:00 | 04-Feb-24 | 17:00 | D | Closer inspection. | TATA | TATA | 220KV Salsette Borivali 2, BO BO 4,5, Kalwa salsette 3,4 will remain in service | MOCM | | A |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|----------------|-----------------------------------|-----------|-------|-----------|-------|---|---|--------|--------|---|------|------------------------------|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 45 | 400 | | KALWA - TALEGAON (PG) | 04-Feb-24 | 08:00 | 04-Feb-24 | 18:00 | D | SSN to DSN insulator string Conversion work & and installation of fridge wedge connector at mid-span joint. | MSETCL | MSETCL | SSN to DSN insulator string Conversion work & and installation of fridge wedge connector at mid-span joint. | OCC | | U |
| 46 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 04-Feb-24 | 08:00 | 04-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 47 | 400 | KALWA | 400/220 KV 500MVA ICT - 4 @ KALWA | 04-Feb-24 | 09:00 | 04-Feb-24 | 18:00 | D | Bay maintenance work & diagnostic testing, jaw replacement work. | MSETCL | MSETCL | Work is at ICT LV side bay. | MOCM | | A |
| 48 | 220 | VASAI-II | KAMBA - VASAI | 04-Feb-24 | 09:00 | 04-Feb-24 | 18:00 | D | Replacement of Insulators identified in PID. | MSETCL | MSETCL | Replacement of Insulators identified in PID. | MOCM | | A |
| 49 | 400 | | PADGHE - KALWA CKT - 1 | 04-Feb-24 | 09:30 | 04-Feb-24 | 18:30 | D | 1.Bay Maintenance Work. 2.MTAMC Work. 3.Diagnostic Testing Work. 4.Replacement of 29 C Bus PG Isolator under LES Scheme. 5.Replacement of all phase CT with new Ratio of 3000/1 A. 6.Distance Relay & Over Voltage Relay | MSETCL | MSETCL | Weather condition should be clear. | OCC | | U |
| 50 | 220 | APTA | URAN - APTA 3 | 05-Feb-24 | 12:00 | 05-Feb-24 | 19:00 | D | For Relay and Diagnostic Testing | MSETCL | MSETCL | .. | MOCM | | A |
| 51 | 220 | BOISAR-II | BORIVALI - BOISAR II LINE | 05-Feb-24 | 04:00 | 05-Feb-24 | 8:00 | D | Replacement of old Hardware at critical locations by M/s. Ramalex. | MSETCL | MSETCL | Simultaneous outage is required on 220kVBoisar-Ghodbunder line & BORIVALI - BOISAR II LINE | MOCM | | A |
| 52 | 220 | BOISAR-II | GHODBUNDER - MSETCL BOISAR | 05-Feb-24 | 04:00 | 05-Feb-24 | 8:00 | D | Replacement of old Hardware at critical locations. | MSETCL | MSETCL | Simultaneous outage is required on 220kVBoisar-Ghodbunder line & BORIVALI - BOISAR II LINE. | MOCM | | A |
| 53 | 110 | WAGHIVALI | WAGHIVALI - CHEMBUR | 05-Feb-24 | 08:00 | 05-Feb-24 | 17:00 | D | Guard wire replacement | TATA | TATA | Waghivali mankhurd and Trombay Chembur 1,2,3 will remain in service | MOCM | | A |
| 54 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 05-Feb-24 | 08:00 | 05-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 55 | 220 | CHEMBUR | MAIN BUS - 1 @ CHEMBUR | 05-Feb-24 | 08:00 | 06-Feb-24 | 23:59 | C | HV Test of GIS Extension | AEML | AEML | UNDER MERC APPROVED PROJECT | MOCM | | A |
| 56 | 220 | CHEMBUR | 220/33kv 125 MVA TF 1 @ CHEMBUR | 05-Feb-24 | 08:00 | 08-Feb-24 | 23:59 | C | Installation of Adapter Chamber for Bus-2 at Chembur for Bus Extension | AEML | AEML | UNDER MERC APPROVED PROJECT | MOCM | | A |
| 57 | 220 | MULUND | TROMBAY - MULUND | 05-Feb-24 | 09:00 | 05-Feb-24 | 17:00 | D | 1. CT Tandelta and IR test. 2. Bay Maintenance work. | MSETCL | MSETCL | CT Tandelta and IR test. 2.Bay Maintenance work. | MOCM | High demand and TPC U-8 out. | D |
| 58 | 220 | KHARGHAR | KHARGHAR - BORIVALI CKT - 2 | 06-Feb-24 | 11:00 | 06-Feb-24 | 20:00 | D | For Routine Maintenance & Testing Work | MSETCL | MSETCL | 220kv Netmagic line will be in service | MOCM | | A |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|------------------|------------------------------------|-----------|-------|-----------|-------|---|--|--------|--------|--|------|------------------------------------|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred, U-Underreview. | | | | | | | | | | | | | | |
| 59 | 220 | BOISAR-II | BORIVALI - BOISAR II LINE | 06-Feb-24 | 04:00 | 06-Feb-24 | 09:00 | D | Replacement of old Hardware at critical locations by M/s. Ramalex. | MSETCL | MSETCL | Simultaneous outage is required on 220kVBoisar-Ghodbunder line & BORIVALI - BOISAR II LINE | MOCM | | A |
| 60 | 220 | BOISAR-II | GHODBUNDER - MSETCL BOISAR | 06-Feb-24 | 04:00 | 06-Feb-24 | 09:00 | D | Replacement of old Hardware at critical locations. | MSETCL | MSETCL | Simultaneous outage is required on 220kVBoisar-Ghodbunder line & BORIVALI - BOISAR II LINE. | MOCM | | A |
| 61 | 220 | GHODBUNDER | MAIN BUS - 1 @ GHODBUNDER | 06-Feb-24 | 07:00 | 06-Feb-24 | 19:00 | D | Annual Maintenance of AIS Bus-1 isolator 1. tan delta test of R-Y-B IVTs | AEML | AEML | All feeders to be shifted on Main Bus-2 & all equipment to be taken on TBC One by One. | MOCM | | A |
| 62 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 06-Feb-24 | 08:00 | 06-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 63 | 220 | ONGC PANVEL | ONGC PANVEL - TSS PANVEL | 06-Feb-24 | 08:00 | 07-Feb-24 | 18:00 | C | For SCADA testing and complete charging of Karanjade TSS.(LILO arrangement) and OPGW stringing | MSETCL | MSETCL | Outage Proposed by EHV Project Dn. Kalwa. ONGC S/S will be in single Source. | MOCM | NOC required from ONGC and Railway | A |
| 64 | 220 | TALOJA | TALOJA II - OCIL 1 | 06-Feb-24 | 10:00 | 06-Feb-24 | 17:00 | D | R&M and Diagnostic testing work | MSETCL | MSETCL | .. | MOCM | OCIL NOC | A |
| 65 | 220 | KOLSHET | 220/100 KV 200 MVA ICT 1 @ KOLSHET | 06-Feb-24 | 10:00 | 06-Feb-24 | 18:00 | D | Faulty FD of CTR replacement and Compressor overhauling work. | MSETCL | MSETCL | Faulty FD of CTR replacement and Compressor overhauling work. | MOCM | | A |
| 66 | 110 | AMBERNATH | TATA AMBERNATH MSETCL NERAL | 06-Feb-24 | 10:00 | 06-Feb-24 | 18:00 | D | Work in vicinity. for breaker pole replacement of Transformer at MSETCL Neral end | TATA | TATA | Bhivpuri Neral line will remain in service | MOCM | | A |
| 67 | 220 | TROMBAY (MSETCL) | 220/100 KV 200 MVA ICT 2 @ TROMBAY | 07-Feb-24 | 8:00 | 07-Feb-24 | 22:00 | C | For 1) Differential relay & HVLV Back up relay replacement work 2) RM work. | MSETCL | MSETCL | For 1) Differential relay & HVLV Back up relay replacement work 2) RM work. | MOCM | Approved for one day only. | A |
| 68 | 110 | KARANJADE | KARANJADE - WAGHIVALI CKT - 1 | 07-Feb-24 | 9:00 | 07-Feb-24 | 17:00 | D | Protection testing | TATA | TATA | Karanjade Waghivali 2 , Waghivali Chembur and Waghivali Mankhurd line will remain in service | MOCM | | A |
| 69 | 220 | GHODBUNDER | MAIN BUS - 2 @ GHODBUNDER | 07-Feb-24 | 07:00 | 07-Feb-24 | 19:00 | D | Annual Maintenance of AIS Bus-2 isolator 2. tan delta test of R-Y-B IVTs | AEML | AEML | All feeders to be shifted on Main Bus-1 & all equipment to be taken on TBC One by One. | MOCM | | A |
| 70 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 07-Feb-24 | 08:00 | 07-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 71 | 220 | CHEMBUR | MAIN BUS - 2 @ CHEMBUR | 07-Feb-24 | 08:00 | 08-Feb-24 | 23:59 | C | HV Test of GIS Extension | AEML | AEML | UNDER MERC APPROVED PROJECT | MOCM | | A |
| 72 | 220 | ACCIL | 220KV ACCIL-NAGOTHANE LINE | 07-Feb-24 | 09:00 | 07-Feb-24 | 18:00 | D | Routine line maintenance work. | MSETCL | MSETCL | .. | MOCM | NOC required from ACCIL | A |
| 73 | 220 | KALWA | 220/100 KV 200 MVA ICT 1 @ KALWA | 07-Feb-24 | 09:30 | 07-Feb-24 | 17:30 | D | Diagnostic testing testing & RM work. | MSETCL | MSETCL | Diagnostic testing testing & RM work. | MOCM | | A |
| 74 | 220 | BORIVALI | GORAI -MSETCL BORIVALI CKT -1 | 07-Feb-24 | 10:00 | 07-Feb-24 | 14:00 | D | Annual relay testing work by PAC Kalwa | MSETCL | MSETCL | The protective relay testing is essential for smooth operation of protective system. | MOCM | | A |
| 75 | 220 | BORIVALI | GORAI -MSETCL BORIVALI CKT -2 | 07-Feb-24 | 14:00 | 07-Feb-24 | 18:00 | D | Annual relay testing work by PAC Kalwa | MSETCL | MSETCL | The protective relay testing is essential for smooth operation of protective system. | MOCM | | A |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|----------------|---|-----------|-------|-----------|-------|---|---|--------|--------|--|------|--|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRLDC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 76 | 220 | GHODBUNDER | MAIN BUS - 2 @ GHODBUNDER | 08-Feb-24 | 07:00 | 08-Feb-24 | 19:00 | D | Annual Maintenance of AIS Bus-2 isolator 2. tan delta test of R-Y-B IVTs | AEML | AEML | All feeders to be shifted on Main Bus-1 & all equipment to be taken on TBC One by One. | MOCM | | A |
| 77 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 08-Feb-24 | 08:00 | 08-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 78 | 500 | | Pole-2 Non base AC filter Z3 (120 MVAR) @ PADGHE HVDC | 08-Feb-24 | 08:00 | 09-Feb-24 | 08:00 | C | 1. R-ph CB Pole.interrupter & Mechanisum box overhauling work. 2. Capacitor jumper replacement work. | MSETCL | MSETCL | CB Pole alongwith interrupter & mechanisum box is due for overhauling work. 2. Filter jumper old aged need to replace for avoiding hot spots. | OCC | As per rediness. | A |
| 79 | 220 | TOPWORTH | TOPWORTH - KHANDESHWAR | 08-Feb-24 | 08:00 | 13-Feb-24 | 18:00 | C | For erection of 1 no latic tower ND+6 for hegiht raising work of MRVCL and 03 nos conductor stringing over railway line at Chikhale site. | MSETCL | MSETCL | Outage Proposed by EHV Project Dn. Kalwa | MOCM | Details of scope of work to be submitted with contengency plan and sketch. Outage period to be curtailed. FTC and EI required. | U |
| 80 | 220 | NERUL | NERUL - SEAWOOD CABLE CKT - 1 | 08-Feb-24 | 09:00 | 08-Feb-24 | 18:00 | D | for CT,CB Diagnostics work, Relay testing and routine maint work at Both end. | MSETCL | MSETCL | for CT,CB Diagnostics work, Relay testing and routine maint work at Both end. | MOCM | Railway NOC | A |
| 81 | 110 | KHOPOLI | KHOPOLI - KARANJADE | 08-Feb-24 | 10:00 | 08-Feb-24 | 17:00 | D | Breaker testing at Karanjade | TATA | TATA | Bhokarpada Kanajade and Karanjade Waghivali 1,2 will remain in service | MOCM | | A |
| 82 | 220 | URAN | URAN - SEZ JNPT | 08-Feb-24 | 10:00 | 08-Feb-24 | 18:00 | D | For Relay and Diagnostic Testing | MSETCL | MSETCL | .. | MOCM | | A |
| 83 | 220 | MAHAPE | BUS SECTION-3 @ MAHAPE | 09-Feb-24 | 05:00 | 09-Feb-24 | 12:00 | D | 1) Maintenance work. 2) Outage is required on Bus section -3 & same not in OMS hence Bus section3 used) | MSETCL | MSETCL | 1) 220kV Mahape -Reliance line will not be inservice. 2) 220kV Mahape-TFIPL line will be remain available. 3) 220/22kV 50MVA PTR-4 will be in service via TBC. | MOCM | Add element in OMS | A |
| 84 | 400 | | PADGHE - TARAPUR CKT - 2 | 09-Feb-24 | 05:00 | 11-Feb-24 | 23:00 | C | 1)H/t requires for replacement B Bus Conductor between 500MVA ICT-5 & 400kV Tarapur-II of Sec-I. | MSETCL | MSETCL | Weather Condition Should be clear. | OCC | | U |
| 85 | 400 | PADGHE | 400/220 KV 500 MVA ICT - 5 @ PADGHE | 09-Feb-24 | 05:00 | 11-Feb-24 | 23:00 | C | 1) B bus sec-1 Bus conductor replacement work between 500MVA ICT-5 & 400kV Tarapur-II 2) 500MVA ICT-5 in service through TBC | MSETCL | MSETCL | weather condition should be clear. | MOCM | | U |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|-----------------------|--|-----------|-------|-----------|-------|---|--|--------|--------|--|------|--|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRLDC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 86 | 400 | | MAIN BUS - 2 @ PADGHE | 09-Feb-24 | 06:00 | 11-Feb-24 | 23:00 | C | 1) B bus Conductor replacement of Sec- 1 between 400kV Tarapur II & 500MVA ICT 5 . 2) 500 MVA ICT 5 in service through TBC for 3 days 3) 400kV Tarapur II H/t required for 3 dyas 4) 400kV Tarapur 1 H/t required for 3 hrs for safety purposed for removing and reconnection of Jumper by Hot line method. | MSETCL | MSETCL | 1) weather condition should be clear 2) Hot line team will present on site . | OCC | | U |
| 87 | 220 | GHODBUNDER | MAIN BUS - 1 @ GHODBUNDER | 09-Feb-24 | 07:00 | 09-Feb-24 | 19:00 | D | Annual Maintenance of AIS Bus-1 isolator 1. tan delta test of R-Y-B IVTs | AEML | AEML | All feeders to be shifted on Main Bus-2 & all equipment to be taken on TBC One by One. | MOCM | | A |
| 88 | 220 | TEMGHAR | COLOURCHEM - TEMGHAR | 09-Feb-24 | 07:00 | 09-Feb-24 | 19:00 | D | WORK :- For replacement of existing Back up relay with Distance Relay (M2) as per scheme for Padghe-Temghar-Kalwa Gateway by M/s GE T&D) | MSETCL | MSETCL | WORK :- For replacement of existing Back up relay with Distance Relay (M2) as per scheme for Padghe-Temghar-Kalwa Gateway by M/s GE T&D) | MOCM | | A |
| 89 | 220 | GHODBUNDER | AIS 220KV BUS COUPLER @ GHODBUNDER | 09-Feb-24 | 08:00 | 09-Feb-24 | 17:00 | D | Annual Maintenance of Bay & CB & tan delta test of R-Y-B CTs | AEML | AEML | Outage required of 220KV BAY NO-06 Bus Coupler (AIS) along with TBC. | MOCM | | A |
| 90 | 110 | KALYAN | AMBERNATH - KALYAN CKT - 2 | 09-Feb-24 | 08:00 | 09-Feb-24 | 17:00 | D | Closer inspection | TATA | TATA | 110KV Ambemath Kalyan 1, Kalwa Kalyan ,KKS 2 will remain in service | MOCM | Outage on KKS-1. After restoration of KKS-2. | D |
| 91 | 220 | AIROLI KNOWLEDGE PARK | EKLAHARE (GCR) - AIROLI KNOW PARK | 09-Feb-24 | 08:00 | 09-Feb-24 | 18:00 | D | To replace Y & B ph jumpers at loc. No. 396 by fixing new T clamps with new jumpers | MSETCL | MSETCL | To replace Y & B ph jumpers at loc. No. 396 by fixing new T clamps with new jumpers | MOCM | | A |
| 92 | 400 | | 400/220/33 KV 315 MVA ICT - 2 @ KHARGHAR | 09-Feb-24 | 08:00 | 09-Feb-24 | 18:00 | D | Routine Maintenance & Testing Work | MSETCL | MSETCL | ICT-1 & ICT-3 will be in service | OCC | | A |
| 93 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 09-Feb-24 | 08:00 | 09-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 94 | 400 | | PADGHE - TARAPUR CKT - 1 | 09-Feb-24 | 09:00 | 09-Feb-24 | 12:00 | D | 1)H/T required for safety proposed for removing of Gantry Jumper between 400kV Tarapur-I & II by Hot line Method. | MSETCL | MSETCL | 1.Weather Condition should be clear 2. Hot line team will be present on site. | OCC | | U |
| 95 | 220 | WADA | WADA - BHAVEGHAR | 09-Feb-24 | 09:00 | 09-Feb-24 | 18:00 | D | Replacement of Insulators identified in PID. | MSETCL | MSETCL | Replacement of Insulators identified in PID. | MOCM | | A |
| 96 | 220 | KALWA | TEMGHAR - KALWA | 09-Feb-24 | 09:30 | 09-Feb-24 | 17:30 | D | diagnostic testing testing & RM work | MSETCL | MSETCL | diagnostic testing testing & RM work | MOCM | | A |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|----------------|--|-----------|-------|-----------|-------|---|---|--------|--------|---|------|-------------------------------|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 97 | 400 | PADGHE | 400/220/33 KV 315 MVA ICT - 3 @ PADGHE | 09-Feb-24 | 09:30 | 09-Feb-24 | 18:30 | D | 1.Diagnostic Testing Work. 2.Oil filtration due to increase in C2H8 gas. 3.Oil leakage attending work. 4.Replacement of 33kV LA of HVDC Source. 5.Bay Maintenance work. 6.MTAMC Work. | MSETCL | MSETCL | Weather Condition should be clear. | MOCM | | A |
| 98 | 220 | SONKAR | SONKHAR - TROMBAY | 10-Feb-24 | 07:00 | 10-Feb-24 | 13:00 | D | 1. Diagnostic testing 2. RM work of Bay | MSETCL | MSETCL | 1. Diagnostic testing 2.RM work of Bay | MOCM | | A |
| 99 | 220 | | BOISAR II - BOISAR (PG) CKT - 1 | 10-Feb-24 | 08:00 | 10-Feb-24 | 17:00 | D | work for replacement of existing 0.4 ACSR Zebra Conductor and all its Hardware by equivalent CCC HTLS Conductor and suitable Hardware for 220kV Boisar - PGCIL (Dead Line). Outage required of 220kV PGCIL - Boisar Line No. 1 for safety purpose only. | MSETCL | MSETCL | work for replacement of existing 0.4 ACSR Zebra Conductor and all its Hardware by equivalent CCC HTLS Conductor and suitable Hardware for 220kV Boisar - PGCIL (Dead Line). Outage required of 220kV PGCIL - Boisar Line No. 1 for safety purpose only. | OCC | FTC procedure to be followed. | U |
| 100 | 220 | TROMBAY (TATA) | TROMBAY CARNAC - 5 | 10-Feb-24 | 08:00 | 10-Feb-24 | 17:00 | D | Closer inspection | TATA | TATA | 220KV Trombay Camac 7, 6 and camac Backbay 4 will remain in service | MOCM | | A |
| 101 | 400 | | BABHALESHWAR - PADGHE CKT-1 | 10-Feb-24 | 08:00 | 10-Feb-24 | 18:00 | D | Routine Line maintenance work;Distance Main I and II relay testing, LBB relay testing | MSETCL | MSETCL | 400kV Padghe II will be in service | OCC | | U |
| 102 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 10-Feb-24 | 08:00 | 10-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 103 | 220 | BOISAR-II | BOISAR II - VIRAJ | 10-Feb-24 | 09:00 | 10-Feb-24 | 16:00 | D | 1) Bay maintenance & Equipment Diagnostic Testing. 2) Diagnostic Testing work at both S/stn ends. | MSETCL | MSETCL | 1) Bay maintenance & Equipment Diagnostic Testing. 2) Diagnostic Testing work. | MOCM | | U |
| 104 | 110 | KARANJADE | KARANJADE - WAGHIVALI CKT - 2 | 10-Feb-24 | 09:00 | 10-Feb-24 | 17:00 | D | Breaker testing at Karanjade | TATA | TATA | Khopoli Karanjade Bhokarpada karanjade and Karanjade Waghivali 1 will remain in service | MOCM | | A |
| 105 | 220 | KALWA | KALWA - MULUND 2 | 10-Feb-24 | 09:00 | 10-Feb-24 | 18:00 | D | Bay maintenance work & diagnostic testing work. | MSETCL | MSETCL | Bay maintenance work & diagnostic testing work. | MOCM | | A |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|----------------|---|-----------|-------|-----------|-------|---|--|--------|--------|---|------|---------------------------------|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 106 | 220 | | MAIN BUS - 1 @ BOISAR II | 11-Feb-24 | 05:00 | 11-Feb-24 | 20:00 | D | 220kV A-Bus Isolator R/M Works. 1) During the outage, all elements / lines will be in service through 220kV B-Bus. 2) Due to A-Bus Isolator alignment issue of 220kV PGCIL - Boisar Line No. 3, 220kV A-Bus outage is required prior to 220kV B-Bus. | MSETCL | MSETCL | MAIN BUS - 1 @ BOISAR II has following elements: 220kV Viraj 220kV Tarapur PGCIL-2 200MA ICT-2 50MVA PTR 1 150MVA ICT-3 | OCC | | U |
| 107 | 220 | BHIRA (T) | BHIRA - KARANJADE 8 | 11-Feb-24 | 07:00 | 11-Feb-24 | 18:00 | D | Closer inspection | TATA | TATA | 220KV Bhira Karanjade 7 and 110KV Bhira Davdi and Bhira Khopoli 2 lines will remain in service. 220KV N-1 contingency Bhira gen. will restricted to 183MW | MOCM | | A |
| 108 | 220 | SALSETTE | SALSETTE - VIKHROLI (GIS) CKT-1 | 11-Feb-24 | 08:00 | 11-Feb-24 | 17:00 | D | Closer inspection. | TATA | TATA | 220KV Salsette Vikhroli 2,3 will remain in service .outage required with 220KV Kalwa Salsette 3 line | MOCM | | A |
| 109 | 400 | | BABHALESHWAR - PADGHE CKT - 2 | 11-Feb-24 | 08:00 | 11-Feb-24 | 18:00 | D | Routine Line maintenance work;Distance Main II and CVT tan D testing | MSETCL | MSETCL | 400kV Padghe I will be in service | OCC | | U |
| 110 | 400 | | KALWA - KHARGHAR | 11-Feb-24 | 08:00 | 11-Feb-24 | 18:00 | D | SSN to DSN insulator string Conversion work & and installation of fridge wedge connector at mid-span joint. | MSETCL | MSETCL | SSN to DSN insulator string Conversion work & and installation of fridge wedge connector at mid-span joint. | OCC | | U |
| 111 | 220 | KHARGHAR | KHARGHAR - NERUL | 11-Feb-24 | 08:00 | 11-Feb-24 | 18:00 | D | For Routine Maintenance & Testing Work | MSETCL | MSETCL | 220kV Sonkhar line will be in service | MOCM | CABLE FAULT AT KHARGHAR-SONKHAR | D |
| 112 | 220 | SALSETTE | KALWA SALSETTE - 3 | 11-Feb-24 | 08:00 | 11-Feb-24 | 18:00 | D | Closer inspection. | TATA | TATA | 220KV Kalwa salsette 5 to be taken in service with interconnector close at Kalwa end. Outage required with 220KV KVPTL Salsette 1 line | MOCM | | A |
| 113 | 110 | BORIVLI (TATA) | KOLSHET - BMC - BORIVALI (T) - BORIVALI (M) | 11-Feb-24 | 08:00 | 11-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV BO BO 2, ICT 1,2,3 will remain in service | MOCM | | A |
| 114 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 11-Feb-24 | 08:00 | 11-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 115 | 220 | KALWA | KALWA - TFIPL | 11-Feb-24 | 09:00 | 11-Feb-24 | 18:00 | D | Bay maintenance work & diagnostic testing & CT leakage attending work. | MSETCL | MSETCL | Bay maintenance work & diagnostic testing & CT leakage attending work. | MOCM | | A |
| 116 | 220 | VASAI-II | PADGHE - NALASOPARA - VASAI (T) | 11-Feb-24 | 09:00 | 11-Feb-24 | 18:00 | D | 1) Replacement of Insulators identified in PID. 2) Diagnostic, Testing, Distance Relay replacement work and Bay maintenance. | MSETCL | MSETCL | 1) Replacement of Insulators identified in PID. 2) Diagnostic, Testing, Distance Relay replacement work and Bay maintenance. | MOCM | | A |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|------------------|---|-----------|-------|-----------|-------|---|---|--------|--------|--|------|--|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 117 | 400 | | 400/220 KV 500 MVA ICT - 5 @ PADGHE | 11-Feb-24 | 09:30 | 11-Feb-24 | 18:30 | D | 1.OLTC Work. 2.Bay Maintenance Work. 3.Diagnostic Testing Work. 4.Shifting of Neutral Earthing at New placed due to augmentation work of ICT-6. 5.Wiring work in CP & RP. | MSETCL | MSETCL | Weather Condition should be clear. | OCC | Already availed | D |
| 118 | 400 | | PADGHE - TARAPUR CKT - 1 | 11-Feb-24 | 14:00 | 11-Feb-24 | 15:00 | D | 1)H/T required for safety proposed for re connection of Gantry Jumper between 400kV Tarapur-I & II by Hot line Method. | MSETCL | MSETCL | 1.Weather condition should be clear. 2.Hot line team will be present on site. | OCC | | U |
| 119 | 110 | AMBERNATH | AMBERNATH - KALYA CKT - 1 | 12-Feb-24 | 08:00 | 12-Feb-24 | 17:00 | D | Closer inspection. | TATA | TATA | 110KV Ambernath Kalyan 2 and 900 amps capacity 110KV Kalwa Kalyan and KKS 2 will remain in service. | MOCM | Outage on KKS-1 | D |
| 120 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 12-Feb-24 | 08:00 | 12-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 121 | 220 | ULWE GIS | KHARGHAR - ULWE GIS CKT-1 | 12-Feb-24 | 08:00 | 17-Feb-24 | 16:00 | C | For making LLO of 220KV Cable at 220KV Waghivali GIS & Retrofitting of "Diff" relay at 400KV Kharghar S/s | MSETCL | MSETCL | Outage Proposed by EHV Project Dn. Kalwa | MOCM | Details of scope of work to be submitted with contingency plan and sketch. FTC procedure to be completed before availing outage. | A |
| 122 | 220 | KALWA | 220/100 KV 200 MVA ICT 3 @ KALWA | 12-Feb-24 | 09:30 | 14-Feb-24 | 17:30 | C | diagnostic testing testing & RM work | MSETCL | MSETCL | ICT3 will be out on 12.02.2024 from 09:30 to 17:30 hrs for SFRA and thereafter will be Charged (LV side on TBC) till 14.02.2024 17:30hrs for CB poleoverhauling. | MOCM | ICT-3 will be out for 8 hrs. LV of ICT-3 will be taken on TBC from evening for further work. | A |
| 123 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 13-Feb-24 | 08:00 | 13-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 124 | 500 | | Pole-2 Non base AC filter Z3 (120 MVAR) @ PADGHE HVDC | 13-Feb-24 | 08:00 | 14-Feb-24 | 08:00 | C | 1. Y-ph CB Pole alongwith interrupter & mechanism box overhauling work.. 2. Filter jumper replacement work. | MSETCL | MSETCL | CB Pole alongwith interrupter & mechanism box is due for overhauling work. 2. Filter jumper old aged need to replace for avoiding hot spots. | MOCM | As per rediness. | A |
| 125 | 220 | VERSOVA (AEML) | MAIN BUS - 1 @ VERSOVA | 13-Feb-24 | 09:00 | 13-Feb-24 | 17:00 | D | Annual maintenance of bus-1 and bus-1 side isolator | AEML | AEML | All elements connected to Main Bus-1 will be transferred to Main Bus-2 | MOCM | | A |
| 126 | 220 | TALOJA | TALOJA II - OCIL 2 | 13-Feb-24 | 10:00 | 13-Feb-24 | 17:00 | D | R&M and Diagnostic testing work | MSETCL | MSETCL | .. | MOCM | OCIL NOC | A |
| 127 | 220 | KOLSHET | 220/100 KV 200 MVA ICT 2 @ KOLSHET | 13-Feb-24 | 10:00 | 13-Feb-24 | 18:00 | D | Diagnostic testing and R & M work. | MSETCL | MSETCL | Diagnostic testing and R & M work. | MOCM | | A |
| 128 | 220 | TROMBAY (MSETCL) | 220/100 KV 200 MVA ICT 3 @ TROMBAY | 14-Feb-24 | 6:00 | 14-Feb-24 | 22:00 | C | For 1) Differential relay & HVLV Back up relay replacement work 2) RM work. | MSETCL | MSETCL | For 1) Differential relay & HVLV Back up relay replacement work 2) RM work. | MOCM | Approved for one day only. | A |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|-----------------|---|-----------|-------|-----------|-------|---|---|--------|--------|---|------|---|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 129 | 110 | KHOPOLI | BUS-3 @ KHOPOLI | 14-Feb-24 | 00:01 | 14-Feb-24 | 06:00 | D | Reconnecting Khopoli Bhokarpada main bus jumpers. | TATA | TATA | Hydro Generation Available 412 MW 110KV Bhira Khopoli 2 is controlled by Transfer breaker, Khopoli Bhokarpada out and Khopoli Bhivpuri 1 will remain charged from Bhivpuri. Unit 8 and 9 N.A | MOCM | | A |
| 130 | 220 | GHODBUNDER | GHODBUNDER - GORAI | 14-Feb-24 | 08:00 | 14-Feb-24 | 17:00 | D | Outage required for MMRDA metro project-9 work | AEML | AEML | Nil | MOCM | | A |
| 131 | 220 | SALSETTE | SALSETTE - VIKHROLI (GIS) CKT - 2 | 14-Feb-24 | 08:00 | 14-Feb-24 | 17:00 | D | Breaker testing at Salsette | TATA | TATA | 220KV KVTL Salsette 1 and 3 lines will remain in service | MOCM | | A |
| 132 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 14-Feb-24 | 08:00 | 14-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 133 | 220 | KALWA | TEMGHAR - KALWA | 14-Feb-24 | 12:00 | 14-Feb-24 | 18:00 | D | 1) Replacement of old conductor & h/w of 220 kV DCHIL-Colourchem Line 2) Outage is required on Temporarily formed 220 kV DCHIL-Colourchem & Temghar Tap Line for: Jumpers of 220 kV Kalwa-Temghar line at TL No. 15 will be re-connected & jumpers of 220 kV DCHIL-Colourchem line at TL No. 15 will be opened to form temporary 220 kV Kalwa-Temghar-Colourchem tap line for 2nd source to 220 kV Colourchem S/stn. | MSETCL | MSETCL | 1) Replacement of old conductor & h/w of 220 kV DCHIL-Colourchem Line 2) Outage is required on Temporarily formed 220 kV DCHIL-Colourchem & Temghar Tap Line for: Jumpers of 220 kV Kalwa-Temghar line at TL No. 15 will be re-connected & jumpers of 220 kV DCHIL-Colourchem line at TL No. 15 will be opened to form temporary 220 kV Kalwa-Temghar-Colourchem tap line for 2nd source to 220 kV Colourchem S/stn. | MOCM | Details of scope of work to be submitted with contingency plan and sketch. | D |
| 134 | 220 | COLOURCHEM | 220KV GIS DCHI - COLOURCHEM | 14-Feb-24 | 18:00 | 24-Feb-24 | 18:00 | C | Replacement of old conductor & h/w in b/w Loc. No. 8 to 10 (Critical hilly area) | MSETCL | MSETCL | Jumpers of 220 kV Kalwa-Temghar line at TL No. 15 will be re-connected & jumpers of 220 kV DCHIL-Colourchem line at TL No. 15 will be opened to form temporary 220 kV Kalwa-Temghar-Colourchem tap line for 2nd source to 220 kV Colourchem S/stn. | MOCM | Details of scope of work to be submitted with contingency plan and sketch. To be discussed with SEOP. Bunching to be done in night hrs. | U |
| 135 | 220 | BORIVALI (TATA) | 220 / 110 / 33kV 250MVA ICT 2 @ BORIVALI (TATA) | 15-Feb-24 | 6:00 | 15-Feb-24 | 22:00 | C | Protection testing and 33Kv Cable replacement. | TATA | TATA | ICT 1,3 and BO BO 2 and Borivali Malad 1,2 lines will remain in service. | MOCM | Approved for one day only. | A |
| 136 | 220 | SALSETTE | SALSETTE - VIKHROLI (GIS) CKT-1 | 15-Feb-24 | 08:00 | 15-Feb-24 | 17:00 | D | Breaker testing. | TATA | TATA | 220KV KVTL Salsette 2 and 3 lines will remain in service | MOCM | | A |
| 137 | 220 | GHODBUNDER | VERSOVA - GHODBUNDER | 15-Feb-24 | 08:00 | 15-Feb-24 | 17:00 | D | Outage required for MMRDA metro project-9 work. | AEML | AEML | Nil | MOCM | | A |
| 138 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 15-Feb-24 | 08:00 | 15-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|-----------------|---|-----------|-------|-----------|-------|---|--|--------|--------|--|------|----------------------------|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 139 | 220 | BORIVALI (TATA) | 220 / 110 / 33kV 250MVA ICT 3 @ BORIVALI (TATA) | 16-Feb-24 | 6:00 | 16-Feb-24 | 22:00 | C | Protection testing and 33kv Cable replacement work. | TATA | TATA | ICT 1,2, BO BO 2 and Borivali malad 1,2 lines will remain in service. | MOCM | Approved for one day only. | A |
| 140 | 400 | | PADGHE - KALWA CKT - 1 | 16-Feb-24 | 06:00 | 19-Feb-24 | 06:00 | C | Replacement of existing conductor by HTLS conductor. | MSETCL | MSETCL | Replacement of existing conductor by HTLS conductor. | OCC | | U |
| 141 | 220 | TEMGHAR | PADGHE - TEMGHAR - 1 | 16-Feb-24 | 07:00 | 16-Feb-24 | 19:00 | D | 1) 220kV bus strengthening work (Replacement of Bus section 3 bus conductor 0.4 ACSR to 0.5 ACSR Moose) 2) 220kv Padgha Temghar line1 Bus Isolator replacement by M/s BNC Power project Ltd.by M/s BNC Power project Ltd. | MSETCL | MSETCL | 1) 220kV bus strengthening work (Replacement of Bus section 3 bus conductor 0.4 ACSR to 0.5 ACSR Moose) 2) 220kv Padgha Temghar line1 Bus Isolator replacement by M/s BNC Power project Ltd.by M/s BNC Power project Ltd. | MOCM | | A |
| 142 | 220 | SALSETTE | SALSETTE - VIKHROLI (GIS) CKT - 3 | 16-Feb-24 | 08:00 | 16-Feb-24 | 17:00 | D | Breaker Testing at Salsette end. | TATA | TATA | 220KV KVTL Salsette 1 and 2 lines will remain in service | MOCM | | A |
| 143 | 400 | | 400/220/33 KV 315 MVA ICT - 3 @ KHARGHAR | 16-Feb-24 | 08:00 | 16-Feb-24 | 18:00 | D | Routine Maintenance & Testing Work | MSETCL | MSETCL | ICT-1 & ICT-2 will be in service | OCC | To be considered on Tue | U |
| 144 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 16-Feb-24 | 08:00 | 16-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 145 | 220 | VERSOVA (AEML) | MAIN BUS - 2 @ VERSOVA | 16-Feb-24 | 09:00 | 16-Feb-24 | 17:00 | D | Annual maintenance of bus-2 and bus-2 side isolator | AEML | AEML | All elements connected to Main Bus-2 will be transferred to Main Bus-1 | MOCM | | A |
| 146 | 220 | URAN | URAN - ULWE GIS CKT | 16-Feb-24 | 09:00 | 16-Feb-24 | 18:00 | D | Routine line maintenance work of Lines For Relay and Diagnostic Testing | MSETCL | MSETCL | ... | MOCM | | A |
| 147 | 400 | PADGHE | 400/220 KV 3X105 MVA ICT - 1 @ PADGHE | 16-Feb-24 | 09:30 | 16-Feb-24 | 18:00 | D | 1.Diagnostic Testing Work. 2.Bay Maintenance Work. 3.Replacement of 33kV PT. 4.MTAMC Work. 5.Oil leakage attending work. | MSETCL | MSETCL | Weather condition should be clear. | MOCM | | A |
| 148 | 400 | | BABHALESHWAR - PADGHE CKT-1 | 16-Feb-24 | 10:00 | 16-Feb-24 | 18:00 | D | 1.Bay Maintenance work. 2.Diagnostic Testing work. 3.Replacement of over voltage distance relay. 4.MTAMC work. 5.Replacement of 29C Isolator under LES Scheme | MSETCL | MSETCL | Weather Condition should be clear. | OCC | | U |
| 149 | 220 | GHODBUNDER | MAIN BUS - 2 @ GHODBUNDER (GIS) | 17-Feb-24 | 08:00 | 17-Feb-24 | 17:00 | D | Annual Maintenance of Bay & C.B. | AEML | AEML | Nil | MOCM | outage on bus coupler | A |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|----------------|---------------------------------|-----------|-------|-----------|-------|---|---|--------|--------|---|------|--|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system coditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 150 | 220 | | BOISAR II - BOISAR (PG) CKT - 1 | 17-Feb-24 | 08:00 | 17-Feb-24 | 17:00 | D | Work for replacement of existing 0.4 ACSR Zebra Conductor and all its Hardware by equivalent CCC HTLS Conductor and suitable Hardware for 220kV Boisar - PGCIL (Dead Line). Outage required of 220kV PGCIL - Boisar Line No. 1 for safety purpose only. | MSETCL | MSETCL | Work for replacement of existing 0.4 ACSR Zebra Conductor and all its Hardware by equivalent CCC HTLS Conductor and suitable Hardware for 220kV Boisar - PGCIL (Dead Line). Outage required of 220kV PGCIL - Boisar Line No. 1 for safety purpose only. | OCC | | U |
| 151 | 400 | | BABHALESHWAR - PADGHE CKT-1 | 17-Feb-24 | 08:00 | 17-Feb-24 | 18:00 | D | Outage required for attending defects identified in PID testing, Monkey/Drone Patrolling and Cold washing of Dust polluted Insulator Strings. | MSETCL | MSETCL | 400kV Babhaleshwar-Padghe Ckt -2 will be available. | OCC | | U |
| 152 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 17-Feb-24 | 08:00 | 17-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 153 | 220 | BOISAR-II | BOISAR - VERSOVA | 17-Feb-24 | 09:00 | 17-Feb-24 | 16:00 | D | Bay maintenance & Equipment Diagnostic Testing | MSETCL | MSETCL | Bay maintenance & Equipment Diagnostic Testing | MOCM | | U |
| 154 | 220 | KALWA | KALWA - SIEMENS | 17-Feb-24 | 09:00 | 17-Feb-24 | 18:00 | D | Bay maintenance work & diagnostic testing & CT replacement work | MSETCL | MSETCL | Bay maintenance work & diagnostic testing & CT replacement work | MOCM | | A |
| 155 | 220 | APTA | APTA - BOMBAY DYEING | 17-Feb-24 | 10:00 | 17-Feb-24 | 18:00 | D | Daignostic test & RMW | MSETCL | MSETCL | .. | MOCM | | A |
| 156 | 220 | | MAIN BUS - 2 @ BOISAR II | 18-Feb-24 | 05:00 | 18-Feb-24 | 20:00 | D | 220kV B-Bus Isolator R/M Works. MAIN BUS - 2 @ BOISAR II has following elements: 220kV Ghodbunder 220kV Borivali 220kV Versova PGCIL-1 200MA ICT-1 100MVA PTR 2 PGCIL-3 | MSETCL | MSETCL | During the outage, all elements / lines will be in service through 220kV A-Bus. | MOCM | | U |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|-----------------|----------------------------------|-----------|-------|-----------|-------|---|---|--------|--------|---|------|--|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system coditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRLDC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 157 | 220 | | BOISAR II - BOISAR (PG) CKT - 1 | 18-Feb-24 | 08:00 | 18-Feb-24 | 17:00 | D | Work for replacement of existing 0.4 ACSR Zebra Conductor and all its Hardware by equivalent CCC HTLS Conductor and suitable Hardware for 220kV Boisar - PGCIL (Dead Line). Outage required of 220kV PGCIL - Boisar Line No. 1 for safety purpose only. | MSETCL | MSETCL | Work for replacement of existing 0.4 ACSR Zebra Conductor and all its Hardware by equivalent CCC HTLS Conductor and suitable Hardware for 220kV Boisar - PGCIL (Dead Line). Outage required of 220kV PGCIL - Boisar Line No. 1 for safety purpose only. | OCC | | U |
| 158 | 220 | BORIVALI (TATA) | SALSETTE BORIVLI - 2 | 18-Feb-24 | 08:00 | 18-Feb-24 | 17:00 | D | Closer inspection | TATA | TATA | 220KV Salsette Borivali 1, BO Bo 4,5 and Kalwa salsette 3,4 will remain in service | MOCM | | A |
| 159 | 400 | | BABHALESHWAR - PADGHE CKT - 2 | 18-Feb-24 | 08:00 | 18-Feb-24 | 18:00 | D | Outage required for attending defects identified in PID testing, Monkey/Drone Patrolling and Cold washing of Dust polluted Insulator Strings. | MSETCL | MSETCL | 400kV Babhaleshwar-Padghe ckt-1 will be available. | OCC | | U |
| 160 | 220 | BHIRA (T) | BHIRA - KARANJADE 7 | 18-Feb-24 | 08:00 | 18-Feb-24 | 18:00 | D | Closer inspection. | TATA | TATA | 220KV Bhira Karanjade 8 will remain in service. N-1 contingency Bhira generation will restricted to 183 MW | MOCM | | A |
| 161 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 18-Feb-24 | 08:00 | 18-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 162 | 400 | | BABHALESHWAR - PADGHE CKT- 1 | 18-Feb-24 | 08:00 | 21-Feb-24 | 18:00 | C | CB pole overhauling work | MSETCL | MSETCL | 400 KV Padghe I will be in service through TBC | OCC | | U |
| 163 | 400 | | PADGHE - KALWA CKT - 2 | 18-Feb-24 | 10:00 | 18-Feb-24 | 18:30 | D | 1.Bay Maintenance Work. 2.MTAMC Work. 3.Diagnostic Testing Work. 4.Replacement of 29 C Bus PG Isolator under LES Scheme. 5.Replacement of all phase CT with new Ratio of 3000/1 A. 6.Distance Relay & Over Voltage Relay. | MSETCL | MSETCL | Weather condition should be clear. | OCC | | U |
| 164 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 19-Feb-24 | 08:00 | 19-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 165 | 220 | VERSOVA (AEML) | BUS COUPLER @ VERSOVA | 19-Feb-24 | 09:00 | 19-Feb-24 | 17:00 | D | Annual maintenance of CB 552 and CT | AEML | AEML | Nil | MOCM | | A |
| 166 | 220 | KALWA | 220/100 KV 200 MVA ICT 4 @ KALWA | 19-Feb-24 | 09:30 | 21-Feb-24 | 17:30 | C | LV CB POLE Overhauling work after shifting the ICT LV on TBC. | MSETCL | MSETCL | ICT4 will be in service, ICT LV will be shifted on TBC. | MOCM | | A |
| 167 | 220 | GHODBUNDER | GHODBUNDER - GORAI | 20-Feb-24 | 08:00 | 20-Feb-24 | 17:00 | D | Outage required for MMRDA metro project-9 work. | AEML | AEML | Nil | MOCM | | A |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|-----------------|--|-----------|-------|-----------|-------|---|--|--------|--------|---|------|--|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system coditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 168 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 20-Feb-24 | 08:00 | 20-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 169 | 220 | VERSOVA (AEML) | TBC @ VERSOVA (AEML) | 20-Feb-24 | 09:00 | 20-Feb-24 | 17:00 | D | Annual maintenance of CB 952 and CT | AEML | AEML | Nil | MOCM | | A |
| 170 | 220 | KHANDESHWAR | TOPWORTH - KHANDESHWAR | 20-Feb-24 | 09:00 | 20-Feb-24 | 18:00 | D | Routine line maintenance work. | MSETCL | MSETCL | .. | MOCM | | A |
| 171 | 110 | KHOPOLI | KHOPOLI - BHIVPURI CKT - 2 | 21-Feb-24 | 06:00 | 21-Feb-24 | 19:00 | D | 110 KV Porcelin LA replacement with Polymer LA | TATA | TATA | 110KV Khopoli Bhivpuri 1 line in service. E.C. one hour | MOCM | | A |
| 172 | 220 | BHIRA (T) | 220/110 KV 155MVA ICT-1 @ BHIRA (T)-220 KV | 21-Feb-24 | 07:00 | 27-Feb-24 | 20:00 | C | ICT O/H | TATA | TATA | ICT 2 will remain in service. in N-1 contingency no generation restriction | MOCM | In view of planned outage on Tata U-8. | A |
| 173 | 220 | GHODBUNDER | VERSOVA - GHODBUNDER | 21-Feb-24 | 08:00 | 21-Feb-24 | 17:00 | D | Outage required for MMRDA metro project-9 work | AEML | AEML | Nil | MOCM | | A |
| 174 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 21-Feb-24 | 08:00 | 21-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 175 | 220 | KHANDESHWAR | PANVEL TSS - KHANDESHWAR | 21-Feb-24 | 08:00 | 28-Feb-24 | 18:00 | C | For the MRVCL height rising work. Only (MDN+12) Tower erection work and 3 nos conductor stringing over railway line at Panvel site. | MSETCL | MSETCL | Outage Proposed by EHV Project Dn. Kalwa ONGC S/S will be in single source also in that time period HSC/SSC Exam will be start. all Panvel City, Urban and Rural area depends on 220kV ONGC Panvel S/S. | MOCM | details of scope of work to be submitted with contingency plan and sketch. | U |
| 176 | 220 | GOREGAON | MAIN BUS - 1 @ GOREGAON | 21-Feb-24 | 09:00 | 21-Feb-24 | 17:00 | D | Annual maintenance of bus-1 and bus-1 side isolator | AEML | AEML | All elements connected to Main Bus-1 will be transferred to Main Bus-2 | MOCM | | A |
| 177 | 220 | URAN | URAN - ONGC URAN | 21-Feb-24 | 09:00 | 21-Feb-24 | 18:00 | D | Routine line maintenance work. | MSETCL | MSETCL | .. | MOCM | ONGC NOC | A |
| 178 | 220 | BAPGAON | BAPGAON - KALWA | 21-Feb-24 | 09:00 | 21-Feb-24 | 19:00 | D | Shifting of 220kV Bapgaon Kalwa line bay on TBC For own CB Repairs and Overhauling work at Bapgaon SS. | MSETCL | MSETCL | 220 kV Bapgaon Kalwa line will be in service from TBC Bay. | MOCM | NTT Globle NOC required. | A |
| 179 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 22-Feb-24 | 08:00 | 22-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 180 | 220 | GORAI | BUS REACTOR (48-120 MVAR) @ GORAI | 22-Feb-24 | 09:00 | 22-Feb-24 | 17:00 | D | Annual Maintenance of Bus Reactor | AEML | AEML | Nil | MOCM | | A |
| 181 | 220 | BORIVALI (AEML) | MAIN BUS - 1 @ BORIVALI (AEML) | 22-Feb-24 | 09:00 | 22-Feb-24 | 17:00 | D | Annual Maintenance of GIS Main Bus-1 | AEML | AEML | All elements connected to Main Bus-1 will be shifted to Main Bus-2 | MOCM | | A |
| 182 | 220 | APTA | URAN - APTA 3 | 22-Feb-24 | 09:00 | 22-Feb-24 | 18:00 | D | Routine line maintenance work of Lines. Diagnostic Testing Work at Apta end | MSETCL | MSETCL | . | MOCM | | A |
| 183 | 220 | GIS BHANDUP | BUS-2@GIS BHANDUP | 22-Feb-24 | 09:00 | 25-Feb-24 | 17:00 | C | F9 and F10 Bay Connection to Main Bus | MSETCL | MSETCL | Work carried out under 220kV Bay Strengthening Scheme | MOCM | | A |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|----------------|---|-----------|-------|-----------|-------|---|---|--------|--------|---|------|--|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system coditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 184 | 400 | | 400/220/33 KV 600 MVA ICT - 4 @ PADGHE | 23-Feb-24 | 06:00 | 25-Feb-24 | 23:59 | C | 1) Oil filtration of all Phase unit due to low BDV and increase in Key Gases . 2) Replacement of Diff Realy 3) wiring work in CP & RP for remote operation from CR 4) Diagnostic Testing work 5) Replacement of Faulty WTI & OTI 6) Bay Maint work 7) MTAMC work | MSETCL | MSETCL | weather condition should be clear | OCC | | U |
| 185 | 220 | BOISAR-II | BORIVALI - BOISAR II LINE | 23-Feb-24 | 06:00 | 26-Feb-24 | 06:00 | C | Line Bay shifting at 220kV Boisar-II S/S (from Bay No. 14 to Bay No. 13) under the scheme of "Providing permanent second source from 400kV PGCIL (Boisar) S/S to 220kV Nallasopara S/S. Note: Outages scheduled on PGCIL Line 1 & 3 on dated 24.02.2024 & 25.02.2024 are correlated to this work. | MSETCL | MSETCL | Line Bay shifting at 220kV Boisar-II S/S (from Bay No. 14 to Bay No. 13) under the scheme of "Providing permanent second source from 400kV PGCIL (Boisar) S/S to 220kV Nallasopara S/S. Note: Outages scheduled on PGCIL Line 1 & 3 on dated 24.02.2024 & 25.02.2024 are correlated to this work. | MOCM | Details of scope of work to be submitted with contingency plan and sketch. FTC procedure to be completed before availing outage. | U |
| 186 | 400 | | 400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR | 23-Feb-24 | 08:00 | 23-Feb-24 | 18:00 | D | Routine Maintenance & Testing Work | MSETCL | MSETCL | ICT-3 & ICT-2 will be in service | OCC | | A |
| 187 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 23-Feb-24 | 08:00 | 23-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 188 | 220 | SIEMENS | KALWA - SIEMENS | 23-Feb-24 | 09:00 | 23-Feb-24 | 15:00 | D | Maintenance and diagnostic testing work. | MSETCL | MSETCL | 220kV Reliance-Siemens line will be in service for 220kV Siemens substation. | MOCM | | A |
| 189 | 220 | GOREGAON | MAIN BUS - 2 @ GOREGAON | 23-Feb-24 | 09:00 | 23-Feb-24 | 17:00 | D | Annual maintenance of bus-1 and bus-1 side isolator | AEML | AEML | All elements connected to Main Bus-2 will be transferred to Main Bus-1 | MOCM | | A |
| 190 | 220 | BHAVEGHAR | BHAVEGHAR - ROMA | 23-Feb-24 | 09:00 | 23-Feb-24 | 18:00 | D | Replacement of Insulators identified in PID. | MSETCL | MSETCL | Replacement of Insulators identified in PID. | MOCM | | A |
| 191 | 220 | KALWA | BUS SECTION @ KALWA | 23-Feb-24 | 09:30 | 23-Feb-24 | 16:30 | D | diagnostic testing testing & RM work | MSETCL | MSETCL | diagnostic testing testing & RM work | MOCM | | A |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|------------------|---------------------------------|-----------|-------|-----------|-------|---|---|--------|--------|--|------|--|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 192 | 220 | KALWA | TEMGHAR - KALWA | 24-Feb-24 | 5:00 | 24-Feb-24 | 12:00 | D | Outage required on 220 kV Kalwa-Temghar & Colourchem Tap Line: To re-instate original lines i.e 220kV TEMGHAR - KALWA & DCHIL-Colourchem Line by removing bunching & re-connecting jumpers at Loc. No. 15. | MSETCL | MSETCL | Jumpers will be re-connected at loc. No. 15 to reinstate original 220 kV DCHIL-Colourchem line | MOCM | | A |
| 193 | 220 | KALWA | INTERCONNECTOR @ KALWA | 24-Feb-24 | 12:00 | 24-Feb-24 | 22:00 | D | Bay maintenance work & diagnostic testing & hot spot attending work | MSETCL | MSETCL | Bay maintenance work & diagnostic testing & hot spot attending work | MOCM | | A |
| 194 | 220 | | BOISAR II - BOISAR (PG) CKT - 1 | 24-Feb-24 | 07:00 | 24-Feb-24 | 18:00 | D | Line Bay shifting at 220kV Boisar-II S/S. (From Bay No. 12 to Bay No. 14) for:- 1) Work under the scheme of "Providing permanent second source from 400kV PGCIL (Boisar) S/S to 220kV Nalasopara S/S. | MSETCL | MSETCL | Line Bay shifting at 220kV Boisar-II S/S. (From Bay No. 12 to Bay No. 14) for:- 1) Work under the scheme of "Providing permanent second source from 400kV PGCIL (Boisar) S/S to 220kV Nalasopara S/S. | OCC | | U |
| 195 | 220 | TROMBAY (MSETCL) | TROMBAY - MULUND | 24-Feb-24 | 08:00 | 24-Feb-24 | 17:00 | D | For 1) Diagnostic Testing work & 2) RM work | MSETCL | MSETCL | For 1) Diagnostic Testing work & 2) RM work | MOCM | | A |
| 196 | 110 | AMBERNATH | BUS SECTION BREAKER @ AMBERNATH | 24-Feb-24 | 08:00 | 24-Feb-24 | 17:00 | D | R/M and Testing | TATA | TATA | 110KV bus will be operated sectionalized. | MOCM | | A |
| 197 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 24-Feb-24 | 08:00 | 24-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | D |
| 198 | 220 | WAGHIVALI | WAGHIVALI - DHARAVI 7 | 24-Feb-24 | 08:00 | 24-Feb-24 | 18:00 | D | Insulator replacement | TATA | TATA | Waghivali Dharavi 8 will remain in service. N-1 contingency Bhira generation will restricted to 183 MW | MOCM | | A |
| 199 | 220 | | BOISAR II - BOISAR (PG) CKT - 3 | 24-Feb-24 | 22:00 | 25-Feb-24 | 22:00 | C | Line Bay shifting at 220kV Boisar-II S/S. (From Bay No. 13 to Bay No. 12) for:- Work under the scheme of "Providing permanent second source from 400kV PGCIL (Boisar) S/S to 220kV Nalasopara S/S. | MSETCL | MSETCL | Line Bay shifting at 220kV Boisar-II S/S. (From Bay No. 13 to Bay No. 12) for:- Work under the scheme of "Providing permanent second source from 400kV PGCIL (Boisar) S/S to 220kV Nalasopara S/S. | OCC | Details of scope of work to be submitted with contingency plan and sketch. FTC procedure to be completed before availing outage. | U |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|----------------|---|-----------|-------|-----------|-------|---|---|--------|--------|--|------|-------------------------|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 200 | 110 | KHOPOLI | ZONE 1 (BUS SECTION 1& 2) @ KHOPOLI | 25-Feb-24 | 06:00 | 25-Feb-24 | 16:00 | D | Disconnection of 110 KV DT 5 MBS jumper for facilitating Bkr O/H Ductline R/M and MBS GOD R/M | TATA | TATA | 110kV Khopoli Bhivpuri-2 line will remain out between 06:00 to 08:00 Hrs (Bus Sec-II will be cleared at 10:00 Hrs) Between 06:00 to 16:00 Hrs Khopoli Karanjade & Khopoli Davdi line will remain charge from remote end | MOCM | | A |
| 201 | 220 | WAGHIVALI | WAGHIVALI - DHARAVI 8 | 25-Feb-24 | 07:00 | 25-Feb-24 | 17:00 | D | Insulator replacement | TATA | TATA | 220KV Waghivali Dharavi 7 will remain in service. N-1 contingency Bhira generation will be restricted to 183 MW | MOCM | | A |
| 202 | 110 | KOLSHET (TATA) | KOLSHET - BMC - BORIVALI (T) - BORIVALI (M) | 25-Feb-24 | 08:00 | 25-Feb-24 | 17:00 | D | Work in vicinity for salsette Borivali 2 work. | TATA | TATA | Salsette kolshet line will remain in service | MOCM | | A |
| 203 | 220 | SALSETTE | SALSETTE BORIVLI - 2 | 25-Feb-24 | 08:00 | 25-Feb-24 | 17:00 | D | Closer inspection | TATA | TATA | Salsette Borivali 1, BO BO 4,5 Kalwa Salsette 3,4 will remain in service | MOCM | | A |
| 204 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 25-Feb-24 | 08:00 | 25-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 205 | 400 | | KHARGHAR - TALEGAON (PG) | 25-Feb-24 | 09:00 | 25-Feb-24 | 18:00 | D | SSN to DSN insulator string Conversion work & and installation of fridge wedge connector at mid-span joint | MSETCL | MSETCL | SSN to DSN insulator string Conversion work & and installation of fridge wedge connector at mid-span joint | OCC | | U |
| 206 | 220 | TEMGHAR | BUS SECTION - 3 @ TEMGHAR | 26-Feb-24 | 06:00 | 26-Feb-24 | 19:00 | D | Outage required on Bus section-2 (Not mentioned in OMS hence Bus section3 used) For replacement of existing Twin 0.4 ACSR Zebra Bus conductor with Twin 0.5 Moose conductor of 220 KV Bus section 2 under bay strengthening scheme (ref.-Work of strengthening of bays CE/EHV/PC O&M/Zone/VSH/Tech/3 370 Dt. 29.12.2022) (At the time of outage TF No.1,3 & Colorchem line bay are in outages). | MSETCL | MSETCL | On Bus sectin-2 has TF No.1,3 & Colorchem line bay. | MOCM | To be considered on Fri | U |
| 207 | 220 | SAKI (TATA) | SALSETTE - SAKI -7 | 26-Feb-24 | 07:00 | 26-Feb-24 | 18:00 | D | Insulator replacement. | TATA | TATA | Tata Saki AEML Saki 1,2,Salsette Saki and Saki Sahar will remain in service | MOCM | | A |
| 208 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 26-Feb-24 | 08:00 | 26-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 209 | 220 | GORAI | MAIN BUS - 1 @ GORAI | 26-Feb-24 | 09:00 | 26-Feb-24 | 17:00 | D | Annual maintenance of bus-1 and bus-1 side isolator | AEML | AEML | All elements connected to Main Bus-1 will be transferred to Main Bus-2 | MOCM | | A |

| Maharashtra State Load Despatch Centre | | | | | | | | | | | | | | | |
|---|---|-----------------------|-----------------------------------|-----------|-------|-----------|-------|---|--|--------|--------|---|------|--|---|
| Monthly Outages(MOCM) from 01/Feb/2024 To 29/Feb/2024 | | | | | | | | | | | | | | | |
| Note | 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. | | | | | | | | | | | | | | |
| | 2) Outages may be deferred due to outage approved by WRDLC at 400level in MSETCL/Powergrid Network on D-1 basis | | | | | | | | | | | | | | |
| | 3) A-Approved, P-Pending, D-Deferred. U-Underreview. | | | | | | | | | | | | | | |
| 210 | 220 | KHARGHAR | KHARGHAR - KHANDESHWAR CKT - 2 | 26-Feb-24 | 09:00 | 26-Feb-24 | 18:00 | D | Routine line maintenance work. | MSETCL | MSETCL | . | MOCM | | A |
| 211 | 220 | GIS BHANDUP | BUS-1@GIS BHANDUP | 26-Feb-24 | 09:00 | 28-Feb-24 | 18:00 | C | F9 and F10 Bay Connection to Main Bus | MSETCL | MSETCL | Work carried out under 220kV Bay Strenghtning Scheme | MOCM | | A |
| 212 | 220 | AIROLI KNOWLEDGE PARK | KALWA - AIROLI KNOWLEDGE PARK | 26-Feb-24 | 10:00 | 26-Feb-24 | 18:00 | D | 1) Retrofitting of Line Differential Relay | MSETCL | MSETCL | 1) Retrofitting of Line Differential Relay | MOCM | SHIFT TO FRI | U |
| 213 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 27-Feb-24 | 08:00 | 27-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |
| 214 | 220 | BORIVALI (AEML) | BUS COUPLER @ BORIVALI (AEML) | 27-Feb-24 | 09:00 | 27-Feb-24 | 17:00 | D | Annual Maintenance of Bay & C.B. | AEML | AEML | Nil | MOCM | | A |
| 215 | 220 | BORIVALI (TATA) | TATA BORIVLI MSETCL BORIVLI - 5 | 28-Feb-24 | 08:00 | 28-Feb-24 | 16:00 | D | Protection testing at Tata Borivali | TATA | TATA | 220KV BO BO 4, Salsette Borivali 1,2 Tata Bor-AEML Bor lines will remain in service | MOCM | | A |
| 216 | 220 | BHIRA (T) | BHIRA - KARANJADE 8 | 28-Feb-24 | 08:00 | 28-Feb-24 | 17:00 | D | Closer inspection | TATA | TATA | Bhira Karanjade 7 will remain in service. N-1 Bhira generation will be restricted to 183 MW | MOCM | | A |
| 217 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 28-Feb-24 | 08:00 | 28-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | D |
| 218 | 220 | APTA | APTA - TALOJA | 28-Feb-24 | 09:00 | 28-Feb-24 | 18:00 | D | Routine line maintenance work of line. For Relay and Diagnostic Testing at Apta end | MSETCL | MSETCL | .. | MOCM | | A |
| 219 | 400 | | BABHALESHWAR - PADGHE CKT - 2 | 28-Feb-24 | 09:00 | 02-Mar-24 | 18:00 | C | CB pole overhauling work | MSETCL | MSETCL | 400 KV Padghe II will be in service through TBC | OCC | | U |
| 220 | 400 | | MAIN BUS - 1 @ PADGHE | 28-Feb-24 | 09:30 | 04-Mar-24 | 17:00 | C | 1) Replacement of Hanger Assembly of 29 A Bus All PG Isolator by Hotline method. | MSETCL | MSETCL | Weather condition should be clear. | OCC | | U |
| 221 | 400 | | PADGHE - NAGOTHANE CKT - 2 | 28-Feb-24 | 09:30 | 04-Mar-24 | 18:30 | C | 1)Replacement of 29 A Bus All Phase PG Isolator under LES Scheme. 2) Line will be in service on TBC. 3) CB Maintenance work. | MSETCL | MSETCL | Weather Condition Should be Clear. | OCC | | U |
| 222 | 220 | KALWA | BAPGAON - KALWA | 29-Feb-24 | 07:00 | 29-Feb-24 | 17:00 | D | For bunching of 220 kV Kalwa-Bapgaon Line on 220 kV AKP-Nashik line at loc. No. 398 for 2nd source to AKP s/stn. | MSETCL | MSETCL | 220 kV Kalwa-Bapgaon line will be bunched on 220 kV AKP-Nashik line at loc. No. 398 in order to have two sources for AKP s/s by forming Kalwa-Bapgaon & AKP tap temporary lines | MOCM | | U |
| 223 | 220 | AIROLI KNOWLEDGE PARK | EKLAHARE (GCR) - AIROLI KNOW PARK | 29-Feb-24 | 07:00 | 09-Mar-24 | 18:00 | C | Replacement of old conductor & h/w in b/w Loc. No. 386 to 396 (Critical hilly area) | MSETCL | MSETCL | 220 kV Kalwa-Bapgaon line will be bunched on 220 kV AKP-Nashik line at loc. No. 398 in order to have two sources for AKP s/s by forming Kalwa-Bapgaon & AKP tap temporary lines | MOCM | Already bunched for relaiability due to cable fault near NTT Globle. | D |
| 224 | 110 | BORIVLI (TATA) | TATA BORIVLI MSETCL BORIVLI 2 | 29-Feb-24 | 08:00 | 29-Feb-24 | 18:00 | D | Tree trimming | TATA | TATA | 110KV Bor Malad 1,2 ICT 1,2,3 will remain in service | MOCM | | A |