

**Minutes of the 32st Meeting of the Mumbai Outage Coordination Committee held on
30.01.2025 at 14:30 hrs at MSLDC, Airoli**

The 32st Meeting of the Mumbai Outage Coordination Committee was held on 30.01.2025 @ 14:30 hrs at MSLDC, Airoli. The list of participants is enclosed as **ANNEXURE – A**.

The meeting was held under the chairmanship of Chief Engineer I/C (MSLDC).

MSLDC welcomed all the participants of the meeting. MSLDC congratulate EHV PC O&M Zone, Vashi, MSETCL for completion of Mammoth work of HTLS conversion of 400 kV Kalwa-Padghe Ckt-2 in very short period.

In view of proposed outage on 765 kV Aurangabad (PG)- Pune (GIS) and Aurangabad (PG)- Padghe (GIS) lines which will be availed after revival of TPCL Unit-5 (500 MW) many outages till 15-02-2024 may defer. The monthly outages for February-25 related to Project department, O&M department and Generating Unit outages connected to Mumbai system were discussed, as follows.

1. Project related Outages in Mumbai and MMR.

O&M departments & Project departments of utilities were instructed to follow the procedures for FTC documentation, EI permissions, NOCs of respective departments/utilities etc. (if required) in view of smoothness in restoration process of outage. Proposed project outages for February-25 were discussed and finalized as per **ANNEXURE – B**. Readiness to be submitted in OMS by respective utilities on D-4 basis. Project related outages arriving at last minute or in day ahead OMS system, without detail discussions with MSLDC, will be irrefutably deferred.

All Committee members noted.

2. O & M related Outages in Mumbai and MMR.

O&M related outages for February-25 were discussed and finalized as per **ANNEXURE–C**.

The outages will be finalized in the day-ahead outage sheet, as per prevailing system conditions on the proposed outage date.

Readiness to be submitted in OMS by respective utilities on D-4 basis.

All Committee members noted.

3. Unit Outages in Mumbai and MMR.



TPCL Unit-5 (500 MW) is expected to revive by 05-02-2025. All planned generating unit outages for February-25 are to be re-visited, and approved on case to case basis.

Generating Unit outages connected to Mumbai system for February-25 were discussed and finalized as per **ANNEXURE-D**.

All Committee members noted.

The meeting concluded with vote of thanks.

32nd MOCC meeting on 30.01.2025 @ 14:30 Hrs at 2nd flr Conference Hall, MSLDC, Airoli.

Sr. No.	Name	Designation	Organization / Company	Mobile No.	E-mail	Sign
1	U.V. Takpise	EE (F/L)	MSETCL	8554989351	ee7620@mahatransco.in	
2	Akhtar Shaikh	AGM	AEML	9324715125	akhtar.shaikh@adani.com	
3	Ranjit Samudra	Param.	AEML	9324582595	Ranjit.Samudra@adani.com	
4	S.S. Bhalekar	Chief mgr	Tata power	9220926194	ssbalekar@tatapower.com	
5	Suresh Sanatserkar	Head - Transmission Plant Planning Group	Tata Power	9223550619	sureshps@tatapower.com	
6	D.S. Tembe	Trans. Lines	Tata Power	9819268797	dinesh.tembe@tatapower.com	
7	A.B. Wadgaonkar	Smgr.	Tatagowar	9220840834	abwadgaonkar@tata	
8	M.H. Pawar	E.E.	Bhandup	7447440969	ee7110@mahatransco.in	
9	H.K. Maheshkar	E.E.	Padghar	8104870221	ee7330@mahatransco.in	
10	Parthasarathi Sivan	AE	Kalva Creek, MSETCL	8097169256	parthasarathi.sivan@gmail.com	
11	Mhaskekar, S.N.	E.E.	SLDC	9769213831	ronhaskekar@gmail.com	
12	Pradeep N. Tayde	AE	SLDC	9820779576	pradeepntayde@gmail.com	
13	C.T. Madankar	AdEE	Karad, Project	9820751140	aeespltrankar@gmail.com	
14	Abhishek V Samant	Py EE	MSLDC	9820740745		
15	Satyendra Tripathi	AE	MSLDC			
16	Ashish Karale	EE	MSLDC			
17						
18						
19						
20						
21						
22						
23						
24						
25						

ANNEXURE- B

Maharashtra State Load Despatch Centre																
Monthly Outages(MOCM) from 01/Feb/2025 To 28/Feb/2025																
Note	1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system coditions.															
	2) Outages may be deferred due to outage approved by WRDLC at 400 level in MSETCL/Powergrid Network on D-1 basis															
	3) A-Approved, P-Pending, D-Deferred. U-Underreview.															
Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,if any.	Type	MOCM Remark	MOCM Status	
1	220	TROMBAY (MSETCL)	SONKHAR - TROMBAY	01-Feb-25	09:00	01-Feb-25	15:00	D	Diagnostic testing and regular maintenance at both substation ends.	MSETCL	MSETCL	Diagnostic testing and regular maintenance at both substation ends.	MOCM	Subject to 765 kV Outages	D	
2	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7	02-Feb-25	05:30	02-Feb-25	17:00	D	Resagging of conductor at loc 23-24	TATA	TATA	220KV Trombay KVTL Vikhroli 2,3,4 (300MW each) , Tata Trombay MSETCL Trombay 1, 2 (Capacity 600MW each) will feed Trombay Load 700MW each)	MOCM	Subject to 765 kV Outages	D	
3	220	TROMBAY (TATA)	TROMBAY DHARAVI - 6	02-Feb-25	05:30	02-Feb-25	17:00	D	Re-sagging of conductor.	TATA	TATA	220KV Tata Trombay Dharavi 5 , 9 Waghivali Dharavi 7 Antop hill 1 and Waghivali Dharavi 8 (Capacity 300MW each) will remain in service feeding Dharavi load.	MOCM	Subject to 765 kV Outages	D	
4	220	KALWA	TEMGHAR - KALWA	02-Feb-25	08:00	02-Feb-25	17:00	D	To replace damaged bottom ph. jumper at TL No. 18	MSETCL	MSETCL	To replace damaged bottom ph. jumper at TL No. 18	MOCM	Subject to 765 kV Outages	D	
5	220	KALWA	KALWA - SIEMENS	02-Feb-25	08:00	02-Feb-25	18:00	D	1) CT replacment work, 2) Bus Isolator maintenance work, and Bus jumper open by Hot line method	MSETCL	MSETCL	1) CT replacment work, 2) Bus Isolator maintenance work, and Bus jumper open by Hot line method	MOCM		A	
6	220	VASAI-II	PADGHE - NALASOPARA - VASAI (T)	02-Feb-25	09:00	02-Feb-25	18:00	D	Damaged Conductor Repair Work & Routine Maintenance Work.	MSETCL	MSETCL	Damaged Conductor Repair Work & Routine Maintenance Work.	MOCM	Subject to 765 kV Outages	D	
7	220	URAN	URAN - ULWE GIS CKT - 1	03-Feb-25	09:00	03-Feb-25	18:00	D	Twin Jumpering work	MSETCL	MSETCL	Nil	MOCM	Planned on Sunday	U	
8	220	BORIVALI (TATA)	SALSETTE BORIVLI - 1	03-Feb-25	10:00	03-Feb-25	11:00	D	Breaker inspection	TATA	TATA	220KV Salsette Borivali 2, Tata Borivali MSETCL Borivali 4,5, TataBorivali Aarey and Tata Borivali AEML Borivali lines will remain in service	MOCM	Subject to status of 765 kV Outages	U	
9	220	BORIVALI (TATA)	SALSETTE BORIVLI - 2	03-Feb-25	11:00	03-Feb-25	12:00	D	Breaker inspection	TATA	TATA	220KV Salsette Borivali 1, Tata Borivali MSETCL Borivali 4,5, TataBorivali Aarey and Tata Borivali AEML Borivali lines will remain in service	MOCM	Subject to status of 765 kV Outages	U	
10	220	MULUND	KALWA - MULUND 2	04-Feb-25	09:00	04-Feb-25	17:00	D	29F & 29C isolator maintenance work by removing Jumper with help of Hotline Unit.	MSETCL	MSETCL	29F & 29C isolator maintenance work by removing Jumper with help of Hotline Unit.	MOCM	Subject to 765 kV Outages	D	
11	220	URAN	URAN - ULWE GIS CKT - 2	04-Feb-25	09:00	04-Feb-25	18:00	D	Twin Jumpering work	MSETCL	MSETCL	Nil	MOCM	Planned on Sunday	U	
12	220	KALWA	220/100 KV 200 MVA ICT 3 @ KALWA	04-Feb-25	09:00	04-Feb-25	18:00	D	OLTC Overhauling , and R&M work	MSETCL	MSETCL	OLTC Overhauling , and R&M work	MOCM		A	
13	220	SALSETTE	KALWA SALSETTE - 3	05-Feb-25	07:00	05-Feb-25	17:00	D	Insulator replacement	TATA	TATA	220KV Kalwa salsette 5 will be taken in service with interconnector close at Kalwa. 220KV Kalwa salsette 4, Salsette Borivali 1,2, KVTL Vikhroli Salsette 1,2,3 will feed salsette 220KV load.	MOCM	Subject to status of 765 kV Outages	U	
14	110	BHIVPURI	BHIVPURI - AMBERNATH CKT - 1	05-Feb-25	08:00	05-Feb-25	17:00	D	Insulator replacement	TATA	TATA	Khopoli Bhivpuri -1, 2, and Bhivpuri Neral line will remain in service. No generation restriction.	MOCM		A	
15	220	MULUND	TROMBAY - MULUND	05-Feb-25	09:00	05-Feb-25	17:00	D	1. CT Diagnostic testing work 2. Bay Maintenance work. 3. 29F & 29C isolator maintenance work by removing Jumper with help of Hotline Unit.	MSETCL	MSETCL	1. CT Diagnostic testing work 2. Bay Maintenance work. 3. 29F & 29C isolator maintenance work by removing Jumper with help of Hotline Unit.	MOCM	Subject to 765 kV Outages	U	
16	220	KALWA	220/100 KV 200 MVA ICT 1 @ KALWA	06-Feb-25	08:00	06-Feb-25	18:00	D	Diagnosing testing, and R&M work	MSETCL	MSETCL	Diagnosing testing, and R&M work	MOCM		A	
17	220	TROMBAY (MSETCL)	TROMBAY (M) - CHEMBUR CKT - 3	06-Feb-25	09:00	06-Feb-25	16:00	D	1) Diagnostic testing & 2) R&M work	MSETCL	MSETCL	1) Diagnostic testing & 2) R&M work	MOCM		A	

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,if any.	Type	MOCM Remark	MOCM Status
18	220	BORIVALI	MAIN BUS SECTION - 1 @ BORIVALI	07-Feb-25	06:00	09-Feb-25	06:00	C	Repair/Replacement MSETCL Borivali Y phase 489A Isolator of MSETCL Borivali - AEML Borivali Line 1.	AEML	AEML	During outage only ADANI GIS Main Bus Section 1 will be out of service, MSETCL AIS Main Bus 1, AIS Main Bus 2 , ADANI GIS Main Bus 2 and element connected to these bus will be in service.	MOCM	Subject to 765 kV Outages	D
19	220	BORIVALI	AAREY - MSETCL BORIVALI CKT - 1	07-Feb-25	06:00	09-Feb-25	06:00	C	Repair/Replacement MSETCL Borivali Y phase 489A Isolator of MSETCL Borivali - AEML Borivali Line 1.	AEML	AEML	Other line except 220kV AEML Gorai 1, AEML Aarey Line 1, AEML Borivali 1 connected to MSETCL Borivali will be in service.	MOCM	Subject to 765 kV Outages	D
20	220	BORIVALI	BUS COUPLER @ BORIVALI	07-Feb-25	06:00	09-Feb-25	06:00	C	Repair/Replacement MSETCL Borivali Y phase 489A Isolator of MSETCL Borivali - AEML Borivali Line 1.	AEML	AEML	Other line except 220kV AEML Gorai 1, AEML Aarey Line 1, AEML Borivali 1 connected to MSETCL Borivali will be in service.	MOCM	Subject to 765 kV Outages	D
21	220	BORIVALI	GORAI -MSETCL BORIVALI CKT -1	07-Feb-25	06:00	09-Feb-25	06:00	C	Repair/Replacement MSETCL Borivali Y phase 489A Isolator of MSETCL Borivali - AEML Borivali Line 1.	AEML	AEML	Other line except 220kV AEML Gorai 1, AEML Aarey Line 1, AEML Borivali 1 connected to MSETCL Borivali will be in service.	MOCM	Subject to 765 kV Outages	D
22	220	SALSETTE	KALWA SALSETTE - 4	07-Feb-25	08:00	07-Feb-25	17:00	D	Insulator replacement	TATA	TATA	220KV Kalwa salsette 5 will be taken in service with interconnector close at Kalwa. 220KV Kalwa salsette 3, Salsette Borivali 1,2, KVTL Vikhroli Salsette 1,2,3 will feed salsette 220KV load.	MOCM	Subject to 765 kV Outages	D
23	220	COLOURCHEM	220KV GIS DCHI - COLOURCHEM	07-Feb-25	08:00	07-Feb-25	18:00	D	For Replacement of Rph CT under LE Scheme.	MSETCL	MSETCL	For Replacement of Rph CT under LE Scheme.	MOCM	To be clubbed with Project team outage forrestoration of LILO of Kalwa Colourchem Line (Currently Tap)	U
24	220	APTA	ACCIL - APTA	07-Feb-25	09:00	07-Feb-25	18:00	D	Replacement of broken jumper L. No. 542 & Replacement of Disc. Insulator L. no. 525	MSETCL	MSETCL	Nil	MOCM		A
25	220	AIROLI KNOWLEDGE PARK	EKLHARE (GCR) - AIROLI KNOW PARK	07-Feb-25	09:00	07-Feb-25	19:00	D	Diagnostic testing work and R&M Work and Distance Relay replacement work by PAC division Kalwa	MSETCL	MSETCL	Diagnostic testing work and R&M Work and Distance Relay replacement work by PAC division Kalwa	MOCM		A
26	220	PADGHE	220/22 KV 50 MVA PTR 2 @ PADGHE	07-Feb-25	09:30	07-Feb-25	17:30	D	1. Diagnostic Testing work. 2. Attending Hot spot.	MSETCL	MSETCL	1. Diagnostic Testing work. 2. Attending Hot spot.	MOCM		A
27	220	BHAVEGHAR	WADA - BHAVEGHAR	07-Feb-25	10:00	07-Feb-25	14:00	D	For B-Ph LA Replacement Work.	MSETCL	MSETCL	220kV Bhavghar-wada line is now 220kV Inox - Bhavghar Line	MOCM		A
28	220	SONKAR	BUS COUPLER @ SONKAR	08-Feb-25	07:00	08-Feb-25	11:00	D	Diagnostic testing and regular maintainance	MSETCL	MSETCL	Diagnostic testing and regular maintainance	MOCM	Subject to 765 kV Outages	D
29	220	PANCHANAND	TALOJA - PANCHANAND	08-Feb-25	07:00	08-Feb-25	12:00	D	For chemical cleaning of disc insulator strings at TL No. 641, 647, 651, 652, 652/1, Panchanand LILO - 1 & 2, Taloja LILO - 2 to 15	MSETCL	MSETCL	For chemical cleaning of disc insulator strings at TL No. 641, 647, 651, 652, 652/1, Panchanand LILO - 1 & 2, Taloja LILO - 2 to 15	MOCM	Subject to 765 kV Outages	D
30	220	TROMBAY (TATA)	TROMBAY DHARAVI - 5	08-Feb-25	08:00	08-Feb-25	17:00	D	220KV Trombay KVTL Vikhroli 13,4 (300MW each) , Tata Trombay MSETCL Trombay 1, 2 (Capacity 600MW each) will feed Trombay Load 700 MW	TATA	TATA	220KV Tata Trombay Dharavi 6 , 9 Waghivali Dharavi 7 Antop hill 1 and Waghivali Dharavi 8 (Capacity 300MW each) will remain in service feeding Dharavi load.	MOCM		A
31	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 2	08-Feb-25	08:00	08-Feb-25	17:00	D	Resagging of conductor at loc 23-24, KVTL 2 line loc 17 bypass dead end.	TATA	TATA	220KV Trombay KVTL Vikhroli 13,4 (300MW each) , Tata Trombay MSETCL Trombay 1, 2 (Capacity 600MW each) will feed Trombay Load 900 MW	MOCM	Subject to 765 kV Outages	D

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
32	220	COLOURCHEM	COLOURCHEM - TEMGHAR	08-Feb-25	08:00	08-Feb-25	18:00	D	1)For Replacement of Rph CT under LE Scheme. 2) To replace Faulty Backup relay with new backup relay by testing unit Kalwa. 3) To remove Main II feeder protection relay by testing unit Kalwa.	MSETCL	MSETCL	1)For Replacement of Rph CT under LE Scheme. 2) To replace Faulty Backup relay with new backup relay by testing unit Kalwa. 3) To remove Main II feeder protection relay by testing unit Kalwa.	MOCM	Will be reviewed as per loading scenario	U
33	220	BAPGAON	GHATGHAR - BAPGAON	09-Feb-25	08:00	09-Feb-25	13:00	D	For fixing binding on open strands of middle ph conductor in b/w TL no. 323 & 324.	MSETCL	MSETCL	For fixing binding on open strands of middle ph conductor in b/w TL no. 323 & 324.	MOCM	Subject to 765 kV Outages	D
34	110	AMBERNATH	BUS SECTION BREAKER @ AMBERNATH	09-Feb-25	08:00	09-Feb-25	17:00	D	For R/M	TATA	TATA	110KV bus will be operated sectionalized	MOCM		A
35	220	TROMBAY (MSETCL)	BUS SECTION - 3 @ TROMBAY	09-Feb-25	08:00	09-Feb-25	18:00	D	For 1) PT selection scheme work by PAC unit Kalwa, 2) Diagnostic testing & 3) RM work.	MSETCL	MSETCL	220 kV Bus section-3 which includes: 1) 220kV Trombay Mulund line, 2) 220kV TATA TIE-1 Line & 3) 220kV Bus Sectionalizer Breaker	MOCM	Subject to 765 kV Outages	D
36	220	VASAI-II	KAMBA - VASAI	09-Feb-25	09:00	09-Feb-25	18:00	D	Damaged Conductor Repair Work.	MSETCL	MSETCL	Damaged Conductor Repair Work.	MOCM		A
37	220	BORIVALI	220/100 KV 200 MVA ICT 1 @ BORIVALI	10-Feb-25	08:00	12-Feb-25	18:00	C	For replacement of 01 No Isolator and 01 No of Circuit Breaker of 100 MVA, 220/100 kV ICT-I	MSETCL	MSETCL	01 No of Auxiliary 245 kV Isolator of ICT-I & 01 No of 245 kV Circuit Breaker of ICT-I are to be replaced under LES. Since, the load on ICT-I is 100 kV Tata-II only and hence, the 100 kV Tata-II also needs to be hand tripped for Isolator replacement.	MOCM		
38	110	BORIVLI	TATA BORIVLI MSETCL BORIVLI 2	10-Feb-25	08:00	12-Feb-25	18:00	C	1) For exchanging Y ph CT from 100 kV Tata-1 to 100 kV Tata-2 due to 100 kV Tata-2 Y ph CT's Tan Delta Point not opening. 2) Also Outage is required during work of replacement of 01 No Isolator and 01 No of Circuit Breaker of 100 MVA, 220/100 kV ICT-I.	MSETCL	MSETCL	1) 100 kV Tata-1 is usually backcharged. And 100 kV Tata-2 Y ph CT's Tan Delta point is not opening due to which the CT's health assessment could not be done. Hence, it is decided to exchange is CTs. 2) 01 No of Auxiliary 245 kV Isolator of ICT-I & 01 No of 245 kV Circuit Breaker of ICT-I are to be replaced under LES. Since, the load on ICT-I is 100 kV Tata-II only and hence, the 100 kV Tata-II also needs to be hand tripped for Isolator replacement. 3) Outage is also required on TATA BORIVLI MSETCL BORIVLI 1 but the element not in OMS.	MOCM		A
39	220	URAN	URAN - ULWE GIS CKT - 1	10-Feb-25	09:00	10-Feb-25	18:00	D	Twin Jumpering work	MSETCL	MSETCL	Nil	MOCM	Planned on Sunday	D
40	220	BORIVALI (TATA)	TATA BORIVLI MSETCL BORIVLI - 4	10-Feb-25	10:00	10-Feb-25	11:00	D	Breaker inspection	TATA	TATA	220KV Salsette Borivali 1,2 Tata Borivali MSETCL Borivali 5, TataBorivali Aarey and Tata Borivali AEML Borivali lines will remain in service	MOCM	Subject to 765 kV Outages	D
41	220	BORIVALI (TATA)	TATA BORIVLI MSETCL BORIVLI - 5	10-Feb-25	11:00	10-Feb-25	12:00	D	Breaker inspection	TATA	TATA	220KV Salsette Borivali 1,2 Tata Borivali MSETCL Borivali 4, TataBorivali Aarey and Tata Borivali AEML Borivali lines will remain in service	MOCM	Subject to 765 kV Outages	D
42	220	URAN	URAN - ULWE GIS CKT - 2	11-Feb-25	09:00	11-Feb-25	18:00	D	Twin Jumpering work	MSETCL	MSETCL	Nil	MOCM	Planned on Sunday	U
43	220	KOLSHET	220/100 KV 200 MVA ICT 1 @ KOLSHET	11-Feb-25	10:00	11-Feb-25	18:00	D	Diagnostic Testing Work & Bay Maint.work	MSETCL	MSETCL	Diagnostic Testing Work & Bay Maint.work	MOCM		A
44	220	TROMBAY (TATA)	TROMBAY CARNAC - 5	12-Feb-25	07:00	12-Feb-25	17:00	D	Insulator replacement.	TATA	TATA	220KV Trombay carnac 6 , 7 and Carnac backbay 4 (each Capacity 300MW) will remain in service feeding Carnac load	MOCM		A
45	220	KOLSHET	220/100 KV 200 MVA ICT 2 @ KOLSHET	12-Feb-25	10:00	12-Feb-25	17:00	D	Diagnostic Testing Work & Bay Maint.work	MSETCL	MSETCL	Diagnostic Testing Work & Bay Maint.work	MOCM		A

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
46	220	TROMBAY (TATA)	TROMBAY CARNAC - 5	13-Feb-25	07:00	13-Feb-25	17:00	D	Insulator replacement.	TATA	TATA	220KV Trombay carnac 6 , 7 and Carnac backbay 4 (each Capacity 300MW) will remain in service feeding Carnac load	MOCM		A
47	110	TROMBAY (TATA)	110KV GROUP BREAKER-1 @ TROMBAY	13-Feb-25	08:00	13-Feb-25	17:00	D	Protection testing	TATA	TATA	110KV KRS ICT 2 and Tata ICT 4 and 5 will feed Trombay 110KV and 22KV load	MOCM		A
48	220	KALWA	220/100 KV 200 MVA ICT 2 @ KALWA	13-Feb-25	08:00	13-Feb-25	17:00	D	OLTC Overhauling , and R&M work	MSETCL	MSETCL	OLTC Overhauling , and R&M work	MOCM		A
49	220	KOLSHET	BUS SECTION @ KOLSHET	13-Feb-25	10:00	13-Feb-25	17:00	D	Diagnostic Testing Work & Bay Maint.work	MSETCL	MSETCL	Diagnostic Testing Work & Bay Maint.work	MOCM	Clubbed with prject outages	D
50	220	TROMBAY (TATA)	TROMBAY CARNAC - 5	14-Feb-25	07:00	14-Feb-25	17:00	D	Insulator replacement.	TATA	TATA	220KV Trombay carnac 6 , 7 and Carnac backbay 4 (each Capacity 300MW) will remain in service feeding Carnac load	MOCM		A
51	220	PADGHE	BUS COUPLER @ PADGHE	14-Feb-25	09:00	14-Feb-25	17:30	D	1.Diagonostic Testing work.	MSETCL	MSETCL	Diagonostic Testing work.	MOCM	Subject to 765 kV Outages	D
52	220	BOISAR-II	BOISAR - VERSOVA	14-Feb-25	09:00	14-Feb-25	18:00	D	Diagnostic Testing and Bay Maintenance Work.	MSETCL	MSETCL	Diagnostic Testing and Bay Maintenance Work.	MOCM		A
53	220	BHAVEGHAR	BHAVEGHAR - ROMA	14-Feb-25	09:00	14-Feb-25	18:00	D	1) Routine Maintenance Work. 2) For Annual Diagnostic Testing and Bay Maintenance Work.	MSETCL	MSETCL	1) Routine Maintenance Work. 2) For Annual Diagnostic Testing and Bay Maintenance Work.	MOCM		A
54	220	KALWA	BUS SECTION @ KALWA	14-Feb-25	09:00	16-Feb-25	18:00	C	Breaker Pole overhauling work	MSETCL	MSETCL	Breaker Pole overhauling work	MOCM	Subject to 765 kV Outages	D
55	220	SAHAR	SALSETTE - SAHAR CKT	14-Feb-25	23:00	14-Feb-25	06:00	D	Protection testing and trials	TATA	TATA	Saki Sahar will feed Sahar load.	MOCM		A
56	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7	15-Feb-25	07:00	15-Feb-25	17:00	D	Loop open & coil back towards KVTL Vikhroli side of 220kv Trombay KVTL Vikhroli 1 Carnac 7 Line at loc. 34	TATA	TATA	220KV Trombay KVTL Vikhroli 2,3,4 (300MW each) , Tata Trombay MSETCL Trombay 1, 2 (Capacity 600MW each) will feed Trombay Load 700 MW and Carnac load will be fed by 220KV Trombay carnac 5,6 (300MW each)	MOCM	Subject to 765 kV Outages	D
57	220	KALWA	KALWA - PAWANE GIS	15-Feb-25	08:00	15-Feb-25	14:00	D	R ph wave trap dismantalling work and bay maintenance work	MSETCL	MSETCL	R ph wave trap dismantalling work and bay maintenance work	MOCM		A
58	220	VERSOVA (TATA)	220/110 KV 250 MVA ICT - 2 @ VERSOVA (TATA)	15-Feb-25	08:00	15-Feb-25	17:00	D	SFRA testing	TATA	TATA	110KV load will be fed by ICT 2, Malad Versova 1 and 2	MOCM		A
59	220	TROMBAY (MSETCL)	220/100 KV 200 MVA ICT 3 @ TROMBAY	15-Feb-25	08:00	15-Feb-25	18:00	D	For 1) LV CB mech overhauling work 2) diagnostic testing of equipments & 3) R&M work	MSETCL	MSETCL	For 1) LV CB mech overhauling work 2) diagnostic testing of equipments & 3) R&M work	MOCM	Subject to 765 kV Outages	D
60	220	BORIVALI	GIS BHANDUP - BORIVALI	15-Feb-25	08:00	16-Feb-25	18:00	C	For attending Main Bus Isolator mechanical issue and overhauling. Line will be shifted on TBC.	MSETCL	MSETCL	Line will be shifted on TBC. Main bus isolator jumper will be removed by Hot line team. Main Bus Isolator mechanical issue will be attended and jumper will be reconnected by Hot line team.	MOCM	Subject to 765 kV Outages	D
61	220	PALGHAR	PALGHAR - NALASOPARA	15-Feb-25	09:00	15-Feb-25	18:00	D	Damaged Conductor Repair Work & Routine Maintenance Work.	MSETCL	MSETCL	Damaged Conductor Repair Work & Routine Maintenance Work.	MOCM		A
62	220	SAHAR	SALSETTE - SAHAR CKT	15-Feb-25	23:00	15-Feb-25	06:00	D	Protection testing and trials	TATA	TATA	Saki Sahar will feed Sahar load.	MOCM		A
63	220	BHIRA (T)	BHIRA - KARANJADE 8	16-Feb-25	06:00	16-Feb-25	15:30	D	Insulator replacement	TATA	TATA	No generation restriction.In N-1 Bhira generation will restricted to 183 MW.	MOCM		A
64	220	KALWA	KALWA SALSETTE - 4	16-Feb-25	08:00	18-Feb-25	18:00	C	CB replacment work by TATA after shifting the line on TBC	MSETCL	MSETCL	Line will be in service through TBC.	MOCM		A
65	220	PANCHALI TSS	PALGHAR - PANCHALI TSS	16-Feb-25	09:00	16-Feb-25	15:00	D	Bus Maintenance and Diagnostic Testing.	MSETCL	MSETCL	Bus Maintenance and Diagnostic Testing.	MOCM		A

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,if any.	Type	MOCM Remark	MOCM Status
66	110	DHARAVI	DHARAVI VIKHROLI CKT - 1	16-Feb-25	15:00	27-Feb-25	20:00	C	Simultaneous outages of 20kV Trombay KVTL Vikhroli 2 Line, 220kV Trombay KVTL Vikhroli 3 Line & 110kV Dharavi Vikhroli 1 Line required for shifting of I220KV Trombay KVTL Vikhroli-2 ine on 110KV DV-1. 110kV Dharavi Vikhroli 1 Line remains out for 10 days as 220kV Tro-KVTL Vikhroli 2 is shifted on DV1 Line for tower erection at loc. 48	TATA	TATA	110KV Sal vik1,2 and Dharavi Vikhroli 1,2 and ICT1,2 will feed	MOCM		A
67	220	SALSETTE	SALSETTE - VIKHROLI (GIS) CKT-1	17-Feb-25	08:00	17-Feb-25	08:30	D	Breaker trial operation	TATA	TATA	220KV Kalwa salsette 3, 4, Salsette Borivali 1,2, KVTL Vikhroli Salsette ,2,3 will feed salsette 220KV load.	MOCM		A
68	110	TROMBAY (TATA)	110KV GROUP BREAKER-2 @ TROMBAY	17-Feb-25	08:00	17-Feb-25	17:00	D	Protection Testing	TATA	TATA	110kV KRS ICT 3 and Tata ICT 4 and 5 will feed Trombay 110KV and 22KV load	MOCM		A
69	110	AMBERNATH	AMBERNATH - KALYAN CKT - 2	19-Feb-25	08:00	19-Feb-25	17:00	D	PT testing	TATA	TATA	110KV Ambernath Kalyan 1, Kalwa Kalyan salsette 1,2, Kalwa Kalyan will remain in service	MOCM		A
70	110	KHOPOLI	KHOPOLI - BHOKARPADA	21-Feb-25	08:00	21-Feb-25	17:00	D	Guard wire replacement.	TATA	TATA	No generation restriction.Khopoli Bhivpuri -1, 2, Khopoli Davdi, Khopoli Karanjade, Bhira Khopoli 2 and Khopoli Bhokarpada will remain in service.	MOCM		A
71	220	WADA	PADGHE - WADA	21-Feb-25	09:00	21-Feb-25	18:00	D	Routine Maintenance Work.	MSETCL	MSETCL	Routine Maintenance Work.	MOCM		A
72	220	ONGC URAN	ONGC URAN - JNPT	21-Feb-25	09:00	21-Feb-25	18:00	D	For repair of conductor at L. no. 9	MSETCL	MSETCL	Nil	MOCM		A
73	220	AIROLI KNOWLEDGE PARK	KALWA - AIROLI KNOWLEDGE PARK	21-Feb-25	09:00	21-Feb-25	19:00	D	Diagnostic testing work and R&M Work and Line differential Relay replacement work by PAC division Kalwa	MSETCL	MSETCL	Diagnostic testing work and R&M Work and Line differential Relay replacement work by PAC division Kalwa	MOCM	Fri or Sat	A
74	220	PADGHE	PADGHE - KAMBA 2	21-Feb-25	09:30	21-Feb-25	17:30	D	1.Diagonstic Testing work 2.attending hot spot.	MSETCL	MSETCL	Diagnostic Testing work Attending hot spot.	MOCM		A
75	220	BHIRA (T)	BHIRA - KARANJADE 7	22-Feb-25	07:00	22-Feb-25	17:00	D	Insulator replacement	TATA	TATA	No generation restriction.In N-1 Bhira generation will restricted to 183 MW	MOCM		A
76	220	BORIVALI (TATA)	220 / 110 / 33kV 250MVA ICT 3 @ BORIVALI (TATA)	22-Feb-25	08:00	22-Feb-25	17:00	D	SFRA testing	TATA	TATA	110KV KOL BMC BO BO1, Tata Borivali MSETCL Borivali 2, ICT 1,2 and Borivali Malad 1 and 2 will feed Borivali load,	MOCM		A
77	220	TROMBAY (MSETCL)	BUS SECTION - 1 @ TROMBAY	22-Feb-25	08:00	22-Feb-25	18:00	D	For 1) Repair of Incomer-2 cable bushing connector clamp Y ph 2) 220kV GIS Bus Coupler Relay routine testing work by PAC unit Kalwa 3) Equipment Diagnostic testing work. 4) R&M work.	MSETCL	MSETCL	220KV Bus-section-1 includes ; a) 220kV Kalwa line, b)220kV TATA Tie-2 line, c) 220kV Bus Sectionalizer Breaker d) 220kV GIS Incomer-2 bay & e) 220kV GIS Bus Coupler	MOCM		A
78	220	KALWA	KALWA - GIGAPLEX (PDG) CKT	22-Feb-25	08:00	25-Feb-25	18:00	C	CB replacement work after shifting the line on TBC	MSETCL	MSETCL	Line will be in service thorough TBC	MOCM		A
79	110	KHOPOLI	ZONE 1 (BUS SECTION 1& 2) @ KHOPOLI	23-Feb-25	05:30	23-Feb-25	17:00	D	R/M of bus side GOD and bus	TATA	TATA	110kV Khopoli Karanjade line will remain out between 06:00 to 08:00 Hrs (Bus Sec-II will be cleared at 08:00 Hrs) after 0800 hrs Khopoli Karanjade line will controlled by transfer breaker. Khopoli Bhivpuri-2 & Khopoli Davdi line will remain charge from remote end Between 06:00 to 17:00 Hrs . 24 MW Unit 7 not available for generation khopoli generation available 48 MW	MOCM		A
80	220	VASAI-II	PADGHE - NALASOPARA - VASAI (T)	23-Feb-25	09:00	23-Feb-25	18:00	D	Damaged Conductor Repair Work & Routine Maintenance Work.	MSETCL	MSETCL	Damaged Conductor Repair Work & Routine Maintenance Work.	MOCM		A

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
81	220	BOISAR-II	GHODBUNDER - MSETCL BOISAR	23-Feb-25	09:00	23-Feb-25	18:00	D	Diagnostic Testing, Bay Maintenance & Bay Strengthening of 220kV Ghodbunder Bay will be done.	MSETCL	MSETCL	220kV Main Bus-2 outage is required for continuous 2-days. First day, 220kV Tarapur Bay Strengthening will be done & next day, Bay Strengthening of 220kV Ghodbunder Bay will be done.	MOCM		A
82	220	SALSETTE	SALSETTE - VIKHROLI (GIS) CKT - 2	24-Feb-25	08:00	24-Feb-25	08:30	D	Breaker trial operation	TATA	TATA	220kV Kalwa salsette 3, 4, Salsette Borivali 1,2, KVTL Vikhroli Salsette 1,2 will feed salsette 220kV load.	MOCM		A
83	110	BHOKARPADA	KARANJADE - BHOKARPADA	24-Feb-25	08:00	24-Feb-25	17:00	D	Guard wire replacement.	TATA	TATA	Khopoli Bhokarpada line will feed Bhokarpada load	MOCM		A
84	220	KALWA	TROMBAY - KALWA	26-Feb-25	08:00	26-Feb-25	18:00	D	Bus Isolator maintenance work, Line will be in service thorough TBC, and Bus jumper open by Hot line method	MSETCL	MSETCL	Bus Isolator maintenance work, Line will be in service thorough TBC, and Bus jumper open by Hot line method	MOCM		A
85	220	VERSOVA (AEML)	GOREGAON - VERSOVA CKT - 2	26-Feb-25	09:00	26-Feb-25	17:00	D	Annual maintenance of CB1152	AEML	AEML	LINE WILL BE SHIFTED ON TBC. LINE WILL BE IN SERVICE THROUGH TBC	MOCM		A
86	220	JNPT	ONGC URAN - JNPT	27-Feb-25	08:00	28-Feb-25	19:00	C	For Uran TSS Charging.	MSETCL	MSETCL	Nil	MOCM		A
87	220	VERSOVA (AEML)	GOREGAON - VERSOVA CKT - 1	27-Feb-25	09:00	27-Feb-25	17:00	D	Annual maintenance of CB1252	AEML	AEML	LINE WILL BE SHIFTED ON TBC & WILL BE IN SERVICE THROUGH TBC	MOCM		A
88	220	WAGHIVALI (TATA)	WAGHIVALI - DHARAVI 7 - ANTOP HILL - 1	28-Feb-25	08:00	28-Feb-25	17:00	D	Insulator replacement from loc 60 to 47	TATA	TATA	220KV Waghivali Dharavi 8, Trombay Dharavi 5,6 and 9 will feed Dharavi load. Antop hill load will be fed by Trombay antop hill 2	MOCM		A
89	220	WADA	WADA - BHAVEGHAR	28-Feb-25	09:00	28-Feb-25	18:00	D	For Annual Diagnostic Testing and Bay Maintenance Work.	MSETCL	MSETCL	220kV WADA - BHAVEGHAR line is now 220kV Wada - Inox Line.	MOCM		A
90	220	PADGHE	PADGHE - JAMBHUL 1	28-Feb-25	09:30	28-Feb-25	17:30	D	1. Diagnostic Testing work 2. Attending hot spot	MSETCL	MSETCL	Diagnostic Testing work Attending hot spot	MOCM		A

ANNEXURE- C

Maharashtra State Load Despatch Centre															
Monthly Outages(MOCM) from 01/Feb/2025 To 28/Feb/2025															
Note	1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system condotions.														
	2) Outages may be deferred due to outage approved by WRLDC at 400 level in MSETCL/Powergrid Network on D-1 basis														
	3) A-Approved, P-Pending, D-Deferred. U-Underreview.														
Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
1	220	TROMBAY (TATA)	SALSETT - VIKHROLI (GIS) CKT - 3	01-Feb-25	05:30	01-Feb-25	17:00	D	Project work Tower erection work at Loc. 92 of 220kV KVTL Vikhroli Salsette 3, 220kV KVTL Vikhroli Saki 7	TATA	TATA	220KV Trombay KVTL Vikhroli 1,2,4 (300MW each) , Tata Trombay MSETCL Trombay 1, 2 (Capacity 600MW each) will feed Trombay Load 700 MW	MOCM	After completion of 765 kv PG outages	U
2	220	VIKHROLI GIS	VIKHROLI (GIS) - SAKI 7	01-Feb-25	05:30	01-Feb-25	17:00	D	Work in vicinity of Trombay Vikhroli 3	TATA	TATA	220KV Saki Sahar, Tata Saki AEML Saki 1 and 2 will Saki load.	MOCM	Clubbed with Sr no 1 (Salsett-Saki -3)	U
3	220	NERUL	KHARGHAR - NERUL	02-Feb-25	08:00	02-Feb-25	17:00	D	Alignment of 29C isolator Replacement of Y ph isolator blade and Complete Overhauling work and R&M work of Bay.	MSETCL	MSETCL	Alignment of 29C isolator Replacement of Y ph isolator blade and Complete Overhauling work and R&M work of Bay.	MOCM		
4	220	GIGAPLEX (PDG)	GIGAPLEX (PDG) - NTT NEON (DC 13) CKT	02-Feb-25	08:00	25-Feb-25	18:00	C	For replacement of 0.4 ACSR Zebra with ACCC Drake HTLS Conductor on 220KV Kalwa Baggaon Line.	MSETCL	MSETCL	For replacement of 0.4 ACSR Zebra with ACCC Drake HTLS Conductor on 220KV Kalwa Baggaon Line.	MOCM	?	D
5	220	KALWA	KALWA - GIGAPLEX (PDG) CKT	02-Feb-25	08:00	25-Feb-25	18:00	C	For replacement of 0.4 ACSR Zebra with ACCC Drake HTLS Conductor on 220KV Kalwa Baggaon Line.	MSETCL	MSETCL	For replacement of 0.4 ACSR Zebra with ACCC Drake HTLS Conductor on 220KV Kalwa Baggaon Line.	MOCM	?	D
6	220	BOISAR-II	BORIVALI - BOISAR II LINE	06-Feb-25	06:00	09-Feb-25	23:00	C	A) During the outage on 220kV Boisar-Borivali line, following work will be carried out: 06.02.2025 (1-day Outage) 1. Taking out Bay 14 i.e. 220kV Borivali Line. 2. Line reorientation work to	MSETCL	MSETCL	1) Work under the scheme of "Providing permanent second source from 400kV PGCIL (Boisar) S/S to 220kV Nalasopara S/S".	MOCM		U
7	220	AIROLI KNOWLEDGE PARK	EKLAHARE (GCR) - AIROLI KNOW PARK	08-Feb-25	07:00	08-Feb-25	17:00	D	For safety purpose during installation of supporting members on cross arms of newly erected monopoles in b/w TL No. 329-333.	MSETCL	MSETCL	For safety purpose during installation of supporting members on cross arms of newly erected monopoles in b/w TL No. 329-333.	MOCM	Plan Details required with skech	U
8	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 4	09-Feb-25	08:00	09-Feb-25	17:00	D	Loop closing at Loc 43 A for Mandale projects	TATA	TATA	220KV Trombay KVTL Vikhroli 1,2,3 (300MW each) , Tata Trombay MSETCL Trombay 1, 2 (Capacity 600MW each) will feed Trombay Load 700 MW	MOCM	along with 100 kV Dharavi-Vikhroli-2	U
9	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 2	16-Feb-25	15:00	17-Feb-25	06:00	C	Shifting of 220kV Trombay KVTL Vikhroli 2 Line on 110kV Dharavi Vikhroli 1 Line.This diversion required for tower erection at loc. 48 (Pestom Sagar) - Metro-4 Line raising job at sahakar talkies	TATA	TATA	220KV Trombay KVTL Vikhroli 13,4 (300MW each) , Tata Trombay MSETCL Trombay 1, 2 (Capacity 600MW each) will feed Trombay Load 750 MW	MOCM	Detail discussion required.	U
10	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 3	16-Feb-25	22:00	17-Feb-25	03:00	C	Simultaneous outages of 20kV Trombay KVTL Vikhroli 2 Line, 220kV Trombay KVTL Vikhroli 3 Line & 110kV Dharavi Vikhroli 1 Line required for shifting of I220KV Trombay KVTL Vikhroli-2 ine on 110KV DV-1.	TATA	TATA	220KV Trombay KVTL Vikhroli 1,2,4 (300MW each) , Tata Trombay MSETCL Trombay 1, 2 (Capacity 600MW each) will feed Trombay Load 750 MW	MOCM	Detail discussion required.	U

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
11	220	ONGC PANVEL	ONGC PANVEL - TSS PANVEL	19-Feb-25	07:00	19-Feb-25	18:00	D	For LILO arrangement of 220 kV Karanjade TSS	MSETCL	MSETCL	Nil	MOCM	FTC	U
12	220	KHARGHAR	KHARGHAR - BORIVALI CKT - 2	22-Feb-25	09:00	22-Feb-25	18:00	D	For safety purpose during LILO on 220KV Kalwa Pawane Line for 220 KV Amanthin S/Stn for M/S Amanthin Pvt. Ltd.	MSETCL	MSETCL	For safety purpose during LILO on 220KV Kalwa Pawane Line for 220 KV Amanthin S/Stn for M/S Amanthin Pvt. Ltd.	MOCM	Detailed Discussion required. FTC procedure to be completed.	U
13	220	KALWA	KALWA - PAWANE GIS	22-Feb-25	09:00	22-Feb-25	18:00	D	For making LILO for 220 KV Amanthin S/Stn for M/S Amanthin Pvt. Ltd.	MSETCL	MSETCL	During the work outage will also be required on 220 KV Kharghar Borivali -II Line & 220 KV Kharghar Netmagic Line for safety purpose.	MOCM	Detailed Discussion required. FTC procedure to be completed.	U
14	220	KHARGHAR	KHARGHAR - NET MAGIC GIS	22-Feb-25	09:00	22-Feb-25	18:00	D	For safety purpose during LILO on 220KV Kalwa Pawane Line for 220 KV Amanthin S/Stn for M/S Amanthin Pvt. Ltd.	MSETCL	MSETCL	For safety purpose during LILO on 220KV Kalwa Pawane Line for 220 KV Amanthin S/Stn for M/S Amanthin Pvt. Ltd.	MOCM	Detailed Discussion required. FTC procedure to be completed.	U
15	220	KHARGHAR	KHARGHAR - NET MAGIC GIS	24-Feb-25	09:00	24-Feb-25	18:00	D	For safety purpose during stringing for M/S Newfound Pvt. Ltd. for LILO work on 220 KV Kharghar Sonkhar Line.	MSETCL	MSETCL	For safety purpose during stringing for M/S Newfound Pvt. Ltd. for LILO work on 220 KV Kharghar Sonkhar Line.	MOCM	Detailed Discussion required. FTC procedure to be completed.	U
16	220	KHARGHAR	KHARGHAR - BORIVALI CKT - 2	24-Feb-25	09:00	24-Feb-25	18:00	D	For safety purpose during stringing for M/S Newfound Pvt. Ltd. for LILO work on 220 KV Kharghar Sonkhar Line.	MSETCL	MSETCL	For safety purpose during stringing for M/S Newfound Pvt. Ltd. for LILO work on 220 KV Kharghar Sonkhar Line.	MOCM	Detailed Discussion required. FTC procedure to be completed.	U
17	220	KHARGHAR	KHARGHAR - SONKHAR	24-Feb-25	09:00	24-Feb-25	18:00	D	For stringing for M/S Newfound Pvt. Ltd. for LILO work	MSETCL	MSETCL	For stringing for M/S Newfound Pvt. Ltd. for LILO work	MOCM	Detailed Discussion required. FTC procedure to be completed.	U
18	220	CHEMBUR	BUS COUPLER @ CHEMBUR	27-Feb-25	22:00	27-Feb-25	23:59	D	Charging of 220 kV Chembur-BKC-1 & 220 kV Chembur-BKC-2 Cable line through Bus-1	AEML	AEML	Work under 220kV BKC EHV Station Project	MOCM	FTC procedure to be completed.	U

ANNEXURE- D

Maharashtra State Load Despatch Centre									
Monthly Outages (MOCM-Units) from 01/FEB/2025 To 28/FEB/2025									
SR No	Station Name	Unit name	Time	Date	Time	Date	Emergency Clearance	Reson	MOCM Reamark
1	Bhira	25 MW Unit 6	03:00	29-01-2025	23:00	08-02-2025	On completion	Annual overhaul	Approved on case to case basis subjected to real time system condition.
2	Bhivpuri	24 MW Unit 11	06:00	02-02-2025	17:00	02-02-2025	25 mins	Attending oil leakage in bottom bearing	Approved on case to case basis subjected to real time system condition.
3	Khopoli	25 MW Unit 7	08:00	08-02-2025	23:00	09-02-2025	On completion	GT oil leakage attending work	Approved on case to case basis subjected to real time system condition.
4	Khopoli	72 MW Khopoli Plant	06:00	09-02-2025	17:00	09-02-2025	30 mins	Ductline R/M	Approved on case to case basis subjected to real time system condition.
5	Bhira	25 MW Unit 2 & 3 (one at a time)	08:00	09-02-2025	17:00	09-02-2025	15 mins	Slip ring cleaning	Approved on case to case basis subjected to real time system condition.
6	Bhivpuri	24 MW Unit 10	06:00	16-02-2025	17:00	16-02-2025	25 mins	Gen. and turbine R/M	Approved on case to case basis subjected to real time system condition.
7	Bhira	25 MW Unit 4 & 5 one at a time	08:00	16-02-2025	17:00	16-02-2025	15 mins	Slip ring cleaning	Approved on case to case basis subjected to real time system condition.
8	Khopoli	72 MW Khopoli Plant	06:00	23-02-2025	17:00	23-02-2025	30 mins	Ductline R/M	Approved on case to case basis subjected to real time system condition.