

ANNEXURE- B

Maharashtra State Load Despatch Centre																
Monthly Outages(MOCM) from 01/Apr/2025 To 30/Apr/2025																
Note	1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system coditions.															
	2) Outages may be deferred due to outage approved by WRLDC at 400 level in MSETCL/Powergrid Network on D-1 basis															
	3) A-Approved, P-Pending, D-Deferred. U-Under Review, NC- Not Considered.															
Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Bas is	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status	
1	400	KALWA	400/220 KV 500MVA ICT - 4 @ KALWA	20-Apr-25	08:00	20-Apr-25	18:00	D	LV isolator Jaw replacement work after shifting the LV on TBC.	MSETCL	MSETCL	LV isolator Jaw replacement work after shifting the LV on TBC.	MOCM		A	
2	400	KHARGHAR	400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	21-Apr-25	08:00	23-Apr-25	18:00	C	For Replacement of 220kv side Circuit Breaker.	MSETCL	MSETCL	ICT 1 will be in service with LV 220kv side on TBC.	MOCM		A	
3	400	KALWA	400/220/20 KV 500MVA ICT - 3 @ KALWA	27-Apr-25	08:00	27-Apr-25	18:00	D	LV isolator Jaw replacement work after shifting the LV on TBC.	MSETCL	MSETCL	LV isolator Jaw replacement work after shifting the LV on TBC.	MOCM		A	
4	220	URAN	URAN - ULWE GIS CKT - 1	01-Apr-25	09:00	01-Apr-25	18:00	D	Twin Jumpering work	MSETCL	MSETCL	Nil	MOCM		U	
5	220	URAN	URAN - ULWE GIS CKT - 2	02-Apr-25	09:00	02-Apr-25	18:00	D	Twin Jumpering work	MSETCL	MSETCL	Nil	MOCM		U	
6	220	KALWA	KALWA SALSETTE - 3	04-Apr-25	08:00	04-Apr-25	18:00	D	1) CT testing work, 2) CB CRM testing	MSETCL	MSETCL	1) CT testing work, 2) CB CRM testing	MOCM		U	
7	220	PANCHANAND	TALOJA - PANCHANAND	04-Apr-25	07:00	04-Apr-25	12:00	D	For chemical cleaning of disc insulator strings at TL No. 641, 647, 651, 652, 652/1, Panchanand LILO - 1 & 2, Taloja LILO - 2 to 15	MSETCL	MSETCL	For chemical cleaning of disc insulator strings at TL No. 641, 647, 651, 652, 652/1, Panchanand LILO - 1 & 2, Taloja LILO - 2 to 15	MOCM		U	
8	220	TEMGHAR	PADGHE - TEMGHAR - 2	04-Apr-25	10:00	04-Apr-25	17:00	D	220kv Padgha Temghar 2 line Diagnostic testing work at 220kv Temghar ss	MSETCL	MSETCL	220kv Padgha Temghar 2 line Diagnostic testing work at 220kv Temghar ss	MOCM	SAT/SUN/PH	U	
9	220	SALSETTE	KALWA SALSETTE - 3	05-Apr-25	08:00	05-Apr-25	16:00	D	Breaker R/M & Testing	TATA	TATA	220KV Kalwa salsette 5 will be taken in service with interconnector close at Kalwa. 220KV Kalwa salsette 4, Salsette Borivali 1.2, KVTL Vikhroli Salsette 1,2,3 will feed salsette 220KV load.	MOCM		A	
10	220	TROMBAY (TATA)	BUS SECTION-6 @ TROMBAY	05-Apr-25	22:00	06-Apr-25	10:00	C	MAIN BUS-6 CVT TESTING, BUS SECTION-4 CT TESTING	TATA	TATA	220KV Trombay Carnac 6 will remain out Trombay Carnac 5 and Trombay Vikhroli 1 Carnac 7 is controlled by Transfer breaker 2 and Carnac Backbay 4 will feed Carnac load.Trombay Vikhroli 4 will remain out Trombay Vikhroli 1 ,2 and 3 (300MW each) and TIE-1, 2 (Capacity 600MW each) will feed Trombay 220KV load. Trombay Dharavi 5 will remain out Trombay Dharavi 6 ,9 ,Waghivali Dharavi 7/Antop hill 1 and Waghivali Dharavi 8 will feed Dharavi Load. ST 6 and GT 6.2 already out. GTG 7.2and STG 7.2 breakers will kept open GTG breaker 7.2 and STG 7.2 breakers will remain in service.	MOCM		A	
11	220	GHODBUNDER	MAIN BUS - 1 @ GHODBUNDER	05-Apr-25	07:00	05-Apr-25	19:00	D	1. Annual Maintenance of AIS Main Bus-1 Isolators & Equipments 2. Tan delta test Bus isolator of R-Y-B IVTs.	AEML	AEML	All element to be shifted on Main Bus-2 & all equipment to be taken on TBC One by One	MOCM	PLAN ON SAT/SUN/PH	U	
12	220	BHIRA (T)	BHIRA - KARANJADE 7	05-Apr-25	06:00	05-Apr-25	15:00	D	Insulator replacement.	TATA	TATA	No generation restriction.In N-1 Bhira generation will restricted to 183 MW	MOCM		U	
13	220	BHIRA (T)	MAIN BUS - 1 @ BHIRA	05-Apr-25	06:00	05-Apr-25	16:00	D	R/M & Testing	TATA	TATA	All equipments will remain in service through coupler breaker on 220KV bus 2	MOCM		U	
14	220	KALWA	KALWA SALSETTE - 4	06-Apr-25	08:00	06-Apr-25	18:00	D	1) CT testing work, 2) CB CRM testing	MSETCL	MSETCL	1) CT testing work, 2) CB CRM testing	MOCM		U	
15	220	NERUL	KHARGHAR - NERUL	06-Apr-25	04:00	06-Apr-25	10:00	D	Diagnostic Testing Work	MSETCL	MSETCL	Diagnostic Testing Work	MOCM		U	

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Bas is	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
16	220	CARNAC	220 / 110 / 33kV 315 MVA ICT 6 @ CARNAC	06-Apr-25	08:00	06-Apr-25	17:00	D	Premonsoon & testing	TATA	TATA	ICT 6 and 110KV Carnac Backbay 1,2 and 3 line will feed carnac 110KV and 33KV load	MOCM		U
17	220	MAHALAXMI GIS (T)	220/110/33KV 250 MVA ICT-5 @ MAHALAXMI GIS (T)	06-Apr-25	08:00	06-Apr-25	18:00	D	R/M & testing	TATA	TATA	ICT 6 will feed 110KV and 33KV load at mahalaxmi. In N-1 tripping of ICT 6 110KV Parel Mahalaxmi 1 ,2 and dharavi Mahalaxmi line will remain in service.	MOCM		U
18	220	BHAVEGHAR	BHAVEGHAR - ROMA	06-Apr-25	09:00	06-Apr-25	18:00	D	Routine Maintenance Work.	MSETCL	MSETCL	Routine Maintenance Work.	MOCM		U
19	220	TROMBAY (TATA)	TROMBAY DHARAVI - 5	06-Apr-25	07:00	06-Apr-25	17:00	D	Insualtor replacement & making conductor loop at loc 17	TATA	TATA	220KV Tata Trombay Dharavi 6 , 9 Waghivali Dharavi 7 Antop hill 1 and Waghivali Dharavi 8 (Capacity 300MW each) will remain in service feeding Dharavi load.	MOCM		U
20	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 2	06-Apr-25	07:00	06-Apr-25	17:00	D	Insualtor replacement & making conductor loop at loc 17	TATA	TATA	220KV Trombay KVTL Vikhroli 13,4 (300MW each) , Tata Trombay MSETCL Trombay 1, 2 (Capacity 600MW each) will feed Trombay Load 950 MW	MOCM		U
21	220	WAGHIVALI (TATA)	KARANJADE - WAGHIVALI 7	06-Apr-25	07:00	06-Apr-25	17:00	D	Breaker testing	TATA	TATA	Karanjade Waghivali 2, Waghivali Dharavi 7 Antop hill 1 and Waghivali Dharavi 8 will remain in service. In case of N-1 Bhira generation will be restricted to 183MW. Antop hill load will be fed by Trombay Antop hill 2	MOCM		U
22	220	DHARAVI	220 / 105 / 33kV 250 MVA ICT 7 @ DHARAVI	06-Apr-25	08:00	06-Apr-25	17:00	D	Premansoon and Testing.	TATA	TATA	ICT- 8,9,10 and Dharavi vikhroli 1 and 2 will feed 110KV and 33KV load	MOCM		U
23	220	BORIVALI (TATA)	TATA BORIVLI MSETCL BORIVLI - 5	07-Apr-25	11:15	07-Apr-25	11:45	D	Breaker trial operation	TATA	TATA	220KV Salsette Borivali 1, 2 Tata Borivali MSETCL Borivali 4 Tata Borivali Aarey and Tata Borivali AEML Borivali lines will remain in service.	MOCM		U
24	220	MULUND	MULUND - GIS BHANDUP	07-Apr-25	09:00	07-Apr-25	17:00	D	1. Line's BCU replacemenet work 2. CT Diagnostic testing work. 3. CB Diagnostic testing work. 4. bay Maintenance work.	MSETCL	MSETCL	1. Line's BCU replacemenet work 2. CT Diagnostic testing work. 3. CB Diagnostic testing work. 4. bay Maintenance work.	MOCM		U
25	220	BORIVALI (TATA)	TATA BORIVLI MSETCL BORIVLI - 4	07-Apr-25	10:30	07-Apr-25	11:00	D	Breaker trial operation	TATA	TATA	220KV Salsette Borivali 1,2 Tata Borivali MSETCL Borivali 5, Tata Borivali Aarey and Tata Borivali AEML Borivali lines will remain in service.	MOCM		U
26	220	ULWE GIS	WAGHIVALI (MSETCL) - ULWE GIS CKT - 1	08-Apr-25	09:00	08-Apr-25	18:00	D	Twin Jumpering work	MSETCL	MSETCL	Nil	MOCM	AFTER REVIVAL OF CKT-2	D
27	220	MULUND	KALWA - MULUND 1	09-Apr-25	09:00	09-Apr-25	17:00	D	1. CT Diagnostic testing work. 2. bay Maintenance work.	MSETCL	MSETCL	1. CT Diagnostic testing work. 2. bay Maintenance work.	MOCM	PLAN IN EVENING/NIGHT HRS	U
28	220	KARANJADE	GIS BUS - 1 @ KARANJADE	10-Apr-25	07:00	10-Apr-25	17:00	D	Bus bar protection trials.	TATA	TATA	All equipments will remain in service on 220KV bus 2	MOCM		U
29	220	MAHAPE	TBC @ MAHAPE	10-Apr-25	12:00	12-Apr-25	18:00	C	CGL make Circuit Breaker Pole overhauling work of 220/22kV 50MVA PTR-1 by Agency.	MSETCL	MSETCL	1. During outage work all the 03 nos of CB pole will dismentled and PTR-1will be charged via TBC untill overhauling work.	MOCM		A
30	220	APTA	APTA - NAVI MUMBAI (PG) CKT - 1	10-Apr-25	10:00	10-Apr-25	18:00	D	CT Tandelta testing	MSETCL	MSETCL	Nil	MOCM	OCC PROCEDURE	D

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Bas is	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
31	220	WADA	WADA - BHAVEGHAR	11-Apr-25	10:00	11-Apr-25	17:00	D	1) Circuit Breaker Overhauling Work by M/s. Royal Corporation Agency. 2) 245kV B-Ph. CT Replacement Work due to Oil leakage from Secondary Box. 3) Diagnostic Testing & Bay Maintenance Work. 4) 220kV Bus Isolator Servicing & Alignment Work	MSETCL	MSETCL	220kV Wada-Bhaveghar line is now 220kV Wada-Inox.	MOCM		U
32	220	KALWA	TEMGHAR - KALWA	11-Apr-25	08:00	11-Apr-25	17:00	D	To replace damaged bottom ph. jumper at TL No. 18.	MSETCL	MSETCL	To replace damaged bottom ph. jumper at TL No. 18.	MOCM		U
33	220	AIROLI KNOWLEDGE PARK	KALWA - AIROLI KNOWLEDGE PARK	11-Apr-25	09:00	11-Apr-25	19:00	D	Line differential Relay replacement work by PAC division Kalwa	MSETCL	MSETCL	Line differential Relay replacement work by PAC division Kalwa	MOCM		U
34	220	GHODBUNDER	MAIN BUS - 1 @ GHODBUNDER (GIS)	12-Apr-25	07:00	12-Apr-25	19:00	D	Annual Maintenance of GIS Main Bus - 1	AEML	AEML	All elements to be shifted on GIS Main Bus-2	MOCM	PLAN ON SAT/SUN/PH	U
35	220	TROMBAY (TATA)	TROMBAY - ANTOP HILL CKT - 2	12-Apr-25	07:00	12-Apr-25	17:00	D	CT TESTING FOR BREAKER SIDE AND LINE SIDE , CVT TESTING	TATA	TATA	Waghivali Dharavi 7 Antop hill 1 will feed entire Antop hill load.	MOCM		U
36	220	WAGHIVALI (TATA)	BUS COUPLER @ WAGHIVALI	12-Apr-25	07:00	12-Apr-25	17:00	D	Breaker protection testing.	TATA	TATA	All equipments will remain in service on 220KV bus 1/ 2	MOCM		U
37	220	VIKHROLI GIS	220/110kV 250MVA ICT-2 @ VIKHROLI(GIS)	12-Apr-25	07:00	12-Apr-25	17:00	D	R/M and Premonsoon checks.	TATA	TATA	110KV Dharavi Vikhroli 1, and Salsette Vikhroli 1,2 and ICT1 will feed Vikhroli and Powai load	MOCM		U
38	220	MULUND	KALWA - MULUND 2	12-Apr-25	09:00	12-Apr-25	17:00	D	1.29F & 29C isolator maintenene work with help of Hot line maintenene Team 2. bay Maintenance work.	MSETCL	MSETCL	1.29F & 29C isolator maintenene work with help of Hot line maintenene Team 2. bay Maintenance work.	MOCM		U
39	220	TROMBAY (TATA)	TROMBAY MSETCL TIE - 1	13-Apr-25	07:00	13-Apr-25	17:00	D	LINE CT , CVT AT , PROTECTION TRIAL, LBB TRIAL AT TATA END	TATA	TATA	220KV Trombay KVTL Vikhroli 1, 2,3,4 (300MW each) , Tata Trombay MSETCL Trombay 2 (Capacity 600MW) are in service will feedTrombay Load 900 MW	MOCM		U
40	220	NERUL	CHEMBUR (AEML) - NERUL (M)	13-Apr-25	04:00	13-Apr-25	10:00	D	C Isolator alignment,LA counter replacement, Diagnostics	MSETCL	MSETCL	C Isolator alignment,LA counter replacement, Diagnostics	MOCM		U
41	220	WAGHIVALI (TATA)	KARANJADE - WAGHIVALI 8	13-Apr-25	13:00	13-Apr-25	18:00	D	R/M &Testing	TATA	TATA	220KV Trombay Dharavi 5,6,9 and Waghivali Dharavi 7/Antop hill 1 will remain in service feeding Dharavi load. In case of N-1 Bhira generation will be restricted to 183MW	MOCM		U
42	220	KALWA	TBC @ KALWA	13-Apr-25	08:00	13-Apr-25	18:00	D	1)CT replacment work , due to heigh rising trend (0.612 %)	MSETCL	MSETCL	1)CT replacment work , due to heigh rising trend (0.612 %)	MOCM		U
43	220	WAGHIVALI (TATA)	WAGHIVALI - DHARAVI 7 - ANTOP HILL - 1	13-Apr-25	07:00	13-Apr-25	12:30	D	Breaker Protection Trial's and relay testing.Bkr For inspection	TATA	TATA	Karanjade Waghivali 2, Waghivali Dharavi 7 Antop hill 1 and Waghivali Dharavi 8 will remain in service. In case of N-1 Bhira generation will be restricted to 183MW. Antop hill load will be fed by Trombay Antop hill 2	MOCM		U
44	220	CARNAC	220 / 110 / 33kV 315 MVA ICT 5 @ @ CARNAC	13-Apr-25	07:00	13-Apr-25	17:00	D	R/M and testing	TATA	TATA	ICT 5 and 110KV Carnac Backbay 1,2 and 3 line will feed carnac 110KV and 33KV load	MOCM		U
45	220	DHARAVI	220 / 110 / 33kV 250MVA ICT 9 @ DHARAVI	13-Apr-25	07:00	13-Apr-25	17:00	D	R/M and Testing	TATA	TATA	ICT- 7,8,10 and Dharavi vikhroli 1 and 2 will feed 110KV and 33KV load	MOCM		U
46	220	URAN	URAN - ULWE GIS CKT - 1	15-Apr-25	09:00	15-Apr-25	18:00	D	Twin Jumpering work	MSETCL	MSETCL	Nil	MOCM	PLAN ON SUN	U
47	220	URAN	URAN - ULWE GIS CKT - 2	16-Apr-25	09:00	16-Apr-25	18:00	D	Twin Jumpering work	MSETCL	MSETCL	Nil	MOCM	PLAN ON SUN	U
48	220	KOLSHET	BUS SECTION @ KOLSHET	16-Apr-25	10:00	17-Apr-25	18:00	C	BREKEAR OVER HAOULING WORK	MSETCL	MSETCL	BREKEAR OVER HAOULING WORK	MOCM		U

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Bas is	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
49	220	KHARGHAR	220/33 KV 50 MVA PTR 1 @ KHARGHAR	17-Apr-25	08:00	19-Apr-25	18:00	C	For Replacement of 220kV Circuit Breaker.	MSETCL	MSETCL	PTR 1 will be in service through TBC.	MOCM		A
50	220	KALWA	BUS COUPLER @ KALWA	18-Apr-25	08:00	18-Apr-25	18:00	D	1) CT testing work, 2) CB CRM testing	MSETCL	MSETCL	1) CT testing work, 2) CB CRM testing	MOCM		U
51	220	KALWA	KALWA - GIGAPLEX (PDG) CKT	18-Apr-25	08:00	20-Apr-25	19:00	C	CB replacement work after shifting the line on TBC.	MSETCL	MSETCL	Line will be in service through TBC.	MOCM		U
52	220	APTA	220/100 KV 200 MVA ICT 1 @ APTA	18-Apr-25	07:00	18-Apr-25	15:00	D	All dignostic testing	MSETCL	MSETCL	Nil	MOCM		A
53	220	TROMBAY (MSETCL)	BUS SECTION - 1 @ TROMBAY	19-Apr-25	08:00	19-Apr-25	18:00	D	For 1) Repair of Incomer-2 cable bushing connector clamp Y ph 2) 220KV GIS Bus Coupler Relay routine testing work by PAC unit Kalwa 3) Equipment Diagnostic testing work. 4) RM work.	MSETCL	MSETCL	220kV Bus-section-1 which includes ; a) 220kV Kalwa line, b)220kV TATA Tie-2 line, c) 220kV Bus Sectionalizer Breaker d) 220kV GIS Incomer-2 bay & e) 220kV GIS Bus Coupler	MOCM	TO BE COORDINATED WITH TPCL . PLAN ON SUN/PH.	U
54	220	GHODBUNDER	MAIN BUS - 1 @ GHODBUNDER	19-Apr-25	07:00	19-Apr-25	19:00	D	1. Annual Maintenance of AIS Main Bus-1 Isolators & Equipments 2. Tan delta test Bus isolator of R-Y-B IVT	AEML	AEML	All elements to be shifted on Main Bus-2 & all equipment to be taken on TBC One by One.	MOCM	PLAN ON SAT/SUN/PH	U
55	220	SONKAR	BUS COUPLER @ SONKAR	20-Apr-25	07:00	20-Apr-25	11:00	D	Post Monsoon Maintenance & Diagnostic Testing of 220kV Bus Sectionalizer Bay at 220kV Sonkhar S/S	MSETCL	MSETCL	Post Monsoon Maintenance & Diagnostic Testing of 220kV Bus Sectionalizer Bay at 220kV Sonkhar S/S	MOCM	PLAN ON SUN	U
56	220	BORIVALI (TATA)	220 / 110 / 33kV 250MVA ICT 2 @ BORIVALI (TATA)	20-Apr-25	08:00	20-Apr-25	17:00	D	R/M & testing	TATA	TATA	110KV KOL BMC BO BO1, Tata Borivali MSETCL Borivali 2, ICT 1,3 and Borivali Malad 1 and 2 will feed 110KV Borivali load.	MOCM		U
57	220	BACKBAY	220 / 110 / 33kV 250MVA AT 1 @ BACKBAY	20-Apr-25	08:00	20-Apr-25	17:00	D	R/M & testing.	TATA	TATA	AT-2 will feed 110KV and 33KV load, CBB-1,CBB-2 line will feed carnac 110KV load	MOCM		U
58	220	TROMBAY (TATA)	TROMBAY MSETCL TIE - 1	20-Apr-25	08:00	20-Apr-25	19:00	D	LINE CT , CVT AT , PROTECTION TRIAL, LBB TRIAL AT MSEB END	TATA	TATA	220KV Trombay KVTL Vikhroli 1, 2,3,4 (300MW each) , Tata Trombay MSETCL Trombay 2 (Capacity 600MW) are in service will feed Trombay Load 900 MW	MOCM		U
59	220	BOISAR-II	GHODBUNDER - MSETCL BOISAR	20-Apr-25	09:00	20-Apr-25	17:00	D	Bay Strengthening of 220kV Ghodbunder Bay will be done	MSETCL	MSETCL	220kV Main Bus-2 outage is required for continuous 2-days. First day, 220kV Tarapur Bay Strengthening will be done & next day, Bay Strengthening of 220kV Ghodbunder Bay will be done. 220kV Main Bus-2 & 220kV Boisar-II- Tarapur Line outage is proposed in OCCM.	MOCM	CLUBBED WITH PROJECT OUTAGE.	U
60	220	WAGHIVALI (MSETCL)	KHARGHAR - WAGHIVALI (MSETCL) CKT - 2	20-Apr-25	09:00	20-Apr-25	18:00	D	Twin Jumpering work	MSETCL	MSETCL	Nil	MOCM	PLAN ON SUN.	U
61	220	KOLSHET	220/100 KV 200 MVA ICT 2 @ KOLSHET	21-Apr-25	10:00	22-Apr-25	18:00	C	BREKEAR OVER HAOULING WORK	MSETCL	MSETCL	BREKEAR OVER HAOULING WORK	MOCM		U
62	220	URAN	URAN - ULWE GIS CKT - 1	22-Apr-25	09:00	22-Apr-25	18:00	D	Twin Jumpering work	MSETCL	MSETCL	Nil	MOCM		U
63	220	URAN	URAN - ULWE GIS CKT - 2	23-Apr-25	09:00	23-Apr-25	18:00	D	Twin Jumpering work	MSETCL	MSETCL	Nil	MOCM		U
64	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 3	24-Apr-25	07:00	24-Apr-25	19:00	D	CT TESTING LINE SIDE AND BREAKER SIDE	TATA	TATA	220KV Trombay KVTL Vikhroli 1,2,4 (300MW each) , Tata Trombay MSETCL Trombay 1, 2 (Capacity 600MW each) will feed Trombay Load 950 MW	MOCM		U
65	220	BHAVEGHAR	BUS SECTIONALISER @ BHAVEGHAR	25-Apr-25	10:00	25-Apr-25	17:00	D	For Diagnostic Testing & Bay Maintenance Work.	MSETCL	MSETCL	50MVA 220/33-22 kV T/F-1 will be fed by 220kV INOX - Bhavghar Line & 100MVA 220/33-22 kV T/F-2 will be fed by 220kV Bhavghar - Roma Line.	MOCM		U
66	220	VERSOVA (AEML)	VERSOVA (TATA) - VERSOVA (AEML) CKT - 1	25-Apr-25	08:00	25-Apr-25	17:00	D	Annual Maintenance of GIS Bay	AEML	AEML	220 kV VERSOVA (TATA) - VERSOVA (AEML) CKT - 2 will be in service.	MOCM	PLAN ON SAT/SUN/PH	U

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Bas is	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
67	220	KALWA	TROMBAY - KALWA	25-Apr-25	08:00	25-Apr-25	18:00	D	Bus Isolator maintenance work, Line is in service thorough TBC, and Bus jumper open by Hot line method	MSETCL	MSETCL	Line will be in service through TBC.	MOCM		A
68	220	TROMBAY (TATA)	BUS - 2 @ TROMBAY	26-Apr-25	21:30	27-Apr-25	10:00	C	MAIN BUS-2 CVT TESTING, BAY GOD MAINTENANCE	TATA	TATA	220KV Tata Trombay MSETCL Trombay 2 remain charge from MSETCL end TIE-1 will remain in service (Capacity 600MW) , Trombay Vikhroli 1 ,2,3 and 4 (300MW each) will feed Trombay 220KV load, ICT 5 remain charged from Trombay 110KV ICT 4, KRS ICT 2,3 in service will feed Trombay 110KV load, 220KV Trombay Vikhroli 3 will remain out Trombay Vikhroli 1,2 and 4 will feed Trombay.ST 8 will remain out, Unit 5 station Aux. will be fed by KIOSK (Kiosk will fed from ST 7 /ST 8) GT breaker 5.2 will kept open GT breaker 5.1 will remain in service,GT breaker 8.2 will kept open GT breaker 8.1 will remain in service	MOCM		A
69	220	VERSOVA (AEML)	VERSOVA (TATA) - VERSOVA (AEML) CKT - 2	26-Apr-25	08:00	26-Apr-25	17:00	D	Annual Maintenance of GIS Bay	AEML	AEML	VERSOVA (TATA) - VERSOVA (AEML) CKT - 1 will be in service.	MOCM	PLAN ON SAT/SUN/PH	U
70	220	ANTOP HILL	BUS COUPLER @ ANTOP HILL	26-Apr-25	07:00	26-Apr-25	16:00	D	Relay testing.	TATA	TATA	All equipments will be in service on 220KV bus 1/2	MOCM		U
71	220	URAN	URAN - ULWE GIS CKT - 2	26-Apr-25	09:00	26-Apr-25	18:00	D	Twin Jumpering work	MSETCL	MSETCL	Nil	MOCM		U
72	220	BACKBAY	220 / 110 / 33kV 250MVA AT 2 @ BACKBAY	27-Apr-25	08:00	27-Apr-25	18:00	D	R/M & testing	TATA	TATA	AT-1 will feed 110KV and 33KV load, CBB-1,CBB-2 line will feed carnac 110KV load	MOCM		U
73	220	KHARGHAR	KHARGHAR - BORIVALI CKT - 2	28-Apr-25	08:00	30-Apr-25	18:00	C	For Replacement of 220kV Circuit Breaker.	MSETCL	MSETCL	BORIVALI 2 will be in service through TBC.	MOCM	AFTER COMMISSIONING OF ICT AT KHARGHAR	U
74	220	BHIRA (T)	BHIRA - KARANJADE 8	28-Apr-25	06:30	28-Apr-25	17:00	D	Closer inspection	TATA	TATA	No generation restriction.In N-1 Bhira generation will restricted to 183 MW	MOCM		U
75	220	ULWE GIS	WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	29-Apr-25	09:00	29-Apr-25	18:00	D	Twin Jumpering work	MSETCL	MSETCL	Nil	MOCM		U
76	110	KHOPOLI	KHOPOLI - BHIVPURI CKT - 2	06-Apr-25	06:00	06-Apr-25	16:00	D	Disconnection of Line side GOD to CT jumpers & CT replacement work	TATA	TATA	Khopoli Bhivpuri -1, Khopoli Davdi, Khopoli Karanjade, Bhira Khopoli 2 and Khopoli Bhokarpada will remain in service for generation evacuation. No generation restriction	MOCM		U
77	110	BHOKARPADA	KARANJADE - BHOKARPADA	09-Apr-25	07:00	09-Apr-25	17:00	D	Guard wire replacement	TATA	TATA	Khopoli Bhokarpada line will feed Bhokarpada load. Panvel S/S will be fed by Khopoli Karanjade line	MOCM		U
78	110	BHIVPURI	KHOPOLI - BHIVPURI CKT - 1	10-Apr-25	07:00	10-Apr-25	17:00	D	Insulator replacement.	TATA	TATA	Khopoli Bhivpuri - 2, Bhivpuri Ambernath and Bhivpuri Neral line will remain in service for generation evacuation. No generation restriction.	MOCM		U
79	110	KHOPOLI	KHOPOLI - BHIVPURI CKT - 2	11-Apr-25	06:00	11-Apr-25	16:00	D	For connection between	TATA	TATA	Reconnection of Line side GOD to CT jumpers post CT replacement work	MOCM		U
80	110	BHIRA (T)	BUS-1 @ BHIRA (T)	13-Apr-25	06:00	13-Apr-25	17:00	D	R/M of Main bus GOD	TATA	TATA	Bhira Khopoli 2 line will controlled by transfer breaker. Unit -1,2,3 not available for generation Bhira Generation will be restricted to 240 MW Hydro generation available 387MW ICT -1 will remain charged from 220KV side	MOCM		U
81	110	KARANJADE	KARANJADE - WAGHIVALI CKT - 1	14-Apr-25	08:00	14-Apr-25	16:00	D	R/M & Testing	TATA	TATA	Karanjade Waghivali 2 feeding Waghivali load, Waghivali Chembur and Waghivali Mankhurd lines will remain in service	MOCM		U
82	110	BHOKARPADA	KHOPOLI - BHOKARPADA	17-Apr-25	08:00	18-Apr-25	17:00	D	Gurad wire replacement	TATA	TATA	Bhokarpada Karanjade line will feed Bhokarpada load	MOCM		U

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Bas is	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
83	110	KHOPOLI	ZONE 1 (BUS SECTION 1 & 2) @ KHOPOLI	20-Apr-25	06:00	20-Apr-25	17:00	D	R/M of main bus side GODs	TATA	TATA	110kV Khopoli Karanjade line will remain out between 06:00 to 08:00 Hrs (Bus Sec-II will be cleared at 08:00 Hrs) after 0800 hrs Khopoli Karanjade line will controlled by transfer breaker. Khopoli Bhivpuri-2 & Khopoli Davdi line will remain charge from remote end Between 06:00 to 18:00 Hrs . 24 MW Unit 7 not available for generation khopoli generation available 48 MW	MOCM		U
84	110	WAGHIVALI(TATA)	KARANJADE - WAGHIVALI CKT - 1	23-Apr-25	08:00	23-Apr-25	16:00	D	Relay testing	TATA	TATA	110KV Karanjade Waghivali 2, Khopoli Karanjade and Bhokarpada Karanjde will remain in service	MOCM		U
85	110	AMBERNATH	AMBERNATH - KALYAN CKT - 1	24-Apr-25	06:30	24-Apr-25	17:00	D	Insulator Replacement & Installation of Polycarbonate sheet also Bird Spike	TATA	TATA	110KV Ambernath Kalyan 2, Ambernath Nreal will feeding Ambernath load. OFA S/S load will be fed by Ambernath Kalyan 2	MOCM		U
86	110	AMBERNATH	BHIVPURI AMBERNATH 1	24-Apr-25	06:30	24-Apr-25	13:00	D	Insulator replacement	TATA	TATA	110KV Ambernath Kalyan 2, Ambernath Neral will feeding Ambernath load. OFA load will be fed by Ambernath Kalyan 1	MOCM		U
87	110	TROMBAY (TATA)	110KV GROUP BREAKER-2 @ TROMBAY	25-Apr-25	08:00	25-Apr-25	17:00	D	R/m & testing	TATA	TATA	110kV KRS ICT 3 and Tata ICT 4 and 5 will feed Trombay 110KV and 22KV load	MOCM		U
88	110	KALYAN	AMBERNATH - KALYAN CKT - 2	25-Apr-25	06:30	25-Apr-25	17:00	D	Insulator replacment.	TATA	TATA	Ambernath load will be fed by Amb Kalyan 1, Bhivpuri Amb 1 and Ambernath Neral line.OFA load will be fed by Amb Kalyan 1 line	MOCM		U
89	110	BHIRA (T)	ZONE 2 (BUS SECTION 2 & 3) @ BHIRA (T)	26-Apr-25	05:30	26-Apr-25	17:00	D	R/M of bus side GODs.	TATA	TATA	110kV Bhira Davdi line will remain out between 06:00 to 08:00 Hrs (Bus Sec-II will be cleared at 08:00 Hrs) after 0800 hrs Bhira Davdi line will controlled by transfer breaker. Unit -4,5,6 not available for generation Bhira Generation will be restricted to 240 MW Hydro generation available 387MW ICT -2 will remain charged from 220KV side	MOCM		U
90	110	KHOPOLI	ZONE 2 (BUS SECTION 2&3) @ KHOPOLI	27-Apr-25	05:30	27-Apr-25	17:00	D	R/M of main bus GODs	TATA	TATA	110kV Khopoli Bhokarpada line will remain out between 06:00 to 08:00 Hrs (Bus Sec-II will be cleared at 08:00 Hrs) after 0800 hrs Khopoli Bhokarpada line will controlled by transfer breaker. Bhira Khopoli -2 & Khopoli Khopoli Bhivpuri 1 line will remain charge from remote end. 24 MW Unit 8,9 not available for generation khopoli generation available 24 MW	MOCM		U
91	220	MAHAPE	MAHAPE - STT GLOBAL GIS	07-Apr-25	09:30	07-Apr-25	12:30	D	Hot line washing work.	MSETCL	MSETCL	Hot line washing work.	MOCM		A
92	220	MAHAPE	MAIN BUS SECTION-2 @ MAHAPE	08-Apr-25	14:00	08-Apr-25	16:00	D	Hot line washing work.	MSETCL	MSETCL	Hot line washing work.	MOCM		A
93	220	MAHAPE	MAIN BUS PT @ MAHAPE	08-Apr-25	11:30	08-Apr-25	12:30	D	Hot line washing work.	MSETCL	MSETCL	Hot line washing work.	MOCM		A
94	220	MAHAPE	TBC @ MAHAPE	08-Apr-25	09:30	08-Apr-25	11:30	D	Hot line washing work.	MSETCL	MSETCL	Hot line washing work.	MOCM		A
95	220	MAHAPE	MAHAPE - RELIANCE GIS	09-Apr-25	14:00	09-Apr-25	17:00	D	Hot line washing work.	MSETCL	MSETCL	Hot line washing work.	MOCM		A
96	220	TIFIL	TIFIL - NEXTRA GIS	11-Apr-25	14:00	11-Apr-25	17:00	D	Hot line washing work.	MSETCL	MSETCL	Hot line washing work.	MOCM		A
97	220	TIFIL	TIFIL - STT GLOBAL GIS	11-Apr-25	09:30	11-Apr-25	12:30	D	Hot line washing work.	MSETCL	MSETCL	Hot line washing work.	MOCM		A

ANNEXURE- C

Maharashtra State Load Despatch Centre															
Monthly Outages(MOCM) from 01/Apr/2025 To 30/Apr/2025															
Note	1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. 2) Outages may be deferred due to outage approved by WRDC at 400 level in MSETCL/Powergrid Network on D-1 basis 3) A-Approved, P-Pending, D-Deferred. U-Under Review, NC- Not Considered.														
Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Bas is	Reason	System	Agency	Remark ,if any.	Type	MOCM Remark	MOCM Status
1	220	KALWA	KALWA - GIGAPLEX (PDG) CKT	02-Apr-25	09:00	25-Apr-25	18:00	C	For replacement of 0.4 ACSR Zebra with ACCC Drake HTLS Conductor on 220KV Kalwa Bapgaon Line.	MSETCL	MSETCL	For replacement of 0.4 ACSR Zebra with ACCC Drake HTLS Conductor on 220KV Kalwa Bapgaon Line.	MOCM	NO REPRESENTATIVE IN MEETING FROM PROJECT DEPARTMENT	U
2	220	GIGAPLEX (PDG)	GIGAPLEX (PDG) - NTT NEON (DC 13) CKT	02-Apr-25	09:00	25-Apr-25	18:00	C	For replacement of 0.4 ACSR Zebra with ACCC Drake HTLS Conductor on 220KV Kalwa Bapgaon Line.	MSETCL	MSETCL	For replacement of 0.4 ACSR Zebra with ACCC Drake HTLS Conductor on 220KV Kalwa Bapgaon Line.	MOCM	NO REPRESENTATIVE IN MEETING FROM PROJECT DEPARTMENT	U
3	220	VASAI-II	PADGHE - NALASOPARA - VASAI (T)	04-Apr-25	00:00	04-Apr-25	20:00	D	For replacement of existing 0.4 ACSR Conductor by CCC HTLS Conductor.	MSETCL	MSETCL	For replacement of existing 0.4 ACSR Conductor by CCC HTLS Conductor.	MOCM	BUNCHING ARRENGMENT TO BE EXPLORE. DETAIL DISCUSSION REQUIRED.	U
4	220	AIROLI KNOWLEDGE PARK	EKLHARE (GCR) - AIROLI KNOW PARK	05-Apr-25	07:00	05-Apr-25	17:00	D	For safety purpose during installation of supporting members on cross arms of newly erected monopoles in b/w TL No. 329-333.	MSETCL	MSETCL	For safety purpose during installation of supporting members on cross arms of newly erected monopoles in b/w TL No. 329-333.	MOCM		A
5	220	VASAI-II	PADGHE - NALASOPARA - VASAI (T)	11-Apr-25	00:00	11-Apr-25	20:00	D	For replacement of existing 0.4 ACSR Conductor by CCC HTLS Conductor.	MSETCL	MSETCL	For replacement of existing 0.4 ACSR Conductor by CCC HTLS Conductor.	MOCM	BUNCHING ARRENGMENT TO BE EXPLORE. DETAIL DISCUSSION REQUIRED.	U
6	220	VASAI-II	KAMBA - VASAI	13-Apr-25	00:00	13-Apr-25	20:00	D	For replacement of existing 0.4 ACSR Conductor by CCC HTLS Conductor.	MSETCL	MSETCL	For replacement of existing 0.4 ACSR Conductor by CCC HTLS Conductor.	MOCM	BUNCHING ARRENGMENT TO BE EXPLORE. DETAIL DISCUSSION REQUIRED.	U
7	220	VASAI-II	PADGHE - NALASOPARA - VASAI (T)	18-Apr-25	00:00	18-Apr-25	20:00	D	For replacement of existing 0.4 ACSR Conductor by CCC HTLS Conductor.	MSETCL	MSETCL	For replacement of existing 0.4 ACSR Conductor by CCC HTLS Conductor.	MOCM	BUNCHING ARRENGMENT TO BE EXPLORE. DETAIL DISCUSSION REQUIRED.	U
8	220	ONGC PANVEL	ONGC PANVEL - TSS PANVEL	19-Apr-25	07:00	19-Apr-25	18:00	D	For LILO arrangement of 220 kV Karanjade TSS	MSETCL	MSETCL	Nil	MOCM	NO REPRESENTATIVE IN MEETING FROM PROJECT DEPARTMENT	U
9	220	SALSETTE	SALSETTE - VIKHROLI (GIS) CKT-1	20-Apr-25	09:30	20-Apr-25	11:30	D	Shifting of 220kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 1 Lines for tower erection work at loc. 3 & 4 (Shangrila Metro-4 Crossing Project work).	TATA	TATA	220KV Kalwa salsette 3, 4, Salsette Borivali 1,2, KVTL Vikhroli Salsette ,2,3 will feed salsette 220KV load	MOCM	MMRDA approval awaited.	U

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Bas is	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
10	220	KAMBA	KAMBA - VASAI	20-Apr-25	00:00	20-Apr-25	20:00	D	For replacement of existing 0.4 ACSR Conductor by CCC HTLS Conductor.	MSETCL	MSETCL	For replacement of existing 0.4 ACSR Conductor by CCC HTLS Conductor.	MOCM	BUNCHING ARRENGMENT TO BE EXPLORE. DETAIL DISCUSSION REQUIRED.	U
11	220	SAKI (TATA)	VIKHHROLI (GIS) - SAKI 7	20-Apr-25	05:30	20-Apr-25	09:00	D	Shifting of 220kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 1 Lines for tower erection work at loc. 3 & 4 (Shangrila Metro-4 Crossing Project work).	TATA	TATA	220KV Saki Sahar, Tata Saki AEML Saki 1 and 2 will Saki load.	MOCM	MMRDA approval awaited.	U
12	220	SALSETTE	SALSETTE - VIKHHROLI (GIS) CKT - 2	20-Apr-25	12:00	20-Apr-25	15:00	D	Shifting of 220kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 1 Lines for tower erection work at loc. 3 & 4 (Shangrila Metro-4 Crossing Project work)	TATA	TATA	220KV Kalwa salsette 3, 4, Salsette Borivali 1,2, KVTL Vikhroli Salsette 1,3 will feed salsette 220KV load.	MOCM	MMRDA approval awaited.	U
13	220	SALSETTE	KALWA SALSETTE - 4	20-Apr-25	05:30	20-Apr-25	09:00	D	Shifting of 220kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 1 Lines for tower erection work at loc. 3 & 4 (Shangrila Metro-4 Crossing Project work)	TATA	TATA	220KV Kalwa salsette 5 will be taken in service with interconnector close at Kalwa. 220KV Kalwa salsette 3, Salsette Borivali 1,2, KVTL Vikhroli Salsette 1,2,3 will feed salsette 220KV load.	MOCM	MMRDA approval awaited.	U
14	220	SALSETTE	SALSETTE - VIKHHROLI (GIS) CKT - 2	22-Apr-25	05:30	22-Apr-25	18:00	D	Shifting of conductors of 220kV KVTL Salsette 2 Line in span 3-4-5 on 110kV Kalyan Kalwa Salsette 2 Lines in span 116-117	TATA	TATA	220KV Kalwa salsette 3, 4, Salsette Borivali 1,2, KVTL Vikhroli Salsette 1,3 will feed salsette 220KV load.	MOCM	MMRDA approval awaited.	U
15	220	SALSETTE	SALSETTE - VIKHHROLI (GIS) CKT-1	23-Apr-25	06:00	23-Apr-25	18:00	D	For tower erection work at loc. 3 & 4 (Shangrila Metro-4 Project work).	TATA	TATA	220KV Kalwa salsette 3, 4, Salsette Borivali 1,2, KVTL Vikhroli Salsette ,2,3 will feed salsette 220KV load.	MOCM	MMRDA approval awaited.	U
16	220	VASAI-II	PADGHE - NALASOPARA - VASAI (T)	25-Apr-25	00:00	25-Apr-25	20:00	D	For replacement of existing 0.4 ACSR Conductor by CCC HTLS Conductor.	MSETCL	MSETCL	For replacement of existing 0.4 ACSR Conductor by CCC HTLS Conductor.	MOCM	BUNCHING ARRENGMENT TO BE EXPLORE. DETAIL DISCUSSION REQUIRED.	U
17	220	TROMBAY (TATA)	TROMBAY DHARAVI - 5	26-Apr-25	07:00	26-Apr-25	18:00	D	Resagging of conductor at loc 23-24, KVTL 2 line loc 17 bypass dead end.	TATA	TATA	220KV Tata Trombay Dharavi 6 , 9 Waghivali Dharavi 7 Antop hill 1 and Waghivali Dharavi 8 (Capacity 300MW each) will remain in service feeding Dharavi load.	MOCM	MMRDA approval awaited.	U
18	220	TROMBAY (TATA)	TROMBAY - VIKHHROLI (GIS) CKT - 2	26-Apr-25	07:00	26-Apr-25	17:00	D	Resagging of conductor at loc 23-24, KVTL 2 line loc 17 bypass dead end.	TATA	TATA	220KV Trombay KVTL Vikhroli 13.4 (300MW each) , Tata Trombay MSETCL Trombay 1, 2 (Capacity 600MW each) will feed Trombay Load 950 MW	MOCM	MMRDA approval awaited.	U
19	220	KAMBA	KAMBA - VASAI	27-Apr-25	00:00	27-Apr-25	20:00	D	For replacement of existing 0.4 ACSR Conductor by CCC HTLS Conductor.	MSETCL	MSETCL	For replacement of existing 0.4 ACSR Conductor by CCC HTLS Conductor.	MOCM	BUNCHING ARRENGMENT TO BE EXPLORE. DETAIL DISCUSSION REQUIRED.	U

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
20	220	TROMBAY (TATA)	TROMBAY DHARAVI - 6	27-Apr-25	08:00	27-Apr-25	18:00	D	Resagging of conductor at loc 23-24, KVTL 2 line loc 17 bypass dead end.	TATA	TATA	220KV Tata Trombay Dharavi 5 , 9 Waghivali Dharavi 7 Antop hill 1 and Waghivali Dharavi 8 (Capacity 300MW each) will remain in service feeding Dharavi load.	MOCM	MMRDA approval awaited.	U
21	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7	27-Apr-25	08:00	27-Apr-25	17:00	D	Resagging of conductor at loc 23-24, KVTL 2 line loc 17 bypass dead end.	TATA	TATA	220KV Trombay KVTL Vikhroli 2,3,4 (300MW each) , Tata Trombay MSETCL Trombay 1, 2 (Capacity 600MW each) will feed Trombay Load 900 MW and Carnac load will be fed by 220KV Trombay carnac 5,6 (300MW each)	MOCM	MMRDA approval awaited.	U
22	220	JNPT	ONGC URAN - JNPT	28-Apr-25	08:00	29-Apr-25	19:00	C	For Uran TSS Charging.	MSETCL	MSETCL	Nil	MOCM	NO REPRESENTATIVE IN MEETING FROM PROJECT DEPARTMENT	U
23	110	DHARAVI	DHARAVI VIKHROLI CKT - 1	30-Mar-25	15:00	08-Apr-25	19:00	C	Simultaneous outages of 20kV Trombay KVTL Vikhroli 2 Line, 220kV Trombay KVTL Vikhroli 3 Line & 110kV Dharavi Vikhroli 1 Line required for shifting of 1220KV Trombay KVTL Vikhroli-2 line on 110KV DV-1.110kV Dharavi Vikhroli 1 Line remains out for 10 days as 220kV Trombay KVTL Vikhroli 2 is shifted on DV1 Line for tower erection at loc. 48"	TATA	TATA	110KV Sal Vik1,2 ,JCT 1,2 and Dharavi Vikhroli 2 will feed Saki and Powai load.	MOCM	MMRDA approval awaited.	U
24	110	KALYAN	KALYAN KALWA SALSETTE 2	21-Apr-25	06:30	21-Apr-25	10:00	D	Shifting of conductors of 220KV KVTL Salsette 2 Line in span 3-4-5 on 110KV Kalyan Kalwa Salsette 2 Lines in span 116-117	TATA	TATA	110KV Ambemath Kalyan 1, 2, Kalwa Kalyan salsette 1 and Kalwa Kalyan will remain in service feeding Kalyan load.	MOCM	MMRDA approval awaited.	U