

Maharashtra State Load Despatch Centre															
Monthly Outages from 01/May/2024 To 31/May/2024															
Note	1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system coditions.														
	2) Outages may be deferred due to outage approved by WRLDC at 400 level in MSETCL/Powergrid Network on D-1 basis														
	3) A-Approved, P-Pending, D-Deferred. U-Underreview.														
Sr.No.	Voltage	Substation/ Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
1	220	KALWA	TEMGHAR - KALWA	24-Apr-24	07:00	04-May-24	18:00	C	Replacement of old conductor & h/w in b/w Loc. No. 8 to 10 (Critical hilly area)	MSETCL	MSETCL	Replacement of old conductor & h/w in b/w Loc. No. 8 to 10 (Critical hilly area)	MOCM		U
2	220	ONGC PANVEL	KANDALGAON - ONGC PANVEL	27-Apr-24	08:00	05-May-24	18:00	C	For stringing of 3 nos conductor stringing over railway line on laatic tower with cross arm erection (ND+6) for work of MRVCL at Chikhale site.	MSETCL	MSETCL	Outage Proposed by EHV Project Division Kalwa.	MOCM		U
3	400	PADGHE	400/220/33 KV 600 MVA ICT - 4 @ PADGHE	01-May-24	00:00	01-May-24	23:59	D	1) Oil filtration of B ph unit due to increase in key gases and low BDV 2) Diagnostic Testing work 3) Replacement of faulty WTI/OTI 4) replacement of diif relay 5)MTAMC work 6) wiring work in CP/RP for remote operation from CR 7) oil leakage attending work from Yph Radiator along with oil draining and filtration	MSETCL	MSETCL	1) Outage work will be done subject to availability of agencies man power	MOCM	Subject to real time loading condition	A
4	110	KHOPOLI	KHOPOLI - DAVDI	02-May-24	08:00	06-May-24	18:00	C	Tower erection at Location no 24 and Conductor Shifting and stringing. Dismantling of Existing tower.	TATA	TATA	No generation restriction in N-1	MOCM	All will be in service.All unit on bar.	A
5	220	URAN	URAN - ULWE GIS CKT - 1	02-May-24	10:00	03-May-24	18:00	D	Replacement of existing jumper nut bolt from Loc. No. 1 to 54	MSETCL	MSETCL	..	MOCM	After revival of Ulve Kharghar line	U
6	220	KHARGHAR	KHARGHAR - NET MAGIC GIS	03-May-24	16:00	03-May-24	23:00	D	For Routine Maintenance & Testing Work	MSETCL	MSETCL	For Routine Maintenance & Testing Work	MOCM		A
7	220	TEMGHAR	PADGHE - TEMGHAR - 1	03-May-24	00:01	04-May-24	23:00	C	1) 220 kV Padghe �Temghar line 1 CB and Line isolator replacement and wave trap erection work under bay strengthening scheme	MSETCL	MSETCL	Work of strengthing of bays CE/EHV/PC O&M/Zone/VSH/Tech/3370 Dt. 29.12.2022) Bay under outage as follows: 220KV Padgha-Temghar Line 1	MOCM	After election 20 May 24	D
8	220	MAHAPE	MAHAPE - RELIANCE GIS	03-May-24	07:00	03-May-24	12:00	D	Replacement of 29D isolator Operating box	MSETCL	MSETCL	1)220kV Mahape-Tfipl line will remain available for Mahape substation during outage period. 3)220kV Siemens-Reliance line will be available for Reliance substation during outage period.	MOCM		A
9	220	WADA	PADGHE - WADA	03-May-24	09:00	03-May-24	18:00	D	Insulator replacement Work identified in PID.	MSETCL	MSETCL	-	MOCM		A
10	220	KAMBA	KAMBA - KHARBAO TSS	03-May-24	10:00	03-May-24	18:00	D	For diagnostic testing work	MSETCL	MSETCL	-	MOCM		D
11	220	NERUL	KHARGHAR - NERUL	04-May-24	23:00	05-May-24	05:00	D	For the installation of saver assembly sets at TL no. 678 & 679 (Total 6 out of 6 sets are to be installed)	MSETCL	MSETCL	1. Work will be carried out on both lines by M/s. Ramelex Pvt. Ltd. (400 kV Kharghar-Vikhroli 1 & 2 line crossing from below 220 kV M/c corridor) 2. Simultaneous outage is required on 220 kV Kharghar-Borivali-2 line .	MOCM	After restoration of Kharghar - soknak rcable	A
12	220	BORIVALI	KHARGHAR - BORIVALI CKT - 2	04-May-24	23:00	05-May-24	05:00	D	For the installation of saver assembly sets at TL no. 678 & 679 (Total 6 sets out of 66 sets are to be installed)	MSETCL	MSETCL	1. Work will be carried out on both lines by M/s. Ramelex Pvt. Ltd. (400 kV Kharghar-Vikhroli 1 & 2 line crossing from below 220 kV M/c corridor) 2. Simultaneous outage is required on 220 kV Kharghar-Nerul line .	MOCM	After restoration of Kharghar - soknak rcable	A

Maharashtra State Load Despatch Centre														
Monthly Outages from 01/May/2024 To 31/May/2024														
Note	1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system coditions.													
	2) Outages may be deferred due to outage approved by WRLDC at 400 level in MSETCL/Powergrid Network on D-1 basis													
	3) A-Approved, P-Pending, D-Deferred. U-Underreview.													
13	220	NERUL	MAIN BUS SECTION - 2 @ NERUL	04-May-24	04:00	04-May-24	11:00	D	Y ph 220KV main bus conductor replacement work will be carried out. and O/H of 220KV Bus Iso & Bus section Iso. Bays fall in section II are 220KV TF II,kharghar line,TF IV,220KV TSS Line 1. 220/33-22KV TF 2 will be kept OFF and load diverted on other TF - 220KV Kharghar line will be under outage for Diagnostic and testing work. - 220/33-22KV TF 4 will be taken on TBC. - 220KV TSS I load will be shifted on 220KV TSS II.	MSETCL	MSETCL	-	MOCM	D
14	220	SONKAR	SONKHAR - TROMBAY	04-May-24	08:00	04-May-24	14:00	D	For safety purpose for Gantry painting work as CCs are on the Stub Bus gantry & WTs are above main Bus gantry & RM work	MSETCL	MSETCL	All other lines & ICTs will be in service	MOCM	D
15	220	KHARGHAR	KHARGHAR - KHANDESHWAR CKT - 1	04-May-24	08:30	04-May-24	18:00	D	For Routine Maintenance & Testing Work	MSETCL	MSETCL	For Routine Maintenance & Testing Work	MOCM	A
16	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7	04-May-24	23:00	05-May-24	05:00	D	For opening loops at loc. 10 Trombay end for keeping line in service between KVTk Vikhroli & Carnac ends and taking section out from Trombay end to loc. 10	TATA	TATA	Line will kept isolate from Trombay and in service between KVTL Vikhroli and Carnac	MOCM	A
17	220	TROMBAY (TATA)	BUS SECTION-5 @ TROMBAY (TATA)	04-May-24	23:00	05-May-24	11:00	C	220KV Tata Trombay Carnac 5 will remain out from 0600 hrs to 1700 hrs on 5th may, Trombay vikhroli 1/ Carnac 7 will remain in service between Trombay and Carnac and open isolated at trombay,Trombay Dharavi-6 will remain charge from Dharavi & Trombay Antop Hill-2 will kept openat both end.ST-7 not available . Station supply will be feed through ST-5. Transfer Breaker-2 will not be available. GT 7A and ST7B breaker will kept open.	TATA	TATA	E.C. 2 hours	MOCM	A
18	220	TROMBAY (TATA)	TROMBAY CARNAC - 5	04-May-24	23:00	05-May-24	17:00	D	Work in vicinity	TATA	TATA	Trombay Carnac 6 and 7 will remain in service	MOCM	A
19	220	MULUND	KALWA - MULUND 1	05-May-24	12:00	05-May-24	20:00	D	1. CT Tandelta and CT IR Test 2.CB CRM,Timing and IR test 2. bay Maintenance work.	MSETCL	MSETCL	-	MOCM	A
20	220	BORIVALI	KHARGHAR - BORIVALI CKT - 2	05-May-24	20:00	06-May-24	05:00	C	For the installation of saver assembly sets at TL no. 27/3 & 28 (Total 6 sets out of 66 sets are to be installed)	MSETCL	MSETCL	Simultaneously outage is required on 220 kv Mahape-Reliance line for saver assembly work & due to M/C configuration. Work will be carried out at Mahape-Shil Phata road flyover crossing.	MOCM	A

Maharashtra State Load Despatch Centre															
Monthly Outages from 01/May/2024 To 31/May/2024															
Note	1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system coditions.														
	2) Outages may be deferred due to outage approved by WRLDC at 400 level in MSETCL/Powergrid Network on D-1 basis														
	3) A-Approved, P-Pending, D-Deferred, U-Underreview.														
21	220	MAHAPE	MAHAPE - RELIANCE GIS	05-May-24	20:00	06-May-24	05:00	C	For the installation of saver assembly sets at TL no. 27/3 & 28 (Total 6 sets out of 6 sets are to be installed)	MSETCL	MSETCL	Simultaneously outage is required on 220 kV Kharghar-Borivali line for saver assembly work & due to M/C configuration.	MOCM		A
22	400	KALWA	400/220 KV 500MVA ICT - 4 @ KALWA	05-May-24	06:00	05-May-24	10:00	D	LV isolator (B) maintenance work	MSETCL	MSETCL	ICT will be in service through TBC	MOCM		A
23	220	SALSETTE	KALWA SALSETTE - 4	05-May-24	06:00	05-May-24	16:00	D	Providing bird diverter in span 24-25-26	TATA	TATA	220KV Kalwa Salsette 5 to be taken in service with interconnector close at Kalwa	MOCM		A
24	220	DHARAVI	220 / 110 / 33kV 250MVA ICT 8 @ DHARAVI	05-May-24	07:00	05-May-24	16:00	D	R/M, PM checks, device trials, LT cable box inspection	TATA	TATA	E.C. 20 mins. 33KV load will be fed by ICT 7,9, 10 ,DT11 and DT 12	MOCM		A
25	220	CARNAC	TROMBAY CARNAC - 5	05-May-24	07:00	05-May-24	16:00	D	Attending Sfg gas leakage & Protection testing & Trials	TATA	TATA	220KV Trombay Carnac 6 and TV1/Carnac 7 will feed the load	MOCM		D
26	220	KAMBA	KAMBA - VASAI	05-May-24	09:00	05-May-24	18:00	D	1) Diagnostic Testing and Pre-monsoon Maintenance Work. 2) Insulator replacement Work identified in PID.	MSETCL	MSETCL	1) 220/100-22 kV Vasai S/S 2) EHV Lines (M) S/Dn., Boisar	MOCM		A
27	110	KHOPOLI	ZONE 2 (BUS SECTION 2&3) @ KHOPOLI	05-May-24	11:00	05-May-24	18:00	D	R/M of Main bus side GODs	TATA	TATA	1100 to 1400 hrs Khopoli Bhokarpada Khopoli Bhivpuri 1 andBhira Khopoli 2 will remain charge from remote end after 1400 hrs Khopoli Bhokarpada will controlled by Transfer breaker. Unit 8,9 N.A.	MOCM	Subject to Kopoli-davdi line	U
28	220	TROMBAY (TATA)	TROMBAY CARNAC - 5	06-May-24	23:00	07-May-24	06:00	D	Work in vicinity	TATA	TATA	T220KV Trombay Carnac 6 and Carnac Backbay in service	MOCM		A
29	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7	06-May-24	23:00	07-May-24	06:00	D	For closing loops at loc. 10 Trombay end for keeping line in service between KVTK Vikhroli & Carnac ends and taking section out from Trombay end to loc. 10	TATA	TATA		MOCM		A
30	220	KALWA	NTT - KALWA	06-May-24	06:00	12-May-24	18:00	C	For making LILO at 220 KV GIS Gigaplex S/St also during this outage, removing of jumper and making jumper at 220 KV NTT S/Stn.	MSETCL	MSETCL	For making LILO at 220 KV GIS Gigaplex S/St also during this outage, removing of jumper and making jumper at 220 KV NTT S/Stn.	MOCM	FTC procdure will be followed before 10days	U
31	220	JNPT	JNPT - JNPT SEZ	07-May-24	10:00	07-May-24	18:00	D	Routine Maintenance Work	MSETCL	MSETCL	..	MOCM		A
32	110	KHOPOLI	KHOPOLI - BHOKARPADA	08-May-24	05:00	08-May-24	09:00	D	Repairing of C Phase damaged conductor in span 278-279 (Compression of Repair sleeve)	TATA	TATA	110KV Karanjade Bhokarpada line will remain in service.	MOCM		A
33	220	TOPWORTH	TOPWORTH - KHANDESHWAR	08-May-24	08:00	15-May-24	18:00	C	For erection of 1 no lattic tower ND+6 for hegiht raising work of MRVCL and 03 nos conductor stringing over railway line at Chikhale site.	MSETCL	MSETCL	Outage proposed by EHV Project Dn. Kalwa	MOCM		U
34	220	URAN	URAN - ULWE GIS CKT - 1	09-May-24	16:00	10-May-24	20:00	D	Replacement of existing jumper nut bolt from Loc. No. 1 to 54	MSETCL	MSETCL	..	MOCM	After revival of Ulve Kharghar line	U
35	220	KALWA	KALWA - TFIPL	09-May-24	22:00	10-May-24	06:00	C	For the installation of saver assembly sets at TL no. 27/3, 28, 43, 45, 46, 47 & 48 (Total 24 sets out of 24 sets are to be installed)	MSETCL	MSETCL	Work will be carried out by M/s Ramelex Pvt. Ltd. at Mahape-Shil Phata road flyover crossing, Airoli-Katai naka road & MIDC road crossing & Slum crossing at Rabale.Simultaneously outage is required on 220 kV CTRLS-Borivali line due to M/C configuration.	MOCM		U

Maharashtra State Load Despatch Centre															
Monthly Outages from 01/May/2024 To 31/May/2024															
Note	1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system coditions.														
	2) Outages may be deferred due to outage approved by WRLDC at 400 level in MSETCL/Powergrid Network on D-1 basis														
	3) A-Approved, P-Pending, D-Deferred. U-Underreview.														
36	220	BORIVALI	BORIVALI - CTRLS CKT	09-May-24	22:00	10-May-24	06:00	C	For the installation of saver assembly sets at TL no. 27/3, 28, 43, 45, 46, 47 & 48 (Total 24 sets out of 60 sets are to be installed)	MSETCL	MSETCL	Work will be carried out by M/s Ramelex Pvt. Ltd. at Mahape-Shil Phata road flyover crossing, Airoli-Katai naka road & MIDC road crossing & Slum crossing at Rabale. Simultaneously outage is required on 220 kV Kalwa-Tifpl & Pawane Tap line due to M/C configuration.	MOCM		U
37	220	SALSETTE	SALSETTE BORIVLI - 2	09-May-24	00:00	09-May-24	06:00	D	Testing of breaker	TATA	TATA	220KV Salsette Borivali 1, BO BO 4,5, Tata Bor AEML Bor will remain in service.	MOCM		A
38	110	AMBERNATH	TATA AMBERNATH MSETCL NERAL	09-May-24	06:00	09-May-24	11:00	D	Installation of Vibration dampers	TATA	TATA	Bhivpuri Neral will reamin in service	MOCM		A
39	220	KHARGHAR	KHARGHAR - KHANDESHWAR CKT - 2	09-May-24	08:30	09-May-24	18:00	D	For Routine Maintenance & Testing Work	MSETCL	MSETCL	For Routine Maintenance & Testing Work	MOCM		D
40	220	KALWA	KALWA SALSETTE - 4	10-May-24	05:00	10-May-24	09:00	D	Bay maintenance work & RM work	MSETCL	MSETCL	-	MOCM		A
41	220	TEMGHAR	BUS SECTION-4 @ TEMGHAR	10-May-24	06:00	10-May-24	20:00	D	1) 220kV Bus strengthening work (Replacement of Bus section 4 bus conductor 0.4 ACSR to 0.5 ACSR Moose) 2) 220kv Padgha Temghar line 2 Bus Isolator replacement 3) 220 kV Padgha-Temghar 2 & Kalwa line IED commissioning work. by M/s BNC Power project Ltd.by M/s BNC Power project Ltd.(ref.-Work of strengthing of bays CE/EHV/PC O&M/Zone/VSH/Tech/3370 Dt. 29.12.2022) Bay under outage as follows: 220KV Padgha-Temghar-2, 220 KV Temghar -Kalwa lines & 220/22kv 50 MVA T/F No- 4 & 5 (TF no 4 &5 load shall be shifted to Tf no. 2 & 3 Resp.)	MSETCL	MSETCL	-	MOCM		D
42	220	KALWA	TEMGHAR - KALWA	10-May-24	08:00	10-May-24	16:00	D	Diagnosting testing & RM work	MSETCL	MSETCL	-	MOCM		A
43	220	BHAVEGHAR	BHAVEGHAR - ROMA	10-May-24	09:00	10-May-24	18:00	D	Insulator replacement Work identified in PID	MSETCL	MSETCL	-	MOCM		D
44	220	PADGHE	PADGHE - KAMBA 2	10-May-24	09:30	10-May-24	19:30	D	1. Retrofitting of Dist. Protection relay 2. Diagnostic Testing work 3. Bay maintenance work 4. Replacement of Y & B Phase	MSETCL	MSETCL	1. Retrofitting of Dist. Protection relay 2. Diagnostic Testing work 3. Bay maintenance work 4. Replacement of Y & B Phase	MOCM		A
45	220	KAMBA	PADGHE - KAMBA 2	10-May-24	10:00	10-May-24	18:00	D	For attending C.B. mechanism problem	MSETCL	MSETCL	-	MOCM		A
46	220	KHARGHAR	KHARGHAR - SONKHAR	11-May-24	23:00	12-May-24	05:00	D	For the installation of saver assembly sets at TL no. 678 & 679 (Total 6 sets out of 6 sets are to be installed)	MSETCL	MSETCL	Work will be carried out on both lines by M/s. Ramelex Pvt. Ltd. (400 kV Kharghar-Vikhroli 1 & 2 line crossing from below 220 kV M/c corridor). Simultaneously outage is required on 220 kV Kharghar-Netmagic line for saver assembly work & due to M/C configuration.	MOCM		A

Maharashtra State Load Despatch Centre															
Monthly Outages from 01/May/2024 To 31/May/2024															
Note	1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system condotions.														
	2) Outages may be deferred due to outage approved by WRLDC at 400 level in MSETCL/Powergrid Network on D-1 basis														
	3) A-Approved, P-Pending, D-Deferred. U-Underreview.														
47	220	KHARGHAR	KHARGHAR - NET MAGIC GIS	11-May-24	23:00	12-May-24	05:00	D	For the installation of saver assembly sets at TL no. 678 & 679 (Total 6 sets out of 6 sets are to be installed)	MSETCL	MSETCL	Work will be carried out on both lines by M/s. Ramelex Pvt. Ltd. (400 kV Kharghar-Vikhroli 1 & 2 line crossing from below 220 kV M/c corridor). Simultaneously outage is required on 220 kV Kharghar-Sonkhar line for saver assembly work & due to M/C configuration.	MOCM		A
48	220	TROMBAY (TATA)	TROMBAY - DHARAVI 9	11-May-24	06:00	11-May-24	13:00	D	Attending Hot spot at loc 23A 'C' phase	TATA	TATA	220KV Trombay Dharavi 5,6 ,Waghivali Dharavi 7 Antop hill lines will remain in service and Bhira generation will be kept as line loading.	MOCM		A
49	220	KHARGHAR	KHARGHAR - BORIVALI CKT - 2	11-May-24	08:00	11-May-24	15:00	D	For safety purpose only while removing of jumper and making LILO at 220 KV Pawane GIS S/stn on 220 KV Kalwa-Tiffle Line.	MSETCL	MSETCL	Outage is required for safety purpose.	MOCM		U
50	220	KALWA	KALWA - TFIPL	11-May-24	08:00	11-May-24	18:00	D	For removing of jumper and making LILO at 220 KV Pawane GIS S/stn	MSETCL	MSETCL	Simultaneously outage is required on 220kV Kharghar-Borivali-II Line	MOCM		U
51	220	TROMBAY (TATA)	BUS - 1 @ TROMBAY	11-May-24	23:00	12-May-24	12:00	C	ST-5 29A GOD MAINTENANCE, MB-1 CVT TESTING, TIE LINE-1 PROTECTION RELAY TESTING AND MAIN BUS -1 BUS BAR PROTECTION TESTING	TATA	TATA	220KV TIE 2 in service, ICT 6 will feed Trombay Load, Trombay Dharavi 5,6 and Waghivali Dharavi 7/Antop hill 1 will remain in service, GT 5 and 8 breaker N.A. ST7 will fed KIOSK	MOCM		U
52	220	BORIVALI	KHARGHAR - BORIVALI CKT - 2	12-May-24	22:00	13-May-24	06:00	C	For the installation of saver assembly sets at TL no. 43, 45, 46, 47 & 48 (Total 18 sets out of 66 sets are to be installed)	MSETCL	MSETCL	Work will be carried out by M/s Ramelex Pvt. Ltd. at Airoli-Katai naka road & MIDC road crossing & Slum crossing at Rabale. Simultaneously outage is required on 220 kV Kalwa-Siemens line due to M/C configuration.	MOCM		A
53	220	KALWA	KALWA - SIEMENS	12-May-24	22:00	13-May-24	06:00	C	For the installation of saver assembly sets at TL no. 43, 45, 46, 47 & 48 (Total 18 sets out of 18 sets are to be installed)	MSETCL	MSETCL	Work will be carried out by M/s Ramelex Pvt. Ltd. at Airoli-Katai naka road & MIDC road crossing & Slum crossing at Rabale. Simultaneously outage is required on 220 kV Kharghar-Borivali line due to M/C configuration.	MOCM		A
54	100	KALWA	STD ALKALI TAP ON KALWA VASHI 2	12-May-24	08:00	12-May-24	17:00	D	Diagnosting testing & RM work	MSETCL	MSETCL	-	MOCM		A
55	220	BACKBAY	220 / 110 / 33kV 250MVA AT 2 @ BACKBAY	12-May-24	09:00	12-May-24	17:00	D	R/M	TATA	TATA	All 33KV load will be fed by AT1	MOCM		A
56	220	KALWA	KALWA - SIEMENS	12-May-24	09:00	12-May-24	18:00	D	CT replacement work due to aging & bus Isolator maintenance wrk & RM work	MSETCL	MSETCL	-	MOCM		A
57	220	VASAI-II	PADGHE - NALASOPARA - VASAI (T)	12-May-24	09:00	12-May-24	18:00	D	1) Diagnostic Testing and Pre-monsoon Maintenance Work. 2) Insulator replacement Work identified in PID.	MSETCL	MSETCL	1) 220/100-22 kV Vasai S/S 2) EHV Lines (M) S/Dn., Boisar	MOCM		A
58	110	KHOPOLI	ZONE 1 (BUS SECTION 1& 2) @ KHOPOLI	12-May-24	11:00	12-May-24	18:00	D	R/M & testing of main bus GODs	TATA	TATA	110kV Khopoli Bhivpuri-2 line will remain out between 11:00 to 14:00 Hrs (Bus Sec-II will be cleared at 10:00 Hrs) Between 11:00 to 114:00 Hrs Khopoli Karanjade & Khopoli Davdi line will remain charge from remote end.	MOCM		U
59	220	AEML SAKI	220kV AEML Saki-TPC Saki-1	13-May-24	09:00	31-May-24	23:00	C	Cable Re-routing activity for BMC 's Bridge Construction work @Marwah from	AEML	AEML		MOCM	ELECTION ON 20 MAY	U

Maharashtra State Load Despatch Centre															
Monthly Outages from 01/May/2024 To 31/May/2024															
Note	1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system condotions.														
	2) Outages may be deferred due to outage approved by WRLDC at 400 level in MSETCL/Powergrid Network on D-1 basis														
	3) A-Approved, P-Pending, D-Deferred. U-Underreview.														
60	220	KALWA	KALWA - BORIVALI	13-May-24	23:00	14-May-24	06:00	C	For the installation of saver assembly sets at TL no. 4, 7, 20, 21, 22, 23, 25 &26 (Total 27 sets out of 33 sets are to be installed)	MSETCL	MSETCL	Work will be carried out by M/s Ramelex Pvt. Ltd. at Airoli creek crossing, Fortis Hospital Road Crossing, LBS road crossing & slum crossing at Sonapur. Simultaneously outage is required on 220 kV CTRLS-Borivali line due to M/C configuration.	MOCM		A
61	220	CTRLS	BORIVALI - CTRLS CKT	13-May-24	23:00	14-May-24	06:00	C	For the installation of saver assembly sets at TL no. 4, 7, 20, 21, 22, 23, 25 &26 (Total 30 sets out of 60 sets are to be installed)	MSETCL	MSETCL	Work will be carried out by M/s Ramelex Pvt. Ltd. at Airoli creek crossing, Fortis Hospital Road Crossing, LBS road crossing & slum crossing at Sonapur. Simultaneously outage is required on 220 kV Kalwa-Borivali line due to M/C configuration.	MOCM		A
62	110	AMBERNATH	AMBERNATH - KALYAN CKT - 1	13-May-24	07:00	13-May-24	17:00	D	Insualtor replacement	TATA	TATA	Ambernath Kalyan 1, 110KV KKS 1,2 and Kalwa Kalyan wil remain in service	MOCM		A
63	220	BORIVALI	GIS BHANDUP - BORIVALI	13-May-24	07:00	15-May-24	19:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Due to M/C configuration, simultaneous outage is required on: 1. 220 KV Kharghar Borivali -II 2. 220 KV Borival- Bhandup	MOCM		U
64	220	BORIVALI	KHARGHAR - BORIVALI CKT - 2	13-May-24	07:00	15-May-24	19:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Due to M/C configuration, simultaneous outage is required on: 1. 220 KV Kharghar Borivali -II 2. 220 KV Borival- Bhandup	MOCM		U
65	220	MAHAPE	PTR-3 @ MAHAPE	13-May-24	15:00	15-May-24	14:00	D	Pole overhauling work of Areva Make Circuit Breaker of 50MVA 220/22kV PTR-3 bay.	MSETCL	MSETCL	PTR-3 will be in service via 220kV TBC for said period for management of load.	MOCM		A
66	220	APTA	URAN - APTA 3	14-May-24	10:00	14-May-24	18:00	D	Shifting on TBC for CB Overhauling work	MSETCL	MSETCL	Line will be in service through TBC	MOCM	LINE WILL BE IN SERVICE	A
67	220	TOPWORTH	TOPWORTH - KHANDESHWAR	14-May-24	10:00	14-May-24	18:00	D	"Routine Lines Maintenance Work Diagnostic Testing of metering CT and bus isolator maintenance work at Topworth S/s"	MSETCL	MSETCL	..	MOCM		A
68	110	CHEMBUR	WAGHIVALI - CHEMBUR	15-May-24	06:00	15-May-24	10:30	D	Insulator & Guard wire replacement from loc 54 - 58	TATA	TATA	110KV Trombay Chembur 1,2 and 3 will remain in service	MOCM		A
69	220	APTA	APTA - BOMBAY DYEING	16-May-24	10:00	16-May-24	18:00	D	Routine Maintenance Work	MSETCL	MSETCL	..	MOCM		D
70	220	BOISAR-II	BORIVALI - BOISAR II LINE	17-May-24	06:00	20-May-24	06:00	C	Line Bay shifting at 220kV Boisar-II S/S (from Bay No. 14 to Bay No. 13) under the scheme of "Providing permanent second source from 400kV PGCIL (Boisar) S/S to 220kV Nalasopara S/S. Note: Outages scheduled on 220kV PGCIL-Boisar Lines 1 & 3 on dated 18.05.2024 & 19.05.2024 are correlated to this work.	MSETCL	MSETCL	-	MOCM	IN VIEW OF ELECTION	D
71	110	BHOKARPADA	KARANJADE - BHOKARPADA	17-May-24	07:00	17-May-24	17:00	D	R/M of Line GOD.	TATA	TATA	Khopoli Karanjade line will remain in service.	MOCM		U

Maharashtra State Load Despatch Centre															
Monthly Outages from 01/May/2024 To 31/May/2024															
Note	1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system coditions.														
	2) Outages may be deferred due to outage approved by WRLDC at 400 level in MSETCL/Powergrid Network on D-1 basis														
	3) A-Approved, P-Pending, D-Deferred. U-Underreview.														
72	220	TEMGHAR	BUS SECTION-1 @ TEMGHAR	17-May-24	07:00	17-May-24	19:00	D	For replacement of existing Twin 0.4 ACSR Zebra Bus conductor with Twin 0.5 Moose conductor of 220 KV Bus section 2 under bay strengthening scheme (ref.-Work of strengthing of bays CE/EHV/PC O&M/Zone/VSH/Tech/3370 Dt. 29.12.2022) Bay under outage as follows 1)220KV Temghar -Padgha-1,(only for 15 min.(07:00 to 07:15 hrs) to change over PT protection from PT 1 to PT 2 bay) 2)220/22kv 80 MVA T/F No-2 ,(only for 15 min.(07:00 to 07:15 hrs) to change over PT protection from PT 1 to PT 2 bay) Bay in service without Busbar Protection (Due to PT 1 Bay out) 1) 220 KV Temghar-colorchem line (Radial) 2) 220/22kv 50 MVA T/F No-1 3) 220/22kv 50 MVA T/F No-3	MSETCL	MSETCL	Outage required on 220kv Bus Section No 2. The element not updated in OMS therefore 220kv Bus Section No 1 is selected for uploading.	MOCM		D
73	220	BORIVALI	GIS BHANDUP - BORIVALI	18-May-24	00:00	19-May-24	07:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Due to M/C configuration, simultaneous outage is required on: 1. 220 KV Kharghar Borivali -II 2. 220 KV Borival- Bhandup	MOCM		U
74	220	BORIVALI	KHARGHAR - BORIVALI CKT - 2	18-May-24	00:00	19-May-24	07:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Due to M/C configuration, simultaneous outage is required on: 1. 220 KV Kharghar Borivali -II 2. 220 KV Borival- Bhandup	MOCM		U
75	220	SONKAR	KHARGHAR - SONKHAR	18-May-24	07:00	18-May-24	12:00	D	Premonsoon maintainance	MSETCL	MSETCL	-	MOCM		D
76	220	KHARGHAR	KHARGHAR - SONKHAR	18-May-24	08:30	18-May-24	18:00	D	For Routine Maintenance & Testing Work	MSETCL	MSETCL	For Routine Maintenance & Testing Work	MOCM		D
77	220	DHARAVI	220 / 110 / 33kv 250MVA ICT 10 @ DHARAVI	19-May-24	07:00	19-May-24	16:00	D	R/M, PM checks, device trials, LT cable box inspection	TATA	TATA	110KV Load will be fed by ICT 7,8,9 and 33KV load will be fed by ICT 7,8,9, DT11, DT12	MOCM		D
78	220	BORIVALI	GIS BHANDUP - BORIVALI	19-May-24	07:00	19-May-24	17:00	D	For the installation of saver assembly sets at TL no. 22, 23, 25 & 26 (Total 15 sets out of 21 sets are to be installed)	MSETCL	MSETCL	Work will be carried out by M/s Ramelex Pvt. Ltd. at LBS road crossing & slum crossing at Sonapur. Simultaneously outage is required on 220 kV Kharghar-Boriv ali due to M/C configuration.	MOCM		U
79	220	MAHALAXMI GIS (T)	220/110/33kv 250 MVA ICT-5 @ MAHALAXMI GIS (T)	19-May-24	07:00	19-May-24	17:00	D	RM & testing	TATA	TATA	ICT 6 and Transformer 8 will remain in service	MOCM		D
80	220	KHARGHAR	KHARGHAR - BORIVALI CKT - 2	19-May-24	07:00	19-May-24	17:00	D	For the installation of saver assembly sets at TL no. 22, 23, 25 & 26 (Total 18 sets out of 66 sets are to be installed)	MSETCL	MSETCL	Work will be carried out by M/s Ramelex Pvt. Ltd. at LBS road crossing & slum crossing at Sonapur. Simultaneously outage is required on 220 kV Bhandup GIS-Borivali due to M/C configuration.	MOCM		D
81	110	BORIVLI (TATA)	KOLSHET - BMC - BORIVALI (T) - BORIVALI (M)	19-May-24	08:00	19-May-24	19:00	D	New CRP commissioning work	TATA	TATA	110KV load will be fed by ICT1,2,3, Bor malad 1,2, Sal BMC, Sal Kol lines will remain in service	MOCM	IN VIEW OF ELECTION	D

Maharashtra State Load Despatch Centre															
Monthly Outages from 01/May/2024 To 31/May/2024															
Note	1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system condotions.														
	2) Outages may be deferred due to outage approved by WRLDC at 400 level in MSETCL/Powergrid Network on D-1 basis														
	3) A-Approved, P-Pending, D-Deferred. U-Underreview.														
82	220	VASAI-II	220/100 KV 100 MVA ICT 1 @ VASAI-II	19-May-24	09:00	19-May-24	18:00	D	Diagnostic Testing and Pre-monsoon Maintenance Work.	MSETCL	MSETCL	-	MOCM		D
83	220	NALASOPARA	PALGHAR - NALASOPARA	19-May-24	09:00	19-May-24	18:00	D	Insulator replacement Work identified in PID.	MSETCL	MSETCL	-	MOCM	IN VIEW OF ELECTION	D
84	100	KALWA	KALWA - MUKAND 1	21-May-24	08:00	21-May-24	17:00	D	Attending of oil leakage & RM work	MSETCL	MSETCL	Outage required on 100 KV Kalwa-BDC. Since the element not available in OMS KALWA - MUKAND 1 selected.	MOCM		A
85	220	PANVEL TSS	PANVEL TSS - KHANDESHWAR	21-May-24	08:00	30-May-24	16:00	C	"1) For making LILO of 220KV Cable at upcoming 220/33KV Panvel Timber Market GIS 2) For the MRVCL height rising work. Only (MDN+12) Tower erection work and 3 nos conductor stringing over railway line at Panvel site. "	MSETCL	MSETCL	Outage Proposed by EHV Project Dn. Kalwa	MOCM		U
86	220	TOPWORTH	TOPWORTH - KHANDESHWAR	21-May-24	08:00	30-May-24	16:00	C	"1) For making LILO of 220KV Cable at upcoming 220/33KV Panvel Timber Market GIS 2) For the MRVCL height rising work. Only (MDN+12) Tower erection work and 3 nos conductor stringing over railway line at Panvel site. "	MSETCL	MSETCL	Outage Proposed by EHV Project Dn. Kalwa.	MOCM		U
87	220	APTA	URAN - APTA 4	21-May-24	10:00	21-May-24	18:00	D	Shifting on TBC for CB Overhauling work	MSETCL	MSETCL	Line will be in service through TBC	MOCM		A
88	220	BORIVALI	GIS BHANDUP - BORIVALI	21-May-24	23:00	23-May-24	07:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Due to M/C configuration simultaneous outage is required on 1. 220kv Kharghar Borivali -II 2. 220 KV Borival- Bhandup	MOCM		U
89	220	BORIVALI	KHARGHAR - BORIVALI CKT - 2	21-May-24	23:00	23-May-24	07:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Due to M/C configuration simultaneous outage is required on 1. 220kv Kharghar Borivali -II 2. 220 KV Borival- Bhandup	MOCM		U
90	110	KALYAN	AMBERNATH - KALYAN CKT - 2	22-May-24	07:00	22-May-24	17:00	D	Insualtor replacement	TATA	TATA	110KV Ambernath Kalyan 1 , KKS 1,2 and Kalwa Kalyan in service.	MOCM		A
91	220	URAN	URAN - SEZ JNPT	22-May-24	10:00	22-May-24	18:00	D	Routine Maintenance Work	MSETCL	MSETCL	..	MOCM		A
92	220	TEMGHAR	BUS SECTION - 3 @ TEMGHAR	24-May-24	00:01	25-May-24	19:00	C	1) 220kv Padgha Temghar line1 Bus Isolator replacement by M/s BNC Power project Ltd.(ref.-Work of strengthing of bays CE/EHV/PC O&M/Zone/VSH/Tech/3370 Dt. 29.12.2022) Bay under outage as follows: 220KV Temghar -Padgha-1, 220/22kv 80 MVA T/F No- 2 (TF no 2 load shall be shifted to Tf no. 1&4) Bay maintenance work & RM work	MSETCL	MSETCL	-	MOCM		D
93	220	KALWA	KALWA SALSETTE - 3	24-May-24	05:00	24-May-24	08:00	D		MSETCL	MSETCL	-	MOCM		A

Maharashtra State Load Despatch Centre															
Monthly Outages from 01/May/2024 To 31/May/2024															
Note	1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system coditions.														
	2) Outages may be deferred due to outage approved by WRLDC at 400 level in MSETCL/Powergrid Network on D-1 basis														
	3) A-Approved, P-Pending, D-Deferred, U-Underreview.														
94	220	BORIVALI	BORIVALI - BOISAR II LINE	24-May-24	07:00	24-May-24	17:00	D	For the installation of saver assembly sets at TL no. 181, 184, 238 & 239 (Total 24 sets out of 24 sets are to be installed)	MSETCL	MSETCL	Work will be carried out by M/s Ramelex Pvt. Ltd. at Waliv slum & Industrial area crossing & slum crossing at Kashimira. Simultaneously outage is required on 220 kV Ghodbunder-Boisar line due to M/C configuration.	MOCM		D
95	220	BOISAR-II	GHODBUNDER - MSETCL BOISAR	24-May-24	07:00	24-May-24	17:00	D	For the installation of saver assembly sets at TL no. 181, 184, 238 & 239 (Total 24 sets out of 24 sets are to be installed)	MSETCL	MSETCL	Work will be carried out by M/s Ramelex Pvt. Ltd. at Waliv slum & Industrial area crossing & slum crossing at Kashimira. Simultaneously outage is required on 220 kV Borivali-Boisar line due to M/C configuration.	MOCM		D
96	100	KALWA	KALWA - NOCIL 1	24-May-24	08:00	24-May-24	17:00	D	Diagnosting testing & RM work	MSETCL	MSETCL	Outage required on 100 kV Kalwa-Kalyan line. Since element not available in OMS, KALWA - NOCIL 1 selected	MOCM		A
97	220	PADGHE	TBC @ PADGHE	24-May-24	09:00	26-May-24	17:30	C	1. Removing R, Y, B Ph A Bus Jumper by Hotline 2. Dismantling & Erection of A Bus PT Isolator 3. Reconnecting of R, Y, B Ph A Bus Twin Jumper by Hotline method	MSETCL	MSETCL	TBC will be made available only for B Bus during this outage.	MOCM		A
98	220	KOLSHET	220/100 KV 200 MVA ICT 1 @ KOLSHET	24-May-24	10:00	24-May-24	12:00	D	Premonsoon Maint.work,Plastic paper wrapping work & RMW	MSETCL	MSETCL	-	MOCM		A
99	220	APTA	APTA - TALOJA	24-May-24	10:00	24-May-24	18:00	D	Routine Maintenance Work	MSETCL	MSETCL	..	MOCM		A
100	220	KOLSHET	220/100 KV 200 MVA ICT 2 @ KOLSHET	24-May-24	14:00	24-May-24	16:00	D	Premonsoon Maint.work,Plastic paper wrapping work & RMW	MSETCL	MSETCL	-	MOCM		A
101	220	SONKAR	SONKHAR - TROMBAY	25-May-24	17:00	25-May-24	20:00	D	Premonsoon maintainance	MSETCL	MSETCL	-	MOCM		A
102	220	BORIVALI	KHARGHAR - BORIVALI CKT - 2	25-May-24	22:00	26-May-24	06:00	C	For the installation of saver assembly sets at TL no. 4 & 7 (Total 6 sets out of 66 sets are to be installed).	MSETCL	MSETCL	Work will be carried out by M/s Ramelex Pvt. Ltd. at Airol creek crossing. Simultaneously outage is required on 220 kV Kalwa-Mulund 1 line due to M/C configuration.	MOCM		A
103	220	KALWA	KALWA - MULUND 1	25-May-24	22:00	26-May-24	06:00	C	For the installation of saver assembly sets at TL no. 4 & 7 (Total 6 sets out of 6 sets are to be installed)	MSETCL	MSETCL	Work will be carried out by M/s Ramelex Pvt. Ltd. at Airol creek crossing. Simultaneously outage is required on 220 kV Kharghar-Borivali-2 due to M/C configuration.	MOCM		A
104	220	TROMBAY (TATA)	BUS SECTION - 4 @ TROMBAY (TATA)	25-May-24	00:00	25-May-24	04:00	D	RELAY TESTING	TATA	TATA	220KV bus 2 and 6 will operated sectionalized. and Trombay Unit 7 will remain in service.	MOCM		A
105	400	KALWA	400/220 KV 500MVA ICT - 4 @ KALWA	25-May-24	05:00	25-May-24	08:00	D	premonsoon maintenance work	MSETCL	MSETCL	-	MOCM	After revival of Bus section 4	A
106	220	BOISAR-II	BORIVALI - BOISAR II LINE	25-May-24	09:00	25-May-24	18:00	D	Damaged Conductor at Loc No. 158-159 B-Ph.	MSETCL	MSETCL	-	MOCM		D
107	220	BOISAR-II	GHODBUNDER - MSETCL BOISAR	25-May-24	09:00	25-May-24	18:00	D	Damaged Conductor at Loc No. 80-81 & 88-89 B-Ph & Insulator Disc broken at Loc No. 142 B-Ph	MSETCL	MSETCL	-	MOCM		D
108	220	CHEMBUR	220 kV Bus Coupler@CHEMBUR	26-May-24	09:00	26-May-24	18:00	D	Charging of 220V Chembur-BKC-1 & 220kV Chembur-BKC-2 Bays from Chembur	AEML	AEML		MOCM		A
109	220	KHARGHAR	KHARGHAR - BORIVALI CKT - 2	26-May-24	22:00	27-May-24	06:00	C	For the installation of saver assembly sets at TL no. 20 & 21 (Total 6 sets out of 66 sets are to be installed)	MSETCL	MSETCL	Work will be carried out by M/s Ramelex Pvt. Ltd. at Fortis Hospital, Mulund Road Crossing. Simultaneously outage is required on 220 kV Mulund-Bhandup GIS line due to M/C configuration.	MOCM		A

Maharashtra State Load Despatch Centre															
Monthly Outages from 01/May/2024 To 31/May/2024															
Note	1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system coditions.														
	2) Outages may be deferred due to outage approved by WRLDC at 400 level in MSETCL/Powergrid Network on D-1 basis														
	3) A-Approved, P-Pending, D-Deferred. U-Underreview.														
110	220	MULUND	MULUND - GIS BHANDUP	26-May-24	22:00	27-May-24	06:00	C	For the installation of saver assembly sets at TL no. 20 & 21 (Total 6 sets out of 6 sets are to be installed)	MSETCL	MSETCL	Work will be carried out by M/s Ramelex Pvt. Ltd. at Fortis Hospital, Mulund Road Crossing. Simultaneously outage is required on 220 kV Kharghar-Borivali line due to M/C configuration.	MOCM		A
111	400	KALWA	400/220/20 KV 500MVA ICT - 1 @ KALWA	26-May-24	05:00	26-May-24	08:00	D	premonsoon maintenance work	MSETCL	MSETCL	-	MOCM		A
112	400	KALWA	400/220 KV 3X200 MVA ICT - 2 @ KALWA	26-May-24	05:00	26-May-24	08:00	D	Premonsoon maintenance work	MSETCL	MSETCL	-	MOCM		A
113	110	BHIVPURI	ZONE 2 (BUS SECTION 3+4+5+6) @ BHIVPURI	26-May-24	06:00	26-May-24	17:00	D	Main Bus GOD R/M , LA & PT Testing	TATA	TATA	Bhivpuri Generation will be restrcted to 24 MW (Unit -9 & 10 not available) Bhivpuri Neral line will be taken out for 2 Hrs ,06:00 to 08:00 Hrs ,then line will be taken on Transfer Breaker. 110kV Khopoli Bhivpuri -1 will remain charge from remote end..	MOCM		A
114	220	BACKBAY	220 / 110 / 33kV 250MVA AT 1 @ BACKBAY	26-May-24	07:00	26-May-24	16:00	D	R/M Testing & Protection testing &	TATA	TATA	33KV load will be fed by AT 2	MOCM		A
115	220	SAKI (TATA)	220 / 110 / 22kV 250MVA ICT 1 @ SAKI	26-May-24	07:00	26-May-24	16:00	D	RM, ICT testing and protection testing	TATA	TATA	ICT 2 and Saki 3 and 4 line will remain in service for feeding 110KV load	MOCM		A
116	220	MAHALAXMI GIS (T)	220/110/33kV 250 MVA ICT-4 @ MAHALAXMI GIS (T)	26-May-24	07:00	26-May-24	17:00	D	RM & testing	TATA	TATA	220KV ICT 5 and Transformer 8 will feed 33KV load.	MOCM		A
117	110	BORIVLI (TATA)	KOLSHET - BMC - BORIVALI (T) - BORIVALI (M)	26-May-24	07:00	26-May-24	19:00	D	New CRP commissioning work	TATA	TATA	Salsette BMC and Salsette Kolshet will taken in service	MOCM		A
118	110	AMBERNATH	BUS SECTION BREAKER @ AMBERNATH	26-May-24	08:00	26-May-24	17:00	D	R/M and Testing	TATA	TATA	110KV bus will operated sectionalized	MOCM		A
119	220	VASAI-II	220/100 KV 100 MVA ICT 2 @ VASAI II	26-May-24	09:00	26-May-24	18:00	D	Diagnostic Testing and Pre-monsoon Maintenance Work.	MSETCL	MSETCL	-	MOCM		A
120	220	BOISAR-II	BORIVALI - BOISAR II LINE	26-May-24	09:00	26-May-24	18:00	D	Damaged Conductor at Loc No. 158-159 B-Ph.	MSETCL	MSETCL	-	MOCM		D
121	220	BOISAR-II	GHODBUNDER - MSETCL BOISAR	26-May-24	09:00	26-May-24	18:00	D	Damaged Conductor at Loc No. 80-81 & 88-89 B-Ph & Insulator Disc broken at Loc No. 142 B-Ph	MSETCL	MSETCL	-	MOCM		D
122	220	PADGHE	PADGHE - NALASOPARA	26-May-24	09:30	26-May-24	19:00	D	1. Retrofitting of Dist. Protection/Backup relay 2. Attending hotspot	MSETCL	MSETCL	1. Retrofitting of Dist. Protection/Backup relay 2. Attending hotspot	MOCM		A
123	220	URAN	BUS COUPLER @ URAN	26-May-24	10:00	26-May-24	18:00	D	Diagnostic testing CT Tan Delta and Bay maintenance work.	MSETCL	MSETCL	..	MOCM		A
124	220	ONGC PANVEL	KANDALGAON - ONGC PANVEL	26-May-24	10:00	26-May-24	18:00	D	Routine Maintenance Work	MSETCL	MSETCL	..	MOCM		A
125	220	ONGC PANVEL	KANDALGAON - ONGC PANVEL	27-May-24	08:00	05-Jun-24	18:00	C	For stringing of 3 nos conductor stringing over railway line on lattice tower with cross arm erection (ND+6) for work of MRVCL at Chikhale site.	MSETCL	MSETCL	Outage Proposed by EHV Project Dn. Kalwa	MOCM		A
126	400	KALWA	400/220/20 KV 500MVA ICT - 3 @ KALWA	28-May-24	05:00	28-May-24	08:00	D	premonsoon maintenance work	MSETCL	MSETCL	-	MOCM		A
127	220	URAN	URAN - ONGC URAN	28-May-24	10:00	28-May-24	18:00	D	Routine Maintenance Work	MSETCL	MSETCL	..	MOCM		A
128	220	TROMBAY (MSETCL)	220/100 KV 200 MVA ICT 3 @ TROMBAY	30-May-24	08:00	30-May-24	13:00	D	For 1) Premonsoon maintenance work & 2) RM work.	MSETCL	MSETCL	All lines & 220/100KV 200MVA ICT-2 will be in service	MOCM		A