

Maharashtra State Load Despatch Centre															
Monthly Outages(MOCM) from 01/Aug/2023 To 31/Aug/2023															
Note:-	1	Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system conditons.													
	2	Outages may be deferred due to outage approved by WRLDC at 400 KV level in MSETCL/Powergrid Network on D-1 basis													
	3	MOCM Status Indicates :-A-Approved, P-Pending, D-Deferred, U-Underreview.													
MOCMSr.N o.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type of outage	MOCM Remark	MOCM STATUS
1	400 KV	PADGHE	MAIN BAY OF 400KV-PADGHE HVDC-PADGHE-1 AND PADGHE - 400KV - BUS 1 @PADGHE - 400KV at PADGHE - 400KV	28-Jul-23	08:00	13-Aug-23	22:00	Continuous	1.Replacement of old BHEL make Quad CB with new siemens Quad CB. 2.A & B Bus PG Isolator Maintenance work. 3.400KV HVDC-1 in service through	MSETCL	Padghe Circle		OCC	Subject to approval of WRLDC and readiness from field , EI approval required,	A
2	220 KV	URAN	URAN - KHARGHAR 2	01-Aug-23	08:00	10-Aug-23	16:00	Continuous	For making LILO of 220KV Cable at 220KV Ulwe GIS & Waghiwali	MSETCL	Parvel Circle	outage proposed by EHV Project division Kalwa	MOCM	All other lines at uran and kharghar to be in service,	A
3	220 KV	BOISAR-II	BORIVALI - BOISAR II LINE	01-Aug-23	08:00	01-Aug-23	18:00	Daily	For the replacement of old hardwares at various critical locations.	MSETCL	Kalwa Circle	Simultaneously, outage is required on 220KV Boisar-Ghodbandar Line for same work and both lines are on same M/C tower.	MOCM	All other lines at Borivali and boiser and Ghodbunder to be in service.	A
4	220 KV	BOISAR-II	GHODBUNDER - MSETCL BOISAR	01-Aug-23	08:00	01-Aug-23	18:00	Daily	For the replacement of old hardwares at various critical locations.	MSETCL	Kalwa Circle	Simultaneously, outage is required on 220KV Boisar-Borivali Line Line for same work and both lines are on same M/C tower.	MOCM	All other lines at Borivali and boiser and Ghodbunder to be in service.	A
5	220 KV	SALSETTE	KALWA SALSETTE - 3	02-Aug-23	09:00	02-Aug-23	17:00	Daily	Protection trials	TATA	TATA	220KV Kalwa Salsette 5 to be taken in service with interconnector in close condition	MOCM	220KV Kalwa salshete 5 to be taken in service	A
6	110 KV	BHIVPURI	BHIVPURI - AMBERNATH CKT - 1	02-Aug-23	10:00	02-Aug-23	14:00	Daily	Tree trimming	TATA	TATA	E.C. 15 Mins	MOCM	All other hydro connected lines to be in service	A
7	220 KV	BOISAR-II	BORIVALI - BOISAR II LINE	02-Aug-23	08:00	02-Aug-23	18:00	Daily	For the replacement of old hardwares at various critical locations.	MSETCL	Kalwa Circle	Simultaneously, outage is required on 220KV Boisar-Ghodbandar Line for same work and both lines are on same M/C tower.	MOCM	All other lines to Borivali and Godbunder to be in service.	A
8	220 KV	BOISAR-II	GHODBUNDER - MSETCL BOISAR	02-Aug-23	08:00	02-Aug-23	18:00	Daily	For the replacement of old hardwares at various critical locations.	MSETCL	Kalwa Circle	Simultaneously, outage is required on 220KV Boisar-Borivali Line Line for same work and both lines are on same M/C tower.	MOCM	All other lines to Borivali and Godbunder to be in service.	A
9	220 KV	TROMBAY (TATA)	TROMBAY - DHARAVI 9	03-Aug-23	09:00	03-Aug-23	19:00	Daily	Line CVT Testing & Hot spot attending	TATA	TATA	220KV Trombay Dharavi 5 & 6 lines will remain in service.	MOCM	All other lines at dharavi and trombay to be in service,	A
10	220 KV	BOISAR-II	BORIVALI - BOISAR II LINE	03-Aug-23	09:00	03-Aug-23	18:00	Daily	Replacement of old hardware at critical location.	MSETCL	Kalwa Circle	Simultaneously, outage is required on 220KV Boisar-Ghodbandar Line for same work and both lines are on same M/C tower.	MOCM	All other lines to Borivali and Godbunder to be in service.	A
11	220 KV	BOISAR-II	GHODBUNDER - MSETCL BOISAR	03-Aug-23	09:00	03-Aug-23	18:00	Daily	Replacement of old hardware at critical location.	MSETCL	Kalwa Circle	Simultaneously, outage is required on 220KV Boisar-Borivali Line Line for same work and both lines are on same M/C tower.	MOCM	All other lines to Borivali and Godbunder to be in service.	A
12	220 KV	AAREY	AAREY - AEML BORIVALI	04-Aug-23	06:00	22-Aug-23	22:00	Continuous	Shifting of 220KV AIS Bay No 9 to New GIS Bay No 18.	AEML	AEML	220KV Cable shall be kept under soak test from Aarey end from 21/08/2023 22:00 Hrs to 22/08/2023 22:00 Hrs.Line shall be loaded @ 22:01 Hrs of 22/08/2023.	MOCM	explore the possibility of reduction of outage period.	A
13	400 KV	PADGHE	400/220/33 KV 600 MVA ICT - 4 @ PADGHE	04-Aug-23	22:00	05-Aug-23	06:00	Daily	1) MTAMC work 2) Bay maint work 3) premonsoon maint work 4) WTI/OTI Replacement work. 5) R ph HV Bushing to Gantry jumper	MSETCL	Padghe Circle	Weather condition should be clear	MOCM	Load to be managed on other ICTs	A
14	220 KV	URAN	URAN - APTA 3	28-Aug-23	09:00	28-Aug-23	18:00	Daily	Routine line maintenance work.	MSETCL	Parvel Circle	..	MOCM	All other lines at apta and uran to be in service.	A
15	220 KV	KALWA	220/100 KV 200 MVA ICT 2 @ KALWA	04-Aug-23	10:00	04-Aug-23	16:00	Daily	Hot spot attending work by hot line.	MSETCL	Kalwa Circle	Hot spot attending work by hot line.	MOCM	Load to be managed on other ICTs	A

16	110 KV	AMBERNATH	TATA AMBERNATH MSETCL NERAL	04-Aug-23	09:00	04-Aug-23	14:00	Daily	Tree trimming	TATA	TATA	E.C. 15 mins	MOCM	All other hydro connected lines to be in service	A
17	500KV	PADGHE	HVDC 500KV CHANDRAPUR HVDC POLE 1	05-Aug-23	08:00	05-Aug-23	18:00	Daily	Replacement of connecting jumper of capacitor bank at Pole-1 base filter due to aging effect	MSETCL	Parvel Circle	power order 750MW	OCC	Subject to approval of WRDLC and readiness from field	A
18	220 KV	TROMBAY (TATA)	TROMBAY MSETCL TIE - 1	05-Aug-23	08:00	05-Aug-23	19:00	Daily	Protection testing at Tata end	TATA	TATA		MOCM	Deferred due to trombay kalwa and trombay mulund line outage	D
19		TROMBAY	TROMBAY MULUND	05-Aug-23	12:00	05-Aug-23	19:00	Daily	KVPL work , safety purpose for stringing of 400KV kharghar vikroli line DC	MSETCL	Kalwa Circle		MOCM	All other lines at trombay T to be in service, trombay thermal generation to be regulated	A
20		TROMBAY	TROMBAY KALWA	05-Aug-23	12:00	05-Aug-23	19:00	Daily	KVPL work , safety purpose for stringing of 400KV kharghar vikroli line DC	MSETCL	Kalwa Circle		MOCM	All other lines at trombay T to be in service, trombay thermal generation to be regulated	A
21	220 KV	BORIVALI	BORIVALI - BOISAR II LINE	08-Aug-23	10:00	08-Aug-23	18:00	Daily	For replacement of Wave Traps .	MSETCL	Kalwa Circle	The existing Wave Trap Capacity is 1250 Amps. Bay Capacity is 2000 Amps. As such, 2000 Amp Wave Trap has to be installed.	MOCM	All other lines at Borivali and boiser to be in service.	A
22	220 KV	KALWA	KALWA SALSETTE - 3	05-Aug-23	04:30	05-Aug-23	07:30	Daily	Bay Maintenance work	MSETCL	Kalwa Circle	Bay Maintenance work	MOCM	All other lines at salshette to be in service,	A
23	500KV	PADGHE	HVDC 500KV CHANDRAPUR HVDC POLE 1	05-Aug-23	08:00	05-Aug-23	18:00	Daily	Replacement of connecting jumper of capacitor bank at Pole-1 base filter due to aging effect	MSETCL	Parvel Circle	power order 750MW	OCC	Subject to approval of WRDLC and readiness from field	A
24	220 KV	VERSOVA (TATA)	VERSOVA (TATA) - VERSOVA (AEML) CKT - 1	06-Aug-23	10:00	06-Aug-23	17:00	Daily	Islanding relay testing M1 and M2 for both lines	TATA	TATA	Both lines will remain in service.	MOCM	Line to be in service, alternate protection to be in service.	A
25	220 KV	TROMBAY (TATA)	TROMBAY MSETCL TIE - 1	06-Aug-23	08:00	06-Aug-23	19:00	Daily	Protection trials at MSETCL	TATA	TATA	E.C. 2 hrs	MOCM	Deferred due to kalwa trombay and mulund trombay outage	D
26	220 KV	BHIRA (T)	MAIN BUS - 1 @ BHIRA	06-Aug-23	08:00	06-Aug-23	17:00	Daily	Testing of Bus fault protection. All equipments will remain in service	TATA	TATA	220KV bus 1 and 2 Bus fault relay will kept in-operative one at a time during testing.	MOCM	All elements to be in service	A
27	220 KV	BOISAR-II	220KV-TARAPUR 1-2-BOISAR-M-1	06-Aug-23	09:00	06-Aug-23	18:00	Daily	Replacement of old hardware at critical location.	MSETCL	Kalwa Circle		OCC	Deferred due to aarey -borivali AEML line , explore the possibility to work at night hrs.	D
28	220 KV	BOISAR-II	220KV-BOISAR-BOISAR-M-3	06-Aug-23	09:00	06-Aug-23	18:00	Daily	Replacement of old hardware at critical location.	MSETCL	Kalwa Circle		OCC	Deferred due to aarey -borivali AEML line , explore the possibility to work at night hrs.	D
29	220 KV	TROMBAY	TROMBAY MULUND	06-Aug-23	07:00	06-Aug-23	19:00		KVPL work , safety purpose for stringing of 400KV kharghar vikroli line DC	MSETCL	Kalwa Circle		MOCM	All other lines at trombay T to be in service, trombay thermal generation to be regulated	D
30	220 KV	TROMBAY	TROMBAY KALWA	06-Aug-23	07:00	06-Aug-23	19:00		KVPL work , safety purpose for stringing of 400KV kharghar vikroli line DC	MSETCL	Kalwa Circle		MOCM	All other lines at trombay T to be in service, trombay thermal generation to be regulated	D
31	220 KV	KHARGHAR	KHARGHAR - NET MAGIC GIS	07-Aug-23	11:00	07-Aug-23	15:00	Daily	For safety purpose to attend damaged conductor of dead line by fixing repair sleeve b/w loc. No. 22-23	MSETCL	Parvel Circle	Work to be carried out in hilly & forest area hence outage required in day hours.	MOCM	Netmagic, CTRL NOC required.	A
32	220 KV	BOISAR-II	220KV-TARAPUR 1-2-BOISAR-M-1	07-Aug-23	09:00	07-Aug-23	18:00	Daily	Replacement of old hardware at critical location.	MSETCL	Kalwa Circle		OCC	Deferred due to aarey -borivali AEML line , explore the possibility to work at night hrs.	A
33	220 KV	BOISAR-II	220KV-BOISAR-BOISAR-M-3	07-Aug-23	09:00	07-Aug-23	18:00	Daily	Replacement of old hardware at critical location.	MSETCL	Kalwa Circle		OCC	Deferred due to aarey -borivali AEML line , explore the possibility to work at night hrs.	A

34	220 KV	URAN	URAN - APTA 2	29-Aug-23	09:00	29-Aug-23	18:00	Daily	Routine line maintenance work.	MSETCL	Parvel Circle	..	MOCM	All other lines at uran and Apta to be in service,	A
35	220 KV	BORIVALI	KALWA - BORIVALI	09-Aug-23	10:00	09-Aug-23	18:00	Daily	For replacement of Wave Traps and Annual Diagnostic Tests.	MSETCL	Kalwa Circle	The existing Wave Trap Capacity is 1250 Amps. Bay Capacity is 1600 Amps. As such, 2000 Amp Wave Trap has to be installed.	MOCM	All other lines at Borivali and boiser to be in service.	A
36	220 KV	KOLSHET	220/100 KV 200 MVA ICT 1 @ KOLSHET	10-Aug-23	10:00	10-Aug-23	17:00	Daily	Arresting of oil leakages from ICT	MSETCL	Kalwa Circle	Arresting of oil leakages from ICT	MOCM	Load to be managed on other ICTs	A
37	220 KV	BORIVALI (AEML)	BUS COUPLER @ BORIVALI (AEML)	10-Aug-23	08:00	10-Aug-23	17:00	Daily	Annual Maintenance of Bay & C.B.	AEML	AEML	ALONGWITH 220KV MAIN BUS-1	MOCM	All feeders to be shifted on Main Bus-2	A
38	220 KV	BORIVALI (AEML)	MAIN BUS - 1 @ BORIVALI (AEML)	10-Aug-23	08:00	10-Aug-23	17:00	Daily	Annual Maintenance of GIS Main Bus-1	AEML	AEML	All feeders to be shifted on Main Bus-2	MOCM	All feeders to be shifted on Main Bus-2	A
39	220 KV	ONGC PANVEL	ONGC PANVEL - TSS PANVEL	11-Aug-23	08:00	12-Aug-23	18:00	Continuous	For SCADA testing and complete charging of Karanjade TSS (LJO arrangement) and OPGW stringing	MSETCL	Parvel Circle	outage proposed by EHV Project division Kalwa	MOCM	After restoration of uran kharghar ckt 1	A
40	400 KV	PADGHE	400/220 KV 3X105 MVA ICT - 1 @ PADGHE	11-Aug-23	09:30	11-Aug-23	18:30	Daily	1) MTAMC work 2) Bay maint work 3) premonsoon maint work 4) WTI/OTI Replacement work.	MSETCL	Padghe Circle	Weather condition should be clear	MOCM	subject to real time loading condition	A
41	220 KV	DHARAVI	DHARAVI - MAHALAXMI	11-Aug-23	23:00	12-Aug-23	05:00	Continuous	R/M and Breaker testing at Dharavi	TATA	TATA	E.C. 15 mins	MOCM	All other lines at dharavi and Mahalaxmi to be in service,	A
42	220 KV	BOMBAY DYEING	BOMBAY DYEING - SAHARA	11-Aug-23	08:00	12-Aug-23	18:00	Continuous	For erection of 2 nos latic tower and stringing on this tower for Lub oil blending plant at BPCL Land Rasayani.	MSETCL	parvel Circle	outage proposed by EHV Project division Kalwa	MOCM	EI approval/NOC of Bombay dyeing and sahara required for radial operations.	A
43	220 KV	TROMBAY (MSETCL)	BUS SECTION - 2 @ TROMBAY	12-Aug-23	08:00	12-Aug-23	18:00	Daily	For 1) Wave Trap replacement work of 220KV Sonkhar line 2) 220KV CC relocation/Shifting work & 3) Bus Section bay maintenance work.	MSETCL	MSETCL	220KV Bus-Section-2 which includes: a) 220KV Trombay-Sonkhar line b) 220/100KV 200MVA ICT-3 & c) 220KV TBC	MOCM	W'll be considered if no major 400KV level outage	U
44	220 KV	TROMBAY (TATA)	BUS SECTION BREAKER-3 @ TROMBAY	12-Aug-23	08:00	12-Aug-23	17:00	Daily	Relay testing, consider 220KV Bus section 4 N.A in OMS (to be added in OMS)	TATA	TATA	Trombay Unit 7 in service ans 220KV Bus 2 and 6 operated sectionalized	MOCM	W'll be considered if no major 400KV level outage	U
45	220 KV	KALWA	KALWA SALSETTE - 4	12-Aug-23	04:30	12-Aug-23	07:30	Daily	Bay Maintenance work	MSETCL	Kalwa Circle	Bay Maintenance work	MOCM	All other lines at salsette to be in service,	A
46	220 KV	APTA	APTA - BOMBAY DYEING	13-Aug-23	08:00	14-Aug-23	18:00	Continuous	For erection of 2 nos latic tower and stringing on this tower for Lub oil blending plant at BPCL Land Rasayani.	MSETCL	Parvel Circle	outage proposed by EHV Project division Kalwa	MOCM	EI approval / Bombay dyeing NOC required.	A
47	400KV	Kalwa	400KV-KALWA-PUNE-PG-1	13-Aug-23	08:30	13-Aug-23	18:30		SSN to DSN replacement of insulator string Project & FWC mid span joint.	MSETCL	Kalwa Circle		OCC	Subject to approval of WRLDC and readiness from field	A
48	220 KV	TROMBAY (TATA)	BUS SECTION-5 @ TROMBAY (TATA)	13-Aug-23	08:00	13-Aug-23	18:00	Daily	Main Bus-5 CVT Testing & TS-1 CT Testing & BS-3 GOD Clamp replacement	TATA	TATA	220KV Tata Trombay Camac-5, Trombay Salsette-1& Trombay Antop Hill-2 will remain charge from remote end ST-7 not available. Station supply will be feed through ST-5. Transfer Breaker-2 will not be available. Trombay Dharavi For the replacement of old conductor & rusted hardwares b/w Loc. No. 681 to 686.	MOCM	W'll be considered if no major 400KV level outage(400KV kalwa talegaon PG)	D
49	220 KV	KALWA	APTA - KALWA	14-Aug-23	07:00	17-Aug-23	18:00	Continuous	For the replacement of old conductor & rusted hardwares b/w Loc. No. 681 to 686.	MSETCL	Kalwa Circle		MOCM	Deferred from site	D
50	220 KV	URAN	URAN - KHARGHAR 1	15-Aug-23	08:00	22-Aug-23	18:00	Continuous	For making LJO of 220KV Cable at 220KV Ulwe GIS and Waghivali GIS	MSETCL	parvel Circle	outage proposed by EHV Project division Kalwa	MOCM	After restoration uran kharghar ckt 2	A
51	220 KV	URAN	URAN - ONGC URAN	15-Aug-23	09:00	15-Aug-23	18:00	Daily	Routine line maintenance work.	MSETCL	Parvel Circle	..	MOCM	ONGC NOC required.	A

52	220 KV	KALWA	ROAD SIDE BUS @ KALWA	15-Aug-23	08:00	15-Aug-23	17:00	Daily	Replacement of Earth wire	MSETCL	MSETCL	220KV Road side Main bus at 220KV RS Kalwa including TBC (220KV Road side Bus includes following lines: 1) 220KV Temghar, 2) 220KV Panchanad.	MOCM	Apta kalwa outage will be deferred, MSEDCL/TATA/EHV consumers to be informed, 2) TATA to explore temporary connection of 110KV salshette connectivity to kalwa.	A
53	220 KV	KHARGHAR	BUS COUPLER @ KHARGHAR	16-Aug-23	08:30	16-Aug-23	18:00	Daily	For Routine Bay Maintenance & Testing Work	MSETCL	Parvel Circle	For Routine Bay Maintenance & Testing Work	MOCM	All other lines to be in service, load on each bus to be balanced before availing outage	A
54	220 KV	TOPWORTH	TOPWORTH - KHANDESHWAR	17-Aug-23	08:00	21-Aug-23	18:00	Continuous	For erection of 1 no lattic tower ND+6 for height raising work of MRVCL	MSETCL	Parvel Circle	outage proposed by EHV Project division Kalwa	MOCM	Deferred due to uran khargahr ckt 2 outage	D
55	220 KV	TROMBAY (TATA)	TROMBAY DHARAVI - 5	17-Aug-23	09:00	17-Aug-23	19:00	Daily	Realy and CVT testing	TATA	TATA	E.C. 3 hours	MOCM	All other lines at trombay and dharavi to be in service.	A
56	400KV	PUNE	400KV-KHARGHAR-PUNE-PG-1	18-Aug-23	08:00	21-Aug-23	18:00	Continuous	PID detected weak strings replacement work, Conductor replacement between span in loc 33-34	MSETCL	Pune Circle		OCC	Subject to approval of WRLDC and readiness from field	A
57	220 KV	KOLSHET	220/100 KV 200 MVA ICT 2 @ KOLSHET	18-Aug-23	10:00	18-Aug-23	17:00	Daily	Arresting of oil leakages from ICT	MSETCL	Kalwa Circle	Arresting of oil leakages from ICT	MOCM	Load to be managed on other ICTs	A
58	220 KV	BOISAR-II	GHODBUNDER - MSETCL BOISAR	18-Aug-23	09:00	18-Aug-23	19:00	Daily	For the replacement of old hardware at various critical locations.	MSETCL	Kalwa Circle	Simultaneously, outage is required on 220kV Boisar-Borivali Line Line for same work and both lines are on same M/C tower.	MOCM	Deferred due to aarey-borivali AEML line , explore the possibility to work at night hrs.	D
59	220 KV	SALSETTE	BUS COUPLER @ SALSETTE	18-Aug-23	09:00	18-Aug-23	17:00	Continuous	Protection testing	TATA	TATA	E.C. 20 Mins. 220KV bus will be operated sectionalized	MOCM	All elements to be in service.	A
60	220 KV	BOISAR-II	BORIVALI - BOISAR II LINE	18-Aug-23	09:00	18-Aug-23	18:00	Daily	For the replacement of old hardware at various critical locations.	MSETCL	Kalwa Circle	Simultaneously, outage is required on 220kV Boisar-Ghodbandar Line for same work and both lines are on same M/C tower.	MOCM	Deferred due to aarey-borivali AEML line , explore the possibility to work at night hrs.	D
61	220 KV	APTA	APTA - TALOJA	18-Aug-23	08:00	18-Aug-23	18:00	Daily	Routine line maintenance work.	MSETCL	Parvel Circle		MOCM	subject to load managed on kalwa ICTS	A
62	220 KV	KHARGHAR	BUS BAR PROTECTION @ KHARGHAR	18-Aug-23	08:30	18-Aug-23	18:00	Daily	For 220KV online Bus Bar Testing Work	MSETCL	Parvel Circle	For 220KV online Bus Bar Testing Work	MOCM	All elements to be in service.	A
63	220 KV	TROMBAY (TATA)	BUS SECTION BREAKER-3 @ TROMBAY	19-Aug-23	09:00	19-Aug-23	17:00	Daily	LBBU & Protection testing	TATA	TATA	E.C. 15 mins. Trombay Unit 7 to be in service and 220KV Bus 1 and 5 will operated sectionalized	MOCM	Unit7 to be on BAR ,will be considered if trombay mulund and trombay kalwa outage not availed.	U
64	220 KV	TROMBAY M	TROMBAY MULUND	19-Aug-23	12:00	19-Aug-23	19:00	Daily	KVPL work , safety purpose for stringing of 400KV kharghar vikroli line DC	MSETCL	Kalwa Circle		MOCM	All other lines at trombay T to be in service, trombay thermal generation to be regulated	A
65	220 KV	TROMBAY M	TROMBAY KALWA	19-Aug-23	12:00	19-Aug-23	19:00	Daily	KVPL work , safety purpose for stringing of 400KV kharghar vikroli line DC	MSETCL	Kalwa Circle		MOCM	All other lines at trombay T to be in service, trombay thermal generation to be regulated	A
66	400KV	Kharghar	400KV-KHARGHAR-PUNE-PG-1	20-Aug-23	08:30	20-Aug-23	18:30		SSN to DSN replacement of insulator string Project & FWC mid span joint	MSETCL	Kalwa Circle		OCC	Subject to approval of WRLDC and readiness from field	A
67	220 KV	BOISAR-II	GHODBUNDER - MSETCL BOISAR	20-Aug-23	09:00	20-Aug-23	18:00	Daily	Replacement of old hardware at critical location.	MSETCL	Kalwa Circle	Simultaneously, outage is required on 220kV Boisar-Borivali Line Line for same work and both lines are on same M/C tower.	MOCM	Deferred due to aarey-borivali AEML line , explore the possibility to work at night hrs.	D
68	220 KV	TROMBAY (TATA)	TROMBAY MSETCL TIE - 2	20-Aug-23	08:00	20-Aug-23	18:00	Daily	Line CVT /CT Testing & Relay testing	TATA	TATA	220KV TIE 1, Trombay Salsette 1 & 2 will remain in service	MOCM	Will be considered if khargahr talegaon PG outage not availed	U
69	220 KV	BOISAR-II	BORIVALI - BOISAR II LINE	20-Aug-23	09:00	20-Aug-23	18:00	Daily	Replacement of old hardware at critical location.	MSETCL	Kalwa Circle	Simultaneously, outage is required on 220kV Boisar-Ghodbandar Line for same work and both lines are on same M/C tower.	MOCM	Deferred due to aarey-borivali AEML line , explore the possibility to work at night hrs.	D

70	220 KV	KALWA	KALWA - PANCHANAND	21-Aug-23	07:00	24-Aug-23	18:00	Continuous	For the replacement of old conductor & rusted hardwares b/w Loc. No. 681 to 686.	MSETCL	Kalwa Circle	For the replacement of old conductor & rusted hardwares b/w Loc. No. 681 to 686.	MOCM	Deferred due to Monday high demand . Deferred from site due to HTLS proposal	D
71	220 KV	AAREY	MAIN BUS - 2 @ AAREY	21-Aug-23	21:00	21-Aug-23	22:00	Daily	Charging of 220kV Bay 18 i.e. proposed 220kV Aarey AEML Borivali Line. Shifting of feeders connected to 220kV Main Bus 2 on 220kV Main Bus-1 except 220kV Aarey Goregaon Line-2	AEML	AEML	Under AIS TO GIS Project work	MOCM	EI approval required	A
72	220 KV	AAREY	BUS COUPLER @ AAREY	21-Aug-23	21:00	21-Aug-23	22:00	Daily	Charging of 220kV Bay 18. Shifting of feeders connected to 220kV Main Bus 2 on 220kV Main Bus-1 except 220kV Aarey Goregaon Line-2.	AEML	AEML	UNDER AIS TO GIS CONVERSION PROJECT WORK	MOCM	EI approval required	A
73	220 KV	PANVEL TSS	PANVEL TSS - KHANDESHWAR	22-Aug-23	05:00	22-Aug-23	13:00	Daily	Routine line maintenance work.	MSETCL	Parvel Circle	..	MOCM	work to be completed within time due to kandalgan ONGC parvel outage from 13 hrs.	A
74	220 KV	ONGC PANVEL	KANDALGAON - ONGC PANVEL	22-Aug-23	13:00	24-Aug-23	18:00	Continuous	For stringing of 3 nos conductor on laetic tower with cross arm erection (ND+6) for work of MRVCL.	MSETCL	Parvel Circle	outage proposed by EHV Project division Kalwa	MOCM	After restoration of parvel TSS khandeshwar , Uran kharghar 1/2.	A
75	220 KV	SALSETTE	SALSETTE - SAKI -7	23-Aug-23	09:00	23-Aug-23	17:00	Daily	Protection testing & Trials	TATA	TATA	220KV Saki Sahar, Tata Saki - AEML Saki 1,2 will remain in service	MOCM	220KV Saki Sahar, Tata Saki - AEML Saki 1,2 to remain in service	A
76	220 KV	AAREY	TPC BORIVALI - AAREY	23-Aug-23	17:00	12-Sep-23	22:00	Continuous	Shifting of 220kV AIS Bay No 10 to New GIS Bay No 16	AEML	AEML	220kV Cable shall be kept under soak test from Aarey end from 11/09/2023 22:00 Hrs to 12/09/2023 22:00 Hrs. Line shall be loaded @ 22:01 Hrs of 12/09/2023	MOCM	After restoration of Aarey-Borivali line	A
77	220 KV	BAPGAON	MAIN BUS- B @ BAPGAON	23-Aug-23	10:00	23-Aug-23	14:00	Daily	For 220kV JBus-B ₂ PT Painting work and checking of oil leakages if any.	MSETCL	Kalwa Circle	For 220kV JBus-B ₂ PT Painting work and checking of oil leakages if any.	MOCM	All elements to be in service through Bus A	A
78	220 KV	APTA	APTA - TAMBATI	23-Aug-23	09:00	23-Aug-23	18:00	Daily	Routine line maintenance work.	MSETCL	Parvel Circle	..	MOCM	MSEDCL to be informed for radial operation of Tambati ss, After restoration of uran kharghar ckt 1	A
79	400KV	PUNE	400KV-KALWA-PUNE-PG-1	24-Aug-23	08:00	27-Aug-23	18:00	Daily	conductor replacement	MSETCL	Pune Circle	..	OCC	Subject to approval of WRDLC and readiness from field	A
80	220 KV	APTA	ACCIL - APTA	24-Aug-23	09:00	24-Aug-23	18:00	Daily	Routine line maintenance work.	MSETCL	Parvel Circle	..	MOCM	will be considered if kalwa panchanand outage not averted	A
81	400 KV	PADGHE	400/220/33 KV 315 MVA ICT - 2 @ PADGHE	25-Aug-23	09:30	25-Aug-23	18:30	Daily	1) Replacement of 33kV PT of HVDC source. 2) MTAMC work. 3) premonsoon maint work. 4) Bay Maint work.	MSETCL	Padghe Circle	Weather condition should be clear.	MOCM	Subject to real time loading condition	A
82	220 KV	BOISAR-II	BORIVALI - BOISAR II LINE	25-Aug-23	08:00	25-Aug-23	18:00	Daily	For the replacement of old hardwares at various critical locations.	MSETCL	Kalwa Circle	For the replacement of old hardwares at various critical locations.	MOCM	Deferred due to aarey-borivali AEML line , explore the possibility to work at night hrs.	D
83	220 KV	BOISAR-II	GHODBUNDER - MSETCL BOISAR	25-Aug-23	08:00	25-Aug-23	18:00	Daily	For the replacement of old hardwares at various critical locations.	MSETCL	Kalwa Circle	For the replacement of old hardwares at various critical locations.	MOCM	Deferred due to aarey-borivali AEML line , explore the possibility to work at night hrs.	D
84	220 KV	PANVEL TSS	PANVEL TSS - KHANDESHWAR	25-Aug-23	08:00	31-Aug-23	18:00	Continuous	For the MRVCL height rising work. Only (MDN+12) Tower erection work and 6 nos conductor stringing on that tower.	MSETCL	Parvel Circle	outage proposed by EHV Project division Kalwa	MOCM	After restoration of kandalgan ONGC line /EI approval required.	A
85	220 KV	KAMBA	PADGHE - KAMBA 2	25-Aug-23	08:00	25-Aug-23	18:00	Daily	245 KV CGL make 50 AA type Breaker overhauling work by Agenc	MSETCL	Kalwa Circle	245 KV CGL make 50 AA type Breaker overhauling work by Agenc	MOCM	All other lines at kamaba to be in service.	A
86	220 KV	BOISAR-II	BORIVALI - BOISAR II LINE	26-Aug-23	08:00	26-Aug-23	18:00	Daily	For the replacement of old hardwares at various critical locations.	MSETCL	Kalwa Circle	For the replacement of old hardwares at various critical locations.	MOCM	Deferred due to aarey-borivali AEML line , explore the possibility to work at night hrs.	D
87	220 KV	TROMBAY (TATA)	TROMBAY - ANTOP HILL CKT - 1	26-Aug-23	08:00	26-Aug-23	21:00	Daily	LA replacement and relay testing	TATA	TATA	E.C. 3 hours	MOCM	load to be managed on ckt 2 by PSCC	A

88	220 KV	BOISAR-II	GHODBUNDER - MSETCL BOISAR	26-Aug-23	08:00	26-Aug-23	18:00	Daily	For the replacement of old hardwares at various critical locations.	MSETCL	MSETCL	For the replacement of old hardwares at various critical locations.	MOCM	Deferred due to aarey-borivali AEML line , explore the possibility to work at night hrs.	D
89	220 KV	DHARAVI	WAGHIVALJ - DHARAVI 8	26-Aug-23	10:00	26-Aug-23	15:00	Daily	Insulator replacement	TATA	TATA	E.C. 30 mins	MOCM	All other hydro connected lines to be in service	A
90	220 KV	AAREY	MAIN BUS - 1 @ AAREY	26-Aug-23	09:00	26-Aug-23	18:00	Daily	Disconnection of 220kV AIS Main Bus-1 from GIS Main Bus-1.	AEML	AEML	--	MOCM	All elements to be in service through Bus 2	A
91	220 KV	TROMBAY (TATA)	BUS - 1 @ TROMBAY	27-Aug-23	08:00	27-Aug-23	18:00	Daily	Main Bus-1 CVT Testing & BS-3 CT Testing	TATA	TATA	TIE 2 (600 MW capacity) ICT 5 are in service (Unit 5 UAT and Kiosk ST 7 are available) 220KV Antop hill 1 is controlled by Transfer breaker.	MOCM	Will be considered if no major outage at 400KV leve	U
92	220 KV	SALSETTE	SALSETTE - SAHAR CKT	27-Aug-23	09:00	27-Aug-23	17:00	Daily	Protection testing & Trials	TATA	TATA	220KV Saki sahar will remain in service (Sahar load 30 MW)	MOCM	220KV Saki sahar will remain in service	A
93	220 KV	BOISAR-II	BORIVALI - BOISAR II LINE	27-Aug-23	09:00	27-Aug-23	18:00	Daily	Replacement of old hardware at critical location.	MSETCL	Kalwa Circle	Simultaneously, outage is required on 220kV Boisar-Ghodbandar Line for same work and both lines are on same M/C tower.	MOCM	Deferred due to aarey-borivali AEML line , explore the possibility to work at night hrs.	D
94	220 KV	BOISAR-II	GHODBUNDER - MSETCL BOISAR	27-Aug-23	09:00	27-Aug-23	18:00	Daily	Replacement of old hardware at critical location	MSETCL	Kalwa Circle	Simultaneously, outage is required on 220kV Boisar-Borivali Line Line for same work and both lines are on same M/C tower.	MOCM	Deferred due to aarey-borivali AEML line , explore the possibility to work at night hrs.	D
95	220 KV	AAREY	MAIN BUS - 2 @ AAREY	27-Aug-23	09:00	27-Aug-23	18:00	Daily	Disconnection of 220kV AIS Main Bus-2 from GIS Main Bus-2	AEML	AEML	--	MOCM	All elements to be in service throug Bus 1	A
96	220 KV	BOISAR-II	BORIVALI - BOISAR II LINE	27-Aug-23	08:00	27-Aug-23	18:00	Daily	For the replacement of old hardwares at various critical locations.	MSETCL	Kalwa Circle	For the replacement of old hardwares at various critical locations.	MOCM	Deferred due to aarey-borivali AEML line , explore the possibility to work at night hrs.	D
97	220 KV	TAMBATI	TAMBATI - ADLABS	30-Aug-23	09:00	30-Aug-23	18:00	Daily	Routine line maintenance work.	MSETCL	Parvel Circle	--	MOCM	Adlab NOC required, MSEDCL to be informed for radial opeation of Tambati	A
98	220 KV	KHANDESHWAR	KHARGHAR - KHANDESHWAR CKT - 1	31-Aug-23	09:00	31-Aug-23	18:00	Daily	Routine line maintenance work.	MSETCL	Parvel Circle	--	MOCM	Deferred due to parvel TSS khandeshwar long outage	D