

Monthly Outages(MOCM) from 01/Aug/2024 To 31/Aug/2024

Note	1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system coditions.														
	2) Outages may be deferred due to outage approved by WRDLC at 400 level in MSETCL/Powergrid Network on D-1 basis														
	3) A-Approved, P-Pending, D-Deferred. U-Underreview.														
Sr.No.	Voltage	Substation/ Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
1	220	PANVEL TSS	PANVEL TSS - TIMBER MARKET	01-Aug-24	08:00	01-Aug-24	16:00	D	Retrofitting of Line differntial Relay at 220KV Panvel TSS	MSETCL	MSETCL	Outage proposed by EHV Project Dn. Kalwa	MOCM	Noc required from Railway.	A
2	220	WADA	PADGHE - WADA	02-Aug-24	09:00	02-Aug-24	18:00	D	Replacement of Insulator identified in PID.	MSETCL	MSETCL	Replacement of Insulator identified in PID.	MOCM	Noc required from Kharbao (TSS) Railway.	A
3	220	AIROLI KNOWLEDGE PARK	EKLAHARE (GCR) - AIROLI KNOW PARK	02-Aug-24	07:00	02-Aug-24	17:00	D	For safety purpose during installation of supporting members on cross arms of newly erected monopoles in b/w TL No. 629-633.	MSETCL	MSETCL	For safety purpose during installation of supporting members on cross arms of newly erected monopoles in b/w TL No. 629-633.	MOCM		A
4	220	TEMGHAR	PADGHE - TEMGHAR - 1	02-Aug-24	00:00	04-Aug-24	23:00	C	1) 220 kV Padghe -Temghar line 1 CB and Line isolator replacement and wave trap erection work under bay strengthening scheme. 2) Also, work of height raising & shifting of line by erecting 04 nos. Monopoles in b/w existing loc. No. 66-69 due to infringement of Vadodara-Mumbai Expressway SPUR will be carried out by Line maintenance S/Dn. Kalwa	MSETCL	MSETCL	1) 220 kV Padghe ,Temghar line 1 CB and Line isolator replacement and wave trap erection work under bay strengthening scheme. 2) Also, work of height raising & shifting of line by erecting 04 nos. Monopoles in b/w existing loc. No. 66-69 due to infringement of Vadodara-Mumbai Expressway SPUR will be carried out by Line maintenance S/Dn. Kalwa	MOCM	Temghar SS Bus section Conductor replacement works to be done simultaneously	A
5	220	PADGHE	PADGHE - JAMBHUL 1	02-Aug-24	09:30	02-Aug-24	18:30	D	1. For retrofitting of backup relay 2. Attending hotspot on CT & Bay maintenance work	MSETCL	MSETCL	1. For retrofitting of backup relay 2. Attending hotspot on CT & Bay maintenance work	MOCM		A
6	220	BORIVALI	KHARGHAR - BORIVALI CKT - 2	02-Aug-24	07:00	04-Aug-24	19:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup	MOCM		U
7	220	BORIVALI	GIS BHANDUP - BORIVALI	02-Aug-24	07:00	04-Aug-24	19:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup	MOCM		U

Sr.No.	Voltage	Substation/ Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
60	220	TEMGHAR	BUS SECTION-2 @ TEMGHAR	02-Aug-24	07:00	02-Aug-24	19:00	D	For replacement of existing Twin 0.4 ACSR Zebra Bus conductor with Twin 0.5 Moose conductor of 220 KV Bus section 2 under bay strengthening scheme	MSETCL	MSETCL	Bay under outage as follows 1)220KV Temghar -Padgha-1,(only for 15 min.(07:00 to 07:15 hrs) to change over PT protection from PT 1 to PT 2 bay) 2)220/22kv 80 MVA T/F No-2 ,(only for 15 min.(07:00 to 07:15 hrs) to change over PT protection from PT 1 to PT 2 bay) Bay in service without Busbar Protection (Due to PT 1 Bay out) 1) 220 KV Temghar-colorchem line (Radial)	MOCM		A
9	220	KARANJADE	BUS COUPLER @ KARANJADE	03-Aug-24	10:00	03-Aug-24	16:00	D	LBBU Testing, Protection Trials	TATA	TATA	All 220 KV equipment will be taken on 220 KV GIS Bus -1.	MOCM		A
11	220	KALWA	TBC @ KALWA	03-Aug-24	09:30	03-Aug-24	17:00	D	Diagnostic testing & RM work.	MSETCL	MSETCL	Diagnostic testing & RM work.	MOCM		A
12	220	TROMBAY (TATA)	TROMBAY CARNAC - 5	03-Aug-24	22:30	04-Aug-24	06:00	C	Relay panel testing, CR Trials, PROT Trials, LBB Testing at Trombay	TATA	TATA	220 KV Trombay Carnac-6, Trombay KVTL Vikhroli-1 / Carnac-7 line and Carnac	MOCM		A
10	220	KALWA	INTERCONNECTOR @ KALWA	04-Aug-24	6:00	04-Aug-24	10:00	D	hot spot attending work	MSETCL	MSETCL	hot spot attending work	MOCM		A
13	220	TROMBAY (TATA)	250 MVA ICT-4 @ TROMBAY	04-Aug-24	23:00	05-Aug-24	06:00	C	Replacement of CU guard wire to OPGW at Loc 2 to 6	TATA	TATA	Emergency clearance 1 hrs. KRS ICT 2,3 (MSETCL Trombay (200MVA capacity each) and 110 KV Trombay Carnac line-3 will remain in service). Trombay Loc 1-250MVA	MOCM	Load management plan to be submitted	U
14	220	TROMBAY (TATA)	250 MVA ICT-5 @ TROMBAY	04-Aug-24	23:00	05-Aug-24	06:00	C	Replacement of CU guard wire to OPGW at Loc 2 to 6	TATA	TATA	Emergency clearance 1 hrs. KRS ICT 2,3 (MSETCL Trombay (200MVA capacity each) and 110 KV Trombay Carnac line-3 will remain in service).	MOCM	Load management plan to be submitted	U
15	220	BORIVALI	BORIVALI - CTRLS CKT	04-Aug-24	07:00	04-Aug-24	12:00	D	For the installation of saver assembly sets at TL no. 7, 20, 21, 22 & 23 (Total 09 sets out of 60 sets are to be installed) Total completed - 36 sets.	MSETCL	MSETCL	Simultaneously outage is required on 220 kV Kalwa-Borivali line. Work at Airoli creek crossing hence outage required in day hours only. outage required on both sides due to multi circuit configuration	MOCM		U

Sr.No.	Voltage	Substation/ Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
16	220	BORIVALI	KALWA - BORIVALI	04-Aug-24	07:00	04-Aug-24	12:00	D	1) For the installation of saver assembly sets at TL no. 7, 20, 21, 22 & 23 (Total 17 sets out of 36 sets are to be installed) Total Completed - 19 sets 2) Also at 220kV Kalwa S/stn work of R ph LA replacement work LCM (235 micro A)	MSETCL	MSETCL	During Saver Assembly installation work Simultaneously outage is required on 220 kV Borivali-CTRLS line. Work at Airoli creek crossing hence outage required in day hours only. outage required on both sides due to multi circuit configuration	MOCM		U
17	220	TROMBAY (TATA)	TROMBAY MSETCL TIE - 1	04-Aug-24	23:00	05-Aug-24	06:00	C	Replacement of CU guard wire to OPGW at Loc 2 to 6	TATA	TATA	220KV Tata Trombay MSETCL Trombay 2 (Capacity 600MW), Trombay KVTL-1,2,3 & 4 (Capacity 300MW each) will remain in service Trombay Load 900 MW	MOCM		U
18	110	KHOPOLI	KHOPOLI - DAVDI	04-Aug-24	10:00	04-Aug-24	16:00	D	Insulator replacement at loc 26,60,101 and 129 and Tree trimming in span 36-37 and providing Split pin at loc 46.	TATA	TATA	110KV Bhira Khopoli-2 ,Khopoli Bhivpuri-1&2,Khopoli Karanjade, and Khopoli Bhokarpada lines will be in service	MOCM		A
19	220	KALWA	NTT - KALWA	06-Aug-24	08:00	08-Aug-24	18:00	C	For removing of auxillary jumper and making LILO for 220 KV NTT Neon S/Stn.	MSETCL	MSETCL	For removing of auxillary jumper and making LILO for 220 KV NTT Neon S/Stn.	MOCM		D
20	220	KALWA	KALWA - PAWANE	06-Aug-24	22:00	07-Aug-24	06:00	C	For the installation of saver assembly sets at TL no. 27/3, 28 & 43 (Total 9 sets out of 24 sets are to be installed) Total completed - 15 sets	MSETCL	MSETCL	Simultaneously outage is required on 220 kV Borivali-CTRLS line. Work at Mahape-Shil Phata road flyover crossing, Airoli-Katai naka road & MIDC road crossing & Slum crossing at Rabale. outage required on both sides due to multi circuit configuration.	MOCM		U
21	220	BORIVALI	BORIVALI - CTRLS CKT	06-Aug-24	22:00	07-Aug-24	06:00	C	For the installation of saver assembly sets at TL no. 27/3, 28 & 43 (Total 9 sets out of 60 sets are to be installed) Total Completed - 36 sets.	MSETCL	MSETCL	Simultaneously outage is required on 220 kV Kalwa-Pawane line.Work at Mahape-Shil Phata road flyover crossing, Airoli-Katai naka road & MIDC road crossing & Slum crossing at Rabale. outage required on both sides due to multi circuit configuration.	MOCM		U
22	220	AAREY	TPC BORIVALI - AAREY	06-Aug-24	09:00	07-Aug-24	21:00	C	Attending Si6 Gas Leakage in Bay 16	AEML	AEML	Nil	MOCM	WORK COMPLETED	D

Sr.No.	Voltage	Substation/ Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
23	220	AAREY	MAIN BUS - 1 @ AAREY	06-Aug-24	09:00	07-Aug-24	21:00	C	Attending SF6 Gas Leakage in Bay 16	AEML	AEML	Nil	MOCM	WORK COMPLETED	D
24	220	APTA	ACCIL - APTA	06-Aug-24	10:00	06-Aug-24	16:00	D	Repairing of damaged conductor at Loc No. 551 to 552	MSETCL	MSETCL	..	MOCM		A
25	220	KALWA	KALWA - PAWANE	07-Aug-24	08:00	07-Aug-24	18:00	D	For safety purpose for erection of monopole near the line for M/S Amanthin Pvt. Ltd.	MSETCL	MSETCL	Simultaneous outage is required on 220KV Kalwa Pawane & 220 KV Kharghar Borivali -II.	MOCM		U
26	220	KHARGHAR	KHARGHAR - BORIVALI CKT - 2	07-Aug-24	08:00	07-Aug-24	18:00	D	For safety purpose for erection of monopole near the line for M/S Amanthin Pvt. Ltd.	MSETCL	MSETCL	Simultaneous outage is required on 220KV Kalwa Pawane & 220 KV Kharghar Borivali -II.	MOCM		U
27	220	TROMBAY (TATA)	TROMBAY CARNAC - 6	07-Aug-24	23:00	08-Aug-24	06:00	C	Relay panel testing, CR Trials, PROT Trials, LBB Testing	TATA	TATA	220 KV Trombay Carnac-5, Trombay KVTL Vikhroli-1/Carnac-7 and Carnac Backbay-4 lines will be in service	MOCM		A
28	220	TROMBAY (TATA)	TROMBAY MSETCL TIE - 2	07-Aug-24	23:00	08-Aug-24	06:00	C	Replacement of CU guard wire to OPGW at Loc 1 to 2 at Trombay	TATA	TATA	TROMBAY MSETCL TIE - 1 will be in service	MOCM		A
30	220	AAREY	MAIN BUS - 2 @ AAREY	08-Aug-24	09:00	09-Aug-24	21:00	C	Attending SF6 Gas Leakage in Bay 16	AEML	AEML	Nil	MOCM	WORK COMPLETED	D
31	220	PAWANE	PAWANE - NXTRA GIS (NAVI MUMBAI)	08-Aug-24	10:00	08-Aug-24	15:00	D	Line Side Isolator Status Changing in SCADA At Nextra & Pawane End	MSETCL	MSETCL	Line Side Isolator Status Changing in SCADA At Nextra & Pawane End	MOCM		A
32	220	DHARAVI	TROMBAY DHARAVI - 5	08-Aug-24	6:00	08-Aug-24	10:00	D	Replacement of CU guard wire to OPGW at Trombay Gantry to loc 1	TATA	TATA	220kV Trombay Dharavi-6 ,9 & Waghivali Dharavi -7 & 8 in service.	MOCM		A
80	220	KHARGHAR	BUS COUPLER @ KHARGHAR	08-Aug-24	12:00	08-Aug-24	16:00	D	For routine maintenance	MSETCL	MSETCL	Khandeshwar and Waghivali end Bus coupler to be in service.	MOCM		A
29	220	KALWA	KALWA - PANCHANAND	09-Aug-24	07:00	09-Aug-24	17:00	D	For replacing STN H/w with DTN h/w of all three phases at Shil-phata Road crossing loc. No. 677-678, also to replace old rusted dshackles at TL no. 674 & 673	MSETCL	MSETCL	For replacing STN H/w with DTN h/w of all three phases at Shil-phata Road crossing loc. No. 677-678, also to replace old rusted dshackles at TL no. 674 & 673	MOCM		A
33	400	PADGHE	400/220 KV 3X105 MVA ICT - 1 @ PADGHE	09-Aug-24	09:00	09-Aug-24	19:00	D	1) Bay Maint work 2) diagnostic Testing work 3) RTV Coating to IPS tube and Bushing 4) Replacement of old mercury type WTI/OTI with new micro switch type 5) MTAMC work	MSETCL	MSETCL	weather condition should be clear	MOCM		A

Sr.No.	Voltage	Substation/ Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
34	220	TEMGHAR	PADGHE - TEMGHAR - 2	09-Aug-24	07:00	11-Aug-24	18:00	C	For height raising & shifting of line by erecting 04 nos. Monopoles in b/w existing loc. No. 66-69 due to infringement of Vadodara-Mumbai Expressway SPUR.	MSETCL	MSETCL	For height raising & shifting of line by erecting 04 nos. Monopoles in b/w existing loc. No. 66-69 due to infringement of Vadodara-Mumbai Expressway SPUR.	MOCM		A
35	220	TEMGHAR	BUS SECTION-4 @ TEMGHAR	09-Aug-24	06:00	09-Aug-24	20:00	D	1) 220kV Bus strengthening work (Replacement of Bus section 4 bus conductor 0.4 ACSR to 0.5 ACSR Moose) 2) 220kv Padgha Temghar line 2 Bus Isolator	MSETCL	MSETCL	Bay under outage as follows: 220KV Padgha-Temghar-2, 220 KV Temghar -Kalwa lines & 220/22kv 50 MVA T/F No-	MOCM		A
36	220	PAWANE	KALWA - PAWANE	09-Aug-24	10:00	09-Aug-24	15:00	D	Shifting of LIU unit and Configuration in Line Differential Relay from Amaraaraja FOTE to Simens FOTE Panel Pawane End	MSETCL	MSETCL	Shifting of LIU unit and Configuration in Line Differential Relay from Amaraaraja FOTE to Simens FOTE Panel Pawane End	MOCM	NOC FROM EHV CONSUMERS	A
37	220	SALSETTE	KALWA - SALESETTE CKT - 5	09-Aug-24	09:00	09-Aug-24	17:00	D	Islanding relay testing	TATA	TATA	ONLINE WORK.	MOCM	Line is Charge from Kalwa end	A
38	220	BORIVALI	GORAI -MSETCL BORIVALI CKT -2	09-Aug-24	13:00	09-Aug-24	15:00	D	For Configuration of IED for data visibility by Testing division, Kalwa at 220 kV Borivali s/stn.	MSETCL	MSETCL	For Configuration of IED for data visibility by Testing division, Kalwa at 220 kV Borivali s/stn.	MOCM	Will be clubed with AEML Bus outag ata 220KC Gorai ss on 28 to	D
39	220	BORIVALI	GORAI -MSETCL BORIVALI CKT -1	09-Aug-24	11:00	09-Aug-24	13:00	D	For Configuration of IED for data visibility by Testing division, Kalwa at 220 kV Borivali s/stn.	MSETCL	MSETCL	For Configuration of IED for data visibility by Testing division, Kalwa at 220 kV Borivali s/stn.	MOCM	Will be clubed with AEML Bus outag ata 220KC Gorai ss on 28 to 30 July	D
40	220	PADGHE	PADGHE - PAL DOMBIVALI	09-Aug-24	09:30	09-Aug-24	18:30	D	1. For retrofitting of Backup relay 2. Replacement of Aux. Bus Isolator 3. Bay Maintenance work	MSETCL	MSETCL	After completion of work aux. isolator will be separated by removing R, Y & B Jumper between 29LD & 29LC Isolator after completion of work separate outage will be proposed for	MOCM		A
57	220	KALWA	TEMGHAR - KALWA	09-Aug-24	09:30	09-Aug-24	18:00	D	Diagnosting testing & RM work	MSETCL	MSETCL	Diagnosting testing & RM work	MOCM		A
8	220	PRINT HOUSE	APTA - PRINT HOUSE LINE	10-Aug-24	07:00	10-Aug-24	17:00	D	For replacing STN H/w with DTN h/w of all three phases at Shil-phata Road crossing loc. No. 677-678	MSETCL	MSETCL	For replacing STN H/w with DTN h/w of all three phases at Shil-phata Road crossing loc. No. 677-678	MOCM		A
41	220	BORIVALI	GIS BHANDUP - BORIVALI	10-Aug-24	23:00	12-Aug-24	07:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup	MOCM	?	A
42	220	BORIVALI	KHARGHAR - BORIVALI CKT - 2	10-Aug-24	23:00	12-Aug-24	07:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup	MOCM	?	A

Sr.No.	Voltage	Substation/ Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
43	220	BORIVALI	AAREY - MSETCL BORIVALI CKT - 2	10-Aug-24	13:00	10-Aug-24	15:00	D	For Configuration of IED for data visibility by Testing division, Kalwa at 220 kV Borivali s/stn.	MSETCL	MSETCL	For Configuration of IED for data visibility by Testing division, Kalwa at 220 kV Borivali s/stn.	MOCM		A
44	220	BORIVALI	AAREY - MSETCL BORIVALI CKT - 1	10-Aug-24	11:00	10-Aug-24	13:00	D	For Configuration of IED for data visibility by Testing division, Kalwa at 220 kV Borivali s/stn.	MSETCL	MSETCL	For Configuration of IED for data visibility by Testing division, Kalwa at 220 kV Borivali s/stn.	MOCM		A
45	220	BOISAR-II	BOISAR - VERSOVA	10-Aug-24	09:00	10-Aug-24	17:00	D	B/U Relay Retrofitting Work at 220kV Boisar-II S/S.	MSETCL	MSETCL	B/U Relay Retrofitting Work at 220kV Boisar-II S/S.	MOCM		A
46	220	TROMBAY (TATA)	TROMBAY MSETCL TIE - 2	10-Aug-24	23:00	11-Aug-24	06:00	D	Main-1 and Main -2 Islanding Relay testing one at a time.	TATA	TATA	Trombay MSETCL TIE-1 line will be in service during testing	MOCM	ONLINE WORK.	A
47	220	TROMBAY (TATA)	TROMBAY MSETCL TIE - 1	10-Aug-24	23:00	11-Aug-24	06:00	D	Main-1 and Main -2 Islanding Relay testing one at a time.	TATA	TATA	Trombay MSETCL TIE-1 line will be in service during testing	MOCM	ONLINE WORK.	A
48	220	BHIRA (T)	BHIRA - KARANJADE 7	10-Aug-24	08:00	10-Aug-24	09:30	D	Closer Inspection at loc 230 and 231 Bhira	TATA	TATA	Emergency clearance- 30 mins	MOCM		A
49	220	VASAI-II	PADGHE - NALASOPARA - VASAI (T)	11-Aug-24	09:00	11-Aug-24	18:00	D	Replacement of Insulator identified in PID.	MSETCL	MSETCL	Replacement of Insulator identified in PID.	MOCM	To be clubbed with NHSRCL project Work	D
50	220	TROMBAY (TATA)	TROMBAY CARNAC - 6	11-Aug-24	09:00	11-Aug-24	17:00	D	Replacement of CU guard wire to OPGW at Trombay Gantry to loc 1	TATA	TATA	Trombay Carnac 5 and Trombay KVTL Vikhroli-1/Carnac-7 will remain in	MOCM		A
51	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 2	11-Aug-24	09:00	11-Aug-24	15:00	D	Replacement of CU guard wire to OPGW at Trombay Gantry to loc 2	TATA	TATA	220 KV Trombay KVTL Vikhroli-1/Carnac-7 , Trombay KVTL Vikhroli-	MOCM		A
52	220	BHIRA (T)	BHIRA - KARANJADE 8	11-Aug-24	08:00	11-Aug-24	10:00	D	Closer Inspection at loc 230 and 231 and Removing Vibration Damper from span 367-368 at Bhira	TATA	TATA	220 Bhira Karanjade-8 will be service	MOCM		A
53	220	TROMBAY (TATA)	TROMBAY - ANTOP HILL CKT - 2	12-Aug-24	14:00	12-Aug-24	17:00	D	Replacing damaged A phase loop in cable gantry at Trombay	TATA	TATA	Waghivali Dharavi-7/ Antophill line-1 will be in service, Emergency Clearance 60 Mins	MOCM	Night hrs / Reschedule to other date after confirmation	U
54	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 4	12-Aug-24	09:00	12-Aug-24	13:00	D	Replacing damaged A phase loop in cable gantry at Trombay	TATA	TATA	220KV Trombay - KVTL Vikhroli -1/Carnac-7, Trombay -KVTL Trombay-2 and 3 will be service	MOCM	Night hrs / Reschedule to other date after confirmation from TPCL	U
55	220	KALWA	KALWA - PAWANE	13-Aug-24	08:00	15-Aug-24	18:00	C	For making LILO for 220 KV Amanthin S/Stn for M/S Amanthin Pvt. Ltd.	MSETCL	MSETCL	For making LILO for 220 KV Amanthin S/Stn for M/S Amanthin Pvt. Ltd.	MOCM	Project work	U
56	220	KARANJADE	KARANJADE - WAGHIVALI 8	14-Aug-24	22:00	15-Aug-24	4:00	C	M1 & M2 TRIALS, M1, M2 LBBU Testing	TATA	TATA	220 KV Bhira Karanjade 7&8 and Karanjade Waghivali-7 will be in service. Emergency	MOCM		A

Sr.No.	Voltage	Substation/ Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
58	220	BOISAR-II	BORIVALI - BOISAR II LINE	15-Aug-24	13:00	18-Aug-24	16:00	C	Line Bay shifting at 220kV Boisar-II S/S (from Bay No. 14 to Bay No. 13) under the scheme of "Providing permanent second source from 400kV PGCIL (Boisar) S/S to 220kV Nalasopara S/S. Note: Outages scheduled on 220kV PGCIL-Boisar Lines 1 & 3 on dated 16.08.2024 to 18.08.2024 are correlated to this work.	MSETCL	MSETCL	Line Bay shifting at 220kV Boisar-II S/S (from Bay No. 14 to Bay No. 13) under the scheme of "Providing permanent second source from 400kV PGCIL (Boisar) S/S to 220kV Nalasopara S/S. Note: Outages scheduled on 220kV PGCIL-Boisar Lines 1 & 3 on dated 16.08.2024 to 18.08.2024 are correlated to this work.	MOCM	FTC process to be completed.	A
59	220	NERUL	NERUL - SEAWOOD CABLE CKT - 2	16-Aug-24	09:00	16-Aug-24	17:00	D	Routine Maintenance Work.	MSETCL	MSETCL	Routine Maintenance Work.	MOCM	SEAWOOD TSS NOC required.	A
61	220	KALWA	KALWA-GIGAPLEX	17-Aug-24	07:00	17-Aug-24	10:00	D	Bay maintenance	MSETCL	MSETCL	hot spot attending work & bay maintenance	MOCM	KALWA-GIGAPLEX element to be added.	A
62	220	KARANJADE	KARANJADE - WAGHIVALI 7	17-Aug-24	22:00	18-Aug-24	4:00	C	M1 & M2 TRIALS, M1, M2 LBBU Testing	TATA	TATA	220 KV Bhira Karanjade 7 & 8 and Karanjade Waghivali lines will be in service. Emergency Clearance - 10 Min	MOCM		A
63	220	BORIVALI	KHARGHAR - BORIVALI CKT - 2	17-Aug-24	23:00	19-Aug-24	07:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup	MOCM		U
64	220	BORIVALI	GIS BHANDUP - BORIVALI	17-Aug-24	23:00	19-Aug-24	07:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup	MOCM		U
65	220	SALSETTE	BUS COUPLER @ SALSETTE	18-Aug-24	09:00	18-Aug-24	17:00	D	Protection Testing	TATA	TATA	All equipment remain in service on 220kV Bus-1. Emergency Clearance - 15 Min.	MOCM		A
66	220	KOLSHET	KOLSHET - KHARBAO	18-Aug-24	00:00	22-Aug-24	06:00	C	Erection of 1 No M/C Monopole and stringing work for Height rising work of MMRDA Metro 4	MSETCL	MSETCL	Erection of 1 No M/C Monopole and stringing work for Height rising work of MMRDA Metro 4	MOCM	Noc required from Kharbao (TSS) Railway.	U
67	110	KALYAN	AMBERNATH - KALYAN CKT - 1	22-Aug-24	08:00	22-Aug-24	17:00	D	old ohio make insulator replacement.	TATA	TATA	110 KV Kalwa Kalyan Salsette-1&2, Kalwa Kalyan and Ambemath Kalyan lines will be in service	MOCM		A
68	220	BHAVEGHAR	BHAVEGHAR - ROMA	23-Aug-24	09:00	23-Aug-24	18:00	D	Repairing of Damaged Conductor at Loc No. 65-66 Middle Ph., Loc No. 67-68 Middle Ph.	MSETCL	MSETCL	Repairing of Damaged Conductor at Loc No. 65-66 Middle Ph., Loc No. 67-68 Middle Ph.	MOCM		A

Sr.No.	Voltage	Substation/ Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
69	220	KALWA	KALWA - PANCHANAND	23-Aug-24	06:00	23-Aug-24	19:00	D	For replacing old rusted D ₂ shackles of R, Y & B ph insulators at TL No. 654, 665, 666, 667, 668, 669, 687, 688 & 691.	MSETCL	MSETCL	For replacing old rusted D ₂ shackles of R, Y & B ph insulators at TL No. 654, 665, 666, 667, 668, 669, 687, 688 & 691.	MOCM		A
70	220	TEMGHAR	BUS SECTION - 3 @ TEMGHAR	23-Aug-24	00:00	24-Aug-24	19:00	C	220kv Padgha Temghar line1 Bus Isolator replacement.	MSETCL	MSETCL	Bay under outage as follows: 220KV Temghar -Padgha-1, 220/22kv 80 MVA T/F No-2 (TF no 2 load shall be shifted to Tfno. 1&4)	MOCM		A
71	220	DHARAVI	WAGHIVALI - DHARAVI 7 - ANTOP HILL - 1	23-Aug-24	08:00	23-Aug-24	12:00	D	(Mandale Project)- Preparatory work for LILO of 110kV DV2 Line	TATA	TATA	220 KV Trombay Dharavi-5,6 & 9, Waghivali Dharavi-7, Dharavi-Antop Hill-2, Dharavi Mahalaxmi lines will be in service.	MOCM		A
72	110	KALYAN	AMBERNATH - KALYAN CKT - 2	23-Aug-24	08:00	23-Aug-24	17:00	D	old ohio make insulator replacement	TATA	TATA	110 KV Kalwa Kalyan Salsette-1 & 2, Kalwa Kalyan and Ambemath Kalyan-1 lines will be in service.	MOCM		A
73	220	PANCHANAND	TALOJA - PANCHANAND	24-Aug-24	06:00	24-Aug-24	19:00	D	For replacing old rusted D ₂ shackles of R, Y & B ph insulators at TL No. 642, 643, 645, 647 & 646.	MSETCL	MSETCL	For replacing old rusted D ₂ shackles of R, Y & B ph insulators at TL No. 642, 643, 645, 647 & 646.	MOCM		A
74	220	BOISAR-II	BOISAR II - VIRAJ	24-Aug-24	09:00	24-Aug-24	17:00	D	B/U Relay Retrofitting Work at 220kV Boisar-II S/S.	MSETCL	MSETCL	B/U Relay Retrofitting Work at 220kV Boisar-II S/S.	MOCM		A
75	220	DHARAVI	WAGHIVALI - DHARAVI 8	24-Aug-24	08:00	24-Aug-24	18:00	D	(Mandale Project)- Conductor string of Dharavi Mandale line.	TATA	TATA	220 KV Trombay Dharavi-5,6 & 9, Waghivali Dharavi-7/Antop Hill-1, Dharavi Mahalaxmi lines will be in service.	MOCM		A
76	400	KALWA	400/220 KV 3X200 MVA ICT - 2 @ KALWA	25-Aug-24	09:00	25-Aug-24	15:00	D	CTR work & bay maintenance work.	MSETCL	MSETCL	CTR work & bay maintenance work.	MOCM		A
77	220	DHARAVI	WAGHIVALI - DHARAVI 7 - ANTOP HILL - 1	25-Aug-24	08:00	25-Aug-24	18:00	D	(Mandale Project) - Conductor string of Vikhroli Mandale line	TATA	TATA	220 KV Trombay Dharavi-5,6 & 9, Waghivali Dharavi-7/Antop Hill-1, Dharavi Mahalaxmi lines will be in service.	MOCM		A
78	220	VASAI-II	KAMBA - VASAI	25-Aug-24	09:00	25-Aug-24	18:00	D	Replacement of Insulator identified in PID.	MSETCL	MSETCL	Replacement of Insulator identified in PID.	MOCM	To be coordinate with Project works of NHRCL	A

Sr.No.	Voltage	Substation/ Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
79	400	PADGHE	400/220 KV 500 MVA ICT - 5 @ PADGHE	30-Aug-24	09:00	30-Aug-24	18:00	D	1) Bay Maint work 2) Diagnostic Testing work 3) MTAMC work 4) RTV Coating to tertiary Bushing	MSETCL	MSETCL	weather condition should be clear	MOCM	To be included in OCC monthly outage.	A
80	220	PRINT HOUSE	APTA - PRINT HOUSE LINE	30-Aug-24	06:00	30-Aug-24	17:00	D	For replacing old rusted D ₂ shackles of R, Y & B ph insulators at TL No. 663.	MSETCL	MSETCL	For replacing old rusted D ₂ shackles of R, Y & B ph insulators at TL No. 663.	MOCM		A
80	220	KOLSHET	KOLSHET - ROMA	30-Aug-24	00:00	31-Aug-24	06:00	C	For Stringing on M/C Tower for Height rising work of MMRDA Metro 4	MSETCL	MSETCL	For Stringing on M/C Tower for Height rising work of MMRDA Metro 4	MOCM		A