

| Maharashtra State Load Despatch Centre                                                                            |         |                       |                                    |           |           |           |         |       |                                                                                                                                                                                            |        |        |                                                                                                                                                              |      |                                        |             |
|-------------------------------------------------------------------------------------------------------------------|---------|-----------------------|------------------------------------|-----------|-----------|-----------|---------|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------|------|----------------------------------------|-------------|
| Monthly Outages(MOCM) from 01/Sep/2024 To 30/Sep/2024                                                             |         |                       |                                    |           |           |           |         |       |                                                                                                                                                                                            |        |        |                                                                                                                                                              |      |                                        |             |
| Note 1) Outages will be approved on D-1 basis and will be facilitated as per real time loading/system conditions. |         |                       |                                    |           |           |           |         |       |                                                                                                                                                                                            |        |        |                                                                                                                                                              |      |                                        |             |
| 2) Outages may be deferred due to outage approved by WRDLC at 400 level in MSETCL/Powergrid Network on D-1 basis  |         |                       |                                    |           |           |           |         |       |                                                                                                                                                                                            |        |        |                                                                                                                                                              |      |                                        |             |
| 3) A-Approved, P-Pending, D-Deferred, U-Underreview.                                                              |         |                       |                                    |           |           |           |         |       |                                                                                                                                                                                            |        |        |                                                                                                                                                              |      |                                        |             |
| Sr. No.                                                                                                           | Voltage | Substation/ Division  | Line/Element                       | From Date | From Time | To Date   | To Time | Basis | Reason                                                                                                                                                                                     | System | Agency | Remark ,If any.                                                                                                                                              | Type | MOCM Remark                            | MOCM Status |
| 1                                                                                                                 | 220     | KALWA                 | INTERCONNECTOR @ KALWA             | 01-Sep-24 | 07:00     | 01-Sep-24 | 10:00   | D     | To attend developing Hot spot.                                                                                                                                                             | MSETCL | MSETCL | To attend developing Hot spot.                                                                                                                               | MOCM | To be clubbed with TPCL project outage | A           |
| 2                                                                                                                 | 220     | TROMBAY (TATA)        | TROMBAY MSETCL TIE - 2             | 01-Sep-24 | 08:00     | 01-Sep-24 | 15:00   | D     | Replacement of CU guard wire to OPGW at Loc 1 to 2                                                                                                                                         | TATA   | TATA   | -                                                                                                                                                            | MOCM |                                        | D           |
| 3                                                                                                                 | 220     | KARANJADE             | BHIRA - KARANJADE 8                | 01-Sep-24 | 09:30     | 01-Sep-24 | 17:00   | D     | Relay testing of breaker. Line outage required for last 30 Min for Line Differential trial                                                                                                 | TATA   | TATA   | During line outage in N-1 contingency Bhira generation will restricted to 183 MW                                                                             | MOCM | Online work. Line to be in service.    | A           |
| 4                                                                                                                 | 220     | KARANJADE             | GIS BUS - 1 @ KARANJADE            | 02-Sep-24 | 22:00     | 03-Sep-24 | 10:00   | C     | New Bay docking                                                                                                                                                                            | TATA   | TATA   | All equipment's will be transferred to 220KV GIS bus 2 except 40 MVAR reactor 2                                                                              | MOCM |                                        | A           |
| 5                                                                                                                 | 220     | KARANJADE             | BUS REACTOR - 2 @ KARANJADE        | 02-Sep-24 | 22:00     | 03-Sep-24 | 10:00   | C     | For new 220KV bay docking                                                                                                                                                                  | TATA   | TATA   | Reactor 1 will remain in service                                                                                                                             | MOCM |                                        | A           |
| 6                                                                                                                 | 100     | KALWA                 | KALWA - SALSETTE CKT - 1           | 03-Sep-24 | 09:30     | 03-Sep-24 | 17:00   | D     | Diagnosing testing & RM work                                                                                                                                                               | MSETCL | MSETCL | Diagnosing testing & RM work                                                                                                                                 | MOCM |                                        | A           |
| 7                                                                                                                 | 220     | AIROLI KNOWLEDGE PARK | EKLAHARE (GCR) - AIROLI KNOW PARK  | 03-Sep-24 | 09:30     | 03-Sep-24 | 19:00   | D     | For safety purpose during installation of supporting members on cross arms of newly erected monopoles in b/w TL No. 629-633.                                                               | MSETCL | MSETCL | For safety purpose during installation of supporting members on cross arms of newly erected monopoles in b/w TL No. 629-633.                                 | MOCM |                                        | A           |
| 8                                                                                                                 | 220     | AIROLI KNOWLEDGE PARK | KALWA - AIROLI KNOWLEDGE PARK      | 03-Sep-24 | 09:30     | 03-Sep-24 | 19:00   | D     | At 220kV AKP: The Line differential relay will be replaced against the existing Distance relay at both end. 2) 220kV RS Kalwa: Diagnosing testing & RM work.                               | MSETCL | MSETCL | At 220kV AKP: The Line differential relay will be replaced against the existing Distance relay at both end. 2) 220kV RS Kalwa: Diagnosing testing & RM work. | MOCM |                                        | A           |
| 9                                                                                                                 | 220     | KARANJADE             | GIS BUS - 2 @ KARANJADE            | 03-Sep-24 | 12:00     | 04-Sep-24 | 23:58   | C     | For new 220KV bay docking                                                                                                                                                                  | TATA   | TATA   | All equipment's will be transferred to 220KV GIS bus 1                                                                                                       | MOCM | FTC along with future plan.            | A           |
| 10                                                                                                                | 220     | KALWA                 | KALWA - PANCHANAND                 | 04-Sep-24 | 07:00     | 04-Sep-24 | 17:00   | D     | To replace old rusted d'shuckles & vibration dampers at TL no. 659, 660, 661, 662, 663, 664, 665, 666, 668, 670, 671, 673, 674 & 683.                                                      | MSETCL | MSETCL | Work to be carried out to avoid any mishap / occurrence,                                                                                                     | MOCM | Outage feasible on Sat/sun             | U           |
| 11                                                                                                                | 220     | PANVEL TSS            | PANVEL TSS - TIMBER MARKET         | 04-Sep-24 | 08:00     | 04-Sep-24 | 16:00   | D     | Retrofitting of Line differential Relay at 220KV Panvel TSS                                                                                                                                | MSETCL | MSETCL | Outage Proposed by EHV Project dn. Kalwa                                                                                                                     | MOCM |                                        | A           |
| 12                                                                                                                | 220     | TROMBAY (MSETCL)      | BUS SECTION - 2 @ TROMBAY          | 04-Sep-24 | 08:00     | 04-Sep-24 | 18:00   | D     | For Bus PT Isolator replacement work in LE scheme by the agency ( Bus PT Isolator jumper disconnection & connection after erection of Isolator will be carried out by Hot line unit Kalwa) | MSETCL | MSETCL | Work is on 220kV Bus PT-2 (220KV Bus PT-1 & PT-3 will be in service)                                                                                         | MOCM | Hot line work.                         | A           |
| 13                                                                                                                | 110     | KARANJADE             | BUS-1 @ KARANJADE                  | 04-Sep-24 | 10:00     | 04-Sep-24 | 23:00   | D     | New 110KV bay docking                                                                                                                                                                      | TATA   | TATA   | All equipment's will be transferred to 110KV bus 2 except reactor 2                                                                                          | MOCM |                                        | A           |
| 14                                                                                                                | 110     | KARANJADE             | BUS-2 @ KARANJADE                  | 04-Sep-24 | 23:30     | 05-Sep-24 | 11:00   | C     | For docking new 110KV bay                                                                                                                                                                  | TATA   | TATA   | All equipment's will be transferred to bus 1                                                                                                                 | MOCM |                                        | A           |
| 15                                                                                                                | 220     | KALWA                 | KALWA - BORIVALI                   | 05-Sep-24 | 07:00     | 05-Sep-24 | 10:00   | D     | R ph LA replacement work LCM (235 micro A)                                                                                                                                                 | MSETCL | MSETCL | R ph LA replacement work LCM(235 micro A)                                                                                                                    | MOCM |                                        | A           |
| 16                                                                                                                | 110     | KHOPOLI               | BHIRA (T) - KHOPOLI 2              | 05-Sep-24 | 08:00     | 05-Sep-24 | 13:00   | D     | Tree Trimming in Span 196-197 & Removal of cable from span 366-367                                                                                                                         | TATA   | TATA   | -                                                                                                                                                            | MOCM |                                        | A           |
| 17                                                                                                                | 220     | TROMBAY (MSETCL)      | 220/100 KV 200 MVA ICT 3 @ TROMBAY | 05-Sep-24 | 08:00     | 05-Sep-24 | 18:00   | D     | For 1) 100kV Line Isolator replacement work in LE Scheme by the agency 2) Diagnostic testing work & 3) RM work                                                                             | MSETCL | MSETCL | All lines & 220/100KV 200MVA ICT-2 will be in service                                                                                                        | MOCM | Subject to TPCL NOC.                   | A           |

| Sr. No. | Voltage | Substation/ Division | Line/Element                        | From Date | From Time | To Date   | To Time | Basis | Reason                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | System | Agency | Remark ,If any.                                                                                                                                                                                                                                                                                                                                                                                  | Type | MOCM Remark                           | MOCM Status |
|---------|---------|----------------------|-------------------------------------|-----------|-----------|-----------|---------|-------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|---------------------------------------|-------------|
| 18      | 220     | TEMGHAR              | BUS SECTION - 3 @ TEMGHAR           | 06-Sep-24 | 05:00     | 06-Sep-24 | 19:00   | D     | If 220kv Bus section Isolator No 3 is in closed position then following T/F and line are required H/T For 20 min for isolation purpose of 220kv Bus section No 2 & 3 (i.e for opening of 220kv Bus section Isolator No 3 & 1)<br>1) 220/22kv 50 MVAT/FNo 1 H/T<br>2) 220kv Colourchem Temghar Line H/T<br>Note :- It would be beneficial if 220kv Bus section Isolator No 3 is kept in open Position for upcoming outage's work of 220kv Bus section Isolator No 2 erection work ( dt 13.09.2024)<br>If it is instructed to close 220kv Bus section Isolator No 3 before restoration of outage then following T/F and line are required H/T For 20 min before restoration, in order to close of 220kv Bus section Isolator No 3<br>1) 220/22kv 50 MVAT/FNo 1 H/T<br>2) 220kv Colourchem Temghar Line H/T | MSETCL | MSETCL | Above is in r/o 220kv Bus section Isolator No 2<br>By pass work for 220kv Bus section Isolator No 2 erection replacement.                                                                                                                                                                                                                                                                        | MOCM | How many no. of outage required       | A           |
| 19      | 220     | TEMGHAR              | BUS SECTION-2 @ TEMGHAR             | 06-Sep-24 | 05:00     | 06-Sep-24 | 19:00   | D     | 1) 220kv Bus section Isolator No 2 By pass work                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | MSETCL | MSETCL | 1) Bay under outage as follows:<br>220KV Padghe -Temghar line no 1<br>220/22kv 80 MVA T/F No- 2 (TF no 2 load shall be shifted to Tf no. 1&4),<br>220/22kv 50 MVA T/F No-3 (TF no 3 load shall be shifted to Tf no 5)<br>220kv PT No 1<br>TPL will be conveyed to partly divert load of T/F 1,2,3,4&5 to other sstn for load management.<br>2) Bus section 2 & 3 outage required simultaneously. | MOCM |                                       | A           |
| 20      | 220     | APTA                 | APTA - PRINT HOUSE LINE             | 06-Sep-24 | 07:00     | 06-Sep-24 | 17:00   | D     | For replacement of old rusted D'shacks & vibration dampers at TL No. 642, 644, 646, 661, 673, 674 & 683.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | MSETCL | #REF!  | Work to be carried out to avoid any mishap / occurrence                                                                                                                                                                                                                                                                                                                                          | MOCM | To be clubbed with MUML project work. | D           |
| 21      | 220     | WADA                 | PADGHE - WADA                       | 06-Sep-24 | 09:00     | 06-Sep-24 | 18:00   | D     | Replacement of Insulator identified in PID.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | MSETCL | MSETCL | Replacement of Insulator identified in PID.                                                                                                                                                                                                                                                                                                                                                      | MOCM |                                       | A           |
| 22      | 400     | PADGHE               | 400/220 KV 500 MVA ICT - 5 @ PADGHE | 06-Sep-24 | 09:00     | 06-Sep-24 | 19:00   | D     | 1) Bay Maint work<br>2) Diagnostic Testing work<br>3) MTAMC work                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | MSETCL | MSETCL | weather condition should be clear                                                                                                                                                                                                                                                                                                                                                                | MOCM | Part of Monthly OCC                   | D           |
| 23      | 220     | BORIVALI             | KHARGHAR - BORIVALI CKT - 2         | 06-Sep-24 | 09:00     | 08-Sep-24 | 19:00   | C     | Stringing on Twin monopole in between Loc. 22-23 for MMRDA                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               | MSETCL | MSETCL | Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup.                                                                                                                                                                                                                                                                                                       | MOCM | PROJECT WORK                          | U           |
| 24      | 220     | BORIVALI             | GIS BHANDUP - BORIVALI              | 06-Sep-24 | 09:00     | 08-Sep-24 | 19:00   | C     | Stringing on Twin monopole in between Loc. 22-23 for MMRDA                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               | MSETCL | MSETCL | Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup.                                                                                                                                                                                                                                                                                                       | MOCM |                                       | U           |
| 25      | 220     | BORIVALI             | KHARGHAR - BORIVALI CKT - 2         | 07-Sep-24 | 09:00     | 08-Sep-24 | 18:00   | C     | For safety purpose for erection of monopole near the line for M/S Amanthin Pvt. Ltd.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | MSETCL | MSETCL | For safety purpose for erection of monopole near the line for M/S Amanthin Pvt. Ltd.                                                                                                                                                                                                                                                                                                             | MOCM | To be clubbed with Metro work.        | U           |

| Sr. No. | Voltage | Substation/ Division | Line/Element                            | From Date | From Time | To Date   | To Time | Basis | Reason                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | System | Agency | Remark ,If any.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Type | MOCM Remark                              | MOCM Status |
|---------|---------|----------------------|-----------------------------------------|-----------|-----------|-----------|---------|-------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|--------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|------------------------------------------|-------------|
| 26      | 220     | NERUL                | MAIN BUS SECTION - 2 @ NERUL            | 08-Sep-24 | 07:00     | 08-Sep-24 | 17:00   | D     | R ph 220KV main bus conductor replacement work will be carried out. and O/H of 220KV Bus Iso & Bus section Iso.<br>Bays fall in section II are 220KV TF II, Kharghar line, TF IV, 220KV TSS Line 1. 220/33-22KV TF 4 will be kept OFF and load diverted on other TF<br>- 220KV Kharghar line will be under outage for Diagnostic and testing work.<br>- 220/33-22KV TF 2 will be taken on TBC.<br>- 220KV TSS I load will be shifted on 220KV TSS II.                                                                                                                                           | MSETCL | MSETCL | Bays fall in section II are 220KV TF II, Kharghar line, TF IV, 220KV TSS Line 1. 220/33-22KV TF 4 will be kept OFF and load diverted on other TF<br>- 220KV Kharghar line will be under outage for Diagnostic and testing work.<br>- 220/33-22KV TF 2 will be taken on TBC.<br>- 220KV TSS I load will be shifted on 220KV TSS II.                                                                                                                                                                                                                                                                 | MOCM |                                          | A           |
| 27      | 220     | TROMBAY (TATA)       | TROMBAY CARNAC - 5                      | 08-Sep-24 | 08:00     | 08-Sep-24 | 17:00   | D     | Breaker CT testing.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | TATA   | TATA   | Line in service controlled by Transfer breaker 2                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | MOCM |                                          | A           |
| 28      | 220     | DHARAVI              | 220 / 110 / 33kv 250MVA ICT 8 @ DHARAVI | 08-Sep-24 | 09:00     | 08-Sep-24 | 17:00   | D     | LT cable box inspection                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | TATA   | TATA   | 110KV and 33KV load will be fed by ICT 7,9,10 DT11 and DT12                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | MOCM |                                          | A           |
| 29      | 220     | VASAI-II             | PADGHE - NALASOPARA - VASAI (T)         | 08-Sep-24 | 09:00     | 08-Sep-24 | 18:00   | D     | Replacement of Insulator identified in PID.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | MSETCL | MSETCL | Replacement of Insulator identified in PID.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | MOCM | To be clubbed with NHSRCL Project Work.  | D           |
| 30      | 400     | PADGHE               | TBC @ PADGHE                            | 11-Sep-24 | 09:00     | 11-Sep-24 | 19:00   | D     | 1) Replacement of old CT MK box with New MK box<br>2) Bay maint work                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | MSETCL | MSETCL | weather condition should be clear                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | MOCM | Include in OCC Monthly list              | D           |
| 31      | 220     | PANVEL TSS           | PANVEL TSS - TIMBER MARKET              | 12-Sep-24 | 06:00     | 21-Sep-24 | 20:00   | C     | Construction of MDN+12 Tower for MRVCL & Conductor stringing thereof.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | MSETCL | MSETCL | Outage Proposed by EHV Project Dn. Kalwa                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | MOCM | MRVCL Project work. Subjected to Demand. | A           |
| 32      | 220     | TEMGHAR              | BUS SECTION-2 @ TEMGHAR                 | 13-Sep-24 | 05:00     | 13-Sep-24 | 19:00   | D     | 1) 220kv Bus section Isolator No 2 erection replacement (since the same was by passed using jumpering work during 06.09.2024 outage) by M/s BNC Power project Ltd.(ref.- Work of strengthening of bays CE/EHV/PC O&M/Zone/VSH/Tech/3370 Dt. 29.12.2022)<br>Bay under outage as follows:<br>220KV Padghe -Temghar line no 1<br>220/22kv 80 MVA T/F No- 2 (TF no 2 load shall be shifted to Tf no. 1&4),<br>220/22kv 50 MVA T/F No-3 (TF no 3 load shall be shifted to Tf no 5)<br>220kv PT No 1<br>TPL will be conveyed to partly divert load of T/F 1,2,3,4&5 to other sstn for load management | MSETCL | MSETCL | 1) 220kv Bus section Isolator No 2 erection replacement (since the same was by passed using jumpering work during 06.09.2024 outage) by M/s BNC Power project Ltd.(ref.-Work of strengthening of bays CE/EHV/PC O&M/Zone/VSH/Tech/3370 Dt. 29.12.2022)<br><br>Bay under outage as follows:<br>220KV Padghe -Temghar line no 1<br>220/22kv 80 MVA T/F No- 2 (TF no 2 load shall be shifted to Tf no. 1&4),<br>220/22kv 50 MVA T/F No-3 (TF no 3 load shall be shifted to Tf no 5)<br>220kv PT No 1<br>TPL will be conveyed to partly divert load of T/F 1,2,3,4&5 to other sstn for load management | MOCM | GANESH FESTIVAL                          | A           |

| Sr. No. | Voltage | Substation/ Division | Line/Element                           | From Date | From Time | To Date   | To Time | Basis | Reason                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | System | Agency | Remark ,If any.                                                                            | Type | MOCM Remark                            | MOCM Status |
|---------|---------|----------------------|----------------------------------------|-----------|-----------|-----------|---------|-------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|--------|--------------------------------------------------------------------------------------------|------|----------------------------------------|-------------|
| 33      | 220     | TEMGHAR              | BUS SECTION - 3 @ TEMGHAR              | 13-Sep-24 | 05:00     | 13-Sep-24 | 19:00   | D     | If 220kv Bus section Isolator No 3 is in closed position then following T/F and line are required H/T For 20 min for isolation purpose of 220kv Bus section No 2 & 3 (i.e for opening of 220kv Bus section Isolator No 3 & 1)<br>1) 220/22kv 50 MVAT/FNo 1 H/T<br>2) 220kv Colourchem Temghar Line H/T<br><br>If it is instructed to close 220kv Bus section Isolator No 3 before restoration of outage then following T/F and line are required H/T For 20 min before restoration, in order to close of 220kv Bus section Isolator No 3<br>1) 220/22kv 50 MVAT/FNo 1 H/T<br>2) 220kv Colourchem Temghar Line H/T | MSETCL | MSETCL | Above work is in r/o 220kv Bus section Isolator No 2 replacement                           | MOCM | GANESH FESTIVAL                        | A           |
| 34      | 220     | BHAVEGHAR            | BHAVEGHAR - ROMA                       | 13-Sep-24 | 09:00     | 13-Sep-24 | 18:00   | D     | Replacement of Insulator identified in PID.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | MSETCL | MSETCL | Replacement of Insulator identified in PID.                                                | MOCM |                                        | A           |
| 35      | 220     | KALWA                | BUS COUPLER @ KALWA                    | 14-Sep-24 | 07:00     | 14-Sep-24 | 10:00   | D     | 220kV Bus Coupler bay maintenance work at 00kV RS Kalwa.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | MSETCL | MSETCL | 220kV Bus Coupler bay maintenance work at 00kV RS Kalwa.                                   | MOCM |                                        | A           |
| 36      | 220     | BORIVALI             | BORIVALI - CTRLS CKT                   | 14-Sep-24 | 07:00     | 14-Sep-24 | 12:00   | D     | For the installation of saver assembly sets at TL no. 7, 20, 21, 22 & 23 (Total 09 sets out of 60 sets are to be installed) Total completed - 36 sets                                                                                                                                                                                                                                                                                                                                                                                                                                                             | MSETCL | MSETCL | Simultaneous outage required on 220 kV CtrlS-Borivali line & 220 kV Kalwa-Borivali line    | MOCM | To be clubbed with Metro project work. | U           |
| 37      | 220     | BORIVALI             | KALWA - BORIVALI                       | 14-Sep-24 | 07:00     | 14-Sep-24 | 12:00   | D     | For the installation of saver assembly sets at TL no. 7, 20, 21, 22 & 23 (Total 17 sets out of 36 sets are to be installed) Total Completed - 19 sets                                                                                                                                                                                                                                                                                                                                                                                                                                                             | MSETCL | MSETCL | Simultaneous outage required on 220 kV CtrlS-Borivali line & 220 kV Kalwa-Borivali line    | MOCM | To be clubbed with Metro project work. | U           |
| 38      | 220     | DHARAVI              | WAGHIVALI - DHARAVI 7 - ANTOP HILL - 1 | 14-Sep-24 | 07:00     | 14-Sep-24 | 13:00   | D     | Mandale Project work - Shiftin of auxiliary cross arm at loc. 46                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | TATA   | TATA   | -                                                                                          | MOCM |                                        | A           |
| 39      | 220     | KALWA                | KALWA - PRINT HOUSE LINE               | 14-Sep-24 | 08:00     | 14-Sep-24 | 17:00   | D     | For replacing old rusted D <sub>2</sub> shackles of R, Y & B ph insulators at TL No. 687, 688 & 691.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | MSETCL | MSETCL | Work to be carried out to avoid any mishap / occurrence.                                   | MOCM | To be clubbed with Monopole Project.   | A           |
| 40      | 220     | BORIVALI             | KHARGHAR - BORIVALI CKT - 2            | 14-Sep-24 | 09:00     | 16-Sep-24 | 19:00   | C     | Stringing on Twin monopole in between Loc. 22-23 for MMRDA                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | MSETCL | MSETCL | Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup. | MOCM |                                        | A           |
| 41      | 220     | BORIVALI             | GIS BHANDUP - BORIVALI                 | 14-Sep-24 | 09:00     | 16-Sep-24 | 19:00   | C     | Stringing on Twin monopole in between Loc. 22-23 for MMRDA                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | MSETCL | MSETCL | Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup. | MOCM |                                        | A           |
| 42      | 220     | WAGHIVALI (TATA)     | WAGHIVALI - DHARAVI 8                  | 15-Sep-24 | 07:00     | 15-Sep-24 | 17:00   | D     | Mandale Project Work - Conductor string of Dharavi Mandale line                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | TATA   | TATA   | -                                                                                          | MOCM |                                        | A           |
| 43      | 220     | SAHAR                | SALSETTE - SAHAR CKT                   | 15-Sep-24 | 08:00     | 15-Sep-24 | 17:00   | D     | Protection Testing and Trials at both ends                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | TATA   | TATA   | Sahar will be fed by 220KV Saki Sahar line                                                 | MOCM | Online work. 30 Min outage required.   | A           |
| 44      | 110     | KALYAAN              | KALWA KALYAAN                          | 17-Sep-24 | 09:30     | 17-Sep-24 | 17:00   | D     | SF6 Gas leakage attending and Diagnostic testing& RM work at 220kV RS Kalwa.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | MSETCL | MSETCL | SF6 Gas leakage attending and Diagnostic testing& RM work at 220kV RS Kalwa.               | MOCM |                                        | A           |
| 45      | 220     | KOLSHET              | KOLSHET - KHARBAO                      | 18-Sep-24 | 00:15     | 22-Sep-24 | 06:00   | C     | Erection of 1 No M/C Monopole and stringing work for Height rising work of MMRDA Metro 4                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | MSETCL | MSETCL | Erection of 1 No M/C Monopole and stringing work for Height rising work of MMRDA Metro 4   | MOCM | To be discussed in detail              | U           |
| 46      | 220     | PANCHANAND           | TALOJA - PANCHANAND                    | 18-Sep-24 | 08:00     | 18-Sep-24 | 17:00   | D     | For replacing old rusted D <sub>2</sub> shackles of R, Y & B ph insulators at TL No. 641, 642, 643, 645, 646 & 647.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               | MSETCL | MSETCL | Work to be carried out to avoid any mishap / occurrence during monsoon season              | MOCM |                                        | A           |
| 47      | 110     | BHIVPURI             | BHIVPURI - AMBERNATH CKT - 1           | 18-Sep-24 | 08:00     | 18-Sep-24 | 17:00   | D     | 110 kV TBS GOD Arm replacement                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | TATA   | TATA   | 110KV Bhivpuri Neral and Khopoli Bhivpuri 1 lines will remain in service. and 2            | MOCM |                                        | A           |

| Sr. No. | Voltage | Substation/ Division | Line/Element                                | From Date | From Time | To Date   | To Time | Basis | Reason                                                                                                                                                                                                                                                                                                            | System | Agency | Remark ,If any.                                                                                                                                                                                                                                                                                                    | Type | MOCM Remark                                                        | MOCM Status |
|---------|---------|----------------------|---------------------------------------------|-----------|-----------|-----------|---------|-------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|--------------------------------------------------------------------|-------------|
| 48      | 220     | BOISAR-II            | BORIVALI - BOISAR II LINE                   | 19-Sep-24 | 06:00     | 22-Sep-24 | 22:00   | C     | Line Bay shifting at 220kV Boisar-II S/S (from Bay No. 14 to Bay No. 13) under the scheme of "Providing permanent second source from 400kV PGCIL (Boisar) S/S to 220kV Nalasopara S/S.<br>Note: Outages scheduled on 220kV PGCIL-Boisar Lines 1 & 3 on dated 20.09.2024 to 22.09.2024 are correlated to this work | MSETCL | MSETCL | Line Bay shifting at 220kV Boisar-II S/S (from Bay No. 14 to Bay No. 13) under the scheme of "Providing permanent second source from 400kV PGCIL (Boisar) S/S to 220kV Nalasopara S/S.<br>Note: Outages scheduled on 220kV PGCIL-Boisar Lines 1 & 3 on dated 20.09.2024 to 22.09.2024 are correlated to this work. | MOCM | Please submit in WRDCC OCC process. FTC documents to be submitted. | D           |
| 49      | 220     | TROMBAY (MSETCL)     | 220/100 KV 200 MVA ICT 2 @ TROMBAY          | 19-Sep-24 | 08:00     | 21-Sep-24 | 20:00   | D     | For 1) 100kV Line Isolator, Bus Isolator & Bus PT Isolator replacement work in LE Scheme by the agency<br>2) Diagnostic testing work &<br>3) RM work                                                                                                                                                              | MSETCL | MSETCL | For 1) 100kV Line Isolator, Bus Isolator & Bus PT Isolator replacement work in LE Scheme by the agency<br>2) Diagnostic testing work &<br>3) RM work                                                                                                                                                               | MOCM | NOC required from TPCL                                             | A           |
| 50      | 110     | KALYAN               | AMBERNATH - KALYAN CKT - 1                  | 19-Sep-24 | 09:30     | 19-Sep-24 | 12:30   | D     | SCADA Trials of OFA GODs                                                                                                                                                                                                                                                                                          | TATA   | TATA   | 110KV Ambernath Kalyan 2 will feed OFA load.                                                                                                                                                                                                                                                                       | MOCM |                                                                    | A           |
| 51      | 110     | KALYAN               | AMBERNATH - KALYAN CKT - 2                  | 19-Sep-24 | 13:00     | 19-Sep-24 | 17:00   | D     | SCADA Trials of OFA GODs                                                                                                                                                                                                                                                                                          | TATA   | TATA   | 110KV Ambernath Kalyan 1 will be fed OFA load.                                                                                                                                                                                                                                                                     | MOCM |                                                                    | A           |
| 52      | 400     | PADGHE               | 400/220/33 KV 315 MVA ICT - 2 @ PADGHE      | 20-Sep-24 | 09:00     | 20-Sep-24 | 19:00   | D     | 1) Replacement of Differential Relay<br>2) Diagnostic Testing work<br>3) Attending Oil leakage if any<br>4) MTAMC work                                                                                                                                                                                            | MSETCL | MSETCL | weather condition should be clear                                                                                                                                                                                                                                                                                  | MOCM | outage proposed in OCC                                             | D           |
| 53      | 220     | KOLSHET              | KOLSHET - ROMA                              | 20-Sep-24 | 10:00     | 20-Sep-24 | 17:00   | D     | For routine Diagnostic Testing and R&M work                                                                                                                                                                                                                                                                       | MSETCL | MSETCL | For routine Diagnostic Testing and R&M work                                                                                                                                                                                                                                                                        | MOCM |                                                                    | A           |
| 54      | 220     | TROMBAY (TATA)       | TROMBAY DHARAVI - 5                         | 21-Sep-24 | 07:00     | 21-Sep-24 | 17:00   | D     | Attending conductor sag in span 23-24                                                                                                                                                                                                                                                                             | TATA   | TATA   | -                                                                                                                                                                                                                                                                                                                  | MOCM |                                                                    | A           |
| 55      | 220     | TROMBAY (TATA)       | TROMBAY - VIKHROLI (GIS) CKT - 2            | 21-Sep-24 | 07:00     | 21-Sep-24 | 17:00   | D     | Attending conductor sag in span 23-24                                                                                                                                                                                                                                                                             | TATA   | TATA   | -                                                                                                                                                                                                                                                                                                                  | MOCM |                                                                    | A           |
| 56      | 220     | KALWA                | KALWA - PAWANE GIS                          | 21-Sep-24 | 09:00     | 22-Sep-24 | 18:00   | C     | For making LILO for 220 KV Amanthin S/Stn for M/S Amanthin Pvt. Ltd.                                                                                                                                                                                                                                              | MSETCL | MSETCL | For making LILO for 220 KV Amanthin S/Stn for M/S Amanthin Pvt. Ltd.                                                                                                                                                                                                                                               | MOCM | project work to be discussed. FTC                                  | U           |
| 57      | 220     | BORIVALI             | KHARGHAR - BORIVALI CKT - 2                 | 21-Sep-24 | 09:00     | 22-Sep-24 | 19:00   | C     | Stringing on Twin monopole in between Loc. 22-23 for MMRDA                                                                                                                                                                                                                                                        | MSETCL | MSETCL | Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup.                                                                                                                                                                                                                         | MOCM | Outages need to be Optimised.                                      | A           |
| 58      | 220     | BORIVALI             | GIS BHANDUP - BORIVALI                      | 21-Sep-24 | 09:00     | 22-Sep-24 | 19:00   | C     | Stringing on Twin monopole in between Loc. 22-23 for MMRDA                                                                                                                                                                                                                                                        | MSETCL | MSETCL | Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup.                                                                                                                                                                                                                         | MOCM | Outages need to be Optimised.                                      | A           |
| 59      | 220     | TROMBAY (TATA)       | BUS SECTION-5 @ TROMBAY (TATA)              | 21-Sep-24 | 23:00     | 22-Sep-24 | 06:00   | C     | Test charging of new 220KV breaker,CT and GODs of 125MVAR reactor                                                                                                                                                                                                                                                 | TATA   | TATA   | 220KV Trombay Carnac-5, Trombay KVTL Vikhroli 2,Trombay Dharavi-6 & Trombay Antop Hill-2 will remain charge from remote end.ST-7 not available. Station supply will be feed through ST-5. Transfer Breaker-2 will not be available.                                                                                | MOCM | FTC                                                                | A           |
| 60      | 220     | KALWA                | INTERCONNECTOR @ KALWA                      | 22-Sep-24 | 07:00     | 22-Sep-24 | 10:00   | D     | TATA GIS work at interconnector bay side, 220kV interconnector B bus bay dismantalling work                                                                                                                                                                                                                       | MSETCL | MSETCL | TATA GIS work at interconnector bay side, 220kV interconnector B bus bay dismantalling work                                                                                                                                                                                                                        | MOCM | Project need to be discussed.                                      | U           |
| 61      | 220     | TROMBAY (TATA)       | TROMBAY DHARAVI - 6                         | 22-Sep-24 | 07:00     | 22-Sep-24 | 17:00   | D     | Attending conductor sag in span 23-24                                                                                                                                                                                                                                                                             | TATA   | TATA   | -                                                                                                                                                                                                                                                                                                                  | MOCM |                                                                    | A           |
| 62      | 220     | TROMBAY (TATA)       | TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7 | 22-Sep-24 | 07:00     | 22-Sep-24 | 17:00   | D     | Attending conductor sag in span 23-24                                                                                                                                                                                                                                                                             | TATA   | TATA   | -                                                                                                                                                                                                                                                                                                                  | MOCM |                                                                    | A           |
| 63      | 110     | TROMBAY (TATA)       | 110KV GROUP BREAKER-1 @ TROMBAY             | 22-Sep-24 | 08:00     | 22-Sep-24 | 16:00   | D     | R/M and Testing. KRS ICT 2 will remain charged from 220KV side                                                                                                                                                                                                                                                    | TATA   | TATA   | Trombay 110KV load will be fed by ICT 4,5 and KRS ICT 3                                                                                                                                                                                                                                                            | MOCM |                                                                    | A           |
| 64      | 220     | BACKBAY              | 220 / 110 / 33kV 250MVA AT 2 @ BACKBAY      | 22-Sep-24 | 08:00     | 22-Sep-24 | 17:00   | D     | Breaker Testing                                                                                                                                                                                                                                                                                                   | TATA   | TATA   | 110KV and 33KV load will be fed by AT 1                                                                                                                                                                                                                                                                            | MOCM |                                                                    | A           |
| 65      | 220     | TROMBAY (MSETCL)     | TROMBAY - MULUND                            | 22-Sep-24 | 09:00     | 22-Sep-24 | 17:00   | D     | 1) For LA replacement work in LE scheme by the agency<br>2) Diagnostic testing work &<br>3) RM work                                                                                                                                                                                                               | MSETCL | MSETCL | 1) For LA replacement work in LE scheme by the agency<br>2) Diagnostic testing work &<br>3) RM work                                                                                                                                                                                                                | MOCM | Work to be done at both Substation end Simultaneously.             | A           |
| 66      | 220     | BOISAR-II            | GHODBUNDER - MSETCL BOISAR                  | 22-Sep-24 | 09:00     | 22-Sep-24 | 18:00   | D     | Repairing of Damaged Conductor at Loc No. 86-87 Middle Ph., Loc No. 76-77 Bottom Ph.                                                                                                                                                                                                                              | MSETCL | MSETCL | Repairing of Damaged Conductor at Loc No. 86-87 Middle Ph., Loc No. 76-77 Bottom Ph.                                                                                                                                                                                                                               | MOCM | To be clubbed with NHRSL Project Work.                             | U           |

| Sr. No. | Voltage | Substation/ Division | Line/Element                              | From Date | From Time | To Date   | To Time | Basis | Reason                                                                                                                                                                                                                     | System | Agency | Remark ,If any.                                                                                                                                                                                                            | Type | MOCM Remark                        | MOCM Status |
|---------|---------|----------------------|-------------------------------------------|-----------|-----------|-----------|---------|-------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|--------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|------------------------------------|-------------|
| 67      | 220     | BOISAR-II            | BORIVALI - BOISAR II LINE                 | 22-Sep-24 | 09:00     | 22-Sep-24 | 18:00   | D     | Repairing of Damaged Conductor at Loc No. 109-110 Middle Ph., Loc No. 93-94 Middle Ph. (for safety purpose 220kV Boisar-II - Ghodbandar Line also required)                                                                | MSETCL | MSETCL | Repairing of Damaged Conductor at Loc No. 109-110 Middle Ph., Loc No. 93-94 Middle Ph. (for safety purpose 220kV Boisar-II - Ghodbandar Line also required)                                                                | MOCM | Due to Sonapur Metro project work. | U           |
| 68      | 220     | TROMBAY (TATA)       | BUS SECTION-6 @ TROMBAY                   | 22-Sep-24 | 23:00     | 23-Sep-24 | 06:00   | C     | Test-charging of 220KV GODS ,Breaker and CVT                                                                                                                                                                               | TATA   | TATA   | 220KV Trombay Carnac 6,Trombay Dharavi 5 and Trombay Vikhroli 4 will remain charged from remote end Trombay Vikhroli1 carnac 7 will be controlled by transfer breaker 2, GTG and STG breaker 2 N.A.                        | MOCM | FTC                                | A           |
| 69      | 220     | KOLSHET              | KOLSHET - ROMA                            | 23-Sep-24 | 00:15     | 24-Sep-24 | 06:00   | C     | For Stringing on M/C Tower for Height rising work of MMRDA Metro 4                                                                                                                                                         | MSETCL | MSETCL | For Stringing on M/C Tower for Height rising work of MMRDA Metro 4                                                                                                                                                         | MOCM | Project need to be discussed.      | U           |
| 70      | 110     | KALYAN               | AMBERNATH - KALYAN CKT - 1                | 23-Sep-24 | 07:00     | 23-Sep-24 | 17:00   | D     | Insulator Replacement of OHIO Brass polymer insulator.                                                                                                                                                                     | TATA   | TATA   | -                                                                                                                                                                                                                          | MOCM |                                    | A           |
| 71      | 220     | TROMBAY (TATA)       | TROMBAY - VIKHROLI (GIS) CKT - 2          | 23-Sep-24 | 08:00     | 30-Sep-24 | 20:00   | C     | Replacement of 220KV Breaker of Trombay KVTL Vikhroli 2 line                                                                                                                                                               | TATA   | TATA   | Line in service controlled by Transfer breaker 2                                                                                                                                                                           | MOCM |                                    | A           |
| 72      | 220     | URAN                 | URAN - ULWE GIS CKT - 1                   | 23-Sep-24 | 10:00     | 23-Sep-24 | 18:00   | D     | Replacement of existing steel nut bolt by new GI nut bolt from Loc no. 1 to 54                                                                                                                                             | MSETCL | MSETCL | ..                                                                                                                                                                                                                         | MOCM |                                    | A           |
| 73      | 220     | ONGC PANVEL          | KANDALGAON - ONGC PANVEL                  | 24-Sep-24 | 06:00     | 28-Sep-24 | 20:00   | C     | Conductor stringing for MRVCL.                                                                                                                                                                                             | MSETCL | MSETCL | Outage Proposed by EHV Project Dn. Kalwa                                                                                                                                                                                   | MOCM | Not included in MOCM               | D           |
| 74      | 220     | GHODBUNDER           | MAIN BUS - 1 @ GHODBUNDER                 | 24-Sep-24 | 07:00     | 24-Sep-24 | 19:00   | D     | 1. Annual Maintenance of AIS Bus-1 isolator<br>2. tan delta test of R-Y-B IVTs.                                                                                                                                            | AEML   | AEML   | All feeders to be shifted on Main Bus-2 & all equipment to be taken on TBC One by One.<br>Note:- Main Bus -1 will be normalized on 19:00 hrs                                                                               | MOCM |                                    | A           |
| 75      | 220     | URAN                 | URAN - ULWE GIS CKT - 1                   | 24-Sep-24 | 10:00     | 24-Sep-24 | 18:00   | D     | Replacement of existing steel nut bolt by new GI nut bolt from Loc no. 1 to 54                                                                                                                                             | MSETCL | MSETCL | ..                                                                                                                                                                                                                         | MOCM |                                    | A           |
| 76      | 110     | KALYAN               | AMBERNATH - KALYAN CKT - 2                | 25-Sep-24 | 07:00     | 25-Sep-24 | 17:00   | D     | Insulator Replacement of OHIO Brass polymer insulator.                                                                                                                                                                     | TATA   | TATA   | -                                                                                                                                                                                                                          | MOCM |                                    | A           |
| 77      | 220     | GHODBUNDER           | MAIN BUS - 1 @ GHODBUNDER                 | 25-Sep-24 | 07:00     | 25-Sep-24 | 19:00   | D     | 1. Annual Maintenance of AIS Bus-1 isolator<br>2. tan delta test of R-Y-B IVTs.                                                                                                                                            | AEML   | AEML   | All feeders to be shifted on Main Bus-2 & all equipment to be taken on TBC One by One.<br>Note:- Main Bus -1 will be normalized on 19:00 hrs                                                                               | MOCM |                                    | A           |
| 78      | 220     | SALSETTE             | KALWA SALSETTE - 3                        | 25-Sep-24 | 23:00     | 26-Sep-24 | 06:00   | D     | OLTS Protection Testing                                                                                                                                                                                                    | TATA   | TATA   | 220KV Kalwa Salsette 5 to be taken in load service with 220KV interconnector close at Kalwa                                                                                                                                | MOCM |                                    | A           |
| 79      | 220     | KOLSHET              | KOLSHET - KHARBAO                         | 27-Sep-24 | 10:00     | 27-Sep-24 | 17:00   | D     | For routine Diagnostic Testing and R&M work                                                                                                                                                                                | MSETCL | MSETCL | For routine Diagnostic Testing and R&M work                                                                                                                                                                                | MOCM |                                    | A           |
| 80      | 220     | BOMBAY DYEING        | BOMBAY DYEING - SAHARA                    | 28-Sep-24 | 10:00     | 28-Sep-24 | 18:00   | D     | Replacement of broken disc insulator at loc no 137,150                                                                                                                                                                     | MSETCL | MSETCL | ..                                                                                                                                                                                                                         | MOCM | Outage not included in MOCM        | D           |
| 81      | 220     | TROMBAY (TATA)       | 250 MVA ICT-5 @ TROMBAY                   | 28-Sep-24 | 23:00     | 29-Sep-24 | 06:00   | C     | Replacement of CU guard wire to OPGW at Loc 2 to 6                                                                                                                                                                         | TATA   | TATA   | -                                                                                                                                                                                                                          | MOCM | Subject to demand condition.       | A           |
| 82      | 220     | TROMBAY (TATA)       | 250 MVA ICT-4 @ TROMBAY                   | 28-Sep-24 | 23:00     | 29-Sep-24 | 06:00   | C     | Replacement of CU guard wire to OPGW at Loc 2 to 6                                                                                                                                                                         | TATA   | TATA   | -                                                                                                                                                                                                                          | MOCM | Subject to demand condition.       | A           |
| 83      | 220     | TROMBAY (MSETCL)     | TROMBAY MSETCL TIE - 1                    | 28-Sep-24 | 23:00     | 29-Sep-24 | 06:00   | C     | Replacement of CU guard wire to OPGW at Loc 2 to 6                                                                                                                                                                         | TATA   | TATA   | -                                                                                                                                                                                                                          | MOCM | Subject to demand condition.       | A           |
| 84      | 110     | KHOPOLI              | BUS-1 @ KHOPOLI                           | 29-Sep-24 | 05:30     | 29-Sep-24 | 19:00   | D     | Main bus GOD R/M.and hill tank cleaning                                                                                                                                                                                    | TATA   | TATA   | 110kV Khopoli Karanjade line will control by Transfer Breaker.<br>Khopoli Bhivpuri 2 & Khopoli Davdi line will remain charge from remote end.24 MW unit-7 not available.                                                   | MOCM |                                    | A           |
| 85      | 220     | KALWA                | KALWA SALSETTE - 4                        | 29-Sep-24 | 07:00     | 29-Sep-24 | 09:00   | D     | bay maintenance work.                                                                                                                                                                                                      | MSETCL | MSETCL | bay maintenance work.                                                                                                                                                                                                      | MOCM |                                    | A           |
| 86      | 220     | SALSETTE             | 220 / 110 / 23kv 250 MVA ICT 3 @ SALSETTE | 29-Sep-24 | 08:00     | 29-Sep-24 | 17:00   | D     | 110kV Bushing, CT testing<br>ICT winding testing                                                                                                                                                                           | TATA   | TATA   | 110KV salsette load will be fed by Salsette Saki 3,4, KOL BMC BO BO 1 lines                                                                                                                                                | MOCM |                                    | A           |
| 87      | 220     | TROMBAY (MSETCL)     | TROMBAY - KALWA                           | 29-Sep-24 | 08:00     | 29-Sep-24 | 22:00   | D     | 1) For 220KV Line & Main Bus Isolator(Main Bus Isolator jumper disconnection & connection after erection of Isolator will be carried out by Hot line unit Kalwa) replacement work in LE scheme by the agency<br>2) RM work | MSETCL | MSETCL | 1) For 220KV Line & Main Bus Isolator(Main Bus Isolator jumper disconnection & connection after erection of Isolator will be carried out by Hot line unit Kalwa) replacement work in LE scheme by the agency<br>2) RM work | MOCM |                                    | U           |

| Sr. No. | Voltage | Substation/ Division | Line/Element                    | From Date | From Time | To Date   | To Time | Basis | Reason                                      | System | Agency | Remark ,If any.                                              | Type | MOCM Remark | MOCM Status |
|---------|---------|----------------------|---------------------------------|-----------|-----------|-----------|---------|-------|---------------------------------------------|--------|--------|--------------------------------------------------------------|------|-------------|-------------|
| 88      | 110     | TROMBAY (TATA)       | 110KV GROUP BREAKER-2 @ TROMBAY | 29-Sep-24 | 09:00     | 29-Sep-24 | 17:00   | D     | R/M and Testing                             | TATA   | TATA   | 110KV Trombay load will be fed by ICT4,5 and Group breaker 1 | MOCM |             | A           |
| 89      | 220     | VASAI-II             | KAMBA - VASAI                   | 29-Sep-24 | 09:00     | 29-Sep-24 | 18:00   | D     | Replacement of Insulator identified in PID. | MSETCL | MSETCL | Replacement of Insulator identified in PID.                  | MOCM |             | A           |