

Maharashtra State Load Despatch Centre															
Monthly Outages(MOCM) from 01/Oct/2024 To 31/Oct/2024															
Note	1) Outages will be apporved on D-1 basis and will be facilitated as per real time loading/system condotions.														
	2) Outages may be deferred due to outage approved by WRLDC at 400 level in MSETCL/Powergrid Network on D-1 basis														
	3) A-Approved, P-Pending, D-Deferred. U-Underreview.														
Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
1	220	KALWA	KALWA SALSETTE - 4	02-Oct-24	06:30	02-Oct-24	09:30	D	Developing Hot spot attending work,	MSETCL	MSETCL	Developing Hot spot attending work,	MOCM		A
2	220	MULUND	KALWA - MULUND 2	02-Oct-24	09:00	02-Oct-24	17:00	D	1. CT Diagnostic testing work 2. CB Diagnostic work. 3. Bay Maintenance work. 4. 29F & 29C isolator maintenance work by removing Jumper with help of Hotline Unit.	MSETCL	MSETCL	1. CT Diagnostic testing work 2. CB Diagnostic work. 3. Bay Maintenance work. 4. 29F & 29C isolator maintenance work by removing Jumper with help of Hotline Unit.	MOCM		A
3	220	MULUND	BUS COUPLER @ MULUND	03-Oct-24	15:00	03-Oct-24	23:00	D	1. CT Diagnostic testing work 2. CB Diagnostic work. 3. Bay Maintenance work.	MSETCL	MSETCL	1. CT Diagnostic testing work 2. CB Diagnostic work. 3. Bay Maintenance work.	MOCM		A
4	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 4	03-Oct-24	08:00	03-Oct-24	18:00	D	Breaker, CT and line side CT testing	TATA	TATA	220KV Trombay Vikhroli 1/carnac 7, Trombay Vikhroli 2,3 and TIE 1,2 will remain in service	MOCM	Reschedule on low demand period	U
5	220	PANVEL TSS	PANVEL TSS - TIMBER MARKET	03-Oct-24	08:00	13-Oct-24	18:00	C	For the MRVCL height rising work. Only (MDN+12) Tower erection work and 3 nos conductor stringing over railway line at Panvel site.	MSETCL	MSETCL	Outage proposed by EHV Project Dn. Kalwa.	MOCM	Project work. To be discussed in details	U
6	220	URAN	URAN - ULWE GIS CKT - 1	03-Oct-24	10:00	03-Oct-24	18:00	D	Replacement of existing steel nut bolt by new GI nut bolt from Loc no. 1 to 54	MSETCL	MSETCL	..	MOCM	After restoration of Waghivali-Ulwe line.	U
7	400	PADGHE	400/220 KV 500 MVA ICT - 5 @ PADGHE	03-Oct-24	22:00	04-Oct-24	23:59	C	1) Replacement of Rph Bushing due to oil leakage 2) Bay Maint work 3) Diagnostic Testing work 4) MTAMC work	MSETCL	MSETCL	Weather condition should be clear .	MOCM	Follow OCC procedure.	D
8	220	TIFIL	TIFIL - NEXTRA GIS	04-Oct-24	15:00	04-Oct-24	23:00	D	Replacement of B ph main bus drop jumper to Bus section isolator due to breaking of conductor strands.	MSETCL	MSETCL	Replacement of B ph main bus drop jumper to Bus section isolator due to breaking of conductor strands.	MOCM		U
9	220	TIFIL	MAIN BUS-PT @TIFIL	04-Oct-24	15:00	04-Oct-24	23:00	D	Replacement of B ph main bus drop jumper to Bus section isolator due to breaking of conductor strands.	MSETCL	MSETCL	Replacement of B ph main bus drop jumper to Bus section isolator due to breaking of conductor strands.	MOCM		U
10	220	TIFIL	BUS SECTION - 2 @ TIFIL	04-Oct-24	15:00	04-Oct-24	23:00	D	1)220kV Kalwa-Pawane-Nextra Line will be available in service for 220kV Nextra Substation. 2) 220kV Mahape-TFIPL line will be available in service for 220kV TFIPL Substation.	MSETCL	MSETCL	220kV Bus Section 2 with 220kV Bus PT bay & 220kV TFIPL-Nextra Line bay 1)220kV Kalwa-Pawane-Nextra Line will be available in service for 220kV Nextra Substation. 2) 220kV Mahape-TFIPL line will be available in service for 220kV TFIPL Substation.	MOCM		U
11	220	BORIVALI	BORIVALI - CTRLS CKT	04-Oct-24	06:00	04-Oct-24	18:00	D	for safety purpose during stringing of top ph conductor of 220 kV Kalwa-Print house line in b/w loc. No. 694 to 696	MSETCL	MSETCL	for safety purpose during stringing of top ph conductor of 220 kV Kalwa-Print house line in b/w loc. No. 694 to 696	MOCM		D

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
12	220	KALWA	KALWA - PAWANE GIS	04-Oct-24	06:00	06-Oct-24	18:00	D	for safety purpose during stringing of all three ph conductor of 220 kV Kalwa-Print house line in b/w loc. No. 694 to 696.	MSETCL	MSETCL	for safety purpose during stringing of all three ph conductor of 220 kV Kalwa-Print house line in b/w loc. No. 694 to 696.	MOCM		D
13	220	KALWA	KALWA - PRINT HOUSE LINE	04-Oct-24	06:00	06-Oct-24	22:00	C	For de-stringing of old conductor & stringing of new conductor for line shifting on monopoles in b/w loc. No. 694 to 696 under ORC scheme. (Work will be carried out by M/s. Vikramesh Estates LLP under ORC scheme.)	MSETCL	MSETCL	for safety purpose outage is required on: 220 kV CtrIS-Borivali line : 04.10.2024 @ 06:00 Hrs to 18:00 Hrs. 2) 220 kV Kalwa-Pawane line: 04.10.2024 @ 06:00 Hrs to 06.10.2024 till 18:00 Hrs.	MOCM		D
14	110	BORIVLI	BORIVLI (T) - BORIVLI (M) - BMC - KOLSHET	04-Oct-24	09:00	04-Oct-24	16:00	D	R/M & insulator replacement	TATA	TATA	ICT 1,2,3 and BO BO 2, Salsette BMC, Sal Kol lines will remain in service will remain service	MOCM		A
15	220	WADA	PADGHE - WADA	04-Oct-24	09:00	04-Oct-24	18:00	D	Replacement of Insulator identified in PID.	MSETCL	MSETCL	Replacement of Insulator identified in PID.	MOCM		A
16	220	BORIVALI	GIS BHANDUP - BORIVALI	04-Oct-24	09:00	06-Oct-24	19:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup	MOCM	To be reschedule after KVTL and MUMML lines	U
17	220	BORIVALI	KHARGHAR - BORIVALI CKT - 2	04-Oct-24	09:00	06-Oct-24	19:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup	MOCM	To be reschedule after KVTL and MUMML lines	A
18	220	KALWA	KALWA - PRINT HOUSE LINE	04-Oct-24	09:30	04-Oct-24	17:00	D	Diagnosing testing & RM work	MSETCL	MSETCL	Diagnosing testing & RM work	MOCM		D
19	220	URAN	URAN - ULWE GIS CKT - 1	04-Oct-24	10:00	04-Oct-24	18:00	D	Replacement of existing steel nut bolt by new GI nut bolt from Loc no. 1 to 54	MSETCL	MSETCL	..	MOCM	To be reschedule after KVTL and MUMML lines	U
20	220	AIROLI KNOWLEDGE PARK	KALWA - AIROLI KNOWLEDGE PARK	05-Oct-24	16:00	05-Oct-24	23:00	D	Line differential relay will be replaced at both the end i.e 220kv AKP S/s and 220kv Kalwa S/s	MSETCL	MSETCL	Line differential relay will be replaced at both the end i.e 220kv AKP S/s and 220kv Kalwa S/s	MOCM		U
21	220	KALWA	KALWA - BORIVALI	05-Oct-24	07:00	05-Oct-24	10:00	D	R ph LA replacement work LCM(235 micro A) & earthing mat connection	MSETCL	MSETCL	R ph LA replacement work LCM(235 micro A) & earthing mat connection	MOCM		D
22	220	SONKAR	KHARGHAR - SONKHAR	05-Oct-24	07:00	05-Oct-24	11:00	D	Diagnostic testing & Bay Maintenance	MSETCL	MSETCL	Diagnostic testing & Bay Maintenance	MOCM		D
23	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 3	05-Oct-24	08:00	05-Oct-24	11:00	D	Simulataneous Outages of 220kv Trombay KVTL Vikhroli 1 Carnac 7 , 220kv Trombay KVTL Vikhroli 3 Line for Mandale project work in vicinity.	TATA	TATA	220KV Trombay Vikhroli 2,4 and TIE 1,2 will remain in service	MOCM		D
24	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7	05-Oct-24	08:00	05-Oct-24	11:00	D	Simulataneous Outages of 220kv Trombay KVTL Vikhroli 1 Carnac 7 , 220kv Trombay KVTL Vikhroli 3 Line For Mandale project work in vicinity.	TATA	TATA	220KV Trombay Vikhroli 2,4 and TIE 1,2 will remain in service	MOCM		D

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
25	110	BORIVLI	TATA BORIVLI MSETCL BORIVLI 2	05-Oct-24	08:00	05-Oct-24	12:00	D	For carrying out replacement of line and Auxilaury isolator under LES scheme at Borivali end. 100kV Tata 1 line at borivali end is charged till CT. (CB, Main bus isolator and Line isolator is in open condition) It is connected as 100 kV Kolshet - BMC- Tata Borivali - MSETCL Borivali. Jumper at location no 01 will be opened so the rest of the line i.e 100 kV Tata borivali-Kolshet-BMC will be in service.	MSETCL	MSETCL	Outage required in 00kV Borivali-TATA-1 but the element not in OMS. Verbal NOC received and date is planned in coordination with M/s. Tata Power.	MOCM		A
26	220	TROMBAY (TATA)	TROMBAY DHARAVI - 6	05-Oct-24	08:00	05-Oct-24	18:00	D	Attending conductor sag in span 23-23A"	TATA	TATA	220KV Trombay Dharavi 5,9 and Waghivali Dhaarvi 7,8 will remain in service.	MOCM		D
27	220	BORIVALI	KHARGHAR - BORIVALI CKT - 2	05-Oct-24	09:00	06-Oct-24	18:00	C	For safety purpose for erection of monopole near the line for M/S Amanthin Pvt. Ltd.	MSETCL	MSETCL	For safety purpose for erection of monopole near the line for M/S Amanthin Pvt. Ltd.	MOCM	Project work. To be discussed in details	D
28	220	TROMBAY (TATA)	BUS - 1 @ TROMBAY	05-Oct-24	22:00	06-Oct-24	10:00	C	Attending 220KV GT-5.1 29A GOD and 220KV BS-3 Main Bus-1 side GOD hot spot Attending 220KV GT-8.1 29A GOD alignment. and ST-5 29A GOD maintenance. 220KV Main Bus-1 CVT Testing (1 nos)	TATA	TATA	220KV Tata Trombay MSETCL Trombay 1 remain charge from MSETCL end (TIE-1 Capacity 600MW, Trombay Vikhroli 1,2,3 and 4 will remain service, ICT 4 remain charged from Trombay 110KV (ICT 5, KRS ICT2,3 in service), 220KV Trombay Dharvi 9 will controlled by transfer breaker	MOCM		D
29	220	KALWA	KALWA - BORIVALI	06-Oct-24	07:00	06-Oct-24	12:00	D	For the installation of saver assembly sets at TL no. 7, 22 & 23 (Total 12 sets out of 30 sets are to be installed) Total Completed - 18 sets	MSETCL	MSETCL	1) Work will be carried out at Airoli creek crossing hence outage required in day hours only. outage required on both sides due to multi circuit configuration 2) Simultaneous outage is required on 220 kV CtrlS-Borivali line & 220 kV Kalwa-Borivali line	MOCM		D
30	220	BORIVALI	BORIVALI - CTRLS CKT	06-Oct-24	07:00	06-Oct-24	12:00	D	For the installation of saver assembly sets at TL no. 7, 20, 22 & 23 (Total 12 sets out of 57 sets are to be installed) Total completed - 45 sets	MSETCL	MSETCL	1) Work will be carried out at Airoli creek crossing hence outage required in day hours only. outage required on both sides due to multi circuit configuration 2) Simultaneous outage is required on 220 kV CtrlS-Borivali line & 220 kV Kalwa-Borivali line	MOCM		D
31	400	KALWA	400/220 KV 500MVA ICT - 4 @ KALWA	06-Oct-24	08:00	06-Oct-24	15:00	D	B Bus isolator jaw replacment, bus jumper opening by hot line method, hot spot attending work , LV side is in service through TBC	MSETCL	MSETCL	B Bus isolator jaw replacment, bus jumper opening by hot line method, hot spot attending work , LV side is in service through TBC	MOCM	Please follow OCC procedure	D
32	110	WAGHIVALI(TATA)	WAGHIVALI - MANKHURD	06-Oct-24	08:00	06-Oct-24	19:00	D	Ohio make old insulator replacement Wagh Man Old Guard wire replacement in Mankhurd area	TATA	TATA	Parel Mankhurd will feed Mankhurd load.	MOCM		A
33	220	TROMBAY (MSETCL)	TROMBAY - KALWA	06-Oct-24	08:00	06-Oct-24	22:00	D	1) For 220KV Line & Main Bus Isolator(Main Bus Isolator jumper disconnection & connection after erection of Isolator will be carried out by Hot line unit Kalwa) replacement work in LE scheme by the agency 2) RM work	MSETCL	MSETCL	1) For 220KV Line & Main Bus Isolator(Main Bus Isolator jumper disconnection & connection after erection of Isolator will be carried out by Hot line unit Kalwa) replacement work in LE scheme by the agency 2) RM work	MOCM		D

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
34	220	NERUL	MAIN BUS SECTION - 2 @ NERUL	06-Oct-24	09:00	06-Oct-24	17:00	D	R ph 220KV main bus conductor replacement work will be carried out. and O/H of 220KV Bus Iso & Bus section Iso. Bays fall in section II are 220KV TF II,kharghar line,TF IV,220KV TSS Line 1. 220/33-22KV TF 2 will be kept OFF and load diverted on other TF - 220KV Kharghar line will be under outage for Diagnostic and testing work. - 220/33-22KV TF 4 will be taken on TBC. - 220KV TSS I load will be shifted on 220KV TSS II	MSETCL	MSETCL	R ph 220KV main bus conductor replacement work will be carried out. and O/H of 220KV Bus Iso & Bus section Iso. Bays fall in section II are 220KV TF II,kharghar line,TF IV,220KV TSS Line 1. 220/33-22KV TF 2 will be kept OFF and load diverted on other TF - 220KV Kharghar line will be under outage for Diagnostic and testing work. - 220/33-22KV TF 4 will be taken on TBC. - 220KV TSS I load will be shifted on 220KV TSS II	MOCM		D
35	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 3	06-Oct-24	11:00	06-Oct-24	14:00	D	Simultaneous Outages of 220kV Tro-KVTL Vikhroli 3 & 4 Mandale project work in vicinity	TATA	TATA	220KV TIE 1,2 and Trombay Vikhroli 2,Trombay Vikhroli 1 Carnac 7 will remain in service.	MOCM	To be reschedule after KVTL and MUML lines	U
36	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 4	06-Oct-24	11:00	06-Oct-24	14:00	D	Simultaneous Outages of 220kV Tro-KVTL Vikhroli 3 & 4 Mandale Project work in vicinity	TATA	TATA	220KV TIE 1,2 and Trombay Vikhroli 2 and Trombay Vikhroli 1 Carnac 7 will remain in service	MOCM	To be reschedule after KVTL and MUML lines	U
37	110	BORIVLI	TATA BORIVLI MSETCL BORIVLI 2	06-Oct-24	14:00	06-Oct-24	18:00	D	For connection of jumper at location no 1 after completion of following work: For carrying out replacement of line and Auxilairy isolator under LES scheme at Borivali end. 100kV Tata 1 line at borivali end is charged till CT. (CB, Main bus isolator and Line isolator is in open condition) It is connected as 100 kV Kolshet - BMC- Tata Borivali - MSETCL Borivali. Jumper at location no 01 will be opened so the rest of the line i.e 100 kV Tata borivali-Kolshet-BMC will be in service	MSETCL	MSETCL	Outage is required on 100 kV Borivali - TATA - 1 but the element not available in OMS.	MOCM		A
38	220	MAHALAXMI GIS (T)	MAHALAXMI - BACKBAY	06-Oct-24	23:30	07-Oct-24	06:00	D	Protection testing	TATA	TATA	220KV Dharavi Mahalaxmi will feed 220KV Load of Mahalaxmi	MOCM		A
39	110	BORIVLI (TATA)	KOLSHET - BMC - BORIVALI (T) - BORIVALI (M)	07-Oct-24	08:00	07-Oct-24	18:00	D	Attending conductor sag in span 23-24"	TATA	TATA	Salsette BMC and salsette kolshet lines will remain in service	MOCM		A
40	220	KALWA	KALWA - PANCHANAND	08-Oct-24	06:00	10-Oct-24	22:00	C	For de-stringing of old conductor & stringing of new conductor for line shifting on monopoles in b/w loc. No. 694 to 696 under ORC scheme	MSETCL	MSETCL	For de-stringing of old conductor & stringing of new conductor for line shifting on monopoles in b/w loc. No. 694 to 696 under ORC scheme	MOCM		D
41	220	KARANJADE	KARANJADE - WAGHIVALI 7	09-Oct-24	08:00	09-Oct-24	09:30	D	Breaker R/M line will remain charge from remote end.	TATA	TATA	220KV Karanjade waghivali 8 will remain in service	MOCM		A
42	220	KARANJADE	KARANJADE - WAGHIVALI 8	10-Oct-24	08:00	10-Oct-24	09:30	D	Breaker R/M line will remain charge from remote end.	TATA	TATA	220KV Karanjade Waghivali 7 will remain in service	MOCM		A
43	220	GHODBUNDER	MAIN BUS - 1 @ GHODBUNDER	10-Oct-24	07:00	10-Oct-24	19:00	D	Annual Maintenance of AIS Bus-1 side isolator and tan delta test of R-Y-B IVTs.	AEML	AEML	All elements connected to Main Bus-1 will be shifted to Main Bus-2 one by one using TBC.	MOCM		A
44	110	BHIVPURI	KHOPOLI - BHIVPURI CKT - 2	10-Oct-24	08:00	10-Oct-24	17:00	D	R/M of GODs and PT testing	TATA	TATA	110KV Khopoli Bhivpuri1, Bhivpuri Ambernath and Bhivpuri Neral lines will remain in service	MOCM		A

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
45	220	TROMBAY (MSETCL)	220/100 KV 200 MVA ICT 2 @ TROMBAY	10-Oct-24	08:00	12-Oct-24	20:00	D	For 1)100kv Line Isolator, Bus Isolator & Bus PT Isolator replacement work in LE Scheme by the agency 2) Diagnostic testing work & 3) RM work	MSETCL	MSETCL	For 1)100kv Line Isolator, Bus Isolator & Bus PT Isolator replacement work in LE Scheme by the agency 2) Diagnostic testing work & 3) RM work	MOCM	Subjected to real time loading condition	A
46	220	BORIVALI (TATA)	SALSETTE BORIVLI - 1	10-Oct-24	09:00	10-Oct-24	10:29	D	Breaker R/M.Line will remain chrged from remote end	TATA	TATA	220KV Sal Bor2 , BO BO 4 and 5 will remain in service.	MOCM	To be taken before morning peak	D
47	220	BORIVALI (TATA)	SALSETTE BORIVLI - 2	10-Oct-24	11:00	10-Oct-24	12:30	D	Breaker R/M .line will remain charge from remote end.	TATA	TATA	220KV Sal Bor 1 , BO BO 4 and 5 will remain in service.	MOCM	To be taken before morning peak	D
48	220	BORIVALI (TATA)	TATA BORIVLI MSETCL BORIVLI - 4	10-Oct-24	13:30	10-Oct-24	15:00	D	Breaker R/M. line will remain charged from remote end.	TATA	TATA	220KV Sal Bor 1 , 2 BO BO 5 will remain in service.	MOCM	To be taken before morning peak	D
49	220	BORIVALI (TATA)	TATA BORIVLI MSETCL BORIVLI - 5	10-Oct-24	15:15	10-Oct-24	16:29	D	Breaker R/M. Line will remain charged from remote end.	TATA	TATA	220KV Sal Bor 1 , 2 BO BO 4 will remain in service.	MOCM	To be taken before morning peak	D
50	220	GHODBUNDER	MAIN BUS - 1 @ GHODBUNDER	11-Oct-24	07:00	11-Oct-24	19:00	D	Annual Maintenance of AIS Bus-1 side isolator and tan delta test of R-Y-B IVTs.	AEML	AEML	All elements connected to Main Bus-1 will be shifted to Main Bus-2 one by one using TBC.	MOCM		A
51	220	BORIVALI	GIS BHANDUP - BORIVALI	12-Oct-24	09:00	13-Oct-24	19:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup	MOCM	Project work. To be discussed in details	U
52	220	BORIVALI	KHARGHAR - BORIVALI CKT - 2	12-Oct-24	09:00	13-Oct-24	19:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup	MOCM	Project work. To be discussed in details	U
53	220	SALSETTE	KALWA SALSETTE - 3	13-Oct-24	08:00	13-Oct-24	18:00	D	Polymer insulator replacement	TATA	TATA	220KV Kalwa Salsette 5 to be taken in service with 220KV bus coupler close at Kalwa.	MOCM		A
54	220	BORIVALI (TATA)	220 / 110 / 33kv 250MVA ICT 3 @ BORIVALI (TATA)	13-Oct-24	08:00	13-Oct-24	18:00	D	R/M	TATA	TATA	ICT 2 will remain in service	MOCM		A
55	220	TROMBAY (TATA)	TROMBAY MSETCL TIE - 2	13-Oct-24	08:00	13-Oct-24	18:00	D	OPGW replacement & Closure Inspection	TATA	TATA	TIE 1, Trombay KVTL Vikhroli 1,2,3 and 4 will remain in service.	MOCM		D
56	220	TROMBAY (TATA)	250 MVA ICT-4 @ TROMBAY	13-Oct-24	08:00	13-Oct-24	18:00	D	OPGW replacement & Closure Inspection work in vicinity	TATA	TATA	220KV TIE 1, Trombay Vikhroli 1,2,3 and 4 will remain in service.	MOCM		D
57	110	AMBERNATH	BUS SECTION BREAKER @ AMBERNATH	13-Oct-24	09:00	13-Oct-24	17:00	D	CT testing	TATA	TATA	Bus will be operated sectionalized.	MOCM		A
58	220	BOISAR-II	BORIVALI - BOISAR II LINE	13-Oct-24	09:00	13-Oct-24	18:00	D	Repairing of Damaged Conductor at Loc No. 109-110 Middle Ph., Loc No. 93-94 Middle Ph. (for safety purpose 220kV Boisar-II - Ghodbandar Line also required)	MSETCL	MSETCL	Repairing of Damaged Conductor at Loc No. 109-110 Middle Ph., Loc No. 93-94 Middle Ph. (for safety purpose 220kV Boisar-II - Ghodbandar Line also required)	MOCM		U
59	220	BOISAR-II	GHODBUNDER - MSETCL BOISAR	13-Oct-24	09:00	13-Oct-24	18:00	D	Repairing of Damaged Conductor at Loc No. 86-87 Middle Ph., Loc No. 76-77 Bottom Ph.	MSETCL	MSETCL	Repairing of Damaged Conductor at Loc No. 86-87 Middle Ph., Loc No. 76-77 Bottom Ph.	MOCM		U
60	220	KALWA	TBC @ KALWA	15-Oct-24	08:00	15-Oct-24	18:00	D	CT replacment work, & Bus isolator maintenance work	MSETCL	MSETCL	CT replacment work, & Bus isolator maintenance work	MOCM		A
61	220	ONGC PANVEL	KANDALGAON - ONGC PANVEL	15-Oct-24	08:00	18-Oct-24	18:00	C	For stringing of 3 nos conductor stringing over railway line on lattice tower with cross arm erection (ND+6) for work of MRVCL at Chikhale site./	MSETCL	MSETCL	Outage Proposed by EHV Project Dn. Kalwa	MOCM	Project work. To be discussed in details	U
62	110	AMBERNATH	NERAL - AMBERNATH	16-Oct-24	08:00	16-Oct-24	17:00	D	Installation of vibration dampers	TATA	TATA	Bhivpuri Neral line will remain in service.	MOCM		A
63	220	VERSOVA (AEML)	BOISAR - VERSOVA	16-Oct-24	09:00	16-Oct-24	17:00	D	Annual Maintenance of Circuit Breaker.	AEML	AEML	Line will be in service and charged through TBC.	MOCM		A

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
64	220	BOISAR-II	BORIVALI - BOISAR II LINE	17-Oct-24	06:00	20-Oct-24	22:00	C	Line Bay shifting at 220kV Boisar-II S/S (from Bay No. 14 to Bay No. 13) under the scheme of "Providing permanent second source from 400kV PGCIL (Boisar) S/S to 220kV Nalasopara S/S. Note: Outages scheduled on 220kV PGCIL-Boisar Lines 1 & 3 on dated 18.10.2024 to 20.10.2024 are correlated to this work.	MSETCL	MSETCL	Line Bay shifting at 220kV Boisar-II S/S (from Bay No. 14 to Bay No. 13) under the scheme of "Providing permanent second source from 400kV PGCIL (Boisar) S/S to 220kV Nalasopara S/S. Note: Outages scheduled on 220kV PGCIL-Boisar Lines 1 & 3 on dated 18.10.2024 to 20.10.2024 are correlated to this work.	MOCM	Not consider in MOCM FTC to be followed	D
65	220	BOMBAY DYEING	BOMBAY DYEING - SAHARA	17-Oct-24	10:00	17-Oct-24	18:00	D	Replacement of broken disc insulator at loc no 137,150	MSETCL	MSETCL	..	MOCM	Not consider in MOCM	D
66	220	PADGHE	PADGHE - JAMBHUL 1	18-Oct-24	14:00	18-Oct-24	22:00	D	1. Retrofitting of back up relay 2. Diagnostic testing work 3. Bay maintenance work	MSETCL	MSETCL	1. Retrofitting of back up relay 2. Diagnostic testing work 3. Bay maintenance work	MOCM		A
67	220	KOLSHET	KOLSHET - KHARBAO	18-Oct-24	00:00	22-Oct-24	06:00	C	Erection of 1 No M/C Monopole and stringing work for Height rising work of MMRDA Metro 4	MSETCL	MSETCL	Erection of 1 No M/C Monopole and stringing work for Height rising work of MMRDA Metro 4	MOCM	Project work. To be discussed in details	U
68	220	APTA	APTA - PRINT HOUSE LINE	18-Oct-24	07:00	18-Oct-24	17:00	D	For replacement of old rusted D'shacks & vibration dampers at TL No. 642, 644, 646, 661, 673, 674 & 683.	MSETCL	MSETCL	For replacement of old rusted D'shacks & vibration dampers at TL No. 642, 644, 646, 661, 673, 674 & 683.	MOCM	Clubbed with MUML work	D
69	220	VERSOVA (AEML)	DAHANU - VERSOVA	18-Oct-24	09:00	18-Oct-24	17:00	D	Annual Maintenance of Circuit Breaker.	AEML	AEML	Line will be in service and charged through TBC.	MOCM		A
70	220	BHAVEGHAR	BHAVEGHAR - ROMA	18-Oct-24	09:00	18-Oct-24	18:00	D	Replacement of Insulator identified in PID.	MSETCL	MSETCL	Replacement of Insulator identified in PID.	MOCM	Only A/R to be kept off	A
71	220	KOLSHET	KOLSHET - ROMA	18-Oct-24	10:00	18-Oct-24	17:00	D	For routine Diagnostic Tesing and R&M work	MSETCL	MSETCL	For routine Diagnostic Tesing and R&M work	MOCM		D
72	220	URAN	URAN - ULWE GIS CKT - 1	18-Oct-24	10:00	18-Oct-24	18:00	D	Replacement of existing steel nut bolt by new GI nut bolt from Loc no. 1 to 54	MSETCL	MSETCL	..	MOCM		D
73	220	WAGHIVALI (TATA)	KARANJADE - WAGHIVALI 8	19-Oct-24	07:30	19-Oct-24	11:00	D	Simultaneous outages of 220kV Tro-KVTL Vikhroli 4 & 220kV waghivali Dharavi 8 Line	TATA	TATA	Waghivali Dharavi 7 and Trombay Vikhroli 1,2 and 3 will reamin in service. N-1 contingency Bhira generation will restricted to 183MW	MOCM		D
74	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 4	19-Oct-24	07:30	19-Oct-24	11:00	D	Simultaneous outages of 220kV Tro-KVTL Vikhroli 4 & 220kV waghivali Dharavi 8 Line Mandale project work	TATA	TATA	220KV Trombay Vikhroli 1,2 and 3	MOCM		D
75	220	PANVEL TSS	ONGC PANVEL - TSS PANVEL	19-Oct-24	08:00	20-Oct-24	18:00	C	For SCADA testing and complete charging of Karanjade TSS.(LILO arrangement) and OPGW stringing	MSETCL	MSETCL	Outage proposed by EHV Project Dn. Kalwa	MOCM		U
76	220	TROMBAY (MSETCL)	TROMBAY (M) - CHEMBUR CKT - 3	19-Oct-24	09:00	19-Oct-24	16:00	D	1) Diagnostic testing & 2) RM work	MSETCL	MSETCL	1) Diagnostic testing & 2) RM work	MOCM		A
77	220	KALWA	KALWA - PAWANE GIS	19-Oct-24	09:00	20-Oct-24	18:00	C	For making LILO for 220 KV Amanthin S/Stn for M/S Amanthin Pvt. Ltd.	MSETCL	MSETCL	For making LILO for 220 KV Amanthin S/Stn for M/S Amanthin Pvt. Ltd.	MOCM		U
78	220	BORIVALI	KHARGHAR - BORIVALI CKT - 2	19-Oct-24	09:00	20-Oct-24	19:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup	MOCM	Project work. To be discussed in details	U
79	220	BORIVALI	GIS BHANDUP - BORIVALI	19-Oct-24	09:00	20-Oct-24	19:00	C	Stringing on Twin monopole in between Loc. 22-23 for MMRDA	MSETCL	MSETCL	Simultaneous outage is required on 220 KV Kharghar Borivali -II & 220 KV Borival- Bhandup	MOCM	Project work. To be discussed in details	U
80	220	SALSETTE	SALSETTE BORIVLI - 2	19-Oct-24	10:30	19-Oct-24	17:00	D	R/M	TATA	TATA	220KV Salsette Borivali 2, BO BO 4,5 will remain in service	MOCM		A

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
81	110	KHOPOLI	ZONE 2 (BUS SECTION 2&3) @ KHOPOLI	19-Oct-24	22:00	20-Oct-24	06:00	C	R/M of main bus GODs.	TATA	TATA	2200 to 0000 hrs Khopoli Bhokarpada Khopoli Bhivpuri 1 and Bhira Khopoli 2 will remain charge from remote end after 00300 hrs Khopoli Bhokarpada will controlled by Transfer breaker. Unit 8,9 N.A	MOCM		A
82	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT 4	20-Oct-24	07:00	20-Oct-24	11:00	D	Simultaneous outages of 220kV Tro-KVTL Vikhroli 4 & 220kV waghivali Dharavi 7 Antop Hill 1 Line for Mandale project work in vicinity.	TATA	TATA	220KV Trombay Vikhroli 1,2 ,3 TIE 1,2 will remain in service.	MOCM		A
83	220	WAGHIVALI (TATA)	WAGHIVALI - DHARAVI 7 - ANTOP HILL - 1	20-Oct-24	07:00	20-Oct-24	11:00	D	Simultaneous outages of 220kV Tro-KVTL Vikhroli 4 & 220kV waghivali Dharavi 7 Antop Hill 1 Line for Mandale project work in vicinity.	TATA	TATA	220KV Waghivali Dharavi 8 and Trombay Antop hill 2 will remain in service. Bhira generation will be restricted to 183MW in N-1 contingency.	MOCM		A
84	220	VASAI-II	220/100 KV 100 MVA ICT 1 @ VASAI-II	20-Oct-24	08:00	20-Oct-24	14:00	D	Diagnostic Testing, & Bay Maintenance Work.	MSETCL	MSETCL	Diagnostic Testing, & Bay Maintenance Work.	MOCM		A
85	220	SALSETTE	KALWA SALSETTE - 3	20-Oct-24	08:00	20-Oct-24	17:00	D	Islanding relay Main 1 and 2 testing Line will remain in service	TATA	TATA	Islanding will kept in-operative with trip links dropped.	MOCM		A
86	220	DHARAVI	220 / 110 / 33kV 250MVA ICT 8 @ DHARAVI	20-Oct-24	08:00	20-Oct-24	17:00	D	LT Cable box inspection	TATA	TATA	110KV and 33KV load will be fed by ICT 8,9 and 10	MOCM		A
87	110	BORIVLI (TATA)	TATA BORIVLI MSETCL BORIVLI 2	20-Oct-24	08:00	20-Oct-24	18:00	D	R/M of GODs. Bus outage at Borivali	TATA	TATA	110KV Bor Malad 2,ICT 2,3 and KOL BMc BO BO 1 lines will remain in service	MOCM		A
88	220	VASAI-II	PADGHE - NALASOPARA - VASAI (T)	20-Oct-24	09:00	20-Oct-24	18:00	D	Replacement of Insulator identified in PID.	MSETCL	MSETCL	Replacement of Insulator identified in PID.	MOCM		A
89	220	VASAI-II	220/100 KV 100 MVA ICT 2 @ VASAI II	20-Oct-24	14:30	20-Oct-24	18:00	D	Diagnostic Testing, & Bay Maintenance Work.	MSETCL	MSETCL	Diagnostic Testing, & Bay Maintenance Work.	MOCM		A
90	110	BHIRA (T)	BHIRA (T) - KHOPOLI 2	21-Oct-24	08:00	21-Oct-24	17:00	D	Tree trimming in span 195-197	TATA	TATA	220KV Bhira Karanjade 7,8 and Bhira Davdi lines will remain in service.	MOCM		A
91	220	VERSOVA (AEML)	VERSOVA - GORAI	21-Oct-24	09:00	21-Oct-24	17:00	D	Annual Maintenance of Circuit Breaker.	AEML	AEML	Line will be in service and charged through TBC.	MOCM		A
92	220	VERSOVA (AEML)	VERSOVA - GHODBUNDER	22-Oct-24	09:00	22-Oct-24	17:00	D	Annual Maintenance of Circuit Breaker.	AEML	AEML	Line will be in service and charged through TBC.	MOCM	Line to be in service through TBC	A
93	220	KOLSHET	KOLSHET - ROMA	23-Oct-24	00:00	24-Oct-24	06:00	C	For Stringing on M/C Tower for Height rising work of MMRDA Metro 4	MSETCL	MSETCL	For Stringing on M/C Tower for Height rising work of MMRDA Metro 4	MOCM	Project work. To be discussed in details	U
94	220	TROMBAY (TATA)	BUS - 1 @ TROMBAY	23-Oct-24	00:01	23-Oct-24	06:00	D	Bus bar removal between ST-5 29A GOD and breaker.	TATA	TATA	220KV Tata Trombay MSETCL Trombay 1 remain charge from MSETCL end (TIE-1 Capacity 600MW, Trombay Vikhroli 1 ,2,3 and 4 will remain service, ICT 4 remain charged from Trombay 110KV (ICT 5, KRS ICT2,3 in service), 220KV Trombay Dharvi 9 will controlled by transfer breaker . ST 5 will remain out Aux will fed by KIOSK and UAT	MOCM		D
95	220	GHODBUNDER	MAIN BUS - 1 @ GHODBUNDER (GIS)	23-Oct-24	07:00	23-Oct-24	17:00	D	Annual Maintenance of GIS Main Bus-1.	AEML	AEML	All element connected to Main Bus-1 will be shifted to Main Bus-2.	MOCM		A
96	110	AMBERNATH	AMBERNATH - KALYA CKT - 1	23-Oct-24	08:00	23-Oct-24	17:00	D	Old brass insulator replacement	TATA	TATA	110KV Ambernath Kalyan 2, KKS1,2 and Kalwa Kalyan Bhivpuri Ambernath and Neral Ambernath line will remain in service	MOCM		A
97	110	AMBERNATH	AMBERNATH - KALYA CKT - 2	24-Oct-24	08:00	24-Oct-24	17:00	D	Old Brass insulator replacement.	TATA	TATA	110KV Ambernath Kalyan 1, KKS1,2 and Kalwa Kalyan Bhivpuri Ambernath and Neral Ambernath line will remain in service	MOCM		A
98	220	GOREGAON	GOREGAON - AAREY CKT - 1	24-Oct-24	09:00	24-Oct-24	17:00	D	Annual Maintenance Work	AEML	AEML	Nil	MOCM	After revival of Aarey-Borivali ckt-1.	A
99	220	VASAI-II	KAMBA - VASAI	24-Oct-24	09:00	24-Oct-24	18:00	D	Replacement of Insulator identified in PID.	MSETCL	MSETCL	Replacement of Insulator identified in PID.	MOCM	Explore Hotline work	A

Sr.No.	Voltage	Substation/Division	Line/Element	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	Type	MOCM Remark	MOCM Status
100	220	KOLSHET	KOLSHET - KHARBAO	25-Oct-24	08:00	25-Oct-24	13:00	D	For routine Diagnostic Testing and R&M work	MSETCL	MSETCL	For routine Diagnostic Testing and R&M work	MOCM		A
101	220	PADGHE	PADGHE - KAMBA 1	25-Oct-24	14:00	25-Oct-24	20:00	D	1. Retrofitting of Backup relay 2. Diagnostic testing work 3. Bay maintenance work	MSETCL	MSETCL	1. Retrofitting of Backup relay 2. Diagnostic testing work 3. Bay maintenance work	MOCM		A
102	220	PANCHANAND	TALOJA - PANCHANAND	25-Oct-24	16:00	25-Oct-24	23:00	D	For replacing old rusted D'shuckles of R, Y & B ph insulators at TL No. 641, 642, 643, 645, 646 & 647.	MSETCL	MSETCL	For replacing old rusted D'shuckles of R, Y & B ph insulators at TL No. 641, 642, 643, 645, 646 & 647.	MOCM		A
103	110	KALYAAN	KALWA KALYAAN	25-Oct-24	08:00	25-Oct-24	19:00	D	Guard wire replacement.	TATA	TATA	110KV KKS 1,2 and Amb Kalyan 1 and 2 will remain in service	MOCM		A
104	220	GOREGAON	GOREGAON - AAREY CKT - 2	25-Oct-24	09:00	25-Oct-24	17:00	D	Annual Maintenance Work	AEML	AEML	Nil	MOCM		A
105	110	BHOKARPADA	BUS ZONE - 1 @ BHOKARPADA	26-Oct-24	08:00	26-Oct-24	18:00	D	R/M of bus and bus side GODS	TATA	TATA	110KV Khopoli Bhokarapada line will remain out. Karanjade Bhokarapada will remain in service.	MOCM		A
106	220	TROMBAY (MSETCL)	SONKHAR - TROMBAY	26-Oct-24	09:00	26-Oct-24	16:00	D	1) Diagnostic testing & 2) RM work	MSETCL	MSETCL	1) Diagnostic testing & 2) RM work	MOCM		D
107	220	BACKBAY	MAHALAXMI - BACKBAY	27-Oct-24	00:00	27-Oct-24	06:00	D	Protection testing.	TATA	TATA	220KV Dharavi Mahalaaxmi line will feed Mahalaaxmi load.	MOCM		A
108	110	BHIVPURI	ZONE 1 (BUS SECTION 1+2+3) @ BHIVPURI	27-Oct-24	06:00	27-Oct-24	17:00	D	R/M of bus side GODs and PT 1 testing	TATA	TATA	Bhivpuri Generation will be restricted to 48 MW (Unit - 11 not available) Bhivpuri Ambernath-1 line will be taken out for 2 Hrs ,06:00 to 08:00 Hrs ,then line will be taken on Transfer Breaker. 110kv Khopoli Bhivpuri -2 will remain out.	MOCM		A
109	220	TROMBAY (TATA)	TROMBAY - VIKHROLI (GIS) CKT - 2	27-Oct-24	06:00	27-Oct-24	18:00	D	Attending conductor sag in span 23-24	TATA	TATA	220KV TIE1,2 and Trombay Vik 1,3 and 4 lines will remain in service.	MOCM		A
110	220	TROMBAY (TATA)	TROMBAY DHARAVI - 5	27-Oct-24	06:00	27-Oct-24	18:00	D	Attending conductor sag in span 23-24	TATA	TATA	220KV Trombay Dharavi 6,9, Tata Waghivali MSETCL Waghivali 1,2 , Waghivali Dharavi 7,8 lines will remain in service	MOCM		A
111	220	SALSETTE	KALWA SALSETTE - 4	27-Oct-24	07:00	27-Oct-24	17:00	D	Polymer insulator replacement	TATA	TATA	220KV Kalwa Salsette 5 line will be taken in service with 220KV Kalwa interconnector close	MOCM		A
112	220	VERSOVA (TATA)	220/110 KV 250 MVA ICT - 2 @ VERSOVA (TATA)	27-Oct-24	08:00	27-Oct-24	17:00	D	Testing	TATA	TATA	ICT 1 will remain in service.	MOCM		A
113	110	TROMBAY (TATA)	110KV GROUP BREAKER-1 @ TROMBAY	27-Oct-24	08:00	27-Oct-24	17:00	D	R/M & testing.	TATA	TATA	ICT 4,5 and KRS ICT 2 will feed Trombay 110KV Load.	MOCM		A
114	220	KALWA	KALWA - SIEMENS	27-Oct-24	08:00	27-Oct-24	18:00	D	CT replacement work, & Bus isolator maintenance work	MSETCL	MSETCL	CT replacement work, & Bus isolator maintenance work	MOCM		A
115	110	WAGHIVALI (TATA)	WAGHIVALI - CHEMBUR	28-Oct-24	08:00	28-Oct-24	17:00	D	Guard wire replacement in BARC colony	TATA	TATA	110KV Trombay Chembur 1,2 and 3 will remain in service	MOCM		A
116	110	SALSETTE	KALYAAN KALWA SALSETTE 1	31-Oct-24	08:00	31-Oct-24	18:00	D	Polymer insulator replacement, Insulator replacement in Kalyan section	TATA	TATA	110KV KKS 1,Kalwa Kalyan ans Amb Kalyan 1 &2 will remain in service	MOCM		A
117	110	BORIVLI (TATA)	TATA BORIVLI MSETCL BORIVLI 2	31-Oct-24	08:00	31-Oct-24	18:00	D	Tree trimming	TATA	TATA	110KV Bor Malad 1,2 ICT 1,2,3 will remain in service	MOCM		A