

Note on**Maharashtra Power System Overview, under frequency operation, Load shedding (Planned and Distress) for the month of March - 2021****Maharashtra system Overview:-**

The overview of Maharashtra system operation for the month of March - 2021 with respect to availability and shortfall is elaborated as under;

- The power supply position for **STATE** in March - 2021 are given below: -

Sr No.	Particulars	Recorded Demand/Requirement	Date	Time
1	Max. Demand	25513 MW (with Load shedding 0 MW)	18.03.2021	12:00 Hrs.
2	Min. Demand	17831 MW	23.03.2021	04:00 Hrs.
3	Max. Demand Catered	25513MW	18.03.2021	12:00 Hrs.
4	Energy Catered	16374.2 MUs		
5	Max. Energy Catered	555 MUs	17.03.2021	
6	Avg. Energy Catered	528 MUs		

- The power supply position for **MSEDCL** in March- 2021 are given below: -

Sr No.	Particulars	Recorded Demand/Requirement	Date	Time
1	Max. Demand	22554 MW (with Load shedding 0 MW)	18.03.2021	12:00 Hrs.
2	Min. Demand	15963 MW	23.04.2021	04:00 Hrs.
3	Max. Demand Catered	22554 MW	18.03.2021	12:00 Hrs.
4	Energy Catered	14597 MUs		
5	Max. Energy Catered	495 MUs	17.03.2021	
6	Avg. Energy Catered	471 MUs		

- The power supply position for **Mumbai system** in March - 2021 are given below: -

Sr No.	Particulars	Recorded Demand/Requirement	Date	Time
1	Max. Demand	3038 MW	30.03.2021	12:00 Hrs.
2	Min. Demand	1703 MW	01.03.2021	05:00 Hrs.
3	Energy Catered	1778 MUs		
4	Max. Energy Catered	61 MUs	26.03.2021	
5	Avg. Energy Catered	57 MUs		

Load shedding in MSEDCL area :

- Revised Feeder wise planned load shedding protocol in MSEDCL, based on MERC Order in Case No.41 of 2012 dt.26.11.2012, is implemented w.e.f. 16/01/2013 by MSEDCL as per circular No.46 Dated 14/01/2013. The hourly load relief quantum is submitted at the end of the day, daily, by LM cell of MSEDCL, Kalwa.
- Max. load shedding was recorded as 0 MW and Min. load shedding was recorded as 0 MW. Average load shedding quantum for the month was 0 MW.
- Planned load shedding for load relief is carried out in MSEDCL area to mitigate the availability in real time if required. AG-LM load management scheme is revised as per the new load shedding circular w.e.f. 01.01.2019 vide MSEDCL letter no. CE(PP)/LM/30923 dt, 29.12.2018, 3 phase supply to AG loads will be 8/10 Hrs. w.e.f. 01.01.2019.

Other Highlights of Maharashtra System in March - 2021

- The RGPPL Power is scheduled to Railways only.
 - 7.94 TMC of Koyna water is utilized for March – 2021.
 - Wind Generation for the month was 297 MUs. Average wind generation was 399 MW/hour.
 - The average grid frequency for the month was 49.99 Hz. The Instantaneous Maximum frequency was 50.11 Hz and Minimum frequency was 49.83 Hz.
 - There was no instance of under frequency operation during the month.
 - MSPGCL Thermal actual generation was as high as 7930 MW (hourly max) on 10/03/2021 at 09:00 hrs.
 - MSPGCL Thermal actual generation was as low as 4968 MW (hourly min) on 30/03/2021 at 20:00 hrs.
 - Max. Voltage at 765kV Substation was recorded as 798 at 765KV Akola substation and Min voltage was recorded as 762kV at 765kV Koradi III substation.
 - Max.Voltage at MSETCL 400 kV Substation recorded as 438kV at 400KV Dhule and Min voltage was recorded as 381 at 400KV Jejuri.
 - There was no planned load shedding in Mumbai area (BEST, AEML-D and TPC-D) during the month.
-