

Maharashtra State Load Despatch Centre										
WRPC OCCM approved Monthly Outage list for the Month of January 2021										
Sr.No.	OCCM Sr. No	Line / Element	From	Time	To	Time	D / C	Name of Requesting Agency	Reason	Remarks
1	8	PUNE-PG - 220KV - BUS 1	1-Jan-21	8:00	1-Jan-21	18:00	D	POWERGRID_WRI	For AMP Work	
2	9	400KV-SSP-DHULE-MS-2	1-Jan-21	08:00	1-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-1 Auto reclose Switch will be kept on non auto mode
3	11	BUS COUPLER BAY - CHANDRAPUR - 400KV - BUS 1 AND CHANDRAPUR - 400KV - BUS 2 at CHANDRAPUR - 400KV	1-Jan-21	09:00	1-Jan-21	18:00	D	MSETCL	1)Measurement of Contact Resistance of CB. 2) Routine maintenance work	During outage, tie breaker of HVDC terminal substation Chandrapur will be cat as bus coupler for 400KV Main Bus - 1 & 2 at 400KV SS GCR-1 Chandrapur.
4	15	400KV/220KV AURANGABAD-M (WALUJ)-JCT-1 HV CB ON TBC @ Waluj end	1-Jan-21	09:00	7-Jan-21	17:00	C	MSETCL	CB Overhauling & Testing	
5	16	400KV-RGPPL-NEW KOYNA-2	1-Jan-21	09:00	10-Jan-21	18:00	C	MSETCL	Dismantling of existing fitted old tower at location no 94 and erection of new tower (B+9ST) with foundation and stringing of new tower.	Planned Outage
6	22	400KV-KALWA-PADGHE-1	1-Jan-21	09:00	10-Jan-21	17:00	D	MSETCL	PID Testing work for line Insulator strings at various locations. Auto-Reclose function to be out of service.	PID Testing work for line Insulator strings at various locations. Auto-Reclose function to be out of service.
7	23	220KV-SOLAPUR-JEUR-1	1-Jan-21	10:00	12-Jan-21	18:00	D	MSETCL	Outages is required for Insulator string PID Testing	work will be carried out by hot line method. Only A/R at Jeur & PGCIL end required out of service during outage
8	29	400KV-CHAKAN-PUNE-PG-1	1-Jan-21	09:00	15-Jan-21	17:00	D	MSETCL	To carryout PID test.	---
9	31	400KV-SSP-DHULE-MS-1	1-Jan-21	09:00	30-Jan-21	17:00	D	MSETCL	Online PID testing work	400KV SSNNL Ckt-1 Auto reclose Switch will be kept on non auto mode
10	38	220KV-WARDHA-PUSAD-1	1-Jan-21	07:00	31-Jan-21	17:00	D	MSETCL	PID Work	NIL
11	43	400KV-CHANDRAPUR-GCR-PARLI-M-3	1-Jan-21	08:00	31-Jan-21	17:00	D	MSETCL	For PID Work,Shifting of auto reclose switch to non auto mode.	Chandrapur 2- Nanded Ckt-II & Chandrapur GCR- Parli Ckt- III these lines are on DC tower so both lines require on same day A/R out.
12	44	400KV-CHANDRAPU-II-NADED-2	1-Jan-21	08:00	31-Jan-21	17:00	D	MSETCL	For PID Work,Shifting of auto reclose switch to non auto mode.	Chandrapur 2- Nanded Ckt-II & Chandrapur GCR- Parli Ckt- III these lines are on DC tower so both lines require on same day A/R out.
13	57	400KV-JEJURI-KOYNA STAGE IV-1	1-Jan-21	08:00	31-Jan-21	18:00	D	MSETCL	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
14	58	400KV-KOYNA STAGE IV-LONIKHAND-1	1-Jan-21	08:00	31-Jan-21	18:00	D	MSETCL	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
15	59	400KV-KARAD-KOLHAPUR-MS-1	1-Jan-21	08:00	31-Jan-21	18:00	D	MSETCL	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
16	60	400KV-KARAD-KOLHAPUR-MS-2	1-Jan-21	08:00	31-Jan-21	18:00	D	MSETCL	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
17	61	400KV-KARAD-NEW KOYNA-1	1-Jan-21	08:00	31-Jan-21	18:00	D	MSETCL	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
18	62	400KV-KARAD-NEW KOYNA-2	1-Jan-21	08:00	31-Jan-21	18:00	D	MSETCL	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
19	72	BABLESHWAR - 400KV - BUS 1	2-Jan-21	08:00	2-Jan-21	16:00	D	MSETCL	CVT c and tan d testing	-
20	85	765KV-TIRODA-KORADI-III-1	2-Jan-21	08:00	2-Jan-21	18:00	D	MEGPTCL	Annual outage maintenance work	Annual outage maintenance work
21	86	400KV-SSP-DHULE-MS-1	2-Jan-21	08:00	2-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-2 Auto reclose Switch will be kept on non auto mode
22	87	220KV-BOISAR-BOISAR-M-1	2-Jan-21	08:00	2-Jan-21	18:00	D	MSETCL	R/M works of complete bay.	R/M works of complete bay.
23	104	400KV-SSP-DHULE-MS-2	2-Jan-21	09:00	30-Jan-21	17:00	D	MSETCL	Online PID testing work	400KV SSNNL Ckt-2 Auto reclose Switch will be kept on non auto mode
24	107	PUNE-PG - 400KV - BUS 2	3-Jan-21	8:00	3-Jan-21	18:00	D	POWERGRID_WRI	For rectification of Conductor unwind	
25	110	MAIN BAY - 400KV/KV TIRODA-ST-3 AND TIRODA - 400KV - BUS 1 at TIRODA - 400KV	3-Jan-21	09:00	3-Jan-21	18:00	D	APML	Bay Maintenance Activities	Bay Maintenance Activities
26	113	400KV-PADGHE-BOISAR-1	4-Jan-21	7:00	4-Jan-21	13:00	D	POWERGRID_WRI	For Updating Siemens Distance Relay M1 7SA522(EN100 Module) to comply for IEC61850 and resolving front port communication issue of M1 Relay at Padghe (MSETCL) end.	Other
27	134	765KV-TIRODA-KORADI-III-2	4-Jan-21	08:00	4-Jan-21	18:00	D	MEGPTCL	Annual outage maintenance work	Annual outage maintenance work
28	135	400KV-SSP-DHULE-MS-2	4-Jan-21	08:00	4-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-1 Auto reclose Switch will be kept on non auto mode

Sr.No.	OCCM Sr. No	Line / Element	From	Time	To	Time	D / C	Name of Requesting Agency	Reason	Remarks
29	136	220KV-TALANGADE(MS)-CHIKKODI-II-I	4-Jan-21	08:00	4-Jan-21	18:00	D	MSETCL	Earthwire replacement between tower Loc No-2 to DC 7(M/C tower nos.M/C 3 to M/C 6)	Simultaneous outage on other three lines is required. Outages are proposed likewise for the said work.
30	156	ALKUD - 400KV - BUS 1	4-Jan-21	10:00	4-Jan-21	17:00	D	MSETCL	Quarterly Maint Work	QM work
31	172	400KV-BABLESHWAR-PADGHE-1	4-Jan-21	08:00	15-Jan-21	18:00	D	MSETCL	or Carrying PID Work	-
32	174	220KV-TARAPUR 1&2-BOISAR-M-1	4-Jan-21	09:00	29-Jan-21	16:00	D	MSETCL	PID testing of insulator strings	1. A/R Off not available at 220KV Tarapur end. 2. PID proposal for this line has been deferred earlier by LD. 3. A/R Off of this line for PID work is proposed in case A/R off for PID of 220KV Nalasopara-PGCIL Line is deferred by LD due to any load constraint i.e N-1. 4. 220KV Boisar-II-Tarapur Line and 220KV Borivali-Tarapur Line are on same D/C Tower where PID is proposed.
33	175	220KV-TARAPUR 1&2-BORIVALI-1	4-Jan-21	09:00	29-Jan-21	16:00	D	MSETCL	PID testing of insulator strings	1. A/R scheme is always OFF at Tarapur end for all Lines. 2. PID proposal for this line has been deferred earlier by LD. 3. A/R Off of this line for PID work is proposed in case A/R off for PID of 220KV Nalasopara-PGCIL Line is deferred by LD
34	176	220KV-BOISAR-NALASOPARA-1	4-Jan-21	09:00	29-Jan-21	16:00	D	MSETCL	PID testing of insulator strings	PID testing of insulator strings
35	178	400KV-WARDHA-WARORA-1	5-Jan-21	09:00	5-Jan-21	17:00	D	MSETCL	AMR PROJECT WORK BY AGENCY	400KV PGCIL Line will be charged through Tie CB 421.
36	179	400KV-PARLI-M-LONIKHAND-II-1	5-Jan-21	09:00	5-Jan-21	18:00	D	MSETCL	1. For replacement of faulty Main-1 distance relay with new at 400KV Girwali S/S. 2.Bay maintenance work. 3. Hardware Tightening & fitting work	-
37	181	400KV-EKTUNI-BABLESHWAR-1	5-Jan-21	10:30	6-Jan-21	18:00	D	MSETCL	Faulty Disc, Corona Ring replacement, Jumper Nut-bolt tightening.	400kV Ektuni-Bhabaleshwar Ckt-II will be in service
38	182	220KV-AURANGABAD-SHENDRA-1	5-Jan-21	7:00	5-Jan-21	13:00	D	POWERGRID_WRI	for CTs AMP works	Other
39	185	400 kV-SSP-Dhule-MS-1	5-Jan-21	7:00	5-Jan-21	18:00	D	GETCO	Line maintenance work. Auto reclose off 400 kV SSP -Dhule - 2 will remain out	Auto reclose off 400 kV SSP -Dhule - 2 will remain out
40	191	220KV-PARLI-PARLI-M-1	5-Jan-21	08:00	5-Jan-21	17:00	D	MSETCL	Routine maintenance & Tightening of loose nut bolts of Cut Point Locations - 1, 3, 5, 9.	-
41	207	400KV-SSP-DHULE-MS-1	5-Jan-21	08:00	5-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-2 Auto reclose Switch will be kept on non auto mode
42	208	220KV-WARDHA-BHUGAON-1	5-Jan-21	08:00	5-Jan-21	18:00	D	MSETCL	Routine line maintainance work	NA
43	225	400KV-KOLHAPUR-MS-ALKUD-1	5-Jan-21	10:00	5-Jan-21	17:00	D	MSETCL	Quarterly Maint & diagnostic testing work	QM work
44	229	220KV-NASIK-NAVSARI-1	5-Jan-21	08:00	6-Jan-21	18:00	D	MSETCL	Maintenance work	-
45	232	400KV-PADGHE-NAGOTHANE-2 ON TBC @ PADGHE	5-Jan-21	09:00	7-Jan-21	18:00	C	MSETCL	400KV Bus Isolator replacement work . line will be charged through TBC	Agency will present on site for replacement of isolator
46	233	400 KV AUX BUS @ CHANDRAPUR	5-Jan-21	09:00	13-Jan-21	18:00	C	MSETCL	For on line PID of disc insulator string of Aux. Bus.	Outage will be availed subjected to weather conditions.
47	248	220KV-AURANGABAD-SHENDRA-2	6-Jan-21	7:00	6-Jan-21	18:00	D	POWERGRID_WRI	for CTs AMP works	Other
48	250	400KV-WARORA-CHANDRAPU-II-2	6-Jan-21	08:00	6-Jan-21	17:00	D	MSETCL	Diagnostic testing work on Line CT, Bus CT and TIE CT.	400KV Chandrapur-2-Warrora Ctk. 1 is in service.
49	253	400KV-DHULE-DHULE-MS-1	6-Jan-21	09:00	6-Jan-21	17:00	D	MSETCL	Routine Testing & Maint. Work	CB CT CVT & relay testing & maint.
50	259	220KV-PARLI-OSMANABAD-M-1	6-Jan-21	08:00	6-Jan-21	17:00	D	MSETCL	Line maintenance work	Line maintenance work
51	281	132KV-PENCH-KANHAN-1	6-Jan-21	09:00	6-Jan-21	17:00	D	MSETCL	Routine Maintenance work.	-
52	294	765KV/400KV EKTUNI-ICT-1	6-Jan-21	09:30	6-Jan-21	18:30	D	MSETCL	Diagnostic Testing & Routine maintenance	765kV, 1500MVA ICT-II will be in service
53	297	BUS COUPLER BAY - PARLI-M - 400KV - BUS 1 AND PARLI-M - 400KV - BUS 2 at PARLI-M - 400KV	6-Jan-21	09:00	12-Jan-21	18:00	C	MSETCL	Replacement of old 400kV TELK make Circuit Breaker by New Siemens make CB as TELK CB is obsolete	400kV Main-I & II Buses will run seperately.
54	307	400KV-WARORA-CHANDRAPU-II-2	7-Jan-21	09:00	7-Jan-21	17:00	D	MSETCL	Routine maintenance and diagnostic testing such as CVT/ CT tambda,and ,isolater maintainance work	Load will be managed on 400KV chandrapur Ckt-1 bay no 413
55	310	400KV-LONIKHAND-PUNE-PG-1	7-Jan-21	7:00	7-Jan-21	18:00	D	POWERGRID_WRI	For AMP Work	Other
56	312	400KV-DHULE-DHULE-MS-2	7-Jan-21	09:00	7-Jan-21	17:00	D	MSETCL	Routine Testing & maint. work	CB CT CVT & relay testing

Sr.No.	OCCM Sr. No	Line / Element	From	Time	To	Time	D / C	Name of Requesting Agency	Reason	Remarks
57	316	220KV-WARDHA-BHUGAON-1	7-Jan-21	7:00	7-Jan-21	18:00	D	POWERGRID_WR1	For AMP of Line Bay at Wardha end.	Other
58	341	400KV-IEPL-KORADI-II-1	7-Jan-21	09:00	7-Jan-21	18:00	D	MSETCL	Refixing of Missing / broken cc ring , arcing horn & tightening of loose Nut Bolts, on conductor hardwares at various locations.	-
59	342	400KV-PARLI-M-PARLI-2	7-Jan-21	09:00	7-Jan-21	18:00	D	MSETCL	1. C & Tan delta measurement of CVTs. 2.Bay maintenance work.	-
60	348	TIE BAY - 400KV-WARDHA-AKOLA-2 AND 400KV-AKOLA-NANDGAONPETH-1 at AKOLA - 400KV	7-Jan-21	10:00	7-Jan-21	16:00	D	MSETCL	Routine maintenance & testing work	Wardha-2 & Nandgaon Ckt will be in service through main bay 411 & 413 respectively
61	351	400KV-CHANDRAPUR-BHADRAWATI-4	7-Jan-21	7:30	8-Jan-21	18:00	C	POWERGRID_WR1	Replacement of 1 no. rotary insulator in B Ph of PG#2 (Bus-2 Isolator) of PGCIL# 4	
62	352	CHANDRAPUR-GCR - 400KV - BUS 2	7-Jan-21	7:30	8-Jan-21	18:00	C	POWERGRID_WR1	Replacement of 1 no. rotary insulator in B Ph of PG#2 (Bus-2 Isolator) of PGCIL# 4	
63	359	400 KV TBC @DHULE	7-Jan-21	09:00	11-Jan-21	17:00	C	MSETCL	Overhauling of CB Routine Testing & maint. work	CT CB & relay testing and maint.
64	363	220KV-WARDHA-BHUGAON-1	7-Jan-21	08:00	7-Jan-21	18:00	D	MSETCL	Routine line maintainace work	NA
65	368	400KV-TIRODA-WARORA-1	8-Jan-21	08:00	8-Jan-21	18:00	D	ATIL	Auto Reclosed Disable	Auto Reclosed Disable
66	369	400KV-TIRODA-WARORA-2	8-Jan-21	08:00	8-Jan-21	18:00	D	ATIL	Annual Outage Maintenance Work	Annual Outage Maintenance Work
67	377	400KV-CHANDRAPUR-BHADRAWATI-3	8-Jan-21	7:30	8-Jan-21	18:00	D	POWERGRID_WR1	Replacement of 1 no. tension spring in housing mechanism in B Ph of PG#2 (Bus-2 isolator) of PGCIL# 3	
68	399	TIE BAY - 400KV-WARDHA-WARORA-1 AND FUTURE at WARORA - 400KV	8-Jan-21	09:00	8-Jan-21	17:00	D	MSETCL	Routine maintainance and DCRM/CRM/CB Timings Testing works and isolater maintainance work .	only Tie CB 421 is in OFF condition ,respective ckt charged through its own main CB
69	407	AKOLA (2) - 400KV - BUS 2	8-Jan-21	09:00	8-Jan-21	19:00	D	MEGPTCL	Replacement of Old design CVT with new CVT as per OEM recommendation	Replacement of Old design CVT with new CVT as per OEM recommendation
70	411	TIE BAY - 400KV/11.5KV KORADI-II-ST-3 AND 400KV-KORADI-II-KORADI-III-2 at KORADI-II - 400KV	8-Jan-21	10:00	8-Jan-21	14:00	D	MSETCL	Tan delta measurement of BCT of Bay 405	1)Station Transformer-III will remain in service through Main bay 404 And 2) Koradi-II Koradi-III Ckt.-2 will remain in service through Main Bay 406
71	416	220KV-NASIK-NAVSAI-2	8-Jan-21	08:00	9-Jan-21	18:00	D	MSETCL	maintenance work	-
72	418	400KV/220KV AURANGABAD-M (WALUJ)-ICT-2 HV CB ON TBC @ Waluj end	8-Jan-21	09:00	15-Jan-21	17:00	C	MSETCL	CB Overhauling & Testing	
73	419	BOISAR - 400KV - BUS 2	8-Jan-21	9:00	8-Jan-21	17:30	D	POWERGRID_WR2	Bus Amp	PG-WR2-Boisar
74	420	400KV-SSP-DHULE-MS-1	8-Jan-21	08:00	8-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-2 Auto reclose Switch will be kept on non auto mode
75	429	400KV-WARDHA-KORADI-II-1	9-Jan-21	09:00	9-Jan-21	18:00	D	MSETCL	Refixing of Missing / broken cc ring , arcing horn & tightening of loose Nut Bolts, on conductor hardwares at various locations.	-
76	433	220KV-AURANGABAD-CHITEGAON-2	9-Jan-21	7:00	9-Jan-21	13:00	D	POWERGRID_WR1	for CTs AMP works	Other
77	441	400KV-LONIKHAND-CHAKAN-1	9-Jan-21	08:00	9-Jan-21	18:00	D	MSETCL	Routine Line maintenance work.	---
78	442	400KV-SSP-DHULE-MS-2	9-Jan-21	08:00	9-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-1 Auto reclose Switch will be kept on non auto mode
79	443	220KV-WARDHA-PUSAD-1	9-Jan-21	08:00	9-Jan-21	18:00	D	MSETCL	Routine line maintainace work	NA
80	447	BUS BAR PROTECTION @ JEJURI	9-Jan-21	09:00	9-Jan-21	17:00	D	MSETCL	Tri-annual testing of 400kV Static Busbar protection .	Parallel Numerical Busbar protection will be in service during Testing of Static Busbar protection.
81	450	AKOLA (2) - 400KV - BUS 1	9-Jan-21	09:00	9-Jan-21	19:00	D	MEGPTCL	Replacement of Old design CVT with new CVT as per OEM recommendation	Replacement of Old design CVT with new CVT as per OEM recommendation
82	456	KALWA - 400KV - BUS 1	9-Jan-21	10:00	10-Jan-21	16:00	D	MSETCL	BUS INSULATOR PID TESTING BY HOT LINE UNIT KALWA	BUS INSULATOR PID TESTING BY HOT LINE UNIT KALWA
83	457	400KV-KALWA-PADGHE-2	10-Jan-21	08:00	10-Jan-21	18:00	D	MSETCL	Routine Maintenance work	Routine Maintenance work
84	460	400KV-KALA-KUDUS-1	10-Jan-21	10:00	10-Jan-21	17:00	D	MSETCL	Annual Maintenance of bays equipment & Diagnostics Testing Work	Kala-1 line will be charged from Tie bay 405, no interruption to line
85	461	400 kV-SSP-Dhule-MS-2	10-Jan-21	7:00	10-Jan-21	18:00	D	GETCO	Line maintenance work. Auto reclose off 400 kV SSP -Dhule - 1 will remain out	Auto reclose off 400 kV SSP -Dhule - 1 will remain out
86	462	400KV-SSP-DHULE-MS-2	10-Jan-21	08:00	10-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-1 Auto reclose Switch will be kept on non auto mode
87	465	BUS COUPLER BAY - AURANGABAD - 220KV - BUS 1 AND AURANGABAD - 220KV - BUS 2 at AURANGABAD - 220KV	10-Jan-21	8:00	10-Jan-21	18:00	D	POWERGRID_WR1	for AMP works	

Sr.No.	OCCM Sr. No	Line / Element	From	Time	To	Time	D / C	Name of Requesting Agency	Reason	Remarks
88	470	400KV-NANDGAONPETH-KORADI-1 ON TBC AT KORADI	10-Jan-21	09:00	23-Jan-21	18:00	C	MSETCL	Proposal for 400kv RPL shifting on TBC for CB pole overhauling work and CB DCRM,CRM, timing and AR off	Outages will be availed subject to weather conditions.
89	477	TIE BAY - 400KV-KALA-KUDUS-1 AND FUTURE at KUDUS - 400KV	10-Jan-21	10:00	10-Jan-21	17:00	D	MSETCL	Annual Maintenance of bays equipment & Diagnostics Testing Work	Kala-1 line will be charged from Main line bay 404, no interruption to line
90	478	400KV-RGPPL-NAGOTHANE-1	11-Jan-21	08:00	11-Jan-21	17:00	D	MSETCL	Emergency tree cutting work	nil
91	480	400KV-EKTUNI-BABLESHWAR-2	11-Jan-21	10:30	12-Jan-21	18:00	D	MSETCL	faulty disc, Corona ring replacement, Jumper Nut-bolt tightening.	400kv Ektuni-Bhabaleshwar Ckt-I will be in service
92	481	400KV-KALA-KUDUS-2	11-Jan-21	8:00	11-Jan-21	18:00	D	POWERGRID_WR2	Proposed by Boisar TLM for replacement of procelain disc insulators with polymer insulators.	PG-WR2-Boisar TLM
93	482	765KV/400KV EKTUNI-ICT-2	11-Jan-21	09:30	11-Jan-21	18:30	D	MSETCL	Diagnostic Testing & Routine Maintenance work	765kv, 1500MVA ICT-1 will be in service
94	483	220KV-TARAPUR 1&2-BORIVALI-1	11-Jan-21	08:00	11-Jan-21	18:00	D	MSETCL	Post Monsoon Maintenance	Post Monsoon Maintenance
95	485	220KV-WARDHA-WARDHA-M-1	11-Jan-21	7:00	11-Jan-21	18:00	D	POWERGRID_WR1	For AMP of Line Bay at Wardha end.	Other
96	486	400KV-WARDHA-WARORA-PG-1	11-Jan-21	7:00	11-Jan-21	18:00	D	POWERGRID_WR1	For line side equipment AMP at Warora end	
97	497	400KV-SSP-DHULE-MS-1	11-Jan-21	08:00	11-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-2 Auto reclose Switch will be kept on non auto mode
98	501	TIE BAY - 765KV-KORADI-III-AKOLA-1 AND 765KV-AKOLA-EKTUNI-1 at AKOLA - 765KV	11-Jan-21	09:00	11-Jan-21	16:00	D	MEGPTCL	Testing of Circuit Breaker	Testing of Circuit Breaker
99	517	400KV-ALKUD-SOLAPUR-1	11-Jan-21	10:00	11-Jan-21	17:00	D	MSETCL	Quarterly Maint & Diagnostic Testing work	QM work
100	518	ALKUD - 400KV - BUS 2	11-Jan-21	10:00	11-Jan-21	17:00	D	MSETCL	Quarterly Maint & Diagnostic Testing work	QM work
101	520	MAIN BAY - 765KV/400KV EKTUNI-ICT-2 AND EKTUNI - 765KV - BUS 2 at EKTUNI - 765KV	11-Jan-21	10:30	11-Jan-21	18:00	D	MSETCL	Diagnostic Testing & Routine Maintenance	765/400kv ICT-1 will be in service through its TIE (712) & Main Bus-I
102	530	400KV-RGPPL-NAGOTHANE-1	11-Jan-21	09:00	13-Jan-21	18:00	D	MSETCL	Cold washing & E/W replacement Work	Planned Outage
103	531	400KV-PADGHE-NAGOTHANE-1 ON TBC @ PADGHE	11-Jan-21	09:00	13-Jan-21	18:00	C	MSETCL	400KV(PG)Bus Isolator replacement work	line will be charged through TBC .Agency will be present on site for repalcement work
104	538	MAIN BAY (406) OF STG-4 @ JEJURI	11-Jan-21	09:00	16-Jan-21	17:00	C	MSETCL	CB Overhauling work & Annual maintenance work & testing work.	400kv Koyna STG IV Line will be in service through 405 Tie CB.
105	544	400KV-CHANDRAPUR-GCR-CHANDRAPU-II-2	11-Jan-21	08:00	16-Jan-21	17:00	D	MSETCL	for PID Testing Work,shifting autoreclose switch to Non auto Mode	for PID Testing Work,shifting autoreclose switch to Non auto Mode
106	545	400KV-CHANDRAPUR-GCR-CHANDRAPU-II-1	11-Jan-21	08:00	16-Jan-21	17:00	D	MSETCL	for PID Testing Work,shifting autoreclose switch to Non auto Mode	for PID Testing Work,shifting autoreclose switch to Non auto Mode
107	547	400KV-KALWA-PADGHE-2	11-Jan-21	09:00	16-Jan-21	17:00	D	MSETCL	PID Testing work for line Insulator strings at various locations. Auto-Reclose function to be out of service.	PID Testing work for line Insulator strings at various locations. Auto-Reclose function to be out of service.
108	553	220KV-WARDHA-PUSAD-1	12-Jan-21	08:00	12-Jan-21	18:00	D	MSETCL	Routine line maintainace work	NA
109	554	400KV-WARDHA-WARORA-1	12-Jan-21	09:00	12-Jan-21	17:00	D	MSETCL	Routine Maintenance & Dignostic testing work Nut Bolt Tightning work	400KV WARORA-IEPL Line is in ckt
110	578	DHULE-MS - 400KV - BUS 1	12-Jan-21	09:00	12-Jan-21	18:00	D	MSETCL	Routine Testing & Maint work	Main Bus -1 CVT's Testing work as per instructions from LD for Difference in bus voltages.
111	583	220KV-PARLI-PARLI-M-2	12-Jan-21	10:00	12-Jan-21	16:00	D	MSETCL	Routine maintenance	-
112	586	220KV-WARDHA-WARDHA-M-1	12-Jan-21	10:00	12-Jan-21	18:00	D	MSETCL	Routine line maintainace work	NA
113	590	400KV-JAIGAD-NEW KOYNA-1	12-Jan-21	09:00	14-Jan-21	18:00	D	JPTL	Hotline insulator washing works.	AR to be kept in out condition
114	591	400KV-JAIGAD-NEW KOYNA-2	12-Jan-21	09:00	14-Jan-21	18:00	D	JPTL	Hotline insulator washing works	AR to be kept in off condition
115	600	BUS COUPLER BAY - LONIKHAND - 400KV - BUS 1 AND LONIKHAND - 400KV - BUS 2 at LONIKHAND - 400KV	13-Jan-21	09:30	13-Jan-21	17:30	D	MSETCL	Routine DT & Bay Maintenance Work.	---
116	601	400KV-TARAPUR 3&4-PADGHE-1	13-Jan-21	7:00	13-Jan-21	17:00	D	POWERGRID_WR1	For line sic equipment AMP works at Padghe MSETCL SS.	Other
117	604	AKOLA - 400KV - BUS 1	13-Jan-21	09:00	13-Jan-21	17:00	D	MSETCL	Routine maintenance and testing work	Bus-2 will be in service
118	606	CHANDRAPUR-GCR - 400KV - BUS 1	13-Jan-21	7:30	14-Jan-21	18:00	C	POWERGRID_WR1	Replacement of pantograph isolators in Bus 1- of PGCIL CKT # 1 & 2	
119	608	400KV-WARDHA-WARORA-PG-2	13-Jan-21	7:00	13-Jan-21	18:00	D	POWERGRID_WR1	For line side equipment AMP at Warora end	
120	611	TIE BAY - 765KV/400KV EKTUNI-ICT-1 AND FUTURE at EKTUNI - 765KV	13-Jan-21	10:30	13-Jan-21	18:00	D	MSETCL	Diagnostic Testing & Routine Maintenance	765kv ICT-1 will be in service through its Main (710) Bay & Main Bus-II

Sr.No.	OCCM Sr. No	Line / Element	From	Time	To	Time	D / C	Name of Requesting Agency	Reason	Remarks
121	614	400KV-WARDHA-WARORA-PG-2	13-Jan-21	7:00	13-Jan-21	18:00	D	POWERGRID_WR1	For Tie CB 40852 LBB circuit checking & testing. Complete diameter required to be open.	
122	615	220KV-PARLI-PARLI-M-1	13-Jan-21	08:00	13-Jan-21	17:00	D	MSETCL	Tightening of loose nut bolts of Cut Point Locations - 11, 17, 21, 23.	
123	624	220KV-PANDURNA-KALMESHWAR-1	13-Jan-21	08:00	13-Jan-21	18:00	D	MSETCL	Routine Maintenance & Dignostic testing work restringing of bottom ph conductor.	
124	626	MAIN BAY - 765KV-AKOLA-EKTUNI-2 AND AKOLA - 765KV - BUS 1 at AKOLA - 765KV	13-Jan-21	09:00	13-Jan-21	16:00	D	MEGPTCL	Testing of Circuit Breaker	Testing of Circuit Breaker
125	627	MAIN BAY (416) OF CHANDRAPUR ckt-2 @ WARORA	13-Jan-21	09:00	13-Jan-21	17:00	D	MSETCL	Routine maintainance and DCRM/CRM/CB Timings Testing works and isolater maintainance work.	Chandrapur 2 ckt 2 charged through the Tie CB 415.
126	628	132KV-MANSAR-MS-KANHAN-1	13-Jan-21	09:00	13-Jan-21	17:00	D	MSETCL	Routine Maintenance work.	
127	636	MAIN BAY - 400KV-KORADI-II-KORADI-III-2 AND KORADI-II - 400KV - BUS 2 at KORADI-II - 400KV	13-Jan-21	10:00	13-Jan-21	17:00	D	MSETCL	DCRM of CB 406-Q52 Tan delta measurement of Bus CT at Bay 406	400KV Koradi-II Koradi-III Ckt.-II will remain service through Tie Bay 405
128	649	400KV-RGPPL-NAGOTHANE-2	14-Jan-21	08:00	14-Jan-21	17:00	D	MSETCL	Emergency tree cutting work	NIL
129	650	400KV-SSP-DHULE-MS-2	14-Jan-21	08:00	14-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-1 Auto reclose Switch will be kept on non auto mode
130	651	400KV-TARAPUR 3&4-PADGHE-2	14-Jan-21	7:00	14-Jan-21	17:00	D	POWERGRID_WR1	For line sie equipment AMP works at Padghe MSETCL SS.	Other
131	656	400KV-KORADI-SATPURA	14-Jan-21	7:00	14-Jan-21	18:00	D	POWERGRID_WR1	For AMP of Line Bay at Koradi end.	
132	664	220KV-WARDHA-BADNERA-1	14-Jan-21	10:00	14-Jan-21	18:00	D	MSETCL	Routine line maintainace work	NA
133	667	400KV-RGPPL-NAGOTHANE-2	14-Jan-21	09:00	16-Jan-21	18:00	D	MSETCL	Cold washing & E/W replacement Work	Planned Outage
134	674	KORADI-III - 400KV - BUS 2	15-Jan-21	08:00	15-Jan-21	18:00	D	MEGPTCL	Maintenance of Bus Related equipments	Maintenance of Bus Related equipments
135	677	CHANDRAPUR-GCR - 400KV - BUS 2	15-Jan-21	7:30	18-Jan-21	18:00	C	POWERGRID_WR1	Replacement of pantograph isolators in Bus 2- of PGCIL CKT # 1 & 2	
136	678	400KV-CHANDRAPUR-BHADRAWATI-1	15-Jan-21	7:30	18-Jan-21	18:00	C	POWERGRID_WR1	Replacement of pantograph isolators in Bus 2- of PGCIL CKT # 1 & 2	
137	679	400KV-CHANDRAPUR-BHADRAWATI-2	15-Jan-21	7:30	18-Jan-21	18:00	C	POWERGRID_WR1	Replacement of pantograph isolators in Bus 2- of PGCIL CKT # 1 & 2	
138	681	400KV-BHILAI-KORADI	15-Jan-21	7:00	15-Jan-21	18:00	D	POWERGRID_WR1	For AMP of Line Bay at Koradi end.	
139	693	400KV-SSP-DHULE-MS-2	15-Jan-21	08:00	15-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-1 Auto reclose Switch will be kept on non auto mode
140	694	TIE BAY OF 400KV-TIRODA-WARORA-2 AND 400KV-WARORA-CHANDRAPU-II-2 @WARORA - 400KV at WARORA - 400KV	15-Jan-21	09:00	15-Jan-21	17:00	D	MSETCL	Routine maintainance and DCRM/CRM/CB Timings Testing works and isolater maintainance work .	only Tie CB 415 is in OFF condition ,respective ckt charged through its own main CB.
141	700	TIE BAY - 765KV-KORADI-III-AKOLA-2 AND 765KV-AKOLA-EKTUNI-2 at AKOLA - 765KV	15-Jan-21	09:00	15-Jan-21	18:00	D	MEGPTCL	Maintenance of Bay Equipments	Maintenance of Bay Equipments
142	705	400KV-KARAD-JAIGAD-2	15-Jan-21	09:00	18-Jan-21	18:00	D	JPTL	Hotline insulator washing works	AR to be kept in off condition
143	706	400KV-KARAD-JAIGAD-1	15-Jan-21	09:00	18-Jan-21	18:00	D	JPTL	Hotline insulator washing works	AR to be kept in off condition
144	721	220KV-TALEGAON-PUNE-PG-1	16-Jan-21	7:00	16-Jan-21	18:00	D	POWERGRID_WR1	For AMP Work	Other
145	722	TAPTHITHANDA - 400KV - BUS 1	16-Jan-21	10:00	16-Jan-21	17:00	D	MSETCL	Bus isolator maintenance	Nil
146	723	400KV-WARDHA-KORADI-II-1	16-Jan-21	09:00	16-Jan-21	17:00	D	MSETCL	Routine Maintenance & Dignostic testing work Nut Bolt Tightning work	400 KV WARORA - DEOLI 2 Line is in ckt
147	737	400KV-SSP-DHULE-MS-1	16-Jan-21	08:00	16-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-2 Auto reclose Switch will be kept on non auto mode
148	740	MAIN BAY - 765KV-KORADI-III-AKOLA-2 AND AKOLA - 765KV - BUS 2 at AKOLA - 765KV	16-Jan-21	09:00	16-Jan-21	16:00	D	MEGPTCL	Testing of Circuit Breaker	Testing of Circuit Breaker
149	741	TIE BAY - 400KV/11.5KV TIRODA-ST-3 AND 400KV/11.5KV TIRODA-ST-5 at TIRODA - 400KV	16-Jan-21	09:00	16-Jan-21	18:00	D	APML	Bay Maintenance Activities	Bay Maintenance Activities
150	744	220KV-TALEGAON-PUNE-PG-1	16-Jan-21	10:00	16-Jan-21	17:00	D	MSETCL	Half yearly maintenance , Diagonastic Testing	-
151	748	KALWA - 400KV - BUS 2	16-Jan-21	10:00	17-Jan-21	16:00	D	MSETCL	BUS INSULATOR PID TESTING BY HOT LINE UNIT KALWA	BUS INSULATOR PID TESTING BY HOT LINE UNIT KALWA
152	750	400KV-KALWA-PUNE-PG-1	16-Jan-21	09:00	31-Jan-21	17:00	D	MSETCL	To carryout PID test.	---
153	758	400KV-KALWA-KHARGHAR-1	17-Jan-21	08:00	17-Jan-21	18:00	D	MSETCL	Routine Maintenance work	Routine Maintenance work

Sr.No.	OCCM Sr. No	Line / Element	From	Time	To	Time	D / C	Name of Requesting Agency	Reason	Remarks
154	760	400KV-RGPPL-NEW KOYNA-1	17-Jan-21	09:00	18-Jan-21	18:00	D	MSETCL	Cold washing & Routine maint. Work	planned outage
155	761	400KV-WARDHA-AKOLA-1	17-Jan-21	7:00	31-Jan-21	18:00	C	POWERGRID_WR1	For tower erection & stringing activities associated with line diversion works under Consultancy due to upcoming Nagpur-Mumbai Super Communication Expressway (Samruddi Highway)	
156	762	400KV-WARDHA-AKOLA-2	17-Jan-21	7:00	31-Jan-21	18:00	C	POWERGRID_WR1	For tower erection & stringing activities associated with line diversion works under Consultancy due to upcoming Nagpur-Mumbai Super Communication Expressway (Samruddi Highway)	
157	775	400KV-TARAPUR 3&4-PADGHE-1	18-Jan-21	8:00	18-Jan-21	18:00	D	POWERGRID_WR2	For line AMP works by Boisar TLM. A/R OFF on ckt-2 and dia to be kept open.	PG-WR2-Boisar TLM
158	785	400KV-SSP-DHULE-MS-2	18-Jan-21	08:00	18-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-1 Auto reclose Switch will be kept on non auto mode
159	794	400KV-PARLI-M-SOLAPUR-M-1	18-Jan-21	09:00	18-Jan-21	18:00	D	MSETCL	(1) Bushing & winding C & Tan delta, Winding resistance & IR measurement of reactor. (2) Bay maintenance work. 3) Hardware Tightening & fitting work	-
160	799	400KV-KALA-KUDUS-2	18-Jan-21	10:00	18-Jan-21	18:00	D	MSETCL	Annual Maintenance of bays equipment & Diagnostics Testing Work	Kala-2 line will be charged from Tie bay 402, no interruption to line
161	800	MAIN BAY - EKTUNI - 765KV B/R 1 AND EKTUNI - 765KV - BUS 1 at EKTUNI - 765KV	18-Jan-21	10:30	18-Jan-21	18:00	D	MSETCL	Diagnostic Testing & Routine Maintenance	765KV Bus Reactor will be in service through its TIE (712) Bay & Main Bus-II
162	807	BUS COUPLER @ DHULE	18-Jan-21	09:00	21-Jan-21	17:00	C	MSETCL	Overhauling of CB and Routine testing & maint. work	CT CB & relay testing and maint.
163	815	400KV-KALWA-PUNE-PG-1	18-Jan-21	09:00	24-Jan-21	17:00	D	MSETCL	PID Testing work for line Insulator strings at various locations. Auto-Reclose function to be out of service.	Simultaneously, A/R Off is proposed on 400KV Kalwa-Kharghar for PID work as both are on D/C Tower.
164	816	400KV-KALWA-KHARGHAR-1	18-Jan-21	09:00	24-Jan-21	17:00	D	MSETCL	PID Testing work for line Insulator strings at various locations. Auto-Reclose function to be out of service.	Simultaneously A/R Off is proposed on 400 KV Kalwa-Talegaon Line for PID work as both are on D/C Tower.
165	817	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	18-Jan-21	7:00	18-Jan-21	18:00	D	POWERGRID_WR1	for CVT replacement at Waluj end	Other
166	818	400KV-BABLESHWAR-PADGHE-2	18-Jan-21	08:00	29-Jan-21	18:00	D	MSETCL	or Carrying PID Work	-
167	836	400KV-TARAPUR 3&4-PADGHE-2	19-Jan-21	8:00	19-Jan-21	18:00	D	POWERGRID_WR2	For line AMP works by Boisar TLM. A/R OFF on ckt-1 and dia to be kept open.	PG-WR2-Boisar TLM
168	848	400KV-SSP-DHULE-MS-1	19-Jan-21	08:00	19-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-2 Auto reclose Switch will be kept on non auto mode
169	853	220KV-Pandhurna-MP-Kamleshwar	19-Jan-21	9:00	19-Jan-21	17:00	D	MP_SLDC	For bay equipment maintenance and testing work	
170	867	TIE BAY - 400KV/11.5KV KORADI-II-ST-2 AND 400KV-KORADI-II-KORADI-III-1 at KORADI-II - 400KV	19-Jan-21	10:00	19-Jan-21	15:00	D	MSETCL	DCRM of CB 408-Q52	1) Station Transformer -II will remain in service through Main bay 407
171	868	MAIN BAY - 765KV/400KV EKTUNI-ICT-1 AND EKTUNI - 765KV - BUS 2 at EKTUNI - 765KV	19-Jan-21	10:30	19-Jan-21	18:00	D	MSETCL	Diagnostic Testing & Routine Maintenance	765KV ICT-1 will be in service through its TIE (709) Bay and Main Bus-I
172	875	CHANDRAPUR-GCR - 400KV - BUS 1	19-Jan-21	04:00	22-Jan-21	18:00	C	MSETCL	1) For replacement of old damaged quadruple bus conductor of Main Bus-I in 400KV HVDC ckt.-1 bay and 400KV GT-6 bay section span. 2) Tightening of nut bolts & hardware of Main Bus-I.	During outage, all connected bays/feeders of Main Bus-I will be shifted to Main Bus-II by using the TBC-I & TBC-II bay. After shifting of all bays/feeders connected to Main Bus-I on 400KV Main Bus-II, then after the 400KV Bus Coupler bay will be kept off.
173	876	400KV-CHANDRAPUR-GCR-CHANDRAPUR HVDC-1	19-Jan-21	04:00	22-Jan-21	18:00	C	MSETCL	1) For replacement of old damaged quadruple bus conductor of Main Bus-I in 400KV HVDC ckt.-1 bay and 400KV GT-6 bay section span. 2) Tightening of nut bolts & hardware of Main Bus-I.	During outage, all connected bays/feeders of Main Bus-I will be shifted to Main Bus-II by using the TBC-I & TBC-II bay. After shifting of all bays/feeders connected to Main Bus-I on 400KV Main Bus-II, then after the 400KV Bus Coupler bay will be kept off.
174	877	400KV/11.5KV CHANDRAPUR-GCR-ST-4	19-Jan-21	04:00	22-Jan-21	18:00	C	MSETCL	1) For replacement of old damaged quadruple bus conductor of Main Bus-I in 400KV HVDC ckt.-1 bay and 400KV GT-6 bay section span. 2) Tightening of nut bolts & hardware of Main Bus-I. 3) Measurement of Tan delta & Capacitance of CT's	During outage, all connected bays/feeders of Main Bus-I will be shifted to Main Bus-II by using the TBC-I & TBC-II bay. After shifting of all bays/feeders connected to Main Bus-I on 400KV Main Bus-II, then after the 400KV Bus Coupler bay will be kept off.
175	878	400KV-CHANDRAPUR-GCR-CHANDRAPUR HVDC-2	19-Jan-21	04:00	22-Jan-21	18:00	C	MSETCL	1) For dismantling of IPS tube of B-ph PG-1 Isolator required for replacement of old damaged quadruple bus conductor of Main Bus-I in 400KV HVDC ckt.-1 bay and 400KV GT-6 bay section span. 2) Tightening of nut bolts & hardware of Main Bus-I.	During outage, all connected bays/feeders of Main Bus-I will be shifted to Main Bus-II by using the TBC-I & TBC-II bay. After shifting of all bays/feeders connected to Main Bus-I on 400KV Main Bus-II, then after the 400KV Bus Coupler bay will be kept off.

Sr.No.	OCCM Sr. No	Line / Element	From	Time	To	Time	D / C	Name of Requesting Agency	Reason	Remarks
176	879	400KV/21KV CHANDRAPUR-GT-6	19-Jan-21	04:00	22-Jan-21	18:00	C	MSETCL	1) For replacement of old damaged quadruple bus conductor of Main Bus-I in 400KV HVDC ckt.-1 bay and 400KV GT-6 bay section span. 2)Tightening of nut bolts & hardware of Main Bus-I.	During outage, all connected bays/feeders of Main Bus-I will be shifted to Main Bus-II by using the TBC-I & TBC-II bay. After shifting of all bays/feeders connected to Main Bus-I on 400KV Main Bus-II, then after the 400KV Bus Coupler bay will be kept off.
177	880	400KV-CHANDRAPUR-BHADRAWATI-3	19-Jan-21	04:00	22-Jan-21	18:00	C	MSETCL	1) For replacement of old damaged quadruple bus conductor of Main Bus-I in 400KV HVDC ckt.-1 bay and 400KV GT-6 bay section span. 2)Tightening of nut bolts & hardware of Main Bus-I.	Outage is required on 400KV GCR C'pur - PGCIL Bhadrawati Ckt. No.- 3 line, as the this circuit can not be shifted on 400KV Main Bus-2 due to problems of PG isolators of Bus-2 .
178	881	400KV-CHANDRAPUR-BHADRAWATI-4	19-Jan-21	04:00	22-Jan-21	18:00	C	MSETCL	1) For replacement of old damaged quadruple bus conductor of Main Bus-I in 400KV HVDC ckt.-1 bay and 400KV GT-6 bay section span. 2)Tightening of nut bolts & hardware of Main Bus-I.	Outage is required on 400KV GCR C'pur - PGCIL Bhadrawati Ckt. No.- 4 line, as the this circuit can not be shifted on 400KV Main Bus-2 due to problems of PG isolators of Bus-2 .
179	882	BUS BAR PROTECTION @ KARAD	19-Jan-21	09:00	22-Jan-21	17:00	C	MSETCL	For detail testing of Bus bar protection scheme	
180	890	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	19-Jan-21	7:00	19-Jan-21	18:00	D	POWERGRID_WRI	for CVT replacement at Waluj end	Other
181	908	400KV-PARLI-PUNE-PG-1	20-Jan-21	7:00	20-Jan-21	17:30	D	POWERGRID_WRI	For Reactor AMP works at parli end	Other
182	911	220KV-PARLI-OSMANABAD-M-1	20-Jan-21	08:00	20-Jan-21	17:00	D	MSETCL	Line maintenance work	Line maintenance work
183	927	MAIN BAY (413) OF CHANDRAPUR ckt-1 @ WARORA	20-Jan-21	09:00	20-Jan-21	17:00	D	MSETCL	Routine maintainance and DCRM/CRM/CB Timings Testing works and isolater maintainance work .	Chandrapur 2 ckt 1 charged through the Tie CB 412.
184	928	132KV-MANSAR-MS-PENCH-1	20-Jan-21	09:00	20-Jan-21	17:00	D	MSETCL	Routine Maintenance work.	-
185	932	MAIN BAY - 765KV-TIRODA-KORADI-III-1 AND TIRODA - 765KV - BUS 2 at TIRODA - 765KV	20-Jan-21	09:00	20-Jan-21	18:00	D	APML	Bay Maintenance Activities	Bay Maintenance Activities
186	940	400KV-DHULE-DHULE-MS-1	20-Jan-21	8:00	22-Jan-21	18:00	D	BDTCL	AR OFF for Defect Rectification	AR OFF
187	941	400KV-DHULE-DHULE-MS-2	20-Jan-21	8:00	22-Jan-21	18:00	D	BDTCL	AR OFF for Defect Rectification	AR OFF
188	942	400KV/220KV SOLAPUR-M-ICT-2	20-Jan-21	10:00	22-Jan-21	18:00	C	MSETCL	ICT II B-Phase IV Bushing Replacement	Load will be managed on 400/220/33 KV 500 MVA ICT - 1
189	949	400KV-PUNE-GIS-PUNE-PG-1	21-Jan-21	7:00	21-Jan-21	18:00	D	POWERGRID_WRI	for replacement of Relay Display HMI Screen & For line AMP works 400KV-PUNE-GIS-PUNE-PG-2 A/R to be keep in non auto mode for safety measures.	
190	950	400KV-KOLHAPUR-MS-KOLHAPUR GIS-1	21-Jan-21	7:00	21-Jan-21	18:00	D	POWERGRID_WRI	For Replacement of Porcelain insulators at River crossing locations & 400KV-KOLHAPUR-MS-KOLHAPUR GIS-2 A/R to be keep in non auto mode for safety measures.	
191	953	400KV-WARORA-CHANDRAPU-II-2	21-Jan-21	08:00	21-Jan-21	17:00	D	MSETCL	Diagnostic testing work on Line CT Bus CT and TIE CT	400KV Warora ckt. I is in service
192	967	400KV-SSP-DHULE-MS-2	21-Jan-21	08:00	21-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-1 Auto reclose Switch will be kept on non auto mode
193	976	400KV-KOYNA STAGE IV-LONIKHAND-1	21-Jan-21	09:30	21-Jan-21	17:30	D	MSETCL	Routine DT & Bay Maintenance work	-
194	984	400KV TRANSFER BUS at CHANDRAPUR (MSETCL)	21-Jan-21	7:30	24-Jan-21	18:00	C	POWERGRID_WRI	Replacement of pantograph isolators in Transfer Bus of PGCIL CKT # 1 & 2	
195	988	400KV/220KV PARLI-M-ICT-1	21-Jan-21	09:00	30-Jan-21	18:00	C	MSETCL	1. Replacement of 400kV (HV) & 33kV (LV) Bushings of R Phase Unit due to high Tan D values 2. C & Tan delta measurement of Bushing & wdg of ICT Units. 3. Bay maintenance work. 2.Hv Backup Relay Testing work.	Complete oil drain is required. Complete Filtration process to follow. ICT-II & III will be in service
196	991	BUS COUPLER @ PADGHE	21-Jan-21	09:00	29-Jan-21	18:00	C	MSETCL	400kV Bhel make CB replacement work . 400kV BUs Isolator replacement work	agency will be present on site for the work . TIE CB at HVDC end will required in service
197	992	400KV-RGPPL-NAGOTHANE-1	21-Jan-21	09:00	30-Jan-21	18:00	D	MSETCL	PID Test of Insulators with permission to keep A/R off at Nagothane end	planned outage
198	1013	400KV-SSP-DHULE-MS-1	22-Jan-21	08:00	22-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-2 Auto reclose Switch will be kept on non auto mode
199	1014	220KV-BOISAR-NALASOPARA-1	22-Jan-21	08:00	22-Jan-21	18:00	D	MSETCL	Post Monsoon Maintainence	Post Monsoon Maintainence
200	1018	220 kV Mudshingi- Chikodi line bay	22-Jan-21	9:00	22-Jan-21	17:00	D	MSETCL	220 kV Bus section isolators half yearly maint. Work.	
201	1026	220KV-MUDSHINGI-CHIKKODI-II-1	22-Jan-21	09:00	22-Jan-21	18:00	D	MSETCL	220 kV Bus section isolators half yearly maint. Work.	
202	1027	MAIN BAY - 765KV-TIRODA-KORADI-III-1 AND KORADI-III - 765KV - BUS 2 at KORADI-III - 765KV	22-Jan-21	09:00	22-Jan-21	18:00	D	MEGPTCL	Bay Maintenance Activities	Bay Maintenance Activities

Sr.No.	OCCM Sr. No	Line / Element	From	Time	To	Time	D / C	Name of Requesting Agency	Reason	Remarks
203	1032	TIE BAY - 400KV-KALA-KUDUS-2 AND FUTURE at KUDUS - 400KV	22-Jan-21	10:00	22-Jan-21	17:00	D	MSETCL	Annual Maintenance of bays equipment & Diagnostics Testing Work	Kala-2 line will be charged from Main line bay 401, no interruption to line
204	1045	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	23-Jan-21	7:00	23-Jan-21	18:00	D	POWERGRID_WR1	For rectification of defects in Transmission line . Due to multi circuit tower both lines Simultaneous outage required. i.e. 400kV Pune GIS- Parli -1 & 400kV Pune GIS- Aurangabad-2 is required & A/R to be kept in non auto mode for 400kV Pune GIS- Parli -2 & 400kV Pune GIS- Aurangabad-1	Other
205	1046	400KV-WARORA-CHANDRAPU-II-1	23-Jan-21	09:00	23-Jan-21	17:00	D	MSETCL	Routine Maintenance & Dignostic testing work , relay testing work etc	Load will be managed on 400KV chandrapur Ckt-2 bay no 416
206	1047	220KV-BOISAR-BOISAR-M-2	23-Jan-21	08:00	23-Jan-21	18:00	D	MSETCL	R/M works of complete bay.	R/M works of complete bay.
207	1053	400KV-KOLHAPUR-MS-KOLHAPUR GIS-2	23-Jan-21	7:00	23-Jan-21	18:00	D	POWERGRID_WR1	For Replacement of Porcelain insulators at River crossing locations & 400KV-KOLHAPUR-MS-KOLHAPUR GIS-1 A/R to be kept in non auto mode for safety measures.	
208	1057	400kV-SOLAPUR-KARAD L/R@ SOLAPUR-400KV	23-Jan-21	8:00	23-Jan-21	18:00	D	POWERGRID_WR1	Line Reactor AMP Works	
209	1060	DHULE-MS - 400KV B/R 1	23-Jan-21	8:00	23-Jan-21	18:00	D	POWERGRID_WR1	for AMP works	
210	1062	400KV-SSP-DHULE-MS-2	23-Jan-21	08:00	23-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-1 Auto reclose Switch will be kept on non auto mode
211	1072	400KV/220KV AURANGABAD-M (WALUJ)-ICT-3	23-Jan-21	09:00	31-Jan-21	17:00	C	MSETCL	Commissioning of repaired Y Phase Unit & Diagnostic testing work	
212	1077	BOISAR - 400KV - BUS 1	24-Jan-21	9:00	24-Jan-21	17:30	D	POWERGRID_WR2	Bus Amp	PG-WR2-Boisar
213	1088	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	25-Jan-21	7:00	25-Jan-21	18:00	D	POWERGRID_WR1	For rectification of defects in Transmission line . Due to multi circuit tower both lines Simultaneous outage required. i.e. 400kV Pune GIS- Parli -2 & 400kV Pune GIS- Aurangabad-1 is required & A/R to be kept in non auto mode for 400kV Pune GIS- Parli -1 & 400kV Pune GIS- Aurangabad-2	Other
214	1090	400KV-WARORA-CHANDRAPU-II-1	25-Jan-21	08:00	27-Jan-21	17:00	D	MSETCL	For Conductor & Earthwire H/W tightening work	For Conductor & Earthwire H/W tightening work
215	1103	400KV-SSP-DHULE-MS-1	25-Jan-21	08:00	25-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-2 Auto reclose Switch will be kept on non auto mode
216	1108	MAIN BAY - 765KV-KORADI-III-AKOLA-1 AND KORADI-III - 765KV - BUS 2 at KORADI-III - 765KV	25-Jan-21	09:00	25-Jan-21	18:00	D	MEGPTCL	Bay Maintenance Activities	Bay Maintenance Activities
217	1113	TIE BAY (405) OF ICT -2 AND STG-4 @ JEJURI	25-Jan-21	09:00	30-Jan-21	17:00	C	MSETCL	CB Overhauling work & Annual maintenance work & testing work.	400kV Koyna STG IV Line will be in service through 406 Bus CB.
218	1114	400KV-CHANDRAPUR-GCR-CHANDRAPU-II-2 ON TBC AT CHANDRAPUR GCR	25-Jan-21	09:00	31-Jan-21	18:00	C	MSETCL	1) Complete servicing & Overhauling of 400KV CGL make Breaker. 2) Measurement of DCRM & Timing & Contact resistance of breaker. 3) Supervisory trials of breaker. 4) Maintenance & Alignments of PG-1 & PG-2 Isolators.	Outage will be availed by shifting this ckt on 400KV TBC-1 bay.
219	1115	400KV-KHARGHAR-PUNE-PG-1	25-Jan-21	09:00	30-Jan-21	17:00	D	MSETCL	PID Testing work for line Insulator strings at various locations. Auto-Reclose function to be out of service.	Simultaneously A/R Off is proposed on 400 KV Kalwa-Talegaon for PID work as both on D/C Circuit.
220	1116	400KV-KALWA-PUNE-PG-1	25-Jan-21	09:00	30-Jan-21	17:00	D	MSETCL	PID Testing work for line Insulator strings at various locations. Auto-Reclose function to be out of service.	Simultaneously A/R Off is proposed on 400 KV Kharghar-Talegaon for PID work as both on D/C Circuit.
221	1117	400KV-WARORA-CHANDRAPU-II-2	25-Jan-21	08:00	31-Jan-21	17:00	D	MSETCL	for PID Testing Work,shifting autoreclose switch to Non auto Mode	for PID Testing Work,shifting autoreclose switch to Non auto Mode
222	1118	400KV-WARORA-CHANDRAPU-II-1	25-Jan-21	08:00	31-Jan-21	17:00	D	MSETCL	for PID Testing Work,shifting autoreclose switch to Non auto Mode	for PID Testing Work,shifting autoreclose switch to Non auto Mode
223	1119	400KV-PARLI-M-PARLI-1	26-Jan-21	09:00	26-Jan-21	18:00	D	MSETCL	Bay Maintenance Work	-
224	1120	AURANGABAD-M (WALUJ) - 400KV - BUS 1	26-Jan-21	09:00	26-Jan-21	17:00	D	MSETCL	Quarterly maintenance of 400kV Waluj- Khadaka Bay	Quarterly maintenance of 400kV Waluj- Khadaka Bay
225	1122	BUS COUPLER BAY - AURANGABAD-M (WALUJ) - 400KV - BUS 1 AND AURANGABAD-M (WALUJ) - 400KV - BUS 2 at Aurangabad-M (Waluj) - 400KV	26-Jan-21	09:00	31-Jan-21	17:00	C	MSETCL	CB Overhauling & Testing	
226	1127	NAGOTHANE - 400KV - BUS 1	27-Jan-21	08:00	27-Jan-21	17:00	D	MSETCL	Regular maintenance work	NIL
227	1132	400KV-PARLI-M-LONIKHAND-II-1	27-Jan-21	08:00	27-Jan-21	18:00	D	MSETCL	Routine Line maintenance work & Chemical cleaning.	--
228	1138	220KV-PARLI-PARLI-M-2	27-Jan-21	08:00	27-Jan-21	17:00	D	MSETCL	Line maintenance work	Line maintenance work
229	1145	400KV-SSP-DHULE-MS-2	27-Jan-21	08:00	27-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-1 Auto reclose Switch will be kept on non auto mode

Sr.No.	OCCM Sr. No	Line / Element	From	Time	To	Time	D / C	Name of Requesting Agency	Reason	Remarks
230	1173	NAGOTHANE - 400KV - BUS 2	28-Jan-21	08:00	28-Jan-21	17:00	D	MSETCL	Regular maintenance work	NIL
231	1174	400KV-WARORA-CHANDRAPU-II-2	28-Jan-21	08:00	30-Jan-21	17:00	D	MSETCL	For Conductor & Earthwire H/W tightening work	Any one ckt will be availed as per progress
232	1176	400KV-PARLI-M-LONIKHAND-II-2	28-Jan-21	09:00	28-Jan-21	18:00	D	MSETCL	1. For CT Testing work 2.Bay maintenance work. 3) Hardware Tightening & fitting work	-
233	1180	400KV-PARLI-SOLAPUR-2	28-Jan-21	7:00	28-Jan-21	17:30	D	POWERGRID_WR1	For CVT replacement at Parli end.	Other
234	1181	220KV-TALEGAON-PUNE-PG-2	28-Jan-21	7:00	28-Jan-21	18:00	D	POWERGRID_WR1	For AMP Work	Other
235	1193	765KV/400KV KORADI-III-ICT-1	28-Jan-21	08:00	28-Jan-21	18:00	D	MEGPTCL	Maintenance of ICT	Maintenance of ICT
236	1194	400KV-SSP-DHULE-MS-1	28-Jan-21	08:00	28-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-2 Auto reclose Switch will be kept on non auto mode
237	1197	MAIN BAY - 400KV-WARDHA-WARORA-1 AND WARDHA - 400KV - BUS 2 at Wardha - 400KV	28-Jan-21	09:00	28-Jan-21	17:00	D	MSETCL	Routine Maintenance & Dignostic testing work .	Line will be charged through Tie CB 428.
238	1210	KOLHAPUR-MS - 400KV B/R 2	28-Jan-21	8:00	30-Jan-21	18:00	D	POWERGRID_WR1	For CB overhauling works, Reactor will be in service through TBC.	
239	1212	400KV-CHAKAN-PUNE-PG-1	28-Jan-21	7:00	28-Jan-21	18:00	D	POWERGRID_WR1	For AMP Work	Other
240	1216	400KV-KOYNA STAGE IV-LONIKHAND-1	28-Jan-21	08:00	28-Jan-21	18:00	D	MSETCL	PID Faulty disc insulator replacement work	PID Faulty disc insulator replacement work
241	1218	400KV-KHARGHAR-PUNE-PG-1	29-Jan-21	7:00	29-Jan-21	18:00	D	POWERGRID_WR1	For AMP Work	Other
242	1219	400KV-KHARGHAR-PUNE-PG-1	29-Jan-21	08:00	29-Jan-21	18:00	D	MSETCL	Routine Line maintenance work.	---
243	1223	BUS COUPLER BAY - LONIKHAND - 400KV - BUS 1 AND LONIKHAND - 400KV - BUS 2 at LONIKHAND - 400KV	29-Jan-21	09:30	29-Jan-21	17:30	D	MSETCL	Routine DT & Bay Maintenance Work	-
244	1235	400KV-SSP-DHULE-MS-2	29-Jan-21	08:00	29-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-1 Auto reclose Switch will be kept on non auto mode
245	1238	MAIN BAY - 400KV-WARDHA-KORADI-II-1 AND WARDHA - 400KV - BUS 1 at Wardha - 400KV	29-Jan-21	09:00	29-Jan-21	17:00	D	MSETCL	Routine Maintenance & Dignostic testing work .	400KV KORADI-WARDHA Line will be charged through Tie CB 414.
246	1255	BOISAR-M - 220KV - BUS 1	30-Jan-21	06:00	31-Jan-21	18:00	C	MSETCL	1) A-Bus Isolator maintenance work. 2) Diagnostic testing of Buscoupler CT & Breaker and A-Bus connected PT.	1) During the outage on 220kV A Bus, all lines/Bays will shifted from A Bus to B-Bus through TBC. 2) Load affected NIL.
247	1256	400KV-KALWA-PADGHE-1	30-Jan-21	08:00	30-Jan-21	18:00	D	MSETCL	Routine Maintenance work	Routine Maintenance work
248	1265	400KV-SSP-DHULE-MS-1	30-Jan-21	08:00	30-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-2 Auto reclose Switch will be kept on non auto mode
249	1268	TIE BAY - 400KV-WARDHA-WARORA-1 AND FUTURE at Wardha - 400KV	30-Jan-21	09:00	30-Jan-21	17:00	D	MSETCL	Routine Maintenance & Diagnostic testing work	Line will be charged through Tie CB
250	1272	220KV-TALEGAON-PUNE-PG-2	30-Jan-21	10:00	30-Jan-21	17:00	D	MSETCL	Half yearly maintenance, Diagonastic Testing	-
251	1277	400KV-SSP-DHULE-MS-1	31-Jan-21	08:00	31-Jan-21	18:00	D	MSETCL	Replacement of damaged earthwire , replacement of PID suspicious disc insulator and other maintenance work	400KV SSNNL Ckt-2 Auto reclose Switch will be kept on non auto mode
252	1281	220KV-BOISAR-BOISAR-M-3	31-Jan-21	08:00	31-Jan-21	18:00	D	MSETCL	R/M works of complete bay.	R/M works of complete bay.
253	1285	400KV-KALWA-PUNE-PG-1	31-Jan-21	08:00	31-Jan-21	18:00	D	MSETCL	Routine Maintenance work	Routine Maintenance work
254	1288	220KV-TARAPUR 1&2-BOISAR-M-1	1-Feb-21	08:00	1-Feb-21	18:00	D	MSETCL	R/M works of complete bay.	R/M works of complete bay.
255	1289	BABLESHWAR - 400KV - BUS 2	1-Feb-21	08:00	1-Feb-21	16:00	D	MSETCL	CVT c and tand testing	-

Maharashtra State Load Despatch Centre												
State Element Outage list for the month of January 2021												
Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	
1	400 KV	CHANDRAPUR - KHAPERKHEDA	01-Jan-21	08:00	12-Jan-21	17:00	Daily	for PID Testing Work,shifting autoreclose switch to Non auto Mode	MSETCL	MSETCL	for PID Testing Work,shifting autoreclose switch to Non auto Mode	
2	400 KV	AKOLA - KHADKA (BHUSAWAL)	01-Jan-21	10:00	31-Jan-21	16:00	Daily	PID testing of insulator strings. A/R shall be kept in non auto mode.	MSETCL	MSETCL	PID is carried out by PID Unit Akola	
3	400 KV	400/220/20 KV 500MVA ICT - 3 @ KALWA	02-Jan-21	09:00	02-Jan-21	18:00	Daily	ICT & Bay Maint. And testing work	MSETCL	MSETCL	ICT & Bay Maint. And testing work	
4	400 KV	KARAD - TALANDGE CKT 1	04-Jan-21	08:00	04-Jan-21	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work	
5	400 KV	TBC @ BABHALESHWAR	04-Jan-21	08:00	04-Jan-21	16:00	Daily	Cb CRM, dcrn timing testing	MSETCL	MSETCL	-	
6	400 KV	KHADKA-AURANGABAD	04-Jan-21	06:00	06-Jan-21	18:00	Daily	Replacement of faulty strings detected in PID & Monkey Patrolling	MSETCL	MSETCL	NIL	
7	400 KV	PADGHE - NAGOTHANE 1	04-Jan-21	08:00	04-Jan-21	17:00	Daily	Jumper tightening and cold washing work	MSETCL	MSETCL	nil	
8	400 KV	CHANDRAPUR-PARLI CKT-3	05-Jan-21	09:00	05-Jan-21	18:00	Daily	Line maint work	MSETCL	MSETCL	-	
9	400 KV	SPARE LINE-2 BAY (404) @ TAPTITANDA	05-Jan-21	11:00	05-Jan-21	17:00	Daily	CB diagnostic testing	MSETCL	MSETCL	Nil	
10	400 KV	GT - 7 @ KORADI-1	05-Jan-21	09:00	05-Jan-21	17:00	Daily	CT Tan delta	MSETCL	MSETCL	Outages will be availed subject to weather conditions.	
11	400 KV	PADGHE - NAGOTHANE 2	05-Jan-21	08:00	05-Jan-21	17:00	Daily	Jumper tightening and cold wasing work	MSETCL	MSETCL	nil	
12	400 KV	JAIGAD-NEW KOYNA-I	05-Jan-21	09:00	05-Jan-21	18:00	Daily	Diagnostic testing & Routine maint. Work	MSETCL	MSETCL	Planned outage	
13	400 KV	KARAD - TALANDGE CKT 2	05-Jan-21	08:00	06-Jan-21	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work	
14	400 KV	400/220 KV 500 MVA ICT @ ALKUD	06-Jan-21	14:00	06-Jan-21	22:00	Daily	Quarterly Maint & Diagnostic Testing work	MSETCL	MSETCL	Tuesday is Load staggering day of Sangli district	
15	400 KV	SPARE LINE-1 BAY (401) @ TAPTITANDA	06-Jan-21	11:00	06-Jan-21	17:00	Daily	401 line CT diagnostic testing work	MSETCL	MSETCL	Nil	
16	400 KV	400/220/33 KV 500 MVA ICT - 1 @ LAMBOTI	06-Jan-21	10:00	06-Jan-21	18:00	Daily	Replacement of OTI/WTI indicators for ICT I	MSETCL	MSETCL	Load will be managed on400/220/33 KV 500 MVA ICT - 2	
17	400 KV	400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	06-Jan-21	08:00	07-Jan-21	18:00	Continuous	Investigation of Low Oil Alarm & Low Oil Level Indication in MOG of ICT I Y Ph Unit	MSETCL	MSETCL	-	
18	400 KV	MIAN BAY-422 OF STATION TF - 1 @ KORADI -2	06-Jan-21	10:00	06-Jan-21	17:00	Daily	DCRM of CB 422-Q52	MSETCL	MSETCL	Station Transformer-1 will remain in service through Tie bay 423	
19	400 KV	THAPTI TANDA - WALUJ	06-Jan-21	09:00	06-Jan-21	17:00	Daily	Routine Maintenance	MSETCL	MSETCL	Routine Maintenance	
20	400KV	400KV Waluj-Thaptitanda Line @ Waluj end	06-Jan-21	9:00	06-Jan-21	17:00	Daily	Routine Maintenance	MSETCL	MSETCL		
21	400 KV	TIE BAY (402) of WALUJ @ TAPTITANDA	07-Jan-21	11:00	07-Jan-21	17:00	Daily	CB diagnostic testing	MSETCL	MSETCL	Nil	
22	400 KV	Tie bay (405) of Deepnagar line @ Taptitanda	07-Jan-21	11:00	07-Jan-21	17:00	Daily	Cb diagnostic testing work	MSETCL	MSETCL	Nil	
23	400 KV	KHADKA - BABLESHWAR	07-Jan-21	06:00	09-Jan-21	18:00	Daily	For Replacement of Faulty insulator strings detected in PID & Monkey Patrolling	MSETCL	MSETCL	NIL	
24	400 KV	TIE BAY (411) OF STATION TF 8A & CHANDRAPUR 2 CKT - 2 @ CHANDRAPUR SWG S/S	07-Jan-21	09:00	07-Jan-21	17:00	Daily	for Diagnostic testing & allied bay maintenance work	MSETCL	MSETCL	1)400 KV Switching Chandrapur II - Ckt -II (Main bay 412) & 400KV STN-8A(Main bay 410) will be in service.	
25	400 KV	400/220/33 KV 315MVA ICT - 1 @ CHAKAN	07-Jan-21	09:00	07-Jan-21	17:00	Daily	Half yearly testing and maintenance activities	MSETCL	MSETCL	-	
26	400 KV	JEJURI- KOYNA STAGE-IV	07-Jan-21	08:00	07-Jan-21	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work	
27	400 KV	CHANDRAPUR 2 - CHD SWITCHING CKT2	07-Jan-21	11:00	07-Jan-21	16:00	Daily	Diagnostic testing work on Line CVT	MSETCL	MSETCL	400KV Switching Ckt. I is in service.	
28	400 KV	JAIGAD-NEW KOYNA-II	08-Jan-21	09:00	08-Jan-21	18:00	Daily	Diagnostic testing & Routine maint. Work	MSETCL	MSETCL	Planned Outage	
29	400 KV	400/220/33 KV 315 MVA ICT - 1 @ WALUJ	08-Jan-21	09:00	08-Jan-21	17:00	Daily	Quarterly Maintenance of ICT 1 Bay	MSETCL	MSETCL	Quarterly Maintenance of ict 1 bay	
30	400 KV	NEW KOYNA -KARAD -CKT 2	08-Jan-21	08:00	08-Jan-21	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work	
31	400 KV	400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	08-Jan-21	08:30	08-Jan-21	16:30	Daily	For LV CT tn delta testing And Main & Tie CB DCRM testing work	MSETCL	MSETCL	As per Dignostic plan	
32	400 KV	PARLI - KUMBHARGAON(NANDED) CKT - 2	09-Jan-21	09:00	09-Jan-21	18:00	Daily	1.Earthwire stringing & Hardware Tightening & fitting work	MSETCL	MSETCL	-	

Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
33	400 KV	400/220/33 KV 500MVA ICT - 2 @ DEEPNAGAR	09-Jan-21	08:30	09-Jan-21	17:00	Daily	For LV CT tn delta testing And Main & Tie CB DCRM testing work	MSETCL	MSETCL	As per Dignostic plan
34	400 KV	CHANDRAPUR-PARLI CKT-3	11-Jan-21	09:00	11-Jan-21	18:00	Daily	(1) Cold washing & Tan delta, winding resistance & IR measurement of reactor. (2) Bay maintenance work.	MSETCL	MSETCL	-
35	400 KV	80 MVar BUS REACTOR - 1 @ BABHALESHWAR	11-Jan-21	08:00	11-Jan-21	18:00	Daily	CT bushing winding tand testing	MSETCL	MSETCL	-
36	400 KV	400/220 KV 3X105 MVA ICT - 1 @ NAGOTHANE	11-Jan-21	08:00	11-Jan-21	17:00	Daily	Regular maintenance work	MSETCL	MSETCL	NIL
37	400 KV	WARORA - IEPL	12-Jan-21	09:00	12-Jan-21	17:00	Daily	Routine Maintenance & Dignostic testing work , Nut Bolt of jumper Tightning work.	MSETCL	MSETCL	400 KV KORADI 2-WARDHA PGCIL Line is in ckt
38	400 KV	400/220 KV 3X105 MVA ICT - 2 @ NAGOTHANE	12-Jan-21	08:00	12-Jan-21	17:00	Daily	Regular maintenance work	MSETCL	MSETCL	NIL
39	400 KV	400/220KV 315 MVA ICT - 1 @ NEW KOYNA	12-Jan-21	09:00	12-Jan-21	18:00	Daily	Diagnostic testing & Routine maint. Work	MSETCL	MSETCL	planned outage
40	400 KV	CHANDRAPUR - KHAPERKHEDA	13-Jan-21	10:00	13-Jan-21	18:00	Daily	Centre Break Isolator Maintenance Work	MSETCL	MSETCL	-
41	400 KV	CHANDRAPUR 2 - CHD SWITCHING CKT1	13-Jan-21	11:00	13-Jan-21	16:00	Daily	Diagnostic testing work carried out on Line CVT	MSETCL	MSETCL	400KV Switching Ckt. 2 is in service
42	400 KV	KARAD - TALANDGE CKT 2	13-Jan-21	08:00	13-Jan-21	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
43	400 KV	400/220/33 KV 500MVA ICT - 3 @ NAGOTHANE	13-Jan-21	08:00	13-Jan-21	17:00	Daily	Regular maintenance work	MSETCL	MSETCL	NIL
44	400 KV	JEJURI- KOYNA STAGE-IV	14-Jan-21	08:00	14-Jan-21	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
45	400 KV	400/220/33KV 315MVA ICT - 3 @ LONIKAND	14-Jan-21	09:30	14-Jan-21	17:30	Daily	Routine DT & Bay Maintenance Work	MSETCL	MSETCL	-
46	400KV	400KV Waluj-Bhuswal(Khadka) Line @ Waluj end	15-Jan-21	09:00	15-Jan-21	17:00	Daily	Routine Maintenance	MSETCL	MSETCL	
47	400 KV	GT - 6 @ KORADI-1	15-Jan-21	09:00	15-Jan-21	17:00	Daily	CT Tan delta	MSETCL	MSETCL	Outages will be availed subject to weather conditions
48	400 KV	400/220KV 315 MVA ICT - 2 @ NEW KOYNA	15-Jan-21	09:00	15-Jan-21	18:00	Daily	Diagnostic testing & Routine maint. Work	MSETCL	MSETCL	planned outage
49	400 KV	NEW KOYNA -KARAD -CKT 2	15-Jan-21	08:00	15-Jan-21	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
50	400 KV	CHANDRAPUR 2-KUMBHARGAON(NANDED) CKT - 2	15-Jan-21	09:00	15-Jan-21	18:00	Daily	Line maintenance work	MSETCL	MSETCL	-
51	400 KV	KHADKA-AURANGABAD	15-Jan-21	09:00	15-Jan-21	17:00	Daily	Routine Maintenance	MSETCL	MSETCL	Routine Maintenance
52	400 KV	CHANDRAPUR 2- KUMBHARGAON(NANDED) CKT - 1	15-Jan-21	08:00	31-Jan-21	17:00	Daily	For Conductor & Earthwire H/W tightening work	MSETCL	MSETCL	For Conductor & Earthwire H/W tightening work
53	400 KV	KARAD - TALANDGE CKT 1	16-Jan-21	08:00	16-Jan-21	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
54	400 KV	TIE BAY (418) OF IEPL AND FUTURE LINE-1 @ WARORA	18-Jan-21	09:00	18-Jan-21	17:00	Daily	Routine maintainance and DCRM/CRM/CB Timings Testing works and isolater maintainance work .	MSETCL	MSETCL	only Tie CB 418 is in OFF condition ,respective ckt charged through its own main CB.
55	400 KV	DEEPNAGAR - THAPTI TANDA	18-Jan-21	06:00	20-Jan-21	18:00	Daily	For replacement of Faulty insulator strings detected in PID	MSETCL	MSETCL	NIL
56	400 KV	Akola II (Yelwan) - Akola I CKT - 1	18-Jan-21	09:00	18-Jan-21	17:00	Daily	Routine maintenance & testing work	APTCL	APTCL	Yelwan Ckt-2 will be in service
57	400 KV	DEEPNAGAR - AURANGABAD (WALUJ)	19-Jan-21	08:30	19-Jan-21	14:30	Daily	Line & Main Bus CT tan delta testing work and Quarterly bay maint work	MSETCL	MSETCL	CT tan delta is pending
58	400 KV	NEW KOYNA - STAGE IV CKT 1	19-Jan-21	09:00	19-Jan-21	18:00	Daily	Cold washing & Routine maint. Work	MSETCL	MSETCL	planned outage
59	400KV	400KV Waluj-Deepnagar Line @ Waluj end	20-Jan-21	09:00	20-Jan-21	17:00	Daily	Routine Maintenance	MSETCL	MSETCL	
60	400 KV	DEEPNAGAR - AURANGABAD (WALUJ)	20-Jan-21	09:00	20-Jan-21	17:00	Daily	Routine Maintenace	MSETCL	MSETCL	Routine Maintenace
61	400 KV	KORADI-KHAPERKHEDA II	20-Jan-21	10:00	20-Jan-21	18:00	Daily	Centre Break Isolator Maintenance Work	MSETCL	MSETCL	-
62	400 KV	400/220/33 KV 315 MVA ICT - 2 @ PARLI	20-Jan-21	09:00	20-Jan-21	18:00	Daily	1. IV and HV breaker testing work. 2. Bay maintenance work.	MSETCL	MSETCL	-
63	400 KV	NEW KOYNA - STAGE IV CKT 2	20-Jan-21	09:00	20-Jan-21	18:00	Daily	Cold washing & Routine maint. Work	MSETCL	MSETCL	planned outage
64	400 KV	MAIN BAY (436) OF 500 MVA 400/220 KV ICT - 2 @ CHANDRAPUR 2	20-Jan-21	08:00	20-Jan-21	17:00	Daily	Diagnostc testing work on Main CB and allied bay maintenance work.	MSETCL	MSETCL	501 MVA 400/220 KV ICT-1 is in service.
65	400 KV	400/220/33 KV 500 MVA ICT - 3 @ JEJURI	21-Jan-21	09:00	21-Jan-21	17:00	Daily	Annual maintenance work & testing work.	MSETCL	MSETCL	ICT-I & ICT-II will be in service.
66	400 KV	DEEPNAGAR - AURANGABAD (WALUJ)	21-Jan-21	06:00	23-Jan-21	18:00	Daily	For replacement of Faulty insulator strings detected in PID	MSETCL	MSETCL	NIL

Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
67	400 KV	TBC @ CHAKAN	21-Jan-21	09:00	21-Jan-21	17:00	Daily	Half yearly testing and maintenance activities	MSETCL	MSETCL	-
68	400 KV	MAIN BAY (410) OF FUTURE BAY @ JEJURI	21-Jan-21	09:00	21-Jan-21	17:00	Daily	Annual maintenance work & testing work.	MSETCL	MSETCL	Both 409CB and 410 CB will be open. ICT 3 will be in service through 408 Bay.
69	400KV	400KV Deepnagar-Thaptitanda Line @ Waluj end	22-Jan-21	09:00	22-Jan-21	17:00	Daily	Routine Maintenance	MSETCL	MSETCL	
70	400 KV	KHADKA- DEEPNAGAR CKT 2	22-Jan-21	08:30	22-Jan-21	16:30	Daily	For Line M bus & Tie CT tan delta testing & Bay maint work	MSETCL	MSETCL	CT tan delta is pending
71	400 KV	400/220kv 500MVA ICT-1 @ TAPTITANDA	22-Jan-21	10:00	22-Jan-21	17:00	Daily	Isolator alignment and pending diagnostic work.	MSETCL	MSETCL	Nil
72	400 KV	NEW KOYNA-KARAD -CKT 1	22-Jan-21	09:00	22-Jan-21	18:00	Daily	Diagnostic testing & Routine maint. Work	MSETCL	MSETCL	planned outage
73	400 KV	WARORA - IEPL	22-Jan-21	09:00	22-Jan-21	17:00	Daily	Routine Maintenance & Dignostic testing work , relay testing work etc	MSETCL	MSETCL	400 KV Warora - PGCIL Line is in ckt
74	400 KV	DEEPNAGAR - THAPTI TANDA	22-Jan-21	09:00	22-Jan-21	17:00	Daily	400kV DEEPNAGAR- THAPITANDA AT WALUJ END	MSETCL	MSETCL	400kV DEEPNAGAR- THAPITANDA AT WALUJ END
75	400 KV	400/220/33 KV 167 MVA SPARE ICT @ WALUJ	22-Jan-21	09:00	22-Jan-21	17:00	Daily	Quarterly maintenace	MSETCL	MSETCL	Quarterly maintenace
76	400 KV	CHANDRAPUR 2 - CHD SWITCHING CKT2	22-Jan-21	08:00	22-Jan-21	17:00	Daily	For Conductor & Earthwire H/W tightening work	MSETCL	MSETCL	For Conductor & Earthwire H/W tightening work
77	400 KV	CHANDRAPUR 2 - CHD SWITCHING CKT1	23-Jan-21	08:00	23-Jan-21	17:00	Daily	For Conductor & Earthwire H/W tightening work	MSETCL	MSETCL	For Conductor & Earthwire H/W tightening work
78	400 KV	NEW KOYNA-KARAD -CKT 1	24-Jan-21	08:00	24-Jan-21	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
79	400 KV	Akola II (Yelwan) - Akola I CKT - 2	25-Jan-21	09:00	25-Jan-21	17:00	Daily	Routine maintenance & testing work	APTCL	APTCL	Yelwan Ckt-1 will be in service
80	400 KV	NEW KOYNA -KARAD -CKT 2	25-Jan-21	09:00	25-Jan-21	18:00	Daily	Diagnostic testing & Routine maint. Work	MSETCL	MSETCL	planned outage
81	400 KV	DEEPNAGAR - AURANGABAD (WALUJ)	25-Jan-21	06:00	30-Jan-21	18:00	Daily	For replacement of Faulty Dead end & Mid Span Joint & conductor	MSETCL	MSETCL	NIL
82	400 KV	JEJURI- KOYNA STAGE-IV	26-Jan-21	08:00	26-Jan-21	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
83	400 KV	125MVAr BUS REACTOR @ WARORA	27-Jan-21	09:00	27-Jan-21	18:00	Daily	Routine maintenance and diagnostic testing such as IR,TANDELTA,SFRA,WINDING	MSETCL	MSETCL	During outage reactor is in off condition
84	400 KV	NEW KOYNA -KARAD -CKT 2	27-Jan-21	08:00	27-Jan-21	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
85	400 KV	TIE BAY (411) OF DHARIWAL CKT - 2 & NANDED CKT @ CHANDRAPUR - 2	27-Jan-21	09:00	27-Jan-21	17:00	Daily	Diagnostic testing work on Tie CB. and allied bay maintenance work	MSETCL	MSETCL	400KV Dhariwal Ckt. I and II is in service.
86	400 KV	KORADI-KHAPERKHEDA I	27-Jan-21	10:00	27-Jan-21	18:00	Daily	Centre Break Isolator Maintenance Work	MSETCL	MSETCL	-
87	400 KV	RPL(AMT) NANDGAON PETH - AKOLA II LINE I	27-Jan-21	08:00	27-Jan-21	17:00	Daily	For routine maintenance of 400kV RPL to Akola II Line I Transmission Line	APTCL	APTCL	For routine maintenance and hardware checking.
88	400KV	400KV Waluj-Babhaleshwar Line @ Waluj end	29-Jan-21	09:00	29-Jan-21	17:00	Daily	Routine Maintenance	MSETCL	MSETCL	
89	400 KV	RPL(AMT) NANDGAON PETH - AKOLA II LINE II	29-Jan-21	08:00	29-Jan-21	17:00	Daily	For routine maintenance of 400kV RPL to Akola II Line II Transmission Line.	APTCL	APTCL	For routine maintenance and hardware checking.
90	400 KV	BABLESHWAR- AURANGABAD (WALUJ)	29-Jan-21	09:00	29-Jan-21	17:00	Daily	Routine Maintenace	MSETCL	MSETCL	Routine Maintenance
91	400 KV	NEW KOYNA -KARAD -CKT 2	29-Jan-21	08:00	29-Jan-21	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work