

Maharashtra State Load Despatch Centre

Monthly Outage list approved in WRLDC OCCM for the Month of January' 2022

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
1	5	WTPL-ADANI	400KV-KOLHAPUR-MS-ALKUD-1	Daily	AR Mode to be kept OFF for Additional Earthing work.	1-Jan-22	9:00	15-Jan-22	18:00	AR Mode OFF
2	6	WTPL-ADANI	400KV-KOLHAPUR-MS-SOLAPUR-2	Daily	AR Mode to be kept OFF for Additional Earthing work.	1-Jan-22	9:00	15-Jan-22	18:00	AR Mode OFF
3	7	WTPL-ADANI	400KV-ALKUD-SOLAPUR-1	Daily	AR Mode to be kept OFF for Additional Earthing work.	1-Jan-22	9:00	15-Jan-22	18:00	AR Mode OFF
4	8	WTPL-ADANI	400KV-PARLI-SOLAPUR-1	Daily	AR Mode to be kept OFF for Additional Earthing work.	1-Jan-22	9:00	15-Jan-22	18:00	AR Mode OFF
5	9	WTPL-ADANI	400KV-PARLI-SOLAPUR-2	Daily	AR Mode to be kept OFF for Additional Earthing work.	1-Jan-22	9:00	15-Jan-22	18:00	AR Mode OFF
6	15	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	1-Jan-22	08:00	1-Jan-22	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
7	16	MSETCL	400KV/220KV NEW KOYNA-ICT-2	Continuous	C.B. Overhauling work Shitting on TBC	1-Jan-22	08:00	5-Jan-22	18:00	Planned outage
8	17	MSETCL	400KV/220KV KALWA-ICT-2	Continuous	1) Increasing Wall hight of ICT II 2) Shifting of VFD panel 3) All Dignostic Testing work.	1-Jan-22	09:00	31-Jan-22	16:00	1) Increasing Wall hight of ICT II 2) Shifting of VFD panel 3) All Dignostic Testing work.
9	18	MSETCL	400KV-KARAD-NEW KOYNA-1	Daily	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	1-Jan-22	09:00	31-Jan-22	18:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing
10	19	MSETCL	400KV-KARAD-NEW KOYNA-2	Daily	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	1-Jan-22	08:00	31-Jan-22	18:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing
11	20	MSETCL	400KV-KALWA-KHARGHAR-1	Daily	Live line installation of OPGW by MTCIL, and PID Testing Auto-Reclose function to be out of service.	1-Jan-22	09:00	10-Jan-22	18:00	Live line installation of OPGW by MTCIL, and PID Testing Auto-Reclose function to be out of
12	21	MSETCL	400KV-LONIKHAND-PUNE-PG-1	Daily	PID scanning.	1-Jan-22	08:00	15-Jan-22	18:00	---
13	22	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Online PID work, 400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	1-Jan-22	09:00	31-Jan-22	17:00	400kV SSNNL Ckt-1 A/R switch will be kept on non
14	23	MSETCL	400KV-BABLESHWAR-PADGHE-1	Daily	PID testing work	1-Jan-22	08:00	15-Jan-22	18:00	-
15	41	POWERGRID_WR2	400KV-AURANGABAD-BOISAR-2	D	To isolate the L/R to make the same switchable.	1-Jan-22	9:00	1-Jan-22	10:00	PG-WR2-Boisar
16	42	POWERGRID_WR2	400KV-AURANGABAD-BOISAR-2 L/R@ BOISAR - 400KV	C	To make the L/R switchable.	1-Jan-22	9:00	31-Jan-22	16:30	PG-WR2-Boisar
17	67	MSETCL	400KV-KALWA-PADGHE-1	Daily	Cold Line cleaning, Chemical Cleaning of Insulators and Routine Maintenance Activity	2-Jan-22	09:00	2-Jan-22	18:00	Cold Line cleaning, Chemical Cleaning of Insulators and Routine Maintenance Activity
18	68	MSETCL	220KV-BOISAR-BOISAR-M-1	Daily	REPLACEMENT OF old CONDUCTOR by HTLS CONDUCTOR	2-Jan-22	09:00	2-Jan-22	17:00	Outage proposed for ongoing scheme work.

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
19	69	MSETCL	220KV-TARAPUR 1&2-BORIVALI-1	Daily	Retrofitting work of Earth Isolator & R&M Work at Borivali end	2-Jan-22	10:00	2-Jan-22	20:00	Retrofitting work of Earth Isolator & R&M Work at Borivali end
20	70	MSETCL	HVDC 500KV CHANDRAPUR HVDC POLE 1	Continuous	For replacement of Pole I Y phase Converter Transformer due abnormal Diagnostic result of Primary winding such as DFR, Winding Tan delta, IR etc.	2-Jan-22	08:00	14-Jan-22	20:00	Pole II will be in service with 750 MW in mettalic return or 300 MW in Earth return due to Padghe end problem.
21	94	MEGPTCL	MAIN BAY - 765KV/400KV KORADI-III-ICT-2 AND KORADI-III - 765KV - BUS 1 at KORADI-III - 765KV	Daily	Annual maintenance of Bay equipments	3-Jan-22	09:00	3-Jan-22	18:00	Annual maintenance of Bay equipments
22	95	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	3-Jan-22	08:00	3-Jan-22	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
23	96	MSETCL	KORADI-II - 400KV - BUS 1	Daily	DIAGNOSTIC TESTING BUS CVT OF MAIN BUS-1	3-Jan-22	10:00	3-Jan-22	15:00	ALL THE 400KV FEEDER WILL IN SERVICE THROUGH THEIR RESPECTIVE BAYS CONNECTED MAIN BUS-II
24	97	MSETCL	400KV-DHULE-MS-BABLESHWAR-2	Daily	Online PID	3-Jan-22	08:00	5-Jan-22	17:00	400KV BBLR I and II, to be kept on NonAuto mode
25	98	MSETCL	400KV-DHULE-MS-BABLESHWAR-1	Daily	Online PID	3-Jan-22	08:00	5-Jan-22	17:00	400KV BBLR I and II, to be kept on NonAuto mode
26	99	ATIL	400KV-TIRODA-WARORA-1	Daily	AR Mode to be kept OFF while carrying out annual maintenance in 400 kV Tiroda-Warora Ckt-2	3-Jan-22	08:00	3-Jan-22	18:00	AR Mode OFF
27	100	ATIL	400KV-TIRODA-WARORA-2	Daily	Line outage required for Annual shutdown maintenance	3-Jan-22	08:00	3-Jan-22	18:00	Line Outage
28	101	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Online PID work, 400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	3-Jan-22	09:00	31-Jan-22	17:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
29	110	POWERGRID_WR1	KOLHAPUR GIS - 400KV B/R 1	D	Air cell rectification works	3-Jan-22	9:00	3-Jan-22	18:00	
30	116	POWERGRID_WR1	400KV-KALWA-PUNE-PG-1	D	For Testing of CVT	3-Jan-22	8:30	3-Jan-22	18:00	
31	135	POWERGRID_WR2	TIE BAY - 400KV-KHANDWA-DHULE-MS-2 AND KHANDWA - 400KV B/R 2 at	D	AMP WORK	3-Jan-22	9:00	3-Jan-22	18:00	PG-WR2-Khandwa
32	168	MEGPTCL	MAIN BAY - 765KV/400KV AKOLA (2)-ICT-1 AND AKOLA - 765KV - BUS 1 at AKOLA (2) - 765KV	Continuous	Complete Operating Mechanism & structure Checking & Tightness	4-Jan-22	09:30	5-Jan-22	18:30	Complete Operating Mechanism & structure Checking & Tightness
33	169	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	4-Jan-22	08:00	4-Jan-22	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
34	170	MSETCL	220KV-NASIK-NAVSARI-1	Daily	Line maintenance work and Bay maint. & any abnormalities observed attending,other works if any required to be carried out will be covered during this outage.	4-Jan-22	09:00	5-Jan-22	18:00	-

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
35	179	POWERGRID_WR1	400KV-PADGHE-BOISAR-1	D	Updating Siemens Distance Relay to Comply IEC61850 and Resolving Front Port Communication Issue of M1 Relay of Padghe Boisar Line at Padghe MSETCL SS.	4-Jan-22	9:00	4-Jan-22	17:00	
36	183	POWERGRID_WR1	TIE BAY - 400KV-LONKHAND-PUNE-PG-1 AND PUNE-PG - 400KV - BUS REACTOR at PUNE-PG - 400KV	D	For AMP Work	4-Jan-22	8:30	4-Jan-22	18:00	
37	184	POWERGRID_WR1	765KV-WARDHA-AURANGABAD-3	D	For AMP of Line Reactor bay and Reactor CB at Wardha end	4-Jan-22	8:00	4-Jan-22	18:00	
38	185	POWERGRID_WR1	765KV-WARDHA-AURANGABAD-3 L/R@ WARDHA - 765KV	D	For AMP of Line Reactor bay and Reactor CB at Wardha end	4-Jan-22	8:00	4-Jan-22	18:00	
39	221	BDTCL	400KV-DHULE-DHULE-MS-1	Daily	Annual defect rectification with mass mobilization (40 members)	5-Jan-22	9:00	5-Jan-22	17:00	
40	224	MSETCL	KORADI - 400KV - BUS 2	Daily	CVT TAN Delta and Bus 2 Y & B phase PG scissor replacement work of 400kV RPL line.	5-Jan-22	05:00	5-Jan-22	18:00	Outages will be availed subject to weather conditions.
41	225	MSETCL	MAIN BAY (404) OF TAPTITANDA CKT - 1 @ EKTUNI	Daily	"Daignostic Testing & Routine Maintainence "	5-Jan-22	10:30	5-Jan-22	18:00	Thapti-tanda ckt-I will be in service through its TIE (405) Bay & Main bus-II
42	226	MSETCL	400KV-WARORA-CHANDRAPU-II-1	Daily	Diagnostic Testing work carried out on Line CVT and Tie CB	5-Jan-22	09:00	5-Jan-22	17:00	400KV Chandrapur-Warora Ckt. 2 is in service
43	227	MSETCL	400KV-SOLAPUR-M-SOLAPUR-1	Daily	Diagnostic Testing work	5-Jan-22	10:00	5-Jan-22	18:00	Load will be managed on 400 kV Lamboti-Parli Line
44	228	MSETCL	220KV-TALANGADE(MS)-CHIKKODI-II-1	Daily	routine maintenance	5-Jan-22	10:00	5-Jan-22	18:00	-
45	229	MSETCL	220KV-MAHALAXMI(KONALKATTA)-AMONA-1	Daily	routine maintenance	5-Jan-22	09:00	5-Jan-22	18:00	-
46	230	MSETCL	220KV-SOLAPUR-JEUR-1	Daily	Outage is required for Quarterly Maintenance	5-Jan-22	10:00	5-Jan-22	18:00	Quarterly Maintenance
47	231	MSETCL	220KV-PARLI-OSMANABAD-M-1	Daily	LINE maintenance	5-Jan-22	08:00	5-Jan-22	17:00	-
48	232	MSETCL	220KV-TALANGADE(MS)-CHIKKODI-II-1	Daily	routine maintenance	5-Jan-22	10:00	5-Jan-22	18:00	
49	241	POWERGRID_WR1	400KV-KOLHAPUR GIS-MAPUSA-1	D	Retrofitting works of TIE LBB Relay and Testing with connected feeders	5-Jan-22	11:00	5-Jan-22	13:00	
50	252	POWERGRID_WR1	400KV-KALA-KUDUS-1	D	For AMP works at Kala. Also, line AMP works. A/R OFF on ckt-2 and dia to be kept open.	5-Jan-22	9:00	5-Jan-22	17:30	PG-WR2-Kala
51	281	GETCO	400KV-SSP-DHULE-MS-1	Daily	PMM. A/R of SSP -Dhule - 2 will remain out.	6-Jan-22	8:00	6-Jan-22	18:00	Non auto reclose code for 400kv SSP-Dhule no-2 is
52	284	BDTCL	400KV-DHULE-DHULE-MS-2	Daily	Annual Defect rectification Plan with mass mobilization (40 members)	6-Jan-22	9:00	6-Jan-22	17:00	
53	287	MEGPTCL	TIE BAY - 765KV/400KV KORADI-III-ICT-2 AND KORADI-III - 765KV B/R 1 at KORADI-III - 765KV	Daily	Annual maintenance of Bay equipments	6-Jan-22	09:00	6-Jan-22	18:00	Annual maintenance of Bay equipments
54	288	MSETCL	400KV-DHULE-MS-BABLESHWAR-1	Daily	String Replacement work if found faulty in PID	6-Jan-22	08:00	6-Jan-22	18:00	400KV Dhule-BBLR - II, to be kept on NonAuto mode

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
55	289	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	6-Jan-22	08:00	6-Jan-22	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
56	290	MSETCL	400KV-TAPTHITHANDA-EKTUNI-2	Daily	"Daignostic Testing & Routine Maintainence "	6-Jan-22	10:30	6-Jan-22	18:00	400kV Ektuni-Thapti-Tanda ckt-I will be in service
57	291	MSETCL	220KV-NASIK-NAVSARI-2	Daily	Line maintenance work and Bay maint. & any abnormalities observed attending,other works if any required to be carried out will be covered during this outage.	6-Jan-22	09:00	7-Jan-22	18:00	-
58	292	MSETCL	220KV-WARDHA-WARDHA-M-1	Daily	Routine line maintenance work	6-Jan-22	10:00	6-Jan-22	18:00	NA
59	299	POWERGRID_WR1	MAIN BAY - 220KV-AURANGABAD-CHITEGAON-2 AND AURANGABAD - 220KV - BUS 1 at AURANGABAD - 220KV	D	206 Bay AMP Works	6-Jan-22	7:00	6-Jan-22	18:00	
60	301	POWERGRID_WR1	765KV-WARDHA-AURANGABAD-3	C	SAMURIDHI DIVERSION WORK AT AKOLA-NICHLOUS (New Construction works)	6-Jan-22	7:00	31-Jan-22	18:00	
61	302	POWERGRID_WR1	765KV-WARDHA-AURANGABAD-4	C	SAMURIDHI DIVERSION WORK AT AKOLA-NICHLOUS (New Construction works)	6-Jan-22	7:00	31-Jan-22	18:00	
62	312	POWERGRID_WR1	220KV-TALEGAON-PUNE-PG-1	D	For AMP Work	6-Jan-22	8:30	6-Jan-22	18:00	
63	313	POWERGRID_WR2	400KV-AKOLA-AURANGABAD-1	D	For AMP of Line Terminal equipments and for AMP of Reactor	6-Jan-22	8:00	6-Jan-22	18:00	
64	314	POWERGRID_WR1	400KV-AKOLA-AURANGABAD-1 L/R@ AKOLA - 400KV	D	For AMP of Line Terminal equipments and for AMP of Reactor	6-Jan-22	8:00	6-Jan-22	18:00	
66	337	RGPPL	Dabhol-NewKoyna Line-2 equipment	Daily	Earth switch replacement, Equipment PM & testing	6-Jan-22	9:00	7-Jan-22	18:00	
67	354	MEGPTCL	TIE BAY - AKOLA (2) - 765KV B/R 1 AND 765KV/400KV AKOLA (2)-ICT-1 at AKOLA (2) - 765KV	Continu ous	Complete Operating Mechanism & structure Checking & Tightness	7-Jan-22	09:30	8-Jan-22	18:30	Complete Operating Mechanism & structure Checking & Tightness
68	355	MSETCL	400KV-DHULE-MS-BABLESHWAR-2	Daily	String Replacement work if found faulty in PID	7-Jan-22	08:00	7-Jan-22	18:00	400KV Dhule-BBLR - II, to be kept on NonAuto mode
69	356	MSETCL	400KV-WARORA-CHANDRAPU-II-2	Daily	R Phase LINE CVT replacement by agency and Diagnostic testing work of CVT.	7-Jan-22	09:00	7-Jan-22	17:00	Load will be managed by 400KV WARORA-CHANDRAPUR 2 CKT. 1 Bay no 413.
70	357	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	7-Jan-22	08:00	7-Jan-22	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
71	358	MSETCL	220KV-BOISAR-BOISAR-M-1	Daily	REPLACEMENT OF old CONDUCTOR by HTLS CONDUCTOR & Bay Maintenance works at 220 kV Boisar-II S/S.	7-Jan-22	09:00	9-Jan-22	17:00	Outage proposed for ongoing scheme work.
72	359	MSETCL	220KV-WARDHA-BADNERA-1	Daily	Routine line maintenance work	7-Jan-22	10:00	7-Jan-22	18:00	NA

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
73	380	POWERGRID_WR1	400KV-AKOLA-AURANGABAD-2	D	For AMP of Line Terminal equipments	7-Jan-22	8:00	7-Jan-22	18:00	
74	381	POWERGRID_WR1	400KV-AKOLA-AURANGABAD-2 L/R@ AKOLA - 400KV	D	For AMP of Line Terminal equipments	7-Jan-22	8:00	7-Jan-22	18:00	
75	414	MSETCL	400KV-BABLESHWAR-PADGHE-1	Daily	A) HVDC TL O&M Sub-Division, Padghe:- 1.Stringing of Earthwire at Loc. No. 919 - 920 (R-phase side). 2.Fixing of Corona Rings at 5 Locs. (989, 956, 916, 892, 881) 3.Jumper Nut-Bolt Tightening of Cut-Point Location � 47 locs. 4.Fixing of Spacers cum Vibration Dampers at 5 Locs. B) HVDC TL O&M Sub-Division, Junnar :- 1.To attend broken Disc Insulators replacement at Towers. Loc. No. 741,752,823, 825,827. 2.Replacement of damaged Earthwire (Strand cut) between the span of 840-841. 3.Jumper Nut-Bolt Tightening of Cut-Point Location � 22 locs. Chemical Cleaning at Tower Locations � 25 nos. of Bird shit /Dust pollution Area /NH road Crossing. Work at 400kV Padghe S/s 1) Bay maintenance work 2) Diagnostic testing work 3) Replacement of PG isolator	8-Jan-22	08:00	8-Jan-22	18:00	1) Hotline work for replacement of hanger of PG isolator
76	415	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	8-Jan-22	08:00	8-Jan-22	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
77	416	MSETCL	220KV-TALEGAON-PUNE-PG-1	Daily	Half yearly maintenance, Diagnostic Testing.	8-Jan-22	10:00	8-Jan-22	18:00	---
78	417	MSETCL	BOISAR-M - 220KV - BUS 2	Continuous	Bus Maintenance works.	8-Jan-22	06:00	9-Jan-22	19:00	Annual Bus outage.
79	418	MSETCL	400KV-WARORA-CHANDRAPU-II-2	Daily	For PID Testing Work,shifting autoreclose switch to Non auto Mode .	8-Jan-22	08:00	14-Jan-22	17:00	For PID Testing Work,shifting autoreclose switch to Non auto Mode .
80	419	MSETCL	400KV-WARORA-CHANDRAPU-II-1	Daily	For PID Testing Work,shifting autoreclose switch to Non auto Mode .	8-Jan-22	08:00	14-Jan-22	17:00	For PID Testing Work,shifting autoreclose switch to Non auto Mode .
81	422	POWERGRID_WR1	400KV-PADGHE-PG-KUDUS-2	D	AMP OF PADGHE KUDUS LINE 2 EQUIPMENTS/RELAY TESTING AT PADGHE/KUDUS END.	8-Jan-22	9:00	8-Jan-22	17:00	
82	424	POWERGRID_WR1	PUNE-PG - 220KV - BUS 2	D	For Testing of CVT	8-Jan-22	8:30	8-Jan-22	18:00	
83	427	POWERGRID_WR1	400KV-SOLAPUR-SOLAPUR-NTPC-2	D	Line side equipments AMP at Solapur end	8-Jan-22	7:00	8-Jan-22	18:00	
84	431	POWERGRID_WR2	400KV/220KV KALA-ICT-3	D	For AMP works	8-Jan-22	8:30	8-Jan-22	19:30	PG-WR2-Kala
85	445	MSETCL	765KV/400KV EKTUNI-ICT-2	Daily	Diagnostic Testing & Routine Maintenance work	9-Jan-22	10:00	9-Jan-22	18:30	1500MVA ICT-I Will be in service

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
86	446	MSETCL	400KV-BABLESHWAR-PADGHE-2	Daily	A) HVDC TL O&M Sub-Division, Padghe:- 1.Replacement of broken Earthwire Suspension clamps at Loc no. 939 & 940 (B-Phase side). 2.To attend broken Disc Insulators replacement at Towers. Loc. No. 20. 3.Fixing of Corona Rings at 2 Locs. (27 & 962). 4.Tightening of Nut-Bolt of Pilot string Clamps at Loc No. 997 5.Jumper Nut-Bolt Tightening of Cut-Point Locations 2 45 locs. 6.Fixing of Spacers cum Vibration Dampers at 3 Locs. B) HVDC TL O&M Sub-Division, Junnar:- 1.To attend broken Disc Insulators replacement at Towers. Loc. No. 749,756,777,813. 2.Jumper Nut-Bolt Tightening of Cut-Point Location 2 21 locs. 3.Chemical Cleaning at Tower Locations 2 25 nos. of Bird shit /Dust pollution Area /NH road Crossing. Work at 400kV Padghe S/s 1) Bay maintenance work 2) Diagnostic testing work 3) Replacement of PG isolator	9-Jan-22	08:00	9-Jan-22	18:00	Chemical cleaning are very necessary for avoiding the flashover of insulator string specially in hilly area of Naneghat/Manikdoh/Bota location and Railway crossing at Khadavali (near Padghe). For 400kV Padghe S/s 1) Hotline work for Replacement of Hanger 2) 400kv BBLR -2 will be charged on TBC at 400kV Padghe by removing IPS tube between 29D & 29C isolator for replacement of 29D isolator.
87	447	MSETCL	400KV-KALWA-PADGHE-2	Daily	Cold Line cleaning, Chemical Cleaning of Insulators and Routine Maintenance Activity	9-Jan-22	09:00	9-Jan-22	18:00	Cold Line cleaning, Chemical Cleaning of Insulators and Routine Maintenance Activity
88	449	POWERGRID_WR2	BOISAR - 220KV - BUS 1	D	For AMP works	9-Jan-22	9:00	9-Jan-22	17:30	PG-WR2-Boisar
89	462	GETCO	400KV-SSP-DHULE-MS-2	Daily	PMM. A/R of SSP -Dhule - 1 will remain out.	10-Jan-22	7:00	10-Jan-22	18:00	Non auto reclose code for 400kv SSP-Dhule no-1 is to be required.
90	465	MEGPTCL	MAIN BAY - KORADI-III - 765KV B/R 1 AND KORADI-III - 765KV - BUS 2 at KORADI-III - 765KV	Daily	Annual maintenance of Bay equipments	10-Jan-22	09:00	10-Jan-22	18:00	Annual maintenance of Bay equipments
91	466	MSETCL	400KV-BABLESHWAR-PADGHE-2 ON TBC @ PADGHE	Continuous	1) Replacement of 29D Isolator 2) Replacement of PG isolator 3) MTAMC work	10-Jan-22	00:00	12-Jan-22	19:00	1) 400kv BBLR -2 in service through TBC 2) Hotline work for replacement of A & B BUS PG isolator
92	467	MSETCL	WARORA - 400KV - BUS 1	Daily	Routine maintenance and diagnostic testing such as CVT/CT tan delta, and, isolater maintenance work	10-Jan-22	10:00	10-Jan-22	18:00	400KV MAIN BUS-2 WILL BE IN SERVICE
93	468	MSETCL	400KV-RGPPL-NAGOTHANE-1	Daily	Earthwire replacement Work & cold washing work	10-Jan-22	08:00	12-Jan-22	18:00	Planned outage
94	469	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	10-Jan-22	08:00	10-Jan-22	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
95	470	MSETCL	400KV-DHULE-MS-BABLESHWAR-2	Daily	online PID	10-Jan-22	08:00	14-Jan-22	17:00	400KV Dhule-BBLR - II, to be kept on NonAuto mode
96	471	MSETCL	400KV-DHULE-MS-BABLESHWAR-1	Daily	online PID	10-Jan-22	08:00	14-Jan-22	17:00	400KV Dhule-BBLR - I and II, to be kept on NonAuto mode
97	524	MEGPTCL	MAIN BAY OF AKOLA (2) - 765KV B/R 1 AND AKOLA (2) - 765KV - BUS 2 at AKOLA (2) - 765KV	Continuous	Complete Operating Mechanism & structure Checking & Tightness	11-Jan-22	09:30	12-Jan-22	18:30	Complete Operating Mechanism & structure Checking & Tightness

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
98	525	MSETCL	765/400KV 500MVA SPARE ICT UNIT @ EKTUNI	Daily	Diagnostic Testing & Routine Maintenance work	11-Jan-22	10:00	11-Jan-22	18:00	"765/400kV ICT-I IV will be in service through its TIE (409) Bay & Main Bus-I"
99	526	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	11-Jan-22	08:00	11-Jan-22	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
100	527	MSETCL	400KV-WARDHA-WARORA-1	Daily	Routine Maintenance & Diagnostic testing work.	11-Jan-22	09:00	11-Jan-22	17:00	400KV WARORA-IEPL Line is in ckt
101	528	MSETCL	400KV-KALWA-PADGHE-1	Daily	PID Testing Auto-Reclose function to be out of service.	11-Jan-22	09:00	20-Jan-22	18:00	PID Testing Auto-Reclose function to be out of service.
102	529	MSETCL	KOLHAPUR-MS - 400KV - BUS 1	Continuous	Bus bar testing work by keeping Bus bar protection out of service	11-Jan-22	09:00	14-Jan-22	18:00	Bus bar protection out only
103	540	POWERGRID_WR1	TIE BAY - 400KV-WARDHA-AURANGABAD-1 AND 400KV-AKOLA-AURANGABAD-1 at AURANGABAD - 400KV	D	414 Bay AMP Works	11-Jan-22	7:00	11-Jan-22	18:00	
104	547	POWERGRID_WR1	WARDHA - 400KV B/R 1	C	For AMP and Replacement of gasket of Bus reactor. Dia to be kept open	11-Jan-22	8:00	20-Jan-22	18:00	
105	548	POWERGRID_WR1	400KV-KARAD-SOLAPUR	D	Line side equipments AMP	11-Jan-22	7:00	11-Jan-22	18:00	
106	549	POWERGRID_WR1	400KV-KARAD-SOLAPUR-1 L/R@ SOLAPUR - 400KV	D	Reactor AMP works.	11-Jan-22	7:00	11-Jan-22	18:00	
107	586	MSETCL	400KV-PARLI-M-SOLAPUR-M-1	Daily	Hardware Tightening and Fitting Work.	12-Jan-22	09:30	12-Jan-22	18:30	-
108	587	MSETCL	BUS COUPLER BAY - KORADI - 400KV - BUS 1 AND KORADI - 400KV - BUS 2 at Koradi - 400KV	Daily	CRM, CB TIMING, DCRM	12-Jan-22	09:00	12-Jan-22	17:00	Outages will be availed subject to weather conditions.
109	588	MSETCL	400KV-WARORA-CHANDRAPU-II-1	Daily	For Conductor & Earthwire H/W tightening work .	12-Jan-22	08:00	12-Jan-22	17:00	For Conductor & Earthwire H/W tightening work .
110	589	MSETCL	400KV-EKTUNI-BABLESHWAR-1	Daily	Replacement of Cut-Point Disc Insulator, Damaged nut bolts, corona Ring.	12-Jan-22	09:30	13-Jan-22	18:00	400kV Ektuni-Bhabaleshwar Ckt-II will be in service
111	590	MSETCL	MAIN BAY OF 400KV-KUDUS-PADGHE-1 AND KUDUS - 400KV - BUS 2 @KUDUS - 400KV at KUDUS - 400KV	Daily	Annual Maintenance of bays equipment & Diagnostics Testing Work	12-Jan-22	09:00	12-Jan-22	17:00	Annual Maintenance of bays equipment & Diagnostics Testing Work
112	591	MSETCL	KUMBARI - 220KV - BUS 1	Daily	Outage is required for Quarterly Maintenance	12-Jan-22	10:00	12-Jan-22	18:00	Quarterly Maintenance
113	592	MSETCL	220KV-SOLAPUR-KUMBARI-1	Daily	Outage is required for Quarterly Maintenance	12-Jan-22	10:00	12-Jan-22	18:00	Quarterly Maintenance
114	593	MSETCL	220KV-PANDURNA-KALMESHWAR-1	Daily	Routine Maintenance & Diagnostic testing work	12-Jan-22	09:00	12-Jan-22	17:00	NA
115	594	MSETCL	132KV-PENCH-KANHAN-1	Daily	Routine Maintenance work.	12-Jan-22	09:00	12-Jan-22	17:00	NA

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
116	595	MSETCL	220KV-PARLI-PARLI-M-2	Daily	LINE maintenance	12-Jan-22	08:00	12-Jan-22	17:00	-
117	596	MSETCL	220KV-MUDSHINGI-CHIKKODI-II-1	Daily	routine maintenance	12-Jan-22	09:00	12-Jan-22	18:00	-
118	597	MSETCL	220KV-TILLARI-AMONA-1	Daily	routine maintenance	12-Jan-22	09:00	12-Jan-22	18:00	-
119	598	MSETCL	220KV-MUDSHINGI-CHIKKODI-II-1	Daily	routine maintenance	12-Jan-22	09:00	12-Jan-22	18:00	
120	636	MEGPTCL	MAIN BAY OF 765KV-AKOLA (2)-EKTUNI-1 AND AKOLA (2) - 765KV - BUS 1 at AKOLA (2) - 765KV	Continuous	Complete Operating Mechanism & structure Checking & Tightness	13-Jan-22	09:30	14-Jan-22	18:30	Complete Operating Mechanism & structure Checking & Tightness
121	637	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	13-Jan-22	08:00	13-Jan-22	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
122	638	MSETCL	400KV-RGPP-L-NAGOTHANE-2	Daily	Earthwire replacement Work & cold washing work	13-Jan-22	08:00	15-Jan-22	18:00	Planned outage
123	639	MSETCL	400KV-WARORA-CHANDRAPUR-II-2	Daily	For Conductor & Earthwire H/W tightening work	13-Jan-22	08:00	13-Jan-22	17:00	For Conductor & Earthwire H/W tightening work
124	640	MSETCL	400KV-WARDHA-KORADI-II-1	Daily	Routine Maintenance & Diagnostic testing work.	13-Jan-22	09:00	13-Jan-22	17:00	400 KV WARORA - DEOLI 2 Line is in ckt
125	654	POWERGRID_WR1	220KV-TALEGAON-PUNE-PG-2	D	For AMP Work	13-Jan-22	8:30	13-Jan-22	18:00	
126	673	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	14-Jan-22	08:00	14-Jan-22	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
127	674	MSETCL	220KV-BOISAR-BOISAR-M-1	Daily	REPLACEMENT OF old CONDUCTOR by HTLS CONDUCTOR	14-Jan-22	09:00	14-Jan-22	17:00	Outage proposed for ongoing scheme work.
128	675	MSETCL	400KV-BHUSAWAL-AURANGABAD-M (WALUJ)-1	Continuous	for replacement of 400 KV Damage bus section of Akola & Aurangabad bay	14-Jan-22	08:00	15-Jan-22	18:00	Required HT And from 15/01/2022 at 18:00 Hrs Line will be charged on TBC up to 28/01/2022 at 08:00 Hrs
129	676	MSETCL	400KV-KORADI-BHUSAWAL-1	Continuous	For removal of Live 400 KV Main Bus-1&2 section jumpers of 400 KV Akola & Aurangabad section (i.e removal of jumpers between Koradi and Aurangabad bay) by Hot line unit Jalgaon for hot man clearance	14-Jan-22	07:00	15-Jan-22	18:00	Line will be charged ON TBC
130	677	MSETCL	BHUSAWAL - 400KV - BUS 1	Daily	For removal of Live 400 KV Main Bus-1 section jumpers of 400 KV Akola & Aurangabad section (i.e removal of jumpers between Koradi and Aurangabad bay) by Hot line unit Jalgaon	14-Jan-22	08:00	14-Jan-22	18:00	400 KV AURANGABAD-HT 400 KV AKIOLA--BUS-II (Normal) 400 KV KORADI-ON TBC
131	689	MEGPTCL	AKOLA (2) - 765KV - BUS 1	Daily	Annual Maintenance of Bus Equipment	15-Jan-22	09:00	15-Jan-22	19:00	Annual Maintenance of Bus Equipment
132	690	MSETCL	BUS COUPLER BAY - CHANDRAPUR - 400KV - BUS 1 AND CHANDRAPUR - 400KV - BUS 2 at CHANDRAPUR - 400KV	Daily	1) Measurement of Tan delta & Capacitance of R, Y & B-ph CTs. 2) Back up relay testing. 3) Isolator maintenance work. 4) MTAMC project work.	15-Jan-22	08:00	15-Jan-22	18:00	During outage, Tie CB of HVDC terminal Substation Chandrapur will be act as Bus coupler for 400KV Main Bus-1 & 2
133	691	MSETCL	BUS COUPLER BAY OF NEW KOYNA - 400KV - BUS 1 AND NEW KOYNA - 400KV - BUS 2 @NEW KOYNA - 400KV at NEW KOYNA - 400KV	Daily	Diagnostic testing & Relay testing work & Routine maint. Work	15-Jan-22	08:00	15-Jan-22	18:00	Planned outage

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
134	692	MSETCL	400KV-RGPPL-NAGOTHANE-2	Daily	Earthwire replacement Work & cold washing work	15-Jan-22	08:00	15-Jan-22	18:00	Planned outage
135	693	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kv SSNNL Ckt-1 A/R switch will be kept on non auto mode.	15-Jan-22	08:00	15-Jan-22	18:00	400kv SSNNL Ckt-1 A/R switch will be kept on non auto mode.
136	694	MSETCL	220KV-TALEGAON-PUNE-PG-2	Daily	Half yearly maintenance, Diagnostic Testing	15-Jan-22	10:00	15-Jan-22	18:00	---
137	695	MSETCL	400KV-BHUSAWAL-AKOLA-1	Continuous	for replacement of 400 KV Damage Main Bus (1&2) section of Akola & Aurangabad bay	15-Jan-22	06:00	28-Jan-22	18:00	HT required for replacement of 400 KV Damage bus section of Akola & Aurangabad bay
138	696	MSETCL	BHUSAWAL - 400KV - BUS 2	Daily	For removal of Live 400 KV Main Bus-2 section jumpers of 400 KV Akola & Aurangabad section (i.e removal of jumpers between Koradi and Aurangabad bay) by Hot line unit Jalgaon	15-Jan-22	08:00	15-Jan-22	18:00	Above jumper removal work will be carried out by HLU Jalgaon for replacement of 400 KV
139	697	MSETCL	220KV-BOISAR-BOISAR-M-1	Daily	REPLACEMENT OF old CONDUCTOR by HTLS CONDUCTOR	15-Jan-22	09:00	15-Jan-22	17:00	Outage proposed for ongoing scheme work.
140	709	POWERGRID_WR1	MAIN BAY - 400KV/220KV SOLAPUR-ICT-3 AND SOLAPUR - 220KV - BUS 1 at Solapur - 220KV	D	Bay AMP Works (Note : 400KV/220KV ICT#3 shall be in service through TBC)	15-Jan-22	8:00	15-Jan-22	18:00	
141	720	MSETCL	400KV-BABLESHWAR-AURANGABAD-M (WALUJ)-1	Continuous	Height raising work of 400kv Waluj-Babhleshwar line at Loc No. 239 to 240 crossing to Samruddhi Highway i.e. 1. Dismantling of loc No. 239,240,241 (all DA+01) 2. Erection of new towers at loc No.239, 240,241 (All DD+9) 3. Restraining between Loc No. 237 to 242	16-Jan-22	08:00	31-Jan-22	18:00	Height raising work of 400kv Waluj - Babhleshwar line at Loc No. 239, 240 & 241 for Nagpur-Mumbai Samruddhi mahamarg
142	721	MSETCL	765KV/400KV EKTUNI-ICT-1	Daily	Diagnostic Testing & Routine Maintenance work	16-Jan-22	10:00	16-Jan-22	18:30	1500MVA ICT-II Will be in service
143	722	MSETCL	400KV-RGPPL-NAGOTHANE-1	Daily	earth wire Replacement	16-Jan-22	08:00	16-Jan-22	17:00	nil
144	723	MSETCL	400KV-KALWA-PUNE-PG-1	Daily	Cold Line cleaning, Chemical Cleaning of Insulators and Routine Maintenance Activity	16-Jan-22	09:00	16-Jan-22	18:00	Cold Line cleaning, Chemical Cleaning of Insulators and Routine
145	724	MSETCL	MAIN BAY - 400KV-WARDHA-WARORA-1 AND WARDHA - 400KV - BUS 2 at Wardha - 400KV	Daily	Routine Maintenance & Diagnostic testing work .	16-Jan-22	09:00	16-Jan-22	17:00	Line will be charged through Tie CB 428.
146	725	MSETCL	400KV-CHANDRAPUR-GCR-CHANDRAPUR HVDC-1 ON TBC-2 @ CHANDRAPUR GCR	Continuous	1) Complete Servicing and overhauling of 400KV BHEL make quadruple CB (Mechanism Drive, SF6 gas pressure monitoring assembly, Hydraulic pressure monitoring assembly, Hydraulic compressor assembly, and Pole and Interupter). 2) Measurement of Timing, DCRM and CRM of CB. 1) For Servicing & Alignment of 400KV old PG -1 & PG-2 Isolators (Bus-1 & Bus-2 Isolators.)	16-Jan-22	09:00	31-Jan-22	18:00	During outage,400KV Chandrapur-HVDC ckt. no-1 bay will be in service via TBC-2 CB and there will not be any power restriction on HVDC Pole-1 & 2. Only TBC-2 bay will not be available during outage period.
147	726	MSETCL	400KV-BABLESHWAR-PADGHE-2	Daily	PID Testing work	16-Jan-22	09:00	31-Jan-22	18:00	-
148	727	POWERGRID_WR1	400KV-KALA-KUDUS-1	D	AMP OF KALA KUDUS LINE 1 EQUIPMENTS/RELAY TESTING AT KUDUS END.	16-Jan-22	9:00	17-Jan-22	17:00	
149	732	POWERGRID_WR2	220KV-BOISAR-BOISAR-M-1	D	For AMP works. Line outage is required.	16-Jan-22	9:00	16-Jan-22	17:30	PG-WR2-Boisar

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
150	736	APML-ADANI	MAIN BAY - 765KV-TIRODA-KORADI-III-2 AND TIRODA - 765KV - BUS 2 at TIRODA - 765KV	Continuous	-For (704-52) CB Maintenance & for attending SF6 gas leakage	17-Jan-22	8:00	19-Jan-22	18:00	Bay Outage
151	751	MEGPTCL	MAIN BAY - 765KV-TIRODA-KORADI-III-2 AND KORADI-III - 765KV - BUS 1 at KORADI-III - 765KV	Daily	Annual maintenance of Bay equipments	17-Jan-22	09:00	17-Jan-22	18:00	Annual maintenance of Bay equipments
152	752	MSETCL	MAIN BAY - 400KV-WARDHA-KORADI-II-1 AND WARDHA - 400KV - BUS 1 at Wardha - 400KV	Daily	Routine Maintenance & Diagnostic testing work.	17-Jan-22	09:00	17-Jan-22	17:00	400KV KORADI-WARDHA Line will be charged through Tie CB 414.
153	753	MSETCL	BUS COUPLER BAY - KOLHAPUR-MS - 400KV - BUS 1 AND KOLHAPUR-MS - 400KV - BUS 2 at KOLHAPUR-MS - 400KV	Daily	1. Annual Maintenance work 2. C & Tan delta testing of CT	17-Jan-22	09:00	17-Jan-22	18:00	Monday is load stagerring day in kolhapur
154	754	MSETCL	400KV-PADGHE-NAGOTHANE-1 ON TBC @ PADGHE	Continuous	On TBC 1) CB overhauling work 2) PG Isolator replacement	17-Jan-22	09:00	20-Jan-22	18:30	1) 400kV Nagothane - 1 in service through TBC. 2) Hot line work for Hanger replacement.
155	755	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work. 400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	17-Jan-22	08:00	17-Jan-22	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
156	756	MSETCL	MAIN BAY OF 400KV-SOLAPUR-M-SOLAPUR-1 AND SOLAPUR-M - 400KV - BUS 2 @SOLAPUR-M - 400KV at SOLAPUR-M - 400KV	Continuous	406-52 400kV Lamboti -PGCIL Line CB Pole servicing/overhauling work	17-Jan-22	10:00	22-Jan-22	18:00	Without Load interruption. 400kV Lamboti-PGCIL Line will be in Service Via 405-52 Tie CB.
157	757	MSETCL	NEW KOYNA - 400KV - BUS 1	Daily	Bus conductor replacement Work & Bus Isolator replacement work	17-Jan-22	08:00	18-Jan-22	18:00	Planned outage
158	758	MSETCL	220KV-WARDHA-BHUGAON-1	Daily	Routine line maintenance work	17-Jan-22	08:00	19-Jan-22	18:00	NA
159	759	MSETCL	400KV-DHULE-MS-BABLESHWAR-1	Daily	online PID	17-Jan-22	08:00	19-Jan-22	17:00	400KV Dhule-BBLR - I and II, to be kept on NonAuto mode
160	760	MSETCL	400KV-DHULE-MS-BABLESHWAR-2	Daily	Online PID	17-Jan-22	08:00	19-Jan-22	17:00	400KV Dhule-BBLR - I and II, to be kept on
161	761	JPTL	400KV-JAIGAD-NEW KOYNA-1	Daily	Hotline washing	17-Jan-22	9:00	17-Jan-22	18:00	Online permit for Hotline Washing of insulator
162	762	JPTL	400KV-JAIGAD-NEW KOYNA-2	Daily	Hotline washing	17-Jan-22	9:00	17-Jan-22	18:00	Online permit for Hotline Washing of insulator
163	814	MEGPTCL	765KV/400KV AKOLA (2)-ICT-1	Daily	Annual Maintenance of ICT & Associated equipment	18-Jan-22	09:00	18-Jan-22	19:00	Annual Maintenance of ICT & Associated
164	815	MSETCL	TIE BAY - 400KV-WARDHA-WARORA-1 AND FUTURE at Wardha - 400KV	Daily	Routine Maintenance & Diagnostic testing work .	18-Jan-22	09:00	18-Jan-22	17:00	Line will be charged through Main CB 429.
165	816	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine	18-Jan-22	08:00	18-Jan-22	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non
166	817	MSETCL	KOLHAPUR-MS - 400KV - BUS 2	Continuous	Bus bar testing work by keeping Bus bar protection out of service	18-Jan-22	09:00	21-Jan-22	18:00	Bus bar protection out only
167	818	MSETCL	KOLHAPUR-MS - 400KV - BUS 1	Continuous	Bus bar testing work by keeping Bus bar protection out of service	18-Jan-22	09:00	21-Jan-22	18:00	Bus bar protection out only

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
168	819	JPTL	400KV-KARAD-JAIGAD-1	Daily	Hotline washing	18-Jan-22	9:00	19-Jan-22	18:00	Online permit for Hotline Washing of insulator strings. A/R for both circuits to be kept into non auto mode during Hotline Washing.
169	820	JPTL	400KV-KARAD-JAIGAD-2	Daily	Hotline washing	18-Jan-22	9:00	19-Jan-22	18:00	Online permit for Hotline Washing of insulator strings. A/R for both circuits to be kept into
170	843	WRTS-I	PARLI - 400KV - BUS 1	D	For Bus AMP	18-Jan-22	8:00	18-Jan-22	18:00	
171	881	MSETCL	NEW KOYNA - 400KV - BUS 2	Daily	Bus CVT replacement work	19-Jan-22	08:00	20-Jan-22	18:00	Planned outage
172	882	MSETCL	MAIN BAY - 400KV-KUDUS-FUTURE-1 AND KUDUS - 400KV - BUS 2 at KUDUS - 400KV	Daily	Annual Maintenance of bays equipment & Diagnostics Testing Work	19-Jan-22	09:00	19-Jan-22	17:00	Annual Maintenance of bays equipment & Diagnostics Testing Work
173	883	MSETCL	400KV-EKTUNI-BABLESHWAR-2	Daily	Replacement of Cut-Point Disc Insulator, Damaged nut bolts, corona Ring.	19-Jan-22	09:30	20-Jan-22	18:00	400kV Ektuni-Bhabaleshwar Ckt-I will be in service
174	884	MSETCL	220KV-PARLI-OSMANABAD-M-1	Daily	LINE maintenance	19-Jan-22	08:00	19-Jan-22	17:00	-
175	885	MSETCL	220KV-SOLAPUR-KUMBARI-2	Daily	Outage is required for Quarterly Maintenance	19-Jan-22	10:00	19-Jan-22	18:00	Quarterly Maintenance
176	886	MSETCL	KUMBARI - 220KV - BUS 2	Daily	Outage is required for Quarterly Maintenance	19-Jan-22	10:00	19-Jan-22	18:00	Quarterly Maintenance
177	887	MSETCL	132KV-MANSAR-MS-PENCH-1	Daily	Routine Maintenance work.	19-Jan-22	09:00	19-Jan-22	17:00	NA
178	903	POWERGRID_WR1	400kV-WARDHA-AKOLA-2	D	For BHEL Insulator Replacement Work	19-Jan-22	7:00	19-Jan-22	18:00	
179	904	POWERGRID_WR1	400kV-WARDHA-AKOLA-1 (NON-AUTO)	D	For BHEL Insulator Replacement Work	19-Jan-22	7:00	19-Jan-22	18:00	
180	942	MEGPTCL	765KV-TIRODA-KORADI-III-1	Continu ous	Annual Maintenance of line equipment and associated Reactor equipments at Koradi end and for LR (707-52LR) CB Maintenance & for attending SF6 gas leakage at Tiroda end	20-Jan-22	08:00	21-Jan-22	18:00	Line outage clubbed with line reactor
181	943	MSETCL	400KV-PARLI-M-LONIKHAND-II-1	Continu ous	Neutral bushing replacement of 400kV 50MVA reactor. C&Tan delta measurement of reactor. Bay maintenance work. H/w tightening & fitting work by LMSD.	20-Jan-22	09:00	21-Jan-22	18:00	-
182	944	MSETCL	TIE BAY - 400KV-WARDHA-AKOLA-1 AND 400KV-BHUSAWAL-AKOLA-1 at AKOLA - 400KV	Daily	Routine maintenance & testing work	20-Jan-22	08:00	20-Jan-22	17:00	Bhuswal ckt main bay 410 will be in service
183	945	MSETCL	400KV-DHULE-MS-BABLESHWAR-1	Daily	String Replacement work if found Faulty in PID	20-Jan-22	08:00	20-Jan-22	18:00	400KV Dhule-BBLR - II, to be kept on NonAuto mode

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
184	946	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work. 400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	20-Jan-22	08:00	20-Jan-22	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
185	953	POWERGRID_WR1	220KV-AURANGABAD-SHENDRA-2	D	209L Bay AMP Works	20-Jan-22	7:00	20-Jan-22	18:00	
186	954	POWERGRID_WR1	CHANDRAPUR-GCR - 400KV - BUS 1	C	Replacement of BUS 1 Pantograph isolators of PGCIL ckt-1 and PGCIL ckt-2 at GCR	20-Jan-22	8:00	22-Jan-22	18:00	
187	955	POWERGRID_WR1	400KV-CHANDRAPUR-BHADRAWATI- 3	C	Replacement of BUS 1 Pantograph isolators of PGCIL ckt-1 and PGCIL ckt-2 at GCR	20-Jan-22	8:00	22-Jan-22	18:00	

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
188	956	POWERGRID_WR1	400KV-CHANDRAPUR-BHADRAWATI-4	C	Replacement of BUS 1 Pantograph isolators of PGCIL ckt-1 and PGCIL ckt-2 at GCR	20-Jan-22	8:00	22-Jan-22	18:00	
189	964	POWERGRID_WR1	400kv-WARDHA-AKOLA-1	D	For BHEL Insulator Replacement Work	20-Jan-22	7:00	20-Jan-22	18:00	
190	965	POWERGRID_WR1	400KV-WARDHA-AKOLA-2 (NON-AUTO)	D	For BHEL Insulator Replacement Work	20-Jan-22	7:00	20-Jan-22	18:00	
191	966	POWERGRID_WR1	SOLAPUR - 220KV - BUS 2	D	220kv Bus#2 AMP Works	20-Jan-22	8:00	20-Jan-22	18:00	
192	969	WRTS-1	400KV-PARLI-SOLAPUR-2	D	For AMP of line terminal equipments. Dia to be kept open	20-Jan-22	8:00	20-Jan-22	18:00	
193	976	POWERGRID_WR2	765KV-VADODARA-DHULE-1	D	Spare reactor free & taking R-Phase into Service. Dia to be kept open.	20-Jan-22	10:00	20-Jan-22	14:00	PG-WR2-Vadodara
194	977	POWERGRID_WR2	MAIN BAY - 400KV-KALA-VAPI-1 AND VAPI - 400KV - BUS 2 at VAPI - 400KV	D	AMP works	20-Jan-22	9:00	20-Jan-22	17:30	PG-WR2-Vapi
195	995	MSETCL	PADGHE - 400KV - BUS 2	Continuous	400KV B-Bus partial outage for Bus Section -4 between 400kv HVDC-1 and 400kv KALWA-2 1) 400KV KALWA-2 on TBC and 400kv HVDC-1 line H/T required 2) 400KV KALWA-1 H/T required (@2hrs) at the time of Jumper removing and connection work by Hotline Method 3) 400KV HVDC -2 H/T required for (@2hrs) at the time of Jumper removing and connection by Cold line method. 4) 400KV KALWA -2 and 400kv HVDC-1 IPS tube will be removed for Bus conductor replacement work. 5) Dismantling of Earthswitch & Erection of New CVT for B-Bus 6) PG isolator replacement work 7) 400KV Nagothane -2 & Tarapur 2 shifted from B-Bus to A-Bus	21-Jan-22	00:03	23-Jan-22	23:59	1) Hotline Unit Kalwa & Khargar present for Jumper removing work if weather is clear. 2) M/s Ramalex team will present for Bus Conductor replacement work 3) Power Restriction : 400kv HVDC 2 = 750MW 400kv HVDC 2 h/t for 2hrs power will be OMW
196	996	MSETCL	400KV-DHULE-MS-BABLESHWAR-2	Daily	String replacement work if found Faulty in PID	21-Jan-22	08:00	21-Jan-22	18:00	400KV Dhule-BBLR - I, to be kept on NonAuto mode
197	997	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work. 400kv SSNNL Ckt-1 A/R switch will be kept on non auto mode.	21-Jan-22	08:00	21-Jan-22	18:00	400kv SSNNL Ckt-1 A/R switch will be kept on non auto mode.
198	998	MSETCL	400KV-RGPPL-NEW KOYNA-1	Daily	Cold washing work & Diagnostic testing & Relay testing work & Routine maint. Work	21-Jan-22	08:00	22-Jan-22	18:00	Planned outage
199	999	MSETCL	220KV-TARAPUR 1&2-BOISAR-M-1	Daily	POST MANSOON MAINTENANCE OF LINE	21-Jan-22	09:00	21-Jan-22	17:00	POST MANSOON MAINTENANCE OF LINE
200	1000	MSETCL	220KV-WARDHA-PUSAD-1	Daily	Routine line maintenance work	21-Jan-22	08:00	21-Jan-22	18:00	NA
201	1001	MSETCL	400KV-KALWA-PADGHE-2	Daily	PID Testing Auto-Reclose function to be out of service.	21-Jan-22	09:00	29-Jan-22	18:00	PID Testing Auto-Reclose function to be out of service.
202	1009	POWERGRID_WR1	MAIN BAY - 400KV-KALWA-PUNE-PG-1 AND PUNE-PG - 400KV - BUS 1 at PUNE-PG - 400KV	D	For AMP Work	21-Jan-22	8:30	21-Jan-22	18:00	
203	1022	POWERGRID_WR1	220KV-BOISAR-BORIVALI	D	For AMP works. Line outage is required.	21-Jan-22	9:00	21-Jan-22	17:30	PG-WR2-Boisar

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
204	1037	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work. 400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	22-Jan-22	08:00	22-Jan-22	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
205	1038	MSETCL	220KV-BOISAR-BOISAR-M-1	Daily	REPLACEMENT OF old CONDUCTOR by HTLS CONDUCTOR	22-Jan-22	09:00	23-Jan-22	17:00	Outage proposed for ongoing scheme work.
206	1041	MP_SLDC	220KV-PANDHURNA-MP-KALMESHWAR-MH	D	FOR LINE MAINTENANCE WORK	22-Jan-22	9:00	22-Jan-22	18:00	
207	1051	POWERGRID_WR1	400KV-KHARGHAR-PUNE-PG-1	D	For AMP Work	22-Jan-22	8:30	22-Jan-22	18:00	
208	1055	POWERGRID_WR1	BUS COUPLER BAY - SOLAPUR - 220KV - BUS 1 AND SOLAPUR - 220KV - BUS 2 at Solapur - 220KV	D	Bay AMP Works	22-Jan-22	8:00	22-Jan-22	18:00	
209	1067	WTPL-ADANI	400KV-KOLHAPUR-MS-SOLAPUR-2	Daily	Line outage required for replacement of tension insulator at tower nos. 483, 516 and 572.	23-Jan-22	9:00	23-Jan-22	14:00	Line Outage
210	1068	WTPL-ADANI	400KV-KOLHAPUR-MS-ALKUD-1	Daily	AR Mode to be kept OFF during insulator replacement at 400KV-KOLHAPUR-MS-SOLAPUR-2	23-Jan-22	9:00	23-Jan-22	14:00	AR Mode OFF
211	1069	WTPL-ADANI	400KV-ALKUD-SOLAPUR-1	Daily	AR Mode to be kept OFF during insulator replacement at 400KV-KOLHAPUR-MS-SOLAPUR-2	23-Jan-22	9:00	23-Jan-22	14:00	AR Mode OFF
212	1070	MSETCL	400KV-KHARGHAR-PUNE-PG-1	Daily	Cold Line cleaning, Chemical Cleaning of Insulators and Routine Maintenance Activity	23-Jan-22	09:00	23-Jan-22	18:00	Cold Line cleaning, Chemical Cleaning of Insulators and Routine Maintenance Activity
213	1088	MEGPTCL	765KV-TIRODA-KORADI-III-2	Continuous	Annual Maintenance of line equipment and associated Reactor equipments at Koradi end and for LR (704-52LR) CB Maintenance & for attending SF6 gas leakage at Tiroda end	24-Jan-22	08:00	25-Jan-22	18:00	Line outage clubbed with line reactor
214	1089	MSETCL	KOLHAPUR-MS - 400KV - BUS 2	Continuous	1. 400kV TBC B bus iso replacement work 2. 400kV Solapur B Bus isolator replacement work 3. Bus CVT C & Tan delta testing work	24-Jan-22	09:00	27-Jan-22	18:00	400kV Karad Bay & 400kV Solapur Bay at 400kV Talandge required to kept off during replacement of 400kV TBC B bus isolator replacement work. (for approx 8 hrs)
215	1090	MSETCL	400KV/220KV AKOLA-ICT-2	Continuous	1. Draining, filtration & reffing of oil for internal inspection of 3 phase ICT-02 due to the higher values of DGA 2. Internal inspection work & repairing work if any	24-Jan-22	08:00	31-Jan-22	17:00	Load will be shifted on ICT-01
216	1091	MSETCL	400KV-DHULE-MS-BABLESHWAR-1	Daily	Online PID	24-Jan-22	08:00	25-Jan-22	18:00	400KV Dhule-BBLR - II, to be kept on NonAuto mode
217	1092	MSETCL	400KV-DHULE-MS-BABLESHWAR-2	Daily	Online PID	24-Jan-22	08:00	25-Jan-22	17:00	400KV Dhule-BBLR - I, to be kept on NonAuto mode
218	1093	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work. 400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	24-Jan-22	08:00	24-Jan-22	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
219	1094	MSETCL	TIE BAY OF 400KV-KALA-KUDUS-1 AND FUTURE @KUDUS - 400KV at KUDUS - 400KV	Daily	Annual Maintenance of bays equipment & Diagnostics Testing Work	24-Jan-22	09:00	24-Jan-22	17:00	Annual Maintenance of bays equipment & Diagnostics Testing Work
220	1095	MSETCL	TIE BAY - 400KV/220KV SOLAPUR-ICT-2 AND 400KV-SOLAPUR-M-SOLAPUR-1 at Solapur - 400KV	Continuous	405-52 CB Tie CB Pole Servicing/ Overhauling.	24-Jan-22	10:00	29-Jan-22	18:00	Without load interruption.

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
221	1096	MSETCL	400KV-RGPPL-NEW KOYNA-2	Continu ous	Hill cutting work & stay erection Excavation work for tower loc. No.94 & Cold washing work & Diagnostic testing & Relay testing work & C.B. Overhauling work Shitting on TBC	24-Jan-22	08:00	31-Jan-22	18:00	Planned outage
222	1120	POWERGRID_ WR1	MAIN BAY - 400KV/220KV SOLAPUR-ICT-1 AND SOLAPUR - 220KV - BUS 1 at Solapur - 220KV	D	Bay AMP Works. (Note : 400KV/220KV ICT#1 shall be in service through TBC)	24-Jan-22	8:00	24-Jan-22	18:00	
223	1146	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work. 400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	25-Jan-22	08:00	25-Jan-22	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
224	1147	MSETCL	220KV-WARDHA-PUSAD-1	Daily	Routine line maintenance work	25-Jan-22	08:00	25-Jan-22	18:00	NA
226	1158	POWERGRID_ WR1	MAIN BAY - 400KV-AKOLA-AURANGABAD-1 AND AURANGABAD - 400KV - BUS 1 at AURANGABAD - 400KV	D	415 Bay AMP Work	25-Jan-22	7:00	25-Jan-22	18:00	
227	1159	POWERGRID_ WR1	220KV-AURANGABAD-CHITEGAON-2	D	206L Bay AMP Works	25-Jan-22	7:00	25-Jan-22	18:00	
228	1161	POWERGRID_ WR1	400KV-KOLHAPUR GIS-MAPUSA-1	D	AMP	25-Jan-22	7:00	25-Jan-22	18:00	
229	1178	MSETCL	400KV-TAPTHITHANDA-EKTUNI-1	Daily	"Daignostic Testing & Routine Maintainence "	26-Jan-22	10:30	26-Jan-22	18:00	400kV Ektuni-Thapti-Tanda ckt-II will be in service
230	1179	MSETCL	132KV-MANSAR-MS-KANHAN-1	Daily	Routine Maintenance work.	26-Jan-22	09:00	26-Jan-22	17:00	NA
231	1185	APML-ADANI	TIE BAY - 765KV-TIRODA-KORADI-III-2 AND TIRODA - 765KV B/R 1 at TIRODA - 765KV	Contino us	(705-52)CB Maintenance & Testing, Overall maintenance of breaker mechanism by OEM	27-Jan-22	8:00	28-Jan-22	18:00	Bay Outage
232	1194	MEGPTCL	MAIN BAY - 765KV-AKOLA (2)-KORADI-III-1 AND KORADI-III - 765KV - BUS 2 at KORADI-III - 765KV	Daily	Annual maintenance of Bay equipments	27-Jan-22	09:00	27-Jan-22	18:00	Annual maintenance of Bay equipments
233	1195	MSETCL	EKTUNI - 765KV - BUS 2	Daily	Diagnostic Testing & Routine Maintainence work	27-Jan-22	10:30	27-Jan-22	18:30	765kV Main Bus-I will be
234	1196	MSETCL	400KV-DHULE-MS-BABLESHWAR-1	Daily	Online PID	27-Jan-22	08:00	27-Jan-22	18:00	400KV Dhule-BBLR - II, to be kept on NonAuto mode
235	1197	MSETCL	400KV-DHULE-MS-BABLESHWAR-2	Daily	Online PID	27-Jan-22	08:00	28-Jan-22	17:00	400KV Dhule-BBLR - I, to be kept on NonAuto mode
236	1198	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work. 400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	27-Jan-22	08:00	27-Jan-22	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
237	1199	MSETCL	400KV-PARLI-M-LONIKHAND-II-2	Daily	(1) C & tan delta measurement of CTs.& CB DCRM Testing (2) Bay maintenance work.	27-Jan-22	09:00	27-Jan-22	18:00	-
238	1200	MSETCL	220KV-WARDHA-PUSAD-1	Daily	Routine line maintenance work	27-Jan-22	08:00	27-Jan-22	18:00	NA
239	1201	MSETCL	220KV-PARLI-PARLI-M-2	Daily	LINE maintenance	27-Jan-22	08:00	27-Jan-22	17:00	-
240	1212	POWERGRID_ WR1	DHULE-MS - 400KV B/R 1	D	DHULE B/R Bay AMP Works	27-Jan-22	7:00	27-Jan-22	18:00	
241	1216	POWERGRID_ WR1	400KV-LONIKHAND-PUNE-PG-1	D	For AMP Work	27-Jan-22	8:30	27-Jan-22	18:00	
242	1250	MEGPTCL	AKOLA (2) - 765KV - BUS 2	Daily	Annual Maintenance of Bus Equipment	28-Jan-22	09:00	28-Jan-22	19:00	Annual Maintenance of Bus Equipment

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
243	1251	MSETCL	400KV-PADGHE HVDC-PADGHE-2	Continuous	1) 400kV HVDC -2 Pole Overhauling work 2) PG Isolator replacement. Line shall be shifted on TBC	28-Jan-22	08:00	10-Feb-22	18:00	1)400kV HVDC -2 in service through TBC 2) Hot line work for Hanger replacement 3) Agency will present on site
244	1252	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work. 400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	28-Jan-22	08:00	28-Jan-22	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
245	1253	MSETCL	400KV-DHULE-MS-BABLESHWAR-1	Daily	Online PID	28-Jan-22	08:00	28-Jan-22	18:00	400KV Dhule-BBLR - II, to be kept on NonAuto mode
246	1254	MSETCL	400KV-KORADI-BHUSAWAL-1	Continuous	For Reconnection of Live 400 KV Main Bus-1&2 section jumpers of 400 KV Akola & Aurangabad section (i.e removal of jumpers between Koradi and Aurangabad bay) by Hot line unit Jalgaon for hot man clearance	28-Jan-22	07:00	28-Jan-22	18:00	Line will be charged ON TBC
247	1255	MSETCL	400KV-BHUSAWAL-AURANGABAD-M (WALUJ)-1	Continuous	for replacement of 400 KV Damage bus section of Akola & Aurangabad bay	28-Jan-22	08:00	29-Jan-22	18:00	HT required for replacement of 400 KV Damage bus section of Akola & Aurangabad bay
248	1256	MSETCL	BHUSAWAL - 400KV - BUS 2	Daily	For reconnection of Live 400 KV Main Bus-2 section jumpers of 400 KV Akola & Aurangabad section (i.e reconnection of jumpers between Koradi and Aurangabad bay)	28-Jan-22	08:00	28-Jan-22	18:00	400 KV AURANGABAD-HT 400 KV AKIOLA-HT 400 KV KORADI-ON TBC
249	1269	POWERGRID_WR1	CHANDRAPUR-GCR - 400KV - TRANSFER BUS	C	Replacement of AUXILLARY BUS Pantograph isolators of PGCIL ckt-1 and PGCIL ckt-2 at GCR	28-Jan-22	8:00	30-Jan-22	18:00	
250	1270	POWERGRID_WR1	400kV BHADRAWATI-CHANDRAPUR- 1	C	Replacement of AUXILLARY BUS Pantograph isolators of PGCIL ckt-1 and PGCIL ckt-2 at GCR	28-Jan-22	8:00	30-Jan-22	18:00	
251	1271	POWERGRID_WR1	400kV BHADRAWATI-CHANDRAPUR- 2	C	Replacement of AUXILLARY BUS Pantograph isolators of PGCIL ckt-1 and PGCIL ckt-2 at GCR	28-Jan-22	8:00	30-Jan-22	18:00	
252	1272	POWERGRID_WR1	MAIN BAY - 765KV/400KV CHAMPA-ICT-6 AND CHAMPA - 400KV - BUS 4 at CHAMPA - 400KV	D	For Bay AMP Work	28-Jan-22	9:30	28-Jan-22	17:00	
253	1273	POWERGRID_WR1	400KV-KOLHAPUR GIS-MAPUSA-1	D	To prevent tripping of line due to vegative deposition on insulators in Amboli Ghat section due to topography of region, polymer insulator are to be replaced by Glass Disc insulators to prevent tripping of line and for system security. For safety of Working staff AR to be kept in non Auto Mode for 400kV Kolhapur-Mapusa-II	28-Jan-22	7:00	28-Jan-22	18:00	
254	1274	POWERGRID_WR2	MAIN BAY - 400KV-LONKHAND-PUNE-PG-1 AND PUNE-PG - 400KV - BUS 1 at PUNE-PG - 400KV	D	For AMP Work	28-Jan-22	8:30	28-Jan-22	18:00	
255	1276	POWERGRID_WR1	400KV-SOLAPUR-LAMBOTI	D	Line side equipments AMP. Dia to be kept open.	28-Jan-22	8:00	28-Jan-22	18:00	
256	1294	POWERGRID	400KV-KUDGI_PG-KHOLAPUR_PG-1	Daily	AMP Works of Terminal Equipment	28-Jan-22	10:00	28-Jan-22	17:30	
257	1300	MEGPTCL	TIE BAY - 765KV-AKOLA (2)-KORADI-III-1 AND 765KV-TIRODA-KORADI-III-2 at KORADI-III - 765KV	Daily	Annual maintenance of Bay equipments	29-Jan-22	09:00	29-Jan-22	18:00	Annual maintenance of Bay equipments

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
258	1301	MSETCL	400KV-SSP-DHULE-MS-2	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work. 400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.	29-Jan-22	08:00	29-Jan-22	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
259	1302	MSETCL	220KV-BOISAR-NALASOPARA-1	Daily	POST MANSOON MAINTENANCE OF LINE & Bay Maintenance work 220 kV Nalasopara S/S	29-Jan-22	09:00	29-Jan-22	17:00	POST MANSOON MAINTENANCE OF LINE &
260	1303	MSETCL	BHUSAWAL - 400KV - BUS 1	Daily	For reconnection of Live 400 KV Main Bus-2 section jumpers of 400 KV Akola & Aurangabad section	29-Jan-22	08:00	29-Jan-22	18:00	400 KV AURANGABAD-HT 400 KV AKIOLA--BUS-II (Normal) 400 KV KORADI-ON TBC
261	1309	POWERGRID_WR1	400KV-KOLHAPUR GIS-MAPUSA-2	D	To prevent tripping of line due to vegative deposition on insulators in Amboli Ghat section due to topography of region, polymer insulator are to be replaced by Glass Disc insulators to prevent tripping of line and for system security. For safety of Working staff AR to be kept in non Auto Mode for 400kV Kolhapur-Mapusa-I	29-Jan-22	7:00	29-Jan-22	18:00	
262	1324	MSETCL	400KV-CHAKAN-PUNE-PG-1	Daily	Routine testing and maintenance activities.	30-Jan-22	08:00	30-Jan-22	18:00	---
263	1325	MSETCL	220KV-BOISAR-BORIVALI-1	Daily	1) POST MANSOON MAINTENANCE OF LINE 2) Retrofitting work of Earth Isolator & R&M Work at Borivali end	30-Jan-22	09:00	30-Jan-22	19:00	1) POST MANSOON MAINTENANCE OF LINE 2) Retrofitting work of Earth Isolator & R&M Work at Borivali end
264	1330	POWERGRID_WR1	400KV-KOLHAPUR GIS-MAPUSA-1	D	To prevent tripping of line due to vegative deposition on insulators in Amboli Ghat section due to topography of region, polymer insulator are to be replaced by Glass Disc insulators to prevent tripping of line and for system security. For safety of Working staff AR to be kept in non Auto Mode for 400kV Kolhapur-Mapusa-II	30-Jan-22	7:00	30-Jan-22	18:00	
265	1336	MSETCL	400KV-SSP-DHULE-MS-1	Daily	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work. 400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	31-Jan-22	08:00	31-Jan-22	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
266	1337	MSETCL	400KV-PARLI-M-PARLI-2	Daily	(1) DCRM & timing measurement work of breaker.(2)Bay maintenance work.	31-Jan-22	09:00	31-Jan-22	18:00	-
267	1349	WRTS-I	PARLI - 400KV - BUS 2	D	For Bus AMP	31-Jan-22	8:00	31-Jan-22	18:00	
268	1350	WRTS-I	MAIN BAY - 400KV-PARLI-SOLAPUR-2 AND PARLI - 400KV - BUS 2	D	For Bay AMP works	31-Jan-22	8:00	31-Jan-22	18:00	
269	1351	POWERGRID_WR2	400KV-AURANGABAD-BOISAR-2	D	In order to take Line Reactor In Service	31-Jan-22	16:30	31-Jan-22	17:30	PG-WR2-Boisar

Additional Outages list approved in WRLDC OCCM for the Month of January' 2022

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
--------	-------------	---------------------------	----------------	-----	--------	------	------	----	------	---------

Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
NIL										

Outages not considered in WRLDC OCCM for the Month of January' 2022										
Sr.No.	OCCM Sr. No	Name of Requesting Agency	Line / Element	D/C	Reason	From	Time	To	Time	Remarks
NIL										

State Element List for the month of January'2022

Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,if any.
1	400 KV	KARAD - LONIKAND I	01-Jan-22	08:00	31-Jan-22	18:00	Daily	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	MSETCL	MSETCL	Permission for Auto Reclose to be kept in Non auto mode for
2	400 KV	CHANDRAPUR - KHAPERKHEDA	01-Jan-22	08:00	07-Jan-22	17:00	Daily	For PID Testing Work,shifting autoreclose switch to Non auto Mode .	MSETCL	MSETCL	For PID Testing Work,shifting autoreclose switch to Non auto Mode .
3	400 KV	TBC @ KHADKA	01-Jan-22	08:00	01-Jan-22	18:00	Daily	For MTAMC & Routine bay maintaainance work	MSETCL	MSETCL	Required HT for MTAMC work
4	400 KV	400/220 125MVAr BUS REACTOR @ LAMBOTI	03-Jan-22	10:00	03-Jan-22	18:00	Daily	Diagnostic Testing work.	MSETCL	MSETCL	Being Low Voltage period.
5	400 KV	CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	03-Jan-22	08:00	05-Jan-22	17:00	Daily	For replacement of polymer disc insulator with long rod insulator.	MSETCL	MSETCL	For replacement of polymer disc insulator with long
6	400 KV	CHANDRAPUR - KHAPERKHEDA	04-Jan-22	06:00	04-Jan-22	19:00	Daily	line maintenance work	MSETCL	MSETCL	NA
7	400 KV	125MVAr BUS REACTOR @ WARORA	04-Jan-22	09:00	04-Jan-22	17:00	Daily	Routine Maintenance & Diagnostic testing work etc.	MSETCL	MSETCL	During outage reactor is in off condition
8	400 KV	400/220/33 KV 315MVA ICT - 3 @ KHADKA	04-Jan-22	07:00	05-Jan-22	18:00	Continuous	For MTAMC Relay Retrofitting work and routine bay maintenance work	MSETCL	MSETCL	Required HT for MTAMC work
9	400 KV	KORADI-NANDGAONPETH (RPL)	05-Jan-22	05:00	05-Jan-22	18:00	Daily	Replacement of Y & B phase bus 2 PG scissor during bus 2 outage.	MSETCL	MSETCL	Line is in Non automode. Bus reactor need to be out
10	400 KV	PARLI - KUMBHARGAON(NANDED) CKT - 2	05-Jan-22	09:00	05-Jan-22	18:00	Daily	C&Tan delta measurement of reactor & CTs and Bay maintenance work.	MSETCL	MSETCL	-
11	400 KV	TIE BAY (411) OF STATION TF 8A & CHANDRAPUR 2 CKT - 2 @ CHANDRAPUR SWG S/S	06-Jan-22	09:00	06-Jan-22	18:00	Daily	for Diagnostic testing & allied bay maintenance work	MSETCL	MSETCL	for Diagnostic testing & allied bay maintenance work
12	400 KV	400/220/33 KV 500MVA ICT - 1 @ KORADI 2	06-Jan-22	10:00	06-Jan-22	18:00	Daily	DIAGNOSTIC TESTING OF ICT-1	MSETCL	MSETCL	LOAD WILL SHIFTED TO 400/220/33KV ICT-2
13	400 KV	JEJURI- KOYNA STAGE-IV	06-Jan-22	08:00	06-Jan-22	17:00	Daily	PID FAULTY INSULATOR REPLACEMENT WORK	MSETCL	MSETCL	PID FAULTY INSULATOR REPLACEMENT WORK
14	400 KV	KARAD - TALANDGE CKT - 2	06-Jan-22	09:00	06-Jan-22	18:00	Daily	1. C & tan delta testing of CT & CVT 2. QM Work 3. Annual Relay Testing	MSETCL	MSETCL	Load will be managed on 400kV Karad -Talandge Ckt-1
15	400 KV	LONIKAND II - LONIKAND I (INTERCONNECTOR) - 1	06-Jan-22	10:00	06-Jan-22	17:30	Daily	Half Yearly Bay Maintenance & DT work.	MSETCL	MSETCL	---
16	400 KV	CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	06-Jan-22	08:00	08-Jan-22	17:00	Daily	for replacement of polymer insulator with long rod insulator.	MSETCL	MSETCL	for replacement of polymer insulator with long rod
17	400 KV	400/220kv 105 MVA SPARE ICT @ NEW KOYNA	06-Jan-22	08:00	06-Jan-22	18:00	Daily	Diagnostic testing & Relay testing work & Routine maint. Work	MSETCL	MSETCL	Planned outage
18	400 KV	LONIKAND I -JEJURI	06-Jan-22	08:00	06-Jan-22	18:00	Daily	DT/Line Maintenance (Insulator String Replacement work, Loc No 1-32).	MSETCL	MSETCL	---
19	400 KV	KORADI - KHAPERKHEDA CKT - 2	07-Jan-22	10:00	07-Jan-22	17:00	Daily	Diagnostic Testing Work	MSETCL	MSETCL	NA
20	400 KV	400220kv 167MVA SPARE ICT @ DEEPNAGAR	07-Jan-22	10:00	07-Jan-22	17:00	Daily	CB DCRM, TIMING & CT TAN DELTA WITH BAY MAINTENANCE WORK	MSETCL	MSETCL	ICT- I & II ARE IN SERVICE
21	400 KV	MAIN BAY (410) OF DHARIWAL CKT - 2 @ CHANDRAPUR - 2	07-Jan-22	10:00	07-Jan-22	17:00	Daily	Diagnostic Testing work carried out on Main (bay 410) CB	MSETCL	MSETCL	400KV Dhariwal Chandrapur ckt.2 is in service through Tie bay 411.
22	400 KV	400/220kv 500MVA ICT-1 @ TAPTITANDA	07-Jan-22	11:00	07-Jan-22	17:00	Daily	1. ICT Diagnostic testing 2. Quarterly maint. work	MSETCL	MSETCL	Nil
23	400 KV	NEW KOYNA - STAGE IV CKT - 1	07-Jan-22	08:00	07-Jan-22	18:00	Daily	Diagnostic testing & Relay testing work & Routine maint.	MSETCL	MSETCL	Planned outage
24	400 KV	CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	07-Jan-22	09:00	07-Jan-22	18:00	Daily	repairing of broken conductor strands at various line locations.	MSETCL	MSETCL	-
25	400 KV	400/132 KV 200 MVA ICT - 1 @ KHADKA	07-Jan-22	07:00	08-Jan-22	18:00	Continuous	For MTAMC Relay retrofitting work and routine bay maintenance work	MSETCL	MSETCL	HT Required And Load will be shifted on ICT-2

26	400 KV	CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	08-Jan-22	10:30	08-Jan-22	18:00	Daily	Line CVT Testing, Bay Maintenance & relay testing. Line maintenance work	MSETCL	MSETCL	-
27	400 KV	NEW KOYNA - STAGE IV CKT - 2	08-Jan-22	08:00	08-Jan-22	18:00	Daily	Diagnostic testing & Relay testing work & Routine maint. Work	MSETCL	MSETCL	Planned outage
28	400 KV	LONIKAND I -JEJURI	09-Jan-22	08:00	09-Jan-22	18:00	Daily	DT/Line Maintenance (Insulator String Replacement work, Loc No 1-32).	MSETCL	MSETCL	---
29	400 KV	CHANDRAPUR-PARLI CKT-3	10-Jan-22	08:00	12-Jan-22	17:00	Daily	for replacement of polymer insulator with long rod insulator.	MSETCL	MSETCL	for replacement of polymer insulator with long rod
30	400 KV	CHANDRAPUR-PARLI CKT-3	10-Jan-22	09:00	10-Jan-22	18:00	Daily	Hardware Tightening and Fitting Work.	MSETCL	MSETCL	-
31	400 KV	400/220/33 KV 500MVA ICT - 2 @ KORADI 2	10-Jan-22	10:00	10-Jan-22	18:00	Daily	DIAGNOSTIC TESTING OF ICT-2	MSETCL	MSETCL	LOAD WILL SHIFTED TO 400/220/33KV ICT-1
32	400 KV	PADGHE - NAGOTHANE CKT - 1	19-Jan-22	08:00	19-Jan-22	17:00	Daily	earth wire Replacement and jumper tightening work	MSETCL	MSETCL	nil
33	400 KV	400/220/33 KV 315 MVA ICT - 2 @ KOLHAPUR	10-Jan-22	09:00	10-Jan-22	18:00	Daily	1. C & Tan delta testing of Bushing & Wdg 2. C & Tan delta Testing of HV CT 3. C & Tan delta Testing of IV CT	MSETCL	MSETCL	1. Load will be managed on 501 MVA ICT 1 & 501 MVA ICT 3 2. Monday is Load
34	400 KV	400/220KV 315 MVA ICT - 1 @ NEW KOYNA	10-Jan-22	08:00	10-Jan-22	18:00	Daily	Diagnostic testing & Relay testing work & Routine maint. Work	MSETCL	MSETCL	Planned outage
35	400 KV	400/220/33 KV 315 MVA ICT - 2 @ PARLI	10-Jan-22	09:00	10-Jan-22	18:00	Daily	(1) IV backup relay Testing work. (2) Bay maintenance work.	MSETCL	MSETCL	-
36	400 KV	PARLI - KUMBHARGAON(NANDED) CKT - 2	10-Jan-22	09:00	10-Jan-22	18:00	Daily	repairing of broken conductor strands at various line locations.	MSETCL	MSETCL	-
37	400 KV	PADGHE - NAGOTHANE CKT - 2	18-Jan-22	08:00	18-Jan-22	17:00	Daily	Emergency tree cutting work and jumper tightening work	MSETCL	MSETCL	nil
38	400 KV	NEW KOYNA-KARAD CKT - 1	11-Jan-22	08:00	11-Jan-22	18:00	Daily	Diagnostic testing & Relay testing work & Routine maint. Work	MSETCL	MSETCL	Planned outage
39	400 KV	TIE BAY (406) OF KHADKA CKT - 1 @ DEEPNAGAR	11-Jan-22	14:00	11-Jan-22	17:30	Daily	TIE CB DCRM & TIMING TESTING WORK	MSETCL	MSETCL	AT TIME OF OUTAGE SAID LINE WILL BE IN SERVICE
40	400 KV	MAIN BAY (405) OF KHADKA CKT - 1 @ DEEPNAGAR	11-Jan-22	10:00	11-Jan-22	13:30	Daily	MAIN CB DCRM & TIMING TESTING WORK	MSETCL	MSETCL	AT TIME OF OUTAGE SAID CKT. WILL BE IN SERVICE THROUGH TIE CB.
41	400 KV	KORADI-NANDGAONPETH (RPL)	11-Jan-22	06:00	11-Jan-22	19:00	Daily	line maintenance work	MSETCL	MSETCL	NA
42	400 KV	400/220/33 KV 500MVA ICT - 2 @ KHAPARKHEDA	12-Jan-22	10:00	12-Jan-22	17:00	Daily	Diagnostic Testing Work	MSETCL	MSETCL	NA
43	400 KV	400/220KV 315 MVA ICT - 2 @ NEW KOYNA	12-Jan-22	08:00	12-Jan-22	18:00	Daily	Diagnostic testing & Relay testing work & Routine maint. Work	MSETCL	MSETCL	Planned outage
44	400 KV	WARORA - IEPL	12-Jan-22	09:00	12-Jan-22	17:00	Daily	Routine maintenance and diagnostics testing such as CVT/ CT tan delta, and, isolater maintenance work	MSETCL	MSETCL	400 KV KORADI 2- WARDHA PGCIL Line is in ckt
45	400 KV	Main bay (406) of Deepnagar line @ Taptitanda	12-Jan-22	11:00	12-Jan-22	17:00	Daily	1. CT , relay testing work 2. Quarterly maint. work	MSETCL	MSETCL	Nil
46	400 KV	400/220kv 500MVA ICT-1 @ CHANDRAPUR 2	12-Jan-22	08:00	12-Jan-22	17:00	Daily	Diagnostic Testing work carried out on Line CT and 220KV CB.	MSETCL	MSETCL	Load shifted on 500MVA, ICT-2
47	400 KV	SPARE BAY 404 @ TAPTITANDA	12-Jan-22	11:00	12-Jan-22	17:00	Daily	1. CT , relay testing 2. Quarterly maint. work	MSETCL	MSETCL	Nil
48	400 KV	405 TIE BAY OF 400KV DEEPNAGAR CKT	12-Jan-22	11:00	12-Jan-22	17:00	Daily	1. CT, relay testing work. 2. Quarterly Maint. Work	MSETCL	MSETCL	Nil
49	400 KV	PADGHE - NAGOTHANE CKT - 1	15-Jan-22	08:00	15-Jan-22	17:00	Daily	earth wire Replacement and jumper tightening work	MSETCL	MSETCL	nil
50	400 KV	TIE BAY (423) OF STATION TF - 1 @ KORADI 2	13-Jan-22	10:00	13-Jan-22	15:00	Daily	DIAGNOSTIC TESTING OF CB 423-Q52	MSETCL	MSETCL	1) STATION TRANSFORMER-1 STATION WILL REMAIN IN SERVICE THROUGH MAIN BAY 422

51	400 KV	PADGHE - NAGOTHANE CKT - 2	17-Jan-22	08:00	17-Jan-22	17:00	Daily	Emergency tree cutting work and jumper tightening work	MSETCL	MSETCL	nil
52	400 KV	400/220/33 KV 500 MVA ICT - 1 @ NANDED	13-Jan-22	10:30	13-Jan-22	18:00	Daily	Annual Tan Delta Testing of bushing & winding, Bay maintenance and relay testing work.	MSETCL	MSETCL	-
53	400 KV	KARAD - LONIKAND I	13-Jan-22	10:00	13-Jan-22	17:30	Daily	Half Yearly Bay Maintenance & DT work.	MSETCL	MSETCL	---
54	400 KV	JAIGAD - NEW KOYNA CKT - 2	13-Jan-22	08:00	13-Jan-22	18:00	Daily	Diagnostic testing & Relay testing work & Routine maint. Work	MSETCL	MSETCL	Planned outage
55	400 KV	LONIKAND I - KOYNA STAGE-IV	13-Jan-22	08:00	13-Jan-22	18:00	Daily	PID Faulty disc insulator replacement work	MSETCL	MSETCL	PID Faulty disc insulator
56	400 KV	Main Bay 412 of Chadrapur II ckt 2 @ C'pur Sw.	13-Jan-22	09:00	13-Jan-22	18:00	Daily	for Diagnostic testing & allied bay maintenance work	MSETCL	MSETCL	for Diagnostic testing & allied bay maintenance work
57	400 KV	400/220/33 KV 315MVA ICT - 1 @ AKOLA	14-Jan-22	08:00	14-Jan-22	17:00	Daily	Replacement of Air cell & MOG of B phase unit and servicing & alignment of Isolators/earth switches will be carried out agency. and routine maintenance & testing work	MSETCL	MSETCL	Load will be shifted on ICT-02
58	400 KV	NEW KOYNA-KARAD CKT - 2	14-Jan-22	08:00	14-Jan-22	18:00	Daily	Diagnostic testing & Relay testing work & Routine maint. Work	MSETCL	MSETCL	Planned outage
59	400 KV	NEW KOYNA-KARAD CKT - 1	15-Jan-22	08:00	15-Jan-22	18:00	Daily	PID Faulty disc insulator replacement work	MSETCL	MSETCL	PID Faulty disc insulator replacement work
60	400 KV	NEW KOYNA-KARAD CKT - 2	14-Jan-22	08:00	14-Jan-22	18:00	Daily	PID Faulty disc insulator replacement work	MSETCL	MSETCL	PID Faulty disc insulator replacement work
61	400 KV	CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	15-Jan-22	17:00	31-Jan-22	17:00	Daily	For PID Testing Work,shifting autoreclose switch to Non auto Mode .	MSETCL	MSETCL	For PID Testing Work,shifting autoreclose switch to Non auto Mode .
62	400 KV	CHANDRAPUR-PARLI CKT-3	15-Jan-22	08:00	31-Jan-22	17:00	Daily	For PID Testing Work,shifting autoreclose switch to Non auto Mode .	MSETCL	MSETCL	For PID Testing Work,shifting autoreclose switch to Non auto Mode .
63	400 KV	LONIKAND I -JEJURI	16-Jan-22	08:00	31-Jan-22	18:00	Daily	PID Testing	MSETCL	MSETCL	--
64	400 KV	PARLI - KUMBHARGAON (NANDED) CKT - 1	17-Jan-22	09:00	17-Jan-22	18:00	Daily	Hardware Tightening and Fitting Work.	MSETCL	MSETCL	-
65	400 KV	105 MVA SPARE ICT @ AKOLA	17-Jan-22	08:00	17-Jan-22	17:00	Daily	Routine maintenance & testing work	MSETCL	MSETCL	Nil
66	400 KV	400/220/33 KV 315 MVA ICT - 2 @ WALUJ	17-Jan-22	10:00	17-Jan-22	18:00	Daily	Routine Maintenance work & Diagnostic Testing Work	MSETCL	MSETCL	NA
67	400 KV	400/220 KV 3X105 MVA ICT - 1 @ NAGOTHANE	17-Jan-22	08:00	17-Jan-22	17:00	Daily	Post monsoon maint work	MSETCL	MSETCL	nil
68	400 KV	400/220 KV 3X105 MVA ICT - 2 @ NAGOTHANE	18-Jan-22	08:00	18-Jan-22	18:00	Daily	Post monsoon maint work	MSETCL	MSETCL	nil
69	400 KV	400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	19-Jan-22	10:00	19-Jan-22	17:00	Daily	Diagnostic Testing Work	MSETCL	MSETCL	NA
70	400 KV	400/220/33 KV 500MVA ICT - 3 @ NAGOTHANE	19-Jan-22	08:00	19-Jan-22	17:00	Daily	Post monsoon maint work	MSETCL	MSETCL	nil
71	400 KV	CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	19-Jan-22	08:00	19-Jan-22	17:00	Daily	For Conductor & Earthwire H/W tightening work & replacement of broken E/W in span 59-61	MSETCL	MSETCL	For Conductor & Earthwire H/W tightening work & replacement of broken E/W in span 59-61
72	400 KV	GT - 6 @ KORADI-1	19-Jan-22	09:00	19-Jan-22	17:00	Daily	CRM, CB TIMING,DCRM	MSETCL	MSETCL	Outages will be availed subject to weather conditions.
73	400 KV	AKOLA - KHADKA (BHUSAWAL)	19-Jan-22	08:00	19-Jan-22	17:00	Daily	Routine maintenance & testing work	MSETCL	MSETCL	Nandgaon ckt will be in service
74	400 KV	TIE BAY (405) OF ICT -2 AND STG-4 @ JEJURI	20-Jan-22	09:30	20-Jan-22	17:30	Daily	Replacement of Auxiliary Switches.	MSETCL	MSETCL	ICT-II will be in service through 404 Bay and 400 KV Jejuri -Koyna stg-IV line will be in service through 406 Bay
75	400 KV	KARAD - LONIKAND I	20-Jan-22	08:00	21-Jan-22	18:00	Daily	Cold line washing work	MSETCL	MSETCL	Cold line washing work
76	400 KV	CHANDRAPUR 2 - CHD SWITCHING CKT - 2	20-Jan-22	08:00	21-Jan-22	17:00	Daily	For replacement of existing Earthwire to OPGW	MSETCL	MSETCL	For replacement of existing Earthwire to OPGW
77	400 KV	MAIN BAY (413) OF GT - 8 @ CHANDRAPUR SWITCHING SS	20-Jan-22	09:00	20-Jan-22	18:00	Daily	for Diagnostic testing & allied bay maintenance work	MSETCL	MSETCL	for Diagnostic testing & allied bay maintenance work

78	400 KV	400/220KV 315MVA ICT - 3 @ CHAKAN	20-Jan-22	09:00	20-Jan-22	18:00	Daily	For Commissioning of Online DGA and Diagnostic testing and maintenance activities.	MSETCL	MSETCL	---
79	400 KV	LONIKAND I - KOYNA STAGE-IV	20-Jan-22	10:00	20-Jan-22	17:30	Daily	Half Yearly Bay Maintenance & DT work.	MSETCL	MSETCL	---
80	400 KV	KORADI - KHAPERKHEDA CKT - 2	21-Jan-22	09:00	21-Jan-22	17:00	Daily	CVT TAN Delta	MSETCL	MSETCL	Outages will be availed subject to weather conditions.
81	400 KV	AKOLA-NANDGAONPETH (RPL-AMT)	21-Jan-22	08:00	21-Jan-22	17:00	Daily	Routine maintenance & testing work	MSETCL	MSETCL	Bhusawal ckt will be in service
82	400 KV	TIE BAY (414) OF GT-8 @ CHANDRAPUR SWITCHING SS	21-Jan-22	09:00	21-Jan-22	18:00	Daily	for Diagnostic testing & allied bay maintenance work	MSETCL	MSETCL	for Diagnostic testing & allied bay maintenance work
83	400 KV	CHANDRAPUR 2 - CHD SWITCHING CKT - 2	22-Jan-22	09:00	22-Jan-22	18:00	Daily	for Diagnostic testing & allied bay maintenance work	MSETCL	MSETCL	for Diagnostic testing & allied bay maintenance work
84	400 KV	400/220/33 KV 315 MVA ICT - 2 @ KORADI	24-Jan-22	09:00	24-Jan-22	18:00	Daily	CRM, CB TIMING,DCRM	MSETCL	MSETCL	Outages will be availed subject to weather conditions.
85	400 KV	400/220/33 KV 500 MVA ICT - 3 @ PARLI	24-Jan-22	09:00	24-Jan-22	18:00	Daily	(1) IV backup relay Testing work. (2) Bay maintenance work.	MSETCL	MSETCL	-
86	400 KV	JEJURI- KOYNA STAGE-IV	27-Jan-22	08:00	27-Jan-22	18:00	Daily	DT/Line Maintenance (Insulator String Replacement work Loc No 1-32).	MSETCL	MSETCL	---
87	400 KV	MAIN BAY (405) OF 315 MVA ICT - 2 @ AKOLA	27-Jan-22	08:00	27-Jan-22	17:00	Daily	Routine maintenance & testing work	MSETCL	MSETCL	Tie bay 406 of Aurangabad Ckt-01 & ICT-02 will be in service
88	400 KV	LONIKAND I -JEJURI	28-Jan-22	09:30	28-Jan-22	17:30	Daily	CVT testing & isolator alignment work.	MSETCL	MSETCL	400 kV Jejuri-koyna stg IV line will be in service.
89	400 KV	400/220/33 KV 500 MVA ICT - 1 @ NANDED	27-Jan-22	10:30	27-Jan-22	18:00	Daily	Annual Tan delta testing of bushing & winding, Bay	MSETCL	MSETCL	-
90	400 KV	400/220/33 KV 315MVA ICT - 1 @ CHAKAN	27-Jan-22	09:00	27-Jan-22	18:00	Daily	Diagnostic testing and maintenance activities.	MSETCL	MSETCL	---
91	400 KV	CHANDRAPUR - KHAPERKHEDA	28-Jan-22	08:00	28-Jan-22	17:00	Daily	For Replacement of Disc Insulator	MSETCL	MSETCL	For Replacement of Disc Insulator