

LIST OF TRANSMISSION ELEMENTS OUTAGES PROPOSALS FOR THE MONTH OF JULY 2017

Sr.No.	OCCM Sr. No.	Votage Level	Line / Element	From		To		Basis	Reason	System	Agency	Type
				Date	Time	Date	Time					
1	19	400	Jejuri - Koyna Stage -IV	1-Jul-17	7:00	31-Jul-17	19:00	Daily	Taking Auto Reclose in Non AR Mode for stringing of OPGW work	MSETCL	MSETCL	
2	21	400kV	400 KV Dabhol -Nagothane CKT 2	1-Jul-17	8:00	5-Jul-17	18:00	Daily	For hill cutting of line area.	MSETCL	MSETCL	
3	22	220	Wardha PG - Pused Line	1-Jul-17	10:00	31-Jul-17	18:00	Daily	For PID Work, Shifting of auto reclose switch to non auto mode.	MSETCL	MSETCL	
4	23	400KV	Babhaleshwar-Padghe-CKT-1 @BBLR	1-Jul-17	9:00	1-Jul-17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work	MSETCL	MSETCL	
5	24	400	Lonikand - Koyna Stage-IV	1-Jul-17	7:00	31-Jul-17	19:00	Daily	Taking Auto Reclose in Non AR Mode for stringing of OPGW work	MSETCL	MSETCL	
6	25	400	Lonikand - Jejuri	1-Jul-17	7:00	31-Jul-17	19:00	Daily	Taking Auto Reclose in Non AR Mode for stringing of OPGW work	MSETCL	MSETCL	
7	26	400	Babhaleshwar -Dhule I & II	1-Jul-17	7:00	31-Jul-17	19:00	Daily	Taking Auto Reclose in Non AR Mode for stringing of OPGW work	MSETCL	MSETCL	
8	27	400	Babhaleshwar - Aurangabad	1-Jul-17	7:00	31-Jul-17	19:00	Daily	Taking Auto Reclose in Non AR Mode for stringing of OPGW work	MSETCL	MSETCL	
9	28	400KV	400KV Main Bus-I at 400KV Khadka	1-Jul-17	8:30	2-Jul-17	17:30	Continuous	i) PG Isolator Scissor Replacement of R Ph PG Isolator Bus I ii)Erection of New Hanger Rod of PG isolator for newly commissioned 400 kV Bus Reactor Bay	MSETCL	MSETCL	
10	29	400/220kV	315 MVA ICT-3 at 400kv Khadka to be shifted on TBC	1-Jul-17	8:30	2-Jul-17	17:30	Continuous	i) PG Isolator Scissor Replacement of R Ph PG Isolator Bus I	MSETCL	MSETCL	
11	34	765	765KV Bus_1 at Aurangabad	1-Jul-17	8:00	1-Jul-17	18:00	Daily	For construction of new Solapur bays	WRTS-I	WRTS-I	C
12	36	400	400KV WARDHA-PARLI- I	1-Jul-17	9:00	31-Jul-17	18:00	Daily	Auto Recloser of Wardha-Parli #1 to be kept in non Auto Mode for ONLINE OPGW works.	WRTS-I	WRTS-I	C
13	40	400	400KV SOLAPUR-KOLHAPUR#1	2-Jul-17	6:00	2-Jul-17	19:00	DAILY	For Power line crossing stringing works in 400KV NTPC-PG Line #3&4	Reliance	WRTS-1	C
14	41	400	400KV SOLAPUR-KOLHAPUR#2	2-Jul-17	6:00	2-Jul-17	19:00	DAILY	For Power line crossing stringing works in 400KV NTPC-PG Line #3&4	Reliance	WRTS-1	C
15	43	400KV	Kalwa - Padgha I @ Kalwa	2-Jul-17	9:00	2-Jul-17	18:00	Daily	Routine Maintenance & testing work	MSETCL	MSETCL	
16	46	400	400KV Khandwa-Dhule Ckt-I	3-Jul-17	9:00	7-Jul-17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-II	WRTS-I	C
17	53	400	Aurangabad Reactor-I at Boisar	3-Jul-17	9:00	4-Jul-17	18:00	Daily	145KV CB Erection Work for implementation of NGR bypass system	POWER GRID	WR-II	R
18	55	400 KV	400KV NEW KOYANA-I @ KARAD	3-Jul-17	10:00	3-Jul-17	17:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	Load manage on 400 kv NEW KOYANA 2
19	56	400KV	400KV Dhule-SSNNL Ckt-I & II	3-Jul-17	9:00	4-Jul-17	17:00	Daily	PID testing	MSETCL	MSETCL	
20	57	765 kV	765 kV Koradi-III Akola-II Line-1, non switchable reactor at MEGPTCL 765/400KV Akola-II SS	3-Jul-17	7:00	3-Jul-17	15:00	Daily	For changeover of Rph Line reactor against Spare reactor of 765 kV Koradi-III Akola-II Line-1 main bay 706 at MEGPTCL 765/400KV Akola-II Substation	MEGPTCL	MEGPTCL	
21	58	400KV	GCR Chandrapur - Chandrapur 2 Ckt-2	3-Jul-17	8:00	3-Jul-17	17:00	Daily	Replacement of bolted type clamp by crimping clamp at LILO tower loc. No. 02 & Replacement of broken / damaged disc insulators	MSETCL	MSETCL	
22	59	400/220kV	501 MVA, ICT 3 @ Talandge	3-Jul-17	9:00	3-Jul-17	18:00	Daily	Quarterly Maintenance work and Back Up relay retrofitting work	MSETCL	MSETCL	
23	66	765	765KV ICT-1 Main bay-703 at Aurangabad	3-Jul-17	9:00	3-Jul-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R
24	72	400	SOLAPUR_BAY 418_MAIN BAY_KOLHAPUR#2 at Solapur	3-Jul-17	9:00	3-Jul-17	18:00	DAILY	AMP WORKS	WRTS-1	WRTS-1	R
25	74	400	400 KV Wardha Akola Line 1	3-Jul-17	9:00	3-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
26	75	765	765 KV Wardha-Aurbad # 2 Switchable Line Reactor 716R at wardha	3-Jul-17	9:00	8-Jul-17	18:00	Daily	All 6 poles CB Mechanism Boxes Replacement Work. Line will be in service.	WRTS-I	WRTS-I	R
27	78	400 kV	400 kV Akola- Bhusawal Line	4-Jul-17	12:00	6-Jul-17	18:00	Daily	PID testing of insulator strings by Hot line Uint Akola. A/R shall be kept in non auto mode.	MSETCL	MSETCL	
28	79	400KV	400 KV Chandrapur II ckt NO. II (bay 416) & Tie bay 415 at Warora.	4-Jul-17	8:00	4-Jul-17	17:00	Daily	Routine bay maintenance work at 400 KV S/stn. Warora..	MSETCL	MSETCL	
29	81	400	400 KV Bus-I at Parli	4-Jul-17	10:00	4-Jul-17	18:00	Daily	For AMP works at Parli	WRTS-I	WRTS-I	R
30	87	765	Vadodara-Dhule Line	4-Jul-17	10:00	4-Jul-17	18:00	Daily	For RTV Coating on 765 kV Trench Make Bushings of Line Reactor	STERLITE	WR-II	C
31	97	400/220/33KV	315 MVA ICT- 2 at 400 kV Akola	4-Jul-17	9:00	4-Jul-17	18:00	Daily	Routine Maintenance, testing and painting work of New ICT	MSETCL	MSETCL	400/220/33 kV 315 MVA ICT-I will be in service
32	98	400 KV	400KV Bus Coupler @ KARAD	4-Jul-17	10:00	4-Jul-17	17:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	Load manage on BUS I& II
33	105	765	765KV WARDHA - AURANGABAD(PG) IV	4-Jul-17	8:00	4-Jul-17	18:00	Daily	For AMP works of line & S/S	WRTS-I	WRTS-I	R
34	107	400	SOLAPUR_BAY 417_TIE BAY_KOLHAPUR#2 AT SOLAPUR	4-Jul-17	9:00	4-Jul-17	18:00	DAILY	AMP WORKS	WRTS-1	WRTS-1	R
35	108	400	400 KV ICT # 2 at Wardha	4-Jul-17	9:00	4-Jul-17	18:00	Daily	for variable frequency tan delta measurement	WRTS-I	WRTS-I	R
36	109	400	400 KV Wardha Akola Line 2	4-Jul-17	9:00	4-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
37	114	400KV	Chandrapur 2- Kumbhargaoon (Nanded) ckt - 2	5-Jul-17	8:00	5-Jul-17	17:00	Daily	Diagnostic Testing , Replacement of bolted type clamp by crimping clamp at LILO tower loc. No. 02 & Replacement of broken / damaged disc insulators	MSETCL	MSETCL	
38	115	400	I/R of 400 KV Akola-Aurangabad# 2, At Akola	5-Jul-17	9:00	5-Jul-17	18:00	Daily	Line reactor will be out of service for Tan delta Measurement of Reactor Bushings at Akola SS. Line will be in service without LR.	WRTS-I	WRTS-I	R
39	125	400	Aurangabad Reactor-II at Boisar	5-Jul-17	9:00	6-Jul-17	18:00	Daily	145KV CB Erection Work for implementation of NGR bypass system	POWER GRID	WR-II	R
40	131	400 KV	Thapitanda - Waluj @ Tapitanda	5-Jul-17	10:00	5-Jul-17	17:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL	
41	132	400KV	400KV Parli-Chandrapur ckt 3	5-Jul-17	9:00	7-Jul-17	17:00	Daily	Reactor painting work.	MSETCL	MSETCL	Reactor will be out for three days.
42	133	400KV	400kv Parli-Chandrapur ckt-3 bay @ Girwalli	5-Jul-17	9:00	5-Jul-17	17:00	Daily	Routine Maintenance & Dignostic testing work(CB DCRM & Timing measurement)	MSETCL	MSETCL	
43	134	765 kV	765 kV Aurangabad-III Akola-II Line-1 non switchable reactor at MSETCL 765/400KV Aurangabad-III Ektuni SS	5-Jul-17	10:00	5-Jul-17	18:00	Daily	For changeover of Spare reactor against Rph- Line reactor of 706 bay of 765 kV Aurangabad-III Akola- at MSETCL 765/400KV Aurangabad-III Ektuni SS	MSETCL	MEGPTCL	
44	135	400 KV	422-Bay (Main Bay of Station Transformer-1) at 400KV Koradi-2	5-Jul-17	9:00	5-Jul-17	18:00	Daily	TAN DELTA MEASUREMENT OF 422 LINE CT	MSETCL	MSETCL	Load will be shifted to Station Transformer -2
45	136	400KV	TBC @ Talandge	5-Jul-17	9:00	5-Jul-17	18:00	Daily	Quarterly Maintenance work	PGCIL	MSETCL	
46	142		400 KV ICT # 1 at Wardha	5-Jul-17	9:00	5-Jul-17	18:00	Daily	for variable frequency tan delta measurement	WRTS-I	WRTS-I	R
47	143	765	765KV Wardha-4 Main Bay 721 at Aurangabad	5-Jul-17	9:00	5-Jul-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R
48	146	400	400 KV BUS-1 at Talegaon	5-Jul-17	9:00	5-Jul-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R
49	149	400	400kv SOLAPUR(NTPC)-SOLAPUR(PG)_1	5-Jul-17	6:00	5-Jul-17	19:00	DAILY	For Power line crossing stringing works in 400KV NTPC-PG Line #3&4	WRTS-1	WRTS-1	C
50	150	400	400kv SOLAPUR(NTPC)-SOLAPUR(PG)_2	5-Jul-17	6:00	5-Jul-17	19:00	DAILY	For Power line crossing stringing works in 400KV NTPC-PG Line #3&4	WRTS-1	WRTS-1	C
51	152	400	400 KV Bus Reactor at Wardha	5-Jul-17	9:00	5-Jul-17	18:00	Daily	AMP works	WRTS-I	WRTS-I	R

Sr.No.	OCCM Sr. No.	Votage Level	Line / Element	From		To		Basis	Reason	System	Agency	Type
				Date	Time	Date	Time					
52	153	400	400 KV Wardha Akola Line 1	5-Jul-17	9:00	5-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
53	154	400	Tie Bay of Akola-A'Bad #2 406 at Akola	5-Jul-17	9:00	5-Jul-17	18:00	Daily	AMP works related to Bay	WRTS-I	WRTS-I	R
54	157	400	400 KV Bus 1 at wardha	5-Jul-17	9:00	6-Jul-17	18:00	Continuous	Bus extension for Aurangabad bays	WRTS-I	WRTS-I	C
55	159	400KV	400KV Bus -I @ New Koyana	6-Jul-17	8:00	6-Jul-17	18:00	Daily	For the replacement of faulty CVT of BUS -I	MSETCL	MSETCL	
56	162	400KV	400 KV Dabhol -Nagothane CKI 1	6-Jul-17	8:00	13-Jul-17	18:00	Daily	For insulator String replacement of Line.	MSETCL	MSETCL	
57	166	400	400KV Vapi-Boisar line	6-Jul-17	9:00	6-Jul-17	16:00	Daily	Main-1 relay replacement work	POWERGRID	WR-II	C
58	172	400/220 KV	105 MVA Spare ICT @Chakan	6-Jul-17	9:00	6-Jul-17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL	
59	173	400/220kV	501 MVA, ICT 2 @ Jejuri	6-Jul-17	9:00	6-Jul-17	18:00	Daily	Maintenance work	MSETCL	MSETCL	Load will be on 400/220 KV 501 MVA ICT 1
60	174	400KV	Chandrapur - Khaperkheda	6-Jul-17	8:00	6-Jul-17	18:00	Daily	Diagnostic Testing, Replacement of broken / damaged disc insulators & tightening of conductor & earthwire hardware	MSETCL	MSETCL	
61	180	765	765KV WARDHA - AURANGABAD(PG) III	6-Jul-17	8:00	6-Jul-17	18:00	Daily	For AMP works of line & S/S	WRTS-I	WRTS-I	R
62	181	765	765KV Wardha-3 Tie Bay 717 at Aurangabad	6-Jul-17	9:00	6-Jul-17	18:00	Daily	For construction of new Solapur-2 main bay 716	WRTS-I	WRTS-I	C
63	182	400	400kv TIE BAY (402)Chakan & Kharghar Line at Talegaon	6-Jul-17	9:00	6-Jul-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R
64	184	765	765 KV ICT #2 Main Bay 706 at wardha	6-Jul-17	9:00	6-Jul-17	18:00	Daily	AMP works related to Bay	WRTS-I	WRTS-I	R
65	185	400	400 KV Wardha Akola Line 2	6-Jul-17	9:00	6-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
66	187	400	SOLAPUR 400KV BUS#2	6-Jul-17	9:00	7-Jul-17	18:00	DAILY	STATCOM CONSTRUCTION WORKS	WRTS-I	WRTS-I	C
67	189	400	400KV Khandwa-Dhule Ckt-II	6-Jul-17	9:00	10-Jul-17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-II	WRTS-I	C
68	190	400	Wardha - Warora (Quad) Line	6-Jul-17	9:00	6-Jul-17	18:00	Continuous	Powerline crossing works of 400KV D/C LILO of both ckts of Wardha - Parli TL (LOOP IN) between tower location Nos10/0 & 11/0 (400KV Wardh - Warora line tower nos. 112&113)	MSETCL	WRTS-I	C
69	193	400	400 KV BUS-2 at Talegaon	7-Jul-17	9:00	7-Jul-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R
70	204	400KV	Padgha -BBLR Ckt 1&2 on 400KV Bus 1 at Padgha S/stn.	7-Jul-17	8:00	9-Jul-17	18:00	Continuous	For 400KV Bus Conductor replacement at Padghe S/stn . HVDC Flow will be restricted upto 1000MW	MSETCL	MSETCL	
71	205	400KV	HVDC Tie 1 & Tie 2 lines on 400KV Bus 1 at Padgha S/stn.	7-Jul-17	8:00	9-Jul-17	18:00	Continuous	For 400KV Bus Conductor replacement at Padghe S/stn . HVDC Flow will be restricted upto 1000MW	MSETCL	MSETCL	
72	210	400KV	Babhaleswar-Padghe-Ckt-2 @BBLR	7-Jul-17	9:00	7-Jul-17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work	MSETCL	MSETCL	
73	211	400/220kV	315MVA , ICT 3 Bay @ Lonikand	7-Jul-17	9:00	7-Jul-17	17:00	Daily	Routine Maintenance work	MSETCL	MSETCL	Load will be managed by other 400 kv ICT's.
74	212	400KV	Station - 4A at 400KV Deenagar	7-Jul-17	8:00	7-Jul-17	17:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL	
75	213	400KV	Babhaleshar-Aurangabad @BBLR	7-Jul-17	9:00	7-Jul-17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work	MSETCL	MSETCL	
76	214	400/220/33KV	315 MVA, NGEF make ICT-I @400KV S/S Chandrapur	7-Jul-17	8:00	7-Jul-17	18:00	Daily	1) For Measurement of Tan delta & capacitance of Bushings and Windings. 2) Routine maintenance of the bay.	MSETCL	MSETCL	
77	215	400KV	400 kv Main Bay 413 (Main bay of Nandgaon Line) at 400 kv Akola SS	7-Jul-17	9:00	7-Jul-17	17:00	Daily	Routine Maintenance & testing work	MSETCL	MSETCL	
78	216	400KV	80MVar Bus Reactor @ Talandage	7-Jul-17	9:00	7-Jul-17	18:00	Daily	Quarterly Maint.Work	MSETCL	PGCIL	
79	222	400	400KV WARDHA-PARLI- II	7-Jul-17	9:00	7-Jul-17	18:00	Daily	For attending DC earth fault in reactor Buchholz relay and AMP of line terminal equipment at Parli.	WRTS-I	WRTS-I	R
80	225	400	400KV WARDHA- II Main Bay (404) at Parli	7-Jul-17	9:00	7-Jul-17	18:00	Daily	For AMP works at Parli	WRTS-I	WRTS-I	R
81	226	400	403 Bay (Main bay of 400KV Talegaon Kharghar Line) at Talegaon	7-Jul-17	9:00	7-Jul-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R
82	228	765	765 KV Wardha - Nbad #2 Main bay 704 at wardha	7-Jul-17	9:00	7-Jul-17	18:00	Daily	AMP works related to Bay	WRTS-I	WRTS-I	R
83	230	400	400 KV Wardha Akola Line 1	7-Jul-17	9:00	7-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
84	231	400	Wardha - Warora (Quad) Line	7-Jul-17	9:00	7-Jul-17	18:00	Continuous	Powerline crossing works of 400KV D/C LILO of both ckts of Wardha - Parli TL (LOOP OUT) between tower location Nos15/0 & 16/0 (400KV Wardh - Warora line tower nos. 109&110)	MSETCL	WRTS-I	C
85	232	400	IEPL - Warora (Quad) Line	7-Jul-17	9:00	7-Jul-17	18:00	Continuous	Powerline crossing works of 400KV D/C LILO of both ckts of Wardha - Parli TL (LOOP IN) between tower location Nos10/0 & 11/0 (400KV Wardh - Warora line tower nos. 112&113)	MSETCL	WRTS-I	C
86	233	400	IEPL - Warora (Quad) Line	7-Jul-17	9:00	7-Jul-17	18:00	Continuous	Powerline crossing works of 400KV D/C LILO of both ckts of Wardha - Parli TL (LOOP OUT) between tower location Nos15/0 & 16/0 (400KV Wardh - Warora line tower nos. 109&110)	MSETCL	WRTS-I	C
87	238	400/220kV	501MVA, ICT 3 @ BBLR	8-Jul-17	9:00	8-Jul-17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work	MSETCL	MSETCL	
88	240	765	765KV WARDHA - AURANGABAD(PG) I	8-Jul-17	8:00	8-Jul-17	18:00	Daily	For AMP works of line & S/S	WRTS-I	WRTS-I	R
89	241	765	765KV Wardha-1 Tie Bay 714 at Aurangabad	8-Jul-17	9:00	8-Jul-17	18:00	Daily	For construction of new Solapur-1 main bay 713	WRTS-I	WRTS-I	C
90	243	400	400kv Tie bay (411) of GIS #4 & ict #2 at Talegaon	8-Jul-17	9:00	8-Jul-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R
91	244	400	400 KV Wardha Akola Line 2	8-Jul-17	9:00	8-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
92	252	400KV	ICT III @ Kalwa 500 MVA	9-Jul-17	9:00	9-Jul-17	18:00	Daily	Routine Maintenance & testing work	MSETCL	MSETCL	
93	253	400	400 KV Wardha Akola Line 1	9-Jul-17	9:00	9-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
94	255	400	400kv PARLI-PUNE(GIS)_1	10-Jul-17	8:00	10-Jul-17	18:00	Daily	For Rectification/placement of Conductor, Spacers and Tightening of Jumper, VD and Corona ring,etc. (400kv AURANGABAD(MSETCL)-PUNE(GIS) II, Outage also required on the same day in view of M/c Towers).	WRTS-I	WRTS-I	R
95	256	400	400kv AURANGABAD(MSETCL)-PUNE(GIS) II	10-Jul-17	8:00	10-Jul-17	18:00	Daily	For Rectification/placement of Conductor, Spacers and Tightening of Jumper, VD and Corona ring,etc. (400kv PARLI-PUNE(GIS)_1, Outage also required on the same day in view of M/c Towers).	WRTS-I	WRTS-I	R
96	268	400 KV	NEW KOYANA-II @ KARAD	10-Jul-17	10:00	10-Jul-17	17:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	Load manage on 400 kv NEW KOYANA 1
97	269	400KV	400KV Dhule-SSNNL Ckt-I & II	10-Jul-17	9:00	11-Jul-17	17:00	Daily	PID testing	MSETCL	MSETCL	
98	270	400 KV	Waluj - Bhusawal @ Waluj	10-Jul-17	10:00	10-Jul-17	17:00	Daily	Annual Maintenance	MSETCL	MSETCL	

Sr.No.	OCCM Sr. No.	Votage Level	Line / Element	From		To		Basis	Reason	System	Agency	Type
				Date	Time	Date	Time					
99	271	220kV	220kV PGCIL Deoli - Badnera at 220kV Badnera	10-Jul-17	9:00	10-Jul-17	17:00	Daily	Quarterly routine maintenance of bay equipments.	MSETCL	MSETCL	
100	272	400KV	(3*105) MVA ICT-II & It's Bay @400KV S/S Chandrapur	10-Jul-17	8:00	18-Jul-17	18:00	Continuous	Replacement of B- ph ICT-II By repaired 105 MVA Spare ICT.	MSETCL	MSETCL	
101	273	400 kV	400 kV Akola- Nandgaonpeth Line	10-Jul-17	12:00	12-Jul-17	18:00	Daily	PID testing of insulator strings by Hot line Uint Akola. A/R shall be kept in non auto mode.	MSETCL	MSETCL	
102	274	400KV	Main Bay 414 (Main Bay of Yelwan Ckt-I) at 400 kV Akola SS	10-Jul-17	9:00	10-Jul-17	17:00	Daily	Routine Maintenance & testing work	MSETCL	MSETCL	
103	279	765	765KV WARDHA - AURANGABAD(PG) II	10-Jul-17	8:00	10-Jul-17	18:00	Daily	For AMP works of line & S/S	WRTS-I	WRTS-I	R
104	280	765	765KV Wardha-2 Tie Bay 711 at Aurangabad	10-Jul-17	9:00	10-Jul-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R
105	281	400	400 kV Dharawal TPP- Parli # 02.	10-Jul-17	8:00	10-Jul-17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
106	284	400	400kV main bay (416)of Kalwa at Talegaon	10-Jul-17	9:00	10-Jul-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R
107	286	220	SOLAPUR_220KV BUS#2	10-Jul-17	8:00	10-Jul-17	18:00	DAILY	AMP WORKS	WRTS-1	WRTS-1	R
108	288	400	400 KV Wardha Akola Line 2	10-Jul-17	9:00	10-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
109	292	765	765 KV Wardha-Aur'bad # 2 Main Bay at wardha	10-Jul-17	9:00	15-Jul-17	18:00	Daily	All 6 poles CB Mechanism Boxes Replacement Work	WRTS-I	WRTS-I	R
110	310	400kV	PGCIL ckt (Bay420) Tie bay 421 & 400 KVFuture ckt II (bay422) at Warora	11-Jul-17	8:00	11-Jul-17	17:00	Daily	Routine bay maintainance work at 400 KV S/stn. Warora.	MSETCL	MSETCL	
111	311	400KV	Talandge - Karad 2 @ Talandge	11-Jul-17	9:00	11-Jul-17	18:00	Daily	Quarterly Maint.Work	MSETCL	MSETCL	
112	317	400	400 kV Bhadrawati - Parli # 01.	11-Jul-17	8:00	11-Jul-17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
113	319	400	400kV Tie bay (417)of Kalwa & ict # 3 at Talegaon	11-Jul-17	9:00	11-Jul-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R
114	320	765	765KV PUNE(GIS)-SOLAPUR	11-Jul-17	8:00	11-Jul-17	18:00	Daily	For attending Tightening of Jumper, VD, Corona, etc.	WRTS-I	WRTS-I	R
115	321	765	Main bay of Bus reactor #2 712 at wardha	11-Jul-17	9:00	11-Jul-17	18:00	Continuous	AMP works related to Bay	WRTS-I	WRTS-I	R
116	322	400	400 KV Wardha Akola Line 1	11-Jul-17	9:00	11-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
117	338	400 kV	Thapitlinda - Ektuni -I @ Tapitlinda	12-Jul-17	10:00	12-Jul-17	17:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL	
118	339	400KV	Parli-Solapur @ Parli	12-Jul-17	9:00	12-Jul-17	17:00	Daily	Dignostic Testing Work (C & Tan Delta measurement of CTs)	MSETCL	MSETCL	
119	340	400/220/20KV	3*100MVA, ICT-1 @KORADI-1	12-Jul-17	9:00	12-Jul-17	17:00	Daily	Diagnostic testing & maintenance work	MSETCL	MSETCL	
120	341	400KV	Chandrapur 2 - Warora Ckt-1	12-Jul-17	8:00	12-Jul-17	18:00	Daily	Diagnostic Testing & Replacement of broken / damaged disc insulatorsFitting & tighting of jumper cone bolts, conductor and earthwire hardware.	MSETCL	MSETCL	
121	342	400KV	STATION T/F 8A (Main Bay 410 & TIE Bay 411) at 400 KV Switching Substation	12-Jul-17	9:00	12-Jul-17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL	element not clear
122	345	765/400	765kV ICT-1 at Aurangabad	12-Jul-17	8:00	12-Jul-17	18:00	Daily	for RTV coating on Trench Bushings	WRTS-I	WRTS-I	C
123	346	400	400 kV Dharawal TPP- Parli # 02.	12-Jul-17	8:00	12-Jul-17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
124	349	220	220kV Main bay (208) of Urse-2 at Talegaon.	12-Jul-17	9:00	12-Jul-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R
125	350	765	SOLAPUR_765KV BUS#2	12-Jul-17	8:00	12-Jul-17	18:00	DAILY	AMP WORKS	WRTS-1	WRTS-1	R
126	351	400	765/400 kV ICT #1 Main bay 404 at wardha	12-Jul-17	9:00	12-Jul-17	18:00	Daily	AMP works related to Bay	WRTS-I	WRTS-I	R
127	352	400	400 KV Wardha Akola Line 2	12-Jul-17	9:00	12-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
128	353	765	765 kV Wardha# 3 U/R at Durg PS	12-Jul-17	8:00	13-Jul-17	18:00	Daily	NGR Bypassing	WRTS-I	WRTS-I	C
129	367	400 kV	A Bus and bus coupler @ chakan	13-Jul-17	9:00	13-Jul-17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL	
130	368	400KV	Jejuri-Lonikand I @ Jejuri	13-Jul-17	9:00	13-Jul-17	17:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL	Load will be on 400 kV Jejuri-Koyna ST IV line
131	369	400/220KV	315MVA ICT-2 @ Girwali	13-Jul-17	9:00	13-Jul-17	17:00	Daily	Dignostic Testing Work	MSETCL	MSETCL	
132	370	400KV	408-Bay & 409-Bay (Main Bay and Tie Bay of Chandrapur Line 2) at Kumbhargao	13-Jul-17	11:00	13-Jul-17	14:00	Daily	Quarterly Maintenance of bays equipment	MSETCL	MSETCL	
133	371	400KV	400 KV Parli- Lonikand-1 Line	13-Jul-17	10:00	13-Jul-17	17:00	Daily	Routine Line Maintenance Maintenance by Lamboti Line S/dn.	MSETCL	MSETCL	
134	372	400KV	Babhaleshwar-Dhule-Ckt-1 @BBLR	13-Jul-17	9:00	13-Jul-17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work	MSETCL	MSETCL	
135	375	220	220KV PANDURAN-KALMESHWAR	13-Jul-17	9:00	13-Jul-17	18:00	daily	FOR LINE / BAY MAINTENANCE WORK	MPPTCL	MPPTCL	R
136	377	765/400	765kV ICT-2 at Aurangabad	13-Jul-17	8:00	13-Jul-17	18:00	Daily	for RTV coating on Trench Bushings	WRTS-I	WRTS-I	C
137	378	400	400 kV Bhadrawati - Parli # 01.	13-Jul-17	8:00	13-Jul-17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
138	382	400	400 KV Wardha Akola Line 1	13-Jul-17	9:00	13-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
139	383	400	400KV KUDGI 2 MAIN BAY (404) AT KOLHAPUR	13-Jul-17	10:00	13-Jul-17	18:00	Daily	For bay AMP works.	WRTS-I	WRTS-I	R
140	388	400KV	NewKoyna-Dabhol -Ckt-1	14-Jul-17	8:00	14-Jul-17	18:00	Daily	Routine Maintenance work & Relay testing Work	MSETCL	MSETCL	
141	395	400KV	Station - 4B at 400kV Deepnagar	14-Jul-17	8:00	14-Jul-17	17:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL	
142	396	220 Kv	Chitegaon- Chitepimpalgaon Ckt II @Chitegaon	14-Jul-17	8:00	14-Jul-17	18:00	Daily	Testing , Maintenance of Line Isolator	MSETCL	MSETCL	
143	397	400 kV	315MVA , ICT I @ Waluj	14-Jul-17	8:00	14-Jul-17	17:00	Daily	Annual Maintenance & Diagonostic Testing	MSETCL	MSETCL	
144	398	400KV	Babhaleshwar-Dhule-Ckt-2 @BBLR	14-Jul-17	9:00	14-Jul-17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work	MSETCL	MSETCL	
145	399	400 KV	KORADI-KHAPERKHEDA I	14-Jul-17	8:00	14-Jul-17	17:00	Daily	During the proposed outage following works will be carried out :- Line signature test, broken disc replacement work,tightning and fixing of jumper nutbolts & hardwares on line and earthwire	MSETCL	MSETCL	
146	400	400KV	Chandrapur 2 - Warora Ckt-2	14-Jul-17	8:00	14-Jul-17	18:00	Daily	Diagnostic Testing & Replacement of broken / damaged disc insulatorsFitting & tighting of jumper cone bolts, conductor and earthwire hardware.	MSETCL	MSETCL	
147	401	400KV	400 kV Tie Bay 415 (Tie Bay of Yelwan Ckt- I) at 400 kV Akola SS	14-Jul-17	9:00	14-Jul-17	17:00	Daily	Routine Maintenance & testing work	MSETCL	MSETCL	
148	403	765	765kV Padghe-1 switchable LR at Auranagabad	14-Jul-17	8:00	14-Jul-17	18:00	Daily	for RTV coating on Trench Bushings	WRTS-I	WRTS-I	C

Sr.No.	OCCM Sr. No.	Votage Level	Line / Element	From		To		Basis	Reason	System	Agency	Type
				Date	Time	Date	Time					
149	405	400	400 KV Dhariwal TPP- Parli # 02.	14-Jul-17	8:00	14-Jul-17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
150	409	400	400 KV Wardha Akola Line 2	14-Jul-17	9:00	14-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
151	410	765	765kV Aurangabad-Solapur-2	14-Jul-17	8:00	15-Jul-17	18:00	Continuous	For swapping of 765kV Solapur line in solapur bays and pending construction points	WRTS-I	WRTS-I	C
152	411	765	765 kV Wardha 4 L/R at Durg PS	14-Jul-17	8:00	15-Jul-17	18:00	Daily	NGR Bypassing	WRTS-I	WRTS-I	C
153	414	400	400 KV Bus 2 at wardha	15-Jul-17	9:00	16-Jul-17	18:00	Continuous	Bus extension for Aurangabad bays	WRTS-I	WRTS-I	C
154	420		765kV Solapur-2 Main Bay 710 at Aurangabad	15-Jul-17	9:00	15-Jul-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R
155	429	400kV	Bus Coupler @ BBLR	16-Jul-17	9:00	16-Jul-17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work	MSETCL	MSETCL	Bus will be seperated
156	435	400	400 KV Wardha Akola Line 2	16-Jul-17	9:00	16-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
157	440	400	400 KV Wardha Akola Line 1	17-Jul-17	9:00	17-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
158	452	400KV	400KV Dhule-BBLR Ckt-I & II	17-Jul-17	9:00	18-Jul-17	17:00	Daily	PID testing	MSETCL	MSETCL	
159	453	400kV	80MVAR Reactor 2 @ BBLR	17-Jul-17	9:00	17-Jul-17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work	MSETCL	MSETCL	80MVAR Reactor I will be in service
160	454	400KV	Chandrapur - Parli Ckt-3	17-Jul-17	8:00	17-Jul-17	18:00	Daily	Diagnostic test, Replacement of broken / damaged disc insulators & tightening of conductor & earthwire hardware	MSETCL	MSETCL	
161	455	400 kV	400 kV Koradi- Bhusawal Line	17-Jul-17	12:00	19-Jul-17	18:00	Daily	PID testing of insulator strings by Hot line Uint Akola. A/R shall be kept in non auto mode.	MSETCL	MSETCL	
162	456	400KV	400 kV Main Bay 417 (Main Bay of Yelwan Ckt- II) at 400 kV Akola SS	17-Jul-17	9:00	17-Jul-17	17:00	Daily	Routine Maintenance & testing work	MSETCL	MSETCL	
163	457	400KV	Bus Coupler @ Talandge	17-Jul-17	9:00	17-Jul-17	18:00	Daily	Quarterly Maint.Work	MSETCL	MSETCL	
164	462	765	765kV Padghe-2 switchable LR at Aurangabad	17-Jul-17	9:00	17-Jul-17	18:00	Daily	for RTV coating on Trench Bushings	WRTS-I	WRTS-I	C
165	463	400	400 KV Dhariwal TPP- Parli # 02.	17-Jul-17	8:00	17-Jul-17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
166	469	400	Main Bay of Akola #2 416 at wardha	17-Jul-17	9:00	17-Jul-17	18:00	Daily	AMP works related to Bay	WRTS-I	WRTS-I	R
167	470	400	400 KV Wardha Akola Line 1	17-Jul-17	9:00	17-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
168	472	765	765kV Aurangabad-Solapur-1	17-Jul-17	8:00	20-Jul-17	18:00	Continuous	For swapping of 765kV Solapur line in solapur bays and pending construction points	WRTS-I	WRTS-I	ATC/TTC revision in West-South
169	481	400/220/33KV	501MVA ICT-1 at 400KV Koradi-2 Substation	18-Jul-17	9:00	19-Jul-17	18:00	Daily	TAN DELTA MEASUREMENT OF ICT2 BUSHING COOLING SYSTEM TRIAL TAN DELTA MEASUREMENT OF 205CT	MSETCL	MSETCL	Load will be shifted to ICT-2
170	482	400KV	Talandge - Karad 2 @ Talandge	18-Jul-17	9:00	18-Jul-17	18:00	Daily	Quarterly Maint.Work	MSETCL	MSETCL	
171	485	765	765kV Solapur-1 Tie bay 708 at Aurangabad	18-Jul-17	9:00	18-Jul-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R
172	489	400	400/220 KV ICT #1 Main Bay 421 at wardha	18-Jul-17	9:00	18-Jul-17	18:00	Daily	AMP works related to Bay	WRTS-I	WRTS-I	R
173	490	400	400 KV Wardha Akola Line 2	18-Jul-17	9:00	18-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
174	498	400/220kV	501MVA, ICT 1 @ LAMBOTI.	19-Jul-17	10:00	19-Jul-17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL	
175	499	400 KV	167 MVA, Spare ICT Unit Khaperkheda	19-Jul-17	10:00	19-Jul-17	16:00	Daily	Maintenance and predictive testing work.	MSETCL	MSETCL	
176	500	400	400KV Wardha-2 Main Bay 410 at Autrangabad	19-Jul-17	9:00	19-Jul-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R
177	501	765	765KV WARDHA-AURANGABAD IV	19-Jul-17	8:00	20-Jul-17	18:00	Daily	Line maintenance works for removing of conductor twist.	WRTS-I	WRTS-I	R
178	505	765	SOLAPUR_BAY 710_MAIN BAY OF AURANGABAD -2	19-Jul-17	9:00	19-Jul-17	18:00	DAILY	AMP WORKS	WRTS-1	WRTS-1	R
179	506	400	400 KV Wardha Akola Line 1	19-Jul-17	9:00	19-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
180	507	400	400KV MAPUSA I & KUDGI- II TIE BAY (405) AT KOLHAPUR	19-Jul-17	10:00	19-Jul-17	18:00	Daily	For bay AMP works.	WRTS-I	WRTS-I	R
181	521	400 KV	400KV JAIGAD -II @ KARAD	20-Jul-17	10:00	20-Jul-17	17:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	Load manage on 400 kV JAIGAD -1
182	522	400KV	Jejuri-Koyna ST IV @ Jejuri	20-Jul-17	9:00	20-Jul-17	17:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL	Load will be on 400 KV Jejuri-Lonikand line
183	523	400KV	407-Bay & 406-Bay (Main Bay and Tie Bay of ICT-2) at Kumbhargao	20-Jul-17	11:00	20-Jul-17	16:00	Daily	Quarterly Maintenance of bays equipment	MSETCL	MSETCL	
184	524	400KV	80MVAR Reactor 1 @ BBLR	20-Jul-17	9:00	20-Jul-17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work	MSETCL	MSETCL	80MVAR Reactor II will be in service
185	525	400KV	B Bus @Lonikand II	20-Jul-17	9:00	20-Jul-17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL	
186	533	400	400KV Wardha-2 Tie Bay 411 at Autrangabad	20-Jul-17	9:00	20-Jul-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R
187	536	400	SOLAPUR_BAY 416_MAIN BAY_PARLI#2	20-Jul-17	9:00	20-Jul-17	18:00	DAILY	AMP WORKS	WRTS-1	WRTS-1	R
188	537	400	400 KV Wardha Akola Line 2	20-Jul-17	9:00	20-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
189	546	400kV	400kV Parli-Lonikand ckt I	21-Jul-17	9:00	23-Jul-17	17:00	Daily	Reactor painting work. Only reactor will be taken out of circuit. Line will be charged subsequently.	MSETCL	MSETCL	Reactor will be out for three days.
190	547	400kV	400kV Parli-Lonikand ckt I	21-Jul-17	9:00	21-Jul-17	18:00	Daily	Dignostic Testing Work (Reactor Bushing& winding Tan Delta measurement work, CB DCRM & timing Test.)	MSETCL	MSETCL	
191	548	400/220	501MVA, ICT 1 @ 400kV Deepnagar	21-Jul-17	8:00	25-Jul-17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL	
192	549	400KV	Babhaleswar-Ektuni-Ckt-1 @BBLR	21-Jul-17	9:00	21-Jul-17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work	MSETCL	MSETCL	
193	550	400 kV	400 kV Tie Bay 418 (Tie Bay of Yelwan Ckt- II) at 400 kV Akola SS	21-Jul-17	9:00	21-Jul-17	17:00	Daily	Routine Maintenance & testing work	MSETCL	MSETCL	
194	556	400	400KV_BAY 420_TIE BAY_FUTURE_NTPC#1 AT SOLAPUR	21-Jul-17	9:00	21-Jul-17	18:00	DAILY	AMP WORKS	WRTS-1	WRTS-1	R
195	557	765	765 KV ICT#1 Main bay 703 AT WARDHA	21-Jul-17	9:00	21-Jul-17	18:00	Daily	AMP works related to Bay	WRTS-I	WRTS-I	R

Sr.No.	OCCM Sr. No.	Votage Level	Line / Element	From		To		Basis	Reason	System	Agency	Type
				Date	Time	Date	Time					
196	558	400	400 KV Wardha Akola Line 1	21-Jul-17	9:00	21-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
197	559	400	400 kv Bhadravati - Parli # 01.	22-Jul-17	8:00	22-Jul-17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
198	563	400/220kv	315MVA, ICT 1 @ BBLR	22-Jul-17	9:00	22-Jul-17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work	MSETCL	MSETCL	
199	564	400	400KV Aurangabad(MS)-Aurangabad(PG)-1	22-Jul-17	8:00	22-Jul-17	18:00	Daily	for providing earth switch female contacts, corona rings to line isolator and CT jumper replacement at Msetcl, waluj SS	WRTS-I	WRTS-I	R
200	565	400	400 KV Wardha Akola Line 2	22-Jul-17	9:00	22-Jul-17	18:00	daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
201	566	400	400 kv Dhariwal TPP- Parli # 02.	23-Jul-17	8:00	23-Jul-17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
202	572	400KV	408-Bay AND 409-Bay (Main Bay & Tie Bay of Chandrapur Line-1) at Kumbhargao	24-Jul-17	11:00	24-Jul-17	14:00	Daily	Quarterly Maintenance of bays equipment	MSETCL	MSETCL	
203	582	400 KV	400/220KV 315 MVA ICT-I @ Karad	24-Jul-17	10:00	24-Jul-17	17:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	Load manage on other Two ICT'S
204	583	400	400KV Dhule-BBLR Ckt-I & II	24-Jul-17	9:00	25-Jul-17	17:00	Daily	PID testing	MSETCL	MSETCL	
205	584	400KV	400kv Parli- PGCL ckt II @ Girwali	24-Jul-17	9:00	24-Jul-17	18:00	Daily	Dignostic Testing Work (CB DCRM & timing Test. & C & Tan Delta measurement of CVTs)	MSETCL	MSETCL	
206	585	220KV	Taladge - Chikodi @ Taladge	24-Jul-17	9:00	24-Jul-17	18:00	Daily	Quarterly Maintenance work	MSETCL	MSETCL	
207	589	400	400KV Bus_1 at Aurangabad	24-Jul-17	8:00	24-Jul-17	18:00	Daily	For STATCOM works at Aurangabad	WRTS-I	WRTS-I	C
208	592	400	SOLAPUR_BAY 421_MAIN BAY_NTTP#1 AT SOLAPUR	24-Jul-17	9:00	24-Jul-17	18:00	DAILY	AMP WORKS	WRTS-1	WRTS-1	R
209	593	765	765 KV Tie bay of ICT #3 708 at wardha	24-Jul-17	9:00	24-Jul-17	18:00	Daily	AMP works related to Bay	WRTS-I	WRTS-I	R
210	594	400	400KV KOLHAPUR 1 MAIN BAY (407) AT KOLHAPUR	24-Jul-17	10:00	24-Jul-17	18:00	Daily	For bay AMP works.	WRTS-I	WRTS-I	R
211	598	400	400 kv Bhadravati - Parli # 01.	25-Jul-17	8:00	25-Jul-17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
212	603	765	765 kv Aurangabad-III Akola-II Line-1 non switchable reactor at MSETCL 765/400KV Aurangabad-III Ektuni SS	25-Jul-17	10:00	25-Jul-17	18:00	Daily	For changeover of Rph- Line reactor against Spare reactor of 706 bay of 765 kv Aurangabad-III Akola- at MSETCL 765/400KV Aurangabad-III Ektuni SS	MSETCL	MEGPTCL	
213	604	400	400KV HVDC ckt. No.-I bay @400KV S/S Chandrapur	25-Jul-17	8:00	25-Jul-17	18:00	Daily	1) Attending the hot spot on PG Isolators. 2) Routine maintenance of the bay.	MSETCL	MSETCL	
214	610	765	765KV Wardha-3 Main Bay 718 at Aurangabad	25-Jul-17	9:00	25-Jul-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R
215	612	765	SOLAPUR_LINE REACTOR_BAY_713R (Switchable LR of Raichur - 2)	25-Jul-17	8:00	26-Jul-17	18:00	DAILY	RTV COATING OF TRENCH MAKE BUSHINGS AND SPARE REACTOR COMMISSIONING WORKS	WRTS-1	WRTS-1	C
216	616	400	400 kv Dhariwal TPP- Parli # 02.	26-Jul-17	8:00	26-Jul-17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
217	621	400 KV	425-Bay (Main Bay of GT#8) at 400KV Koradi-2 Substation	26-Jul-17	9:00	26-Jul-17	18:00	Daily	DCRM TIMING CRM & IR of CB 425-Q52	MSETCL	MSETCL	GT#8 will be operation through Tie Bay 426
218	622	400KV	Chandrapur II-Switching-Ckt-2(Bay 404 & 405) @ Chandrapur-II S/S	26-Jul-17	9:00	26-Jul-17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL	
219	626	400KV	Chandrapur 2 - Nanded Ckt-I	27-Jul-17	8:00	27-Jul-17	18:00	Daily	Diagnostic Testing & Replacement of broken / damaged disc insulators	MSETCL	MSETCL	
220	628	400	400 kv Dhariwal TPP- Parli # 02.	27-Jul-17	8:00	27-Jul-17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
221	635	400KV	Spare line -III @Chakan	27-Jul-17	9:00	27-Jul-17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL	
222	636	400KV	401-Bay (Main Bay ICT 1) at 400 KV Jejuri	27-Jul-17	9:00	27-Jul-17	17:00	Daily	Annual Maintenance of bays equipment	MSETCL	MSETCL	ICT 1 will remain in service through Tie CB 402
223	637	400KV	400KV Parli- PGCL ckt I @ Girwali	27-Jul-17	9:00	27-Jul-17	17:00	Daily	Dignostic Testing Work (C & Tan Delta measurement of CVTs)	MSETCL	MSETCL	
224	638	400kv	TBC @ BBLR	27-Jul-17	9:00	27-Jul-17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work	MSETCL	MSETCL	TBC is free
225	641	765	765KV B/R Main Bay 701 at Aurangabad	27-Jul-17	9:00	27-Jul-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R
226	643	400	400KV Parli-Pune-2 (Reliance) Line with Reactor	27-Jul-17	10:00	27-Jul-17	18:00	Daily	For AMP works of line terminating equipments at Parli	WRTS-I	WRTS-I	R
227	644	400	ICT3_400/220kv_SOLAPUR	27-Jul-17	9:00	27-Jul-17	18:00	DAILY	CSD COMMISSIONING WORKS	WRTS-1	WRTS-1	C
228	647	400	400 kv Dhariwal TPP- Parli # 02.	28-Jul-17	8:00	28-Jul-17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C
229	653	400/220kv	501MVA, ICT 2 @ 400kv Deepnagar	28-Jul-17	8:00	28-Jul-17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL	
230	654	400KV	Bahaleshwar-Ektuni-Ckt-2 @BBLR	28-Jul-17	9:00	28-Jul-17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work	MSETCL	MSETCL	
231	655	400 KV	KORADI-KHAPERKHEDA II	28-Jul-17	8:00	28-Jul-17	17:00	Daily	Line signature test, broken disc replacement work, lightning and fixing of jumper nutbolts & hardware on line and earthwire	MSETCL	MSETCL	
232	656	400KV	400KV HVDC ckt. No.-II bay @400KV Chandrapur	28-Jul-17	8:00	28-Jul-17	18:00	Daily	1) Attending the hot spot on PG Isolators. 2) Routine maintenance of the bay.	MSETCL	MSETCL	
233	660	400	SOLAPUR_BAY 415_KOLHAPUR#1 AT SOLAPUR	28-Jul-17	9:00	28-Jul-17	18:00	CONTINUOUS	SF6 LEAKGAE RECTIFICATION WORKS	WRTS-1	WRTS-1	R
234	661	400	400KV Bus_2 at Aurangabad	29-Jul-17	8:00	29-Jul-17	18:00	Daily	For STATCOM works at Aurangabad	WRTS-I	WRTS-I	C
235	667	400/220	315MVA, ICT 2 @ BBLR	29-Jul-17	9:00	29-Jul-17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work	MSETCL	MSETCL	
236	668	400	400KV Aurangabad(MS)-Aurangabad(PG)-2	29-Jul-17	8:00	29-Jul-17	18:00	Daily	for providing earth switch female contacts, corona rings to line isolator and CT jumper replacement at Msetcl, waluj SS	WRTS-I	WRTS-I	R
237	669	400	400KV Parli-Pune-1 (Reliance) Line with Reactor	29-Jul-17	10:00	29-Jul-17	18:00	Daily	For AMP works of line terminating equipments at Parli	WRTS-I	WRTS-I	R
238	675	400KV	400KV Bus Coupler Bay @ 400KV S/S Chandrapur	30-Jul-17	8:00	30-Jul-17	18:00	Daily	1) Measurement of Tan delta & capacitance of CT's. 2) Testing & maintenance of CB.	MSETCL	MSETCL	
239	677	400	400KV Bhilai bay at Koradi(MSETCL)	30-Jul-17	9:00	30-Jul-17	18:00	Daily	AMP works related to Bay, Line will be in service through TBC	WRTS-I	WRTS-I	R
240	684	400	400 KV Parli (PG)-2 Main Bay(412) at MSETCL Girawali	31-Jul-17	10:00	31-Jul-17	18:00	Daily	For Bay AMP works at MSETCL Girawali	WRTS-I	WRTS-I	R