

Maharashtra State Load Despatch Centre

WRPC OCCM approved Monthly Outage list for the Month of July 2020

Sr.No.	OCCM Sr. No	Line / Element	From	time	to	Time	D	Name of Requesting Agency	reason	Remarks
1	13	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	1-Jul-20	9:00	1-Jul-20	16:00	D	POWERGRID_WR1	To attend defects in bottom phase of Aurangabad 1 and top phase of parli 2 in Multi circuit towers. A/R of 400kV Aurangabad-Pune-2 and 400kV Parli-Pune-1 is to be kept in N/A mode for safety measures.	
2	29	220KV-PARLI-OSMANABAD-M-1	1-Jul-20	08:00	1-Jul-20	17:00	Daily	MSETCL	Line maintenance work	-
3	30	220KV-PANDURNA-KALMESHWAR-1	1-Jul-20	08:00	1-Jul-20	18:00	Daily	MSETCL	Routine Maintenance & conductor restringing work.	Outage proposed by LM S/Dn Mankapur.
4	39	MAIN BAY - 400KV-CHANDRAPUR-BHADRAWATI-1 AND CHANDRAPUR - 400KV - BUS 1 at CHANDRAPUR - 400KV	1-Jul-20	09:00	4-Jul-20	18:00	Continuous	POWERGRID_WR1	For replacement of BHEL make CB at 400kV Chandrapur (MSETCL)	
5	40	MAIN BAY - 400KV-WARDHA-AKOLA-2 AND AKOLA - 400KV - BUS 2 at Akola - 400KV	1-Jul-20	9:00	6-Jul-20	18:00	C	POWERGRID_WR1	For Replacement of BHEL CB with GE CB at Akola.	At Akola SS
6	46	765KV-AKOLA (2)-KORADI-III-1	1-Jul-20	08:00	3-Jul-20	18:00	Daily	MEGPTCL	A/R mode to be kept OFF for attending additional earthing in towers	A/R mode to be kept OFF for attending additional earthing in towers
7	48	400KV-BABLESHWAR-PADGHE-1	1-Jul-20	8:00	10-Jul-20	18:00	Daily	MSETCL	For Carrying PID Work	-
8	66	400KV-KALWA-KHARGHAR-1	1-Jul-20	09:00	31-Jul-20	17:00	Daily	MSETCL	PID Testing work for line Insulator strings at various locations. Auto-Reclose function to be out of service.	-
9	70	400kV BHILAI-KORADI	2-Jul-20	6:00	2-Jul-20	18:00	Daily	POWERGRID_WR1	For line AMP & Line Reactor AMP works at Bhilai SS	
10	92	220KV-WARDHA-BADNERA-1	2-Jul-20	9:00	2-Jul-20	18:00	D	POWERGRID_WR1	For AMP	
11	96	400KV-WARORA-CHANDRAPU-II-2	2-Jul-20	09:00	2-Jul-20	17:00	Daily	MSETCL	Routine maintenance and diagnostics testing ,relay testing work etc	Load will be managed on 400KV chandrapur Ckt-1 bay no 413
12	99	220KV-NASIK-NAVSARI-1	2-Jul-20	08:00	3-Jul-20	18:00	Daily	MSETCL	For replacement of old disk insulator by porcelain long rod, Dignostic testing,broken/flash over string replacement found during monkey patrolling,signature analysis,TLS fixing if issued.	-
13	102	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	2-Jul-20	9:00	2-Jul-20	16:00	D	POWERGRID_WR1	To attend defects in bottom phase of Aurangabad 2 and top phase of parli 1 in Multi circuit towers. A/R of 400kV Aurangabad-Pune-1 and 400kV Parli-Pune-2 is to be kept in N/A mode for safety measures.	
14	140	CHANDRAPUR-GCR - 400KV - BUS 2	3-Jul-20	06:00	20-Jul-20	11:00	Daily	MSETCL	On line PID of Disc Insulator strings of 400KV Main Bus-2	It is very necessary to carry out the work of PID of Disc Insulator strings of 400KV Main Bus-2
15	159	400KV-PADGHE-BOISAR-1	4-Jul-20	11:00	4-Jul-20	12:30	DAILY	POWERGRID_WR1	For CT oil samples at Padghe-MS end.	
16	160	400KV-WARORA-CHANDRAPU-II-1	4-Jul-20	09:00	4-Jul-20	17:00	Daily	MSETCL	Routine maintainance and diagonastic testing ,relay testing work etc	Load will be managed on 400KV chandrapur Ckt-2 bay no 413
17	161	220KV-TALEGAON-PUNE-PG-1	4-Jul-20	10:00	4-Jul-20	17:00	Daily	MSETCL	Half yearly maintenance, Diagnostic Testing .	---
18	163	765KV-AKOLA (2)-KORADI-III-2	4-Jul-20	08:00	7-Jul-20	18:00	Daily	MEGPTCL	A/R mode to be kept OFF for attending additional earthing in towers	A/R mode to be kept OFF for attending additional earthing in towers
19	174	220KV-BOISAR-BOISAR-M-3	5-Jul-20	09:00	5-Jul-20	17:00	Daily	MSETCL	Routine Maintenance work	Routine Maintenance work
20	184	AURANGABAD-M (WALUJ) - 400KV - BUS 2	6-Jul-20	09:00	6-Jul-20	17:00	Daily	MSETCL	Quarterly Maintenance of 400kV Waluj Bhusawal(Khadka) Bay	Quarterly Maintenance of 400kV Waluj Bhusawal(Khadka) Bay
21	215	220KV-WARDHA-BHUGAON-1	6-Jul-20	9:00	6-Jul-20	18:00	D	POWERGRID_WR1	For AMP	
22	217	400KV-TARAPUR 3&4-PADGHE-1	6-Jul-20	10:00	6-Jul-20	17:00	DAILY	POWERGRID_WR1	AMP of Tarapur Padghe 1 Line CVT at MSETCL Padghe SS.	
23	219	400KV-RGPPL-NEW KOYNA-1	6-Jul-20	09:00	6-Jul-20	18:00	Daily	MSETCL	Routine maint. Work	Planned outage
24	220	400KV-KORADI-II-KORADI-III-1	6-Jul-20	09:00	6-Jul-20	18:00	Daily	MSETCL	Fixing of Missing & tightening of loose Nut Bolts on conductor hardwares at various locations & Line maint. work.	Outage proposed by LM Koradi S/Dn
25	221	ITE BAY - 400KV/220KV AKOLA-ICT-1 AND 400KV-AKOLA-AURANGABAD-1 at AKOLA - 400KV	6-Jul-20	10:00	6-Jul-20	16:00	Daily	MSETCL	ROUTINE MAINTENANCE AND TESTING WORK	ICT-1 WILL BE IN SERVICE THROUGH MAIN BAY 402
26	229	MAIN BAY - 400KV-CHANDRAPUR-BHADRAWATI-2 AND CHANDRAPUR - 400KV - BUS 1 at CHANDRAPUR - 400KV	6-Jul-20	09:00	9-Jul-20	18:00	Continuous	POWERGRID_WR1	For replacement of BHEL make CB at 400kV Chandrapur (MSETCL)	
27	232	400KV-RGPPL-New Koyna-2	7-Jul-20	9:00	7-Jul-20	18:00	D	RGPPL	Relay testing to be done.	
28	233	HVDC 500KV CHANDRAPUR HVDC POLE 1	7-Jul-20	06:00	12-Jul-20	18:00	Continuous	MSETCL	Stringing from loc no 278 to 294 of 500KV Chandrapur-Padghe HVDC Line Pole I due to construction of Kochi-Ambezari Dam under ORC scheme.	ORC work of Height raising at loc. no. 285 & 286 of 500KV Chandrapur-Padghe HVDC Line due to construction of Kochi-Ambezari Dam.
29	242	400KV-KALA-KUDUS-1	7-Jul-20	7:00	7-Jul-20	19:00	D	POWERGRID_WR2	AMP Works. Dia to be kept opened at both ends. Ckt-II to be kept in Non Auto mode.	PG-WR2-Kala
30	244	MAIN BAY -220KV-PARLI-PARLI-M-2 at PARLI - 220KV	7-Jul-20	8:00	7-Jul-20	17:00	D	POWERGRID_WR1	For bay AMP works	
31	268	400kV - KOLHAPUR MS - KOLHAPUR GIS-1	7-Jul-20	9:30	7-Jul-20	18:00	D	POWERGRID_WR1	For line and SS AMP Works, 400kV - KOLHAPUR MS - KOLHAPUR GIS-2 AR to be kept in non auto mode for safety measures.	

Sr.No.	OCCM Sr. No	Line / Element	From	time	to	Time	D	Name of Requesting Agency	reason	Remarks
32	270	400KV-RGPPL-NEW KOYNA-2	7-Jul-20	09:00	7-Jul-20	18:00	Daily	MSETCL	Routine maint. Work	Planned outage
33	274	220KV-NASIK-NAVSARI-2	7-Jul-20	08:00	8-Jul-20	18:00	Daily	MSETCL	For replacement of old disk insulator by porcelain long rod, Dignostic testing,broken/flash over string replacement found during monkey patrolling,signature analysis,TLS fixing if issued.	-
34	275	MAIN BAY - 400KV-AKOLA-AURANGABAD-2 AND AKOLA - 400KV - BUS 1 at Akola - 400KV	7-Jul-20	9:00	12-Jul-20	18:00	C	POWERGRID_WR1	For Replacement of BHEL CB with GE CB at Akola.	At Akola SS
35	279	400KV-RGPPL-Nagothane-1	8-Jul-20	9:00	8-Jul-20	18:00	D	RGPPL	Relay testing to be done.	
36	287	MAIN BAY - 400KV-WARDHA-AKOLA-2 AND AKOLA - 400KV - BUS 2 at AKOLA - 400KV	8-Jul-20	10:00	8-Jul-20	16:00	Daily	MSETCL	ROUTINE MAINTENANCE AND TESTING WORK	WARDHA CKT-2 WILL BE IN SERVICE THROUGH TIE BAY 412
37	288	400KV-WARDHA-AKOLA-2	8-Jul-20	9:00	9-Jul-20	18:00	D	POWERGRID_WR1	For replacement of existing Porcelain / CLR pilot insulator strings with Glass insulators. AR to be kept in non Auto mode for Ckt-I for safety of working personal	
38	320	132KV-PENCH-KANHAN-1	8-Jul-20	09:00	8-Jul-20	17:00	Daily	MSETCL	Routine Maintenance work.	Outage proposed by LM S/Dn Kanhan
39	321	220KV-MAHALAXMI(KONALKATTA)-AMONA-1	8-Jul-20	09:00	8-Jul-20	17:00	Daily	MSETCL	quarterly maintenance	-
40	322	400KV-PARLI-M-SOLAPUR-M-1	8-Jul-20	09:00	8-Jul-20	18:00	Daily	MSETCL	Reactor backup relay testing and bay maintenance.	-
41	323	400KV-RGPPL-NAGOTHANE-1	8-Jul-20	09:00	8-Jul-20	18:00	Daily	MSETCL	Routine maint. Work	Planned outage
42	324	400KV-KORADI-II-KORADI-III-2	8-Jul-20	09:00	8-Jul-20	18:00	Daily	MSETCL	Fixing of Missing & tightening of loose Nut Bolts on conductor hardwares at various locations & Line maint. work.	Outage proposed by LM S/Dn Koradi
43	325	KUMBARI - 220KV - BUS 1	8-Jul-20	11:00	8-Jul-20	16:00	Daily	MSETCL	Quarterly Maintenance	Outage is required for QM work
44	326	220KV-SOLAPUR-KUMBARI-1	8-Jul-20	11:00	8-Jul-20	16:00	Daily	MSETCL	Quarterly Maintenance work	Outage is required for QM work
45	330	400KV-PADGHE-BOISAR-1	8-Jul-20	10:00	15-Jul-20	17:00	Continuous	POWERGRID_WR1	Retrofitting of old BHEL make CB with New GE make CB for 400 KV Boisar Line Bay at Padghe MSETCL.	
46	335	400KV-TIRODA-WARORA-1	8-Jul-20	08:00	11-Jul-20	18:00	Daily	ATIL	A/R mode to be kept OFF for attending additional earthing in towers	A/R mode to be kept OFF for attending additional earthing in towers
47	340	400KV-RGPPL-Nagothane-2	9-Jul-20	9:00	9-Jul-20	18:00	D	RGPPL	Relay testing to be done.	
48	374	400KV-EKTUNI-BABLESHWAR-2	9-Jul-20	09:00	9-Jul-20	17:00	Daily	MSETCL	Quarterly Maintenance work & Relay Testing	400kV Ektuni ckt 1,400kV Bhusawal and 400kV Aurangabad lines will be in service
49	375	400KV-RGPPL-NAGOTHANE-2	9-Jul-20	09:00	9-Jul-20	18:00	Daily	MSETCL	Routine maint. Work	Planned outage
50	376	220KV-WARDHA-WARDHA-M-1	9-Jul-20	10:00	9-Jul-20	18:00	Daily	MSETCL	Restraining of conductor from loc no 3-5 for maintaining clearance , Line maintenance, Broken disc replacement/flashover if any	NA
51	387	400KV-PARLI-PUNE-PG-2	10-Jul-20	8:00	10-Jul-20	17:00	D	POWERGRID_WR1	For AMP of Line Reactor and line terminal equipments at Parli end & For Line AMP 400KV-PARLI-PUNE-PG-2 AR to be kept in non auto mode for safety precautions.	
52	418	220KV-TARAPUR 1&2-BORIVALI-1	10-Jul-20	09:00	10-Jul-20	17:00	Daily	MSETCL	Routine Maintenance work	Routine Maintenance work
53	419	BUS COUPLER BAY - PARLI-M - 400KV - BUS 1 AND PARLI-M - 400KV - BUS 2 at PARLI-M - 400KV	10-Jul-20	09:00	10-Jul-20	18:00	Daily	MSETCL	CB DCRM and CT tan delta and bay maintenance work.	-
54	420	220KV-AURANGABAD-CHITEGAON-2	10-Jul-20	09:00	10-Jul-20	18:00	Daily	MSETCL	Diagnostic testing and routine maintenance work	Diagnostic testing and routine maintenance work
55	423	400KV-WARDHA-AKOLA-1	10-Jul-20	9:00	11-Jul-20	18:00	D	POWERGRID_WR1	For replacement of existing Porcelain / CLR pilot insulator strings with Glass insulators. AR to be kept in non Auto mode for Ckt2 for safety of working personal	
56	426	HVDC 500KV CHANDRAPUR HVDC POLE 2	11-Jul-20	09:00	11-Jul-20	14:00	Daily	MSETCL	For Premonsoon maintenance of AC/DC yard equipment	Pole-1 will be in service with 750MW capacity
57	427	HVDC 500KV CHANDRAPUR HVDC POLE 1	11-Jul-20	06:00	12-Jul-20	18:00	Continuous	MSETCL	To rectify bent bracing of Loc. no. 285 of 500KV Chandrapur-Padghe HVDC Line.	It is observed that there is bent bracing of Loc. No. 285 of 500KV Chandrapur-Padghe HVDC Line. It is urgent to rectify bent bracing as early as possible.
58	428	HVDC 500KV CHANDRAPUR HVDC POLE 2	11-Jul-20	06:00	12-Jul-20	18:00	Continuous	MSETCL	To rectify bent bracing of Loc. no. 285 of 500KV Chandrapur-Padghe HVDC Line.	It is observed that there is bent bracing of Loc. No. 285 of 500KV Chandrapur-Padghe HVDC Line. It is urgent to rectify bent bracing as early as possible.
59	450	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	11-Jul-20	9:00	11-Jul-20	18:00	D	POWERGRID_WR1	For AMP works Line outage required for take out/In of non switchable L/R at Pune-GIS end each operation 20 min.	Line outage is not requirement of POWERGRID . Only LR outage is required , however POWERGRID is not being provided outage on LR alone and WRLDC and NLDC are asking POWERGRID to take the outage of Reactor along with line hence outage of Line should be booked under system constraint and should not be booked to POWERGRID
60	452	220KV-WARDHA-BADNERA-1	11-Jul-20	10:00	11-Jul-20	18:00	Daily	MSETCL	Routine Line maintainace, Broken disc replacement/flashover if any	NA
61	453	HVDC 500KV CHANDRAPUR HVDC POLE 1	12-Jul-20	09:00	12-Jul-20	14:00	Daily	MSETCL	For premonsoon maintenance of AC/DC yard equipment	Pole-2 will be in service with 750MW capacity
62	460	220KV-TALEGAON-PUNE-PG-2	12-Jul-20	10:00	12-Jul-20	17:00	Daily	MSETCL	Half yearly maintenance, Diagnostic Testing.	---

Sr.No.	OCCM Sr. No	Line / Element	From	time	to	Time	D	Name of Requesting Agency	reason	Remarks
63	463	400KV-TIRODA-WARORA-2	12-Jul-20	08:00	15-Jul-20	18:00	Daily	ATIL	A/R mode to be kept OFF for attending additional earthing in towers	A/R mode to be kept OFF for attending additional earthing in towers
64	464	AKOLA - 400KV - BUS 2	13-Jul-20	09:00	13-Jul-20	18:00	Daily	MSETCL	ROUTINE MAINTENANCE AND TESTING WORK. BAY 401 BUS ISOLATOR ALIGNMENT WORK	400KV BUS-1 WILL BE IN SERVICE
65	466	HVDC 500KV CHANDRAPUR HVDC POLE 2	13-Jul-20	06:00	20-Jul-20	18:00	Continuous	MSETCL	ORC work of Height raising at loc. no. 285 & 286 of 500KV Chandrapur-Padghe HVDC Line due to construction of Kochi-Ambezari Dam.	ORC work of Height raising at loc. no. 285 & 286 of 500KV Chandrapur-Padghe HVDC Line due to construction of Kochi-Ambezari Dam.
66	482	220KV-Pandhurna-MP-Kamleshwar	13-Jul-20	9:00	13-Jul-20	18:00	D	MP_SLDC	For line maintenance work	
67	496	220KV-WARDHA-PUSAD-1	13-Jul-20	08:00	15-Jul-20	18:00	Daily	MSETCL	Routine Maintenance work	na
68	497	400KV/220KV KARAD-ICT-2	13-Jul-20	07:00	16-Jul-20	18:00	Continuous	MSETCL	Modification in wiring with respect to RRS scheme. Replacement of old Aux relay.Modification in existing Relay panel wiring.Removing of old 400 KV Busbar wiring	Load will be managed on other Two ICTs
69	501	MAIN BAY - 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-1 AND AURANGABAD-M (WALUJ) - 400KV - BUS 1 at Aurangabad-M (Waluj) - 400KV	13-Jul-20	9:00	18-Jul-20	18:00	C	POWERGRID_WRI	for replacement of old BHEL CB with new GE CB	Line load shall be shifted on to TBC during the period
70	504	400KV-LONIKHAND-PUNE-PG-1	14-Jul-20	9:00	14-Jul-20	18:00	D	POWERGRID_WRI	For Replacement of CVT at Talegaon end	
71	536	400KV-KHANDWA-DHULE-MS-1	14-Jul-20	9:00	15-Jul-20	18:00	D	POWERGRID_WRI	For replacement of existing Porcelain / CLR pilot insulator strings with Glass insulators. AR to be kept in non Auto mode for Ckt2 for safety of working personal	
72	537	400KV/220KV CHANDRAPUR-ICT-2	14-Jul-20	05:00	16-Jul-20	18:00	Continuous	MSETCL	1) For replacement of old damaged quadraple bus conductor of Main Bus-1 in ICT-2 and 400KV Bus Coupler bay section span. 2)Tightening of nut bolts & hardware of Main Bus-1.	During this outage 400KV ICT-2 bay will be shift on TBC-1 bay, as the work of replacement of bus conductor of Main Bus-1 is to be carried out in 400KV ICT-2 bay.
73	542	220KV-SOLAPUR-JEUR-1	15-Jul-20	9:00	15-Jul-20	18:00	Daily	POWERGRID_WRI	For CT and Line terminal equipments AMP works.	
74	574	220KV-PARLI-OSMANABAD-M-1	15-Jul-20	08:00	15-Jul-20	17:00	Daily	MSETCL	Line maintenance work	-
75	575	220KV-TILLARI-AMONA-1	15-Jul-20	09:00	15-Jul-20	17:00	Daily	MSETCL	quarterly maintenance	-
76	576	132KV-MANSAR-MS-PENCH-1	15-Jul-20	09:00	15-Jul-20	17:00	Daily	MSETCL	Routine Maintenance work.	Outage proposed by LM S/Dn kanhan
77	577	TIE BAY - 765KV-AKOLA-EKTUNI-1 AND FUTURE at EKTUNI - 765KV	15-Jul-20	09:00	15-Jul-20	18:00	Daily	MSETCL	Diagnostic Testing & Routine Maintenance work	765KV AKOLA Ckt-I will be in service through its main (706) Bay and Main Bus-II
78	579	220KV-SOLAPUR-JEUR-1	15-Jul-20	10:00	15-Jul-20	17:00	Daily	MSETCL	Quarterly Maintenance	Outage is required for QM work
79	593	400KV-CHAKAN-PUNE-PG-1	16-Jul-20	9:00	16-Jul-20	18:00	D	POWERGRID_WRI	For Replacement of CVT at Talegaon end	
80	612	400KV-WARORA-CHANDRAPU-II-1	16-Jul-20	07:00	16-Jul-20	17:00	Daily	MSETCL	for conductor & Earthwire Hardware tightening if found During Monkey Patrolling	for conductor & Earthwire Hardware tightening if found During Monkey Patrolling
81	613	TIE BAY - 765KV/400KV EKTUNI-ICT-1 AND FUTURE at EKTUNI - 765KV	16-Jul-20	09:00	16-Jul-20	18:00	Daily	MSETCL	Diagnostic Testing & Routine Maintenance	765/400KV ICT-1 will be in service through its main (710) & Main Bus-II
82	614	400KV-PARLI-M-LONIKHAND-II-1	16-Jul-20	09:00	16-Jul-20	19:00	Daily	MSETCL	Reactor backup relay testing and bay maintenance. Hardware Tightening and Fitting Work.	-
83	615	220KV-WARDHA-BHUGAON-1	16-Jul-20	08:00	18-Jul-20	18:00	Daily	MSETCL	Routine maintenance work	NA
84	629	BUS COUPLER @ LONIKAND-1	17-Jul-20	09:00	17-Jul-20	18:00	Daily	MSETCL	DT work and Half yearly Maintenance work.	---
85	649	400KV-WARORA-CHANDRAPU-II-2	17-Jul-20	07:00	17-Jul-20	17:00	Daily	MSETCL	for conductor & Earthwire Hardware tightening if found During Monkey Patrolling	need to be approved
86	650	TIE BAY - 765KV/400KV EKTUNI-ICT-2 AND EKTUNI - 765KV B/R 1 at EKTUNI - 765KV	17-Jul-20	09:00	17-Jul-20	18:00	Daily	MSETCL	"Diagnostic Testing & Routine Maintenance"	"a) 765/400KV ICT-II will be in service through its Main (713) & Main Bus-II. b) 240MV/Ar Bus Reactor will be in service through its Main (711) Bay & Main Bus-I."
87	653	400KV-KHANDWA-DHULE-MS-2	17-Jul-20	9:00	18-Jul-20	18:00	D	POWERGRID_WRI	For replacement of existing Porcelain / CLR pilot insulator strings with Glass insulators.Ar to be kept in non Auto mode for Ckt-I for safety of working personal.	
88	666	400KV-PARLI-M-PARLI-1	18-Jul-20	8:00	18-Jul-20	17:00	D	POWERGRID_WRI	For AMP of line terminal equipments at Parli end For Line AMP 400KV-PARLI-M-PARLI-2 AR to be keep in non auto mode for safety precautions.	
89	677	220KV-TALEGAON-PUNE-PG-1	18-Jul-20	10:00	18-Jul-20	17:00	Daily	MSETCL	Half yearly maintenance , Diagnostic Testing.	---
90	678	BUS COUPLER BAY - CHANDRAPUR - 400KV - BUS 1 AND CHANDRAPUR - 400KV - BUS 2 at CHANDRAPUR - 400KV	18-Jul-20	05:00	20-Jul-20	18:00	Continuous	MSETCL	1) For replacement of old damaged quadraple bus conductor of Main Bus-I in ICT-2 and 400KV Bus Coupler bay section span. 2)Tightening of nut bolts & hardware of Main Bus-I.	Outage is required on 400KV Bus Coupler bay, as the work of replacement of bus conductor of Main Bus-I is to be carried out in 400KV Bus Coupler bay.
91	679	CHANDRAPUR-GCR - 400KV - BUS 1	18-Jul-20	05:00	20-Jul-20	18:00	Continuous	MSETCL	1) For replacement of old damaged quadraple bus conductor of Main Bus-I in ICT-2 and 400KV Bus Coupler bay section span. 2)Tightening of nut bolts & hardware of Main Bus-I.	During outage, all connected bays/feeders of Main Bus-I will be shifted to Main Bus-II by using the TBC-I & TBC-II bay. After shifting of all bays/feeders connected to Main Bus-I on 400KV Main Bus-II, then after the 400KV Bus Coupler bay will be kept off.

Sr.No.	OCCM Sr. No	Line / Element	From	time	to	Time	D	Name of Requesting Agency	reason	Remarks
92	682	CHANDRAPUR - 400KV - BUS 1	18-Jul-20	09:00	20-Jul-20	18:00	Continuous	POWERGRID_WR1	For Replacement of Bus isolators (Pantograph) of PGCIL#1 & 2	
93	695	220KV-BOISAR-NALASOPARA-1	19-Jul-20	09:00	19-Jul-20	17:00	Daily	MSETCL	Routine Maintenance work	Routine Maintenance work
94	700	MAIN BAY - 400KV-WARDHA-AKOLA-1 AND AKOLA - 400KV - BUS 2 at Akola - 400KV	19-Jul-20	9:00	24-Jul-20	18:00	C	POWERGRID_WR1	For Replacement of BHEL CB with GE CB at Akola.	At Akola SS
95	726	BAY - 400KV/220KV SEONI-PG-ICT-1 AND SEONI-PG - 220KV - BUS 2 at SEONI-PG - 220KV	20-Jul-20	9:00	20-Jul-20	18:00	D	POWERGRID_WR1	For AMP Works	
96	733	MAIN BAY - 400KV-WARDHA-AKOLA-1 AND AKOLA - 400KV - BUS 2 at AKOLA - 400KV	20-Jul-20	09:00	20-Jul-20	15:00	Daily	MSETCL	ROUTINE MAINTENANCE AND TESTING WORK	WARDHA CKT-1 WILL BE IN SERVICE THROUGH TIE BAY 409
97	735	400KV/220KV KARAD-ICT-1	20-Jul-20	07:00	21-Jul-20	18:00	Continuous	MSETCL	Modification in wiring with respect to RRS scheme. Removing of old 400 KV Busbar wiring	Load will be managed on other Two ICTs
98	737	MAIN BAY - 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-2 AND AURANGABAD-M (WALUJ) - 400KV - BUS 1/2 at Aurangabad-M (Waluj) - 400KV	20-Jul-20	9:00	25-Jul-20	18:00	C	POWERGRID_WR1	for replacement of old BHEL CB with new GE CB	Line load shall be shifted on to TBC during the period
99	738	CHANDRAPUR-GCR - 400KV - BUS 1	21-Jul-20	06:00	31-Jul-20	11:00	Daily	MSETCL	On line PID testing of Disc insulator strings of 400KV Main Bus-1	It is very necessary to carry out the PID testing of Disc Insulator Strings.
100	750	400KV-PARLI-SOLAPUR-1	21-Jul-20	8:00	21-Jul-20	17:00	D	POWERGRID_WR1	For AMP of line terminal equipments at Parli end	
101	764	MAIN BAY - 400KV-AKOLA-AURANGABAD-1 AND AKOLA - 400KV - BUS 1 at AKOLA - 400KV	21-Jul-20	09:00	21-Jul-20	15:00	Daily	MSETCL	ROUTINE MAINTENANCE AND TESTING WORK	AURANGABAD CKT-1 WILL BE IN SERVICE THROUGH TIE BAY 403
102	766	400KV-DHULE-MS-BABLESHWAR-2	21-Jul-20	08:00	31-Jul-20	18:00	Daily	MSETCL	For Carrying PID Work	--
103	767	400KV-DHULE-MS-BABLESHWAR-1	21-Jul-20	08:00	31-Jul-20	18:00	Daily	MSETCL	For Carrying PID Work	-
104	784	400KV-BHILAI-KORADI	22-Jul-20	9:00	22-Jul-20	18:00	D	POWERGRID_WR1	For AMP	
105	789	220KV-PARLI-PARLI-M-1	22-Jul-20	08:00	22-Jul-20	17:00	Daily	MSETCL	Line maintenance work	-
106	790	400KV-EKTUNI-BABLESHWAR-1	22-Jul-20	09:00	22-Jul-20	17:00	Daily	MSETCL	Quarterly Maintenance work & Relay Testing	400kV Ektuni ckt II,400kV Bhusawal and 400kV Aurangabad lines will be in in service
107	791	132KV-MANSAR-MS-KANHAN-1	22-Jul-20	09:00	22-Jul-20	17:00	Daily	MSETCL	Routine Maintenance work.	Outage proposed by LM S/Dn Kanhan
108	792	TIE BAY - 400KV-WARDHA-AKOLA-1 AND 400KV-BHUSAWAL-AKOLA-1 at AKOLA - 400KV	22-Jul-20	10:00	22-Jul-20	16:00	Daily	MSETCL	ROUTINE MAINTENANCE AND TESTING WORK	BHUSAWAL CKT & WARDHA CKT-1 WILL BE IN SERVICE THROUGH MAIN BAYS
109	793	220KV-SOLAPUR-KUMBARI-2	22-Jul-20	11:00	22-Jul-20	16:00	Daily	MSETCL	Quarterly Maintenance	Outage is required for QM work
110	794	KUMBARI - 220KV - BUS 2	22-Jul-20	11:00	22-Jul-20	16:00	Daily	MSETCL	Quarterly Maintenance	Outage is required for QM work
111	796	400KV/220KV KARAD-ICT-3	22-Jul-20	07:00	23-Jul-20	18:00	Continuous	MSETCL	Replacement of old Aux relay,Modification in existing Relay panel wiring,Removing of old 400 KV Busbar wiring	Load will be managed on other Two ICTs
112	797	400KV-BABLESHWAR-PADGHE-1	22-Jul-20	09:00	23-Jul-20	17:00	Daily	MSETCL	Quarterly Maintenance work &Relay Testing Chemicle Cleaning by cold washing	400kV Padghe ckt II will be inservice
113	816	220KV-Pandhurna-MP-Kamleshwar	23-Jul-20	9:00	23-Jul-20	18:00	D	MP_SLDC	For line maintenance work	
114	820	400KV-KORADI-SATPURA	23-Jul-20	9:00	23-Jul-20	18:00	D	POWERGRID_WR1	For AMP	
115	823	400KV-WARDHA-KORADI-II-1	23-Jul-20	09:00	23-Jul-20	17:00	Daily	MSETCL	For Routine Maintenance work	400 KV WARORA - DEOLI 2 Line is in ckt
116	824	MAIN BAY - 400KV-WARDHA-KORADI-II-1 AND WARDHA - 400KV - BUS 1 at Wardha - 400KV	23-Jul-20	09:00	23-Jul-20	17:00	Daily	MSETCL	Routine Maintenance & Diagnostic testing work .	400KV KORADI-WARDHA Line will be charged through Tie CB 414.
117	825	400KV-PARLI-M-LONIKHAND-II-2	23-Jul-20	10:00	23-Jul-20	18:00	Daily	MSETCL	Hardware Tightening and Fitting Work.	-
118	830	CHANDRAPUR - 400KV - BUS 2	23-Jul-20	09:00	25-Jul-20	18:00	Continuous	POWERGRID_WR1	For Replacement of Bus isolators (Pantograph) of PGCIL#1 & 2	
119	831	400 KV AUX BUS @ CHANDRAPUR	23-Jul-20	06:00	31-Jul-20	11:00	Daily	MSETCL	On line PID Testing of Disc insulator strings of 400KV Aux. Bus	It is very necessary to carry out the on line PID testing of Disc Insulator .
120	840	MAIN BAY - 400KV-WARDHA-WARORA-1 AND WARORA - 400KV - BUS 1 at WARORA - 400KV	24-Jul-20	09:00	24-Jul-20	17:00	Daily	MSETCL	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolator maintenance work .	400KV PGCIL Line will be charged through Tie CB 421.
121	854	TIE BAY - 400KV-WARDHA-AKOLA-2 AND 400KV-AKOLA-NANDGAONPETH-1 at AKOLA - 400KV	24-Jul-20	10:00	24-Jul-20	16:00	Daily	MSETCL	ROUTINE MAINTENANCE AND TESTING WORK	WARDHA-2 CKT & NANDGAON CKT WILL BE IN SERVICE THROUGH MAIN BAYS
122	879	220KV-TALEGAON-PUNE-PG-2	25-Jul-20	10:00	25-Jul-20	17:00	Daily	MSETCL	Half yearly maintenance , Diagnostic Testing.	---
123	881	TIE BAY - 400KV-AKOLA-AURANGABAD-2 AND AKOLA - 400KV - BUS 1 at Akola - 400KV	25-Jul-20	9:00	30-Jul-20	18:00	C	POWERGRID_WR1	For Replacement of BHEL CB with GE CB at Akola.	At Akola SS
124	883	400KV-KALWA-PADGHE-2	26-Jul-20	07:00	26-Jul-20	18:00	Daily	MSETCL	Routine Maintenance work	Routine Maintenance work
125	891	400KV-BABLESHWAR-PADGHE-2	26-Jul-20	09:00	27-Jul-20	17:00	Daily	MSETCL	Quarterly Maintenance work &Relay Testing Chemicle Cleaning by cold washing	400kV Padghe ckt I will be inservice

Sr.No.	OCCM Sr. No	Line / Element	From	time	to	Time	D	Name of Requesting Agency	reason	Remarks
126	901	400KV-KALWA-PADGHE-1	27-Jul-20	07:00	27-Jul-20	18:00	Daily	MSETCL	Routine Maintenance work	Routine Maintenance work
127	931	220KV-PARLI-HARANGUL-M-1	28-Jul-20	8:00	28-Jul-20	17:00	D	POWERGRID_WRI	For collecting CT Oil Samples at Parli end	
128	940	Main Bay - 400KV-KHANDWA-DHULE-MS-2 AND DHULE-MS - 400KV - Bus 2 at DHULE-MS - 400KV	28-Jul-20	9:00	28-Jul-20	18:00	D	POWERGRID_WRI	for AMP works	line load shall be shifted on to TBC
129	952	220KV-PARLI-PARLI-M-1	29-Jul-20	8:00	29-Jul-20	17:00	D	POWERGRID_WRI	For collecting CT Oil Samples at Parli end	
130	961	400KV-DHULE-KHANDWA-1	29-Jul-20	9:00	29-Jul-20	18:00	D	POWERGRID_WRI	for Reactor AMP works	
131	964	220KV-PARLI-PARLI-M-2	29-Jul-20	08:00	29-Jul-20	17:00	Daily	MSETCL	Line maintenance work	-
132	980	400KV-DHULE-KHANDWA-2	30-Jul-20	9:00	30-Jul-20	18:00	D	POWERGRID_WRI	for Reactor AMP works	Line outage is not requirement of POWERGRID . Only LR outage is required , however POWERGRID is not being provided outage on LR alone and WRDLC and NLDC are asking POWERGRID to take the outage of Reactor along with line hence outage of Line should be booked under system constraint and should not be booked to POWERGRID
133	981	400KV-WARDHA-WARORA-1	30-Jul-20	09:00	30-Jul-20	17:00	Daily	MSETCL	For Routine Maintenance Work	NA
134	982	TIE BAY - 400KV-WARDHA-WARORA-1 AND FUTURE at Wardha - 400KV	30-Jul-20	09:00	30-Jul-20	17:00	Daily	MSETCL	Routine Maintenance & Diagnostic testing work .	Line will be charged through main CB 429.
135	983	400KV-PARLI-M-PARLI-1	30-Jul-20	09:00	30-Jul-20	18:00	Daily	MSETCL	CB DCRM and CT tan delta and bay maintenance work.	-
136	984	220KV-PARLI-OSMANABAD-M-1	30-Jul-20	09:00	30-Jul-20	18:00	Daily	MSETCL	Vibration damper fixing work	-
137	994	MAIN BAY - DHULE-MS - 400KV B/R 1	31-Jul-20	9:00	31-Jul-20	18:00	D	POWERGRID_WRI	for AMP works	BR load shall be shifted on to TBC

State Element Outage list for the month of July 2020

Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
1	400 KV	400/220/33 KV 500MVA ICT - 1 @ KORADI 2	1-Jul-20	07:00	2-Jul-20	13:00	Daily	IR, Tan delta measurement of Bushing Tan delta Measurement of Line of Bay 430	MSETCL	MSETCL	Load will shifted to 501MVA 400/220/33kv ICT II. Outage will be availed depending upon weather condition
2	400 KV	KARAD - LONIKAND 1	2-Jul-20	09:00	2-Jul-20	18:00	Daily	DT & Line Maintenance work.	MSETCL	MSETCL	---
3	400 KV	DHULE- - BABLESHWAR - I	2-Jul-20	09:00	2-Jul-20	17:00	Daily	Quarterly Maintenance work & Relay Testing	MSETCL	MSETCL	400kV Dhule ckt II,400kV Bhusawal and 400kV Aurangabad lines will be in in service
4	400 KV	JEJURI- KOYNA STAGE-IV	2-Jul-20	09:30	2-Jul-20	17:30	Daily	Annual maintenance work & testing work.	MSETCL	MSETCL	400kV Jejuri-Lonikand line will be in service
5	400 KV	400/220/33 KV 500 MVA ICT - 3 @ PARLI	2-Jul-20	09:00	2-Jul-20	18:00	Daily	complete unit testing and bay maintenance.	MSETCL	MSETCL	-
6	400 KV	THAPTI TANDA - WALUJ	2-Jul-20	09:00	2-Jul-20	17:00	Daily	Routine Maintenance	MSETCL	MSETCL	Routine Maintenance
7	400 KV	PARLI - KUMBHARGAON(NANDED) CKT - 2	2-Jul-20	10:00	2-Jul-20	14:00	Daily	DCRM Testing & Bay Maintenance work.	MSETCL	MSETCL	-
8	400 KV	RPL(AMT) NANDGAON PETH - AKOLA II LINE II	3-Jul-20	08:00	3-Jul-20	18:00	Daily	Outage required for routine maintenance & pre-monsoon activities of 400kV RPL Nandgaon Peth to Akola II Line II (X-bus).	APTCL	APTCL	Outage required for routine maintenance & pre-monsoon activities of 400kV RPL Nandgaon Peth to Akola II Line II (X-bus).
9	400 KV	MAIN BAY (407) OF STATION TF 8B @ CHANDRAPUR SWG S/S	3-Jul-20	07:00	3-Jul-20	17:00	Daily	for Diagnostic testing & allied bay maintenance work	MSETCL	MSETCL	for Diagnostic testing & allied bay maintenance work
10	400 KV	400KV KORADI-BHUSAWAL (Koradi end)	3-Jul-20	08:00	3-Jul-20	18:00	Daily	CT Tan-delta measurement by Testing Unit & SFRA / bushing tan delta of reactor	MSETCL	MSETCL	Outages will be availed subject to weather conditions.
11	400 KV	50 MVAR LINE REACTOR OF BHUSAWAL LINE @ 400 KV KORADI	3-Jul-20	08:00	3-Jul-20	18:00	Daily	CT Tan-delta measurement by Testing Unit & SFRA / bushing tan delta of reactor	MSETCL	MSETCL	Outages will be availed subject to weather conditions.
12	400 KV	400/220/33KV SPARE ICT @ KORADI 2	4-Jul-20	07:00	4-Jul-20	13:00	Daily	IR, Tan delta measurement of Bushing	MSETCL	MSETCL	Spare ICT is under no load condition. Outage will be availed depending upon weather condition
13	400 KV	400/220/33 KV 315MVA ICT - 2 @ BABHALESHWAR	4-Jul-20	08:00	4-Jul-20	18:00	Daily	Quarterly Maintenance work & Relay Testing	MSETCL	MSETCL	400/220kv 315MVA ICT- I & 501 MVA ICT -III& 501 MVA ICT-IV will be in service
14	400 KV	TIE BAY (408) OF STATION TF 8B & FUTURE CKT - 2 @ CHANDRAPUR SWG S/S	4-Jul-20	07:00	4-Jul-20	17:00	Daily	for Diagnostic testing & allied bay maintenance work	MSETCL	MSETCL	for Diagnostic testing & allied bay maintenance work
15	400 KV	400/220/33 KV 500MVA ICT - 2 @ KORADI 2	6-Jul-20	07:00	7-Jul-20	13:00	Daily	IR, Tan delta measurement of Bushing	MSETCL	MSETCL	Load will shifted to 501 MVA, 400/220/33KV ICT I, Outage will be availed depending upon weather condition
16	400 KV	BABLESHWAR- AURANGABAD (WALUJ)	7-Jul-20	10:00	7-Jul-20	18:00	Daily	Maintenance work	MSETCL	MSETCL	400kV Ektuni ckt I&II,400kV Bhusawal and 400kV Dhule I&II lines will be in in service
17	400 KV	CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	7-Jul-20	07:00	8-Jul-20	17:00	Daily	for conductor & Earthwire Hardware tightening if found During Monkey Patrolling	MSETCL	MSETCL	for conductor & Earthwire Hardware tightening if found During Monkey Patrolling
18	400 KV	400 KV WALUJ (400 KV) - BABHALESHWAR CKT	7-Jul-20	09:00	7-Jul-20	17:00	Daily	Routine Maintenance	MSETCL	MSETCL	Routine Maintenance
19	400 KV	315 MVA ICT- II HV BAY @ CHANDRAPUR	7-Jul-20	09:00	7-Jul-20	18:00	Daily	IPS tube, PT & Bus post insulator of external delta connection. 2) Measurement of Bushing tan delta and winding resistance.	MSETCL	MSETCL	Outage will be availed subjected to weather conditions. Special Note:- 1) 315MVA ICT-I and 220KV GCB CHD-1, CHD-2 Ckt will be in service
20	400 KV	NAGOTHANE - DABHOL 1	8-Jul-20	09:00	8-Jul-20	18:00	Daily	Routine maint. Work	MSETCL	MSETCL	Planned outage
21	400 KV	400/220/33 KV 500 MVA ICT - 2 @ LAMBOTI	8-Jul-20	10:00	8-Jul-20	18:00	Daily	RTV Coating work of ICT-II	MSETCL	MSETCL	Yes Load will be managed on 400 kv ICT-1
22	400 KV	315 MVA ICT- II HV BAY @ CHANDRAPUR	8-Jul-20	09:00	8-Jul-20	18:00	Daily	IPS tube, PT & Bus post insulator of external delta connection. 2) Measurement of Bushing tan delta and winding resistance.	MSETCL	MSETCL	Outage will be availed subjected to weather conditions. Special Note:- 1) 315MVA ICT-I and 220KV GCB CHD-1, CHD-2 Ckt will be in service
23	400 KV	MAIN BAY (419) OF FUTURE CKT - 1 @ WARORA	8-Jul-20	09:00	8-Jul-20	17:00	Daily	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolator maintenance work .	MSETCL	MSETCL	400KV PGCIL Line will be charged through Tie CB 418.
24	400 KV	GT - 7 @ KORADI-1	8-Jul-20	09:00	8-Jul-20	18:00	Daily	CVT testing	MSETCL	MSETCL	Outages will be availed subject to weather conditions.
25	400 KV	LONIKAND 1 -JEJURI	9-Jul-20	09:00	9-Jul-20	18:00	Daily	DT & Line Maintenance work.	MSETCL	MSETCL	---
26	400 KV	CHANDRAPUR 2-KUMBHARGAON(NANDED) CKT - 2	9-Jul-20	07:00	9-Jul-20	17:00	Daily	for conductor & Earthwire Hardware tightening if found During Monkey Patrolling	MSETCL	MSETCL	Hardware tightening
27	400 KV	CHANDRAPUR 2-KUMBHARGAON(NANDED) CKT - 2	9-Jul-20	10:00	9-Jul-20	18:00	Daily	line maintenance work	MSETCL	MSETCL	-
28	400 KV	TIE BAY 418 OF ICT-1 @ LONIKAND 2	9-Jul-20	09:00	9-Jul-20	18:00	Daily	Half yearly maintenance and diagnostic testing.	MSETCL	MSETCL	ICT 2 will be in service for no supply interruption.
29	400 KV	MAIN BAY (419) OF 400/220/33KV 500MVA ICT-I @ LONIKAND 2	9-Jul-20	09:00	9-Jul-20	18:00	Daily	Half yearly maintenance and diagnostic testing.	MSETCL	MSETCL	ICT 2 will be in service for no supply interruption.
30	400 KV	PARLI - KUMBHARGAON (NANDED) CKT - 1	16-Jul-20	10:00	16-Jul-20	14:00	Daily	DCRM Testing & Bay Maintenance work.	MSETCL	MSETCL	-
31	400 KV	TIE BAY (412) of THAPTITANDA @ DEEPNAGAR	9-Jul-20	08:30	9-Jul-20	14:00	Daily	Tie CB DCRM & relay testing work by Testing team at 400KV Deepnagar	MSETCL	MSETCL	Annual relay testing is to be done.
32	400 KV	MAIN BAY (401) OF ICT -1 @ JEJURI	9-Jul-20	09:30	9-Jul-20	17:30	Daily	Annual maintenance work & testing work.	MSETCL	MSETCL	ICT-I will be in service through 402 Tie bay.
33	400 KV	NEW KOYNA - STAGE IV CKT 1	10-Jul-20	09:00	10-Jul-20	18:00	Daily	Routine maint. Work	MSETCL	MSETCL	Planned outage

Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
34	400 KV	DEEPNAGAR - AURANGABAD (WALUJ)	10-Jul-20	09:00	10-Jul-20	14:00	Daily	Main CB DCRM & Relay testing work by testing team.	MSETCL	MSETCL	Annual DCRM & relay testing are due as per diagnostic plan
35	400 KV	THAPTI TANDA - WALUJ	11-Jul-20	11:00	11-Jul-20	17:00	Daily	Quarterly maintenance , Relay testing ,CT Tan delta measurement	MSETCL	MSETCL	Nil
36	400 KV	TIE BAY (429) OF ICT - 1 @ KORADI - 2	10-Jul-20	10:00	10-Jul-20	13:00	Daily	DCRM, IR Measurement of CB at Bay 429	MSETCL	MSETCL	ICT-1 will remain in service through Main Bay 430
37	400 KV	MAIN BAY (422) OF FUTURE CKT - 2 @ WARORA	10-Jul-20	09:00	10-Jul-20	17:00	Daily	Routine maintainance and DCRM/CRM/CB Timings Testing works and isolater maintainance work .	MSETCL	MSETCL	400KV PGCIL Line will be charged through Tie CB 421.
38	400 KV	SPARE LINE-1 BAY (401) @ TAPTITANDA	10-Jul-20	11:00	10-Jul-20	17:00	Daily	Quarterly maintenance, Relay testing , CT Tan delta measurement work	MSETCL	MSETCL	Nil
39	400 KV	KORADI-KHAPERKHEDA I	10-Jul-20	09:00	10-Jul-20	18:00	Daily	CT Tan-delta measurement by Testing Unit	MSETCL	MSETCL	Outages will be availed subject to weather conditions.
40	400 KV	400/220/33 KV 315 MVA ICT - 1 @ WALUJ	10-Jul-20	09:00	10-Jul-20	17:00	Daily	Quarterly Maintenance	MSETCL	MSETCL	Quarterly Maintenance
41	400 KV	NEW KOYNA - STAGE IV CKT 2	11-Jul-20	09:00	11-Jul-20	18:00	Daily	Routine maint. Work	MSETCL	MSETCL	Planned outage
42	400 KV	CHANDRAPUR-PARLI CKT-3	11-Jul-20	07:00	11-Jul-20	17:00	Daily	for conductor & Earthwire Hardware tightening if found During Monkey Patrolling	MSETCL	MSETCL	for conductor & Earthwire Hardware tightening if found During Monkey Patrolling
43	400 KV	BABLESHWAR- AURANGABAD (WALUJ)	11-Jul-20	08:00	20-Jul-20	18:00	Daily	For Carrying PID Work	MSETCL	MSETCL	-
44	400 KV	400/220 KV 315MVA ICT - 2 @ KARAD	13-Jul-20	07:00	16-Jul-20	18:00	Continuous	Modification in wiring with respect to RRS scheme. Replacement of old Aux relay,Modification in existing Relay panel wiring. Removing of old 400 KV Busbar wiring.	MSETCL	MSETCL	Load will be managed on other Two ICTs
45	400 KV	CHANDRAPUR 2 - CHD SWITCHING CKT1	14-Jul-20	07:00	14-Jul-20	17:00	Daily	for conductor & Earthwire Hardware tightening if found During Monkey Patrolling	MSETCL	MSETCL	Hardware tightening
46	400 KV	TIE BAY (415) OF YELWAN CKT - 1 @ AKOLA	14-Jul-20	09:00	14-Jul-20	15:00	Daily	ROUTINE MAINTENANCE AND TESTING WORK	MSETCL	MSETCL	YELWAN CKT-1 WILL BE IN SERVICE THROUGH MAIN BAY 414
47	400 KV	TBC @ PARLI	14-Jul-20	09:00	14-Jul-20	18:00	Daily	Reactor backup relay testing and bay maintenance.	MSETCL	MSETCL	-
48	400 KV	CHANDRAPUR 2 - DHARIWAL CKT - 2	15-Jul-20	08:00	15-Jul-20	17:00	Daily	Diagnostic testing work on line CT, bus CT, Tie CB	MSETCL	MSETCL	400KV Chandrapur2- Dhariwal Ckt.1 is in service
49	400 KV	KHADKA - BABLESHWAR	14-Jul-20	09:00	14-Jul-20	17:00	Daily	CT & Relay Testing	MSETCL	MSETCL	400kv Ektuni ckt1& II,400kV Aurangabad ,400kV Dhule I&II lines will be in service
50	400 KV	CHANDRAPUR - KHAPERKHEDA	15-Jul-20	09:00	15-Jul-20	18:00	Daily	Fixing of Missing & tightening of loose Nut Bolts on conductor hardwares at various locations & Line maint. work.	MSETCL	MSETCL	Outage proposed by LM S/Dn Koradi
51	400 KV	DEEPNAGAR - AURANGABAD (WALUJ)	14-Jul-20	09:00	14-Jul-20	17:00	Daily	Routine Maintenance	MSETCL	MSETCL	Routine Maintenance
52	400 KV	MAIN BAY (407) OF DHARIWAL CKT - 1 @ CHANDRAPUR - 2	15-Jul-20	08:00	15-Jul-20	17:00	Daily	Diagnostic testing work on bus CT & Main CB (Bay 407)	MSETCL	MSETCL	400KV Chandrapur2- Dhariwai Ckt.1 is in service through Tie bay
53	400 KV	MAIN BAY- 401 OF 400/220/33 KV 500 MVA ICT - 1 @ LAMBOTI	15-Jul-20	10:00	15-Jul-20	18:00	Daily	Testing of C.B	MSETCL	MSETCL	without interruption as ICT will be charged on tie C.B
54	400 KV	KORADI-KHAPERKHEDA II	15-Jul-20	09:00	15-Jul-20	18:00	Daily	CB CRM, DCRM, timing and CT tan delta	MSETCL	MSETCL	Outages will be availed subject to weather conditions.
55	400 KV	CHANDRAPUR-PARLI CKT-3	16-Jul-20	10:00	16-Jul-20	18:00	Daily	line maintenance work	MSETCL	MSETCL	-
56	400 KV	TBC @ BABHALESHWAR	16-Jul-20	09:00	16-Jul-20	17:00	Daily	CT & Relay Testing	MSETCL	MSETCL	All 4 nos of ICT and 400kV Lines will be in service
57	400 KV	LONIKAND 1 -JEJURI	16-Jul-20	09:30	16-Jul-20	17:30	Daily	Annual maintenance work & testing work.	MSETCL	MSETCL	400kV Jejuri-Koyna stage IV line will be in service.
58	400 KV	TIE BAY 418 OF YELWAN CKT - 2 @ AKOLA	16-Jul-20	09:00	16-Jul-20	15:00	Daily	ROUTINE MAINTENANCE AND TESTING WORK	MSETCL	MSETCL	YELWAN CKT-2 WILL BE IN SERVICE THROUGH MAIN BAY 417
59	400 KV	400/220/33 KV 315MVA ICT - 1 @ CHAKAN	16-Jul-20	09:00	16-Jul-20	18:00	Daily	Half yearly testing and maintenance activities.	MSETCL	MSETCL	---
60	400 KV	TIE BAY - 415 OF 400/220/33 KV 500MVA ICT - 2 @ LONIKAND 2	16-Jul-20	09:00	16-Jul-20	18:00	Daily	Half yearly maintenance and diagnostic testing.	MSETCL	MSETCL	ICT 1 will be in service for no supply interruption.
61	400 KV	MAIN Bay - 416 OF 400/220/33 KV 500MVA ICT - 2 @ LONIKAND 2	16-Jul-20	09:00	16-Jul-20	18:00	Daily	Half yearly maintenance and diagnostic testing.	MSETCL	MSETCL	ICT 1 will be in service for no supply interruption.
62	400 KV	400/220/33 KV 500 MVA ICT - 1 @ NANDED	16-Jul-20	10:00	16-Jul-20	14:00	Daily	Bay Maintenance Works.	MSETCL	MSETCL	-
63	400 KV	400/220kv 500MVA ICT-1 @ TAPTITANDA	17-Jul-20	10:00	17-Jul-20	17:00	Daily	Relay testing . 89L 'R' Phase IPS tube alignment .	MSETCL	MSETCL	NIL
64	400 KV	400/220/33 KV 167 MVA SPARE ICT @ WALUJ	17-Jul-20	09:00	17-Jul-20	17:00	Daily	Quarterly Maintenance	MSETCL	MSETCL	Quarterly Maintenance
65	400 KV	CHANDRAPUR GCR - CHANDRAPUR 2 CKT 1	21-Jul-20	09:00	22-Jul-20	18:00	Continuous	2)Measurement of Timing, Contact Resistance and DCRM of CB.	MSETCL	MSETCL	Outage will be availed subjected to weather conditions.
66	400 KV	WARORA - IEPL	21-Jul-20	09:00	21-Jul-20	17:00	Daily	For Routine Maintenance work	MSETCL	MSETCL	1) 400 KV KORADI 2-WARDHA PGCIL Line is in ckt - 2) SM Maint Gaang will carry out the Routine maintainance and DCRM/CRM/CT Timing Testing works and isolator
67	400 KV	TIE BAY (405) OF SWICHING SS CKT - 2 & NANDED - 1 @ CHANDRAPUR 2	21-Jul-20	08:00	21-Jul-20	17:00	Daily	Diagnostic testing work on Tie CT & CB	MSETCL	MSETCL	400KV Chandrapur2-Dhariwal Ckt.1 and Kumbhargaan Ckt.1 is in service through main bay

Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
68	400 KV	CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	22-Jul-20	08:00	22-Jul-20	17:00	Daily	Diagnostic testing work on line CT, bus CT	MSETCL	MSETCL	400KV Chandrapur2- Kumbhargaoon Ckt.2 is in service
69	400 KV	315 MVA ICT- I HV BAY @ CHANDRAPUR	23-Jul-20	06:00	31-Jul-20	11:00	Daily	PID testing of Disc Insulator of 400KV Aux. Bus	MSETCL	MSETCL	It is very necessary to charge 400KV Aux. Bus by shifting this bay on TBC-1 bay.
70	400 KV	MAIN BAY (403) OF LONIKAND CKT @ JEJURI	23-Jul-20	09:30	23-Jul-20	17:30	Daily	Annual maintenance work & testing work.	MSETCL	MSETCL	400kV Jejuri-Lonikand line will be in service through 402 Tie CB.
71	400 KV	LONIKAND2-LONIKAND1 (INTERCONNECTOR 2)	23-Jul-20	09:00	23-Jul-20	18:00	Daily	DT & Maintenance work.	MSETCL	MSETCL	---
72	400 KV	LONIKAND2-LONIKAND1 (INTERCONNECTOR 2)	23-Jul-20	09:00	23-Jul-20	18:00	Daily	Half yearly maintenance and diagnostic testing.	MSETCL	MSETCL	400kV Interconnector-1 will be in service for no supply interruption.
73	400 KV	400/220/33 KV 500 MVA ICT - 2 @ NANDED	23-Jul-20	10:00	23-Jul-20	14:00	Daily	Bay Maintenance Works.	MSETCL	MSETCL	-
74	400 KV	TIE BAY 421 OF LONIKAND1 CKT-1 AND LONIKAND1 CKT-2 @LONIKAND 2	23-Jul-20	09:00	23-Jul-20	18:00	Daily	Half yearly maintenance and diagnostic testing.	MSETCL	MSETCL	400kV Interconnector 1 will be in service for no supply interruption.
75	400 KV	400/220/33 KV 500MVA ICT - 3 @ BABHALESHWAR	25-Jul-20	08:00	25-Jul-20	18:00	Daily	Quarterly Maintenance work & Relay Testing	MSETCL	MSETCL	400/220kV 315MVA ICT- I & 315 MVA ICT -II & 501 MVA ICT-IV will be in service
76	400 KV	CHANDRAPUR GCR - CHANDRAPUR 2 CKT 1	28-Jul-20	08:00	28-Jul-20	17:00	Daily	Diagnostic testing work on line CT and REL 670 P444	MSETCL	MSETCL	400KV Chandrapur2- GCR Ckt.2 is in service
77	400 KV	CHANDRAPUR 2 - DHARIWAL CKT - 2	29-Jul-20	08:00	29-Jul-20	17:00	Daily	Diagnostic testing work on line CT, bus CT.	MSETCL	MSETCL	400KV Chandrapur2- Dhariwal Ckt.1 is in service
78	400 KV	DEEPNAGAR - THAPTI TANDA	29-Jul-20	09:00	29-Jul-20	17:00	Daily	Routine Maintenance	MSETCL	MSETCL	Routine Maintenance
79	400 KV	LONIKAND2-LONIKAND1 (INTERCONNECTOR 1)	30-Jul-20	09:00	30-Jul-20	18:00	Daily	DT & Maintenance work.	MSETCL	MSETCL	---
80	400 KV	80 MVAr BUS REACTOR - 1 @ BABHALESHWAR	30-Jul-20	09:00	30-Jul-20	17:00	Daily	Quarterly Maintenance work & Relay Testing	MSETCL	MSETCL	All 4 nos of ICT and 400kV Lines will be in service