

**LIST OF PROPOSALS OF TRANSMISSION ELEMENTS PLAN FOR THE MONTH OF SEPTEMBER 2017**

Sr.No.	498th OCCM Sr. No.	Voltage (kV)	Line / Element	From		To		Basis	Reason	System	Agency	Type	Site	Comments
				Date	Time	Date	Time							
1	29	400	400kV WARDHA-AKOLA I	1/Sep/17	9:00	1/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
2	30	765	765 KV ICT-3 Main bay (709) at Wardha	1/Sep/17	9:00	1/Sep/17	18:00	Daily	AMP work, CB timing is to be done	WRTS-I	WRTS-I	R	bay	
3	32	400	400kV SOLAPUR(NTPC)-SOLAPUR(PG)_1	1/Sep/17	8:00	2/Sep/17	18:00	Continuous	POWER LINE CROSSING STRINGING WORKS NTPC#3&4	WRTS-I	WRTS-I	C	LINE	Shall be planned after COD of Unit-1 at Solapur NTPC and Mutually agreed date will be intimated byWR-1\
4	33	765	SWITCHABLE LR_765kV_A'BAD 1_WARDHA	1/Sep/17	9:00	8/Sep/17	18:00	continuous	for spare reactor switching scheme checking	WRTS-I	WRTS-I	C	LR	
5	34	400	400kV WARDHA-PARLI Ckt-1	1/Sep/17	6:00	30/Sep/17	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTS-I	WRTS-I	C	LINE-A/R	
6	35	765	765kV SEONI-WARDHA Ckt-1	1/Sep/17	9:00	30/Sep/17	18:00	Daily	AR to be kept in Non Auto mode for Online OPGW stringing work	WRTS-I	WRTS-I	C	LINE-A/R	
7	37	400	400KV Bus Coupler @ Karad	1/Sep/17	10:00	1/Sep/17	17:00	Daily	Quarterly. Maint. Work	MSETCL	MSETCL			
8	38	400	400KV BUS COUPLER @ 400KV Koradi s/s	1/Sep/17	10:00	1/Sep/17	17:00	Daily	Retrofitting of Over current relay as a back up to Busbar Protection.	MSETCL	MSETCL			
9	39	400	Main BAY (401) of 400kV side of ICT 1 at Koradi III Sub Station.	1/Sep/17	9:00	1/Sep/17	18:00	Daily	Maintenance of Bay Equipments	MEGPTCL	MEGPTCL			
10	40	400	400 KV Dabhol- Nagothane line II	1/Sep/17	8:00	6/Sep/17	18:00	Daily	Hill cutting work at loc. No. 132-133, 92-93 & 42-43	MSETCL	MSETCL			
11	41	400	400KV Karad -New Koyna ckt. 1 & 2	1/Sep/17	7:00	30/Sep/17	19:00	Daily	Taking Auto Reclose in Non AR Mode for stringing of OPGW work	MSETCL	MSETCL			Both ckt required
12	42	400	400KV Jejuri - Lonikand	1/Sep/17	7:00	30/Sep/17	19:00	Daily	Taking Auto Reclose in Non AR Mode for stringing of OPGW work	MSETCL	MSETCL			
13	43	400	400KV Partial A bus @ Padgha	1/Sep/17	8:00	3/Sep/17	18:00	continuous	Replacement of A bus Quadruple Conductor in upper section	MSETCL	MSETCL			Section will be specified in D-3 while filling readiness/Whether any power flow restriction in HVDC
14	44	400	400KV Chandrapur II -Nanded Ckt-II	1/Sep/17	8:00	2/Sep/17	18:00	Daily	For PID Work,Shifting of auto reclose switch to non auto mode.	MSETCL	MSETCL			
15	45	400	400KV Chandrapur GCR-Parli Ckt-III	1/Sep/17	8:00	2/Sep/17	18:00	Daily	For PID Work,Shifting of auto reclose switch to non auto mode.	MSETCL	MSETCL			
16	51	400	400kV SOLAPUR(NTPC)-SOLAPUR(PG)_2	1/Sep/17	8:00	2/Sep/17	18:00	Continuous	POWER LINE CROSSING STRINGING WORKS NTPC#3&4	WRTS-I	WRTS-I	C	LINE	Shall be planned after COD of Unit-1 at Solapur NTPC and Mutually agreed date will be intimated byWR-1\
17	53	765	765KV S/C ,Aurangabad-Dhule Line A/R OFF	1/Sep/17	7:00	1/Sep/17	18:00	Daily	A/R in Non Auto mode, for tower top patrolling	BDTCL	BDTCL	R		
18	57	400	400 KV BUS-1 at Talegaon	2/Sep/17	9:00	2/Sep/17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Bus	
19	59	400	400kV WARDHA-AKOLA II	2/Sep/17	8:00	2/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
20	60	400	400kV Wardha - Warora (Quad) Line	2/Sep/17	9:00	3/Sep/17	18:00	Continuous	Powerline crossing works of 400kV D/C LILO of both ckts of Wardha - Parli TL (LOOP IN ) between tower location Nos10/0 & 11/0 (400kV Wardh - Warora line tower nos. 112&113) & LOOP OUT between tower location Nos15/0 & 16/0 (400kV Wardh - Warora line tower nos. 109&110). Note: Due to D/C TL, 400kV IEPL-Warora line outage also required on same date.	MSETCL	WRTS-I	C	LINE	Maharashtra consent required in D-3./Proposal From Concerned SE ,EHV (O & M) Circle required .
21	61	400	400kV IEPL - Warora (Quad) Line	2/Sep/17	9:00	3/Sep/17	18:00	Continuous	Powerline crossing works of 400kV D/C LILO of both ckts of Wardha - Parli TL (LOOP IN ) between tower location Nos10/0 & 11/0 (400kV Wardh - Warora line tower nos. 112&113) & LOOP OUT between tower location Nos15/0 & 16/0 (400kV Wardh - Warora line tower nos. 109&110). Note: Due to D/C TL, 400kV Wardha-Warora line outage also required on same date.	MSETCL	WRTS-I	C	LINE	Maharashtra consent required in D-3./Proposal From Concerned SE ,EHV (O & M) Circle required. M/S IEPL to be informed .
22	67	400	500 MVA ICT I @ Kalwa	3/Sep/17	9:00	3/Sep/17	18:00	Daily	Routine Maintenance & testing work	MSETCL	MSETCL			
23	69	400	Tie Bay (402) of ICT-1 & Line-4 at Koradi III Sub Station	4/Sep/17	9:00	4/Sep/17	18:00	Daily	Maintenance of Bay Equipments	MEGPTCL	MEGPTCL			
24	78	400	Khandwa-1 LR at Dhule	4/Sep/17	8:00	4/Sep/17	18:00	Daily	for BHEL Bushings Tan delta measurements	WRTS-I	WRTS-I	R	LR	
25	83	400	400KV PARLI-1 Main Bay (413) at Solapur	4/Sep/17	9:00	4/Sep/17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY	

Sr.No.	498th OCCM Sr. No.	Voltage (kV)	Line / Element	From		To		Basis	Reason	System	Agency	Type	Site	Comments
				Date	Time	Date	Time							
26	84	400	400kV WARDHA-AKOLA I	4/Sep/17	9:00	4/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
27	88	400	400/220KV 300MVA ICT I @ 400KV Koradi s/s	4/Sep/17	9:00	4/Sep/17	13:00	Daily	Retrofitting of over curret relay for implementation of Load Trimming Scheme,	MSETCL	MSETCL			
28	89	400	400 KV Station Transformer 2 Main and Tie bay at Tiroda Plant	4/Sep/17	9:00	5/Sep/17	18:00	Continuous	ST 2 relay Testing & Bay Equipment Testing and Maintenance	APML	APML			
29	90	400	Main Bay (403) of Line-4 at Koradi III Sub Station.	4/Sep/17	9:00	4/Sep/17	18:00	Daily	Maintenance of Bay Equipments	MEGPTCL	MEGPTCL			
30	91	400	400 kV Akola- Bhusawal Line	4/Sep/17	12:00	6/Sep/17	18:00	Daily	PID testing of insulator strings by Hot line Uint Akola. A/R shall be kept in non auto mode.	MSETCL	MSETCL			
31	92	400	400KV TBC-II Bay @400KV S/S Chandrapur	4/Sep/17	8:00	8/Sep/17	18:00	Continuous	1) Servicing & Overhauling of PG-I ,PG-II & PG-III Isolator. 2) Alingment of Isolators.	MSETCL	MSETCL			
32	98	220	220KV Pandhurna-Kalmeshwar	4/Sep/17	9:00	5/Sep/17	17:00	Continuous	For shifting of location of 220kv PT substation	MPPTCL	MPPTCL	R		SLDC Maharashtra consent required.
33	117	400	400Kv Boisar-Padghe	5/Sep/17	8:00	5/Sep/17	16:00	Daily	OPGW SAG ADJUSTMENT	POWERGRID	WR-II	R	BOISAR	
34	119	400	Khandwa-2 LR at Dhule	5/Sep/17	8:00	5/Sep/17	18:00	Daily	for BHEL Bushings Tan delta measurements	WRTS-I	WRTS-I	R	LR	
35	122	765/400	ICT1_765/400kv_PUNE(GIS)	5/Sep/17	9:00	5/Sep/17	18:00	Daily	AMP	WRTS-I	WRTS-I	R	ICT	
36	123	400	SWITCHABLE LR_400kv_PUNE(GIS) 4_PUNE	5/Sep/17	9:00	5/Sep/17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Reactor	
37	125	220	220KV BUS-2 at Solapur	5/Sep/17	9:00	5/Sep/17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BUS	
38	126	400	400kV WARDHA-AKOLA II	5/Sep/17	9:00	5/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
39	127	400	400KV Koradi Main bay at Bhilai SS	5/Sep/17	9:30	5/Sep/17	17:30	Daily	AMP work at Bhilai SS	WRTS-I	WRTS-I	R	Bay	
40	129	400	Dhule-SSNNL Ckt-1 @Dhule	5/Sep/17	8:00	5/Sep/17	18:00	Daily	Maintenance work	MSETCL	MSETCL			
41	130	400/220	315MVA, ICT 1 @ BBLR	5/Sep/17	9:00	5/Sep/17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work.& Quarterly maaintenance work.	MSETCL	MSETCL			
42	131	400	Main Bay (404) of ICT-2 at Koradi III Sub Station.	5/Sep/17	9:00	5/Sep/17	18:00	Daily	Maintenance of Bay Equipments	MEGPTCL	MEGPTCL			
43	132	400	400 KV New Koyna -Karad II @ NEW Koyna	5/Sep/17	9:00	5/Sep/17	19:00	Daily	Routing maaintenance work at substation	MSETCL	MSETCL			
44	141	400	400KV Chandrapur (Old GCR)-Parli ckt-III @Girwali	5/Sep/17	9:00	5/Sep/17	16:00	Daily	Earthwire clamp tightening at Loc. No. 892, and conductor hardware tightening at loc. No. 890, 891.& CT Tan Delta Measurement & CB DCRM testing work	MSETCL	MSETCL			
45	159	400	BUS REACTOR_400kv_80MVAR_DHULE	6/Sep/17	8:00	6/Sep/17	18:00	Daily	for BHEL Bushings Tan delta measurements	WRTS-I	WRTS-I	R	BR	
46	160	765/400	ICT2_765/400kv_PUNE(GIS)	6/Sep/17	9:00	6/Sep/17	18:00	Daily	AMP	WRTS-I	WRTS-I	R	ICT	
47	162	400	400kV WARDHA-AKOLA I	6/Sep/17	9:00	6/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
48	163	765	765 KV Durg-4 Main bay (715) at Wardha	6/Sep/17	9:00	6/Sep/17	18:00	Daily	AMP work related to bay	WRTS-I	WRTS-I	R	bay	
49	165	765	765KV AURANGABAD(PG)-SOLAPUR II	6/Sep/17	8:00	7/Sep/17	18:00	Continuous	For swapping of 765KV Solapur line in solapur bays and pending construction points	WRTS-I	WRTS-I	C	Line	
50	166	400	Talange - Karad 1 @ Talange	6/Sep/17	9:00	6/Sep/17	18:00	Daily	Quarterly Maintenance work and replacement of Jumper	MSETCL	MSETCL			
51	167	400	400/220KV 315MVA ICT II @ 400KV Koradi s/s	6/Sep/17	9:00	6/Sep/17	18:00	Daily	Retrofitting of over curret relay for implementation of Load Trimming Scheme.Diagnostic Testing and Preventive Bay maintenance.	MSETCL	MSETCL			
52	168	400	401-Line Bay (Spare line) at Thaptitanda Substation	6/Sep/17	10:00	6/Sep/17	17:00	Daily	Measurement of CT, Tan delta (Routine maintenance work)	MSETCL	MSETCL			
53	169	400	80MVAR Reactor 1 @ BBLR	6/Sep/17	9:00	6/Sep/17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work.& Quarterly maaintenance work .	MSETCL	MSETCL			
54	170	400	Tie Bay (405) of ICT-2 & Line-3 at Koradi III Sub Station	6/Sep/17	9:00	6/Sep/17	18:00	Daily	Maintenance of Bay Equipments	MEGPTCL	MEGPTCL			
55	171	400	Parli -Solapur line @ Parli	6/Sep/17	10:00	6/Sep/17	16:00	Daily	Line Signature Analysis	MSETCL	MSETCL			
56	182	400	400KV Chandrapur GCR-Parli Ckt-III	6/Sep/17	8:00	6/Sep/17	18:00	Daily	For PID Work,Shifting of auto reclose switch to non auto mode.	MSETCL	MSETCL			Next OCCM
57	AD-28	765	765KV TIRODA - KORADI CKT # 1 & 2	6/Sep/17	8:00	6/Sep/17	18:00	Daily	OVERHEAD CROSSING OF EARTH WIRE	ADANI	WRTS-I	C	LINE	
58	187	400	400 KV A Bus at 400 KV Nagothane SS alongwith Dhabol-Nagothane-I	7/Sep/17	8:00	8/Sep/17	17:00	continuous	400 KV Dabhol I Bay 29 A PG Isolator repairing	MSETCL	MSETCL			
59	201	400	Chakan & Kharghar Tie bay (402) at Talegaon	7/Sep/17	9:00	7/Sep/17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Bay	
60	203	400	400kV WARDHA-AKOLA II	7/Sep/17	9:00	7/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
61	204	765	765 KV A'bad-1 Main bay (716) at Wardha	7/Sep/17	9:00	7/Sep/17	18:00	Daily	AMP work related to bay	WRTS-I	WRTS-I	R	bay	

Sr.No.	498th OCCM Sr. No.	Voltage (kV)	Line / Element	From		To		Basis	Reason	System	Agency	Type	Site	Comments
				Date	Time	Date	Time							
62	206	400	400kV A Bus Outage @ Padghe (Bus coupler will be off)	7/Sep/17	8:00	10/Sep/17	18:00	continuous	Replacement of A Bus Quadruple Conductor in lower section (315MVA ICT side)	MSETCL	MSETCL			Section will be specified in D-3 while filling readiness/Whether any power flow restriction in HVDC
63	207	400	400 KV Bus coupler @ khadka SStn	7/Sep/17	9:00	7/Sep/17	13:00	Daily	for commissioning of Backup to 400 KV Bus Coupler relay.	MSETCL	MSETCL			
64	208	400/220	501 MVA, ICT 2 @ Jejuri	7/Sep/17	9:00	7/Sep/17	18:00	Daily	Maintenance work	MSETCL	MSETCL			
65	209	400	400KV LONIKAND-Karad-S/c	7/Sep/17	10:00	7/Sep/17	17:00	Daily	Quarterly. Maint. Work	MSETCL	MSETCL			
66	210	400	80MVar Bus Reactor 1 at Tiroda Plant	7/Sep/17	9:00	7/Sep/17	18:00	Daily	BR#1 Maintenance and testing , relay testing & bay equipment maintenance	ATIL	ATIL			
67	211	400	Main Bay (406) of Line-3 at Koradi III Sub Station.	7/Sep/17	9:00	7/Sep/17	18:00	Daily	Maintenance of Bay Equipments	MEGPTCL	MEGPTCL			
68	212	400	400 KV Dabhol- Nagothane line I	7/Sep/17	8:00	12/Sep/17	18:00	Daily	String replacement work	MSETCL	MSETCL			
69	213	400/220	501 MVA, ICT 3 @ 400 KV Nagothane SS	7/Sep/17	8:00	7/Sep/17	18:00	Daily	Routine Maintenance work	MSETCL	MSETCL			
70	214	220	Pusad-Deoli(PGCIL) Line	7/Sep/17	8:00	9/Sep/17	18:00	Daily	For PID Work,Shifting of auto reclose switch to non auto mode.	MSETCL	MSETCL			
71	231	400	400 KV Khadka - Koradi Line and bay @ Khadka	8/Sep/17	9:00	8/Sep/17	17:00	Daily	CVT's C & Tan delta test & LSA of Line	MSETCL	MSETCL			
72	232	400/220	501MVA ICT-I bay No 419 & 418 (Main & Tie bay) at Lonikand-II Substation	8/Sep/17	9:00	8/Sep/17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL			
73	245	400	400kV WARDHA-AKOLA I	8/Sep/17	9:00	8/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
74	246	765	765kV AURANGABAD(PG)-SOLAPUR I	8/Sep/17	8:00	9/Sep/17	18:00	Continuous	For swapping of 765kV Solapur line in solapur bays and pending construction points	WRTS-I	WRTS-I	C	Line	WR-SR TTC revion required
75	247	400	400 KV Deepnagar-ThaphiTanda @ Deepnagar S/Stn	8/Sep/17	8:00	8/Sep/17	12:00	Daily	LSA of Line	MSETCL	MSETCL			
76	248	400	400 KV Deepnagar-Waluj @ Deepnagar S/Stn	8/Sep/17	13:00	8/Sep/17	18:00	Daily	LSA of Line	MSETCL	MSETCL			
77	249	400/220	315MVA ICT 2 @ Waluj	8/Sep/17	9:00	8/Sep/17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL			
78	250	220	220 kV Chitegaon - Chittepimpalgaon (PGCIL) Ckt. - I @ Chitegaon	8/Sep/17	8:00	8/Sep/17	18:00	Daily	Maintenance work of line and bus isolators	MSETCL	MSETCL			
79	251	400	125 MVar Bus Reactor Main bay 402 & Tie Bay 403 at Warora.	8/Sep/17	8:00	8/Sep/17	17:00	Daily	Routine bay maintenance work of 125 MVar bus Reactor Bay No. 402 at Warora.	MSETCL	MSETCL			
80	252	400	80MVAR Reactor 2 @ BBLR	8/Sep/17	9:00	8/Sep/17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work.& Quarterly maaintenance work	MSETCL	MSETCL			
81	253	400	Tie Bay (408) of 400KV Line-2 of Koradi II - Kordai III SS at Koradi III Sub Station.	8/Sep/17	9:00	8/Sep/17	18:00	Daily	Maintenance of Bay Equipments	MEGPTCL	MEGPTCL			
82	254	400	400 kV Main bay 407 ( Main Bay Aurangabad Ckt 2) at 400 kV Akola	8/Sep/17	11:00	8/Sep/17	17:00	Daily	Routine Maintenance & testing work	MSETCL	MSETCL			
83	263	765	765 KV Bus Reactor -2 Main bay (712) at Wardha	9/Sep/17	9:00	9/Sep/17	18:00	Daily	AMP work, CB Timing, CT tan delta is to be done	WRTS-I	WRTS-I	R	bay	
84	265	400	400 KV Main Bus -II ( 403-52 & 406 -52 Will be made Off) @ Lamboti	9/Sep/17	8:00	9/Sep/17	18:00	Daily	Routine Maintenance Work.	MSETCL	MSETCL			
85	268	400/220	500MVA, ICT I @ 400 KV RS Dn , Deepnagar	9/Sep/17	8:00	9/Sep/17	18:00	Daily	Diagnostic Testing work & allied works	MSETCL	MSETCL			
86	269	400	KORADI-BHUSAWAL	9/Sep/17	8:00	9/Sep/17	17:00	Daily	1)Restrining of conductor (being low clearance) between location no.05-06&location no.111-112,2) line signature test	MSETCL	MSETCL			
87	278	400	Kharghar Main bay (403) at Talegaon	9/Sep/17	9:00	9/Sep/17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Bay	
88	279	765	765KV RAICHUR-2 & Future Tie bay (714) at Solapur	9/Sep/17	9:00	9/Sep/17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY	
89	280	400	400kV WARDHA-AKOLA II	9/Sep/17	9:00	9/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
90	281	400	Main Bay (409) of 400KV Line-2 of Koradi II - Kordai III SS at Koradi III Sub Station.	9/Sep/17	9:00	9/Sep/17	18:00	Daily	Maintenance of Bay Equipments	MEGPTCL	MEGPTCL			
91	284	400	400KV BUS-1 at Solapur	10/Sep/17	9:00	10/Sep/17	18:00	DAILY	STATCOM CMISSIONING WORKS	WRTS-I	WRTS-I	C	BUS	
92	285	400	Bus Coupler @ BBLR	10/Sep/17	9:00	10/Sep/17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work.& Quarterly maaintenance work.	MSETCL	MSETCL			
93	289	765	765 KV Abad-1 & Durg-3 Tie bay (717) at Wardha	10/Sep/17	9:00	10/Sep/17	18:00	Daily	AMP work related to bay	WRTS-I	WRTS-I	R	bay	
94	290	400	400 KV Khadka- Akola Ckt Line and bay @ Khadka	10/Sep/17	9:00	10/Sep/17	17:00	Daily	CT & CVT's C & Tan delta test & LSA of Line	MSETCL	MSETCL			
95	291	400	400kV Bus Reactor-1 Main Bay (413) at Parli	10/Sep/17	10:00	10/Sep/17	18:00	Daily	For AMP works at Parli	WRTS-I	WRTS-I	R	Bay	
96	292	400	400KV Khandwa-Dhule Ckt-I	10/Sep/17	9:00	15/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-II	WRTS-I	R	LINE	
97	297	400	400kV KOLHAPUR (MSETCL)- KOLHAPUR (GIS) I	11/Sep/17	10:00	11/Sep/17	18:00	Daily	For Line and main bay AMP works	WRTS-I	WRTS-I	R	LINE	
98	298	400	400KV BUS-2 at Solapur	11/Sep/17	9:00	11/Sep/17	18:00	DAILY	STATCOM CMISSIONING WORKS	WRTS-I	WRTS-I	C	BUS	

Sr.No.	498th OCCM Sr. No.	Voltage (kV)	Line / Element	From		To		Basis	Reason	System	Agency	Type	Site	Comments
				Date	Time	Date	Time							
99	299	765	SWITCHABLE LR_765kV_ABAD 3_WARDHA	11/Sep/17	9:00	11/Sep/17	18:00	Daily	Erection of bushing for spare reactor	WRTS-I	WRTS-I	C	LR	
100	300	765	SWITCHABLE LR_765kV_ABAD 1_WARDHA	11/Sep/17	9:00	11/Sep/17	18:00	Daily	Erection of bushing for spare reactor	WRTS-I	WRTS-I	C	LR	
101	302	400	Babhaleshwar-Dhule-Ckt-1 @BBLR	11/Sep/17	9:00	11/Sep/17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG Isolators work. & Quarterly maaintenance work	MSETCL	MSETCL			
102	311	400	Aurangabad Lie Reactor-I at Boisar	11/Sep/17	9:00	11/Sep/17	18:00	Daily	145KV CB Erection Work for implementation of NGR bypass system	POWERGRID	WR-II	C	BOISAR	
103	316	400	Lonikand # 4 & ICT # 2 Tie bay (414) at Talegaon	11/Sep/17	9:00	11/Sep/17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Bay	
104	320	400	400KV WARDHA-AKOLA I	11/Sep/17	9:00	11/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
105	324	400	400 KV Khadka-Koradi Line	11/Sep/17	6:00	12/Sep/17	17:00	Daily	PID Testing . A/R in Non auto mode .	MSETCL	MSETCL			
106	325	400	Waluj-Babhleshwar @ Waluj	11/Sep/17	10:00	11/Sep/17	18:00	Daily	Routine Maintenance, Dignostic testing & Line signature testing work	MSETCL	MSETCL			
107	326	400	400KV Solapur Alkud Line @ Alkud	11/Sep/17	8:00	11/Sep/17	18:00	Daily	Quarterly Maint. Work	MSETCL	MSETCL			
108	327	400	400KV Alkud Kolhapur Line @ Alkud	11/Sep/17	8:00	11/Sep/17	18:00	Daily	Quarterly Maint. Work	MSETCL	MSETCL			
109	328	400	Tie Bay (411) of 400KV Line-1 of Koradi II - Koradi III at Koradi III Sub Station.	11/Sep/17	9:00	11/Sep/17	18:00	Daily	Maintenance of Bay Equipments	MEGPTCL	MEGPTCL			
110	329	400	400 kV Akola- Nandgaonpeth Line	11/Sep/17	12:00	13/Sep/17	18:00	Daily	PID testing of insulator strings by Hot line Uint Akola. A/R shall be kept in non auto mode.	MSETCL	MSETCL			
111	330	400	400/220/33 kV ICT- 2 With Bay 405 & 406 at 400 kV Akola	11/Sep/17	8:00	11/Sep/17	18:00	Daily	Routine Maintenance & testing work , painting work and agency balance works	MSETCL	MSETCL			
112	331	400	400KV Main Bus 1 & 2 @ Alkud	11/Sep/17	8:00	11/Sep/17	18:00	Daily	Quarterly Maint. Work	MSETCL	MSETCL			
113	332	220	220 kV Badnera-PGCIL Line	11/Sep/17	8:00	11/Sep/17	17:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL			
114	341	400	400KV Wardha- 2 Main Bay (404) at Parli	12/Sep/17	9:00	12/Sep/17	18:00	Daily	For AMP works at Parli	WRTS-I	WRTS-I	R	Bay	
115	343	400/220	315MVA, ICT 2 @ Parli M	12/Sep/17	8:00	12/Sep/17	18:00	Daily	DC leakage attending work	MSETCL	MSETCL			
116	346	400	Babhaleshwar-Dhule-Ckt-2 @BBLR	12/Sep/17	9:00	12/Sep/17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG Isolators work. & Quarterly maaintenance work	MSETCL	MSETCL			
117	348	765	765KV WARDHA - AURANGABAD(PG) II	12/Sep/17	8:00	12/Sep/17	18:00	Daily	For construction of new wardha 1200/400kV stringing works	WRTS-I	WRTS-I	C	Line	
118	350	400	ICT2_400/220kv_SOLAPUR	12/Sep/17	9:00	12/Sep/17	18:00	DAILY	33KV AUX SUPPLY EXTENSION WORKS AND EMULSIFIRE PAINTING	WRTS-I	WRTS-I	C	ICT	
119	356	400	Aurangabad Lie Reactor-II at Boisar	12/Sep/17	9:00	12/Sep/17	18:00	Daily	145KV CB Erection Work for implementation of NGR bypass system	POWERGRID	WR-II	C	BOISAR	
120	358	400	400KV AURANGABAD(PG)-AURANGABAD(MSETCL) I	12/Sep/17	8:00	12/Sep/17	18:00	Daily	for providing earth switch female contacts, corona rings to line isolator and CT jumper replacement at Msetcl, waluj SS	WRTS-I	WRTS-I	R	Line	
121	362	400	GIS # 2 main Bay (407) at Talegaon	12/Sep/17	9:00	12/Sep/17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Bay	
122	366	400	400KV NTPC-1 & FUTURE Tie Bay (420) at Solapur	12/Sep/17	9:00	12/Sep/17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY	
123	367	400	400KV WARDHA-AKOLA II	12/Sep/17	9:00	12/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
124	368	765	765 KV Seoni-1 & Future Tie bay (726) at Wardha	12/Sep/17	9:00	12/Sep/17	18:00	Daily	for CT oil sampling	WRTS-I	WRTS-I	R	Bay	
125	370	400	Tarapur-Padghe-2	12/Sep/17	9:00	14/Sep/17	18:00	Continuous	AMP	PGCIL	NPcil	R		
126	371	400/220	501MVA, ICT-3 at 400KV Dhule	12/Sep/17	9:00	12/Sep/17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL			
127	372	400	Tranfer Bus Coupler @ BBLR	12/Sep/17	9:00	12/Sep/17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG Isolators work. & Quarterly maaintenance work.	MSETCL	MSETCL			
128	373	400	400 kV Bus Reactor 2 at Tiroda Plant	12/Sep/17	9:00	12/Sep/17	18:00	Daily	BR#2 Maintenance and testing , relay testing & bay equipment maintenance	ATIL	ATIL			
129	374	400	Main Bay (412) of400KV Line-1 of Koradi II - Kordai III at Koradi III Sub Station.	12/Sep/17	9:00	12/Sep/17	18:00	Daily	Maintenance of Bay Equipments	MEGPTCL	MEGPTCL			
130	375	400	400 KV New Koyna -Jaigad I @ NEW Koyna	12/Sep/17	8:00	12/Sep/17	18:00	Daily	Routing maaintenance work at substation	MSETCL	MSETCL			
131	376	400	400KV C BUS WITH TBC at 400KV Kharghar	12/Sep/17	8:00	12/Sep/17	18:00	Daily	R&M and testing work	MSETCL	MSETCL			
132	377	400	Talandge - Karad 2 @ Talandge	12/Sep/17	9:00	12/Sep/17	18:00	Daily	Quarterly Maint.Work	MSETCL	MSETCL			
133	378	400	400/220/33 kV ICT- 2 With Bay 405 & 406 at 400 kV Akola	12/Sep/17	8:00	12/Sep/17	18:00	Daily	Routine Maintenance & testing work , painting work and agency balance works	MSETCL	MSETCL			
134	379	400	400KV CHD-I CHD-II CKT No.II Bay @400KV S/S Chandrapur	12/Sep/17	8:00	13/Sep/17	18:00	Daily	1) Hot Spot Attending of PG-I , PG-II & CBI Isolator . 2) Reactor Side IPS Tube Removing work.	MSETCL	MSETCL			
135	387	400	400KV Parli -Nanded Ckt-I @ Parli M	13/Sep/17	9:00	13/Sep/17	16:00	Daily	Line Signature Analysis	MSETCL	MSETCL			
136	388	400	400KV ALKUD Main Bay (415) at Solapur	13/Sep/17	9:00	13/Sep/17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY	
137	392	400	400 KV Nagothane - Padghe II Line @ Nagothane	13/Sep/17	9:00	13/Sep/17	17:00	Daily	Routine Maintenance work	MSETCL	MSETCL			
138	395	765	765KV WARDHA - AURANGABAD(PG) III	13/Sep/17	8:00	13/Sep/17	18:00	Daily	For construction of new wardha 1200/400kV stringing works	WRTS-I	WRTS-I	C	Line	

Sr.No.	498th OCCM No. Sr.	Voltage (kV)	Line / Element	From		To		Basis	Reason	System	Agency	Type	Site	Comments
				Date	Time	Date	Time							
139	411	400	GIS# 2 & GIS # 3 tie bay (408) at Talegaon	13/Sep/17	9:00	13/Sep/17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Bay	
140	413	400	400KV NTPC-2 Main Bay (424) at Solapur	13/Sep/17	9:00	13/Sep/17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY	
141	414	400	400kV WARDHA-AKOLA I	13/Sep/17	9:00	13/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
142	415	765	765 KV Seoni-1 Main bay (725) at Wardha	13/Sep/17	9:00	13/Sep/17	18:00	Daily	For replacement of damaged cable of CB	WRTS-I	WRTS-I	R	Bay	
143	416	765	765 KV A'bad-3 Main bay (719) at Wardha	13/Sep/17	9:00	13/Sep/17	18:00	Daily	AMP work related to bay	WRTS-I	WRTS-I	R	bay	
144	417	400	400 kV Wardha-2 Main bay (430) at Raipur SS	13/Sep/17	9:30	13/Sep/17	17:30	Daily	work at Raipur SS	WRTS-I	WRTS-I	R	Bay	
145	418	400	400kV Aurangabad(MS)-Aurangabad(PG)-1 Bay at Waluj	13/Sep/17	8:00	14/Sep/17	18:00	Continuous	for removal of CB PIR	WRTS-I	WRTS-I	R	Bay	Line to be inservice via
146	419	400	Bay 411 Koradi-1 @ 400KV Khaperkheda S/stn	13/Sep/17	9:00	13/Sep/17	12:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL			
147	420	400	Tie Bay 412 Koradi-1 @ 400KV Khaperkheda S/stn	13/Sep/17	13:00	13/Sep/17	16:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL			
148	421	400	404-Line Bay (Spare Line) at Thaptitanda Substation	13/Sep/17	10:00	13/Sep/17	17:00	Daily	Measurement of CT, Tan delta (Routine maintenance work)	MSETCL	MSETCL			
149	422	400	Babhaleshwar-Padghe-Ckt-2 @BBLR	13/Sep/17	9:00	13/Sep/17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work.& Quarterly maaintenance work	MSETCL	MSETCL			
150	423	400	400 kV main Bus-1 at Koradi III SS	13/Sep/17	9:00	13/Sep/17	18:00	Daily	Bus Maintenance and related equipment testing.	MEGPTCL	MEGPTCL			
151	424	400	Chandrapur 2 - Warora Ckt-2	13/Sep/17	8:00	13/Sep/17	15:00	Daily	Diagnostic Testing	MSETCL	MSETCL			
152	429	400	Parli-1 & Chandrapur-3 Tie Bay (420) at Bhadravati	14/Sep/17	9:00	14/Sep/17	18:00	Daily	AMP	WRTS-I	WRTS-I	R	Bay	
153	433	400	Chandrapur 2 - Warora Ckt-1	14/Sep/17	8:00	14/Sep/17	17:00	Daily	Diagnostic Testing	MSETCL	MSETCL			
154	435	765	765kV WARDHA - AURANGABAD(PG) IV	14/Sep/17	8:00	14/Sep/17	18:00	Daily	For construction of new wardha 1200/400kV stringing works	WRTS-I	WRTS-I	C	Line	
155	436	400	400kV WARDHA-PARLI I	14/Sep/17	9:00	14/Sep/17	18:00	Daily	To attain shutdown nature work, Line maintenance	WRTS-I	WRTS-I	R	LINE	
156	437	400	401 Main Bay only (Main Bay of Chandrapur-2-Switching ckt-1) at 400 KV Chandrapur-2 Substation	14/Sep/17	10:00	14/Sep/17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL			
157	438	400	400 KV Lamboti-Parli Line	14/Sep/17	8:00	14/Sep/17	17:00	Daily	Line Maintenance Work By Lamboti S/dn.	MSETCL	MSETCL			
158	449	400	400kV WARDHA-AKOLA II	14/Sep/17	9:00	14/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
159	454	400	JEJURI-KOYNA ST IV LINE @400 KV JEJURI	14/Sep/17	9:30	14/Sep/17	17:30	Daily	Maintenance work, testing work	MSETCL	MSETCL			
160	455	400	400 kV main Bus-2 at Koradi III SS	14/Sep/17	9:00	14/Sep/17	18:00	Daily	Bus Maintenance and related equipment testing.	MEGPTCL	MEGPTCL			
161	456	400	422 and 421 -Bay (Main & Tie bay of Lonikand-II-Lonikand I Interconnector Ckt II) at Lonikand-II Substation	14/Sep/17	9:00	14/Sep/17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL			
162	465	765	SWITCHABLE LR_765kV_A'BAD 2_WARDHA	15/Sep/17	9:00	21/Sep/17	18:00	continuous	for spare reactor switching scheme checking	WRTS-I	WRTS-I	C	LR	
163	472	400	Parli -Lonikand CKT-I line @ Parli M	15/Sep/17	10:00	15/Sep/17	18:00	Daily	Hardware tightening and fixing work at loc no- 127,134,146	MSETCL	MSETCL			
164	482	400	400kV AURANGABAD(PG)-AURANGABAD(MSETCL) II	15/Sep/17	8:00	15/Sep/17	18:00	Daily	for providing earth switch female contacts, corona rings to line isolator and CT jumper replacement at Msetcl, waluj SS	WRTS-I	WRTS-I	R	Line	
165	484	400	400KV MAPUSA CKT-2' MAIN BAY (403) AT KOLHAPUR-GIS	15/Sep/17	10:00	15/Sep/17	18:00	Daily	For bay AMP works.	WRTS-I	WRTS-I	R	BAY	
166	486	400	400kV WARDHA-AKOLA I	15/Sep/17	9:00	15/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
167	487	400	Parli - Nanded Ckt-II @ Parli M	15/Sep/17	9:00	15/Sep/17	16:00	Daily	Line Signature Analysis & CT Tan Delta Measurement work	MSETCL	MSETCL			
168	488	400/220	500MVA, ICT II @ 400 kV RS Dn , Deepnagar	15/Sep/17	8:00	15/Sep/17	18:00	Daily	Diagnostic Testing work & allied works	MSETCL	MSETCL			
169	489	400	KORADI - NANDGAONPETH (RPL) CKT	15/Sep/17	8:00	15/Sep/17	17:00	Daily	1)Line signature test,2) replacement /tightening of missing hardwares/nutbolts on conductors/jumpers, earth wire at various locations	MSETCL	MSETCL			
170	490	400	400 KV Adani ckt No. I (bay411) at 400 KV S/s. Warora.	15/Sep/17	8:00	15/Sep/17	17:00	Daily	Rotuine bay maintenance work of 400 KV Adani ckt No. I (bay411) at Warora.	MSETCL	MSETCL			
171	491	400	Babhaleshwar-Bhusawal @BBLR	15/Sep/17	9:00	15/Sep/17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work.& Quarterly maaintenance work	MSETCL	MSETCL			
172	492	765	707-LR switchable Line reactor of 765KV Akola-II Aurangabad(Ektuni)-III Line-2 at Akola-II SS	15/Sep/17	10:00	15/Sep/17	18:00	Daily	For HV bushing dismantling of discharged 707-LR Yph reactor of 765KV Akola-II Aurangabad-III line-2 at Akola-II SS	MEGPTCL	MEGPTCL			
173	493	400	400 KV Dabhol New- Koyna line II	15/Sep/17	8:00	15/Sep/17	18:00	Daily	PID String replacement work	MSETCL	MSETCL			
174	494	400	400 kV Main 408 (Main Bay of Wardha Ckt- 1) at 400 KV Akola	15/Sep/17	11:00	15/Sep/17	17:00	Daily	Routine Maintenance & testing work	MSETCL	MSETCL			
175	495	400	400KV CHD-I CHD-II CKT No.I Bay @400KV S/S Chandrapur	15/Sep/17	8:00	15/Sep/17	18:00	Daily	1) Attending of PG-I , PG-II & CBI Isolator . 2) Reactor Side IPS Tube Removing work.	MSETCL	MSETCL			

Sr.No.	498th OCCM Sr. No.	Voltage (kV)	Line / Element	From		To		Basis	Reason	System	Agency	Type	Site	Comments
				Date	Time	Date	Time							
176	515	400	Chandrapur 2 - Nanded Ckt-1	16/Sep/17	8:00	17/Sep/17	18:00	Daily	For PID Work, Shifting of auto reclose switch to non auto mode.	MSETCL	MSETCL			Either Wardha-Parli or Chandrapur-Nanded to be given
177	522	400	400kV Boisar-Padghe	16/Sep/17	9:00	16/Sep/17	13:00	Daily	code for Online Main-I relay replacement	POWERGRID	WR-II	R	BOISAR	
178	527	765	SWITCHABLE LR_765kV_RAICHUR 2_SOLAPUR	16/Sep/17	9:00	16/Sep/17	18:00	DAILY	AMP WORKS AND COMMISSIONING OF SPARE SELECTION SCHEME AND EMULSIFIRE PAINTING	WRTS-I	WRTS-I	R	LR	
179	528	400	400kV WARDHA-AKOLA II	16/Sep/17	9:00	16/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
180	529	400	400kV Aurangabad(MS)-Aurangabad(PG)-2 Bay at Waluj	16/Sep/17	8:00	17/Sep/17	18:00	Continuous	for removal of CB PIR	WRTS-I	WRTS-I	R	Bay	
181	530	400	400kV Khandwa-Dhule Ckt-II	16/Sep/17	9:00	21/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-II	WRTS-I	R	LINE	
182	531	500	Chandrapur-padgha HVDC POLE-1 @ Chandrapur	16/Sep/17	8:00	21/Sep/17	18:00	Continuous	For Annual Outage maintenance work/Dignostic work of Substation Equipment, HVDC Lines Etc.	MSETCL	MSETCL			No shutdowns in East West maharashtra inter connection
183	532	400	Dhule-SSNNL Ckt-2 @Dhule	16/Sep/17	8:00	16/Sep/17	18:00	Daily	Maintenance work	MSETCL	MSETCL			
184	533	400	400 KV Khadka-Deepnagar Ckt No-1 @ Khadka SStn	16/Sep/17	9:00	16/Sep/17	17:00	Daily	CT & CVT's C & Tan delta test	MSETCL	MSETCL			
185	534	400/220	501MVA, ICT 3 @ BBLR	16/Sep/17	9:00	16/Sep/17	17:00	Daily	Bay Maintenance work. Relay / CB / CT Testing.	MSETCL	MSETCL			
186	535	400	400 KV Dabhol New -Koyna line I	16/Sep/17	8:00	16/Sep/17	18:00	Daily	PID String replacement work	MSETCL	MSETCL			
187	536	400	Chandrapur 2 - Nanded Ckt-I	16/Sep/17	6:00	30/Sep/17	17:00	Daily	For PID Work, Shifting of auto reclose switch to non auto mode.	MSETCL	MSETCL			
188	544	500	500 KV HVDC Chandrapur - Padghe Line	17/Sep/17	8:00	17/Sep/17	19:00	Daily	Power line crossing of 500 KV HVDC Chandrapur - Padghe Line at Tower No.1605 & 1606 by 765 kV D/C Aurangabad-Padghe line LILO to Pune GIS at Loc. No. AP 3/0- AP 4/0	MSETCL	CWRTL			Maharashtra consent required prior to D-3/ May be availed on 28 .09.2017 with Chpr - Padghe Bipole on 28.09.2017 at Sr no. 844.
189	563	400	400KV ALKUD & PARLI-1 Tie Bay (414) at Solapur	18/Sep/17	9:00	18/Sep/17	18:00	DAILY	AMP WORKS AND COMMISSIONING OF SPARE SELECTION SCHEME	WRTS-I	WRTS-I	R	BAY	
190	564	400	400kV WARDHA-AKOLA I	18/Sep/17	9:00	18/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
191	566	400	400/220KV 315 MVA ICT-III @ Karad	18/Sep/17	10:00	18/Sep/17	17:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL			
192	567	400	400kV Khadka-Akola Line	18/Sep/17	6:00	19/Sep/17	17:00	Daily	PID Testing . A/R in Non auto mode .	MSETCL	MSETCL			
193	568	400	Waluj-Babhleshwar @ Waluj	18/Sep/17	10:00	23/Sep/17	17:00	Daily	PID testing work by hotline technique	MSETCL	MSETCL			
194	569	400	Babhleshwar-Aurangabad @BBLR	18/Sep/17	9:00	18/Sep/17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work.& Quarterly maaintenance work	MSETCL	MSETCL			
195	570	400	400 kV Tie bay 412 (Tie Bay of Nandgaon- Wardha 2) at 400 kV Akola	18/Sep/17	11:00	18/Sep/17	17:00	Daily	Routine Maintenance & testing work	MSETCL	MSETCL			
196	571	400	(3*105) MVA ICT-II & It's Bay @400KV S/S Chandrapur	18/Sep/17	8:00	26/Sep/17	18:00	Continuous	Replacement of B- ph ICT-II By repaired 105 MVA Spare ICT.	MSETCL	MSETCL			
197	574	400	400 KV SSP-Dhule-1 and Auto recloser in n/a mode Ckt-2.	18/Sep/17	8:00	18/Sep/17	18:00	Daily	Maintenance work	GETCO	GETCO			
198	591	765	Seoni - Wardha Ckt.1	19/Sep/17	8:00	20/Sep/17	18:00	Continuous	Stringing of 765kV D/C Gadawara - Warora line	POWERGRID	WR-II	C	RHQ	
199	593	765	Dhule Main bay-704 at Aurangabad	19/Sep/17	9:00	19/Sep/17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R	Bay	
200	597	400	ICT1_400/220kv_SOLAPUR	19/Sep/17	9:00	19/Sep/17	18:00	DAILY	EMULSIFIRE PAINTING WORKS	WRTS-I	WRTS-I	R	ICT	
201	598	400	400kV WARDHA-AKOLA II	19/Sep/17	9:00	19/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
202	599	765	765kV SEONI-WARDHA I	19/Sep/17	9:00	19/Sep/17	18:00	Daily	For CSD commissioning & AR logic checking	WRTS-I	WRTS-I	C	LINE	
203	600	400	400 KV Abad-1 Main bay (404) at Akola	19/Sep/17	9:00	19/Sep/17	18:00	Daily	AMP work related to bay at Akola S/s	WRTS-I	WRTS-I	R	bay	
204	602	400	400KV TBC @ Karad	19/Sep/17	10:00	19/Sep/17	17:00	Daily	Quarterly. Maint. Work	MSETCL	MSETCL			
205	603	220	220kV Bhugaon - PGCIL (DEOLI)	19/Sep/17	9:00	19/Sep/17	17:00	Daily	Fixing of Damper Damper	MSETCL	MSETCL			
206	604	400	400 kV Station Transformer 5 at Tiroda Plant	19/Sep/17	9:00	20/Sep/17	18:00	Continuous	Staion Transformer & Bay Equipment Testing & Maintenance. Relay Testing	APML	APML			
207	605	400/220	315MVA , ICT 2 @ New Koyna	19/Sep/17	8:00	19/Sep/17	18:00	Daily	Routing mainteance work at substation	MSETCL	MSETCL			
208	612	765	765KV Aurangabad -2 Main bay (713) at Wardha	20/Sep/17	9:00	24/Sep/17	18:00	Continuous	Mechanism box replacement work	WRTS-I	WRTS-I	R	bay	

Sr.No.	498th OCCM Sr. No.	Voltage (kV)	Line / Element	From		To		Basis	Reason	System	Agency	Type	Site	Comments
				Date	Time	Date	Time							
209	615	400	400 kV Koradi- Bhusawal Line	20/Sep/17	12:00	24/Sep/17	18:00	Daily	PID testing of insulator strings by Hot line Uint Akola. A/R shall be kept in non auto mode.	MSETCL	MSETCL			
210	621	400	400 KV SSP-Dhule-2 & N/a mode of Ckt 1	20/Sep/17	8:00	20/Sep/17	18:00	Daily	Maintenance work	GETCO	GETCO			
211	630	400	40kv Tarapur-Boisar-I	20/Sep/17	9:00	20/Sep/17	13:00	Daily	code for Online Main-I relay replacement	POWERGRID	WR-II	R	BOISAR	
212	632	765	Padghe-2 Main bay 707 at Aurangabad	20/Sep/17	9:00	20/Sep/17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R	Bay	
213	639	400	BUS REACTOR_400kV_63MVAR_SOLAPUR	20/Sep/17	9:00	20/Sep/17	18:00	DAILY	EMULSIFIRE PAINTING WORKS	WRTS-I	WRTS-I	R	BR	
214	640	400	400kV WARDHA-AKOLA I	20/Sep/17	9:00	20/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
215	641	400	400 KV Abad-2 Main bay (407) at Akola	20/Sep/17	9:00	20/Sep/17	18:00	Daily	AMP work related to bay at Akola S/s	WRTS-I	WRTS-I	R	bay	
216	642	400	404 Main Bay only (Main Bay of Chandrapur-2-Switching ckt-2) at 400 KV Chandrapur-2	20/Sep/17	10:00	20/Sep/17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL			
217	643	400	400 KV Main Bus -1 @ Khada SStn	20/Sep/17	9:00	20/Sep/17	17:00	Daily	For replacement of PG isolator of 400/132 kv 315 MVA ICT-III (ICT-III should be shifted on TBC)	MSETCL	MSETCL			
218	644	400	400/220KV SPARE ICT @ 400KV Koradi s/s	20/Sep/17	10:00	20/Sep/17	17:00	Daily	Diagnostic Testing and Preventive Bay maintenance.	MSETCL	MSETCL			
219	645	400	400 KV Main Bus -I ( 401-52 & 404 -52 Will be made Off) @ Lamboti	20/Sep/17	8:00	20/Sep/17	18:00	Daily	Routine Maintenance Work.	MSETCL	MSETCL			
220	646	400	404 Main Bay only (Main Bay of Chandrapur-2-Switching ckt-2) at 400 KV Chandrapur-2 Substation	20/Sep/17	10:00	20/Sep/17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL			
221	660	765	Seoni - Wardha Ckt.2	21/Sep/17	8:00	22/Sep/17	18:00	Continuous	Stringing of 765kV D/C Gadawara - Warora line	POWERGRID	WR-II	C	RHQ	
222	665	765	ICT1_765/400kv_SOLAPUR	21/Sep/17	9:00	21/Sep/17	18:00	DAILY	OLTC PARALLEL OPERATION COMMISSIONING WORKS	WRTS-I	WRTS-I	C	ICT	May be availed on Wednesday 20.08.2017
223	666	765	ICT2_765/400kv_SOLAPUR	21/Sep/17	9:00	21/Sep/17	18:00	DAILY	OLTC PARALLEL OPERATION COMMISSIONING WORKS	WRTS-I	WRTS-I	C	ICT	May be availed on Wednesday 20.08.2017
224	667	400	400KV WARDHA-AKOLA II	21/Sep/17	9:00	21/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
225	669	400	400 KV Abad-2 Tie bay (406) at Akola	21/Sep/17	9:00	21/Sep/17	18:00	Daily	AMP work related to bay at Akola S/s	WRTS-I	WRTS-I	R	bay	
226	672	400	405-Bay (TIE Bay ICT 2 & Koyna ST IV line) at 400 KV Jejuri	21/Sep/17	9:30	21/Sep/17	17:30	Daily	Annual Maintenance of bays equipment	MSETCL	MSETCL			
227	673	220	220kv PGCIL (DEOLI) -Pusad	21/Sep/17	9:00	21/Sep/17	17:00	Daily	Fixing of Damper Damper	MSETCL	MSETCL			
228	674	400/220	167 MVA Spare ICT bay No 401 at Lonikand-II Substation .	21/Sep/17	9:00	21/Sep/17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL			
229	675	400	400KV TBC @ Lonikand	21/Sep/17	9:00	21/Sep/17	17:00	Daily	Routine Maintenance work	MSETCL	MSETCL			
230	676	400	403 Tie Bay and 404 Main Bay of 501MVAICT-1 at Nanded Substation	21/Sep/17	11:00	21/Sep/17	17:00	Daily	Annual Maintenance of bays equipment	MSETCL	MSETCL			
231	677	400/220	501 MVA, ICT 3 @ Talandge	21/Sep/17	9:00	21/Sep/17	18:00	Daily	Quarterly Maintenance work and Back Up relay retrofitting	MSETCL	MSETCL			
232	678	220	Pusad-Deoli(PGCIL) Line	21/Sep/17	8:00	23/Sep/17	18:00	Daily	For PID Work,Shifting of auto reclose switch to non auto mode.	MSETCL	MSETCL			
233	682	400	400Kv Partial B bus outage @ Padghe + 400kv Padghe-Nagothane ckt-1+ HVDC -2 bay	22/Sep/17	8:00	24/Sep/17	18:00	continuous	Replacement of B Bus Quadruple Conductor in Upper section (HVDC side)	MSETCL	MSETCL			Section will be specified in D-3 while filling readiness/Whether any power flow restriction in HVDC
234	683	765	BUS REACTOR_765kv_330MVAR_WARDHA	22/Sep/17	9:00	22/Sep/17	18:00	Daily	AMP of reactor	WRTS-I	WRTS-I	R	BR	
235	684	765	765 KV Aurangabad-3 & Durg-2 Tie Bay (720) at Wardha	22/Sep/17	9:00	22/Sep/17	18:00	Daily	For sampling of CT	WRTS-I	WRTS-I	R	Bay	
236	694	400	400KV Solapur-2 Main Bay (412) at Parli	22/Sep/17	10:00	22/Sep/17	18:00	Daily	For AMP works at Parli	WRTS-I	WRTS-I	R	Bay	
237	695	765	SWITCHABLE LR_765kV_PUNE(GIS)_SOLAPUR	22/Sep/17	9:00	22/Sep/17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	LR	
238	696	400	400KV WARDHA-AKOLA I	22/Sep/17	10:00	22/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
239	699	500	Chandrapur-Padghe HVDC POLE-II line	22/Sep/17	8:00	28/Sep/17	18:00	Continuous	For Annual Outage maintenance work/Dignostic work of Substation Equipment,HVDC Lines Etc.	MSETCL	MSETCL			
240	700	400/11/6.6	416 Main & 415 Tie Bay of Station TF 4A 80 MVA at 400 Kv Deepnagar	22/Sep/17	8:00	22/Sep/17	18:00	Daily	Annual Maintenance of bays equipment & diagnostic testing	MEGPTCL	MEGPTCL			
241	706	765	SWITCHABLE LR_765kV_A'BAD 3_WARDHA	23/Sep/17	9:00	30/Sep/17	18:00	continuous	for spare reactor switching scheme checking	WRTS-I	WRTS-I	C	LR	
242	707	765	765 kv Aurangabad(Ektuni)-III Akola-II Line-1 at MSETCL 765/400KV Aurangabad-III (Ektuni) SS	23/Sep/17	11:00	23/Sep/17	14:00	Daily	For changeover of Repaired 706LR R-ph Line reactor against Spare reactor of 765 kv Aurangabad-III Akola-II line-1 at MSETCL 765/400KV Aurangabad-III (Ektuni ) SS	MSETCL	MEGPTCL			
243	708	765	Tie Bay (708) of Tiroda Line-2 to Akola Line-1 at Koradi III SS	23/Sep/17	9:00	23/Sep/17	18:00	Daily	Maintenance of Bay Equipments	MEGPTCL	MEGPTCL			
244	709	400	400KV WARDHA-AKOLA II	23/Sep/17	9:00	23/Sep/17	18:00	Daily	AMP of line CT at Akola S/s	WRTS-I	WRTS-I	R	LINE	

Sr.No.	498th OCCM Sr. No.	Voltage (kV)	Line / Element	From		To		Basis	Reason	System	Agency	Type	Site	Comments
				Date	Time	Date	Time							
245	712	400	40kv Tarapur-Boisar-I	23/Sep/17	14:00	23/Sep/17	17:00	Daily	For tripping and A/R Trials of Main-I relay	POWERGRID	WR-II	R	BOISAR	
246	715	765	SWITCHABLE_LR_765kV_AURANGABAD_1_SOLAPUR	23/Sep/17	9:00	23/Sep/17	18:00	DAILY	AMP WORKS AND COMMISSIONING OF SPARE SELECTION SCHEME	WRTS-I	WRTS-I	R	LR	
247	717	400	400kV Wardha-1 Main bay (408) at Akola	23/Sep/17	9:00	23/Sep/17	18:00	Daily	AMP of bay CT at Akola S/s	WRTS-I	WRTS-I	R	bay	
248	718	400	400 KV Main Bus -2 @ Khadka SStn	23/Sep/17	9:00	23/Sep/17	17:00	Daily	CVT's C & Tan delta test	MSETCL	MSETCL			
249	719	220	220kV Bhugaon - PGCIL (DEOLI) and 220kV PGCIL (DEOLI) -Pusad	23/Sep/17	9:00	23/Sep/17	17:00	Daily	Fixing of Damper Damper	MSETCL	MSETCL			
250	720	400/220	315MVA, ICT 2 @ BBLR	23/Sep/17	9:00	23/Sep/17	17:00	Daily	Routine Maintenance & Servicing and alignment of PG isolators work.& Quarterly maaintenance work	MSETCL	MSETCL			
251	721	765	Main Bay (707) of Tiroda Line-2 at Koradi III SS	23/Sep/17	9:00	23/Sep/17	18:00	Daily	Maintenace of Bay Equipments	MEGPTCL	MEGPTCL			
252	724	765	SOLAPUR_765KV BUS-1	24/Sep/17	9:00	24/Sep/17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BUS	
253	725	765	765KV RAICHUR-1 & 765KV BR Tie Bay (717) at Soalpur	24/Sep/17	9:00	24/Sep/17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY	
254	726	400	400KV Koradi (II)-Wardha (PG) Ckt-I	24/Sep/17	7:00	25/Sep/17	18:00	Continuous	Power Line Crossing of 765kV D/C Gadawara - Warora TL between Tower No. 137/0 & 138/0 (400kV D/C MSETCL Line Tower Nos. 159 & 160). Note: Due to D/C TL, 400KV Koradi(II)-IEPL ckt-II outage also required on same date.	MSETCL	WRTS-I	C	LINE	Maharashtra consent required
255	727	400	400KV Koradi (II)-IEPL Ckt-II	24/Sep/17	7:00	25/Sep/17	18:00	Continuous	Power Line Crossing of 765kV D/C Gadawara - Warora TL between Tower No. 137/0 & 138/0 (400kV D/C MSETCL Line Tower Nos. 159 & 160). Note: Due to D/C TL, 400KV Koradi(II)-Wardha(PG) ckt-I outage also required on same date.	MSETCL	WRTS-I	C	LINE	Maharashtra consent required
256	728	400	400KV WARDHA-AKOLA II	24/Sep/17	9:00	24/Sep/17	18:00	Daily	Replacement of Conventional Insulators with Polymer insulators in major crossings line Power, River, N.H., S.H., Railway Crossings for public safety. AR in Non Auto Mode for other ckt will be required during above period	WRTS-I	WRTS-I	C	LINE	
257	731	400	400KV Wardha-2 Main bay (411) at Akola	24/Sep/17	9:00	24/Sep/17	18:00	Daily	AMP work related to bay at Akola S/s	WRTS-I	WRTS-I	R	bay	
258	732	400	400 kV Bus 1 at Wardha	25/Sep/17	9:00	26/Sep/17	18:00	Continuous	bus extension for new 400 KV Abad line	WRTS-I	WRTS-I	C	Bus	LR of 765KV Wardha-A'bad-2 is approved. Will the work be done together?
259	744	765	SWITCHABLE_LR_765kV_AURANGABAD_2_SOLAPUR	25/Sep/17	9:00	25/Sep/17	18:00	DAILY	AMP WORKS AND COMMISSIONING OF SPARE SELECTION SCHEME	WRTS-I	WRTS-I	R	LR	
260	745	400	400 kV Parli -1 & 765kV ICT-1 Tie bay (405) at Wardha	25/Sep/17	9:00	25/Sep/17	18:00	Daily	AMP work related to bay	WRTS-I	WRTS-I	R	bay	
261	750	400	Waluj-Bhusawal @ Waluj	25/Sep/17	10:00	30/Sep/17	17:00	Daily	PID testing work by hotline technique	MSETCL	MSETCL			
262	751	765	Main Bay (710) of Tiroda Line-1 at Koradi III SS	25/Sep/17	9:00	25/Sep/17	18:00	Daily	Maintenance of Bay Equipments	MEGPTCL	MEGPTCL			
263	752	400	400 kV Main bay 413 ( Main Bay Nandgaon) at 400 kV Akola	25/Sep/17	11:00	25/Sep/17	17:00	Daily	Routine Maintenance & testing work	MSETCL	MSETCL			
264	761	400	40kv Tarapur-Boisar-II	26/Sep/17	9:00	26/Sep/17	13:00	Daily	code for Online Main-I relay replacement	POWERGRID	WR-II	R	BOISAR	
265	767	400	400kV SOLAPUR (PG) - KOLHAPUR (MSETCL) CKT-2	26/Sep/17	10:00	26/Sep/17	18:00	Daily	For Line side equipment AMP works at Kolhapur (MSETCL) end.	WRTS-I	WRTS-I	R	LINE	
266	768	400	SWITCHABLE_LR_400kV_KARAD_SOLAPUR	26/Sep/17	9:00	26/Sep/17	18:00	DAILY	AMP AND TESTING OF BUSHINGS	WRTS-I	WRTS-I	R	LR	
267	770	400	400 KV TBC @ Khadka SStn	26/Sep/17	9:00	26/Sep/17	17:00	DAILY	CT's C & Tan delta test	MSETCL	MSETCL			
268	771	765	Tie Bay (705) of ICT-2 and Bus Reactor at Koradi III SS	26/Sep/17	9:00	26/Sep/17	18:00	Daily	Maintenance of Bay Equipments	MEGPTCL	MEGPTCL			
269	776	400	400 kV Bus 2 at Wardha	27/Sep/17	9:00	28/Sep/17	18:00	Continuous	bus extension for new 400 KV Abad line	WRTS-I	WRTS-I	C	Bus	
270	780	400/220	315 MVA, ICT 2 @ Talandge	27/Sep/17	9:00	27/Sep/17	18:00	Daily	Quarterly Maint.Work	MSETCL	MSETCL			
271	783	400	40kv Tarapur-Boisar-II	27/Sep/17	14:00	27/Sep/17	17:00	Daily	For tripping and A/R Trials of Main-I relay	POWERGRID	WR-II	R	BOISAR	
272	788	400	400KVSolapur-1 Main Bay (409) at Parli	27/Sep/17	10:00	27/Sep/17	18:00	Daily	For AMP works at Parli	WRTS-I	WRTS-I	R	Bay	
273	789	400	400kV ICT-1 Main Bay (410) at solapur	27/Sep/17	9:00	27/Sep/17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY	
274	790	400	400 kV Parli -1 Main bay (406) at Wardha	27/Sep/17	9:00	27/Sep/17	18:00	Daily	AMP work related to bay	WRTS-I	WRTS-I	R	bay	
275	792	400	410 Main Bay only (Main Bay of Chandrapur-2-Dhariwar ckt-2) at 400 KV Chandrapur-2 Substation	27/Sep/17	10:00	27/Sep/17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL			
276	793	765	Main Bay (706) of Bus Reactor at Koradi III SS	27/Sep/17	9:00	27/Sep/17	18:00	Daily	Maintenance of Bay Equipments	MEGPTCL	MEGPTCL			
277	794	400	400kv Partial B bus outage @ Padghe + Kalwa-Padghe-1	27/Sep/17	8:00	29/Sep/17	18:00	continuous	Replacement of B Bus Quadruple Conductor in lower section (HVDC side)	MSETCL	MSETCL			Section will be specified in D-3 while filling readiness/Whether any power flow restriction in HVDC
278	808	400	400KV NTPC-2 & ICT-1 Tie Bay (423) at Solapur	28/Sep/17	9:00	28/Sep/17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY	
279	809	400	400 kV Parli -2 Main bay (409) at Wardha	28/Sep/17	9:00	28/Sep/17	18:00	Daily	AMP work related to bay	WRTS-I	WRTS-I	R	bay	
280	811	500	BIPOLE (POLE-1 & POLE-2) @ Chandrapur	28/Sep/17	8:00	29/Sep/17	18:00	Continuous	For Annual Outage maintenance work/Dignostic work of Substation Equipment,HVDC Lines Etc.	MSETCL	MSETCL			
281	812	400	JEJURI-LONKAND LINE @400 KV JEJURI	28/Sep/17	9:30	28/Sep/17	17:30	Daily	Maintenance work, testing work	MSETCL	MSETCL			
282	813	765	Main Bay (704) of ICT-2 at Koradi III Sub Station.	28/Sep/17	9:00	28/Sep/17	18:00	Daily	Maintenance of Bay Equipments	MEGPTCL	MEGPTCL			



Sr.No.	498th OCCM Sr. No.	Voltage (kV)	Line / Element	From		To		Basis	Reason	System	Agency	Type	Site	Comments
				Date	Time	Date	Time							
283	814	400	Talandge- Solapur 1 @ Talandge	28/Sep/17	9:00	28/Sep/17	18:00	Daily	Quarterly Maint.Work	PGCIL	MSETCL			
284	818	400	Talegaon @ Kalwa	29/Sep/17	9:00	29/Sep/17	18:00	Daily	Routine Maintenance & testing work	MSETCL	MSETCL			
285	819	400	400Kv Boisar-Padghe	29/Sep/17	14:00	29/Sep/17	17:00	Daily	For tripping and A/R Trials of Main-I relay	POWERGRID	WR-II	R	BOISAR	
286	820	400	400KV BHADRAVATI-PARLI I	29/Sep/17	9:00	29/Sep/17	18:00	Daily	To attain shutdown nature work, Line maintenance	WRTS-I	WRTS-I	R	LINE	
287	821	400	Babhaleshwar-Ektuni-Ckt-1 @BBLR	29/Sep/17	9:00	29/Sep/17	17:00	Daily	Bay Maintenance work.Relay / CB / CT Testing.	MSETCL	MSETCL			
288	822	400	Parli -Lonikand Ckt-II line @Parli M	29/Sep/17	10:00	29/Sep/17	18:00	Daily	Hardware tightening and fixing work at loc no-01,02,03,04 & CB DCRM & Timimg test work	MSETCL	MSETCL			
289	823	400	Babhaleshwar-Ektuni-Ckt-2 @BBLR	29/Sep/17	9:00	29/Sep/17	17:00	Daily	Bay Maintenance work.Relay / CB / CT Testing.	MSETCL	MSETCL			
290	824	400	400Kv Partial B bus outage @ Padghe + Kalwa-Padghe-2 + HVDC BAY - 1	29/Sep/17	8:00	30/Sep/17	18:00	continuous	Replacement of B Bus Quadruple Conductor in Upper section (HVDC side)	MSETCL	MSETCL			Section will be specified in D-3 while filling readiness/Whether any power flow restriction in HVDC
291	831	400	400kV NTPC-4 & ICT-2 Tie Bay (429) at Solapur	29/Sep/17	9:00	29/Sep/17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY	
292	832	400	400 KV Khadka-Deepnagar Ckt -2@ Khadka SStn	29/Sep/17	9:00	29/Sep/17	17:00	Daily	CVT's C & Tan delta test	MSETCL	MSETCL			
293	833	400/11/6.6	419 Main & 418 Tie Bay of Station TF 4B 80 MVA at 400 kV Deepnagar .	29/Sep/17	8:00	29/Sep/17	18:00	Daily	Annual Maintenance of bays equipment & diagnostic testing	MEGPTCL	MEGPTCL			
294	834	400	Talandge- Solapur 2 @ Talandge	29/Sep/17	9:00	29/Sep/17	18:00	Daily	Quarterly Maint.Work	PGCIL	MSETCL			
295	838	400	400kV WARDHA-PARLI II	30/Sep/17	9:00	30/Sep/17	18:00	Daily	To attain shutdown nature work, Line maintenance	WRTS-I	WRTS-I	R	LINE	WR-SR TTC reduction
296	839	400	Tarapur-Padghe-1	30/Sep/17	9:00	30/Sep/17	18:00	Continuous	AMP	PGCIL	NPCL	R		
297	842	400	400 KV Wardha-1 & Pune-1 Tie Bay (402) at Parli	30/Sep/17	10:00	30/Sep/17	18:00	Daily	For AMP works at Parli	WRTS-I	WRTS-I	R	Bay	
298	843	400	400Kv Partial B bus outage @ Padghe + Padghe-Babhaleshwar ckt 1 & 2 (2 days each ckt)	30/Sep/17	8:00	3/Oct/17	18:00	continuous	Replacement of B Bus Quadruple Conductor in lower section (315MVA ICT side)	MSETCL	MSETCL			Section will be specified in D-3 while filling readiness/Whether any power flow restriction in HVDC
299	844	400/220	501MVA, ICT 4 @ BBLR	30/Sep/17	9:00	30/Sep/17	17:00	Daily	Bay Maintenance work. Relay / CB / CT Testing.	MSETCL	MSETCL			