

Maharashtra State Load Despatch Centre										
Monthly Outage list approved in WRLDC OCCM for the Month of SEPTEMBER' 2022										
Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuou	Reason	From		To		Remarks
						Date	Time	Date	Time	
1	1	MSLDC_OUTAGE	400KV/220KV PADGHE-ICT-4	C	1)Replacement of Bph ICT unit with new ICT unit due to increased in key gases & PD problem of existing Bph unit 2) Filtration of Yph Unit 3) Attending oil leakage of R&YPh Unit from various points . 4) CB overhauling work 5) MTAMC Work	26/08/22	00:06	11/09/22	23:59	Weather conditions should be clear
2	2	MSLDC_OUTAGE	KOLHAPUR-MS - 400KV - BUS 1	C	1. PID faulty insulator string replacement work 2. Chemical cleaning of Bus insulator 3. Annual Testing of Bus CVT	29/08/22	07:00	01/09/22	20:00	All bays will be shifted to Main Bus 2 online through TBC
3	3	POWERGRID_WR1	WARDHA - 400KV - BUS 1	D	Bus Splitting converting bus#1 into bus1A and bus1B for charging of Series Reactor (Construction outage) under substation package SS11	01/09/22	06:00	01/09/22	18:00	
4	11	MSLDC_OUTAGE	BUS COUPLER BAY OF DHULE - 400KV - BUS 1 AND DHULE - 400KV - BUS 2 @DHULE - 400KV at DHULE - 400KV	D	Routine Maint & testing work	01/09/22	08:00	01/09/22	18:00	Routine Maint & testing work
5	12	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Routine Maintenance work	01/09/22	08:00	01/09/22	18:00	.
6	13	MSLDC_OUTAGE	400KV-LONIKHAND-PUNE-PG-1	D	O/H & Servicing of 29C PG Isolator & Replacement of PGI mechanism box.DT & Bay Maintenance.	01/09/22	08:00	01/09/22	20:00	NIL
7	26	POWERGRID_WR1	400KV-IEPL-WARDHA-1	C	MSETCL Line Diversion/By-passing works associated with Bus-splitting Scheme	01/09/22	07:00	03/09/22	18:00	
8	27	POWERGRID_WR1	400KV-WARDHA-KORADI-II-1 (NON-AUTO)	C	Diversion of 400 kV Koradi-Wardha Line through 6 nos of Newly constructed tower of POWERGRID. Configuration of 400 kV Koradi Bays at Wardha shall remain the same. MSETCL 400 kV IEPL-Warora Line shall be in non- A/R Mode	01/09/22	07:00	03/09/22	18:00	
9	29	MSLDC_OUTAGE	400KV/220KV CHAKAN-ICT-3	C	For Overhauling of Bus C 89 C Rph , Y ph, B ph Isolator and Routine Testing and Maintenance Work	01/09/22	10:00	03/09/22	18:00	The Existing 89 C Isolator has mechanically Jam due to which operation is difficult so Isolator overhauling is carried out by Diversion of the
10	39	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-1	D	ONLINE PID WORK	01/09/22	08:00	15/09/22	18:00	400 KV DHULE-BBLR- I A/R SWITCH WILL BE KEPT ON NON AUTO MODE
11	40	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-2	D	online PID WORK	01/09/22	08:00	15/09/22	18:00	Dhule-BBLR II A/R switch will be on non auto mode
12	41	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-1	D	For Carrying PID Work	01/09/22	08:00	15/09/22	18:00	-
13	62	MSLDC_OUTAGE	400KV-JEJURI-KOYNA STAGE IV-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	01/09/22	08:00	30/09/22	17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
14	63	MSLDC_OUTAGE	400KV-KOYNA STAGE IV- LONIKHAND-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	01/09/22	08:00	30/09/22	17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
15	68	MSLDC_OUTAGE	400KV-CHANDRAPU-II-NANDED-2	D	For PID Work, Shifting of auto reclose switch to non auto mode.	01/09/22	08:00	30/09/22	18:00	.
16	69	MSLDC_OUTAGE	400KV-CHANDRAPUR-GCR-PARLI-M-3	D	For PID Work, Shifting of auto reclose switch to non auto mode.	01/09/22	08:00	30/09/22	18:00	.
17	75	MSLDC_OUTAGE	400KV-KARAD-NEW KOYNA-2	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	01/09/22	09:00	30/09/22	17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
18	76	MSLDC_OUTAGE	400KV-KARAD-NEW KOYNA-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	01/09/22	09:00	30/09/22	17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
19	77	MSLDC_OUTAGE	400KV-PARLI-M-SOLAPUR-M-1	D	PID testing work	01/09/22	09:00	30/09/22	18:00	-
20	78	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	For PID work, Shifting of auto reclose switch to non auto mode	01/09/22	11:00	30/09/22	16:00	.
21	82	POWERGRID_WR1	400KV-ALKUD-SOLAPUR-1	D	Line side equipments AMP, Relay testing works	02/09/22	07:00	02/09/22	18:00	
22	83	POWERGRID_WR1	400KV-ALKUD-SOLAPUR-1 L/R@ SOLAPUR - 400KV	D	Line Reactor AMP & Relay testing works	02/09/22	07:00	02/09/22	18:00	

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Contin uous	Reason	From		To		Remarks
						Date	Time	Date	Time	
23	103	MSLDC_OUTAGE	400KV-LONIKHAND-PUNE-PG-1	D	O/H & Servicing of 29C PG Isolator & Replacement of PGI mechanism box.DT & Bay Maintenance.	02/09/22	08:00	02/09/22	20:00	NIL
24	106	POWERGRID_WR2	400KV-AURANGABAD-BOISAR-2	D	WRSS22 -Switchable reactor construction project work. Line will be taken in service without Line reactor at Boisar end for Construction works of Switchable L/R.	02/09/22	09:00	02/09/22	17:30	PG-WR2-BOISAR
25	107	POWERGRID_WR2	BUS COUPLER BAY - BOISAR - 220KV - BUS 1 AND BOISAR - 220KV - BUS 2 at BOISAR - 220KV	D	For BAY AMP WORKS	02/09/22	09:00	02/09/22	17:30	PG-WR2-BOISAR
26	114	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-1	D	Corona ring fitting,VD repositioning, cut point tightening work. 400 kV DHL-BBLR-II line A/R switch will be kept on non auto mode.	02/09/22	09:00	02/09/22	18:00	400 kV DHL-BBLR-II line A/R switch will be kept on non auto mode.
27	119	MSLDC_OUTAGE	KORADI-II - 400KV - BUS 1	D	Tan delta measurement of Bus CVT & routine maintenance work	02/09/22	10:00	02/09/22	17:00	1) All the 400KV feeder will remain in service through 400kv Main Bus 2.
28	123	POWERGRID_WR2	400KV-AURANGABAD-BOISAR-2 L/R@ BOISAR - 400KV	C	WRSS22 -Switchable reactor construction project work	02/09/22	09:00	30/09/22	16:00	PG-WR2-BOISAR
29	124	POWERGRID_WR1	AURANGABAD-STATCOM - 38.5KV - BUS 1 STATCOM@AURANGABAD-STATCOM	D	STATCOM-1 Power Module Replacement Work	02/09/22	07:00	02/09/22	18:00	
30	129	MSLDC_OUTAGE	400KV-PADGHE HVDC-PADGHE-1	D	existing CT is 5 core so as to avoid the Power Restriction on HVDC pole 2) Bay maint work 3) Diagnostic Testing work 4) MTAMC work	03/09/22	09:00	03/09/22	21:00	Weather condition should be clear
31	134	POWERGRID_WR1	220KV-PARLI-HARANGUL-1	D	AMP of line terminal equipment	03/09/22	07:00	03/09/22	18:00	
32	146	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-2	D	VD repositioning,Cut point tightening work. 400 kV DHL-BBLR-I line A/R switch will be kept on non auto mode.	03/09/22	09:00	03/09/22	18:00	400 kV DHL-BBLR-I line A/R switch will be kept on non auto mode.
33	150	MSLDC_OUTAGE	MAIN BAY - 400KV-LONIKHAND-PUNE-PG-1 AND LONIKHAND - 400KV - BUS 1 at LONIKHAND - 400KV (Element not found in software)	C	O/H & Servicing of 29B PG Isolator & Replacement of PGI mechanism box.	03/09/22	08:00	04/09/22	20:00	Line to be shifted on TBC
34	151	MSLDC_OUTAGE	MAIN BAY OF 220KV-BOISAR-BOISAR-M-3 AND BOISAR-M - 220KV - BUS 1 @BOISAR-M - 220KV at BOISAR-M - 220KV	C	CB Overhauling works by Shifting the line on TBC.	03/09/22	09:00	04/09/22	17:00	Line will be in service through TBC
35	152	APML-ADANI	400KV/11.5KV TIRODA-ST-4	C	For bay equipment maintenance and testing work	03/09/22	09:00	04/09/22	18:00	TRANSFORMER OUTAGE
36	153	POWERGRID_WR1	400KV-WARDHA-KORADI-II-1	C	Diversion of 400 kV Koradi-Wardha Line through 6 nos of Newly constructed tower of POWERGRID. Configuration of 400 kV Koradi Bays at Wardha shall remain the same. MSETCL 400 kV IEPL-Warora Line shall be in non- A/R Mode for safety precautions.	03/09/22	07:00	07/09/22	18:00	
37	157	MSLDC_OUTAGE	HVDC 500KV CHANDRAPUR HVDC POLE 1	C	To carry out following test on pole-1 Y phase converter transformer as per OEM recommendation.work 1.Ratio test 2.tan delta of A-b1b2 winding. 3.DFRA Test 4.Winding resistance measurement 5.IR & PI of A-B1-B2 winding 6.Core insulation Measurement.	03/09/22	08:00	04/09/22	22:00	POLE-2 WILL BE IN SERVICE WITH 750 MW CAPACITY.
38	158	MSLDC_OUTAGE	KORADI - 400KV - BUS 1	D	Online PID testing work	04/09/22	08:00	06/09/22	18:00	400kv Main Bus-1 will be in service, only caution permit required
39	161	MSLDC_OUTAGE	400KV-CHAKAN-PUNE-PG-1	D	Routine Testing and Maintenance Work	04/09/22	10:00	04/09/22	18:00	-
40	162	POWERGRID_WR1	400KV-CHAKAN-PUNE-PG-1	D	For AMP & RELAY TESTING WORK	04/09/22	07:00	04/09/22	18:00	
41	169	POWERGRID_WR1	220KV-PARLI-PARLI-M-1	D	AMP of line terminal equipment	05/09/22	07:00	05/09/22	18:00	
42	170	POWERGRID_WR1	220KV-RAIGARH-CG-RAIGARH-3	D	AMP	05/09/22	07:00	05/09/22	18:00	Annual Maintenance Plan
43	171	POWERGRID_WR1	400KV-PUNE-GIS-PUNE-PG-1	C	For attending SF6 gas leakage from UHF sensor	05/09/22	07:00	12/09/22	18:00	For Rectifying line defects, 400KV-PUNE-GIS-PUNE-PG-4 line to be kept in Non auto
44	207	MSLDC_OUTAGE	KHAPARKHEDA - 400KV - BUS 1	D	PID Testing of Bus Insulators	05/09/22	09:00	06/09/22	18:00	NA
45	211	MSLDC_OUTAGE	LONIKHAND - 400KV - TRANSFER BUS 1	C	O/H & Servicing of 29C PG Isolator & Replacement of PGI mechanism box.	05/09/22	08:00	07/09/22	20:00	400kv TBC bay will not be available

Sr. No	OCC M.Sr. No	Name of Requesting Agency	Line / Element	Daily / Contin uous	Reason	From		To		Remarks
						Date	Time	Date	Time	
46	218	POWERGRID_WR1	400KV-PADGHE-BOISAR-1	Daily	Updating Siemens Distance Relay to Comply IEC61850 and Resolving Front Port Communication Issue of M1 Relay of Padghe Boisar Line at Padghe MSETCL SS.	06/09/22	07:00	06/09/22	17:00	
47	239	POWERGRID_WR2	MAIN BAY OF 220KV-BOISAR-BORIVALI-1 AND BOISAR - 220KV - BUS 1 @BOISAR - 220KV at BOISAR - 220KV	D	For BAY AMP WORKS. Line will remain in service via TBC bay	06/09/22	09:00	06/09/22	17:30	PG-WR2-BOISAR
48	255	MSLDC_OUTAGE	220KV-WARDHA-WARDHA-M-1	D	Routine line maintenance work	06/09/22	10:00	06/09/22	18:00	NA
49	262	MSLDC_OUTAGE	400KV-EKTUNI-BABLESHWAR-1	D	Replacement of damaged disc insulator, corona ring, damaged nut bolts,	06/09/22	09:00	07/09/22	18:00	400kv Ektuni-Bhabaleshwar ckt-II will be in service
50	268	MSLDC_OUTAGE	KORADI - 400KV - BUS 2	D	Online PID testing work	07/09/22	08:00	09/09/22	18:00	400kv Main Bus-2 will be in service, only caution permit required
51	286	POWERGRID_WR1	MAIN BAY - 400KV-KOLHAPUR-MS-KOLHAPUR GIS-2 AND KOLHAPUR-MS - 400KV - BUS 1 at KOLHAPUR-MS - 400KV	D	Bay AMP	07/09/22	08:00	07/09/22	18:00	Outage required on CB only. Line can be kept in service through TBC CB.
52	295	MSLDC_OUTAGE	220KV-PARLI-OSMANABAD-M-1	D	LINE maintenance	07/09/22	08:30	07/09/22	17:30	-
53	296	MEGPTCL	765KV-TIRODA-KORADI-III-2 L/R@ KORADI-III - 765KV	D	For Reactor changeover Activity as per CEA safety regulations. Spare reactor taken into service in place of B ph	07/09/22	09:00	07/09/22	14:00	Only outage of 765KV-TIRODA-KORADI-III-2 L/R@ KORADI-III is required. But since only reactor outage is not provided, Line outage is not provided.
54	297	MEGPTCL	765KV-TIRODA-KORADI-III-2	D	For Reactor changeover Activity as per CEA safety regulations. Spare reactor taken into service in place of B ph	07/09/22	09:00	07/09/22	14:00	Only outage of 765KV-TIRODA-KORADI-III-2 L/R@ KORADI-III is required. But since only reactor outage is not provided, Line outage is not provided.
55	300	MSLDC_OUTAGE	400KV-WARORA-PG-WARORA-1	D	Routine Maintenance & Dignostic testing work .	07/09/22	09:00	07/09/22	17:00	400KV WARORA-IEPL Line is in ckt
56	301	MSLDC_OUTAGE	220KV-PANDURNA-KALMESHVAR-1	D	Routine Maintenance & Dignostic testing work	07/09/22	09:00	07/09/22	17:00	NA
57	302	MSLDC_OUTAGE	132KV-PENCH-MP-KANHAN-1	D	Routine Maintenance work.	07/09/22	09:00	07/09/22	17:00	NA
58	310	MSETCL	220KV-MUDSHINGI-CHIKKODI-II-1	D	Annual maintenance work	07/09/22	09:00	07/09/22	18:00	The said work is very important
59	311	MSLDC_OUTAGE	400KV-PARLI-M-SOLAPUR-M-1	D	Hardware Tightening & Fitting Work	07/09/22	09:00	07/09/22	18:00	-
60	318	MSLDC_OUTAGE	400KV-KORADI-II-KORADI-III-2	D	Tan delta measurement of Line CT	07/09/22	10:00	07/09/22	17:00	400kv Koradi-II -Koradi-III Ckt-II will remain in service as alternate source of supply
61	320	MSLDC_OUTAGE	400KV-LONIKHAND-CHAKAN-1	D	Routine Testing and Maintenance Work	07/09/22	10:00	07/09/22	18:00	-
62	321	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	Routine line maintenance work	07/09/22	10:00	07/09/22	18:00	NA
63	322	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	For Replacement of Flashover Disc by Hot Line Method & PID Work	07/09/22	11:00	07/09/22	17:00	.
64	324	MSLDC_OUTAGE	CHANDRAPUR - 400KV - BUS 2	C	1) Measurement of Tan delta and Capaciatnce of R, Y & B-ph CVT's and testing works. 2) Nut Bolt tightening of hardware.	07/09/22	08:00	08/09/22	18:00	This circuits/bays which are connected to 400KV MainBus-2 will be shifted on 400KV Main Bus-1 one by one via THC-1 & TBC-2
65	325	MSLDC_OUTAGE	400KV-CHANDRAPUR-BHADRAWATI-1	C	Required for Main Bus -2 outage work.	07/09/22	08:00	08/09/22	18:00	This circuits/bays can not be shifted on 400KV Main Bus-1, as the Bus-1 isolators are not
66	326	MSLDC_OUTAGE	400KV-CHANDRAPUR-BHADRAWATI-2	C	Required for Main Bus -2 outage work.	07/09/22	08:00	08/09/22	18:00	This circuits/bays can not be shifted on 400KV Main Bus-1, as the Bus-1 isolators are not
67	327	MSLDC_OUTAGE	KHAPARKHEDA - 400KV - BUS 2	D	PID Testing of Bus Insulators	07/09/22	09:00	08/09/22	18:00	NA
68	357	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Routine Maintenance work	08/09/22	08:00	08/09/22	18:00	.
69	360	MSLDC_OUTAGE	MAIN BAY OF 220KV-BOISAR-BOISAR-M-1 AND BOISAR-M - 220KV - BUS 1 @BOISAR-M -	D	CB Maint. work by shifting the line on TBC.	08/09/22	09:00	08/09/22	17:00	Line will be in service through TBC.
70	365	MSLDC_OUTAGE	765KV-AKOLA (2)-EKTUNI-1	D	For Reactor changeover Activity as per CEA safety regulations. Spare reactor taken into service in place of B ph	08/09/22	09:00	08/09/22	18:00	Only outage of 765KV-AKOLA (2)-EKTUNI-1 L/R@ AKOLA (2) is required. But since only reactor outage is not provided, Line outage is not provided.
71	366	MEGPTCL	765KV-AKOLA (2)-EKTUNI-1 L/R@ AKOLA (2) - 765KV	D	For Reactor changeover Activity as per CEA safety regulations. Spare reactor taken into service in place of B ph	08/09/22	09:00	08/09/22	18:00	Only outage of 765KV-AKOLA (2)-EKTUNI-1 L/R@ AKOLA (2) is required. But since only reactor outage is not provided, Line outage is not provided.
72	367	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-1	D	(1) Main-2 distance relay testing. (2)Bay maintenance work.	08/09/22	09:00	08/09/22	18:00	-
73	380	MSLDC_OUTAGE	400KV/220KV CHAKAN-ICT-2	C	For Overhauling of Bus C 89 C Rph ,Y ph, B ph Isolator and Routine Testing and Maintenance Work	08/09/22	10:00	10/09/22	18:00	The Existing 89 C Isolator has mechanically Jam due to which operation is difficult so Isolator overhauling is carried

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Contin uous	Reason	From		To		Remarks
						Date	Time	Date	Time	
74	381	POWERGRID_WR1	400KV-WARDHA-WARORA-PG-1	C	POWERGRID Line Diversion/Re-routing works associated with Bus-splitting Scheme & 400KV-WARORA (MS)-WARORA (PG) A/R to be keep in non auto mode for safety precautions.	08/09/22	07:00	15/09/22	18:00	
75	386	MSLDC_OUTAGE	400KV-KOLHAPUR-MS-SOLAPUR-2	D	1. A bus isolator repair work 2. Q.M. work	09/09/22	09:00	09/09/22	18:00	400 kV Alkud will be in service
76	390	POWERGRID_WR1	400KV-AKOLA-AURANGABAD-2 L/R@ AKOLA - 400KV	D	AMP of Reactor Bay	09/09/22	07:00	09/09/22	18:00	
77	410	MSLDC_OUTAGE	400KV-WARDHA-KORADI-II-1	D	Routine Maintenance & Dignostic testing work .	09/09/22	09:00	09/09/22	17:00	400 KV WARORA - DEOLI 2 Line is in ckt
78	415	POWERGRID_WR2	MAIN BAY - KHANDWA - 400KV B/R 1 AND KHANDWA - 400KV - BUS 1 at KHANDWA - 400KV	D	Annual Maintenance	09/09/22	09:00	09/09/22	18:00	PG-WR2-KHANDWA
79	416	POWERGRID_WR2	KHANDWA - 220KV - BUS 1	D	CONSTRUCTION SHUTDOWN REQUESTED BY M/S MASAYA SOLAR For jumper connection of 214 bay with 220kv Bus#1 at Khandwa ss	09/09/22	09:00	09/09/22	18:00	PG-WR2-KHANDWA
80	428	MEGPTCL	765KV-TIRODA-KORADI-III-2 L/R@ TIRODA - 765KV	C	For LR (704-52LR) CB Maintenance & for attending SF6 gas leakage	09/09/22	08:00	11/09/22	18:00	765KV-TIRODA-KORADI-III-2 will remain in service without LR
81	430	POWERGRID_WR2	220KV-BOISAR-BOISAR-M-2	D	For LTE AMP WORKS AT BOISAR POWERGRID end.	10/09/22	09:00	10/09/22	17:30	PG-WR2-BOISAR
82	435	MSLDC_OUTAGE	220KV-BOISAR-BOISAR-M-2	D	Bay Maintenance works.	10/09/22	07:00	10/09/22	17:00	Bay Maintenance works.
83	457	POWERGRID_WR1	400KV-TARAPUR 3&4-PADGHE-1	Daily	Taking Oil Sample of 400 KV Tarapur Line 1 CT at Padghe MSETCL SS.	10/09/22	11:00	10/09/22	13:00	
84	459	MSLDC_OUTAGE	220KV-PARLI-PARLI-M-2	D	PID Work- NON AUTO mode	10/09/22	08:00	30/09/22	17:00	-
85	460	MSLDC_OUTAGE	220KV-PARLI-OSMANABAD-M-1	D	PID Work- NON AUTO mode	10/09/22	08:00	30/09/22	17:00	-
86	464	MSLDC_OUTAGE	400KV-KALWA-PADGHE-2	D	Removal of Tapping arrangement & to restore 400KV Kalwa-Padgha-II & 400KV Kalwa-Kharghar Lines	11/09/22	08:00	11/09/22	18:00	
87	467	MSLDC_OUTAGE	220KV-BOISAR-NALASOPARA-1	D	Bay maintenance work at Nallasopara S/S And Line Maintenance work by Boisar Line Maintenance.	11/09/22	09:00	11/09/22	17:00	Bay maintenance work at Nallasopara S/S And Line Maintenance work by Boisar Line Maintenance.
88	468	MSLDC_OUTAGE	400KV-SSP-DHULE-MS-1	D	For Replacement of PID suspicious Insulator string & Maintenance work. 400 KV DHL-SSNNL CKT II A/R switch will be kept on non auto mode.	11/09/22	09:00	12/09/22	18:00	
89	471	MSLDC_OUTAGE	KARAD - 400KV - BUS 2	D	For replacement of 400 kv PG Isolator hanger assembly of Kolhapur-1&2, armoring of damaged Bus-2 Quadruple bus conductor by agency	12/09/22	05:00	12/09/22	19:00	M/s Konkan Malleable Ltd pune agency gang is available on 12.09.2022.Also load on Bus-2 will be shifted online to Bus-1 through TBC which are
90	472	POWERGRID_WR1	PADGHE-PG - 400KV - BUS 1	Daily	AMP of 400KV BUS-1 at Padghe GIS.	12/09/22	07:00	12/09/22	17:00	
91	477	MSETCL	220KV-MUDSHINGI-CHIKKODI-II-1	D	For insulator strings cleaning at T.L no M/C 3 to M/C 6 & string replacement work.	12/09/22	08:00	12/09/22	16:00	Monday is load staging day for Kolhapur District.
92	490	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	Outage for Disc replacement work,	12/09/22	09:00	12/09/22	15:00	.
93	507	MSLDC_OUTAGE	CHAKAN - 400KV - BUS 2	C	400kV Busbar Relay testing	12/09/22	10:00	13/09/22	18:00	Other protection will be in service except Bubar protection and LBB protection and all bays will be in service
94	508	MSLDC_OUTAGE	CHAKAN - 400KV - BUS 1	C	400kV Busbar Relay testing	12/09/22	10:00	13/09/22	18:00	Other protection will be in service except Bubar protection and LBB protection and all bays will be in service
95	512	MSLDC_OUTAGE	TIE BAY OF 400KV/220KV SOLAPUR-M-ICT-1 AND 400KV-PARLI-M-SOLAPUR-M-1 @SOLAPUR-M - 400KV at SOLAPUR-M - 400KV	C	Overhauling of 402-52CB.	12/09/22	10:00	17/09/22	18:00	Without Load interruption.
96	513	MSLDC_OUTAGE	400KV/220KV KORADI-ICT-2	C	(1)Dismantling of old HV CB of ICT-2 (2)Erection/installation of New 400kV Siemens make CB for ICT-2 HV	12/09/22	18:00	19/09/22	09:00	New 400kV CB erection/installation work & its allied activity for ICT-2 HV. Outage for TBC shifting of 400/220/33KV 315MVA ICT-2
97	528	POWERGRID_WR1	400KV-PARLI-M-PARLI-1	D	AMP of line terminal equipment at Parli SS. Dia to be kept open for relay testing at Parli SS. A/R of 400kV Parli-Parli M-2 to be in non Auto.	13/09/22	07:00	13/09/22	18:00	
98	540	MSLDC_OUTAGE	400KV-DHULE-DHULE-MS-1	D	Routine bay Maint & testing work	13/09/22	08:00	13/09/22	18:00	Routine bay Maint & testing work
99	547	POWERGRID_WR2	BUS COUPLER BAY - KALA - 400KV - BUS 1 AND KALA - 400KV - BUS 2 at KALA - 400KV	D	For AMP Works	13/09/22	09:00	13/09/22	18:00	PG-WR2-KALA

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Contin uous	Reason	From		To		Remarks
						Date	Time	Date	Time	
100	552	MP_SLDC	220KV-PANDURNA-KALMESHWAR-1	D	FOR LINE MAINTENANCE WORK	13/09/22	09:00	13/09/22	18:00	
101	557	MSLDC_OUTAGE	MAIN BAY - 765KV/400KV EKTUNI-ICT-1 AND EKTUNI - 765KV - BUS 2 at EKTUNI - 765KV	D	Diagnostic Testing of CT & Routine Maintenance	13/09/22	10:00	13/09/22	14:00	765/400kv 1500MVA ICT-1 will be in service though its TIE 709 Bay & Main Bus-1
102	560	MSLDC_OUTAGE	MAIN BAY - 400KV-KOLHAPUR-MS-ALKUD-1 AND ALKUD - 400KV - BUS 1 at ALKUD - 400KV	D	QM Work	13/09/22	10:00	13/09/22	18:00	Load will be managed on Alkud Solapur line
103	561	MSLDC_OUTAGE	TIE BAY - 400KV-KOLHAPUR-MS-ALKUD-1 AND FUTURE at ALKUD - 400KV	D	QM Work	13/09/22	10:00	13/09/22	18:00	Load will be managed on Alkud Solapur line
104	562	MSLDC_OUTAGE	ALKUD - 400KV - BUS 1	D	QM Work	13/09/22	10:00	13/09/22	18:00	Load will be managed on 400KV Main Bus - 2
105	563	MSLDC_OUTAGE	400KV-KOLHAPUR-MS-ALKUD-1	D	QM Work	13/09/22	10:00	13/09/22	18:00	Load will be managed on 400Kv Alkud-Solapur Line
106	565	MSLDC_OUTAGE	TIE BAY - 765KV/400KV EKTUNI-ICT-2 AND EKTUNI - 765KV B/R 1 at EKTUNI - 765KV	D	Diagnostic Testing of CT & Routine Maintenance	13/09/22	15:00	13/09/22	18:00	765/400kv 1500MVA ICT-II will be in service through its Main 713 Bay & Main Bus-II & 765kv 240Mvar will be in service through its Main Bay
107	569	MEGPTCL	765KV-TIRODA-KORADI-III-1 L/R@ TIRODA - 765KV	C	For LR (707-52LR) CB Maintenance & for attending SF6 gas leakage	13/09/22	08:00	14/09/22	18:00	765KV-TIRODA-KORADI-III-1 will remain in service without LR
108	570	MSLDC_OUTAGE	220KV-WARDHA-BHUGAON-1	D	Routine line maintenance work	13/09/22	08:00	14/09/22	18:00	NA
109	573	MSLDC_OUTAGE	KOLHAPUR-MS - 400KV - BUS 2	C	1. PID faulty insulator string replacement work 2. Chemical cleaning of Bus insulator 3. Annual Testing of Bus CVT	13/09/22	07:00	16/09/22	23:00	Bays will be shifted to Main bus 1 online through TBC
110	575	MSLDC_OUTAGE	400KV/220KV SPARE ICT @ KORADI (ELEMENT NOT FOUND)	C	For movement of hydra crane for dismantling of old HV CB of ICT-2, removal of IPS tubes & Erection/installation of New 400kv Siemens make CB for ICT-2 HV	13/09/22	09:00	19/09/22	18:00	NA
111	578	POWERGRID_WR1	400KV-KOLHAPUR-MS-ALKUD-1	D	for Line Bay AMP works & relay testing works	13/09/22	07:00	13/09/22	18:00	Outage required on line for Line bay equipment AMP works
112	586	POWERGRID_WR1	765KV-PUNE-GIS-PADGHE-PG-1	D	For AMP	14/09/22	07:00	14/09/22	18:00	
113	598	MSLDC_OUTAGE	400KV-DHULE-DHULE-MS-2	D	Routine bay Maint & testing work	14/09/22	08:00	14/09/22	18:00	Routine bay Maint & testing work
114	599	MSLDC_OUTAGE	220KV-PARLI-PARLI-M-2	D	LINE maintenance	14/09/22	08:30	14/09/22	17:30	-
115	600	MSLDC_OUTAGE	220KV-TARAPUR 1&2-BOISAR-M-1	D	Bay Maintenance works.	14/09/22	09:00	14/09/22	17:00	Bay Maintenance works.
116	601	MSLDC_OUTAGE	132KV-MANSAR-MS-PENCH-1	D	Routine Maintenance work.	14/09/22	09:00	14/09/22	17:00	NA
117	607	POWERGRID_WR2	BUS COUPLER BAY - KALA - 220KV - BUS 1 AND KALA - 220KV - BUS 2 at KALA - 220KV	D	For AMP Works	14/09/22	09:00	14/09/22	18:00	PG-WR2-KALA
118	609	MSLDC_OUTAGE	220KV-TILLARI-AMONA-1	D	Annual maintenance work	14/09/22	09:00	14/09/22	18:00	The said work is very important
119	611	MSLDC_OUTAGE	400KV-TARAPUR 3&4-PADGHE-2	D	1) Diagnostic testing work 2) Bay maint work 3) MTAMC work	14/09/22	09:00	14/09/22	19:00	1) Weather condition should be clear
120	620	MSLDC_OUTAGE	BUS COUPLER BAY - LONIKHAND - 400KV - BUS 1 AND LONIKHAND - 400KV - BUS 2 at LONIKHAND - 400KV	C	O/H & Serviceing of 29A & 29B PG Isolator & Replacement of PGI mechanism box.	14/09/22	08:00	16/09/22	20:00	400kv BC bay will not be in service
121	635	MSETCL	220KV-TALANGADE(MS)-CHIKKODI-II-1	D	For insulator strings cleaning at T.L no M/C 3 to M/C 6, 293 to 280 & string replacement work.	15/09/22	08:00	15/09/22	16:00	The said work is very important
122	637	MSLDC_OUTAGE	400KV-RGPHL-NAGOTHANE-1	D	Dignostic testing work and Earthwire restringing work	15/09/22	08:00	15/09/22	17:00	NA
123	649	MSLDC_OUTAGE	400KV-KARJAT-LONIKHAND-II-1	D	DT & Line Maintenance	15/09/22	08:00	15/09/22	18:00	NIL
124	650	MEGPTCL	765KV-AKOLA (2)-KORADI-III-1	D	For Reactor changeover Activity as per CEA safety regulations. Spare reactor taken into service in place of B ph	15/09/22	09:00	15/09/22	14:00	Only outage of 765KV-AKOLA (2)-KORADI-III-1 L/R@ KORADI-III V is required. But since only reactor outage is
125	651	MEGPTCL	765KV-AKOLA (2)-KORADI-III-1 L/R@ KORADI-III - 765KV	D	For Reactor changeover Activity as per CEA safety regulations. Spare reactor taken into service in place of B-PH	15/09/22	09:00	15/09/22	14:00	Only outage of 765KV-AKOLA (2)-KORADI-III-1 L/R@ KORADI-III is required. But since only reactor outage is not provided, line outage is

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Contin uous	Reason	From		To		Remarks
						Date	Time	Date	Time	
126	652	POWERGRID_WR2	400KV-BANASKANTHA-KANSARI-1	D	Yearly AMP of LTE and main bay circuit breaker at Kansari end	15/09/22	09:00	15/09/22	18:00	PG-WR2-BANASKANTHA
127	653	POWERGRID_WR2	MAIN BAY - VINDHYACHAL(PS) - 400KV B/R 1 AND VINDHYACHAL(PS) - 400KV - BUS 1 at Vindhychal(PS) - 400KV	D	For Bay AMP work at Vindhychal (PS)	15/09/22	09:00	15/09/22	18:00	PG-WR2-VINDHYACHAL (PS)
128	654	POWERGRID_WR2	ITARSI - 220KV - BUS 1	D	For AMP works	15/09/22	09:00	15/09/22	18:00	PG-WR2-ITARSI
129	659	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-2	D	(1) Main-1 distance relay testing. (2)Bay maintenance work.	15/09/22	09:00	15/09/22	18:00	-
130	665	MSLDC_OUTAGE	BUS COUPLER BAY - AURANGABAD-M (WALUJ) - 400KV - BUS 1 AND AURANGABAD-M (WALUJ) - 400KV - BUS 2 at Aurangabad-M (Waluj) - 400KV	D	1) Routine Maintenance work 2) Diagnostic Testing Work	15/09/22	10:00	15/09/22	18:00	Outage on 400kV Bus Coupler Bay
131	668	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Routine line maintenance work	15/09/22	08:00	16/09/22	18:00	NA
132	682	MSLDC_OUTAGE	400KV-SSP-DHULE-MS-2	D	For Replacement of PID Suspecious insulator Disc & Routine Maintenance work. 400 KV DHL-SSNNL CKT I A/R Switch will be kept on non Auto mode.	16/09/22	09:00	17/09/22	18:00	
133	683	MSLDC_OUTAGE	400KV-LONIKHAND-CHAKAN-1	C	For Overhauling of Bus C 89 C Rph, Y ph, B ph Isolator and Routine Testing and Maintenance Work	16/09/22	10:00	18/09/22	18:00	The Existing 89 C Isolator has mechanically Jam due to which operation is difficult so Isolator overhauling is carried
134	692	MSLDC_OUTAGE	400KV-RGPPL-NAGOTHANE-2	D	Bay maint and dignostic testing work	16/09/22	08:00	16/09/22	17:00	NA
135	705	MSLDC_OUTAGE	220KV- MAHALAXMI(KONALKATTA)-AMONA-1	D	Annual maintenance work	16/09/22	09:00	16/09/22	18:00	The said work is very important
136	709	MSLDC_OUTAGE	MAIN BAY - 765KV-AKOLA (2)- EKTUNI-2AND EKTUNI - 765KV - BUS 2 at EKTUNI - 765KV	D	Diagnostic Testing of CB & Routine Maintenance	16/09/22	10:30	16/09/22	18:00	765kV Akola ckt-II will be in service through its TIE Bay 702 & Main Bus-1
137	712	APML-ADANI	MAIN BAY - 765KV/400KV TIRODA-ICT-1 AND TIRODA - 765KV - BUS 2 at TIRODA - 765KV	C	For (701-52) CB Maintenance & for attending SF6 gas leakage	16/09/22	08:00	17/09/22	18:00	765/400KV ICT will remain in service with tie bay
138	713	MSLDC_OUTAGE	400KV-KHARGHAR-PUNE-PG-1	C	Replacement of porcelain disc type porcelain insulator with porcelain long rod insulators, Replacement of existing old conductor between loc. 33 to 34, Installtion of spacers etc.	16/09/22	07:00	18/09/22	18:00	-
139	714	MSLDC_OUTAGE	400KV-KALWA-PADGHE-2	D	HTLS Conductor replacement work	16/09/22	09:00	18/09/22	18:00	
140	716	POWERGRID_WR1	765KV-PUNE-PADGHE-PG-1	C	Diversion of 765 KV Pune Padghe Line for Nagpur Mumbai Samridhi Express Highway.	16/09/22	07:00	30/09/22	18:00	
141	717	POWERGRID_WR1	765KV-AURANGABAD-PADGHE-PG	C	Diversion of 765 KV Aurangabad Padghe Line for Nagpur Mumbai Samridhi Express Highway.	16/09/22	07:00	30/09/22	18:00	
142	718	MSLDC_OUTAGE	MAIN BAY OF 400KV- CHANDRAPUR-GCR- CHANDRAPUR HVDC-2 AND CHANDRAPUR-GCR - 400KV - BUS 1 @CHANDRAPUR-GCR - 400KV at CHANDRAPUR-GCR - 400KV	C	1) 400KV BHEL make quadraple CB's Capital overhauling and servicing of Mechanism Drive, SF6 gas monitoring assembly, Hydraulic pressure monitoring assembly and Poles and Interrupters. 2) Measurement of Timing, CRM and DCRM of CB. 3) Maintenance and alignments of PG-1 and PG-2 Isolators.	16/09/22	08:00	30/09/22	18:00	During outage, CHANDRAPUR GCR - CHANDRAPUR HVDC - 2 will be in servive via TBC-2 and there will not be any power restriction on this circuits.
143	719	MSLDC_OUTAGE	400KV-SSP-DHULE-MS-1	D	On line PID work	16/09/22	08:00	30/09/22	18:00	400 KV DHL-SSNNL CKT I A/R switch will be kept on non auto mode.
144	720	MSLDC_OUTAGE	400KV-SSP-DHULE-MS-2	D	On Line PID work.	16/09/22	08:00	30/09/22	18:00	400 KV DHL-SSNNL CKT II A/R switch will be kept on non Auto mode.
145	721	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-2	D	For Carrying PID Work	16/09/22	08:00	30/09/22	18:00	-
146	722	WTPL-ADANI	400KV-KHARGHAR-PUNE-PG-1	C	Line diversion work due to expansion of MIDC road at Talegaon. It will be taken as deemed availability.	16/09/22	09:00	30/09/22	18:00	Shutdown required for dismantling, erection and stringing work.
147	723	MSLDC_OUTAGE	400KV-KOLHAPUR-MS-SOLAPUR-2	D	400kV TBC B bus isolator repair work	17/09/22	07:00	17/09/22	23:59	1. 400 kV Alkud will be in service through A Bus 2. As there is A bus PG isolator problem of 400 kV
148	728	POWERGRID_WR1	400KV-KOLHAPUR-MS-SOLAPUR-2	D	for Line Bay AMP works & relay testing works	17/09/22	07:00	17/09/22	18:00	Outage required on line for Line bay equipment AMP works

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Contin uous	Reason	From		To		Remarks
						Date	Time	Date	Time	
149	730	POWERGRID_WR2	BOISAR - 400KV - BUS 2	D	ISOLATOR SERVICING WORKS	17/09/22	09:00	17/09/22	17:30	PG-WR2-BOISAR
150	734	POWERGRID_WR1	765KV-AURANGABAD-SOLAPUR-1	D	For Line Bay AMP works. AR to be kept in non Auto mode for 765KV-AURANGABAD-SOLAPUR-2	17/09/22	07:00	17/09/22	18:00	
151	736	POWERGRID_WR1	220KV-SOLAPUR-NARANGWADI-1	D	Line side equipments AMP	17/09/22	07:00	17/09/22	18:00	
152	748	MSLDC_OUTAGE	BOISAR-M - 220KV - BUS 1	C	Bus Isolator routine maintenance work.	17/09/22	07:00	18/09/22	20:00	Bus Isolator routine maintenance work.
153	749	MSLDC_OUTAGE	400KV-KHARGHAR-PUNE-PG-1	D	Addition jumpuring work by fire wedge connector	17/09/22	09:00	18/09/22	18:00	
154	755	POWERGRID_WR1	TIE BAY - 400KV-WARDHA-AKOLA-2 AND WARDHA - 400KV B/R 1 at Wardha - 400KV	D	AMP of 417 Bay	18/09/22	08:00	18/09/22	18:00	
155	765	POWERGRID_WR1	MAIN BAY OF 220KV-SOLAPUR-NARANGWADI-1 AND SOLAPUR - 220KV - BUS 1 @SOLAPUR - 220KV at Solapur - 220KV	D	Bay AMP Works Note: 220kv Narangwadi-1 line shall be in service via TBC	19/09/22	07:00	19/09/22	18:00	
156	778	MEGPTCL	765KV/400KV AKOLA (2)-ICT-1	D	For ICT changeover Activity as per CEA safety regulations. Spare Ph. ICT taken into service in place of B-Ph .	19/09/22	08:00	19/09/22	18:00	ICT Outage Required
157	780	MSLDC_OUTAGE	MAIN BAY - 400KV-WARDHA-WARORA-1 AND WARDHA - 400KV - BUS 2 at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	19/09/22	09:00	19/09/22	17:00	Line will be charged through Tie CB 428.
158	792	MSLDC_OUTAGE	MAIN BAY - 765KV-AKOLA (2)-EKTUNI-1 AND EKTUNI - 765KV - BUS 2 at EKTUNI - 765KV	D	Diagnostic Testing of CB & Routine Maintenance	19/09/22	10:30	19/09/22	18:00	765kv Akola ckt-I will be in service through its TIE Bay 705 & Main Bus-I
159	794	APML-ADANI	MAIN BAY - 765/22KV GT-5 AND TIRODA- 765KV - BUS 1 at TIRODA - 765KV	C	For (709-52) CB Maintenance & for attending SF6 gas leakage	19/09/22	08:00	20/09/22	18:00	765/22KV GT-5 will remain in service with tie bay
160	795	MSLDC_OUTAGE	400KV-SSP-DHULE-MS-1	D	replacement of PID suspicious disc insulator strings and other routine maintenance work. 400kv SSNNL Ckt-2 A/R switch will be kept on non auto mode.	19/09/22	09:00	20/09/22	18:00	400kv SSNNL Ckt-2 A/R switch will be kept on non auto mode.
161	802	MSLDC_OUTAGE	400KV/220KV KORADI-ICT-2	C	Testing and commissioning work of New 400kv Siemens make CB for ICT-2 HV	19/09/22	09:00	21/09/22	18:00	NA
162	804	MSLDC_OUTAGE	MAIN BAY -400KV/220KV SOLAPUR-M-ICT-2 @SOLAPUR-M - 400KV at SOLAPUR-M - 400KV	C	Overhauling/Servicing of 404-52 Circuit Breaker.	19/09/22	10:00	24/09/22	18:00	Without Load interruption. 400/220kv ICT II will be in service via 405-52 Tie CB.
163	808	GETCO	400KV-SSP-DHULE-MS-1	D	Maintenance work. Auto reclose of 400 kV SSP - Dhule - 2 will remain out	19/09/22	08:00	19/09/22	18:00	Non auto reclose code for 400KV SSP Dhule No 2
164	816	POWERGRID_WR1	400KV-AKOLA-AURANGABAD-2	D	For Line Bay AMP works. AR to be kept in non Auto mode for AKOLA-AURANGABAD-1	20/09/22	07:00	20/09/22	18:00	
165	817	POWERGRID_WR1	400KV-AKOLA-AURANGABAD-2 L/R@ AURANGABAD - 400KV	D	For LR AMP works	20/09/22	07:00	20/09/22	18:00	
166	820	POWERGRID_WR1	220KV-SOLAPUR-NARANGWADI-2	D	Line side equipments AMP	20/09/22	07:00	20/09/22	18:00	
167	834	MEGPTCL	765KV/400KV KORADI-III-ICT-1	D	For ICT changeover Activity as per CEA safety regulations. Spare Ph. ICT taken into service in place of R-Ph .	20/09/22	09:00	20/09/22	17:00	ICT Outage Required
168	835	MSLDC_OUTAGE	MAIN BAY - 400KV-WARDHA-KORADI-II-1 AND WARDHA - 400KV - BUS 1 at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	20/09/22	09:00	20/09/22	17:00	400KV KORADI-WARDHA Line will be charged through Tie CB 414.
169	836	MSLDC_OUTAGE	TIE BAY OF 400KV-TIRODA-WARORA-2 AND 400KV-WARORA-CHANDRAPU-II-2 @WARORA - 400KV at WARORA - 400KV	D	Routine maintainance and DCRM/CRM/CB Timings Testing works and isolater maintainance work .	20/09/22	09:00	20/09/22	17:00	only Tie CB 415 is in OFF condition ,respective ckt charged through its own main CB.
170	850	MSLDC_OUTAGE	400KV-RGPP-NEW KOYNA-2	D	For removing IPS between A & B Bus isolator. Along with New koyna Bus-1	20/09/22	10:00	20/09/22	16:00	Planned outage
171	851	MSLDC_OUTAGE	400KV-WARORA-CHANDRAPU-II-1	D	Diagnostic testing and allied bay maintenance work	20/09/22	10:00	20/09/22	17:00	Diagnostic testing and allied bay maintenance work
172	854	MSLDC_OUTAGE	400KV-ALKUD-SOLAPUR-1	D	QM Work	20/09/22	10:00	20/09/22	18:00	Load will be managed on Alkud Kolhapur line
173	855	MSLDC_OUTAGE	MAIN BAY - 400KV-ALKUD-SOLAPUR-1 AND ALKUD - 400KV - BUS 1 at ALKUD - 400KV	D	QM Work	20/09/22	10:00	20/09/22	18:00	Load will be managed on Alkud Kolhapur line

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Contin uous	Reason	From		To		Remarks
						Date	Time	Date	Time	
174	856	MSLDC_OUTAGE	TIE BAY - 400KV-ALKUD-SOLAPUR-1 AND 400KV/220KV ALKUD-ICT-2 at ALKUD - 400KV	D	QM Work	20/09/22	10:00	20/09/22	18:00	Load will be managed on Alkud Kolhapur line
175	857	MSLDC_OUTAGE	ALKUD - 400KV - BUS 2	D	QM Work	20/09/22	10:00	20/09/22	18:00	Load will be managed on 400KV Main Bus - 1
176	865	MSLDC_OUTAGE	NEW KOYNA - 400KV - BUS 1	C	1) A Bus Isolator erection work at newly contracted ICT-3 bay 2) Bus Insulator replacement work at Dabhol 1 & 2 section 3) Bus conductor replacement work near Dabhol-1 Y Ph. Isolator	20/09/22	08:00	22/09/22	18:00	1) 400KV Dabhol-1 is to be shifted on TBC & same time outage taken on 400KV dabhol-2 for IPS tube removal between A & B isolator after removing of IPS tube same load will be managed on B Bus
177	867	MSLDC_OUTAGE	MAIN BAY OF 400KV-RGPPL-NEW KOYNA-1 AND NEW KOYNA - 400KV - BUS 1 @NEW KOYNA - 400KV at NEW KOYNA - 400KV (Element not found)	C	For removing IPS between A & B Bus isolator. Along with New koyna Bus-1.Line to be in service through TBC	20/09/22	10:00	22/09/22	16:00	Planned outage Line to be in service through TBC
178	871	MSLDC_OUTAGE	SOLAPUR-M - 400KV - BUS 1	D	To remove IPS tube connected between 404-29A Isolator and 404-52 CB for carrying out the work of of 404-52 CB overhauling.	21/09/22	10:00	22/09/22	18:00	With out load interruption. Load will be managed on 400kv Main bus II.
179	877	MSLDC_OUTAGE	KOLHAPUR-MS - 400KV - BUS 1	C	1. PID faulty insulator string replacement work 2. Chemical cleaning of Bus insulator 3. Annual Testing of Bus CVT	21/09/22	07:00	24/09/22	23:00	All bays will be shifted to Main Bus 2 online through TBC
180	879	POWERGRID_WR1	400KV-AKOLA-AURANGABAD-1	D	For Line Bay AMP works. AR to be kept in non-auto mode for AKOLA-AURANGABAD-2	21/09/22	07:00	21/09/22	18:00	
181	880	POWERGRID_WR1	400KV-AKOLA-AURANGABAD-1 L/R@ AURANGABAD - 400KV	D	For LR AMP works	21/09/22	07:00	21/09/22	18:00	
182	881	POWERGRID_WR1	400KV-PARLI-PARLI NEW-1	D	AMP of line terminal equipment at Parli SS. Dia to be kept open for relay testing at Parli SS. A/R of 400KV-PARLI-PARLI NEW-2 to be in non Auto.	21/09/22	07:00	21/09/22	18:00	
183	882	POWERGRID_WR1	400KV-BHILAI-KORADI-1	D	AMP of Line Bay.	21/09/22	07:00	21/09/22	18:00	
184	884	POWERGRID_WR1	MAIN BAY OF 220KV-SOLAPUR-NARANGWADI-2 AND SOLAPUR - 220KV - BUS 1 @SOLAPUR - 220KV at Solapur - 220KV	D	Bay AMP Works Note: 220kv Narangwadi-2 line shall be in service via TBC	21/09/22	07:00	21/09/22	18:00	
185	894	MSLDC_OUTAGE	220KV-PARLI-OSMANABAD-M-1	D	LINE maintenance	21/09/22	08:30	21/09/22	17:30	-
186	895	MSLDC_OUTAGE	TIE BAY - 400KV-WARDHA-WARORA-1 AND FUTURE at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	21/09/22	09:00	21/09/22	17:00	Line will be charged through Main CB 429.
187	896	MSLDC_OUTAGE	MAIN BAY OF 400KV-WARORA-CHANDRAPU-II-2 AND WARORA - 400KV - BUS 2 @WARORA - 400KV at WARORA - 400KV	D	Routine maintainance and DCRM/CRM/CB Timings Testing works and isolater maintainance work .	21/09/22	09:00	21/09/22	17:00	400KV Chandrapur 2 Ckt 2 charged through Tie CB 415.
188	897	MSLDC_OUTAGE	132KV-MANSAR-MS-KANHAN-1	D	Routine Maintenance work.	21/09/22	09:00	21/09/22	17:00	NA
189	907	MSETCL	220KV-TALANGADE[MS]-CHIKKODI-II-1	D	Annual maintenance work	21/09/22	09:00	21/09/22	18:00	The said work is very important
190	913	MSLDC_OUTAGE	JEUR - 220KV - BUS 1	D	Outage is required for Quarterly Maintenance	21/09/22	10:00	21/09/22	17:00	Quarterly Maintenance
191	914	MSLDC_OUTAGE	TIE BAY - 765KV-AKOLA (2)-EKTUNI-2 AND FUTURE at EKTUNI - 765KV	D	Diagnostic Testing of CB & Routine Maintenance	21/09/22	10:30	21/09/22	18:00	765kv Akola ckt-II will be in service through its Main Bay 703 & Main Bus-I
192	925	POWERGRID_WR1	220KV-SOLAPUR-BALE-1	D	220kv Bale Line side equipments AMP	22/09/22	07:00	22/09/22	18:00	
193	926	POWERGRID_WR1	MAIN BAY OF 220KV-SOLAPUR-BALE-1 AND SOLAPUR - 220KV - BUS 1 @SOLAPUR - 220KV at Solapur - 220KV	D	Bay AMP Works Note: 220kv Bale line shall be in service via TBC	22/09/22	07:00	22/09/22	18:00	
194	927	POWERGRID_WR1	400KV-WARDHA-AKOLA-1	D	For BHEL Insulator Replacement Work & 400KV-WARDHA-AKOLA-2 A/R to be keep in non auto mode for safety precautions.	22/09/22	07:00	22/09/22	18:00	
195	939	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Routine Maintenance work	22/09/22	08:00	22/09/22	18:00	.
196	941	MSLDC_OUTAGE	MAIN BAY OF 400KV-WARORA-CHANDRAPU-II-1 AND WARORA - 400KV - BUS 2 @WARORA - 400KV at WARORA - 400KV	D	Routine maintainance and DCRM/CRM/CB Timings Testing works and isolater maintainance work .	22/09/22	09:00	22/09/22	17:00	400KV Chandrapur 2 Ckt 1 charged through Tie CB 412.

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Contin uous	Reason	From		To		Remarks
						Date	Time	Date	Time	
197	944	MSLDC_OUTAGE	400KV-PARLI-M-PARLI-2	C	To replace wave trap R phase Jumper and Wave trap disc insulators. Bay maintenance work	22/09/22	09:00	22/09/22	18:00	-
198	952	MSLDC_OUTAGE	220KV-TALEGAON-PUNE-PG-1	D	Half yearly maintenance	22/09/22	10:00	22/09/22	18:00	-
199	953	MSLDC_OUTAGE	TIE BAY - 765KV-AKOLA (2)-EKTUNI-1 AND FUTURE at EKTUNI - 765KV	D	Diagnostic Testing of CB & Routine Maintenance	22/09/22	10:30	22/09/22	18:00	765kv Akola ckt-1 will be in service through its Main Bay 706 & Main Bus-1
200	954	MSLDC_OUTAGE	400KV-RGPPL-NEW KOYNA-2	D	For erection of IPS between A & B Bus isolator	22/09/22	12:00	22/09/22	18:00	Planned outage
201	957	MSLDC_OUTAGE	132KV-DHARNI-NEPANAGAR-1	D	For Replacement of Flashover Disc by Hot Line Method	22/09/22	08:00	23/09/22	17:00	.
202	958	MSLDC_OUTAGE	400KV-SSP-DHULE-MS-2	D	replacement of PID suspicious disc insulator strings and other routine maintenance work. 400kv SSNNL Ckt-1 A/R switch will be kept on non auto mode.	22/09/22	09:00	23/09/22	18:00	400kv SSNNL Ckt-1 A/R switch will be kept on non auto mode.
203	960	MSLDC_OUTAGE	BUS COUPLER BAY OF CHAKAN - 400KV - BUS 1 AND CHAKAN - 400KV - BUS 2 @CHAKAN - 400KV at CHAKAN - 400KV	C	For Overhauling of BusB 89B Rph ,Y ph, B ph Isolator and Routine Testing and Maintenance Work	22/09/22	10:00	24/09/22	18:00	The Existing 89 C Isolator has mechanically Jam due to which operation is difficult so Isolator overhauling is carried out by Dismanteling the Isolator. So time required for 400KV-KOLHAPUR MS-KOLHAPUR GIS-1 AR to be kept in Non-auto mode for safety in TLM works.
204	965	POWERGRID_WR1	400KV-KOLHAPUR-MS-KOLHAPUR GIS-2	D	Line Bay AMP works, relay testing works. AR to be kept in Non-Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS-1	23/09/22	07:00	23/09/22	18:00	
205	970	POWERGRID_WR1	400KV-WARDHA-AKOLA-2	D	For BHEL Insulator Replacement Work & 400KV-WARDHA-AKOLA-1 A/R to be kept in non auto mode for safety precautions.	23/09/22	07:00	23/09/22	18:00	
206	979	APML-ADANI	TIRODA - 765KV - BUS 1	D	Tan delta measurement of Bus CVT & Bus isolator maintenance work	23/09/22	08:00	23/09/22	18:00	All the 765KV feeder will remain in service through 765kv Bus-2
207	980	GETCO	400KV-SSP-DHULE-MS-2	D	Maintenance work. Auto reclose of 400 kV SSP - Dhule - 1 will remain out	23/09/22	08:00	23/09/22	18:00	
208	983	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-2	D	online PID WORK	23/09/22	08:00	23/09/22	18:00	Dhule-BBLR II A/R switch will be on non auto mode
209	984	POWERGRID_WR2	400KV/220KV BOISAR-ICT-2	D	For AMP WORKS	23/09/22	09:00	23/09/22	17:30	PG-WR2-BOISAR
210	995	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-1	D	VD repositioning ,cut point tightening work. 400 kv DHL-BBLR-II line A/R switch will be kept on non auto mode.	23/09/22	09:00	23/09/22	18:00	400 kv DHL-BBLR-II line A/R switch will be kept on non auto mode.
211	996	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-2	D	Hardware Tightening & Fitting Work	23/09/22	09:00	23/09/22	18:00	-
212	1005	MSLDC_OUTAGE	SOLAPUR-M - 400KV - BUS 1	D	For Connecting IPS tube between 404-89A Isolator and 404-52 CB after completion of work of overhauling of 404-52CB.	23/09/22	10:00	24/09/22	18:00	Without load interruption. Load will be managed on Main Bus II.
213	1006	MSLDC_OUTAGE	400KV-KALWA-PUNE-PG-1	C	Replacement of porcelain disc type porcelain insulator with porcelain long rod insulators, Replacement of existing old conductor between loc. 33 to 34, Installtion of spacers etc.	23/09/22	07:00	25/09/22	18:00	-
214	1007	MSLDC_OUTAGE	400KV-KALWA-PADGHE-2	D	HTLS Conductor replacement work	23/09/22	09:00	25/09/22	18:00	
215	1009	POWERGRID_WR1	400KV-WARDHA-AKOLA-2	D	For BHEL Insulator Replacement Work & 400KV-WARDHA-AKOLA-1 A/R to be kept in non auto mode for safety precautions.	24/09/22	07:00	24/09/22	18:00	
216	1016	POWERGRID_WR1	TIE BAY - 400KV-WARDHA-AURANGABAD-2 AND FUTURE at Wardha - 400KV	D	AMP of 426 Bay	24/09/22	08:00	24/09/22	18:00	
217	1017	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-1	D	online PID WORK	24/09/22	08:00	24/09/22	18:00	Dhule-BBLR II A/R switch will be on non auto mode
218	1018	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-2	D	VD repositioning ,cut point tightening work. 400 kv DHL-BBLR-I line A/R switch will be kept on non auto mode.	24/09/22	08:00	24/09/22	18:00	400 kv DHL-BBLR-I line A/R switch will be kept on non auto mode.
219	1029	MSLDC_OUTAGE	BOISAR-M - 220KV - BUS 2	C	Bus Isolator routine maintenance work.	24/09/22	07:00	25/09/22	20:00	Bus Isolator routine maintenance work.
220	1030	MEGPTCL	765KV-AKOLA (2)-KORADI-III-2	C	To attend the sag correction in tower no. 534, to stop the deforming of tower members in the first section.	24/09/22	08:00	25/09/22	18:00	Line Outage

Sr. No	OCC M.Sr. No	Name of Requesting Agency	Line / Element	Daily / Contin uous	Reason	From		To		Remarks
						Date	Time	Date	Time	
221	1031	MEGPTCL	400KV-AKOLA (2)-NANDGAONPETH-2	C	To attend the sag corection in tower no. 534 of 765KV-AKOLA (2)-KORADI-III-2 to stop the deformaing of tower member in the first section. The 400KV-RPL-AKOLA (2)-1 is crossing in between T.No. 534 & 535 of 765kV Line.	24/09/22	08:00	25/09/22	18:00	Line Outage
222	1032	MEGPTCL	400KV-AKOLA (2)-NANDGAONPETH-1	C	To attend the sag corection in tower no. 534 of 765KV-AKOLA (2)-KORADI-III-2 to stop the deformaing of tower member in the first section. The 400KV-RPL-AKOLA (2)-1 is crossing in between T.No. 534 & 535 of 765kV Line.	24/09/22	08:00	25/09/22	18:00	Line Outage
223	1037	POWERGRID_WR1	400KV-CHANDRAPUR-GCR-PARLI-M-3	D	Line outage required for OPGW Joint Box creation at T-224	25/09/22	07:00	25/09/22	19:00	Shut down
224	1038	POWERGRID_WR1	400KV-CHANDRAPU-II-NANDED-2	D	Line outage required for OPGW Joint Box creation at T-224	25/09/22	07:00	25/09/22	19:00	Shut down
225	1045	MEGPTCL	765KV-AKOLA (2)-KORADI-III-2	D	For Reactor changeover Activity as per CEA guideline Spare reactor taken into service in place of R ph at Akola-II 765KV	25/09/22	09:00	25/09/22	18:00	Line Outage Required
226	1046	MSLDC_OUTAGE	400KV-KALWA-PADGHE-1	D	1) bay Maint work 2) Diagnostic Testing work 3) MTAMC work 4) Replacement of 29C bus PG isoaltor under LES scheme	25/09/22	09:00	25/09/22	19:00	1) weather condition should be clear
227	1049	POWERGRID_WR1	400KV-AURANGABAD-M (WALUJ)-AURANGABAD-2	D	404L Bay AMP at Waluj. AR to be kept in non Auto mode for 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-1	26/09/22	07:00	26/09/22	18:00	
228	1051	POWERGRID_WR1	400KV-KORADI-SATPURA-1	D	AMP of Line Bay	26/09/22	07:00	26/09/22	18:00	
229	1061	POWERGRID_WR2/	400KV-KORADI-SATPURA-1	D	For AMP of Bay & terminal equipment at Satpura end	26/09/22	09:00	26/09/22	18:00	PG-WR2-ITARSI/ WR1
230	1068	POWERGRID_WR1	400KV-WARDHA-KORADI-II-1	D	Isolator upgradation work of 41489A isolator under substation package SS11 (Construction outage)	26/09/22	07:00	27/09/22	18:00	
231	1069	POWERGRID_WR1	MAIN BAY - 400KV-WARDHA-KORADI-II-1 AND WARDHA - 400KV - BUS 1 at Wardha - 400KV	D	Isolator upgradation work of 41489A isolator under substation package SS11 (Construction outage)	26/09/22	08:00	27/09/22	18:00	
232	1070	MSLDC_OUTAGE	BOISAR-M - 220KV - BUS 1	D	PID Testing of Bus Insulators.	26/09/22	10:00	27/09/22	17:00	1) PID Testing will be carried out in live condition. 2) A/R will be taken out for all
233	1074	POWERGRID_WR1	220KV-WARDHA-BHUGAON-1	D	Line will be shifted on TBC bay, for main bay Isolator repair work for first Half.	27/09/22	07:00	27/09/22	18:00	
234	1075	POWERGRID_WR1	220KV-WARDHA-PUSAD-1	D	Line will be shifted on TBC bay, for main bay Isolator repair work for Second Half.	27/09/22	07:00	27/09/22	18:00	
235	1088	MSLDC_OUTAGE	132KV-DHARNI-NEPANAGAR-1	D	i)Outage for Disc replacement work.ii) Diagnostic Testing work at S/Stn	27/09/22	09:00	27/09/22	15:00	.
236	1116	POWERGRID_WR1	220KV-WARDHA-BHUGAON-1	D	Line will be shifted on TBC bay, for main bay Isolator repair work for first Half.	28/09/22	07:00	28/09/22	18:00	
237	1117	POWERGRID_WR1	220KV-WARDHA-PUSAD-1	D	Line will be shifted on TBC bay, for main bay Isolator repair work for Second Half.	28/09/22	07:00	28/09/22	18:00	
238	1127	MSLDC_OUTAGE	220KV-PARLI-PARLI-M-2	D	LINE maintenance	28/09/22	08:30	28/09/22	17:30	-
239	1132	MSLDC_OUTAGE	TIE BAY (429) OF WARORA CKT-1 @ CHANDRAPUR 2 (Element not found)	D	Diagnostic testing and allied bay maintenance work	28/09/22	10:00	28/09/22	15:00	Diagnostic testing and allied bay maintenance work
240	1133	MSLDC_OUTAGE	220KV-SOLAPUR-JEUR-1	D	Outage is required for Quarterly Maintenance	28/09/22	10:00	28/09/22	17:00	Quarterly Maintenance
241	1134	MSLDC_OUTAGE	400KV-SSP-DHULE-MS-1	D	replacement of PID suspicious disc insulator strings and other routine maintenance work. 400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.	28/09/22	09:00	29/09/22	18:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
242	1135	MSLDC_OUTAGE	400KV-EKTUNI-BABLESHWAR-2	D	Replacement of damaged disc insulator, corona ring, damaged nut bolts,	28/09/22	09:00	29/09/22	18:00	400kV Ektuni-Bhabaleshwar ckt-1 will be in service
243	1136	MSLDC_OUTAGE	BOISAR-M - 220KV - BUS 2	D	PID Testing of Bus Insulators.	28/09/22	10:00	29/09/22	17:00	1) PID Testing will be carried out in live condition. 2) A/R will be taken out for all
244	1138	POWERGRID_WR1	400KV-KOLHAPUR-MS-KOLHAPUR	C	For reconductoring of Moose conductor with HTLS conductor for ssytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS-2	28/09/22	07:00	30/11/22	17:00	
245	1143	POWERGRID_WR1	400KV-AURANGABAD-BOISAR-2	D	For Line Terminal Equipment AMP Work AMP works. AR to be kept in non Auto mode for 400KV-AURANGABAD-BOISAR-1	29/09/22	07:00	29/09/22	18:00	
246	1150	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Routine Maintenance work	29/09/22	08:00	29/09/22	18:00	.
247	1151	MEGPTCL	KORADI-III - 765KV B/R 1	D	For Reactor changeover Activity as per CEA safety regulations. Spare reactor taken into service in place of B ph	29/09/22	09:00	29/09/22	14:00	Reactor outage Required
248	1157	MSLDC_OUTAGE	220KV-TALEGAON-PUNE-PG-2	D	Half yearly maintenance	29/09/22	10:00	29/09/22	18:00	-

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
						Date	Time	Date	Time	
249	1158	MSLDC_OUTAGE	400KV/220KV CHAKAN-ICT-1	C	For Overhauling of Bus C 89 C Rph ,Y ph, B ph Isolator and Routine Testing and Maintenance Work	29/09/22	10:00	01/10/22	18:00	The Existing 89 C Isolator has mechanically Jam due to which operation is difficult so Isolator overhauling is carried
250	1162	MSLDC_OUTAGE	220KV-BOISAR-BOISAR-M-3	D	Bay Maintenance works.	30/09/22	07:00	30/09/22	17:00	Bay Maintenance works.
251	1163	POWERGRID_WR1	400KV-AURANGABAD-BOISAR-2 L/R@ AURANGABAD - 400KV	D	For SLR &SLR CB AMP works	30/09/22	07:00	30/09/22	18:00	
252	1167	POWERGRID_WR2	220KV-BOISAR-BOISAR-M-3	D	For LTE AMP WORKS AT BOISAR POWERGRID end.	30/09/22	09:00	30/09/22	17:30	PG-WR2-BOISAR
253	1170	POWERGRID_WR2	400KV-AURANGABAD-BOISAR-2	D	In order to take L/R into service at Boisar end after completion of Construction works of Switchable L/R	30/09/22	16:00	30/09/22	17:00	PG-WR2-BOISAR
254	1171	MSLDC_OUTAGE	PADGHE - 400KV - BUS 2	C	1) Replacement of Hanger of B bus all phase PG isolator by HOT line method after replacement of PG isolator .	30/09/22	09:00	09/10/22	17:00	1) Weather condition should be clear for Hot line work
255	1172	MSLDC_OUTAGE	400KV/220KV PADGHE-ICT-3	C	1) Replacement of old Bhel make CB under LES scheme. 2) replacement of B bus all phase PG isolator under LES scheme . Bph b bus PG isoaltor structure is damaged .	30/09/22	09:00	09/10/22	21:00	1) Weather condition should be clear

Maharashtra State Load Despatch Centre											
State Element outage list for the month of SEPTEMBER'2022											
Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
1	400 KV	400/220 KV 315MVA ICT - 2 @ KARAD	02-Sep-22	09:00	02-Sep-22	17:00	Daily	Quarterly Maintenance work. Tan Delta and capacitance measurements of Bushing and winding	MSETCL	MSETCL	Load will managed on other two ICTs
2	400 KV	400 KV TBC @DHULE	02-Sep-22	08:00	02-Sep-22	18:00	Daily	Routine Maint & testing work	MSETCL	MSETCL	Routine Maint & testing work
3	400 KV	TBC 2 @ CHANDRAPUR	02-Sep-22	08:00	02-Sep-22	18:00	Daily	1)Measurement of CT landelta & capacitance. 2) Maintenance and alignment of isolators.	MSETCL	MSETCL	During outage, TBC-1 bay will be available.
4	400 KV	400KV CHANDRAPUR 1-CHANDRAUR 2 CKT 2 (CHPR 1 1END)	05-Sep-22	08:00	05-Sep-22	18:00	Daily	1. For replacement of 02 nos. Master Trip (86) relays. 2. Diagnostic testing & Maintenance of allied bay equipments	MSETCL	MSETCL	During outage, 400 KV Chandrapur-Chandrapur-2 sct-1, 400KV pari Ckt. No-3, 400KV Khaparakhedha ckt. 400KV CHANDRAPUR-PGCIL BHADRAWATI Ckt. No. - 1, 2, 3 & 4 be in service.
5	400 KV	MAIN BAY (419) OF 400/220/33KV 500MVA ICT-I @ LONIKAND 2	05-Sep-22	09:00	05-Sep-22	13:00	Daily	Diagnostic testing and Maintenance	MSETCL	MSETCL	-
6	400 KV	STATION TF-3 @ KORADI 2	05-Sep-22	10:00	05-Sep-22	17:00	Daily	Tan delta measurement of Line CT	MSETCL	MSETCL	400kv Station Transformer I & II will remain in service as alternate source of supply
7	400 KV	TIE BAY 418 OF ICT-1 @ LONIKAND 2	06-Sep-22	09:00	06-Sep-22	13:00	Daily	Diagnostic testing and Maintenance	MSETCL	MSETCL	-
8	400 KV	400/220/33 KV 500 MVA ICT - 2 @ DHULE	06-Sep-22	08:00	06-Sep-22	18:00	Daily	Routine Maint & testing Work	MSETCL	MSETCL	Routine Maint & testing Work
9	400 KV	400/220/33 KV 315 MVA ICT - 2 @ WALUJ	06-Sep-22	10:00	06-Sep-22	18:00	Daily	1) Routine Maintenance work 2) Diagnostic Testing Work	MSETCL	MSETCL	NIL
10	400 KV	400KV CHANDRAPUR 1-CHANDRAUR 2 CKT 2 (CHPR 1 1END)	06-Sep-22	08:00	06-Sep-22	18:00	Daily	1. For replacement of 02 nos. Master Trip (86) relays. 2. Diagnostic testing & Maintenance of allied bay equipments	MSETCL	MSETCL	During outage, 400 KV Chandrapur-Chandrapur-2 sct-1, 400KV pari Ckt. No-3, 400KV Khaparakhedha ckt. 400KV CHANDRAPUR-PGCIL BHADRAWATI Ckt. No. - 1, 2, 3 & 4 be in service.
11	400 KV	KARAD - LONIKAND I	06-Sep-22	08:00	06-Sep-22	17:00	Daily	Cold line washing work	MSETCL	MSETCL	Cold line washing work
12	400 KV	KARAD - TALANDGE CKT - 2	06-Sep-22	09:00	06-Sep-22	18:00	Daily	1. Annual Testing work. 2. Quarterly Maintenance work 3. A bus Isolator repair work	MSETCL	MSETCL	1. Tuesday is a load staggering day in karad 2. 400 kv Karad 1 will be in service
13	400 KV	400/220 KV 500 MVA ICT @ ALKUD	06-Sep-22	10:00	06-Sep-22	18:00	Daily	QM Work	MSETCL	MSETCL	Tuesday is Load staggering day for Sangli District
14	400 KV	PARLI - KUMBHARGAON (NANDED) CKT - 1	06-Sep-22	09:00	06-Sep-22	18:00	Daily	Hardware Tightening & Fitting Work	MSETCL	MSETCL	-
15	400 KV	CHANDRAPUR 2 - DHARIWAL CKT - 1	06-Sep-22	10:00	06-Sep-22	17:00	Daily	Diagnostic testing and allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work
16	400 KV	400KV 125 MVAR BUS REACTOR@400KV DHULE SS	07-Sep-22	08:00	07-Sep-22	18:00	Daily	Routine Maint & testing work	MSETCL	MSETCL	Routine Maint & testing work
17	400 KV	TIE BAY - 415 OF 400/220/33 KV 500MVA ICT - 2 @ LONIKAND 2	07-Sep-22	09:00	07-Sep-22	13:00	Daily	Diagnostic testing and Maintenance	MSETCL	MSETCL	-
18	400 KV	NEW KOYNA-KARAD CKT - 2	07-Sep-22	09:00	07-Sep-22	17:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
19	400 KV	CHANDRAPUR 2 - DHARIWAL CKT - 2	07-Sep-22	10:00	07-Sep-22	15:00	Daily	Diagnostic testing and allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work
20	400 KV	WARORA - IEPL	08-Sep-22	09:00	08-Sep-22	17:00	Daily	Routine Maintenance & Dignostic testing work .	MSETCL	MSETCL	400 KV KORADI 2-WARDHA PGCIL. Line is in ckt
21	400 KV	LONIKAND I -JEJURI	08-Sep-22	08:00	08-Sep-22	20:00	Daily	DT & Line Maintenance	MSETCL	MSETCL	NIL
22	400 KV	LONIKAND I -JEJURI	09-Sep-22	08:00	09-Sep-22	20:00	Daily	O/H & Serviceing of 29C PG Isolator & Replacement of PGI mechanism box.	MSETCL	MSETCL	NIL
23	400 KV	167 MVA SPARE ICT @ TALANDGE	09-Sep-22	09:00	09-Sep-22	18:00	Daily	Annual Testing work Quarterly Maintenance work	MSETCL	MSETCL	NA
24	400 KV	TIE BAY (408) OF STATION TF 8B & FUTURE CKT - 2 @ CHANDRAPUR SWG S/S	09-Sep-22	09:00	09-Sep-22	18:00	Daily	Diagnostic testing and allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work
25	400 KV	KARAD - LONIKAND I	10-Sep-22	08:00	10-Sep-22	18:00	Daily	Cold line washing work	MSETCL	MSETCL	Cold line washing work
26	400 KV	JEJURI- KOYNA STAGE-IV	11-Sep-22	08:00	11-Sep-22	17:00	Daily	PID Faulty disc insulator replacement work & Chemical washing & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Chemical washing & Cold line washing work
27	400 KV	400/220/33 KV 500MVA ICT - 1 @ KORADI 2	12-Sep-22	10:00	12-Sep-22	16:00	Daily	Diagnostic Testing of CT and routine bay maintenance work	MSETCL	MSETCL	501 MVA 400/220/33 KV ICT-11 will remain in service as alternate source of supply
28	400 KV	THAPTI TANDA - AURANGABAD (WALUJ)	12-Sep-22	09:00	13-Sep-22	18:00	Daily	Routine Maintenance work	MSETCL	MSETCL	Nil
29	400 KV	400/220/33 KV 315 MVA ICT - 2 @ KOLHAPUR	12-Sep-22	09:00	12-Sep-22	19:00	Daily	1. Quarterly Maintenance Work 2. OLTC oil filtration work	MSETCL	MSETCL	Monday is a load staggering day in kolhapur
30	400 KV	400/220/33 KV 315 MVA ICT - 2 @ KORADI	12-Sep-22	09:00	12-Sep-22	18:00	Daily	Removal of cables and termination from old HV CB of ICT-2 for CB replacement work.	MSETCL	MSETCL	New 400kv CB erection work; allied activity for ICT-2 HV.
31	400 KV	400/220KV 315 MVA ICT - 1 @ NEW KOYNA	12-Sep-22	08:00	12-Sep-22	17:00	Daily	Diagnostic testing & Relay testing work	MSETCL	MSETCL	---
32	400 KV	TIE BAY (403) OF BUS RECTOR & ICT -1 @ WARORA	12-Sep-22	09:00	12-Sep-22	17:00	Daily	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolator maintenance work .	MSETCL	MSETCL	Reactor (Bay no 402) & ICT-1 (bay No.404) is Charged through own Main CB.
33	400 KV	LONIKAND I -JEJURI	12-Sep-22	08:00	13-Sep-22	20:00	Continuous	O/H & Serviceing of 29A PG Isolator & Replacement of PGI mechanism box.	MSETCL	MSETCL	Line to be shifted on TBC
34	400 KV	KARAD - TALANDGE CKT - 2	13-Sep-22	07:00	13-Sep-22	23:59	Daily	400kv TBC B bus isolator repair work	MSETCL	MSETCL	1, 400 kv Karad 1 will be in service through A Bus 2. As there is A bus PG isolator problem of 400 kv Karad 2, this bay couldnt be shifted on A Bus
35	400 KV	KORADI II - IEPL	13-Sep-22	07:00	13-Sep-22	19:00	Daily	Refixing of missing/broken quad damper spacers, tightening of missing bolts and nuts on hardwares and jumpers	MSETCL	MSETCL	NA
36	400 KV	MAIN BAY (413) OF 500MVA ICT - 2 @ TAPTITANDA	13-Sep-22	11:00	13-Sep-22	16:00	Daily	CB diagnostic & CT diagnostic Testing	MSETCL	MSETCL	Nil
37	400 KV	CHANDRAPUR GCR - CHANDRAPUR 2 CKT 1	13-Sep-22	09:00	13-Sep-22	18:00	Daily	Diagnostic testing and allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work
38	400 KV	400 /7.6KV Station T/F-5 A @ KHAPERKHEDA	14-Sep-22	10:00	14-Sep-22	17:00	Daily	Tan Delta & Capacitance of Line CTs, Main CTs & IR values of LA	MSETCL	MSETCL	NA
39	400 KV	414 TIE BAY OF ICT 2@TAPTITANDA	14-Sep-22	11:00	14-Sep-22	16:00	Daily	CB diagnostic and CT diagnostic Testing	MSETCL	MSETCL	Nil

Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
40	400 KV	MAIN BAY - 404 OF STATION TF-3 @ KORADI 2	14-Sep-22	10:00	14-Sep-22	16:00	Daily	Diagnostic Testing of CT & CB and routine bay maintenance work	MSETCL	MSETCL	Station Transformer-III will remain service in service through Tie Bay 405
41	400 KV	MAIN BAY (404) OF ICT -1 @ WARORA	14-Sep-22	09:00	14-Sep-22	17:00	Daily	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolator maintenance work .	MSETCL	MSETCL	Reactor (Bay no 402) is charged through Tie Bay no 403.(ICT-1 hand over to 400KV Bhableshtar)
42	400 KV	CHANDRAPUR GCR - CHANDRAPUR 2 CKT 1	14-Sep-22	09:00	15-Sep-22	18:00	Continuous	For relay retrofitting work of line differential relay of Main-1 & Main-2 relay	MSETCL	MSETCL	Work will be carried out at both ends
43	400 KV	400/220/33 KV 500 MVA ICT - 1 @ JEJURI	15-Sep-22	09:30	15-Sep-22	17:30	Daily	String Replacement and OTI WTI work	MSETCL	MSETCL	-
44	400 KV	NEW KOYNA-KARAD CKT - 1	15-Sep-22	08:00	15-Sep-22	18:00	Daily	Diagnostic testing & Relay testing work	MSETCL	MSETCL	---
45	400 KV	JEJURI- KOYNA STAGE-IV	15-Sep-22	08:00	15-Sep-22	17:00	Daily	PID Faulty disc insulator replacement work & Chemical washing & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Chemical washing & Cold line washing work
46	400 KV	TIE BAY (406) OF ICT -2 @ WARORA	15-Sep-22	09:00	15-Sep-22	17:00	Daily	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolator maintenance work .	MSETCL	MSETCL	Presently this bay is not charged condition.
47	400 KV	STATION TRANSFORMER - 8A @ CHANDRAPUR SWITCHING SS	16-Sep-22	09:00	16-Sep-22	18:00	Daily	Diagnostic testing and allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work
48	400 KV	MAIN BAY (407) OF ICT - 2 @ WARORA	16-Sep-22	09:00	16-Sep-22	17:00	Daily	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolator maintenance work .	MSETCL	MSETCL	Presently this bay is not charged condition.
49	400 KV	PARLI - KUMBHARGAON(NANDED) CKT - 2	16-Sep-22	09:00	16-Sep-22	18:00	Daily	Hardware Tightening & Fitting Work	MSETCL	MSETCL	-
50	400 KV	TBC @ KALWA	18-Sep-22	09:00	18-Sep-22	16:00	Daily	Bay maintenance & diagnostic work	MSETCL	MSETCL	Bay maintenance & diagnostic work
51	400 KV	JEJURI- KOYNA STAGE-IV	18-Sep-22	08:00	18-Sep-22	18:00	Daily	PID Faulty disc insulator replacement work & Chemical washing & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Chemical washing & Cold line washing work
52	400 KV	PADGHE - NAGOTHANE CKT - 2	19-Sep-22	09:00	19-Sep-22	18:00	Daily	1) Replacement of 29D Isolator under LES scheme 2) After removing IPS tube between 29D & 29C isolator line will be charged on TBC . 3) In case of any emergency for shifting any critical/loaded line 400kv Nagothane 2 H/T required	MSETCL	MSETCL	1) Agency will be present on site 2) weather condition should be clear
53	400 KV	KARAD - TALANDGE CKT - 1	19-Sep-22	08:00	19-Sep-22	17:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
54	400 KV	LONIKAND I - KOYNA STAGE-IV ON TBC @ LONIKAND	19-Sep-22	08:00	20-Sep-22	20:00	Continuous	O/H & Serviceing of 29A PG Isolator & Replacement of PGI mechanism box.	MSETCL	MSETCL	Line to be shifted on TBC
55	400 KV	PARLI - KUMBHARGAON (NANDED) CKT - 1	19-Sep-22	09:00	19-Sep-22	18:00	Daily	(1) C & Tan delta measurement of CTs. (2) Bay maintenance work.	MSETCL	MSETCL	-
56	400 KV	400/220/33 KV 500 MVA ICT - 3 @ KOLHAPUR	19-Sep-22	09:00	19-Sep-22	18:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	Load manage on ICT I& II
57	400 KV	CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	19-Sep-22	08:00	21-Sep-22	18:00	Daily	For replacement of polymer insulator to antifog Long ROD Porcelain Insulator.	MSETCL	MSETCL	.
58	400 KV	400/220/33 KV 315MVA ICT - 1 @ AKOLA	19-Sep-22	10:00	19-Sep-22	17:00	Daily	Routine maintenance & testing Work	MSETCL	MSETCL	Load will be shifted on ICT-02
59	400 KV	TIE BAY (405) OF STN T/F-3 & KORADI 3 CKT-2	20-Sep-22	10:00	20-Sep-22	16:00	Daily	Diagnostic Testing of CT & CB and routine bay maintenance work	MSETCL	MSETCL	Station Transformer-III will remain service in service through main bay 404 & 400kv Koradi-II -Koradi-III Ckt-II will remain in service through its main bay 406(full DIA)
60	400 KV	KARAD - TALANDGE CKT - 2	20-Sep-22	08:00	20-Sep-22	17:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
61	400 KV	400/220/33 KV 315 MVA ICT - 1 @ DHULE	20-Sep-22	08:00	20-Sep-22	18:00	Daily	Routine Maint & testing work	MSETCL	MSETCL	Routine Maint & testing work
62	400 KV	MAIN BAY (416) OF 500MVA ICT - 1 @ TAPTITANDA	20-Sep-22	11:00	20-Sep-22	16:00	Daily	CB diagnostic and CT diagnostic Testing	MSETCL	MSETCL	Nil
63	400 KV	KORADI-NANDGAONPETH (RPL)	20-Sep-22	07:00	20-Sep-22	19:00	Daily	various line maintenace works of missing and loose bolts and nuts refitting on jumpers and hardwares	MSETCL	MSETCL	NA
64	400 KV	KARAD - LONIKAND I	21-Sep-22	08:00	22-Sep-22	20:00	Continuous	O/H & Serviceing of 29B PG Isolator & Replacement of PGI mechanism box.	MSETCL	MSETCL	Line to be shifted on TBC
65	400 KV	400/220/33 KV 315MVA ICT - 2 @ AKOLA	21-Sep-22	10:00	21-Sep-22	17:00	Daily	Routine Maintenance & testing work	MSETCL	MSETCL	Load shifted on ICT-01
66	400 KV	400/220/33 KV 500 MVA ICT - 3 @ DHULE	21-Sep-22	08:00	21-Sep-22	18:00	Daily	Routine Maint & testing work	MSETCL	MSETCL	Routine Maint & testing work
67	400 KV	400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	21-Sep-22	10:00	21-Sep-22	17:00	Daily	Post Monsoon Maintenance Work	MSETCL	MSETCL	NA
68	400 KV	417 TIE BAY OF ICT 1@TAPTITANDA	21-Sep-22	11:00	21-Sep-22	16:00	Daily	CB diagnostic and CT diagnostic Testing	MSETCL	MSETCL	Nil
69	400 KV	NEW KOYNA-KARAD CKT - 1	21-Sep-22	08:00	21-Sep-22	17:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
70	400 KV	400/220/33KV 315MVA ICT - 2 @ LONIKAND	22-Sep-22	08:00	22-Sep-22	18:00	Daily	DT & Bay Maintenance	MSETCL	MSETCL	NIL
71	400 KV	400/220/33 KV 500 MVA ICT - 3 @ JEJURI	22-Sep-22	09:30	22-Sep-22	17:30	Daily	Annual bay Maintenance and Testing Work	MSETCL	MSETCL	-
72	400 KV	PADGHE - NAGOTHANE CKT - 2	22-Sep-22	09:30	22-Sep-22	19:00	Daily	1) After replacement of 29D isolator for re-connection of IPS tube line required H/T . After that line will be charged on Own CB	MSETCL	MSETCL	1) weather condition should be clear
73	400 KV	CHANDRAPUR-PARLI CKT-3	22-Sep-22	08:00	24-Sep-22	18:00	Daily	For replacement of polymer Insulator to antifog Long ROD Porcelain Insulator	MSETCL	MSETCL	.
74	400 KV	LONIKAND I - KOYNA STAGE-IV	22-Sep-22	08:00	22-Sep-22	17:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
75	400 KV	LONIKAND I -JEJURI	23-Sep-22	08:00	24-Sep-22	20:00	Continuous	O/H & Serviceing of 29B PG Isolator & Replacement of PGI mechanism box.	MSETCL	MSETCL	Line to be shifted on TBC
76	400 KV	CHANDRAPUR-PARLI CKT-3	23-Sep-22	09:00	23-Sep-22	18:00	Daily	Hardware Tightening & Fitting Work	MSETCL	MSETCL	-
77	400 KV	TIE BAY (418) OF IEPL AND FUTURE LINE-1 @ WARORA	23-Sep-22	09:00	23-Sep-22	17:00	Daily	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolator maintenance work .	MSETCL	MSETCL	only Tie CB 418 is in OFF condition ,respective ckt charged through its own main CB.
78	400 KV	TIE BAY (429) OF ICT - 1 @ KORADI - 2	23-Sep-22	10:00	23-Sep-22	16:00	Daily	Diagnostic Testing of CT & CB and routine bay maintenance work	MSETCL	MSETCL	501 MVA 400/220/33 KV ICT-1 will remain in service through main bay 430
79	400 KV	JEJURI- KOYNA STAGE-IV	25-Sep-22	08:00	25-Sep-22	17:00	Daily	PID Faulty disc insulator replacement work & Chemical washing & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Chemical washing & Cold line washing work
80	400 KV	400/220/33 KV 315 MVA ICT - 1 @ PARLI	26-Sep-22	09:00	26-Sep-22	18:00	Continuous	1) HV breaker and IV CTs Testing work.(2) Bay maintenance work.	MSETCL	MSETCL	-

Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
81	400 KV	KARAD - LONIKAND I	27-Sep-22	08:00	28-Sep-22	17:00	Daily	Cold line washing work	MSETCL	MSETCL	Cold line washing work
82	400 KV	KARAD - TALANDGE CKT - 1	27-Sep-22	09:00	27-Sep-22	18:00	Daily	1. Quarterly Maintenance of bay 2. Annual testing of bay	MSETCL	MSETCL	400 KV Karad 2 will be in service Tuesday is load staggering day at karad
83	400 KV	400/220KV 315 MVA ICT - 2 @ NEW KOYNA	27-Sep-22	08:00	27-Sep-22	18:00	Daily	Diagnostic testing & Relay testing work	MSETCL	MSETCL	---
84	400 KV	MAIN BAY (417) OF IEPL @ WARORA	28-Sep-22	09:00	28-Sep-22	17:00	Daily	Routine maintainance and DCRM/CRM/CB Timings Testing works and isolater maintainance work .	MSETCL	MSETCL	400KV IEPL Ckt. charged through Tie CB 418.
85	400 KV	NEW KOYNA-KARAD CKT - 2	28-Sep-22	08:00	28-Sep-22	18:00	Daily	Diagnostic testing & Relay testing work	MSETCL	MSETCL	----
86	400 KV	400/220/33 KV 500MVA ICT - 2 @ KHAPARKHEDA	28-Sep-22	10:00	28-Sep-22	17:00	Daily	Post Monsoon Maintenance Work	MSETCL	MSETCL	NA
87	400 KV	TBC @ PARLI	29-Sep-22	09:00	29-Sep-22	18:00	Daily	(1) relay testing. (2)Bay maintenance work.	MSETCL	MSETCL	-
88	400 KV	MAIN BAY (419) OF FUTURE CKT - 1 @ WARORA	29-Sep-22	09:00	29-Sep-22	17:00	Daily	Routine maintainance and Relay Testing works and isolater maintainance work .	MSETCL	MSETCL	Tie Bay CB 418 required to kept OFF position
89	400 KV	400/220/33 KV 500 MVA ICT - 2 @ JEJURI	29-Sep-22	09:30	29-Sep-22	17:30	Daily	Annual bay Maintenance and Testing Work	MSETCL	MSETCL	-
90	400 KV	125 MVAr BUS REACTOR @ TALANDGE	29-Sep-22	09:00	29-Sep-22	18:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	NA
91	400 KV	LONIKAND I - KOYNA STAGE-IV	29-Sep-22	08:00	29-Sep-22	17:00	Daily	PID Faulty disc insulator replacement work	MSETCL	MSETCL	PID Faulty disc insulator replacement work
92	400 KV	MAIN BAY (422) OF FUTURE CKT - 2 @ WARORA	30-Sep-22	09:00	30-Sep-22	17:00	Daily	Routine maintainance ,Relay Testing works and isolater maintainance work .	MSETCL	MSETCL	Tie Bay CB 421 required to kept OFF position