

## Maharashtra State Load Despatch Centre

### WRPC OCCM approved Monthly Outage list for the Month of Oct'2019

| Sr.No. | OCCM Sr. No | Line / Element                                                                               | From        | time  | to          | Time  | Daily/Continuo us | reason                                                                                                                                                                  | Name of Requesting Agency | Remarks                                                                                                                                 | OCC-Remarks                                             |
|--------|-------------|----------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------|
| 1      | 1           | 765KV-TIRODA-KORADI-III-2 L/R@ TIRODA - 765KV                                                | 01/Oct/2019 | 06:00 | 04/Oct/2019 | 18:00 | Continuous        | Replacement of Reactor                                                                                                                                                  | APML                      | Replacement of Reactor                                                                                                                  | If voltages high, Tiroda BR shall be taken into service |
| 2      | 13          | MAIN BAY - 765KV/400KV KORADI-III-ICT-1 AND KORADI-III - 400KV - BUS 1 at KORADI-III - 400KV | 01/Oct/2019 | 09:00 | 01/Oct/2019 | 18:00 | Daily             | Maintenance of Bay Equipment                                                                                                                                            | MEGPTCL                   | Maintenance of Bay Equipment                                                                                                            |                                                         |
| 3      | 24          | 400KV/11.5KV KORADI-II-ST-2                                                                  | 01/Oct/2019 | 10:00 | 01/Oct/2019 | 16:00 | Daily             | Tan delta Measurement of Line CT                                                                                                                                        | MSETCL                    | Station Transformer I & III will remain in service<br>Koradi-II-Koradi-III Ckt-I will remain service through its Main Bay 409(full DIA) |                                                         |
| 4      | 27          | 400KV-RGPPL-NEW KOYNA-2                                                                      | 01/Oct/2019 | 08:00 | 02/Oct/2019 | 18:00 | Daily             | Earth wire replacement, routine maintenance work, faulty string replacement work & cold line washing work                                                               | MSETCL                    | Load will be managed on Dabhol-New Koyna I line                                                                                         |                                                         |
| 5      | 28          | 220KV-WARDHA-WARDHA-M-1                                                                      | 01/Oct/2019 | 08:00 | 02/Oct/2019 | 18:00 | Daily             | Shifting and Charging of line through ERS from Loc No 15-18 due to raising the height of tower due to NHAI from Loc 16 to 17 and railway crossing from Loc No 17 to 18. | MSETCL                    | na                                                                                                                                      |                                                         |
| 6      | 35          | 400KV-DHULE-MS-BABLESHWAR-1                                                                  | 01/Oct/2019 | 08:00 | 10/Oct/2019 | 18:00 | Daily             | For Carrying PID Work                                                                                                                                                   | MSETCL                    | -                                                                                                                                       |                                                         |
| 7      | 36          | 400KV-DHULE-MS-BABLESHWAR-2                                                                  | 01/Oct/2019 | 08:00 | 10/Oct/2019 | 18:00 | Daily             | For Carrying PID Work                                                                                                                                                   | MSETCL                    | -                                                                                                                                       |                                                         |
| 8      | 39          | 400KV-KALWA-PADGHE-2                                                                         | 01/Oct/2019 | 09:00 | 10/Oct/2019 | 18:00 | Daily             | PID Testing work for line Insulator strings at various locations. Auto-Reclose function to be out of service.                                                           | MSETCL                    | -                                                                                                                                       |                                                         |
| 9      | 41          | 220KV-WARDHA-PUSAD-1                                                                         | 01/Oct/2019 | 07:00 | 25/Oct/2019 | 17:00 | Daily             | PID Work                                                                                                                                                                | MSETCL                    | PID Work                                                                                                                                |                                                         |
| 10     | 46          | 400KV-SOLAPUR-M-SOLAPUR-1                                                                    | 01/Oct/2019 | 09:00 | 31/Oct/2019 | 06:00 | Daily             | For PID Work,Shifting of auto reclose switch to non auto mode function to be out of service.                                                                            | MSETCL                    | Line will be in service.                                                                                                                |                                                         |
| 11     | 53          | 220KV-SOLAPUR-JEUR-1                                                                         | 02/Oct/2019 | 09:00 | 02/Oct/2019 | 06:00 | Daily             | work of conversion of SSN to DSN                                                                                                                                        | MSETCL                    | Load will be managed on 220KV Malinagar & 220KV Tembhurni                                                                               |                                                         |
| 12     | 58          | 400KV-KALWA-PUNE-PG-1 ON TBC @ KALWA                                                         | 02/Oct/2019 | 09:30 | 04/Oct/2019 | 17:30 | Daily             | 400 KV CB Pole and mechanism overhauling work                                                                                                                           | MSETCL                    | Feeder will be shifted on TBC. There will be no interruption.                                                                           |                                                         |
| 13     | 62          | 400KV-RGPPL-NAGOTHANE-1                                                                      | 03/Oct/2019 | 10:00 | 17/Oct/2019 | 15:00 | Daily             | PID testing of Insulators                                                                                                                                               | MSETCL                    | A/R to be required off during PID testing                                                                                               |                                                         |
| 14     | 66          | 400KV-PADGHE-BOISAR-1                                                                        | 03/Oct/2019 | 9:00  | 03/Oct/2019 | 14:00 | D                 | Main-I relay replacement & For tripping and A/R Trials of Main-I relay (Line will be out of service). Dia to be kept open at both ends.                                 | POWERGRID_WR2             |                                                                                                                                         | Boisar                                                  |
| 15     | 73          | TIE BAY - 765KV/400KV KORADI-III-ICT-1 AND FUTURE at KORADI-III - 400KV                      | 03/Oct/2019 | 09:00 | 03/Oct/2019 | 18:00 | Daily             | Maintenance of Bay Equipment                                                                                                                                            | MEGPTCL                   | Maintenance of Bay Equipment                                                                                                            |                                                         |
| 16     | 74          | 220KV-WARDHA-PUSAD-1                                                                         | 03/Oct/2019 | 09:00 | 03/Oct/2019 | 18:00 | Daily             | For Routine Maintainance Work                                                                                                                                           | MSETCL                    | For Routine Maintainance Work                                                                                                           |                                                         |
| 17     | 100         | 400KV-RGPPL-NAGOTHANE-1                                                                      | 03/Oct/2019 | 08:00 | 04/Oct/2019 | 18:00 | Daily             | Earth wire replacement ,Routine maint. , Faulty string replacement & cold line washing work                                                                             | MSETCL                    | Load will be managed on 400KV Dabhol-Nagothane II line                                                                                  |                                                         |
| 18     | 103         | CHANDRAPUR SWITCHING STATION - 400KV - BUS 1                                                 | 03/Oct/2019 | 09:00 | 04/Oct/2019 | 17:00 | Daily             | for Diagnostic testing & allied bay maintenance work                                                                                                                    | MSETCL                    | Subject to availability of generating units                                                                                             |                                                         |
| 19     | 112         | 400 KV-SSP-DHULE-MS-2                                                                        | 04/Oct/2019 | 7:00  | 04/Oct/2019 | 18:00 | Daily             | PMM work.                                                                                                                                                               | GETCO                     | Auto reclose of SSP- Dhule No. 1 will remain out                                                                                        | Shall be facilitated subject to SSP generation          |
| 20     | 127         | MAIN BAY - 400KV-KORADI-II-KORADI-III-4 AND KORADI-III - 400KV - BUS 2 at KORADI-III - 400KV | 04/Oct/2019 | 09:00 | 04/Oct/2019 | 18:00 | Daily             | Maintenance of Bay Equipment                                                                                                                                            | MEGPTCL                   | Maintenance of Bay Equipment                                                                                                            |                                                         |
| 21     | 128         | 220KV-AURANGABAD-CHITEGAON-2                                                                 | 04/Oct/2019 | 09:00 | 04/Oct/2019 | 18:00 | Daily             | Routine Maintenance & Diagnostic testing work                                                                                                                           | MSETCL                    | Routine Maintenance & Diagnostic testing work                                                                                           |                                                         |
| 22     | 143         | TIE BAY (403) OF ICT - 1 & AURANGABAD CKT - 1 @ AKOLA                                        | 04/Oct/2019 | 10:00 | 04/Oct/2019 | 17:00 | Daily             | Routine Maintenance & testing work                                                                                                                                      | MSETCL                    | na                                                                                                                                      |                                                         |
| 23     | 150         | 400 KV-SSP-DHULE-MS-1                                                                        | 05/Oct/2019 | 7:00  | 05/Oct/2019 | 18:00 | Daily             | PMM work.                                                                                                                                                               | GETCO                     | Auto reclose of SSP- Dhule No. 2 will remain out                                                                                        | To be rescheduled on 05.10.19                           |
| 24     | 153         | AURANGABAD-M (WALLU) - 400KV - BUS 2                                                         | 05/Oct/2019 | 09:00 | 05/Oct/2019 | 17:00 | Daily             | ROUTINE MAINTENANCE WORKS                                                                                                                                               | MSETCL                    | ROUTINE MAINTENANCE WORKS                                                                                                               |                                                         |
| 25     | 162         | 400KV-WARORA-CHANDRAPUR-II-1                                                                 | 05/Oct/2019 | 09:00 | 05/Oct/2019 | 17:00 | Daily             | Attending the issues of 400 KV related to SCADA and Protection in co-ordination with M/s Sifang and testing work                                                        | MSETCL                    | Load will be managed on 400KV Chandrapur Ckt-2                                                                                          |                                                         |
| 26     | 165         | MAIN BAY - 765KV/400KV KORADI-III-ICT-2 AND KORADI-III - 400KV - BUS 1 at KORADI-III - 400KV | 05/Oct/2019 | 09:00 | 05/Oct/2019 | 18:00 | Daily             | Maintenance of Bay Equipment                                                                                                                                            | MEGPTCL                   | Maintenance of Bay Equipment                                                                                                            |                                                         |
| 27     | 175         | 400KV-RGPPL-NAGOTHANE-2                                                                      | 05/Oct/2019 | 08:00 | 06/Oct/2019 | 18:00 | Daily             | Earth wire replacement ,Routine maint. , Faulty string replacement & cold washing work                                                                                  | MSETCL                    | Load will be managed on 400KV Dabhol-Nagothane I line                                                                                   |                                                         |

| Sr.No. | OCCM Sr. No | Line / Element                                                                               | From        | time  | to          | Time  | Daily/Continuous | reason                                                                                                                                                                                       | Name of Requesting Agency | Remarks                                                                                                                                                                                           | OCC-Remarks                   |
|--------|-------------|----------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|
| 28     | 180         | 400KV-KALWA-PADGHE-2 ON TBC @ KALWA                                                          | 05/Oct/2019 | 09:30 | 07/Oct/2019 | 17:30 | Daily            | 400 KV CB Pole and mechanism overhauling work                                                                                                                                                | MSETCL                    | Feeder will be shifted on TBC. There will be no interruption                                                                                                                                      |                               |
| 29     | 189         | BOISAR - 220KV - BUS 1                                                                       | 06/Oct/2019 | 9:00  | 06/Oct/2019 | 17:30 | D                | For AMP Works                                                                                                                                                                                | POWERGRID_WR2             |                                                                                                                                                                                                   | to be rescheduled to 06.10.19 |
| 30     | 196         | TIE BAY - 765KV/400KV KORADI-III-ICT-2 AND FUTURE at KORADI-III - 400KV                      | 07/Oct/2019 | 09:00 | 07/Oct/2019 | 18:00 | Daily            | Maintenance of Bay Equipment                                                                                                                                                                 | MEGPTCL                   | Maintenance of Bay Equipment                                                                                                                                                                      |                               |
| 31     | 206         | MAIN BAY - 400KV-WARDHA-AKOLA-1 AND AKOLA - 400KV - BUS 2 at AKOLA - 400KV                   | 07/Oct/2019 | 10:00 | 07/Oct/2019 | 17:00 | Daily            | Routine Maintenance & testing work                                                                                                                                                           | MSETCL                    | na                                                                                                                                                                                                |                               |
| 32     | 208         | 400KV-RGPPL-NEW KOYNA-1                                                                      | 07/Oct/2019 | 08:00 | 08/Oct/2019 | 18:00 | Daily            | Routine maint. Work & Faulty string replacement Work                                                                                                                                         | MSETCL                    | Load will be managed on Dabhol-New Koyna CKT-II line                                                                                                                                              |                               |
| 33     | 220         | 400KV-KORADI-BHUSAWAL-1                                                                      | 08/Oct/2019 | 08:00 | 12/Oct/2019 | 18:01 | Continuous       | Restraining of conductor of all three phases of 400 kV Koradi-Bhusawal line due to conversion of Metergauge to Broadgauge of Akot-Akola Railway line and also for maintenance works of line. | MSETCL                    | 400 kV Akola- Bhusawal, 400 kV Akola-Nandgaonpeth & 400 kV Koradi-Nandgaonpeth are in service.                                                                                                    |                               |
| 34     | 227         | 220KV-PARLI-OSMANABAD-M-1                                                                    | 09/Oct/2019 | 08:00 | 09/Oct/2019 | 16:00 | Daily            | NH 211 Crossing and Work Line Maintenance                                                                                                                                                    | MSETCL                    | -                                                                                                                                                                                                 |                               |
| 35     | 228         | 220KV-MAHALAXMI(KONALKATTA)-AMONA-1                                                          | 09/Oct/2019 | 08:00 | 09/Oct/2019 | 17:00 | Daily            | Routine Maintenance & Diagnostic testing work                                                                                                                                                | MSETCL                    | -                                                                                                                                                                                                 |                               |
| 36     | 230         | 220KV-PANDURNA-KALMESHWAR-1                                                                  | 09/Oct/2019 | 08:00 | 09/Oct/2019 | 18:00 | Daily            | Routine Maintenance & Diagnostic testing work                                                                                                                                                | MSETCL                    | -                                                                                                                                                                                                 |                               |
| 37     | 239         | TIE BAY - 400KV/220KV SOLAPUR-ICT-2 AND 400KV-SOLAPUR-M-SOLAPUR-1 at Solapur - 400KV         | 09/Oct/2019 | 09:00 | 09/Oct/2019 | 18:00 | Daily            | Diagnostic Testing of 405-52 CB and allied equipment                                                                                                                                         | MSETCL                    | Load will be managed on 400KV LBT-Parali Line                                                                                                                                                     |                               |
| 38     | 240         | MAIN BAY - 400KV-KORADI-II-KORADI-III-3 AND KORADI-III - 400KV - BUS 2 at KORADI-III - 400KV | 09/Oct/2019 | 09:00 | 09/Oct/2019 | 18:00 | Daily            | Maintenance of Bay Equipment                                                                                                                                                                 | MEGPTCL                   | Maintenance of Bay Equipment                                                                                                                                                                      |                               |
| 39     | 252         | 220KV-SOLAPUR-KUMBARI-1                                                                      | 09/Oct/2019 | 11:00 | 09/Oct/2019 | 16:00 | Daily            | Quarterly Maintenance & Diagnostic Testing Work                                                                                                                                              | MSETCL                    | Outage is required for Quarterly Maintenance & Diagnostic Testing Work                                                                                                                            |                               |
| 40     | 254         | 400KV-RGPPL-NAGOTHANE-1                                                                      | 09/Oct/2019 | 08:00 | 10/Oct/2019 | 17:00 | Daily            | TREE CUTTING WORK                                                                                                                                                                            | MSETCL                    | NIL                                                                                                                                                                                               |                               |
| 41     | 268         | MAIN BAY - 400KV-KORADI-II-KORADI-III-2 AND KORADI-II - 400KV - BUS 2 at KORADI-II - 400KV   | 10/Oct/2019 | 09:30 | 10/Oct/2019 | 10:00 | Daily            | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                                                                                                          | MSETCL                    | 1) 400KV Koradi-II Koradi-III Ckt.-II will remain in service through Tie Bay 405.<br>2) Outage subject to weather Condition & availability of Kit.                                                |                               |
| 42     | 269         | TIE BAY - 400KV/11.5KV KORADI-II-ST-2 AND 400KV-KORADI-II-KORADI-III-1 at KORADI-II - 400KV  | 10/Oct/2019 | 10:00 | 10/Oct/2019 | 10:30 | Daily            | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                                                                                                          | MSETCL                    | 1) Station Transformer II will remain in service through Main Bay 407 & Koradi-II Ckt-I will remain service through Main Bay 409<br>2) Outage subject to weather Condition & availability of Kit. |                               |
| 43     | 270         | MAIN BAY - 400KV-KORADI-II-KORADI-III-1 AND KORADI-II - 400KV - BUS 2 at KORADI-II - 400KV   | 10/Oct/2019 | 10:30 | 10/Oct/2019 | 11:00 | Daily            | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                                                                                                          | MSETCL                    | 1) 400KV Koradi-II Koradi-III Ckt.-I will remain service through Tie Bay 408.<br>2) Outage subject to weather Condition & availability of Kit.                                                    |                               |
| 44     | 271         | MAIN BAY - 400KV-WARDHA-KORADI-II-1 AND KORADI-II - 400KV - BUS 2 at KORADI-II - 400KV       | 10/Oct/2019 | 11:00 | 10/Oct/2019 | 11:30 | Daily            | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                                                                                                          | MSETCL                    | 1) 400KV Wardha[PG] line will remain service through Tie Bay 411.<br>2) Outage subject to weather Condition & availability of Kit.                                                                |                               |
| 45     | 278         | 400KV-LONIKHAND-CHAKAN-1                                                                     | 10/Oct/2019 | 08:00 | 10/Oct/2019 | 18:00 | Daily            | Line Maintenance & Routine Diagnostic testing work                                                                                                                                           | MSETCL                    | -                                                                                                                                                                                                 |                               |
| 46     | 282         | CHANDRAPUR SWITCHING STATION - 400KV - BUS 2                                                 | 10/Oct/2019 | 09:00 | 10/Oct/2019 | 17:00 | Daily            | for Diagnostic testing & allied bay maintenance work                                                                                                                                         | MSETCL                    | for Diagnostic testing & allied bay maintenance work                                                                                                                                              |                               |
| 47     | 286         | KOLHAPUR-MS - 400KV B/R 1                                                                    | 10/Oct/2019 | 09:00 | 10/Oct/2019 | 18:00 | Daily            | QMW                                                                                                                                                                                          | POWERGRID                 | -                                                                                                                                                                                                 |                               |
| 48     | 297         | MAIN BAY - 400KV/11.5KV KORADI-II-ST-3 AND KORADI-II - 400KV - BUS 1 at KORADI-II - 400KV    | 10/Oct/2019 | 09:30 | 10/Oct/2019 | 10:00 | Daily            | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                                                                                                          | MSETCL                    | 1) Station Transformer III will remain in service through Tie Bay 405.<br>2) Outage subject to weather Condition & availability of Kit.                                                           |                               |
| 49     | 302         | TIE BAY - 400KV/11.5KV KORADI-II-ST-3 AND 400KV-KORADI-II-KORADI-III-2 at KORADI-II - 400KV  | 10/Oct/2019 | 10:00 | 10/Oct/2019 | 10:30 | Daily            | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                                                                                                          | MSETCL                    | Station Transformer III will remain in service through Main Bay 404 & Koradi-III Ckt-II will remain service through Main Bay 406                                                                  |                               |
| 50     | 304         | MAIN BAY - 400KV-WARDHA-AKOLA-2 AND AKOLA - 400KV - BUS 2 at AKOLA - 400KV                   | 10/Oct/2019 | 10:00 | 10/Oct/2019 | 17:00 | Daily            | Routine Maintenance & testing work                                                                                                                                                           | MSETCL                    | na                                                                                                                                                                                                |                               |
| 51     | 305         | 765KV/400KV KORADI-III-ICT-2                                                                 | 10/Oct/2019 | 10:00 | 10/Oct/2019 | 18:00 | Daily            | Maintenance of ICT                                                                                                                                                                           | MEGPTCL                   | Maintenance of ICT                                                                                                                                                                                |                               |
| 52     | 307         | MAIN BAY - 400KV/11.5KV KORADI-II-ST-2 AND KORADI-II - 400KV - BUS 1 at KORADI-II - 400KV    | 10/Oct/2019 | 10:30 | 10/Oct/2019 | 11:00 | Daily            | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                                                                                                          | MSETCL                    | 1) Station Transformer II will remain in service through Tie Bay 408.<br>2) Outage subject to weather Condition & availability of Kit.                                                            |                               |

| Sr.No. | OCCM Sr. No | Line / Element                                                                              | From        | time  | to          | Time  | Daily/Continuous | reason                                                                                                                                                                          | Name of Requesting Agency | Remarks                                                                                                                             | OCC-Remarks                   |
|--------|-------------|---------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|-------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|
| 53.    | 308         | TIE BAY - 400KV-WARDHA-KORADI-II-1 AND FUTURE at KORADI-II - 400KV                          | 10/Oct/2019 | 11:00 | 10/Oct/2019 | 11:30 | Daily            | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                                                                                             | MSETCL                    | 1) 400KV Wardha(PG) line will remain service through Main Bay 412.<br>2) Outage subject to weather Condition & availability of Kit. |                               |
| 54     | 311         | 220KV-WARDHA-WARDHA-M-1                                                                     | 10/Oct/2019 | 08:00 | 11/Oct/2019 | 18:00 | Daily            | Restoration of line from ERS to new erected tower from Loc No 15-18 due to raising the height of tower due to NHAI from Loc 16 to 17 and railway crossing from Loc No 17 to 18. | MSETCL                    | na                                                                                                                                  |                               |
| 55     | 316         | 400KV-PADGHE-BOISAR-1                                                                       | 10/Oct/2019 | 10:00 | 11/Oct/2019 | 12:00 | C                | For Replacement of Line CT due to oil leakage at Padghe end                                                                                                                     | POWERGRID_WR1             |                                                                                                                                     |                               |
| 56     | 324         | 220KV-TALEGAON-PUNE-PG-1                                                                    | 11/Oct/2019 | 9:00  | 11/Oct/2019 | 18:00 | D                | For line equipments AMP work & Relay Testing, at PUNE-PG - 400KV                                                                                                                | POWERGRID_WR1             |                                                                                                                                     |                               |
| 57     | 326         | 220KV-TARAPUR 1&2-BOISAR-M-1                                                                | 11/Oct/2019 | 09:00 | 11/Oct/2019 | 07:00 | Daily            | Routine Maintenance & Dignostic testing work                                                                                                                                    | MSETCL                    | -                                                                                                                                   |                               |
| 58     | 334         | TIRODA - 400KV - BUS 2                                                                      | 11/Oct/2019 | 09:00 | 11/Oct/2019 | 18:00 | Daily            | Maintenance of Bus Equipment                                                                                                                                                    | APML                      | Subject to availability of generation                                                                                               |                               |
| 59     | 355         | 400KV-KALWA-PADGHE-1                                                                        | 11/Oct/2019 | 09:00 | 19/Oct/2019 | 18:00 | Daily            | PID Testing work for line insulator strings at various locations. Auto-Reclose function to be out of service.                                                                   | MSETCL                    | -                                                                                                                                   |                               |
| 60     | 357         | 400KV-BABLESHWAR-PADGHE-PG-2                                                                | 11/Oct/2019 | 08:00 | 25/Oct/2019 | 18:00 | Daily            | For Carrying PID Work                                                                                                                                                           | MSETCL                    | -                                                                                                                                   |                               |
| 61     | 372         | 400KV-PARLI-M-LONIKHAND-II-2                                                                | 12/Oct/2019 | 09:00 | 12/Oct/2019 | 18:00 | Daily            | C & Tand delta measurement of CT, Line maintenance work & Bay maintenance work                                                                                                  | MSETCL                    | -                                                                                                                                   |                               |
| 62     | 373         | 220KV-WARDHA-PUSAD-1                                                                        | 12/Oct/2019 | 09:00 | 12/Oct/2019 | 18:00 | Daily            | For Routine Maintainance Work                                                                                                                                                   | MSETCL                    | For Routine Maintainance Work                                                                                                       |                               |
| 63     | 374         | MAIN BAY - 400KV-KORADI-II-KORADI-III-1 AND KORADI-II - 400KV - BUS 2 at KORADI-II - 400KV  | 12/Oct/2019 | 09:00 | 12/Oct/2019 | 18:00 | Daily            | Maintenance of Bay Equipment                                                                                                                                                    | MEGPTCL                   | Maintenance of Bay Equipment                                                                                                        |                               |
| 64     | 384         | TALEGAON - 220KV - BUS 1                                                                    | 12/Oct/2019 | 9:00  | 12/Oct/2019 | 18:00 | D                | Replacement of Clamp & connectors                                                                                                                                               | POWERGRID_WR1             |                                                                                                                                     |                               |
| 65     | 387         | 400KV-KALWA-KHARGHAR-1                                                                      | 13/Oct/2019 | 08:00 | 13/Oct/2019 | 17:00 | Daily            | Routine Maintenance & Diagnostic Testing                                                                                                                                        | MSETCL                    | -                                                                                                                                   |                               |
| 66     | 388         | 400KV-KHARGHAR-PUNE-PG-1                                                                    | 13/Oct/2019 | 9:00  | 13/Oct/2019 | 18:00 | D                | For line equipments AMP work & Relay Testing, at PUNE-PG - 400KV                                                                                                                | POWERGRID_WR1             |                                                                                                                                     | to be rescheduled to 13.10.19 |
| 67     | 395         | 220KV-BOISAR-BOISAR-M-3                                                                     | 13/Oct/2019 | 09:00 | 13/Oct/2019 | 17:00 | Daily            | Routine Maintenance & Dignostic testing work                                                                                                                                    | MSETCL                    | -                                                                                                                                   |                               |
| 68     | 397         | NANDED - 400KV - BUS 2                                                                      | 14/Oct/2019 | 10:00 | 14/Oct/2019 | 18:00 | Daily            | Relay routine testing work and bus equipment maintenance work                                                                                                                   | MSETCL                    | -                                                                                                                                   |                               |
| 69     | 399         | 400KV-BABLESHWAR-PADGHE-PG-1                                                                | 14/Oct/2019 | 09:00 | 14/Oct/2019 | 18:00 | Daily            | Diagnostic Testing Work                                                                                                                                                         | MSETCL                    | Bay Maintenance work also.                                                                                                          |                               |
| 70     | 414         | 765KV-AKOLA (2)-KORADI-III-2 L/R@ KORADI-III - 765KV                                        | 14/Oct/2019 | 09:00 | 14/Oct/2019 | 18:00 | Daily            | Maintenance of Line Reactor                                                                                                                                                     | MEGPTCL                   | Maintenance of Line Reactor                                                                                                         |                               |
| 71     | 415         | AKOLA - 400KV - BUS 2                                                                       | 14/Oct/2019 | 09:00 | 14/Oct/2019 | 18:00 | Daily            | Routine Maintenance & testing work                                                                                                                                              | MSETCL                    | na                                                                                                                                  |                               |
| 72     | 432         | MAIN BAY - 400KV/11.5KV KORADI-II-ST-3 AND KORADI-II - 400KV - BUS 1 at KORADI-II - 400KV   | 14/Oct/2019 | 13:00 | 14/Oct/2019 | 15:00 | Daily            | PID test for insulator string of 400KV Bay in Switchyard.                                                                                                                       | MSETCL                    | Work will be carried out Online by PID Unit Nagpur.                                                                                 |                               |
| 73     | 433         | MAIN BAY - 400KV-KORADI-II-KORADI-III-2 AND KORADI-II - 400KV - BUS 2 at KORADI-II - 400KV  | 14/Oct/2019 | 15:00 | 14/Oct/2019 | 17:00 | Daily            | PID test for insulator string of 400KV Bay in Switchyard                                                                                                                        | MSETCL                    | Work will be carried out by Online PID Unit, Nagpur                                                                                 |                               |
| 74     | 435         | 400KV-BHUSAWAL-DEEPNAGAR-1                                                                  | 14/Oct/2019 | 08:00 | 15/Oct/2019 | 18:00 | Daily            | For On Line PID of insulator string                                                                                                                                             | MSETCL                    | The A/R is required in Non-Auto mode.The ckt will be in service.                                                                    |                               |
| 75     | 436         | 400KV-BHUSAWAL-DEEPNAGAR-2                                                                  | 14/Oct/2019 | 08:00 | 15/Oct/2019 | 18:00 | Daily            | For On Line PID of insulator string                                                                                                                                             | MSETCL                    | The A/R is required in Non-Auto mode.The ckt will be in service.                                                                    |                               |
| 76     | 441         | 400KV-TARAPUR 3&4-PADGHE-1                                                                  | 14/Oct/2019 | 09:00 | 15/Oct/2019 | 18:00 | Continuous       | Annual Diagnostic Testing Work & Bay Maintenance Work                                                                                                                           | MSETCL                    | Annual Testing Work                                                                                                                 |                               |
| 77     | 442         | 400KV-TARAPUR 3&4-PADGHE-1                                                                  | 14/Oct/2019 | 9:00  | 15/Oct/2019 | 18:00 | C                | CB, ES, DS, LA, CT, LA, WT, CVT Annual PM                                                                                                                                       | TARAPUR 3&4               |                                                                                                                                     |                               |
| 78     | 451         | NANDED - 400KV - BUS 1                                                                      | 15/Oct/2019 | 10:00 | 15/Oct/2019 | 18:00 | Daily            | Relay routine Testing and Bus equipment maintenance work                                                                                                                        | MSETCL                    | -                                                                                                                                   |                               |
| 79     | 461         | MAIN BAY - 400KV/11.5KV KORADI-II-ST-2 AND KORADI-II - 400KV - BUS 1 at KORADI-II - 400KV   | 15/Oct/2019 | 09:00 | 15/Oct/2019 | 11:00 | Daily            | PID test for insulator string of 400KV Bay in Switchyard                                                                                                                        | MSETCL                    | Work will be carried out by Online PID Unit, Nagpur                                                                                 |                               |
| 80     | 464         | BUS COUPLER @ BABHALESHWAR                                                                  | 15/Oct/2019 | 09:00 | 15/Oct/2019 | 17:00 | Daily            | Quarterly Maintenance work & Relay Testing                                                                                                                                      | MSETCL                    | All 4 nos of ICT and 400KV Lines will be in service                                                                                 |                               |
| 81     | 469         | MAIN BAY - 765KV/400KV AKOLA-ICT-1 AND AKOLA - 765KV - BUS 1 at AKOLA - 765KV               | 15/Oct/2019 | 09:00 | 15/Oct/2019 | 18:00 | Daily            | Maintenance of Bay Equipment                                                                                                                                                    | MEGPTCL                   | Maintenance of Bay Equipment                                                                                                        |                               |
| 82     | 500         | 220KV-WARDHA-BHUGAON-1                                                                      | 15/Oct/2019 | 10:00 | 15/Oct/2019 | 18:00 | Daily            | tightening of jumper nut bolt at loc. No.02,04 and other work.                                                                                                                  | MSETCL                    | na                                                                                                                                  |                               |
| 83     | 502         | TIE BAY - 400KV/11.5KV KORADI-II-ST-2 AND 400KV-KORADI-II-KORADI-III-1 at KORADI-II - 400KV | 15/Oct/2019 | 11:00 | 15/Oct/2019 | 13:00 | Daily            | PID test for insulator string of 400KV Bay in Switchyard                                                                                                                        | MSETCL                    | Work will be carried out by Online PID Unit, Nagpur                                                                                 |                               |
| 84     | 503         | MAIN BAY - 400KV-KORADI-II-KORADI-III-1 AND KORADI-II - 400KV - BUS 2 at KORADI-II - 400KV  | 15/Oct/2019 | 13:00 | 15/Oct/2019 | 15:00 | Daily            | PID test for insulator string of 400KV Bay in Switchyard                                                                                                                        | MSETCL                    | Work will be carried out by Online PID Unit, Nagpur                                                                                 |                               |

| Sr.No. | OCCM Sr. No | Line / Element                                                                   | From        | time  | to          | Time  | Daily/Continuous | reason                                                                                                                                                                                      | Name of Requesting Agency | Remarks                                                                                                                                                                                                            | OCC-Remarks                                                                                                                                                                                                                     |
|--------|-------------|----------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 85     | 504         | TIE BAY - 400KV-WARDHA-KORADI-II-1 AND FUTURE at KORADI-II - 400KV               | 15/Oct/2019 | 15:00 | 15/Oct/2019 | 17:00 | Daily            | PID test for insulator string of 400KV Bay in Switchyard                                                                                                                                    | MSETCL                    | Work will be carried out Online by PID Unit, Nagpur                                                                                                                                                                |                                                                                                                                                                                                                                 |
| 86     | 511         | 400KV-CHANDRAPUR-GCR-CHANDRAPUR HVDC-2                                           | 15/Oct/2019 | 05:00 | 18/Oct/2019 | 18:00 | Continuous       | 1) For replacement of old damaged quadruple bus conductor of Main Bus-II in HVDC- II and 400KV STN T/F No.- 5 bay section span. 2) Tightening of nut bolts & hardware of Main Bus-II.       | MSETCL                    | During, this outage 400KV HVDC Ckt. No.- 1 will be in service. The outage on 400KV HVDC Ckt. No.-2 bay is required as the work of replacement of bus conductor of Main Bus-II is to be carried out in HVDC -2 bay. | C-P- 900 MW / Least priority / Subject to Chandrapur generation / Load                                                                                                                                                          |
| 87     | 512         | 400kv Stn. TF No 5 @ C'pur GCR ON TBC                                            | 15/Oct/2019 | 05:00 | 18/Oct/2019 | 18:00 | Continuous       | 1) For replacement of old damaged quadruple bus conductor of Main Bus-II in HVDC- II and 400KV STN T/F No.- 5 bay section span. 2) Tightening of nut bolts & hardware of Main Bus-II.       | MSETCL                    | The shifting of 400KV STN T/F No.-V bay on TBC-2 bay is required as the work of replacement of bus conductor of Main Bus-2 is to be carried out in STN-5 bay.                                                      |                                                                                                                                                                                                                                 |
| 88     | 517         | 400KV-PARLI-M-PARLI-2                                                            | 16/Oct/2019 | 09:00 | 16/Oct/2019 | 18:00 | Daily            | C & Tand measurement work of CT's and breakere testing work                                                                                                                                 | MSETCL                    | -                                                                                                                                                                                                                  | Shutdown may be provided and working code to be provided to POWERGRID, With AR in non Auto mode for Ckt-I. MSETCL to be advised not ot propose outage directly but the same may be routed through POWERGRID as per OCC minutes. |
| 89     | 524         | 400KV-BHUSAWAL-AKOLA-1                                                           | 16/Oct/2019 | 08:00 | 20/Oct/2019 | 18:00 | Continuous       | Restrtring of conductor of all three phases of 400 kv Akola- Bhusawal line due to conversion of Metergauge to Broadgauge of Akot-Akola Railway line and also for maintenance works of line. | MSETCL                    | 400 kv Koradi- Bhusawal, 400 kv Akola-Nandgaonpeth & 400 kv Koradi-Nandgaonpeth are in service.                                                                                                                    |                                                                                                                                                                                                                                 |
| 90     | 525         | 220KV-TILLARI-AMONA-1                                                            | 16/Oct/2019 | 08:00 | 16/Oct/2019 | 17:00 | Daily            | Routine Maintenance & Dignostic testing work                                                                                                                                                | MSETCL                    | -                                                                                                                                                                                                                  |                                                                                                                                                                                                                                 |
| 91     | 535         | 400KV-WARDHA-WARORA-1                                                            | 16/Oct/2019 | 09:00 | 16/Oct/2019 | 17:00 | Daily            | Routine Maintenance & Dignostic testing work Nut Bolt Tightning work                                                                                                                        | MSETCL                    | 400KV WARORA-IEPL Line is in ckt                                                                                                                                                                                   |                                                                                                                                                                                                                                 |
| 92     | 536         | 132KV-MANSAR-MS-PENCH-1                                                          | 16/Oct/2019 | 09:00 | 16/Oct/2019 | 17:00 | Daily            | Routine maintenance work                                                                                                                                                                    | MSETCL                    | -                                                                                                                                                                                                                  |                                                                                                                                                                                                                                 |
| 93     | 541         | 220KV-PARLI-OSMANABAD-M-1                                                        | 16/Oct/2019 | 09:00 | 16/Oct/2019 | 18:00 | Daily            | NH 211 Crossing work                                                                                                                                                                        | MSETCL                    | -                                                                                                                                                                                                                  |                                                                                                                                                                                                                                 |
| 94     | 554         | 220KV-SOLAPUR-JEUR-1                                                             | 16/Oct/2019 | 10:00 | 16/Oct/2019 | 16:00 | Daily            | Quarterly maintenance & Diagnostic testing work                                                                                                                                             | MSETCL                    | Outage is required for Quarterly maintenance & Diagnostic testing work                                                                                                                                             |                                                                                                                                                                                                                                 |
| 95     | 559         | 400KV-RGPPL-NAGOTHANE-2                                                          | 16/Oct/2019 | 08:00 | 17/Oct/2019 | 17:00 | Daily            | tree cutting work                                                                                                                                                                           | MSETCL                    | nil                                                                                                                                                                                                                |                                                                                                                                                                                                                                 |
| 96     | 562         | MAIN BAY (414) OF TIRODA CKT - 2 @ WARORA                                        | 16/Oct/2019 | 09:00 | 17/Oct/2019 | 18:00 | Continuous       | Replacement of Breaker                                                                                                                                                                      | ATIL                      | Replacement of Breaker                                                                                                                                                                                             |                                                                                                                                                                                                                                 |
| 97     | 565         | 400KV-CHANDRAPU-II-NANDED-2                                                      | 16/Oct/2019 | 08:00 | 25/Oct/2019 | 17:00 | Daily            | For PID Work,Shifting of auto reclose switch to non auto mode.                                                                                                                              | MSETCL                    | These lines are on DC tower so both lines require on same day A/R out.                                                                                                                                             |                                                                                                                                                                                                                                 |
| 98     | 566         | 400KV-CHANDRAPUR-GCR-PARLI-M-3                                                   | 16/Oct/2019 | 08:00 | 25/Oct/2019 | 17:00 | Daily            | For PID Work,Shifting of auto reclose switch to non auto mode.                                                                                                                              | MSETCL                    | These lines are on DC tower so both lines require on same day A/R out.                                                                                                                                             |                                                                                                                                                                                                                                 |
| 99     | 572         | 220KV-TALEGAON-PUNE-PG-2                                                         | 17/Oct/2019 | 9:00  | 17/Oct/2019 | 18:00 | D                | For line equipments AMP work & Relay Testing, at PUNE-PG - 400KV                                                                                                                            | POWERGRID_WR1             |                                                                                                                                                                                                                    | to be rescheduled to 17.10.19                                                                                                                                                                                                   |
| 100    | 573         | 400KV-PARLI-M-LONIKHAND-II-1                                                     | 17/Oct/2019 | 09:00 | 17/Oct/2019 | 18:00 | Daily            | Line maintenance work                                                                                                                                                                       | MSETCL                    | -                                                                                                                                                                                                                  |                                                                                                                                                                                                                                 |
| 101    | 590         | TIE BAY - AKOLA - 765KV B/R 1 AND 765KV/400KV AKOLA-ICT-1 at AKOLA - 765KV       | 17/Oct/2019 | 09:00 | 17/Oct/2019 | 18:00 | Daily            | Maintenance of Bay Equipment                                                                                                                                                                | MEGPTCL                   | Maintenance of Bay Equipment                                                                                                                                                                                       |                                                                                                                                                                                                                                 |
| 102    | 604         | 220KV-TALEGAON-PUNE-PG-2                                                         | 17/Oct/2019 | 9:00  | 17/Oct/2019 | 18:00 | D                | For line equipments AMP work & Relay Testing, at PUNE-PG - 400KV                                                                                                                            | POWERGRID_WR1             |                                                                                                                                                                                                                    |                                                                                                                                                                                                                                 |
| 103    | 605         | 400KV-CHANDRAPUR-GCR-CHANDRAPUR HVDC-1                                           | 17/Oct/2019 | 05:00 | 18/Oct/2019 | 18:00 | Continuous       | 1) For replacement of old damaged quadruple bus conductor of Main Bus-II in HVDC- I and 400KV GT-6 bay section span. 2) Tightening of nut bolts & hardware of Main Bus-II.                  | MSETCL                    | During, this outage 400KV HVDC Ckt. No.-2 will be in service. The outage on 400KV HVDC -1 bay is required as the work of replacement of bus conductor of Main Bus-II is to be carried out in HVDC -1 bay.          |                                                                                                                                                                                                                                 |
| 104    | 611         | NEW KOYNA - 400KV - BUS 1                                                        | 17/Oct/2019 | 08:00 | 19/Oct/2019 | 18:00 | Continuous       | Cold washing, condutor replacement, Isolator replacement & Routine maint. Work                                                                                                              | MSETCL                    | Main Bus-II will be in service                                                                                                                                                                                     |                                                                                                                                                                                                                                 |
| 105    | 614         | 220KV-NASIK-NAVSARI-1                                                            | 18/Oct/2019 | 08:00 | 25/Oct/2019 | 18:00 | Daily            | For the work of Porcelain Long rod fixing,                                                                                                                                                  | MSETCL                    | if issued by CO before proposed date.                                                                                                                                                                              | postpone due to other outages at Navsari                                                                                                                                                                                        |
| 106    | 618         | 400KV-RGPPL-NEW KOYNA-2                                                          | 18/Oct/2019 | 10:00 | 30/Oct/2019 | 15:00 | Daily            | PID testing of Insulators                                                                                                                                                                   | MSETCL                    | A/R to be required off during PID testing                                                                                                                                                                          |                                                                                                                                                                                                                                 |
| 107    | 624         | 400KV-LONIKHAND-PUNE-PG-1                                                        | 18/Oct/2019 | 08:00 | 18/Oct/2019 | 18:00 | Daily            | Line Maintenance & Routine Diagnostic testing work                                                                                                                                          | MSETCL                    | -                                                                                                                                                                                                                  |                                                                                                                                                                                                                                 |
| 108    | 629         | 400KV-WARDHA-KORADI-II-1                                                         | 18/Oct/2019 | 09:00 | 18/Oct/2019 | 17:00 | Daily            | Routine Maintenance & Dignostic testing work Nut Bolt Tightning work                                                                                                                        | MSETCL                    | 400KV WARORA-IEPL Line is in ckt                                                                                                                                                                                   |                                                                                                                                                                                                                                 |
| 109    | 630         | 220KV-BOISAR-NALASOPARA-1                                                        | 18/Oct/2019 | 09:00 | 18/Oct/2019 | 17:00 | Daily            | Post monsoon maintenance work                                                                                                                                                               | MSETCL                    | -                                                                                                                                                                                                                  |                                                                                                                                                                                                                                 |
| 110    | 633         | MAIN BAY - 400KV/11.5KV TIRODA-ST-4 AND TIRODA - 400KV - BUS 2 at TIRODA - 400KV | 18/Oct/2019 | 09:00 | 18/Oct/2019 | 18:00 | Daily            | Maintenance of Bay Equipment                                                                                                                                                                | APML                      | Maintenance of Bay Equipment                                                                                                                                                                                       |                                                                                                                                                                                                                                 |
| 111    | 653         | 400KV-KALWA-KHARGHAR-1                                                           | 19/Oct/2019 | 08:00 | 19/Oct/2019 | 18:00 | Daily            | R&M and Diagnostic testing work                                                                                                                                                             | MSETCL                    | 400KV Kharghar-Talegaon line will be in service                                                                                                                                                                    |                                                                                                                                                                                                                                 |

| Sr.No. | OCCM Sr. No | Line / Element                                                                               | From        | time  | to          | Time  | Daily/Continuous | reason                                                                                                                                                                                                                 | Name of Requesting Agency | Remarks                                                                                                                                                                                                                                                                                                | OCC-Remarks |
|--------|-------------|----------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|
| 112    | 654         | 220KV-WARDHA-PUSAD-1                                                                         | 19/Oct/2019 | 10:00 | 19/Oct/2019 | 18:00 | Daily            | tightening of jumper nut bolt at loc. No.76 ,17,01,08,12 and, 78 corona ring nut bolt .                                                                                                                                | MSETCL                    | na                                                                                                                                                                                                                                                                                                     |             |
| 113    | 656         | 400KV-CHANDRAPUR-BHADRAWATI-1                                                                | 19/Oct/2019 | 05:00 | 21/Oct/2019 | 18:00 | Continuous       | For replacement of old S & S power make 400KV R, Y & B-ph PG-1 Isolator (400KV Main Bus-1 Isolator) during bus outage.                                                                                                 | MSETCL                    | During this outage period, the 400KV CHD-PGCIL Bhadrawati Ckt. No.- II, III and IV bays/lines will be in service. Subject to availability of generation.                                                                                                                                               |             |
| 114    | 657         | CHANDRAPUR - 400KV - BUS 2                                                                   | 19/Oct/2019 | 05:00 | 21/Oct/2019 | 18:00 | Continuous       | 1) For replacement of old damaged quadruple bus conductor of Main Bus-II in HVDC- II & 400KV STN T/F No.- 5 bay section span and HVDC-I & GT-6 bay section span. 2) Tightening of nut bolts & hardware of Main Bus-II. | MSETCL                    | During outage, all connected bays/feeders of Main Bus-II will be shifted to Main Bus-I by using the TBC-I & TBC-II bay. After shifting of all bays/feeders connected to Main Bus-II on 400KV Main Bus-I, then after the 400KV Bus Coupler bay will be kept off. Subject to availability of generation. |             |
| 115    | 665         | 220KV-BOISAR-BOISAR-M-1                                                                      | 19/Oct/2019 | 09:00 | 19/Oct/2019 | 17:00 | Daily            | Routine Maintenance & Dignostic testing work                                                                                                                                                                           | MSETCL                    | -                                                                                                                                                                                                                                                                                                      |             |
| 116    | 666         | MAIN BAY (703) BUS REACTOR @ AKOLA 2                                                         | 19/Oct/2019 | 09:00 | 19/Oct/2019 | 18:00 | Daily            | Maintenance of Bay Equipment                                                                                                                                                                                           | MEGPTCL                   | Maintenance of Bay Equipment                                                                                                                                                                                                                                                                           |             |
| 117    | 667         | MAIN BAY - 400KV-KORADI-II-KORADI-III-1 AND KORADI-III - 400KV - BUS 2 at KORADI-III - 400KV | 19/Oct/2019 | 09:00 | 19/Oct/2019 | 18:00 | Daily            | Maintenance of Bay Equipment                                                                                                                                                                                           | MEGPTCL                   | Maintenance of Bay Equipment                                                                                                                                                                                                                                                                           |             |
| 118    | 687         | 220KV-BOISAR-BOISAR-M-2                                                                      | 20/Oct/2019 | 09:00 | 20/Oct/2019 | 17:00 | Daily            | Routine Maintenance & Dignostic testing work                                                                                                                                                                           | MSETCL                    | -                                                                                                                                                                                                                                                                                                      |             |
| 119    | 697         | 400KV-KALWA-PUNE-PG-1                                                                        | 21/Oct/2019 | 08:00 | 21/Oct/2019 | 17:00 | Daily            | Routine Maintenance & Diagnostic Testing                                                                                                                                                                               | MSETCL                    | -                                                                                                                                                                                                                                                                                                      |             |
| 120    | 701         | MAIN BAY - 400KV-WARDHA-WARORA-1 AND WARDHA - 400KV - BUS 2 at Wardha - 400KV                | 21/Oct/2019 | 09:00 | 21/Oct/2019 | 17:00 | Daily            | Routine Maintenance & Dignostic testing work Nut Bolt Tightning work                                                                                                                                                   | MSETCL                    | Line will be charged through Tie CB 428.                                                                                                                                                                                                                                                               |             |
| 121    | 705         | MAIN BAY - 765KV-AKOLA-EKTUNI-1 AND AKOLA - 765KV - BUS 1 at AKOLA - 765KV                   | 21/Oct/2019 | 09:00 | 21/Oct/2019 | 18:00 | Daily            | Maintenance of Bay Equipment                                                                                                                                                                                           | MEGPTCL                   | Maintenance of Bay Equipment                                                                                                                                                                                                                                                                           |             |
| 122    | 706         | 400KV-PARLI-M-PARLI-1                                                                        | 21/Oct/2019 | 09:00 | 21/Oct/2019 | 18:00 | Daily            | C & Tan delta measurement work of CTs                                                                                                                                                                                  | MSETCL                    | -                                                                                                                                                                                                                                                                                                      |             |
| 123    | 707         | BUS COUPLER @ KOLHAPUR-III (TALANDGE)-400 KV                                                 | 21/Oct/2019 | 09:00 | 21/Oct/2019 | 18:00 | Daily            | QMW                                                                                                                                                                                                                    | MSETCL                    | -                                                                                                                                                                                                                                                                                                      |             |
| 124    | 708         | TIE BAY - 400KV-KORADI-II-KORADI-III-1 AND FUTURE at KORADI-III - 400KV                      | 21/Oct/2019 | 09:00 | 21/Oct/2019 | 18:00 | Daily            | Maintenance of Bay Equipment                                                                                                                                                                                           | MEGPTCL                   | Maintenance of Bay Equipment                                                                                                                                                                                                                                                                           |             |
| 125    | 724         | 400KV-BHUSAWAL-DEEPNAGAR-1                                                                   | 21/Oct/2019 | 08:00 | 22/Oct/2019 | 18:00 | Daily            | For On Line PID of Insulator string                                                                                                                                                                                    | MSETCL                    | The AR required in NON-Auto Mode. The ckt will be in service                                                                                                                                                                                                                                           |             |
| 126    | 725         | 400KV-BHUSAWAL-DEEPNAGAR-2                                                                   | 21/Oct/2019 | 08:00 | 22/Oct/2019 | 18:00 | Daily            | For On Line PID of Insulator string                                                                                                                                                                                    | MSETCL                    | The AR required in NON-Auto Mode. The ckt will be in service                                                                                                                                                                                                                                           |             |
| 127    | 734         | 400KV-KALWA-PUNE-PG-1                                                                        | 21/Oct/2019 | 09:00 | 31/Oct/2019 | 18:00 | Daily            | PID Testing work for line Insulator strings at various locations. Auto-Reclose function to be out of service.                                                                                                          | MSETCL                    | -                                                                                                                                                                                                                                                                                                      |             |
| 128    | 741         | 400KV-WARDHA-AKOLA-1                                                                         | 22/Oct/2019 | 9:00  | 22/Oct/2019 | 18:00 | D                | For line and SS AMP works & 400KV Wardha-Akola-2 AR in non auto mode required for safety                                                                                                                               | POWERGRID_WR1             |                                                                                                                                                                                                                                                                                                        |             |
| 129    | 746         | MAIN BAY - 400KV-WARDHA-KORADI-II-1 AND WARDHA - 400KV - BUS 1 at Wardha - 400KV             | 22/Oct/2019 | 09:00 | 22/Oct/2019 | 17:00 | Daily            | Routine Maintenance & Dignostic testing work Nut Bolt Tightning work                                                                                                                                                   | MSETCL                    | 400KV KORADI-WARDHA Line will be charged through Tie CB 414.                                                                                                                                                                                                                                           |             |
| 130    | 749         | 220KV Pandurna-Kamleshwar                                                                    | 22/Oct/2019 | 9:00  | 22/Oct/2019 | 18:00 | D                | For line maintenance work                                                                                                                                                                                              | MP_SLDC                   |                                                                                                                                                                                                                                                                                                        |             |
| 131    | 776         | 400KV-KALWA-KHARGHAR-1                                                                       | 23/Oct/2019 | 09:00 | 27/Oct/2019 | 18:00 | Daily            | PID Testing work for line Insulator strings at various locations. Auto-Reclose function to be out of service.                                                                                                          | MSETCL                    | -                                                                                                                                                                                                                                                                                                      |             |
| 132    | 779         | 400KV-WARDHA-AKOLA-2                                                                         | 23/Oct/2019 | 9:00  | 23/Oct/2019 | 18:00 | D                | For line and SS AMP works & 400KV Wardha-Akola-1 AR in non auto mode required for safety                                                                                                                               | POWERGRID_WR1             |                                                                                                                                                                                                                                                                                                        |             |
| 133    | 785         | TIE BAY - 400KV-WARDHA-WARORA-1 AND FUTURE at Wardha - 400KV                                 | 23/Oct/2019 | 09:00 | 23/Oct/2019 | 17:00 | Daily            | Routine Maintenance & Dignostic testing work Nut Bolt Tightning work                                                                                                                                                   | MSETCL                    | Line will be charged through mainCB 429.                                                                                                                                                                                                                                                               |             |
| 134    | 786         | 132KV-PENCH-MP-KANHAN-1                                                                      | 23/Oct/2019 | 09:00 | 23/Oct/2019 | 17:00 | Daily            | Routine maintenance work                                                                                                                                                                                               | MSETCL                    | -                                                                                                                                                                                                                                                                                                      |             |
| 135    | 789         | 400KV/220KV BOISAR-ICT-3                                                                     | 23/Oct/2019 | 9:00  | 23/Oct/2019 | 17:30 | D                | For AMP Works. Dia to be kept open on both sides                                                                                                                                                                       | POWERGRID_WR2             |                                                                                                                                                                                                                                                                                                        | Boisar      |
| 136    | 790         | TIE BAY - 765KV-AKOLA-EKTUNI-1 AND FUTURE at EKTUNI - 765KV                                  | 23/Oct/2019 | 09:00 | 23/Oct/2019 | 18:00 | Daily            | Maintenance of Bay Equipment                                                                                                                                                                                           | MEGPTCL                   | Maintenance of Bay Equipment                                                                                                                                                                                                                                                                           |             |
| 137    | 807         | 220KV-SOLAPUR-KUMBARI-2                                                                      | 23/Oct/2019 | 11:00 | 23/Oct/2019 | 16:00 | Daily            | Quarterly Maintenance & Diagnostic testing work                                                                                                                                                                        | MSETCL                    | Outage is required for Quarterly Maintenance & Diagnostic testing work                                                                                                                                                                                                                                 |             |
| 138    | 808         | 220KV-PARLI-PARLI-M-1                                                                        | 23/Oct/2019 | 08:00 | 24/Oct/2019 | 16:00 | Continuous       | Railway crossing work and Line maintenance work.                                                                                                                                                                       | MSETCL                    | Line maintenance work may need 08 Hrs and Railway crossing work may require more than 08 Hrs                                                                                                                                                                                                           |             |
| 139    | 833         | 220KV-WARDHA-WARDHA-M-1 at Wardha                                                            | 24/Oct/2019 | 9:00  | 24/Oct/2019 | 18:00 | D                | Line Impedance Kit Demo                                                                                                                                                                                                | POWERGRID_WR1             |                                                                                                                                                                                                                                                                                                        |             |

| Sr.No. | OCCM Sr. No | Line / Element                                                          | From        | time  | to          | Time  | Daily/Continuous | reason                                                                                    | Name of Requesting Agency | Remarks                               | OCC-Remarks                   |
|--------|-------------|-------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------|-------------------------------------------------------------------------------------------|---------------------------|---------------------------------------|-------------------------------|
| 140    | 842         | NEW KOYNA - 400KV - BUS 2                                               | 24/Oct/2019 | 08:00 | 26/Oct/2019 | 18:00 | Continuous       | Cold washing, condutor replacement, Isolator replacement & Routine maint. Work            | MSETCL                    | Main Bus-1 will be in service         |                               |
| 141    | 852         | 765KV/400KV AKOLA (2)-ICT-1                                             | 25/Oct/2019 | 08:00 | 25/Oct/2019 | 18:00 | Daily            | Maintenance of ICT                                                                        | MEGPTCL                   | Maintenance of ICT                    |                               |
| 142    | 874         | 220KV-NASIK-NAVSARI-2                                                   | 26/Oct/2019 | 08:00 | 30/Oct/2019 | 18:00 | Daily            | For the work of Porcelain Long fixing, and bay maintenance work, diagnostic testing work. | MSETCL                    | If issued by CO before proposed date. |                               |
| 143    | 875         | TALEGAON - 220KV - BUS 2                                                | 26/Oct/2019 | 9:00  | 26/Oct/2019 | 18:00 | D                | Replacement of Clamp & connectors                                                         | POWERGRID_WR1             |                                       | to be rescheduled to 26.10.19 |
| 144    | 891         | BOISAR - 220KV - BUS 2                                                  | 27/Oct/2019 | 9:00  | 27/Oct/2019 | 17:30 | D                | For AMP Works                                                                             | POWERGRID_WR2             |                                       | to be rescheduled to 20.10.19 |
| 145    | 893         | 400KV-LONIKHAND-CHAKAN-1                                                | 27/Oct/2019 | 09:00 | 27/Oct/2019 | 17:00 | Daily            | Half yearly testing and maintenance activities                                            | MSETCL                    | -                                     |                               |
| 146    | 906         | 400KV-CHAKAN-PUNE-PG-1                                                  | 28/Oct/2019 | 08:00 | 28/Oct/2019 | 18:00 | Daily            | Line Maintenance & Routine Diagnostic testing work                                        | MSETCL                    | -                                     |                               |
| 147    | 918         | 400KV-BABLESHWAR-PADGHE-PG-1                                            | 28/Oct/2019 | 08:00 | 31/Oct/2019 | 18:00 | Daily            | For Carrying PID Work                                                                     | MSETCL                    | -                                     |                               |
| 148    | 948         | TIE BAY - 400KV-KORADI-II-KORADI-III-2 AND FUTURE at KORADI-III - 400KV | 30/Oct/2019 | 09:00 | 30/Oct/2019 | 18:00 | Daily            | Maintenance of Bay Equipment                                                              | MEGPTCL                   | Maintenance of Bay Equipment          |                               |
| 149    | 953         | 400KV-BHILAI-KORADI-1                                                   | 30/Oct/2019 | 9:00  | 30/Oct/2019 | 18:00 | D                | For AMP work                                                                              | POWERGRID_WR1             |                                       |                               |

| Maharashtra State Load Despatch Centre             |         |                                                                  |           |           |           |         |       |                                                                                                             |        |        |                                                                                                                                        |  |
|----------------------------------------------------|---------|------------------------------------------------------------------|-----------|-----------|-----------|---------|-------|-------------------------------------------------------------------------------------------------------------|--------|--------|----------------------------------------------------------------------------------------------------------------------------------------|--|
| State Element Outages list for the month of Oct'19 |         |                                                                  |           |           |           |         |       |                                                                                                             |        |        |                                                                                                                                        |  |
| Sr.No.                                             | Voltage | Line Equipment                                                   | From Date | From Time | To Date   | To Time | Basis | Reason                                                                                                      | System | Agency | Remark ,if any.                                                                                                                        |  |
| 1                                                  | 400 KV  | CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1                       | 1-Oct-19  | 08:00     | 15-Oct-19 | 17:00   | Daily | For PID Work,Shifting of auto reclose switch to non auto mode.                                              | MSETCL | MSETCL | For PID Work,Shifting of auto reclose switch to non auto mode.                                                                         |  |
| 2                                                  | 400 KV  | AKOLA - KHADKA (BHUSAWAL)                                        | 1-Oct-19  | 10:00     | 7-Oct-19  | 15:00   | Daily | PID testing of insulator strings by PID Uint Akola of O&M Circle Akola. A/R shall be kept in non auto mode. | MSETCL | MSETCL | 400 kv Koradi- Bhusawal, 400 kv Akola-Nandgaonpeth & 400 kv Koradi-Nandgaonpeth are in service.                                        |  |
| 3                                                  | 400 KV  | 400/220/33 KV 315MVA ICT - 2 @ CHAKAN                            | 3-Oct-19  | 09:00     | 3-Oct-19  | 17:00   | Daily | Half yearly testing and maintenance activities                                                              | MSETCL | MSETCL | -                                                                                                                                      |  |
| 4                                                  | 400 KV  | JEJURI- KOYNA STAGE-IV                                           | 3-Oct-19  | 09:00     | 3-Oct-19  | 18:00   | Daily | Annual testing & maint.                                                                                     | MSETCL | MSETCL | During the outage 400kv Jejuri-Lonikand line will be in service                                                                        |  |
| 5                                                  | 400 KV  | KARAD - LONIKAND 1                                               | 3-Oct-19  | 08:00     | 3-Oct-19  | 18:00   | Daily | Line Maintenance & Routine Diagnostic testing work                                                          | MSETCL | MSETCL | -                                                                                                                                      |  |
| 6                                                  | 400 KV  | DHULE - - BABLESHWAR - I                                         | 3-Oct-19  | 09:00     | 3-Oct-19  | 17:00   | Daily | Quarterly Maintenance work & Relay Testing                                                                  | MSETCL | MSETCL | 400kv Dhule ckt II,400kv Bhusawal and 400kv Aurangabad lines will be in service                                                        |  |
| 7                                                  | 400 KV  | 400/220/33 KV 500MVA ICT - 2 @ KORADI 2                          | 3-Oct-19  | 10:00     | 3-Oct-19  | 18:00   | Daily | Tan delta Measurement of Line CT of 421-220 KV side CT at Bay 201                                           | MSETCL | MSETCL | 400/220/33KV ICT-I will remain service.                                                                                                |  |
| 8                                                  | 400 KV  | 400/220/33 KV 500MVA ICT - 1 @ LONIKAND 2                        | 4-Oct-19  | 08:00     | 4-Oct-19  | 18:00   | Daily | Half yearly maintenance and diagnostic testing work                                                         | MSETCL | MSETCL | -                                                                                                                                      |  |
| 9                                                  | 400 KV  | 400/220/33 KV 500MVA ICT - 1 @ WARORA                            | 4-Oct-19  | 09:00     | 4-Oct-19  | 17:00   | Daily | Bus/Line/Tie CT's Tan delta ,Syn. CVT Tan Delta & Routine Maintenance & Dignostic testing work etc          | MSETCL | MSETCL | 500MVA ,ICT No-1 handed over 400kv Bableshtar                                                                                          |  |
| 10                                                 | 400 KV  | CHANDRAPUR-PARLI CKT-3                                           | 4-Oct-19  | 09:00     | 4-Oct-19  | 18:00   | Daily | Line maintenance & bay maintenance work                                                                     | MSETCL | MSETCL | -                                                                                                                                      |  |
| 11                                                 | 400 KV  | TIE BAY-420 OF ICT - 2 @ KORADI -2                               | 4-Oct-19  | 10:00     | 4-Oct-19  | 13:00   | Daily | Tan delta measurement of Bus CT Bay 420                                                                     | MSETCL | MSETCL | 1)ICT-II will remain in service through Main Bay 421.<br>2) Outage subject to weather Condition & availability of Kit.                 |  |
| 12                                                 | 400 KV  | KHADKA- DEEPNAGAR CKT 1                                          | 4-Oct-19  | 06:00     | 4-Oct-19  | 18:00   | Daily | For replacement of Faulty insulator string                                                                  | MSETCL | MSETCL | 400kv KDK-Deep-II will be service                                                                                                      |  |
| 13                                                 | 400 KV  | PARLI - KUMBHARGAON(NANDED) CKT - 2                              | 5-Oct-19  | 09:00     | 5-Oct-19  | 18:00   | Daily | Distance relay testing, Line maintenance & Bay maintenance work                                             | MSETCL | MSETCL | -                                                                                                                                      |  |
| 14                                                 | 400 KV  | 400/220/33 KV 315MVA ICT - 1 @ BABHALESHWAR                      | 5-Oct-19  | 08:00     | 5-Oct-19  | 18:00   | Daily | Quarterly Maintenance work & Relay Testing                                                                  | MSETCL | MSETCL | 400/220kv 315MVA ICT- II , 501 MVA ICT -III& IV will be in service                                                                     |  |
| 15                                                 | 400 KV  | KHADKA- DEEPNAGAR CKT 2                                          | 5-Oct-19  | 06:00     | 5-Oct-19  | 18:00   | Daily | For replacement of Faulty insulator string                                                                  | MSETCL | MSETCL | 400kv KDK-Deep-I will be in service                                                                                                    |  |
| 16                                                 | 400 KV  | 400/220KV 315 MVA ICT - 1 @ NEW KOYNA                            | 7-Oct-19  | 08:00     | 8-Oct-19  | 18:00   | Daily | CTR Make fire fighting system maintenance work & Dignostic testing work                                     | MSETCL | MSETCL | Load can be managed on 315MVA ICT II                                                                                                   |  |
| 17                                                 | 400 KV  | DHULE - - BABLESHWAR - II                                        | 7-Oct-19  | 09:00     | 7-Oct-19  | 17:00   | Daily | Quarterly Maintenance work & Relay Testing                                                                  | MSETCL | MSETCL | 400kv Dhule ckt I, 400kv Bhusawal and 400kv Aurangabad lines will be in service                                                        |  |
| 18                                                 | 400 KV  | DEEPNAGAR - THAPTI TANDA                                         | 7-Oct-19  | 06:00     | 9-Oct-19  | 18:00   | Daily | For replacement of Faulty insulator string                                                                  | MSETCL | MSETCL | NIL                                                                                                                                    |  |
| 19                                                 | 400 KV  | 400KV KORADI-BHUSAWAL (Koradi end)                               | 9-Oct-19  | 09:00     | 9-Oct-19  | 18:00   | Daily | tan delta, Bushing , CVT testing work                                                                       | MSETCL | MSETCL | Outages will be availed subject to weather conditions.                                                                                 |  |
| 20                                                 | 400 KV  | 400/220/33KV SPARE ICT @ KORADI 2                                | 9-Oct-19  | 15:00     | 9-Oct-19  | 15:30   | Daily | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                         | MSETCL | MSETCL | 1)Spare ICT is On No Load<br>2) Outage subject to weather Condition & availability of Kit.                                             |  |
| 21                                                 | 400 KV  | 50 MVAR LINE REACTOR OF BHUSAWAL LINE @ 400 KV KORADI            | 9-Oct-19  | 09:00     | 9-Oct-19  | 18:00   | Daily | Tan Delta, Bushing , CVT testing work                                                                       | MSETCL | MSETCL | Outages will be availed subject to weather conditions.                                                                                 |  |
| 22                                                 | 400 KV  | CHANDRAPUR 2 - CHD SWITCHING CKT1                                | 9-Oct-19  | 09:00     | 9-Oct-19  | 18:00   | Daily | Diagnostic testing work                                                                                     | MSETCL | MSETCL | Diagnostic testing work                                                                                                                |  |
| 23                                                 | 400 KV  | 400/220KV 315 MVA ICT - 2 @ NEW KOYNA                            | 9-Oct-19  | 08:00     | 10-Oct-19 | 18:00   | Daily | CTR Make fire fighting system maintenance work & Dignostic testing work                                     | MSETCL | MSETCL | Load can be managed on 315MVA ICT I                                                                                                    |  |
| 24                                                 | 400 KV  | MAIN BAY - 418 OF IEPL @ KORADI-2                                | 9-Oct-19  | 12:00     | 9-Oct-19  | 12:30   | Daily | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                         | MSETCL | MSETCL | 1)400KV IEPL Line will remain in service through Tie Bay 417.<br>2) Outage subject to weather Condition & availability of Kit.         |  |
| 25                                                 | 400 KV  | TIE BAY-426 OF GT-8 @ KORADI-2                                   | 9-Oct-19  | 14:00     | 9-Oct-19  | 14:30   | Daily | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                         | MSETCL | MSETCL | 1)GT#08 will remain in service through Main Bay 425.<br>2) Outage subject to weather Condition & availability of Kit.                  |  |
| 26                                                 | 400 KV  | TIE BAY (423) OF STATION TF - 1 @ KORADI 2                       | 9-Oct-19  | 13:00     | 9-Oct-19  | 13:30   | Daily | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                         | MSETCL | MSETCL | 1)Station Transformer -I will remain in service through Main Bay 422.<br>2) Outage subject to weather Condition & availability of Kit. |  |
| 27                                                 | 400 KV  | TIE BAY-402 OF GT-10 @ KORADI-2                                  | 9-Oct-19  | 09:00     | 9-Oct-19  | 09:30   | Daily | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                         | MSETCL | MSETCL | 1) GT10 will remain in service through Main Bay 401.<br>2) Outage subject to weather Condition & availability of Kit.                  |  |
| 28                                                 | 400 KV  | MAIN BAY (430) OF ICT - 1 @ KORADI - 2                           | 9-Oct-19  | 14:30     | 9-Oct-19  | 15:00   | Daily | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                         | MSETCL | MSETCL | 1)ICT-I will remain service through Tie Bay 429.<br>2) Outage subject to weather Condition & availability of Kit.                      |  |
| 29                                                 | 400 KV  | MIAN BAY-421 OF ICT - 2 @ KORADI -2                              | 9-Oct-19  | 12:30     | 9-Oct-19  | 13:00   | Daily | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                         | MSETCL | MSETCL | 1) ICT-II will remain in service through Tie Bay 420.<br>2) Outage subject to weather Condition & availability of Kit.                 |  |
| 30                                                 | 400 KV  | TBC @ WALUJ                                                      | 9-Oct-19  | 09:00     | 9-Oct-19  | 17:00   | Daily | ROUTINE MAINTENANCE WORKS                                                                                   | MSETCL | MSETCL | ROUTINE MAINTENANCE WORKS                                                                                                              |  |
| 31                                                 | 400 KV  | 400/220/33 KV 500MVA ICT - 2 @ LONIKAND 2                        | 10-Oct-19 | 08:00     | 10-Oct-19 | 18:00   | Daily | Half yearly maintenance and diagnostic testing work                                                         | MSETCL | MSETCL | The work will be carried by tech employees of 400kv Lonikand-II s/stn                                                                  |  |
| 32                                                 | 400 KV  | FUTURE CKT - 1 @ WARORA                                          | 10-Oct-19 | 09:00     | 10-Oct-19 | 17:00   | Daily | Bus/Line/Tie CT's Tan delta & Routine Maintenance & Dignostic testing work etc                              | MSETCL | MSETCL | 400KV Bay No 421 charged on No Load                                                                                                    |  |
| 33                                                 | 400 KV  | TIE BAY (429) OF ICT - 1 @ KORADI - 2                            | 10-Oct-19 | 14:30     | 10-Oct-19 | 15:00   | Daily | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                         | MSETCL | MSETCL | 1)ICT-I will remain service through Main Bay 430<br>2) Outage subject to weather Condition & availability of Kit.                      |  |
| 34                                                 | 400 KV  | DEEPNAGAR - AURANGABAD (WALUJ)                                   | 10-Oct-19 | 06:00     | 12-Oct-19 | 18:00   | Daily | For replacement of Faulty Insulator string                                                                  | MSETCL | MSETCL | NIL                                                                                                                                    |  |
| 35                                                 | 400 KV  | TIE BAY-420 OF ICT - 2 @ KORADI - 2                              | 10-Oct-19 | 12:30     | 10-Oct-19 | 13:00   | Daily | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                         | MSETCL | MSETCL | 1)ICT-II will remain in service through Main Bay 421.<br>2) Outage subject to weather Condition & availability of Kit.                 |  |
| 36                                                 | 400 KV  | Tie Bay (417) of Chandrapur 2 ckt - 1 @ Chandrapur switching s/s | 10-Oct-19 | 09:00     | 10-Oct-19 | 17:00   | Daily | for Diagnostic testing & allied bay maintenance work                                                        | MSETCL | MSETCL | for Diagnostic testing & allied bay maintenance work                                                                                   |  |

| Sr.No. | Voltage | Line Equipment                                                    | From Date | From Time | To Date   | To Time | Basis | Reason                                                                                                                                        | System | Agency | Remark ,if any.                                                                                                                      |
|--------|---------|-------------------------------------------------------------------|-----------|-----------|-----------|---------|-------|-----------------------------------------------------------------------------------------------------------------------------------------------|--------|--------|--------------------------------------------------------------------------------------------------------------------------------------|
| 37     | 400 KV  | TIE BAY - 417 OF IEPL @ KORADI-2                                  | 10-Oct-19 | 12:00     | 10-Oct-19 | 12:30   | Daily | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                                                           | MSETCL | MSETCL | 1)400KV IEPL Line will remain service through Main Bay 418<br>2) Outage subject to weather Condition & availability of Kit.          |
| 38     | 400 KV  | MIAN BAY-422 OF STATION TF - 1 @ KORADI - 2                       | 10-Oct-19 | 13:00     | 10-Oct-19 | 13:30   | Daily | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                                                           | MSETCL | MSETCL | 1)Station Transformer -I will remain in service through Tie Bay 423<br>2) Outage subject to weather Condition & availability of Kit. |
| 39     | 400 KV  | MAIN BAY-401 OF GT-10 @ KORADI-2                                  | 10-Oct-19 | 09:00     | 10-Oct-19 | 09:30   | Daily | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                                                           | MSETCL | MSETCL | 1)GT 10 will remain in service through Tie Bay 402.<br>2) Outage subject to weather Condition & availability of Kit.                 |
| 40     | 400 KV  | MAIN BAY-425 OF GT-8 @ KORADI-2                                   | 10-Oct-19 | 14:00     | 10-Oct-19 | 14:30   | Daily | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                                                           | MSETCL | MSETCL | 1)GT#08 will remain in service through Tie Bay 426.<br>2) Outage subject to weather Condition & availability of Kit.                 |
| 41     | 400 KV  | 125 MVAr BUS REACTOR @ ALKUD                                      | 10-Oct-19 | 10:00     | 10-Oct-19 | 17:30   | Daily | Quarterly Maint. Work & Daignostic Testing Work                                                                                               | MSETCL | MSETCL | NA                                                                                                                                   |
| 42     | 400 KV  | MAIN BAY - 413 OF GT-9 @ KORADI-2                                 | 10-Oct-19 | 11:30     | 10-Oct-19 | 12:00   | Daily | Dew Point Measurement of SF6 Gas of Circuit Breaker                                                                                           | MSETCL | MSETCL | 1) GT 09 will remain in service through Tie Bay 414<br>2) Outage subject to weather Condition & availability of Kit.                 |
| 43     | 400 KV  | 400KV KORADI-BHUSAWAL (Koradi end)                                | 10-Oct-19 | 09:00     | 10-Oct-19 | 17:00   | Daily | Line Signature Test                                                                                                                           | MSETCL | MSETCL | -                                                                                                                                    |
| 44     | 400 KV  | NEW KOYNA - STAGE IV CKT 1                                        | 11-Oct-19 | 08:00     | 11-Oct-19 | 18:00   | Daily | Routine maint. work & Faulty string replacement work                                                                                          | MSETCL | MSETCL | Load can be managed on 400KV New Koyna- Stage 4 CKT-II line                                                                          |
| 45     | 400 KV  | KORADI 2-IEPL                                                     | 11-Oct-19 | 10:00     | 11-Oct-19 | 16:00   | Daily | Tan delta Measurement of Line CT                                                                                                              | MSETCL | MSETCL | 400KV Koradi-II -Wardha(PG) Ckt. will remain in service.                                                                             |
| 46     | 400 KV  | 125 MVAr BUS REACTOR @ TALANDGE                                   | 11-Oct-19 | 09:00     | 11-Oct-19 | 18:00   | Daily | QMW                                                                                                                                           | MSETCL | MSETCL | -                                                                                                                                    |
| 47     | 400 KV  | Main Bay (418) of Chandrapur 2 ckt - 1 @ Chandrapur switching s/s | 11-Oct-19 | 09:00     | 11-Oct-19 | 18:00   | Daily | for Diagnostic testing & allied bay maintenance work                                                                                          | MSETCL | MSETCL | for Diagnostic testing & allied bay maintenance work                                                                                 |
| 48     | 400 KV  | 400 KV FUTURE BAY II @ WARORA                                     | 11-Oct-19 | 09:00     | 11-Oct-19 | 17:00   | Daily | Bus/Line/Tie CT's Tan delta & Routine Maintenance & Dignostic testing work etc                                                                | MSETCL | MSETCL | 400KV Bay No 422 charged on No Load                                                                                                  |
| 49     | 400 KV  | 400/220/33 KV 315 MVA ICT - 3 @ KHARGHAR                          | 11-Oct-19 | 08:00     | 11-Oct-19 | 18:00   | Daily | R&M and Diagnostic Testing                                                                                                                    | MSETCL | MSETCL | ICT-1 and ICT-2 will be in service                                                                                                   |
| 50     | 400 KV  | 400/220/33 KV 315 MVA ICT - 1 @ WALUJ                             | 11-Oct-19 | 09:00     | 11-Oct-19 | 17:00   | Daily | Routine Maintenance                                                                                                                           | MSETCL | MSETCL | Routine Maintenance                                                                                                                  |
| 51     | 400 KV  | MAIN BAY (410)OF BHUSAWAL (KHADKA) @ AKOLA                        | 11-Oct-19 | 10:00     | 11-Oct-19 | 17:00   | Daily | Routine Maintenance & testing work                                                                                                            | MSETCL | MSETCL | na                                                                                                                                   |
| 52     | 400 KV  | 400/220/33 KV 315MVA ICT - 2 @ BABHALESHWAR                       | 12-Oct-19 | 08:00     | 12-Oct-19 | 18:00   | Daily | Quarterly Maintenance work & Relay Testing                                                                                                    | MSETCL | MSETCL | 400/220kv 315MVA ICT- I & 501 MVA ICT -III& 501 MVA ICT-IV will be in service                                                        |
| 53     | 400 KV  | 400/220/33 KV 315MVA ICT - 3 @ KHADKA                             | 12-Oct-19 | 06:00     | 12-Oct-19 | 18:00   | Daily | For taking Tandelta of CT, Bushing HV/LV SFRA etc and other routine bay maintenance                                                           | MSETCL | MSETCL | Load will be shifted by Switching OFF One 220 KV Chalisgaon ckt                                                                      |
| 54     | 400 KV  | 400/220/20 KV 500MVA ICT - 3 @ KALWA                              | 13-Oct-19 | 09:00     | 13-Oct-19 | 18:00   | Daily | Bay maint. And testing work                                                                                                                   | MSETCL | MSETCL | -                                                                                                                                    |
| 55     | 400 KV  | 400/220/33 KV 315 MVA ICT - 2 @ KOLHAPUR                          | 14-Oct-19 | 09:00     | 14-Oct-19 | 18:00   | Daily | QMW                                                                                                                                           | MSETCL | MSETCL | -                                                                                                                                    |
| 56     | 400 KV  | PADGHE - NAGOTHANE 1                                              | 14-Oct-19 | 08:00     | 15-Oct-19 | 17:00   | Daily | line maint work                                                                                                                               | MSETCL | MSETCL | nil                                                                                                                                  |
| 57     | 400 KV  | KHADKA-AURANGABAD                                                 | 14-Oct-19 | 06:00     | 16-Oct-19 | 18:00   | Daily | For replacement of Faulty insulator string                                                                                                    | MSETCL | MSETCL | NIL                                                                                                                                  |
| 58     | 400 KV  | TIE BAY-402 OF GT-10 @ KORADI-2                                   | 14-Oct-19 | 11:00     | 14-Oct-19 | 13:00   | Daily | PID test for insulator string of 400KV Bay in Switchyard.                                                                                     | MSETCL | MSETCL | Work will be carried out Online by PID Unit Nagpur.                                                                                  |
| 59     | 400 KV  | MAIN BAY-401 OF GT-10 @ KORADI-2                                  | 14-Oct-19 | 09:00     | 14-Oct-19 | 11:00   | Daily | PID test for insulator string of 400KV Bay in Switchyard.                                                                                     | MSETCL | MSETCL | Work will be carried out Online by PID Unit Nagpur.                                                                                  |
| 60     | 400 KV  | NEW KOYNA - STAGE IV CKT 2                                        | 15-Oct-19 | 08:00     | 15-Oct-19 | 18:00   | Daily | Routine maint. work & Faulty string replacement work                                                                                          | MSETCL | MSETCL | Load can be managed on 400KV New Koyna- Stage 4 CKT-I line                                                                           |
| 61     | 400 KV  | KARAD - TALANDGE CKT 2                                            | 15-Oct-19 | 09:00     | 15-Oct-19 | 18:00   | Daily | QMW                                                                                                                                           | MSETCL | MSETCL | -                                                                                                                                    |
| 62     | 400 KV  | 125MVAr BUS REACTOR @ WARORA                                      | 15-Oct-19 | 09:00     | 15-Oct-19 | 17:00   | Daily | Bushing/NGR Tan delta & Routine Maintenance & Dignostic testing work etc                                                                      | MSETCL | MSETCL | Reactor is in OFF condition during outage.                                                                                           |
| 63     | 400 KV  | KOLHAPUR (TALANDGE) - ALKUD                                       | 15-Oct-19 | 10:00     | 15-Oct-19 | 17:30   | Daily | Quarterly Maint. Work & Daignostic Testing Work                                                                                               | MSETCL | MSETCL | Load will be managed on 400KV ALKUD-SOLAPUR LINE                                                                                     |
| 64     | 400 KV  | CHANDRAPUR 2 - DHARIWAL CKT - 2                                   | 16-Oct-19 | 09:00     | 16-Oct-19 | 18:00   | Daily | DIAGNOSTIC TESTING WORK                                                                                                                       | MSETCL | MSETCL | DIAGNOSTIC TESTING WORK                                                                                                              |
| 65     | 400 KV  | AKOLA - KHADKA (BHUSAWAL)                                         | 16-Oct-19 | 08:00     | 16-Oct-19 | 18:00   | Daily | Taking Tan Delta of C.T, DCRM and other routine bay maintenance work.                                                                         | MSETCL | MSETCL | Load will shifted on 400KV Koradi ckt                                                                                                |
| 66     | 400 KV  | 400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA                        | 16-Oct-19 | 10:00     | 16-Oct-19 | 17:00   | Daily | Diagnostic Testing,Post Monsoon Maintenance & Routine Maintenance Work                                                                        | MSETCL | MSETCL | -                                                                                                                                    |
| 67     | 400 KV  | BABLESHWAR- AURANGABAD (WALUJ)                                    | 16-Oct-19 | 09:00     | 16-Oct-19 | 17:00   | Daily | Quarterly Maintenance work & Relay Testing                                                                                                    | MSETCL | MSETCL | 400kv Dhule ckt I,400kv Dhule ckt II 400kv Bhusawal lines will be in in service                                                      |
| 68     | 400 KV  | PADGHE - NAGOTHANE 2                                              | 16-Oct-19 | 08:00     | 17-Oct-19 | 17:00   | Daily | line maint work                                                                                                                               | MSETCL | MSETCL | nil                                                                                                                                  |
| 69     | 400 KV  | 400/220/33 KV 500 MVA ICT - 1 @ LAMBOTI                           | 16-Oct-19 | 09:00     | 16-Oct-19 | 18:00   | Daily | Diagnostic Testing                                                                                                                            | MSETCL | MSETCL | Load will be managed on 400/220 KV 500MVA ICT-2                                                                                      |
| 70     | 400 KV  | MAIN BAY - 418 OF IEPL @ KORADI-2                                 | 16-Oct-19 | 15:00     | 16-Oct-19 | 17:00   | Daily | PID test for insulator string of 400KV Bay in Switchyard.                                                                                     | MSETCL | MSETCL | Work will be carried out Online by PID Unit Nagpur.                                                                                  |
| 71     | 400 KV  | TIE BAY - 417 OF IEPL @ KORADI-2                                  | 16-Oct-19 | 13:00     | 16-Oct-19 | 15:00   | Daily | PID test for Insulator string of 400KV Bay in Switchyard.                                                                                     | MSETCL | MSETCL | Work will be carried out Online by PID Unit Nagpur.                                                                                  |
| 72     | 400 KV  | MAIN BAY - 413 OF GT-9 @ KORADI-2                                 | 16-Oct-19 | 09:00     | 16-Oct-19 | 11:00   | Daily | PID test for insulator string of 400KV Bay in Switchyard                                                                                      | MSETCL | MSETCL | Work will be carried out Online by PID Unit, Nagpur                                                                                  |
| 73     | 400 KV  | TIE BAY - 414 OF GT-9 @ KORADI-2                                  | 16-Oct-19 | 11:00     | 16-Oct-19 | 13:00   | Daily | PID test for insulator string of 400KV Bay in Switchyard                                                                                      | MSETCL | MSETCL | Work will be carried out Online by PID Unit, Nagpur                                                                                  |
| 74     | 400 KV  | 400/220/33 KV 315MVA ICT - 1 @ AKOLA                              | 16-Oct-19 | 09:00     | 16-Oct-19 | 18:00   | Daily | ICT is in service. PID testing of insulator string of 220 kv LV Side tower line of 400/220/33 kv ICT-01 which is in differential zone of ict. | MSETCL | MSETCL | ICT will be in service only permission required for pid work.                                                                        |
| 75     | 400 KV  | CHANDRAPUR - KHAPERKHEDA                                          | 16-Oct-19 | 08:00     | 30-Oct-19 | 17:00   | Daily | For PID Work, Shifting of auto reclose switch to non auto mode.                                                                               | MSETCL | MSETCL | For PID Work, Shifting of auto reclose switch to non auto mode.                                                                      |
| 76     | 400 KV  | TIE BAY 421 OF LONIKAND1 CKT-1 AND LONIKAND1 CKT-2 @LONIKAND 2    | 17-Oct-19 | 08:00     | 17-Oct-19 | 18:00   | Daily | Half yearly maintenance and diagnostic testing work                                                                                           | MSETCL | MSETCL | The work will be carried by tech employees of 400kv Lonikand-II s/stn                                                                |
| 77     | 400 KV  | LONIKAND2-LONIKAND1 (INTERCONNECTOR 1)                            | 17-Oct-19 | 08:00     | 17-Oct-19 | 18:00   | Daily | Half yearly maintenance and diagnostic testing work                                                                                           | MSETCL | MSETCL | The work will be carried by tech employees of 400kv Lonikand-II s/stn                                                                |



| Sr.No. | Voltage | Line Equipment                                                 | From Date | From Time | To Date   | To Time | Basis      | Reason                                                                                                                                                                            | System | Agency | Remark ,If any.                                                                                                                                      |
|--------|---------|----------------------------------------------------------------|-----------|-----------|-----------|---------|------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|--------|------------------------------------------------------------------------------------------------------------------------------------------------------|
| 78     | 400 KV  | WARORA - IEPL                                                  | 17-Oct-19 | 09:00     | 17-Oct-19 | 17:00   | Daily      | Routine Maintenance & Dignostic testing work , Nut Bolt of jumper Tightning work.                                                                                                 | MSETCL | MSETCL | 400KV KORADI-WARDHA Line is in ckt                                                                                                                   |
| 79     | 400 KV  | 400/220/33 KV 500 MVA ICT - 1 @ NANDED                         | 17-Oct-19 | 10:00     | 17-Oct-19 | 18:00   | Daily      | Maintenance work                                                                                                                                                                  | MSETCL | MSETCL | -                                                                                                                                                    |
| 80     | 400 KV  | TBC @ BABHALESHWAR                                             | 17-Oct-19 | 09:00     | 17-Oct-19 | 17:00   | Daily      | Quarterly Maintenance work & Relay Testing                                                                                                                                        | MSETCL | MSETCL | All 4 nos of ICT and 400kv Lines will be in service                                                                                                  |
| 81     | 400 KV  | KHADKA - BABLESHWAR                                            | 17-Oct-19 | 06:00     | 19-Oct-19 | 18:00   | Daily      | For replacement of faulty Insulator string                                                                                                                                        | MSETCL | MSETCL | NIL                                                                                                                                                  |
| 82     | 400 KV  | LONIKAND 1 -JEJURI                                             | 17-Oct-19 | 09:00     | 17-Oct-19 | 18:00   | Daily      | Quarterly testing & maint.                                                                                                                                                        | MSETCL | MSETCL | During the outage 400kv Jejuri-Koyna ST-IV line will be in service                                                                                   |
| 83     | 400 KV  | GTR - 6 @ CHANDRAPUR                                           | 17-Oct-19 | 05:00     | 18-Oct-19 | 18:00   | Continuous | 1) For replacement of old damaged quadraple bus conductor of Main Bus-II in HVDC-I and 400KV GT-6 bay section span. 2) Tightening of nut bolts & hardware of Main Bus-II.         | MSETCL | MSETCL | The Shifting of 400KV GT-6 bay on TBC-2 bay is required as the work of replacement of bus conductor of Main Bus-II is to be carried out in GT-6 bay. |
| 84     | 400 KV  | TIE BAY-420 OF ICT - 2 @ KORADI -2                             | 17-Oct-19 | 09:00     | 17-Oct-19 | 11:00   | Daily      | PID test for Insulator string of 400KV Bay in Switchyard.                                                                                                                         | MSETCL | MSETCL | Work will be carried out Online by PID Unit Nagpur.                                                                                                  |
| 85     | 400 KV  | TIE BAY (423) OF STATION TF - 1 @ KORADI 2                     | 17-Oct-19 | 15:00     | 17-Oct-19 | 17:00   | Daily      | PID test for Insulator string of 400KV Bay in Switchyard.                                                                                                                         | MSETCL | MSETCL | Work will be carried out Online by PID Unit Nagpur.                                                                                                  |
| 86     | 400 KV  | MIAN BAY-421 OF ICT - 2 @ KORADI -2                            | 17-Oct-19 | 11:00     | 17-Oct-19 | 13:00   | Daily      | PID test for Insulator string of 400KV Bay in Switchyard.                                                                                                                         | MSETCL | MSETCL | Work will be carried out Online by PID Unit Nagpur.                                                                                                  |
| 87     | 400 KV  | 400/220/33 KV 315MVA ICT - 2 @ AKOLA                           | 17-Oct-19 | 09:00     | 17-Oct-19 | 18:00   | Daily      | ICT is in service. PID testing of insulator string of 220 kv LV Side tower line of 400/220/33 kv ICT-02 which is in differential zone of ict.                                     | MSETCL | MSETCL | ICT will be in service, only permission required for pid work.                                                                                       |
| 88     | 400 KV  | MIAN BAY-422 OF STATION TF - 1 @ KORADI -2                     | 17-Oct-19 | 13:00     | 17-Oct-19 | 15:00   | Daily      | PID test for Insulator string of 400KV Bay in Switchyard.                                                                                                                         | MSETCL | MSETCL | Work will be carried out Online by PID Unit Nagpur.                                                                                                  |
| 89     | 400 KV  | 400/220/33 KV 315 MVA ICT - 1 @ PARLI                          | 18-Oct-19 | 09:00     | 18-Oct-19 | 19:00   | Daily      | IV CT C & Tan delta measurement, NDR relay testing work & Bay Maintenance work.                                                                                                   | MSETCL | MSETCL | -                                                                                                                                                    |
| 90     | 400 KV  | TBC @ KOLHAPUR(TALANDGE)                                       | 18-Oct-19 | 09:00     | 18-Oct-19 | 18:00   | Daily      | QMW                                                                                                                                                                               | MSETCL | MSETCL | -                                                                                                                                                    |
| 91     | 400 KV  | 400/220/20 KV 300 MVA ICT - 1 @ KORADI                         | 18-Oct-19 | 09:00     | 18-Oct-19 | 18:00   | Daily      | winding tan delta work                                                                                                                                                            | MSETCL | MSETCL | Outages will be availed subject to weather conditions.                                                                                               |
| 92     | 400 KV  | 400/220/33 KV 315 MVA ICT - 3 @ PADGHE                         | 18-Oct-19 | 09:00     | 18-Oct-19 | 18:00   | Daily      | Diagnostic Testing Work                                                                                                                                                           | MSETCL | MSETCL | Bay Maintenance Work also                                                                                                                            |
| 93     | 400 KV  | CHANDRAPUR 2 - CHD SWITCHING CKT1                              | 18-Oct-19 | 08:00     | 18-Oct-19 | 17:00   | Daily      | For Conductor & Earthwire Hardware tightening work                                                                                                                                | MSETCL | MSETCL | For Conductor & Earthwire Hardware tightening work                                                                                                   |
| 94     | 400 KV  | TIE BAY (429) OF ICT - 1 @ KORADI - 2                          | 18-Oct-19 | 13:00     | 18-Oct-19 | 15:00   | Daily      | PID test for Insulator string of 400KV Bay in Switchyard.                                                                                                                         | MSETCL | MSETCL | Work will be carried out Online by PID Unit Nagpur.                                                                                                  |
| 95     | 400 KV  | 431 BAY OF 167 MVA SPARE ICT @ KORADI II                       | 18-Oct-19 | 17:00     | 18-Oct-19 | 18:00   | Daily      | PID test for Insulator string of 400KV Bay in Switchyard.                                                                                                                         | MSETCL | MSETCL | Work will be carried out Online by PID Unit Nagpur.                                                                                                  |
| 96     | 400 KV  | MAIN BAY-425 OF GT-8 @ KORADI-2                                | 18-Oct-19 | 09:00     | 18-Oct-19 | 11:00   | Daily      | PID test for Insulator string of 400KV Bay in Switchyard.                                                                                                                         | MSETCL | MSETCL | Work will be carried out Online by PID Unit Nagpur.                                                                                                  |
| 97     | 400 KV  | MAIN BAY (430) OF ICT - 1 @ KORADI - 2                         | 18-Oct-19 | 15:00     | 18-Oct-19 | 17:00   | Daily      | PID test for Insulator string of 400KV Bay in Switchyard.                                                                                                                         | MSETCL | MSETCL | Work will be carried out Online by PID Unit Nagpur.                                                                                                  |
| 98     | 400 KV  | TIE BAY-426 OF GT-8 @ KORADI-2                                 | 18-Oct-19 | 11:00     | 18-Oct-19 | 13:00   | Daily      | PID test for Insulator string of 400KV Bay in Switchyard.                                                                                                                         | MSETCL | MSETCL | Work will be carried out Online by PID Unit Nagpur.                                                                                                  |
| 99     | 400 KV  | 400/220/33 KV 500MVA ICT - 3 @ BABHALESHWAR                    | 19-Oct-19 | 08:00     | 19-Oct-19 | 18:00   | Daily      | Quarterly Maintenance work & Relay Testing                                                                                                                                        | MSETCL | MSETCL | 400/220kv 315MVA ICT-I & 315 MVA ICT -II & 501 MVA ICT-IV will be in service                                                                         |
| 100    | 400 KV  | TIE BAY - 417 OF IEPL @ KORADI-2                               | 19-Oct-19 | 10:00     | 19-Oct-19 | 17:00   | Daily      | Tan delta Measurement of Bus CT at Bay 417                                                                                                                                        | MSETCL | MSETCL | Koradi-II IEPL Ckt. will remain in service through Main Bay 418                                                                                      |
| 101    | 400 KV  | 400/220 KV 500MVA ICT - 4 @ KALWA                              | 20-Oct-19 | 09:00     | 20-Oct-19 | 18:00   | Daily      | Bay maint. And testing work                                                                                                                                                       | MSETCL | MSETCL | -                                                                                                                                                    |
| 102    | 400 KV  | JAIGAD-NEW KOYNA-II                                            | 21-Oct-19 | 08:00     | 21-Oct-19 | 18:00   | Daily      | Routine maintenance and relay testing                                                                                                                                             | MSETCL | MSETCL | 400KV New Koyna-Jaigad II will be in service                                                                                                         |
| 103    | 400 KV  | AKOLA-NANDGAONPETH (RPL-AMT)                                   | 21-Oct-19 | 08:00     | 23-Oct-19 | 18:00   | Daily      | Work of replacement of faulty strings detected punctured in PID testing & replacement of broken spacers cum vibration dampers by engaging agency by availing outages (cold line). | MSETCL | MSETCL | 400 kv Koradi- Bhusawal, 400 kv Akola-Bhusawal & 400 kv Koradi-Nandgaonpeth are in service.                                                          |
| 104    | 400 KV  | KORADI 2-IEPL                                                  | 23-Oct-19 | 09:00     | 23-Oct-19 | 17:00   | Daily      | Line Signature Test                                                                                                                                                               | MSETCL | MSETCL | -                                                                                                                                                    |
| 105    | 400 KV  | Akola II (Yelwan) - Akola I CKT - 1                            | 23-Oct-19 | 09:00     | 23-Oct-19 | 18:00   | Daily      | Routine maintenance and testing work in r/o 414 and 415 bay.                                                                                                                      | MSETCL | MSETCL | outage on both 414 and 415 bay                                                                                                                       |
| 106    | 400 KV  | NEW KOYNA-KARAD -CKT 1                                         | 23-Oct-19 | 08:00     | 23-Oct-19 | 18:00   | Daily      | Routine maintenance and relay testing                                                                                                                                             | MSETCL | MSETCL | 400KV New Koyna-Karad Ckt II will be in service                                                                                                      |
| 107    | 400 KV  | CHANDRAPUR 2 - CHD SWITCHING CKT1                              | 23-Oct-19 | 09:00     | 23-Oct-19 | 18:00   | Daily      | Diagnostic Testing work                                                                                                                                                           | MSETCL | MSETCL | Diagnostic Testing work                                                                                                                              |
| 108    | 400 KV  | 400/220/33 KV 500 MVA ICT - 2 @ LAMBOTI                        | 23-Oct-19 | 09:00     | 23-Oct-19 | 18:00   | Daily      | Diagnostic Testing                                                                                                                                                                | MSETCL | MSETCL | Load will be managed on 400/200 KV 500 MVA ICT I                                                                                                     |
| 109    | 400 KV  | 400/220/33 KV 500 MVA ICT - 3 @ JEJURI                         | 24-Oct-19 | 09:00     | 24-Oct-19 | 18:00   | Daily      | Annual testing & maint.                                                                                                                                                           | MSETCL | MSETCL | During the outage, 400/220/33 kv ICT-I & ICT-II will be in service.                                                                                  |
| 110    | 400 KV  | TIE BAY 421 OF LONIKAND1 CKT-1 AND LONIKAND1 CKT-2 @LONIKAND 2 | 24-Oct-19 | 08:00     | 24-Oct-19 | 18:00   | Daily      | Half yearly maintenance and diagnostic testing work                                                                                                                               | MSETCL | MSETCL | The work will be carried by tech employees of 400kv Lonikand-II s/stn                                                                                |
| 111    | 400 KV  | LONIKAND2-LONIKAND1 (INTERCONNECTOR 2)                         | 24-Oct-19 | 08:00     | 24-Oct-19 | 18:00   | Daily      | Half yearly maintenance and diagnostic testing work                                                                                                                               | MSETCL | MSETCL | The work will be carried by tech employees of 400kv Lonikand-II s/stn                                                                                |
| 112    | 400 KV  | 400/220/33 KV 500 MVA ICT - 2 @ NANDED                         | 24-Oct-19 | 10:00     | 24-Oct-19 | 18:00   | Daily      | Maintenance work                                                                                                                                                                  | MSETCL | MSETCL | -                                                                                                                                                    |
| 113    | 400 KV  | AKOLA-NANDGAONPETH (RPL-AMT)                                   | 24-Oct-19 | 10:00     | 31-Oct-19 | 15:00   | Daily      | PID testing of insulator strings by PID Uint Akola of O&M Circle Akola. A/R shall be kept in non auto mode.                                                                       | MSETCL | MSETCL | 400 kv Koradi- Bhusawal, 400 kv Akola-Bhusawal & 400 kv Koradi-Nandgaonpeth are in service.                                                          |
| 114    | 400 KV  | 400/220/33 KV 501MVA ICT - 4 @ BABHALESHWAR                    | 26-Oct-19 | 08:00     | 26-Oct-19 | 18:00   | Daily      | Quarterly Maintenance work & Relay Testing                                                                                                                                        | MSETCL | MSETCL | 400/220kv 315MVA ICT-I & 315 MVA ICT -II & 501 MVA ICT-III will be in service                                                                        |