

Maharashtra State Load Despatch Centre										
Monthly Outage list approved in WRDLC OCCM for the Month of OCTOBER' 2022										
Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
						Date	Time	Date	Time	
1	5	MSLDC_OUTAGE	400KV/220KV CHAKAN-ICT-1	C	For Overhauling of Bus C 89 C Rph ,Y ph, B ph Isolator and Routine Testing and Maintenance Work	29-Sep-22	10:00	1-Oct-22	18:00	The Existing 89 C Isolator has mechanically Jam due to which operation is difficult so Isolator overhauling is carried out by Dismanteling the Isolator So time required for Erection and Dismantaling Work along with Overhauling
2	6	MSLDC_OUTAGE	PADGHE - 400KV - BUS 2	C	1) Replacement of Hanger of B bus all phase PG isolator by HOT line method after replacement of PG isolator .	30-Sep-22	09:00	9-Oct-22	17:00	1) Weather condition should be clear for Hot line work
3	7	MSLDC_OUTAGE	400KV/220KV PADGHE-ICT-3	C	1) Replacement of old Bhel make CB under LES scheme. 2) replacement of B bus all phase PG isolator under LES scheme . Bph b bus PG isoaltor structure is damaged	30-Sep-22	09:00	9-Oct-22	21:00	1) Weather condition should be clear
4	8	POWERGRID_WR1	400KV-KOLHAPUR GIS-NARENDRA KUDGI-2	D	Line Bay AMP works & attedning Shutdown nature defects and AR of CKT#1 to be kept in non auto mode for safety purpose. Note: Dia to be kept open	1-Oct-22	7:00	1-Oct-22	18:00	400KV-KOLHAPUR GIS-NARENDRA KUDGI-1 AR to be kept in Non-auto mode for safety in TLM works.
5	10	POWERGRID_WR1	220KV-SOLAPUR-BALE-1	D	Line terminal equipments & 208-Bay AMP	1-Oct-22	7:00	1-Oct-22	18:00	Line terminal equipments & 208-Bay AMP
6	11	GETCO	400KV-SSP-DHULE-MS-1	D	PMM work .Auto reclose of 400kV SSP-Dhule - 2 line will remain out .	1-Oct-22	8:00	1-Oct-22	18:00	
7	13	NPCIL, TAPS 1&2	220kV – Tarapur 1&2 – Borivali -1	D	Maintenance of line equipments	1-Oct-22	8:00	1-Oct-22	20:00	Line outage is required
8	32	MSLDC_OUTAGE	SOLAPUR-M - 400KV - BUS 1	D	For Connecting IPS tube between 404-89A Isolator and 404-52 CB after completion of	1-Oct-22	10:00	1-Oct-22	18:00	Without Load interruption. Load will be managed on 400kV Main Bus II.
9	36	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-2	D	online PID WORK.	1-Oct-22	11:00	1-Oct-22	15:00	400kV BBLR Ckt-2 A/R switch will be kept on non auto mode.
10	37	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-1	D	Online PID Work.	1-Oct-22	11:00	1-Oct-22	15:00	400kV BBLR Ckt-1 A/R switch will be kept on non
11	38	MSLDC_OUTAGE	HVDC 500KV CHANDRAPUR HVDC POLE 1	C	To carry out following test on Pole-1 Y phase Converter transformer as per OEM	1-Oct-22	08:00	2-Oct-22	22:00	1.Pole-2 will be in service with 750 MW
12	39	MSLDC_OUTAGE	MAIN BAY OF 220KV-BOISAR-BOISAR-M-3 AND BOISAR-M - 220KV - BUS 1 @BOISAR-M - 220KV at BOISAR-M - 220KV	C	CB Overhauling works	1-Oct-22	09:00	2-Oct-22	17:00	BOISAR II - BOISAR (PG) CKT - 3 will be in service through TBC.
13	44	MSLDC_OUTAGE	220KV-TALEGAON-PUNE-PG-1	C	A/r in N/A, Pilot Wire Protection Scheme	1-Oct-22	09:00	8-Oct-22	17:00	Total 8 days required for both the lines
14	45	MSLDC_OUTAGE	220KV-TALEGAON-PUNE-PG-2	C	A/r in N/A, Pilot Wire Protection Scheme	1-Oct-22	09:00	8-Oct-22	17:00	Total 8 days required for both the lines
15	49	MSLDC_OUTAGE	220KV-SOLAPUR-BALE-1	D	Outage is required for PID Testing	1-Oct-22	10:00	10-Oct-22	17:00	Yes, Load can be managed on 220kV Lamboti - Bale I & II. Only AR will be OFF. The decapping of said line was found at Loc. No. 1 (R-ph) & 28 (R-ph) on dt. 30.07.2022 alongwith flashover at Loc. No. 19 (R-ph). Also flashover observed at Loc. No. 29 B-ph in r/o A/R operation dt. 05.08.2022. Hence PID of said line needs to be carried out on priority.

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
						Date	Time	Date	Time	
16	50	MSLDC_OUT AGE	400KV-BABLESHWAR-PADGHE-1	D	Online PID Work	1-Oct-22	08:00	15-Oct-22	18:00	Only A/R Will Be Out Line Will Be In Service
17	51	MSLDC_OUT AGE	400KV-KALWA-PADGHE-1	D	PID Testing of Insulators Auto-Reclose function to be out of service.	1-Oct-22	09:00	15-Oct-22	18:00	PID Testing of Insulators Auto-Reclose function to be out of service.
18	52	MSLDC_OUT AGE	400KV-TAPTHITHANDA-EKTUNI-2	D	OPGW Stringing and removal of Earthwire work on Ektuni-Tahaptitanda Ckt-1 by MTCIL	1-Oct-22	08:00	18-Oct-22	18:00	Work is to be carried by MTCIL
19	78	MSLDC_OUT AGE	400KV-TAPTHITHANDA-EKTUNI-1	D	OPGW Stringing and removal of Earthwire work on Ektuni-Tahaptitanda Ckt-1 by MTCIL	1-Oct-22	08:00	31-Oct-22	18:00	Work is to be carried by MTCIL
20	84	MSLDC_OUT AGE	400KV-KARAD-KOLHAPUR-MS-2	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	1-Oct-22	09:00	31-Oct-22	17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
21	85	MSLDC_OUT AGE	400KV-KARAD-KOLHAPUR-MS-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	1-Oct-22	09:00	31-Oct-22	17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
22	86	MSLDC_OUT AGE	400KV-JEJURI-KOYNA STAGE IV-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	1-Oct-22	09:00	31-Oct-22	17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
23	87	MSLDC_OUT AGE	400KV-KARAD-NEW KOYNA-2	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	1-Oct-22	09:00	31-Oct-22	17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
24	88	MSLDC_OUT AGE	400KV-KARAD-NEW KOYNA-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	1-Oct-22	09:00	31-Oct-22	17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
25	89	MSLDC_OUT AGE	400KV-KOYNA STAGE IV-LONIKHAND-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	1-Oct-22	09:00	31-Oct-22	17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
26	90	MSLDC_OUT AGE	220KV-PARLI-PARLI-M-1	D	PID Testing Hotline Work	1-Oct-22	09:00	31-Oct-22	17:30	-
27	91	MSLDC_OUT AGE	220KV-PARLI-OSMANABAD-M-1	D	PID Testing Hotline Work	1-Oct-22	09:00	31-Oct-22	17:30	-
28	92	MSLDC_OUT AGE	400KV-PARLI-M-SOLAPUR-M-1	D	PID testing work	1-Oct-22	09:00	31-Oct-22	18:00	-
29	93	MSLDC_OUT AGE	HVDC 500KV CHANDRAPUR HVDC POLE 1	C	Work of Jointing of OPGW Broken Strands of 500KV Chandrapur-Padghe HVDC Line POLE 1 OPGW Cable at Tower Location span 363-364 (01 No) under HVDC TL O&M S/Dn. Yavatmal	1-Oct-22	06:00	1-Oct-22	18:00	Work of Jointing of OPGW Broken Strands of 500KV Chandrapur-Padghe HVDC Line POLE 1 OPGW Cable at Tower Location span 363-364 (01 No) under HVDC TL O&M S/Dn. Yavatmal
30	97	MSLDC_OUT AGE	HVDC 500KV CHANDRAPUR HVDC POLE 1	C	Work of Jointing of OPGW Broken Strands of 500KV Chandrapur-Padghe HVDC Line POLE 1 OPGW Cable at Tower Location span 64-65 (01 No) & span 86-87 (02 Nos.) under HVDC TL O&M S/Dn. Chandrapur	2-Oct-22	06:00	2-Oct-22	18:00	Work of Jointing of OPGW Broken Strands of 500KV Chandrapur-Padghe HVDC Line POLE 1 OPGW Cable at Tower Location span 64-65 (01 No) & span 86-87 (02 Nos.) under HVDC TL O&M S/Dn. Chandrapur
31	98	POWERGRID_WR1	400KV-KALA-KUDUS-2	D	AMP of Line Equipment.	2-Oct-22	7:00	2-Oct-22	17:00	400 KV Kala Kudus Line 2 will be out of service.
32	103	POWERGRID_WR1	400KV-PUNE-GIS-PUNE-PG-4	D	For AMP WORK. Note: Dia to be kept open	3-Oct-22	7:00	3-Oct-22	18:00	AMP as per Maintenance schedule
33	116	GETCO	400KV-SSP-DHULE-MS-2	D	PMM work. Auto reclose of 400kV SSP-Dhule - 1 line will remain out .	3-Oct-22	8:00	3-Oct-22	18:00	
34	125	MEGPTCL	MAIN BAY - KORADI-III - 765KV B/R 1 AND KORADI-III - 765KV - BUS 2 at KORADI-III - 765KV	D	For Reactor changeover Activity as per CEA guideline B- Ph reactor taken into service in place of Spare Reactor.	3-Oct-22	09:00	3-Oct-22	14:00	Bus Reactor outage

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
						Date	Time	Date	Time	
35	139	MSLDC_OUT AGE	400KV/11.5KV KORADI-II-ST-3	D	Tan delta measurement of Line CT	3-Oct-22	10:00	3-Oct-22	17:00	400kv Station Transformer I & II will remain in service as alternate source of supply
36	142	RGPPL	RGPPL 400KV BUS-2	D	Overhauling of Bus-2 side Isolators and Earth switches.	3-Oct-22	8:00	4-Oct-22	18:00	
37	145	MSLDC_OUT AGE	CHANDRAPUR - 400KV - BUS 1	D	To carry out the PID Testing of Disc Insulator Strings of 400kV Main Bus-1	3-Oct-22	08:00	8-Oct-22	14:00	During outage, 400kV Main Bus - 1 & 2 will be in service, as online work will
38	149	MSLDC_OUT AGE	400KV-SSP-DHULE-MS-2	D	Online PID work.	3-Oct-22	11:00	18-Oct-22	15:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
39	150	MSLDC_OUT AGE	400KV-SSP-DHULE-MS-1	D	online PID WORK.	3-Oct-22	11:00	18-Oct-22	15:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
40	154	POWERGRID_WR1	MAIN BAY - 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-1 AND AURANGABAD-M (WALUJ) - 400KV - BUS 1 at Aurangabad-M (Waluj) - 400KV	D	For 403 Bay AMP at Waluj	4-Oct-22	7:00	4-Oct-22	18:00	BAY
41	156	POWERGRID_WR1	KOLHAPUR-MS - 400KV B/R 2	D	Reactor AMP works	4-Oct-22	7:00	4-Oct-22	18:00	80 MVar Bus reactor
42	157	POWERGRID_WR1	400KV-PUNE-GIS-PUNE-PG-1	D	For AMP WORK. Note: Dia to be kept open	4-Oct-22	7:00	4-Oct-22	18:00	AMP as per Maintenance schedule
43	158	POWERGRID_WR1	765KV-AURANGABAD-SOLAPUR-1	D	For LR AMP Works	4-Oct-22	7:00	4-Oct-22	18:00	Line Maintenance work and Line side equipments AMP .
44	159	POWERGRID_WR1	765KV-AURANGABAD-SOLAPUR-1 L/R@ SOLAPUR - 765KV	D	Line Reactor AMP Works	4-Oct-22	7:00	4-Oct-22	18:00	Line Reactor AMP Works Note : Dia to be kept open
45	185	POWERGRID_WR2	400KV-KORADI-SATPURA-1	D	For AMP of Bay & terminal equipment. Line AMP works. Dia to be kept opened at both end. Further, Ckt#2 to be kept in non auto mode.	4-Oct-22	9:00	4-Oct-22	18:00	PG-WR2-Itrasi
46	188	MEGPTCL	MAIN BAY - 765KV/400KV AKOLA (2)-ICT-1 AND AKOLA (2) - 400KV - BUS 1 at AKOLA (2) - 400KV	D	Annual Maintenance of Bay Equipment	4-Oct-22	09:30	4-Oct-22	17:30	Bay Outage
47	192	POWERGRID_WR2	400KV-AURANGABAD-BOISAR-2	D	For taking 400kV Reactor#2 In service	4-Oct-22	17:30	4-Oct-22	18:30	PG-WR2-Boisar
48	195	POWERGRID_WR1	400KV-PUNE-GIS-PUNE-PG-4	C	For attending SF6 leakage and for rectifying line defects, 400KV-PUNE-GIS-PUNE-PG-1 is required to be in Non Auto mode	4-Oct-22	7:00	11-Oct-22	18:00	For attending SF6 leakage and for rectifying line defects, 400KV-PUNE-GIS-PUNE-PG-1 is required to be in Non Auto mode
49	198	MSETCL	220KV-MUDSHINGI-CHIKKODI-II-1	D	Annual maintenance work	5-Oct-22	09:00	5-Oct-22	18:00	The said work is very important
50	199	MSLDC_OUT AGE	220KV-MUDSHINGI-CHIKKODI-II-1	D	Annual maintenance work	5-Oct-22	09:00	5-Oct-22	18:00	The said work is very important
51	200	RGPPL	RGPPL 400KV BUS-1	D	Overhauling of Bus-2 side Isolators and Earth switches.	5-Oct-22	8:00	6-Oct-22	18:00	
52	201	POWERGRID_WR1	400KV-PUNE-GIS-PUNE-PG-2	C	For attending SF6 leakage in Pune#4 , outage of Pune#2 is also required.	5-Oct-22	7:00	7-Oct-22	18:00	For attending SF6 leakage in Pune#4 , outage of Pune#2 is also required.
53	202	MSLDC_OUT AGE	TIE BAY OF 400KV-KALA-KUDUS-1 AND FUTURE @KUDUS - 400KV at KUDUS - 400KV	D	Annual Maintenance of bays equipment & Diagnostics Testing Work	5-Oct-22	10:00	5-Oct-22	18:00	Simultaneously outage is required on Kala Ckt-1 (Main Bay No 404) for Annual Maintenance & Diagnostic testing work.

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
						Date	Time	Date	Time	
54	203	MSLDC_OUT AGE	MAIN BAY - 400KV-KALA-KUDUS-1 AND KUDUS - 400KV - BUS 1 at KUDUS - 400KV	D	Annual Maintenance of bays equipment & Diagnostics Testing Work	5-Oct-22	10:00	5-Oct-22	18:00	Simultaneously outage is required on Tie Bay No 405 of Kala Ckt-1 for Annual Maintenance & Diagnostic testing work.
55	207	POWERGRID_WR1	MAIN BAY - 400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1 AND AURANGABAD-M (WALUJ) - 400KV - BUS 1 at Aurangabad-M (Waluj) - 400KV	D	401A Bay AMP at Waluj	6-Oct-22	7:00	6-Oct-22	18:00	BAY
56	208	POWERGRID_WR1	TIE BAY - 400KV-PUNE-GIS-PUNE-PG-2 AND 400KV-PUNE-GIS-PUNE-PG-3 at PUNE-PG - 400KV	D	For AMP WORK	6-Oct-22	7:00	6-Oct-22	18:00	AMP as per Maintenance schedule
57	228	POWERGRID_WR2	BUS COUPLER BAY - BOISAR - 220KV - BUS 1 AND BOISAR - 220KV - BUS 2 at BOISAR - 220KV	D	AMP	6-Oct-22	9:00	6-Oct-22	17:30	PG-WR2-Boisar
58	229	MSLDC_OUT AGE	220KV-PARLI-OSMANABAD-M-1	D	LINE/ s/s maintenance	6-Oct-22	09:00	6-Oct-22	17:30	-
59	241	MSLDC_OUT AGE	400KV-PARLI-M-KARJAT-2	D	(1) C & Tan delta measurement of reactor. (2)Bay maintenance work.	6-Oct-22	09:00	6-Oct-22	18:00	-
60	242	MEGPTCL	TIE BAY - 765KV/400KV AKOLA (2)-ICT-1 AND 400KV-AKOLA (2)-FUTURE-5 at AKOLA (2) - 400KV	D	Annual Maintenance of Bay Equipment	6-Oct-22	09:30	6-Oct-22	17:30	Bay Outage
61	256	MSLDC_OUT AGE	CHANDRAPUR-GCR - 400KV - AUXILIARY BUS 1	C	To carry out the PID testing work on Aux. Bus section-1	6-Oct-22	08:00	8-Oct-22	18:00	Online PID work will be carried out.
62	258	MSLDC_OUT AGE	Pole-2 Non base AC filter Z3 (120 MVAR) @ Chandrapur HVDC (ELEMENT NOT FOUND)	C	To carry out the work of replacing interconnecting jumpers of AC filter capacitor bank & its accessories like washer, clamps, round bars etc. It is necessary to carry out above work to nullify the frequent Hotspots in filter.	6-Oct-22	08:00	8-Oct-22	22:00	1.Work will be carried out through agency i.e. M/s BHEL. 2) Both Pole will be in service & there is no Power Restriction . 3)Pole-1 Z3 filter will be available.
63	260	MSLDC_OUT AGE	BUS COUPLER BAY OF CHAKAN - 400KV - BUS 1 AND CHAKAN - 400KV - BUS 2 @CHAKAN - 400KV at CHAKAN - 400KV	C	For Replacement of Old 89 A Isolator by New Isolator	6-Oct-22	10:00	8-Oct-22	18:00	The Existing 89 A Isolator has mechanically Jam due to which operation is difficult so Isolator Rph,Yph, Bph Isoaltor Replacement work is planned.
64	261	MSLDC_OUT AGE	400KV-CHANDRAPU-II-NANDED-1	D	for PID testing work,shifting autoreclose switch to non auto mode	6-Oct-22	08:00	20-Oct-22	17:00	for PID testing work,shifting autoreclose switch to non auto mode
65	262	MSLDC_OUT AGE	400KV-KOYNA STAGE IV-LONIKHAND-1	C	Restingining of conductor Between Loc No 89-92 to achieve Ground clearance	7-Oct-22	08:00	9-Oct-22	18:00	Restingining of conductor Between Loc No 89-92 to achieve Ground clearance
66	270	POWERGRID_WR1	TIE BAY - 400KV-KALWA-PUNE-PG-1 AND 400KV/220KV PUNE-PG-ICT-3 at PUNE-PG - 400KV	D	For AMP WORK	7-Oct-22	7:00	7-Oct-22	18:00	AMP as per Maintenance schedule
67	284	MEGPTCL	MAIN BAY - 765KV-TIRODA-KORADI-III-2 AND KORADI-III - 765KV - BUS 1 at KORADI-III - 765KV	D	For Reactor changeover Activity as per CEA guideline Spare reactor taken into service in place of B ph.	7-Oct-22	09:00	7-Oct-22	14:00	765KV-TIRODA-KORADI-III-2 will remain in service without LR
68	304	MSLDC_OUT AGE	400KV-PARLI-M-KARJAT-1	D	Hardware Tightening & Fitting Work	7-Oct-22	09:00	7-Oct-22	18:00	-
69	306	MSLDC_OUT AGE	MAIN BAY - 400KV/11.5KV KORADI-II-ST-3 AND KORADI-II - 400KV - BUS 1 at KORADI-II - 400KV	D	Diagnostic Testing of CT & CB and routine bay maintenance work	7-Oct-22	10:00	7-Oct-22	17:00	Station Transformer-III will remain service in service through Tie Bay 405
70	307	MSLDC_OUT AGE	TIE BAY - 765KV-AKOLA (2)-EKTUNI-1 AND FUTURE at EKTUNI - 765KV	D	Diagnostic Testing of CT & Routine Maintenance	7-Oct-22	11:00	7-Oct-22	14:00	765kV Akola ckt-I will be in service through its Main Bay 706 & Main Bus-II

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
						Date	Time	Date	Time	
71	309	MSLDC_OUT AGE	MAIN BAY - 765KV-AKOLA (2)-EKTUNI-2 AND EKTUNI - 765KV - BUS 2 at EKTUNI - 765KV	D	Diagnostic Testing of CT & Routine Maintenance	7-Oct-22	15:00	7-Oct-22	18:00	765kV Akola ckt-II will be in service through its TIE Bay 702 & Main Bus-I
72	310	MSLDC_OUT AGE	400KV-KALWA-PADGHE-2	C	Replacement of existing conductor by HTLS Conductor along with its Hardware & insulators.	7-Oct-22	08:00	9-Oct-22	18:00	Replacement of existing conductor by HTLS Conductor along with its Hardware & insulators.
73	312	MSLDC_OUT AGE	220KV-TARAPUR 1&2-BORIVALI-1	C	Conductor replacement work under Scheme from Loc No.19-28 (Yph & Bph)	7-Oct-22	08:00	12-Oct-22	18:00	Conductor replacement work under Scheme from Loc No.19-28 (Yph & Bph)
74	313	MSLDC_OUT AGE	400KV-KARAD-LONIKHAND-1	C	For making LILO arrangement of 400kV Lonikand - Karad line at 400kV Jejuri s/s	8-Oct-22	08:00	21-Oct-22	18:00	Project work
75	323	POWERGRID_WR1	400KV/220KV PUNE-PG-ICT-1	D	For AMP WORK and Dia to be kept open	8-Oct-22	7:00	8-Oct-22	18:00	AMP as per Maintenance schedule
76	327	MSLDC_OUT AGE	CHANDRAPU-II - 400KV - BUS 2	D	Daignostic testing work	8-Oct-22	08:00	8-Oct-22	18:00	Daignostic testing work
77	328	MSLDC_OUT AGE	MAIN BAY (413) OF KARJAT CKT - 1 @ LONIKAND 2 (ELEMENT NOT FOUND)	D	Diagnostic testing and Maintenance	8-Oct-22	08:00	8-Oct-22	18:00	---
78	329	MSLDC_OUT AGE	TIE BAY (412) OF KARJAT CKT - 1 @ LONIKAND 2(Element not found)	D	Diagnostic testing and Maintenance.	8-Oct-22	08:00	8-Oct-22	18:00	---
79	333	POWERGRID_WR1	MAIN BAY - 400KV-PUNE-GIS-PARLI-1 AND PARLI - 400KV - BUS 2	D	AMP Work	8-Oct-22	8:30	8-Oct-22	#####	AMP Work
80	345	MSLDC_OUT AGE	BUS COUPLER BAY - KALWA - 400KV - BUS 1 AND KALWA - 400KV - BUS 2 at KALWA - 400KV	D	CB DCRM & Routine Maintenance work	8-Oct-22	09:00	8-Oct-22	18:00	CB DCRM & Routine Maintenance work
81	346	MEGPTCL	MAIN BAY - 400KV-AKOLA (2)-FUTURE-5 AND AKOLA (2) - 400KV - BUS 2 at AKOLA (2) - 400KV	D	Annual Maintenance of Bay Equipment	8-Oct-22	09:30	8-Oct-22	17:30	Bay Outage
82	352	MSLDC_OUT AGE	400KV-BABLESHWAR-PADGHE-1	D	Chemical Cleaning of Insulator string and Routine Line	8-Oct-22	08:00	9-Oct-22	18:00	400kV Padghe II will be in in service
83	353	MEGPTCL	765KV-AKOLA (2)-KORADI-III-1	D	For OPGW link loss rectification under live line condition	8-Oct-22	08:00	10-Oct-22	18:00	For OPGW link loss rectification under live line condition
84	355	POWERGRID_WR1	400KV-PADGHE-PG-KUDUS-1	D	B PH Line CT Replacement of Padghe Kudus Line 1 at Kudus SS.	9-Oct-22	7:00	9-Oct-22	17:00	400 KV Padghe Kudus Line 1 will be out of service.
85	356	POWERGRID_WR2	BOISAR - 220KV - BUS 2	D	AMP	9-Oct-22	9:00	9-Oct-22	17:30	PG-WR2-Boisar
86	361	POWERGRID_WR1	MAIN BAY - 400KV/220KV PUNE-PG-ICT-2 AND PUNE-PG - 220KV - BUS 1 at PUNE-PG - 220KV	D	For AMP WORK	9-Oct-22	7:00	9-Oct-22	18:00	AMP as per Maintenance schedule
87	362	MSLDC_OUT AGE	400KV-BABLESHWAR-PADGHE-1	D	Line Maintenance Work as per defects identified in Monkey / Ground Patrolling. 1) Bay Maint Work 2) Diagnostic Testing Work 3) MTAMC work 4) Replacement of 29C bus PG isolator under LES scheme	9-Oct-22	08:00	9-Oct-22	18:00	400kV Babhaleshwar-Padghe ckt 2 will be in service.
88	369	POWERGRID_WR1	PADGHE-PG - 400KV - BUS 1	D	AMP of 400KV BUS-1 at Padghe GIS.	10-Oct-22	7:00	10-Oct-22	17:00	400 KV Bus-1 will be out of service.
89	373	POWERGRID_WR1	MAIN BAY - 220KV-PUNE-PG-URSE-2 AND PUNE-PG - 220KV - BUS 1 at PUNE-PG - 220KV	D	For AMP WORK	10-Oct-22	7:00	10-Oct-22	18:00	AMP as per Maintenance schedule
90	374	POWERGRID_WR1	400KV-WARDHA-AURANGABAD-2	D	AMP of Line/LR	10-Oct-22	7:00	10-Oct-22	18:00	425L
91	375	POWERGRID_WR1	400KV-WARDHA-AURANGABAD-2 L/R@ WARDHA - 400KV	D	AMP of Reactor Bay	10-Oct-22	7:00	10-Oct-22	18:00	425R

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
						Date	Time	Date	Time	
92	378	POWERGRID_WR1	400KV-AURANGABAD-M (WALUJ)-AURANGABAD-1	D	FOR RECTIFICATION OF DEFECTS OBSERVED DURING AERIAL PATROLLING	10-Oct-22	7:00	10-Oct-22	18:00	A/R OF 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-2 & 400KV-AKOLA-AURANGABAD-1 TO BE KEPT in non Auto
93	379	POWERGRID_WR1	400KV-AKOLA-AURANGABAD-2	D	FOR RECTIFICATION OF DEFECTS OBSERVED DURING AERIAL PATROLLING	10-Oct-22	7:00	10-Oct-22	18:00	A/R OF 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-2 & 400KV-AKOLA-AURANGABAD-1
94	388	POWERGRID_WR1	MAIN BAY - 400KV-KOLHAPUR GIS-MAPUSA-2 AND MAPUSA - 400KV - BUS 1 at MAPUSA - 400KV	D	AMP Works	10-Oct-22	8:00	10-Oct-22	18:00	AMP works as per Maintenance Schedule
95	390	POWERGRID_WR1	TIE BAY - 400KV-BHILAI-KORADI-1 AND 400KV-KORBA-NTPC-BHILAI-1 at BHILAI - 400KV	D	AMP at Bhilai SS	10-Oct-22	8:30	10-Oct-22	#####	AMP at Bhilai SS
96	401	MSLDC_OUTAGE	132KV-DHARNI-NEPANAGAR-1	D	i)Disc replacement work , ii) Diagnostic Testing & Routine Maintenance work.	10-Oct-22	09:00	10-Oct-22	17:00	.
97	414	MSLDC_OUTAGE	MAIN BAY - 400KV-WARDHA-WARORA-1 AND WARDHA - 400KV - BUS 2 at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	10-Oct-22	09:00	10-Oct-22	18:00	Line will be charged through Tie CB 428.
98	416	MEGPTCL	MAIN BAY - 400KV-AKOLA (2)-NANDGAONPETH-1 AND AKOLA (2) - 400KV - BUS 1 at AKOLA (2) - 400KV	D	Annual Maintenance of Bay Equipment	10-Oct-22	09:30	10-Oct-22	17:30	Bay Outage
99	419	MSLDC_OUTAGE	TIE BAY - 400KV/11.5KV KORADI-II-ST-3 AND 400KV-KORADI-II-KORADI-III-2 at KORADI-II - 400KV	D	Diagnostic Testing of CT & CB and routine bay maintenance work	10-Oct-22	10:00	10-Oct-22	17:00	Station Transformer-III will remain service in service through main bay 404 & 400kv Koradi-II -Koradi-III
100	421	MSLDC_OUTAGE	220KV-WARDHA-WARDHA-M-1	D	Routine line maintainance work	10-Oct-22	10:00	10-Oct-22	18:00	NA
101	426	MSLDC_OUTAGE	KHAPARKHEDA - 400KV - BUS 1	D	PID Testing of Bus Insulators	10-Oct-22	09:00	11-Oct-22	18:00	NA
102	429	MSLDC_OUTAGE	CHANDRAPUR - 400KV - BUS 2	D	To carry out the PID Testing of Disc Insulator Strings of 400kV Main Bus-2	10-Oct-22	08:00	12-Oct-22	14:00	During outage, 400kV Main Bus - 1 & 2 will be in service, as online work will be carried out.
103	434	MSLDC_OUTAGE	Pole-2 Non base AC filter Z4 (80 MVAR) @ Chandrapur HVDC (ELEMENT NOT FOUND)	C	To replace interconnecting jumpers of AC Filter capacitor bank & its accessories like Clapms, Round bar, Washers etc. It is necessary to carry out above work to avoid frequent Hotspots in AC filter.	10-Oct-22	08:00	12-Oct-22	22:00	1.Work will be carried out through agency i.e. M/s BHEL. 2) Both Pole will be in service & there is no Power Restriction . 3)Pole-1 Z4 filter will be available.
104	435	APML-ADANI	400KV/11.5KV TIRODA-ST-1	C	For bay equipment maintenance and testing work. Transformer maintenance and	10-Oct-22	9:00	12-Oct-22	18:00	TRANSFORMER OUTAGE
105	439	MSLDC_OUTAGE	400KV-RGPPL-NAGOTHANE-2	C	For overhauling of ABB make CB	10-Oct-22	08:00	14-Oct-22	17:00	Nagothane-Dabhol 2 will be in service through TBC
106	440	POWERGRID_WR1	220KV-WARDHA-WARDHA-M-1	D	AMP of Line Bay	10-Oct-22	7:00	10-Oct-22	18:00	206L
107	441	POWERGRID_WR1	400KV-PUNE-GIS-PUNE-PG-1	C	For AMP and for rectifying line defects, 400KV-PUNE-GIS-PUNE-PG-4 is required to be in Non Auto mode	11-Oct-22	7:00	11-Oct-22	18:00	For AMP and for rectifying line defects, 400KV-PUNE-GIS-PUNE-PG-4 is required to be in Non Auto mode
108	442	POWERGRID_WR1	400KV-PADGHE-BOISAR-1	D	Updating Siemens Distance Relay to Comply IEC61850 and Resolving Front Port Communication Issue of M1 Relay of Padghe Boisar Line at Padghe MSETCL SS.	11-Oct-22	7:00	11-Oct-22	17:00	400 KV Padghe Boisar LINE will be out of service.
109	445	POWERGRID_WR1	PADGHE-PG - 400KV - BUS 2	D	AMP of 400KV BUS-2 at Padghe GIS.	11-Oct-22	7:00	11-Oct-22	17:00	400 KV Bus-2 will be out of service.
110	451	POWERGRID_WR1	220KV-PUNE-PG-URSE-2	D	For AMP WORK	11-Oct-22	7:00	11-Oct-22	18:00	AMP as per Maintenance schedule
111	455	POWERGRID_WR1	400KV-AURANGABAD-M (WALUJ)-AURANGABAD-1	D	FOR RECTIFICATION OF DEFECTS OBSERVED DURING AERIAL PATROLLING	11-Oct-22	7:00	11-Oct-22	18:00	A/R OF 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-2 & 400KV-AKOLA-AURANGABAD-1

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
						Date	Time	Date	Time	
112	456	POWERGRID_WR1	400KV-AKOLA-AURANGABAD-2	D	FOR RECTIFICATION OF DEFECTS OBSERVED DURING AERIAL PATROLLING	11-Oct-22	7:00	11-Oct-22	18:00	A/R OF 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-2 & 400KV-AKOLA-AURANGABAD-1 TO BE KEPT in non Auto
113	471	MSLDC_OUT AGE	220KV-WARDHA-BHUGAON-1	D	Routine line maintainance work	11-Oct-22	08:00	11-Oct-22	18:00	NA
114	482	MSLDC_OUT AGE	220KV-SOLAPUR-BALE-1	D	Outage is required for Quarterly Maintenance	11-Oct-22	09:00	11-Oct-22	15:00	Quarterly Maintenance
115	492	MSLDC_OUT AGE	MAIN BAY - 400KV-WARDHA-KORADI-II-1 AND WARDHA - 400KV - BUS 1 at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	11-Oct-22	09:00	11-Oct-22	18:00	400KV KORADI-WARDHA Line will be charged through Tie CB 414.
116	496	MEGPTCL	TIE BAY - 400KV-AKOLA (2)-NANDGAONPETH-1 AND 400KV-AKOLA-AKOLA (2)-1 at AKOLA (2) - 400KV	D	Annual Maintenance of Bay Equipment	11-Oct-22	09:30	11-Oct-22	17:30	Bay Outage
117	500	MSLDC_OUT AGE	220KV-WARDHA-BADNERA-1	D	Routine line maintainance work	11-Oct-22	10:00	11-Oct-22	18:00	NA
118	501	MSLDC_OUT AGE	TIE BAY OF 400KV-TAPTHITHANDA-EKTUNI-1 AND FUTURE @TAPTHITHANDA - 400KV at TAPTHITHANDA - 400KV	D	CB Diagnostic Testing	11-Oct-22	11:00	11-Oct-22	17:00	Nil
119	502	MSLDC_OUT AGE	MAIN BAY - 765KV/400KV EKTUNI-ICT-1 AND EKTUNI - 765KV - BUS 2 at EKTUNI - 765KV	D	Diagnostic Testing of CB & Routine Maintenance	11-Oct-22	11:00	11-Oct-22	18:00	765/400kV ICT-I will be in service through its TIE Bay 709 & Main Bus-1
120	503	MSLDC_OUT AGE	220KV-AURANGABAD-CHITEGAON-1	D	Diagonestic testing & routine relay testing work	11-Oct-22	11:00	11-Oct-22	18:00	--
121	519	POWERGRID_WR1	220KV-SOLAPUR-KUMBARI-1	D	Line terminal equipments & 206-Bay AMP .	12-Oct-22	7:00	12-Oct-22	18:00	Line terminal equipments & 206-Bay AMP .
122	520	POWERGRID_WR1	400KV-TARAPUR 3&4-PADGHE-1	D	Taking Oil Sample of 400 KV Tarapur Line 1 CT at Padghe MSETCL SS.	12-Oct-22	7:00	12-Oct-22	13:00	400 KV Padghe Tarapur 1 will be out of service.
123	522	POWERGRID_WR1	PADGHE-PG - 765KV - BUS 1	D	AMP of 765KV BUS-1 at Padghe GIS.	12-Oct-22	7:00	12-Oct-22	17:00	765 KV Bus-1 will be out of service.
124	537	MSLDC_OUT AGE	220KV-PANDURNA-KALMESHWAR-1	D	Routine Maintenance & Dignostic testing work restringing of bottom ph conductor.	12-Oct-22	08:00	12-Oct-22	18:00	NA
125	538	MSLDC_OUT AGE	220KV-WARDHA-BHUGAON-1	D	Routine line maintainance work	12-Oct-22	08:00	12-Oct-22	18:00	NA
126	543	POWERGRID_WR1	MAIN BAY - 400KV-KOLHAPUR GIS-NARENDRA KUDGI-1 AND KOLHAPUR GIS - 400KV - BUS 1 at Kolhapur GIS - 400KV	D	Bay AMP	12-Oct-22	8:30	12-Oct-22	18:00	401 Bay
127	545	MEGPTCL	MAIN BAY - 765KV-AKOLA (2)-KORADI-III-1 AND KORADI-III - 765KV - BUS 2 at KORADI-III - 765KV	D	For Reactor changeover Activity as per CEA guideline B- Ph reactor taken into service in place of Spare Reactor.	12-Oct-22	09:00	12-Oct-22	14:00	765KV-AKOLA (2)-KORADI-III-1 will remain in service without LR
128	551	MSLDC_OUT AGE	220KV-MAHALAXMI(KONALKATTA)-HALKARNI-1	D	For cold washing of Bus & Bay equipments, Maintenance & alignments of all isolators, Maintenance of all Bay Equipments.	12-Oct-22	09:00	12-Oct-22	17:00	220kV Halkarni-Tilari Line & 220kV Tilari-Amona Line will be in service. At same time outage proposed on 220kV Mahalaxmi-Amona line at
129	552	MSLDC_OUT AGE	132KV-PENCH-MP-KANHAN-1	D	Routine Maintenance work.	12-Oct-22	09:00	12-Oct-22	17:00	NA
130	553	MSLDC_OUT AGE	220KV-PARLI-OSMANABAD-M-1	D	LINE/ s/s maintenance	12-Oct-22	09:00	12-Oct-22	17:30	-
131	570	MSLDC_OUT AGE	TIE BAY - 400KV-WARDHA-WARORA-1 AND FUTURE at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	12-Oct-22	09:00	12-Oct-22	18:00	Line will be charged through Main CB 429.
132	571	MSLDC_OUT AGE	400KV-PARLI-M-SOLAPUR-M-1	D	Hardware Tightening & Fitting Work	12-Oct-22	09:00	12-Oct-22	18:00	-

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
						Date	Time	Date	Time	
133	572	MSLDC_OUT AGE	220KV-MAHALAXMI(KONALKATTA)-AMONA-1	D	1) Annual maintenance work. 2) For cold washing of Bus & Bay equipments, Maintenance & alignments of all isolators, Maintenance of all Bay Equipments at Mahalaxmi end.	12-Oct-22	09:00	12-Oct-22	18:00	The said work is very important
134	579	MSLDC_OUT AGE	400KV-TARAPUR 3&4-PADGHE-1	D	1) Bay maint work 2) diagnostic Testing work 3) MTAMC work 4) Replacement of Yph CT to gantry jumper	12-Oct-22	09:30	12-Oct-22	19:00	1) weather condition should be clear
135	581	MSLDC_OUT AGE	MAIN BAY OF 400KV-TAPTHITHANDA-EKTUNI-1 AND TAPTHITHANDA - 400KV - BUS 1 @TAPTHITHANDA - 400KV at TAPTHITHANDA - 400KV	D	CB Diagnostic Testing	12-Oct-22	11:00	12-Oct-22	17:00	Nil
136	582	MSLDC_OUT AGE	KUMBARI - 220KV - BUS 1	D	Outage is required for Quarterly Maintenance	12-Oct-22	11:00	12-Oct-22	17:00	Quarterly Maintenance
137	583	MSLDC_OUT AGE	220KV-SOLAPUR-KUMBARI-1	D	Outage is required for Quarterly Maintenance	12-Oct-22	11:00	12-Oct-22	17:00	Quarterly Maintenance
138	584	MSLDC_OUT AGE	MAIN BAY - 765KV-AKOLA (2)-EKTUNI-1 AND EKTUNI - 765KV - BUS 2 at EKTUNI - 765KV	D	Diagnostic Testing of CT & Routine Maintenance	12-Oct-22	11:00	12-Oct-22	18:00	765kV Akola ckt-I will be in service through its TIE Bay 705 & Main Bus-I
139	589	MSLDC_OUT AGE	KHAPARKHEDA - 400KV - BUS 2	D	PID Testing of Bus Insulators	12-Oct-22	09:00	13-Oct-22	18:00	NA
140	591	ATIL	400KV-TIRODA-WARORA-1	D	For Copper Bond Fixing work under live line condition	12-Oct-22	08:00	20-Oct-22	18:00	For Copper Bond Fixing work under live line condition
141	592	ATIL	400KV-TIRODA-WARORA-2	D	For Copper Bond Fixing work under live line condition	12-Oct-22	08:00	20-Oct-22	18:00	For Copper Bond Fixing work under live line condition
142	596	POWERGRID_WR1	400KV-PARLI-M-PARLI-1	D	AMP of line terminal equipment at Parli SS. Dia to be kept open for relay testing at Parli SS. A/R of 400kV Parli-Parli M-2 to be in non Auto.	13-Oct-22	7:00	13-Oct-22	18:00	AMP of line terminal equipment at Parli SS. Dia to be kept open for relay testing at Parli SS. A/R of 400kV Parli-Parli M-2 to be in non Auto.
143	602	POWERGRID_WR1	PADGHE-PG - 765KV - BUS 2	D	AMP of 765KV BUS-2 at Padghe GIS.	13-Oct-22	7:00	13-Oct-22	17:00	765 KV Bus-2 will be out of service.
144	603	POWERGRID_WR1	400KV-PARLI-M-PARLI-1	D	AMP of line terminal equipments and AR of CKT#2 to be kept in non auto mode for safety purpose. Note: Dia to be kept open	13-Oct-22	7:00	13-Oct-22	17:30	AMP of line terminal equipments
145	606	POWERGRID_WR1	PARLI - 400KV B/R 2	D	AMP Work	13-Oct-22	7:00	13-Oct-22	#####	AMP Work
146	615	MSLDC_OUT AGE	220KV-WARDHA-PUSAD-1	D	Routine line maintainance work	13-Oct-22	08:00	13-Oct-22	18:00	NA
147	625	MSLDC_OUT AGE	220KV-TARAPUR 1&2-BOISAR-M-1	D	Bay Maintenance works.	13-Oct-22	09:00	13-Oct-22	17:00	Bay Maintenance works.
148	634	POWERGRID_WR2	220KV-KALA-KHADOLI-2	D	For AMP works	13-Oct-22	9:30	13-Oct-22	17:30	PG-WR2-Kala
149	637	MEGPTCL	MAIN BAY - 400KV-AKOLA-AKOLA (2)-1 AND AKOLA (2) - 400KV - BUS 2 at AKOLA (2) - 400KV	D	Annual Maintenance of Bay Equipment	13-Oct-22	09:30	13-Oct-22	17:30	Bay Outage
150	638	MSLDC_OUT AGE	MAIN BAY - 400KV-WARORA-CHANDRAPU-II-1 AND CHANDRAPU-II - 400KV - BUS 1 at CHANDRAPUR-II - 400KV	D	Diagnostic testing work	13-Oct-22	10:00	13-Oct-22	17:00	Diagnostic testing work

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
						Date	Time	Date	Time	
151	640	MSLDC_OUT AGE	MAIN BAY OF 400KV-KUDUS-PADGHE-1 AND KUDUS - 400KV - BUS 2 @KUDUS - 400KV at KUDUS - 400KV	D	Annual Maintenance of bays equipment & Diagnostics Testing Work	13-Oct-22	10:00	13-Oct-22	18:00	Simultaneously outage is required on Bay No 402(Tie Bay) for Annual Maintenance & Diagnostic testing work.
152	641	MSLDC_OUT AGE	TIE BAY - 400KV-KALA-KUDUS-2 AND FUTURE at KUDUS - 400KV	D	Annual Maintenance of bays equipment & Diagnostics Testing Work	13-Oct-22	10:00	13-Oct-22	18:00	Simultaneously outage is required on 403(Spare Bay) for Annual Maintenance & Diagnostic testing work.
153	646	MSLDC_OUT AGE	400KV-JEJURI-KOYNA STAGE IV-1	C	Restingining of conductor Between Loc No 89-92 to achieve Ground clearance	13-Oct-22	08:00	15-Oct-22	17:00	Restingining of conductor Between Loc No 89-92 to achieve Ground clearance
154	648	APML-ADANI	400KV/11.5KV TIRODA-ST-3	C	For bay equipment maintenance and testing work. Transformer maintenance and testing work	13-Oct-22	9:00	15-Oct-22	18:00	TRANSFORMER OUTAGE
155	649	MSLDC_OUT AGE	BUS COUPLER BAY OF CHAKAN - 400KV - BUS 1 AND CHAKAN - 400KV - BUS 2 @CHAKAN - 400KV at CHAKAN - 400KV	C	For Replacement of Old 89 B Isolator by New Isolator	13-Oct-22	10:00	15-Oct-22	18:00	The Existing 89 B Isolator has mechanically Jam due to which operation is difficult so Isolator Rph,Yph, Bph Isoaltor Replacement work is planned.
156	653	MSLDC_OUT AGE	POLE-1 BASE AC FILTER Z1-Z2(200MVAR) @ CHANDRAPUR HVDC(ELEMENT NOT FOUND)	C	To replace interconnecting jumpers of AC Filter capacitor bank & its accessories like Clapms, Round bar, Washers etc. It is necessary to carry out above work to avoid frequent Hotspots in AC filter.	13-Oct-22	08:00	18-Oct-22	22:00	1.Work will be carried out through agency i.e. M/s BHEL. 2. Both Pole will be in service & there is Bi-Power Restriction of 850 MW 3 Pole-II base filter will be available. 4. Due to any reason Pole-II
157	654	POWERGRID_WR1	400KV-WARDHA-WARORA-PG-1	C	POWERGRID Line Diversion/Re-routing works associated with Bus-splitting Scheme and AR of 400KV-Warora (MS)-Warora (PG) to be kept in non auto mode for safety purpose	13-Oct-22	7:00	19-Oct-22	18:00	POWERGRID Line Diversion/Re-routing works associated with Bus-splitting Scheme
158	659	POWERGRID_WR1	400KV-AURANGABAD-M (WALUJ)-AURANGABAD-2	D	FOR RECTIFICATION OF DEFECTS OBSERVED DURING AERIAL PATROLLING	14-Oct-22	7:00	14-Oct-22	18:00	A/R OF 400KV-AURANGABAD-M (WALUJ)-AURANGABAD- & 400KV-AKOLA-AURANGABAD-2 TO BE KEPT in non Auto mode BEING MULTI CIRCUIT TOWER
159	660	POWERGRID_WR1	400KV-AKOLA-AURANGABAD-1	D	FOR RECTIFICATION OF DEFECTS OBSERVED DURING AERIAL PATROLLING	14-Oct-22	7:00	14-Oct-22	18:00	A/R OF 400KV-AURANGABAD-M (WALUJ)-AURANGABAD- & 400KV-AKOLA-AURANGABAD-2 TO BE KEPT in non Auto mode BEING MULTI CIRCUIT TOWER
160	662	MSLDC_OUT AGE	400KV-TARAPUR 3&4-PADGHE-2	D	1) Shifting from B bus to A bus for partial Bus Outage	14-Oct-22	05:00	14-Oct-22	11:00	Weather should be clear
161	663	MSLDC_OUT AGE	400KV-PADGHE-NAGOTHANE-2	D	1) shifting from B bus to A bus for Partial Bus Outage 2) H/T required for 2 to 3 hrs for Jumper removing work by Cold line method between Nagothane 2 & 1 in afternoon hrs	14-Oct-22	05:00	14-Oct-22	15:00	weather condition should be clear
162	666	MSLDC_OUT AGE	400KV-KORADI-II-KORADI-III-2	D	Refixing or tightening of missing/loose nubolts as required on various line hardwares observed during the patrolling	14-Oct-22	07:00	14-Oct-22	19:00	NA
163	679	MSLDC_OUT AGE	220KV-WARDHA-PUSAD-1	D	Routine line maintainace work	14-Oct-22	08:00	14-Oct-22	18:00	NA
164	682	MSLDC_OUT AGE	400KV-PADGHE HVDC-PADGHE-1	D	1) H/T required for Safety Purposed for removing jumper between HVDC 1 &2 gantry by Hot line method .	14-Oct-22	08:30	14-Oct-22	12:00	1) Weather condition should be clear

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
						Date	Time	Date	Time	
165	686	POWERGRID_WR1	MAIN BAY - 400KV- KOLHAPUR GIS-NARENDRA KUDGI-2 AND KOLHAPUR GIS - 400KV - BUS 1 at Kolhapur GIS - 400KV	D	Bay AMP	14-Oct-22	8:30	14-Oct-22	18:00	404 Bay
166	691	MSLDC_OUTAGE	TIE BAY OF 400KV-TIRODA-WARORA-2 AND 400KV-WARORA-CHANDRAPUR-II-2 @WARORA - 400KV at WARORA - 400KV	D	Routine maintainance and DCRM/CRM/CB Timings Testing works and isolater maintainance work .	14-Oct-22	09:00	14-Oct-22	17:00	only Tie CB 415 is in OFF condition ,respective ckt charged through its own main CB.
167	705	MP_SLDC	220KV-PANDURNA-KALMESHVAR-1	D	FOR LINE MAINTENANCE WORK	14-Oct-22	9:00	14-Oct-22	18:00	
168	706	MSLDC_OUTAGE	CHANDRAPUR SWITCHING STATION - 400KV - BUS 1	D	Diagnostic testing & allied bay maintenance work	14-Oct-22	09:00	14-Oct-22	18:00	Diagnostic testing & allied bay maintenance work
169	711	MEGPTCL	MAIN BAY - 400KV-AKOLA (2)-NANDGAONPETH-2 AND AKOLA (2) - 400KV - BUS 1 at AKOLA (2) - 400KV	D	Annual Maintenance of Bay Equipment	14-Oct-22	09:30	14-Oct-22	17:30	Bay Outage
170	715	POWERGRID_WR2	400KV/220KV BOISAR-ICT-1	C	Radiator replacement work. Dia to be kept opened.	14-Oct-22	6:00	15-Oct-22	21:00	PG-WR2-Boisar
171	718	MSLDC_OUTAGE	CHANDRAPUR - 400KV - BUS 2	C	1) Measurement of Tan delta and Capaciatnce of R, Y & B-ph CVT's and testing works. 2) Nut Bolt tightening of hardware.	14-Oct-22	08:00	15-Oct-22	18:00	This circuits/bays which are connected to 400KV MainBUs2 will be shifted on 400KV Main Bus-1 one by one via TBC-1 & TBC-2
172	719	MSLDC_OUTAGE	400KV-CHANDRAPUR-BHADRAWATI-2	C	Required for Main Bus -2 outage work.	14-Oct-22	08:00	15-Oct-22	18:00	This circuit/bay can not be shifted on 400KV Main Bus-1, as the Bus-1 isolators are not in service.
173	721	MSLDC_OUTAGE	400KV-SSP-DHULE-MS-1	D	Replacement of PID suspicious disc insulator strings and other routine maintenance work.	14-Oct-22	09:00	15-Oct-22	17:00	400kV SSNNL Ckt-2 A/R switch will be kept on non auto mode.
174	723	MSLDC_OUTAGE	400KV-PADGHE HVDC-PADGHE-2	C	1) shifting on TBC for Partial bus Outage for Bus Conductor replacement work 2) PG isolator alignment work	14-Oct-22	05:00	16-Oct-22	23:00	1) weather condition should be clear
175	724	MSLDC_OUTAGE	PADGHE - 400KV - BUS 2	C	1) Replacement of B bus Conductor of sec-3 between 400kV HVDC-2 & Nagothane - 1 2) Erection of B bus CVT	14-Oct-22	05:00	16-Oct-22	23:59	weather condition should be clear for Hot line work
176	725	MSLDC_OUTAGE	400KV-KALWA-PADGHE-2	C	Replacement of existing conductor by HTLS Conductor along with its Hardware & insulators.	14-Oct-22	08:00	16-Oct-22	18:00	Replacement of existing conductor by HTLS Conductor along with its Hardware & insulators.
177	726	MSLDC_OUTAGE	400KV-PADGHE-NAGOTHANE-1	C	1) H/T requires for 3 days for Bus Conductor replacement work of sec-3 between Nago- 1 & HVDC-2 2) IPS tube removing work below B bus for Bus conductor replacent 3) PG isolator replacement & alignment work of B bus	14-Oct-22	11:00	16-Oct-22	23:59	1) weather condition should be clear
178	731	POWERGRID_WR2	220KV-BOISAR-BOISAR-M-3	D	LTE AMP	15-Oct-22	9:00	15-Oct-22	17:30	PG-WR2-Boisar
179	732	POWERGRID_WR1	400KV-AURANGABAD-M (WALUJ)-AURANGABAD-2	D	FOR RECTIFICATION OF DEFECTS OBSERVED DURING AERIAL PATROLLING	15-Oct-22	7:00	15-Oct-22	18:00	A/R OF 400KV-AURANGABAD-M (WALUJ)-AURANGABAD- & 400KV-AKOLA-AURANGABAD-2 TO BE KEPT in non Auto
180	733	POWERGRID_WR1	400KV-AKOLA-AURANGABAD-1	D	FOR RECTIFICATION OF DEFECTS OBSERVED	15-Oct-22	7:00	15-Oct-22	18:00	A/R OF 400KV-AURANGABAD-M (WALUJ)-
181	739	MSLDC_OUTAGE	400KV-KORADI-II-KORADI-III-1	D	Refixing or tightening of missing/loose nublts as required on various line hardwares observed during the patrolling	15-Oct-22	07:00	15-Oct-22	19:00	NA

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
						Date	Time	Date	Time	
182	743	MSLDC_OUT AGE	400KV-PADGHE-NAGOTHANE-1	D	String replacement and earth wire restringing work	15-Oct-22	08:00	15-Oct-22	17:00	NA
183	745	MSLDC_OUT AGE	MAIN BAY (410) OF KARJAT CKT - 2 @ LONIKAND 2(ELEMENT NOT FOUND)	D	Diagnostic testing and Maintenance.	15-Oct-22	08:00	15-Oct-22	18:00	---
184	746	MSLDC_OUT AGE	TIE BAY - 400KV-PARLI-M-LONIKHAND-II-2 AND FUTURE at LONIKHAND-II - 400KV	D	Diagnostic testing and Maintenance.	15-Oct-22	08:00	15-Oct-22	18:00	---
185	753	MSLDC_OUT AGE	MAIN BAY OF 400KV-WARORA-CHANDRAPU-II-2 AND WARORA - 400KV - BUS	D	Routine maintainance and DCRM/CRM/CB Timings Testing works and isolater	15-Oct-22	09:00	15-Oct-22	17:00	Only Main CB 416 is in OFF condition,Ckt charged through Tie CB no.415.
186	754	MSLDC_OUT AGE	220KV-BOISAR-BOISAR-M-3	D	Bay Maintenance works.	15-Oct-22	09:00	15-Oct-22	17:00	Bay Maintenance works.
187	764	MEGPTCL	TIE BAY - 400KV-AKOLA (2)-NANDGAONPETH-2 AND 400KV-AKOLA-AKOLA (2)-2 at AKOLA (2) - 400KV	D	Annual Maintenance of Bay Equipment	15-Oct-22	09:30	15-Oct-22	17:30	Bay Outage
188	766	MSLDC_OUT AGE	400KV-BABLESHWAR-PADGHE-2	D	Chemical Cleaning of Insulator string and Routine Line maintenance work. Quarterly Bay Maintenance work	15-Oct-22	08:00	16-Oct-22	18:00	400kV Padghe I will be in in service
189	769	POWERGRID_WR1	400KV-KOLHAPUR-MS-KOLHAPUR GIS-1	D	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS-2	16-Oct-22	7:00	24-Dec-22	17:00	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS-2
190	770	POWERGRID_WR2	400KV/220KV BOISAR-ICT-2	D	AMP. Dia to be kept opened	16-Oct-22	9:00	16-Oct-22	17:30	PG-WR2-Boisar
191	771	POWERGRID_WR2	400KV-AURANGABAD-BOISAR-2	D	Line AMP. Dia to be kept opened. Ckt#1 to be kept in non auto mode.	16-Oct-22	9:00	16-Oct-22	17:30	PG-WR2-Boisar
192	772	POWERGRID_WR2	765KV-DHARAMJAYGARH-JABALPUR-2	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT AND LINE AMP WORKS. DIA TO BE KEPT OPENED AT BOTH END. CKT#1 SHALL BE KEPT IN NON AUTO MODE. FOR AMP WORK & SPARE ROTATION	16-Oct-22	9:30	16-Oct-22	18:30	PG-WR2-Jabalpur PS
193	775	MSLDC_OUT AGE	400KV-BABLESHWAR-PADGHE-2	D	Line Maintenance work as per defects identified in Monkey / Ground Patrolling. 1) Bay Maint work 2) Diagnostic Testing work 3) MTAMC work 4) Replacement of 29C bus PG isolator under LES scheme 5) Replacement of Yph CT to Gantry jumper	16-Oct-22	08:00	16-Oct-22	18:00	400kV Babhaleshwar-Padghe ckt 1 will be in service.
194	776	MSLDC_OUT AGE	220KV-BOISAR-NALASOPARA-1	D	Line Routine Maintenance Work & Bay Maintenance works	16-Oct-22	08:00	16-Oct-22	18:00	Line Routine Maintenance Work & Bay Maintenance works
195	778	MSLDC_OUT AGE	400KV-PADGHE-NAGOTHANE-2	D	1) H/t requires for safety purposed for re connection of jumper by cold line method between Nago I & II 2) shifting from A bus to B bus after Bus conductor replacement work	16-Oct-22	12:00	16-Oct-22	22:00	1) Weather condition should be clear
196	779	MSLDC_OUT AGE	400KV-PADGHE HVDC-PADGHE-1	D	1) H/T requires for safety purposed for re connection of jumper between HVDC 1 & II gantry of B bus by Hot line method .	16-Oct-22	14:00	16-Oct-22	17:34	1) weather condition should be clear for Hot line method
197	780	MSLDC_OUT AGE	400KV-TARAPUR 3&4-PADGHE-2	D	1) shifting from A bus to B bus through TBC after Bus conductor replacement work	16-Oct-22	20:00	16-Oct-22	23:59	1) Weather condition should be clear
198	782	POWERGRID_WR1	400KV-TARAPUR 3&4-PADGHE-2	D	AMP of Line Equipment.	17-Oct-22	7:00	17-Oct-22	17:00	400 KV Padghe Tarapur 2 will be out of service.

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
						Date	Time	Date	Time	
199	793	MSLDC_OUT AGE	400KV-PADGHE-NAGOTHANE-2	D	String replacement and earth wire restringing work	17-Oct-22	08:00	17-Oct-22	17:00	NA
200	809	MSLDC_OUT AGE	400KV-WARORA-CHANDRAPU-II-1	D	Routine maintainance and DCRM/CRM/CB Timings Testing works and isolater maintainance work .	17-Oct-22	09:00	17-Oct-22	17:00	Load manage on 400KV Chandrapur 2 Ckt 2, parallel ckt
201	810	MSLDC_OUT AGE	400KV-EKTUNI-BABLESHWAR-1	D	CT Tan D, LBB, Quarterly Bay Maintenance	17-Oct-22	09:00	17-Oct-22	17:00	400kV Ektuni- II, Bhusawal,400kv Aurangabad and Dhule-I & II will be in service
202	811	MSLDC_OUT AGE	220KV-WARDHA-BADNERA-1	D	i)Disc replacement work , ii) Diagnostic Testing &Routine Maintenance work.	17-Oct-22	09:00	17-Oct-22	17:00	.
203	824	MSLDC_OUT AGE	CHANDRAPUR SWITCHING STATION - 400KV - BUS 2	D	Diagnostic testing & allied bay maintenance work	17-Oct-22	09:00	17-Oct-22	18:00	Diagnostic testing & allied bay maintenance work
204	825	MSLDC_OUT AGE	400KV-WARORA-PG-WARORA-1	D	Routine Maintenance & Dignostic testing work .	17-Oct-22	09:00	17-Oct-22	18:00	400KV WARORA-IEPL Line is in ckt
205	826	ATIL	TIRODA - 400KV B/R 1	D	For bay equipment maintenance and testing work	17-Oct-22	09:00	17-Oct-22	18:00	BUS REACTOR OUTAGE
206	828	MEGPTCL	MAIN BAY - 400KV-AKOLA-AKOLA (2)-2 AND AKOLA (2) - 400KV - BUS 2 at AKOLA (2) - 400KV	D	Annual Maintenance of Bay Equipment	17-Oct-22	09:30	17-Oct-22	17:30	Bay Outage
207	831	MSLDC_OUT AGE	MAIN BAY - 400KV/11.5KV KORADI-II-ST-2 AND KORADI-II - 400KV - BUS 1 at KORADI-II - 400KV	D	Diagnostic Testing of CT & CB and routine bay maintenance work	17-Oct-22	10:00	17-Oct-22	17:00	Station Transformer-III will remain service in service through Tie bay 408
208	847	MSLDC_OUT AGE	400KV-KALWA-KHARGHAR-1	D	PID Testing of Insulators Auto-Reclose function to be out of service.	17-Oct-22	09:00	22-Oct-22	18:00	PID Testing of Insulators Auto-Reclose function to be out of service.
209	853	MSLDC_OUT AGE	400KV-BABLESHWAR-PADGHE-2	D	Online PID Work	17-Oct-22	08:00	31-Oct-22	18:00	Only A/R Will Be Out Line Will Be In Service
210	865	MSLDC_OUT AGE	400KV-RGPPL-NAGOTHANE-1	D	Dignostic testing work and Earthwire restringing work	18-Oct-22	08:00	18-Oct-22	17:00	NA
211	878	MEGPTCL	765KV/400KV KORADI-III-ICT-1	D	For ICT changeover Activity as per CEA guideline Sapre Ph. ICT taken into service in place of R-Ph .	18-Oct-22	09:00	18-Oct-22	17:00	ICT Outage
212	879	MSLDC_OUT AGE	400KV-WARORA-CHANDRAPU-II-1	D	Diagnostic testing work	18-Oct-22	09:00	18-Oct-22	17:00	Diagnostic testing work
213	880	POWERGRID_WR2	MAIN BAY - 400KV-PADGHE-BOISAR-1 AND BOISAR - 400KV - BUS 1 at BOISAR - 400KV	D	Isolator servicing work	18-Oct-22	9:00	18-Oct-22	17:30	PG-WR2-Boisar
214	892	ATIL	TIRODA - 400KV B/R 2	D	For bay equipment maintenance and testing work	18-Oct-22	09:00	18-Oct-22	18:00	BUS REACTOR OUTAGE
215	893	ATIL-ADANI	SAMI - 400KV B/R 1	D	Annual Maintenance & Testing of Bus Reactor	18-Oct-22	9:00	18-Oct-22	20:00	Annual Maintenance & Testing of Bus Reactor & bay equipments
216	900	MSLDC_OUT AGE	TIE BAY OF 400KV-TAPTHITHANDA-EKTUNI-2 AND FUTURE @TAPTHITHANDA - 400KV at TAPTHITHANDA - 400KV	D	CB Diagnostic Testing	18-Oct-22	11:00	18-Oct-22	17:00	Nil
217	901	MSLDC_OUT AGE	MAIN BAY - EKTUNI - 765KV B/R 1 AND EKTUNI - 765KV - BUS 1 at EKTUNI - 765KV	D	Diagnostic Testing of CB & Routine Maintenance	18-Oct-22	11:00	18-Oct-22	18:00	765kV 240Mvar Bus Reactor will be in service through its TIE 712 Bay & Main Bus-II
218	906	MSLDC_OUT AGE	400KV/11.5KV CHANDRAPUR-GCR-ST-3	C	1. PID Testing work of disc Insulators of Auxilliary bus. Feeder section -2 hence this feeder needs to be shifted to TBC-2.	18-Oct-22	08:00	20-Oct-22	18:00	Feeder will be in service via TBC-2 in order to carry out online PID work on Aux. bus section-2
219	907	MSLDC_OUT AGE	CHANDRAPUR-GCR - 400KV - AUXILIARY BUS 1	C	PID of Disc insulator Strings of 400KV Aux. Bus (Section-2)	18-Oct-22	08:00	20-Oct-22	18:00	Online PID work will be carried

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
						Date	Time	Date	Time	
220	929	MP_SLDC	220KV-KHANDWA-NEPANAGAR-1	D	FOR LINE MAINTENANCE WORK	19-Oct-22	8:00	19-Oct-22	18:00	
221	939	MSLDC_OUT AGE	132KV-MANSAR-MS-KANHAN-1	D	Routine Maintenance work.	19-Oct-22	09:00	19-Oct-22	17:00	NA
222	940	POWERGRID_WR2	MAIN BAY - 400KV-TARAPUR 3&4-BOISAR-1 AND BOISAR - 400KV - BUS 1 at BOISAR - 400KV	D	Isolator servicing work	19-Oct-22	9:00	19-Oct-22	17:30	PG-WR2-Boisar
223	942	MSLDC_OUT AGE	220KV-PARLI-PARLI-M-1	D	LINE/ s/s maintenance	19-Oct-22	09:00	19-Oct-22	17:30	-
224	953	MSLDC_OUT AGE	400KV-WARDHA-KORADI-II-1	D	Routine Maintenance & Dignostic testing work .	19-Oct-22	09:00	19-Oct-22	18:00	400 KV WARORA - DEOLI 2 Line is in ckt
225	954	MSLDC_OUT AGE	400KV-SOLAPUR-M-SOLAPUR-1	D	Replacement of String	19-Oct-22	09:00	19-Oct-22	18:00	Load manage on 400kV Lamboti-Parli line
226	955	MSLDC_OUT AGE	220KV-TILLARI-AMONA-1	D	Annual maintenance work	19-Oct-22	09:00	19-Oct-22	18:00	The said work is very important
227	959	MSLDC_OUT AGE	TIE BAY - 400KV/11.5KV KORADI-II-ST-2 AND 400KV-KORADI-II-KORADI-III-1 at KORADI-II - 400KV	D	Diagnostic Testing of CT & CB and routine bay maintenance work	19-Oct-22	10:00	19-Oct-22	17:00	Station Transformer-II will remain service in service through main bay 407& 400kv Koradi-II -Koradi-III Ckt-I will remain in service
228	961	MSLDC_OUT AGE	MAIN BAY OF 400KV-TAPTHITHANDA-EKTUNI-2 AND TAPTHITHANDA - 400KV - BUS 1 @TAPTHITHANDA - 400KV at TAPTHITHANDA - 400KV	D	CB Diagnostic Testing	19-Oct-22	11:00	19-Oct-22	17:00	Nil
229	962	MSLDC_OUT AGE	220KV-SOLAPUR-KUMBARI-2	D	Outage is required for Quarterly Maintenance	19-Oct-22	11:00	19-Oct-22	17:00	Quarterly Maintenance
230	963	MSLDC_OUT AGE	KUMBARI - 220KV - BUS 2	D	Outage is required for Quarterly Maintenance	19-Oct-22	11:00	19-Oct-22	17:00	Quarterly Maintenance
231	964	MSLDC_OUT AGE	TIE BAY - 765KV/400KV EKTUNI-ICT-2 AND EKTUNI - 765KV B/R 1 at EKTUNI - 765KV	D	Diagnostic Testing of CB & Routine Maintenance	19-Oct-22	11:00	19-Oct-22	18:00	765/400kV 1500MVA ICT-II will be in service through its Main 713 Bay & Main Bus-II & 765kV 240Mvar will be in service through
232	966	WTPL	400KV-KOLHAPUR-MS-SOLAPUR-2	C	Planned annual maintenance.	19-Oct-22	9:00	20-Oct-22	18:00	Shutdown required for annual maintenance
233	967	WTPL	400KV-ALKUD-SOLAPUR-1	C	AR in non auto due to planned annual maintenance of 400 kV Solapur - Kolhapur - 2	19-Oct-22	9:00	20-Oct-22	18:00	AR disable
234	968	WTPL	400KV-KOLHAPUR-MS-ALKUD-1	C	AR in non auto due to planned annual maintenance of 400 kV Solapur - Kolhapur - 2	19-Oct-22	9:00	20-Oct-22	18:00	AR disable
235	969	MSLDC_OUT AGE	400KV-SSP-DHULE-MS-2	D	Replacement of PID suspicious disc insulator strings and other routine maintenance work.	19-Oct-22	09:00	20-Oct-22	18:00	400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
236	986	MSLDC_OUT AGE	400KV-KARJAT-LONIKHAND-II-2	D	DT & Line Maintenance.	20-Oct-22	08:00	20-Oct-22	18:00	---
237	990	POWERGRID_WR1	TIE BAY OF 400KV-PADGHE-PG-KUDUS-2 AND FUTURE @KUDUS - 400KV at KUDUS - 400KV	D	R PH CT Replacement of 417 Bay at Kudus SS.	20-Oct-22	8:30	20-Oct-22	17:00	400 KV Padghe Kudus Line 2 will be in service through Main Bay 418.
238	999	MSLDC_OUT AGE	132KV-MANSAR-MS-PENCH-1	D	Routine Maintenance work.	20-Oct-22	09:00	20-Oct-22	17:00	NA
239	1002	POWERGRID_WR2	MAIN BAY - 400KV-KHANDWA-DHULE-MS-2 AND KHANDWA - 400KV - BUS 1 at KHANDWA - 400KV	D	For AMP works	20-Oct-22	9:00	20-Oct-22	18:00	PG-WR2-Khandwa
240	1008	WTPL	400KV-PARLI-SOLAPUR-2	C	Planned annual maintenance.	20-Oct-22	9:00	20-Oct-22	18:00	Shutdown required for annual maintenance

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
						Date	Time	Date	Time	
241	1009	WTPL	400KV-PARLI-SOLAPUR-1	C	AR in non auto due to planned annual maintenance of 400KV Solapur - Parli - 2	20-Oct-22	9:00	20-Oct-22	18:00	AR disable
242	1014	MSLDC_OUT AGE	400KV-PARLI-M-KARJAT-2	D	Hardware Tightening & Fitting Work	20-Oct-22	09:00	20-Oct-22	18:00	-
243	1038	POWERGRID_WR1	MAIN BAY - PARLI - 400KV B/R 2 AND PARLI - 400KV - BUS 1	D	AMP Work	21-Oct-22	8:30	21-Oct-22	18:00	AMP Work
244	1047	WTPL	220KV-SOLAPUR-JEUR-1	C	Planned annual maintenance.	21-Oct-22	9:00	21-Oct-22	18:00	Shutdown required for annual maintenance
245	1048	WTPL	400KV-SOLAPUR-M-SOLAPUR-1	C	AR in non auto due to planned annual maintenance of 220KV LILLO Jeur - Solapur	21-Oct-22	9:00	21-Oct-22	18:00	AR disable
246	1050	GETCO	220kV Navsari-Nashik line no.1	D	Feeder Bay and line maintance Work	21-Oct-22	9:00	21-Oct-22	18:00	
247	1054	MEGPTCL	KORADI-III - 400KV - BUS 1	D	Annual maintenance of Bus Equipments.	21-Oct-22	09:00	21-Oct-22	18:00	Bus Outage
248	1056	APTCL	400KV-AKOLA-AKOLA (2)-1	D	Routine maintenance & testing work	21-Oct-22	10:00	21-Oct-22	17:00	Yelwan ckt -02 will be in service
249	1059	MSLDC_OUT AGE	400KV-KALWA-PADGHE-2	C	Replacement of existing conductor by HTLS Conductor along with its Hardware & Accessories	21-Oct-22	08:00	23-Oct-22	18:00	Replacement of existing conductor by HTLS Conductor along with its
250	1065	MSLDC_OUT AGE	400KV-LONIKHAND-PUNE-PG-1	D	Routine maintenance and testing activities.	22-Oct-22	08:00	22-Oct-22	18:00	---
251	1070	MSLDC_OUT AGE	220KV-BOISAR-BOISAR-M-1	D	Bay Maintenance works.	22-Oct-22	09:00	22-Oct-22	17:00	Bay Maintenance works.
252	1073	GETCO	220kV Navsari-Nashik line no.2	D	Bay and line maintance Work	22-Oct-22	9:00	22-Oct-22	18:00	
253	1081	POWERGRID_WR1	400KV-WARDHA-KORADI-II-1	D	Isolator upgradation work of 41489A isolator under substation package SS11 (Construction outage)	24-Oct-22	8:00	25-Oct-22	18:00	
254	1084	MSLDC_OUT AGE	400KV-KALWA-PUNE-PG-1	D	PID Testing of Insulators Auto-Reclose function to be out of service.	24-Oct-22	09:00	29-Oct-22	18:00	PID Testing of Insulators Auto-Reclose function to be out of service.
255	1088	POWERGRID_WR1	220KV-WARDHA-BADNERA-1	D	Line will be shifted on TBC bay, for main bay Isolator repair work for first Half.	25-Oct-22	7:00	25-Oct-22	14:00	208L
256	1089	POWERGRID_WR1	220KV-WARDHA-WARDHA-1	D	Line will be shifted on TBC bay, for main bay Isolator repair work for Second Half.	25-Oct-22	7:00	25-Oct-22	18:00	206L
257	1090	POWERGRID_WR1	WARDHA - 220KV - BUS 1	D	For attending Bus side isolators repair work for 220kv Pusad and 220kv Bhugaon Line main bays	25-Oct-22	7:00	25-Oct-22	18:00	2BB1
258	1094	MEGPTCL	KORADI-III - 400KV - BUS 2	D	Annual maintenance of Bus Equipments.	25-Oct-22	09:00	25-Oct-22	18:00	Bus Outage
259	1096	POWERGRID_WR1	220KV-WARDHA-BADNERA-1	D	Line will be shifted on TBC bay, for main bay Isolator repair work for first Half.	26-Oct-22	7:00	26-Oct-22	14:00	208L
260	1098	POWERGRID_WR1	220KV-WARDHA-WARDHA-1	D	Line will be shifted on TBC bay, for main bay Isolator repair work for Second Half.	26-Oct-22	7:00	26-Oct-22	18:00	206L
261	1100	POWERGRID_WR1	MAIN BAY - 400KV-SOLAPUR-M-SOLAPUR-1 AND SOLAPUR - 400KV - BUS 2 at Solapur - 400KV	D	Bay AMP Works	26-Oct-22	7:00	26-Oct-22	18:00	Bay AMP Works
262	1115	POWERGRID_WR1	400KV-CHAKAN-PUNE-PG-1	D	For AMP WORK. Note: Dia to be kept open	27-Oct-22	7:00	27-Oct-22	18:00	AMP as per Maintenance schedule
263	1124	MSLDC_OUT AGE	400KV-CHAKAN-PUNE-PG-1	D	Routine maintenance and testing activities.	27-Oct-22	08:00	27-Oct-22	18:00	---
264	1129	MSLDC_OUT AGE	220KV-PARLI-PARLI-M-1	D	LINE/ s/s maintenance	27-Oct-22	09:00	27-Oct-22	17:30	-
265	1135	MEGPTCL	MAIN BAY - 765KV/400KV KORADI-III-ICT-1 AND KORADI-III - 400KV - BUS 1 at KORADI-III - 400KV	D	Annual maintenance of Bay Equipments.	27-Oct-22	09:00	27-Oct-22	18:00	Bay Outage

Sr. No	OCC M Sr. No	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
						Date	Time	Date	Time	
266	1136	MSLDC_OUT AGE	JEJURI - 400KV - BUS 2	D	Annual bay Maintenance and Testing Work.	27-Oct-22	09:30	27-Oct-22	17:30	---
267	1140	MSLDC_OUT AGE	400KV-DHULE-MS-BABLESHWAR-2	D	online PID WORK.	27-Oct-22	11:00	31-Oct-22	15:00	400kV BBLR Ckt-2 A/R switch will be kept on non auto mode.
268	1141	MSLDC_OUT AGE	400KV-DHULE-MS-BABLESHWAR-1	D	online PID WORK.	27-Oct-22	11:00	31-Oct-22	15:00	400kV BBLR Ckt-1 A/R switch will be kept on non auto mode.
269	1155	POWERGRID_WR1	MAIN BAY - KOLHAPUR GIS - 400KV PUNE (FUTURE) AND KOLHAPUR GIS - 400KV - BUS 2 at Kolhapur GIS - 400KV (Bay: 409)	D	Bay PD alarm not reporting to SCADA, Wiring modification may be Done	28-Oct-22	8:30	28-Oct-22	18:00	409 Bay
270	1162	MSETCL	220KV-TALANGADE(MS)-CHIKKODI-II-1	D	Annual maintenance work	28-Oct-22	09:00	28-Oct-22	18:00	The said work is very important
271	1163	MEGPTCL	TIE BAY - 765KV/400KV KORADI-III-ICT-1 AND FUTURE at KORADI-III - 400KV	D	'Annual maintenance of Bay Equipments.	28-Oct-22	09:00	28-Oct-22	18:00	Bay Outage
272	1167	MSLDC_OUT AGE	400KV-KALWA-PADGHE-2	C	Replacement of existing conductor by HTLS Conductor along with its Hardware &	28-Oct-22	08:00	30-Oct-22	18:00	Replacement of existing conductor by HTLS Conductor along with its
273	1174	POWERGRID_WR2	220KV-BOISAR-BOISAR-M-2	D	LTE AMP	29-Oct-22	9:00	29-Oct-22	17:30	PG-WR2-Boisar
274	1184	MSLDC_OUT AGE	220KV-BOISAR-BOISAR-M-2	D	Bay Maintenance works.	29-Oct-22	09:00	29-Oct-22	17:00	Bay Maintenance works.
275	1188	POWERGRID_WR2	400KV-AURANGABAD-BOISAR-2	D	For taking 400kV Reactor#2 In service	30-Oct-22	17:30	30-Oct-22	18:30	PG-WR2-Boisar
276	1200	MSLDC_OUT AGE	CHANDRAPUR SWITCHING STATION - 400KV - BUS 1	D	Diagnostic testing & allied bay maintenance work	31-Oct-22	09:00	31-Oct-22	18:00	Diagnostic testing & allied bay maintenance work
277	1201	MSLDC_OUT AGE	400KV-PARLI-M-PARLI-1	D	(1) Bay maintenance work.	31-Oct-22	09:00	31-Oct-22	18:00	-
278	1204	MSLDC_OUT AGE	400KV/220KV PADGHE-ICT-2	C	1) Replacement of old Bhel make CB with new CGL make CB of HV side under LES	31-Oct-22	09:30	10-Nov-22	22:51	1) Weather condition should be clear 2) Agency will be present
279	1205	MSLDC_OUT AGE	PADGHE - 400KV - BUS 2	C	1) Replacement of Hanger assembly of all phsae B bus	31-Oct-22	11:00	10-Nov-22	17:00	1) Weather condition should be clear for HOT

Maharashtra State Load Despatch Centre											
State Element outage list for the month of OCTOBER'2022											
Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
1	400 KV	125MVA/ BUS REACTOR @ WARORA	01-Oct-22	08:00	01-Oct-22	17:00	Daily	Bushing Tan delta ,Diagnostic testing work	MSETCL	MSETCL	During outage reactor is in off condition
2	400 KV	TIE BAY (403) OF BUS RECTOR & ICT -1 @ WARORA	02-Oct-22	09:00	02-Oct-22	17:00	Daily	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolater maintenance work .	MSETCL	MSETCL	Reactor (Bay no 402) & ICT-1 (bay No.404) is Charged through own Main CB.
3	400 KV	KARAD - TALANDGE CKT - 1	03-Oct-22	08:00	03-Oct-22	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
4	400 KV	DEEPNAGAR - AURANGABAD (WALUJ)	03-Oct-22	10:00	08-Oct-22	18:00	Daily	1. String Disc Replacement Work. 2. Maintenance Work	MSETCL	MSETCL	NIL
5	400 KV	KHADKA-AURANGABAD (WALUJ)	03-Oct-22	08:00	03-Oct-22	16:00	Daily	For quarterly Bay Maintenance work	MSETCL	MSETCL	As per yearly plan
6	400 KV	TBC @ NEW KOYNA	03-Oct-22	08:00	03-Oct-22	17:00	Daily	Routine maint. Work	MSETCL	MSETCL	Planned outage
7	400 KV	PARLI - KUMBHARGAON (NANDED) CKT - 1	04-Oct-22	09:00	04-Oct-22	18:00	Daily	(1) Main-2 distance relay testing. (2) Bay maintenance work. 3) Hardware tightening & fitting work.	MSETCL	MSETCL	-
8	400 KV	400/220/33 KV 500 MVA ICT - 2 @ LAMBOTI	05-Oct-22	10:00	05-Oct-22	18:00	Daily	Testing of healthiness of Nitrogen Injection Fire Protection System of CTR make.	MSETCL	MSETCL	Without Load interruption. Load will be managed on 400KV ICT I.
9	400 KV	400/220 KV 3X105 MVA ICT - 1 @ NAGOTHANE	06-Oct-22	08:00	06-Oct-22	17:00	Daily	Dignostic testing work	MSETCL	MSETCL	NA
10	400 KV	400/220/33 KV 500 MVA ICT - 1 @ JEJURI	06-Oct-22	09:30	06-Oct-22	17:30	Daily	Annual bay Maintenance and Testing Work.	MSETCL	MSETCL	---
11	400 KV	400/220/33 KV 500MVA ICT - 1 @ KORADI 2	06-Oct-22	10:00	06-Oct-22	17:00	Daily	Diagnostic Testing of CT and routine bay maintenance work	MSETCL	MSETCL	501 MVA 400/220/33 KV ICT-11 will remain in service as alternate source of supply
12	400 KV	CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	06-Oct-22	11:00	06-Oct-22	17:30	Daily	Tan-d of 402 & 403 CT's, Routine relay testing & bay maintenance works	MSETCL	MSETCL	-
13	400 KV	LONIKAND I - KOYNA STAGE-IV	06-Oct-22	08:00	06-Oct-22	17:00	Daily	Routine maint. Work & LA Replacment work	MSETCL	MSETCL	Planned outage
14	400 KV	CHANDRAPUR-PARLI CKT-3	06-Oct-22	08:00	08-Oct-22	18:00	Daily	1. Circuit Breaker timing, CRM & DCRM. 2) Maintenance and alignments of PG-1, PG-2 3) To carry out the PID testing work on Aux. Bus section-1	MSETCL	MSETCL	During outage, 400KV Parli Ckt-3 will be in service via TBC-1, 400 KV Chandrapur-Chandrapur-2 ckt-1, 400 KV Chandrapur-Chandrapur-2 ckt-2 will be in service
15	400 KV	400/220 125MVA/ BUS REACTOR @ LAMBOTI	06-Oct-22	10:00	06-Oct-22	13:00	Daily	Testing of healthiness of Nitrogen Injection Fire prevention & protection system of CTR Make.	MSETCL	MSETCL	Without load interruption as it is a voltage control device.
16	400 KV	KORADI II - IEPL	07-Oct-22	07:00	07-Oct-22	19:00	Daily	Refixing or tightening of missing/loose nutbolts as required on various line hardware observed during the patrolling	MSETCL	MSETCL	NA
17	400 KV	400/220 KV 3X105 MVA ICT - 2 @ NAGOTHANE	07-Oct-22	08:00	07-Oct-22	17:00	Daily	Dignostic testing work	MSETCL	MSETCL	NA
18	400 KV	MAIN BAY (404) OF ICT -1 @ WARORA	07-Oct-22	09:00	07-Oct-22	17:00	Daily	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolater maintenance work .	MSETCL	MSETCL	Reactor (Bay no 402) is charged through Tie Bay no 403.(ICT-1 hand over to 400KV Bhableshwar)
19	400 KV	80 MVA/ BUS REACTOR - 1 @ BABHALESHWAR	07-Oct-22	10:00	07-Oct-22	17:00	Daily	DFRA and bay maintenance work	MSETCL	MSETCL	Reactor will be taken in service after 18:00 hrs i.e at peak voltage hours
20	400 KV	400KV KORADI-BHUSAWAL (Koradi end)	07-Oct-22	09:00	07-Oct-22	18:00	Daily	CVT Tan Delta & Isolator routine maintenance works	MSETCL	MSETCL	Outages will be availed subject to weather conditions.
21	400 KV	STATION TRANSFORMER - 5B @ KHAPARKHEDA	07-Oct-22	10:00	07-Oct-22	17:00	Daily	Tan Delta & Capacitance of Line CTs, Main CTs & Main CB DCRM	MSETCL	MSETCL	NA
22	400 KV	TBC @ NEW KOYNA	07-Oct-22	08:00	08-Oct-22	17:00	Continuous	Replacement of insulators	MSETCL	MSETCL	Planned outage
23	400 KV	400/220/33 KV 315MVA ICT - 2 @ BABHALESHWAR	08-Oct-22	09:00	08-Oct-22	17:00	Daily	Differential, HV/MV Back Up, MV CT Tan D, Bushing, HV CB	MSETCL	MSETCL	ICT 1, 3 and 4 will be in service
24	400 KV	400/220/33 KV 500MVA ICT - 3 @ NAGOTHANE	08-Oct-22	08:00	08-Oct-22	17:00	Daily	Dignostic testing work	MSETCL	MSETCL	NA
25	400 KV	KORADI - KHADKA	08-Oct-22	08:00	08-Oct-22	17:00	Daily	quarterly bay maintenance and diagnostic testing work	MSETCL	MSETCL	Due as per yearly plan
26	400 KV	TIE BAY (406) OF ICT -2 @ WARORA	08-Oct-22	09:00	08-Oct-22	17:00	Daily	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolater maintenance work .	MSETCL	MSETCL	Presently this bay is not charged condition.
27	400 KV	400/220/33 KV 315 MVA ICT - 1 @ PARLI	10-Oct-22	09:00	10-Oct-22	18:00	Daily	(1) C & Tan D measurement of ICT Units. (2) Bay maintenance work.	MSETCL	MSETCL	-
28	400 KV	THAPTI TANDA - AURANGABAD (WALUJ)	10-Oct-22	10:00	15-Oct-22	18:00	Daily	1. String Disc Replacement Work. 2. Maintenance work.	MSETCL	MSETCL	NIL
29	400 KV	KARAD - TALANDGE CKT - 2	10-Oct-22	08:00	10-Oct-22	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
30	400 KV	NEW KOYNA - STAGE IV CKT - 1	10-Oct-22	08:00	10-Oct-22	17:00	Daily	Diagnostic testing & Relay testing work & Routine maint. Work	MSETCL	MSETCL	Planned outage
31	400 KV	KHADKA- DEEPNAGAR CKT 1	11-Oct-22	08:00	11-Oct-22	17:00	Daily	For quarterly bay maintenance and diagnostic testing	MSETCL	MSETCL	Due as per yearly plan
32	400 KV	PARLI - KUMBHARGAON (NANDED) CKT - 1	11-Oct-22	09:00	11-Oct-22	18:00	Daily	1) Main-2 distance relay testing. (2) Bay maintenance work.	MSETCL	MSETCL	-
33	400 KV	DHARIWAL - CHANDRAPUR 2 CKT I	11-Oct-22	10:00	11-Oct-22	18:00	Daily	Daignostic testing work	MSETCL	MSETCL	Daignostic testing work
34	400 KV	THAPTI TANDA - AURANGABAD (WALUJ)	11-Oct-22	08:00	12-Oct-22	18:00	Continuous	Pending work related to work done by project division at Loc.No.154	MSETCL	MSETCL	Suspension insulator strings tilted towards Waluj side while Height extension work at 155-156 for Samruddhi Highway.
35	400 KV	BABLESHWAR- AURANGABAD (WALUJ)	11-Oct-22	09:00	11-Oct-22	17:00	Daily	Main-I & Main-II Distance relay Testing, Quarterly Bay Maintenance	MSETCL	MSETCL	400kV Ekturi ckt I&II, 400kV Bhusawal, Dhule I&II will be in service
36	400 KV	BABLESHWAR- AURANGABAD (WALUJ)	11-Oct-22	09:00	11-Oct-22	17:00	Daily	Main-I & Main-II Distance relay Testing, Quarterly Bay Maintenance	MSETCL	MSETCL	400kV Ekturi ckt I&II, 400kV Bhusawal, Dhule I&II will be in service
37	400 KV	NEW KOYNA - STAGE IV CKT - 1	11-Oct-22	08:00	11-Oct-22	17:00	Daily	Routine maint. Work	MSETCL	MSETCL	shifted on TBC
38	400 KV	DEEPNAGAR - THAPTI TANDA	11-Oct-22	08:00	12-Oct-22	18:00	Continuous	Pending work related to work done by project division at Loc.No.154	MSETCL	MSETCL	Suspension insulator strings tilted towards Waluj side while Height extension work at 155-156 for Samruddhi Highway.
39	400 KV	400/220/20 KV 300 MVA ICT - 1 @ KORADI	12-Oct-22	09:00	12-Oct-22	18:00	Daily	Bushing TAN Delta, SFRA test & Isolator routine maintenance works	MSETCL	MSETCL	Outages will be availed subject to weather conditions.
40	400 KV	MAIN BAY (407) OF ICT - 2 @ WARORA	12-Oct-22	09:00	12-Oct-22	17:00	Daily	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolater maintenance work .	MSETCL	MSETCL	Presently this bay is not charged codition.
41	400 KV	MAIN BAY- 401 OF 400/220/33 KV 500 MVA ICT - 1 @ LAMBOTI	12-Oct-22	10:00	12-Oct-22	18:00	Daily	Testing of healthiness of Nitrogen Injection Fire prevention & protection system of CTR make.	MSETCL	MSETCL	Without load interruption. Load will be managed on ICT II.

Sr.No.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
42	400 KV	TIE BAY (429) OF ICT - 1 @ KORADI - 2	12-Oct-22	10:00	12-Oct-22	17:00	Daily	Diagnostic Testing of CT & CB and routine bay maintenance work	MSETCL	MSETCL	501 MVA 400/220/33 KV ICT-1 will remain in service through main bay 430
43	400 KV	400/220/33 KV 500 MVA ICT - 2 @ JEJURI	13-Oct-22	09:30	13-Oct-22	17:30	Daily	Annual bay Maintenance and Testing Work.	MSETCL	MSETCL	---
44	400 KV	400 KV WALUJ (400 KV) - BABHALESHWAR CKT	13-Oct-22	08:00	14-Oct-22	18:00	Continuous	Chemical Cleaning of Insulator string and Routine Line maintenance work. Quarterly Bay Maintenance work	MSETCL	MSETCL	400kv Ektuni ckt I&II,400kv Aurangabad , Dhule I&II will be in in service, Outage is proposed Babhaleshwar-Bhusawal @BBLR
45	400 KV	TBC 2 @ CHANDRAPUR	13-Oct-22	08:00	13-Oct-22	18:00	Daily	1) Measurement of CT tan delta & capacitance. 2) Maintenance and alignment of isolators.	MSETCL	MSETCL	During outage, 400/220/33KV , 315 MVA ICT-1 & 220KV Chandrapur-2 will be in service
46	400 KV	CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	13-Oct-22	11:00	13-Oct-22	17:30	Daily	Tan-d of 408 & 409 CT's, Routine relay testing & bay maintenance works	MSETCL	MSETCL	-
47	400 KV	LONIKAND I - KOYNA STAGE-IV	13-Oct-22	08:00	13-Oct-22	18:00	Daily	DT & Line Maintenance.	MSETCL	MSETCL	---
48	400 KV	NEW KOYNA - STAGE IV CKT - 2	13-Oct-22	08:00	13-Oct-22	17:00	Daily	Diagnostic testing & Relay testing work & Routine maint. Work	MSETCL	MSETCL	Planned outage
49	400 KV	400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	14-Oct-22	10:00	14-Oct-22	17:00	Daily	Diagnostic Testing Of Line CT's,Main CT's,Tie CT's & Main CB DCRM	MSETCL	MSETCL	NA
50	400 KV	MAIN BAY (430) OF ICT - 1 @ KORADI - 2	14-Oct-22	10:00	14-Oct-22	17:00	Daily	Diagnostic Testing of CT & CB and routine bay maintenance work	MSETCL	MSETCL	501 MVA 400/220/33 KV ICT-1 will remain in service throughlie bay 429
51	400 KV	NEW KOYNA - STAGE IV CKT - 2	14-Oct-22	08:00	14-Oct-22	17:00	Daily	Routine maint. Work	MSETCL	MSETCL	Shifted on TBC
52	400 KV	AKOLA-NANDGAONPETH (RPL-AMT)	14-Oct-22	10:00	14-Oct-22	17:00	Daily	Routine Maintenance & testing work	MSETCL	MSETCL	Bhusawal ckt will be in service
53	400 KV	PARLI - KUMBHARGAON(NANDED) CKT - 2	14-Oct-22	09:00	14-Oct-22	18:00	Daily	Hardware tightening & fitting work	MSETCL	MSETCL	-
54	400 KV	400/220/33 KV 315MVA ICT - 1 @ BABHALESHWAR	15-Oct-22	09:00	15-Oct-22	17:00	Daily	HV CT, MV CT, Bushing Tan D, Winding bay maintenance work	MSETCL	MSETCL	ICT 2, 3 and 4 will be in service
55	400 KV	400/220/33 KV 500 MVA ICT - 3 @ WALUJ	17-Oct-22	10:00	17-Oct-22	18:00	Daily	1. Diagnostic Testing Work 2. Routine Maintenance Work.	MSETCL	MSETCL	NIL
56	400 KV	400/220KV 315 MVA ICT - 2 @ NEW KOYNA	17-Oct-22	08:00	17-Oct-22	17:00	Daily	Routine maint. Work	MSETCL	MSETCL	Planned outage
57	400 KV	WARORA - IEPL	18-Oct-22	09:00	18-Oct-22	18:00	Daily	Routine Maintenance & Dignostic testing work .	MSETCL	MSETCL	400 KV KORADI 2-WARDHA PGCL Line is in ckt
58	400 KV	FUTURE CKT - 1 @ WARORA	18-Oct-22	09:00	18-Oct-22	17:00	Daily	Routine maintenance and Relay Testing works and isolator maintenance work. CT tan delta .	MSETCL	MSETCL	In Dia the IEPL ckt charged on its Main Bay CB
59	400 KV	MAIN BAY (405) OF 315 MVA ICT - 2 @ AKOLA	19-Oct-22	10:00	19-Oct-22	17:00	Daily	Routine maintenance & testing work	MSETCL	MSETCL	Tie bay 406 will be in service
60	400 KV	400/220 KV 167 MVA ICT @ PARLI	19-Oct-22	09:00	19-Oct-22	18:00	Daily	(1) Backup relay & Breaker testing work. (2) Bay maintenance work.	MSETCL	MSETCL	-
61	400 KV	400/220/33 KV 500MVA ICT - 2 @ KHAPARKHEDA	19-Oct-22	10:00	19-Oct-22	17:00	Daily	Diagnostic Testing Of Line CT's,Tie CT's & Tie CB DCRM	MSETCL	MSETCL	NA
62	400 KV	400 KV FUTURE BAY II @ WARORA	19-Oct-22	09:00	19-Oct-22	17:00	Daily	Routine maintenance ,Relay Testing works and isolator maintenance work .	MSETCL	MSETCL	Tie BayCB 421 required to kept OFF position
63	400 KV	400/220KV 315 MVA ICT - 1 @ NEW KOYNA	19-Oct-22	08:00	19-Oct-22	17:00	Daily	Routine maint. Work	MSETCL	MSETCL	Planned outage
64	400 KV	TIE BAY 418 OF ICT-1 @ LONIKAND 2	20-Oct-22	08:00	20-Oct-22	18:00	Daily	Diagnostic testing and Maintenance.	MSETCL	MSETCL	---
65	400 KV	KARAD - LONIKAND I	20-Oct-22	08:00	20-Oct-22	17:00	Daily	Cold line washing work	MSETCL	MSETCL	Cold line washing work
66	400 KV	PARLI - KUMBHARGAON (NANDED) CKT - 1	20-Oct-22	11:00	20-Oct-22	17:30	Daily	Line CVT & CT Tan-d, Routine Bay Maintenance Works	MSETCL	MSETCL	-
67	400 KV	MAIN BAY (419) OF 400/220/33KV 500MVA ICT-I @ LONIKAND 2	20-Oct-22	08:00	20-Oct-22	18:00	Daily	Diagnostic testing and Maintenance.	MSETCL	MSETCL	---
68	400 KV	400/220/33 KV 500 MVA ICT - 3 @ JEJURI	20-Oct-22	09:30	20-Oct-22	17:30	Daily	Annual bay Maintenance and Testing Work.	MSETCL	MSETCL	---
69	400 KV	400 KV WALUJ (400 KV) - BABHALESHWAR CKT	20-Oct-22	10:00	20-Oct-22	18:00	Daily	1. Diagnostic Testing Work. 2. Maintenance Work.	MSETCL	MSETCL	400kv Waluj-Babhleshwar Line will be charged through TBC Bay
70	400 KV	400/220/33 KV 315 MVA ICT - 2 @ PARLI	20-Oct-22	09:00	20-Oct-22	18:00	Daily	(1) C & Tan D measurement of ICT Units. (2) Bay maintenance work.	MSETCL	MSETCL	-
71	400 KV	TIE BAY (408) OF STATION TF 8B & FUTURE CKT - 2 @ CHANDRAPUR SWG S/S	20-Oct-22	09:00	20-Oct-22	17:00	Daily	Diagnostic testing & allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing & allied bay maintenance work
72	400 KV	400/220/33 KV 315MVA ICT - 2 @ CHAKAN	20-Oct-22	10:00	01-Jan-00	18:00	Daily	Routine Testing and Maintenance Work	MSETCL	MSETCL	---
73	400 KV	DHULE-- BABLESHWAR - I	20-Oct-22	08:00	20-Oct-22	18:00	Daily	Chemical Cleaning of Insulator string and Routine Line maintenance. CT Tan Delta work. Quarterly Bay Maintenance work	MSETCL	MSETCL	400kv Ektuni ckt I&II,400kv Bhusawal,400kv Aurangabad and Dhule II will be in in service
74	400 KV	NEW KOYNA-KARAD CKT - 1	21-Oct-22	09:00	21-Oct-22	17:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
75	400 KV	CHANDRAPUR-PARLI CKT-3	21-Oct-22	09:00	21-Oct-22	18:00	Daily	Hardware tightening & fitting work	MSETCL	MSETCL	-
76	400 KV	DHULE-- BABLESHWAR - II	21-Oct-22	08:00	21-Oct-22	18:00	Daily	cold line washing of insulator string and routine Line maintenance work. Quarterly Bay Maintenance work	MSETCL	MSETCL	400kv Ektuni ckt I&II,400kv Bhusawal,400kv Aurangabad and Dhule I will be in in service
77	400 KV	NEW KOYNA-KARAD CKT - 2	22-Oct-22	08:00	22-Oct-22	17:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
78	400 KV	400/220/33 KV 501MVA ICT - 4 @ BABHALESHWAR	22-Oct-22	09:00	22-Oct-22	17:00	Daily	MV CB Timing,DFRA and bay maintenance work	MSETCL	MSETCL	ICT 1, 2, 3 will be in service
79	400 KV	MAIN Bay - 416 OF 400/220/33 KV 500MVA ICT - 2 @ LONIKAND 2	27-Oct-22	08:00	27-Oct-22	18:00	Daily	Diagnostic testing and Maintenance	MSETCL	MSETCL	---
80	400 KV	TIE BAY - 415 OF 400/220/33 KV 500MVA ICT - 2 @ LONIKAND 2	27-Oct-22	08:00	27-Oct-22	18:00	Daily	Diagnostic testing and Maintenance	MSETCL	MSETCL	---
81	400 KV	400/220/33 KV 315 MVA ICT - 1 @ LONIKAND	27-Oct-22	08:00	27-Oct-22	18:00	Daily	DT & Bay Maintenance	MSETCL	MSETCL	NIL
82	400 KV	400/220/33 KV 500 MVA ICT - 1 @ NANDED	27-Oct-22	11:00	27-Oct-22	17:00	Daily	Tan-d of CT-2, Routine relay testing & Bay maintenance Works	MSETCL	MSETCL	-
83	400 KV	JEJURI- KOYNA STAGE-IV	27-Oct-22	08:00	27-Oct-22	17:00	Daily	PID Faulty disc insulator replacement work & Chemical washing & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Chemical washing & Cold line washing work
84	400 KV	Main Bay 412 of Chadrapur II ckt 2 @ C'pur Sw.	28-Oct-22	10:00	28-Oct-22	17:00	Daily	Diagnostic testing & allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing & allied bay maintenance work