

Maharashtra State Load Despatch Centre

Monthly Outage list approved in WRLDC OCCM for the Month of DECEMBER' 2022

Sr.No	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuo us	Reason	From	To	Remarks	
1	1	PLANNED	OCC_561	MSLDC_OUTAGE	MAIN BAY OF 400KV/220KV KOLHAPUR-MS- ICT-2 AND KOLHAPUR-MS - 400KV - BUS 1 @KOLHAPUR-MS - 400KV at KOLHAPUR-MS - 400KV	C	Overhauling of A bus, B Bus PG isolators. ICT-2 to be in service through TBC.	28/Nov/22	09:00	3/Dec/22 23:59	400 kV ICT 2 bay will be shifted online on 400 kV TBC.
2	2	PLANNED	OCC_561	POWERGRID_WR1	400KV-PUNE-GIS-PUNE-PG-1	C	For attending SF6 gas leakage	28-Nov-2022	7:00	1/Dec/22 18:00	
3	3	PLANNED	OCC_561	MSLDC_OUTAGE	400KV/220KV PADGHE-ICT-4	C	1. Replacement of B-Ph Unit due to PD and Increasing Key gases Presence of thermal fault. 2. Filtration of Yph Unit 3. Attending oil leakage of R&Y ph Unit from various points. 4. CB overhauling work 5. MTAMC Work. 6. If outage not Approved for replacement TBC charging permission required for 4 Days for CB Mechanism overhauling	30/Nov/22	00:02	13/Dec/22 23:59	Weather condition should be clear.
4	4	PLANNED	OCC_561	POWERGRID_WR1	MAIN BAY - 400KV-WARDHA-AURANGABAD-1 AND AURANGABAD - 400KV - BUS 2 at AURANGABAD - 400KV	D	AMP Work	01/Dec/2022	7:00	1/Dec/22 18:00	
5	36	PLANNED	OCC_561	POWERGRID_WR1	WARDHA - 400KV B/R 1	D	Replacement of BHEL insulators from Gantries in Switchyard with CLR insulators.	1-Dec-22	14:00	1/Dec/22 19:00	418R
6	37	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work	1-Dec-22	08:00	1/Dec/22 18:00	.
7	38	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-CHAKAN-PUNE-PG-1	D	Installation of spacers, and other maintenance work	1-Dec-22	10:00	1/Dec/22 18:00	-
8	41	PLANNED	OCC_561	POWERGRID_WR1	WARDHA - 400KV - BUS 2B	D	Isolator upgradation work of 41289B & 41589B under substation package SS11 (Construction outage)	1/Dec/2022	7:00	3/Dec/22 20:00	
9	43	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-RGPPL-NAGOTHANE-2	D	Cold washing work	1-Dec-22	08:00	3/Dec/22 18:00	Planned outage
10	44	PLANNED	OCC_561	MSLDC_OUTAGE	400kv Stn. TF No 3 @ C'pur GCR(ST no. 3 taken on TBC @ Chandrapur GCR) Element not found	C	For PID testing work of Aux bus section- 2 (400KV STN TF-3 will be in service via TBC-2 in to order to carry out PID testing work on Aux Bus (Section-2))	1/Dec/22	08:00	3/Dec/22 18:00	400KV STN TF-3 will be in service via TBC-2 in to order to carry out PID testing work on Aux Bus (Section-2)
11	45	PLANNED	OCC_561	MSLDC_OUTAGE	CHANDRAPUR-GCR - 400KV - AUXILIARY BUS 2	D	For PID testing work of Aux bus section-2	1-Dec-22	08:00	3/Dec/22 18:00	400KV STN TF-3 will be Shifted on TBC-2 in to order to carry out PID testing work on Aux Bus (Section-2)
12	46	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KHARGHAR-PUNE-PG-1	C	Maintenace work in span between loc no. 33 & 34 w.r.to conductor replacement and insulator replacement	1/Dec/22	07:00	4/Dec/22 18:00	.
13	49	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-TALEGAON-PUNE-PG-2	D	Pilot Wire Protection Scheme.Only AR to be kept off. Line to be in service	1-Dec-22	09:00	8/Dec/22 17:00	Total 8 days required for both the lines Only AR to be kept off. Line to be in service
14	50	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-TALEGAON-PUNE-PG-1	D	Pilot Wire Protection Scheme.Only AR to be kept off. Line to be in service	1-Dec-22	09:00	8/Dec/22 17:00	Total 8 days required for both the linesOnly AR to be kept off. Line to be in service
15	53	PLANNED	OCC_561	MSLDC_OUTAGE	MAIN BAY OF 400KV/220KV NAGOTHANE-ICT- 1 AND NAGOTHANE - 400KV - BUS 1 @NAGOTHANE - 400KV at NAGOTHANE - 400KV(Element not found)	C	FOR CB replacment work. ICT-1 to be in service through TBC	1/Dec/22	08:00	10/Dec/22 17:00	ICT-1 to be in service through TBC
16	54	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KALWA-PADGHE-1	D	PID Testing Auto-Reclose function to be out of service.	1-Dec-22	09:00	10/Dec/22 18:00	PID Testing Auto-Reclose function to be out of service.
17	62	PLANNED	OCC_561	MSLDC_OUTAGE	400KV/220KV PADGHE-ICT-4	C	1) MTAMC work 2) Bay Maint work 3) Replacement of B-PH Unit due to PD and Increasing key gases presence of thermal fault. 4) filtration of Y ph unit 5)attending Oil leakage R & Y-ph unit from various point.	1/Dec/22	00:28	15/Dec/22 23:59	1) MTAMC work 2) Bay Maint work 3) Replacement of B-PH Unit due to PD and Increasing key gases presence of thermal fault. 4) filtration of Y ph unit 5)attending Oil leakage R & Y-ph unit from various point.
18	63	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-1	D	For Carrying PID Work	1-Dec-22	08:00	15/Dec/22 18:00	-
19	64	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-1	D	PID testing of insulator strings	1-Dec-22	08:00	15/Dec/22 18:00	-
20	65	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-JAIGAD-NEW KOYNA-1	D	PID WORK	1-Dec-22	09:00	17/Dec/22 18:00	PID WORK
21	66	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-JAIGAD-NEW KOYNA-2	D	PID WORK	1-Dec-22	09:00	17/Dec/22 18:00	PID WORK
22	110	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KARAD-KOLHAPUR-MS-2	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	1-Dec-22	08:00	31/Dec/22 17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
23	111	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KARAD-NEW KOYNA-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	1-Dec-22	08:00	31/Dec/22 17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
24	112	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KARAD-NEW KOYNA-2	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	1-Dec-22	08:00	31/Dec/22 17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
25	113	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KOYNA STAGE IV-LONIKHAND-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	1-Dec-22	09:00	31/Dec/22 17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
26	114	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KARAD-KOLHAPUR-MS-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	1-Dec-22	09:00	31/Dec/22 17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
27	115	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-CHANDRAPUR-GCR-PARLI-M-3	D	For PID Testing Work,shifting autoreclose switch to Non auto Mode .	1-Dec-22	09:00	31/Dec/22 17:00	400 KV Nanded2 & 400 KV Parli 3 on same D/C tower hence non auto required on both ckt
28	116	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-JEJURI-KOYNA STAGE IV-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	1-Dec-22	09:00	31/Dec/22 17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
29	117	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-CHANDRAPUR-II-NANDED-2	D	For PID Testing Work,shifting autoreclose switch to Non auto Mode .	1-Dec-22	09:00	31/Dec/22 17:00	400 KV Nanded2 & 400 KV Parli 3 on same D/C tower hence non auto required on both ckt
30	118	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-PARLI-OSMANABAD-M-1	D	PID Testing Hotline Work	1-Dec-22	09:00	31/Dec/22 17:30	-
31	119	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-PARLI-PARLI-M-2	D	PID Testing Hotline Work	1-Dec-22	09:00	31/Dec/22 17:30	-
32	120	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-PARLI-M-SOLAPUR-M-1	D	PID testing work	1-Dec-22	09:00	31/Dec/22 18:00	-
33	121	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-SSP-DHULE-MS-1	D	On Line PID work.	1-Dec-22	11:00	31/Dec/22 15:00	400 KV DHL-SSNNL CKT 1 A/R switch to be kept on Non Auto mode.

Sr.No.	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuo us	Reason	From	To	Remarks		
34	122	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-SSP-DHULE-MS-2	D	On Line PID Work.	1-Dec-22	11:00	31/Dec/22	15:00	400 KV DHL-SSNNL CKT 2 A/R switch to be kept on Non Auto mode.
35	123	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	For PID work, Shifting of auto reclose switch to non auto mode	1-Dec-22	11:00	31/Dec/22	15:00	.
36	124	PLANNED	OCC_561	POWERGRID_WR1	400KV-KOLHAPUR-MS-KOLHAPUR GIS-1	C	For recondutoring of Moose conductor with HTLS conductor for sytem improvement. Same is approved by Ministry of Power (MOP) vide their office memorandum dt 01.12.2021 . AR to be kept in non Auto mode for 400KV- KOLHAPUR-MS-KOLHAPUR GIS-2.	1-Dec-2022	7:00	30/Jan/23	17:00	For Stringing of Kolhapur- Kolhapur#1, outage will require on Kolhapur- Mapusa#2
37	125	PLANNED	OCC_561	POWERGRID_WR1	400KV-KHARGHAR-PUNE-PG-1	D	Outage for modification/power amplifier upgradation of PLCC of 400KV Talegaon- Kharghar line at both ends for LLO of 400kV Talegaon-Kharghar line at Navi Mumbai Substation, and end to end testing of PLCC after completion of modification.	1/Dec/2022	21:00	2/Dec/22	3:00	Outage for modification/power amplifier upgradation of PLCC of 400kV Talegaon-Kharghar line at both ends for LLO of 400kV Talegaon- Kharghar line at Navi Mumbai Substation, and end to end testing of PLCC after completion of modification.
38	176	PLANNED	OCC_561	MSLDC_OUTAGE	MAIN BAY OF 220KV-BOISAR-BOISAR-M-3 AND BOISAR-M - 220KV - BUS 1 @BOISAR-M - 220KV at BOISAR-M - 220KV	C	CB Overhauling works after shifting the line on TBC.	2/Dec/22	09:00	3/Dec/22	17:00	BOISAR II - BOISAR (PG) CKT - 3 will be in service through TBC
39	177	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KALWA-PADGHE-2	C	Replacement of existing Conductor by HTLS Conductor	2/Dec/22	06:00	4/Dec/22	19:00	Replacement of existing Conductor by HTLS Conductor
40	178	PLANNED	OCC_561	MSLDC_OUTAGE	MAIN BAY - 400KV/220KV PADGHE-ICT-4 AND PADGHE - 400KV - BUS 1 at PADGHE - 400KV(ELEMENT NOT FOUND	C	1)CB mechanism overhauling work on HV side 2) 600MVA ICT-IV in service through TBC. 3) A&B Bus PG Isolator Maint. work	2/Dec/22	08:00	6/Dec/22	20:00	Agency will be Present on site
41	181	PLANNED	OCC_561	MEGPTCL	MAIN BAY - 765KV/400KV KORADI-III-ICT-2 AND KORADI-III - 400KV - BUS 1 at KORADI-III - 400KV	Daily	Annual Maintenance of Bay Equipment	2-Dec-22	09:00	2-Dec-22	18:00	Bay Outage
42	185	PLANNED	OCC_561	POWERGRID_WR2	400KV-AURANGABAD-BOISAR-2	C	Damaged Conductor replacement work in between location 753-754 (610 Mtrs). Dia to be kept open at both ends and A/R in non auto mode of Ckt 1 required	03-Dec-2022	9:00	04-Dec-2022	17:30	PG-WR2-BOISAR
43	195	PLANNED	OCC_561	POWERGRID_WR1	400KV-WARDHA-AURANGABAD-1	D	Replacement of BHEL insulators from Gantries in Switchyard with CLR insulators. AR to be kept in non Auto mode for 400KV-WARDHA-AURANGABAD-2	3-Dec-22	8:00	3/Dec/22	13:00	422L
44	199	PLANNED	OCC_561	POWERGRID_WR1	WARDHA - 400KV - BUS 1	D	Replacement of BHEL insulators from Gantries in Switchyard with CLR insulators.	3-Dec-22	8:00	3/Dec/22	19:00	4BB1
45	203	PLANNED	OCC_561	POWERGRID_WR2	400KV/220KV BOISAR-ICT-3	D	For AMP works. Dia to be kept open	03-Dec-2022	9:00	03-Dec-2022	17:30	PG-WR2-BOISAR
46	216	PLANNED	OCC_561	MSLDC_OUTAGE	MAIN BAY OF 400KV-KARJAT-LONIKHAND-II-1 AND LONIKHAND-II - 400KV - BUS 2 @LONIKHAND-II - 400KV at LONIKHAND-II - 400KV	D	Diagnostic testing and Maintenance	3-Dec-22	09:00	3/Dec/22	18:00	-
47	218	PLANNED	OCC_561	MSLDC_OUTAGE	HVDC 500KV CHANDRAPUR HVDC POLE 2	C	Annual Maintenance work AC & DC Yard Equipment, Valve Hall, Diagnostic testing, Line Maintenance etc	3/Dec/22	08:00	10/Dec/22	22:00	1. Pole-1 will be in service with 750 MW
48	219	PLANNED	OCC_561	MSLDC_OUTAGE	HVDC 500KV CHANDRAPUR HVDC POLE 2	C	Annual Maintenance work AC & DC yard equipment, vale hall, diagnostic testing,line maintenance .pole-2 base and non base filter jumper tightening and filter CT ten delta	3/Dec/22	08:00	10/Dec/22	22:00	pole-1 will be in service with 750 MW, during this outage pole-2 base and non base filter not available
49	224	PLANNED	OCC_561	POWERGRID_WR1	400KV-WARDHA-AURANGABAD-2	D	Replacement of BHEL insulators from Gantries in Switchyard with CLR insulators.AR to be kept in non Auto mode for 400KV-WARDHA-AURANGABAD-1	4-Dec-22	14:00	4-Dec-22	19:00	425L
50	228	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KALWA-PADGHE-2	D	For Tapping of 400KV PADGHE - KALWA CKT - 2 line on 400KV Kharghar- Talegaon Line to form Temporary 400KV Kalwa-Kharghar-Talgaon line for carrying out HTLS work on 400KV Kalwa-Padgha-2 line (dead portion after tapping)	4-Dec-22	0:00	4/Dec/22	7:00	For Tapping of 400KV PADGHE - KALWA CKT - 2 line on 400KV Kharghar-Talegaon Line to form Temporary 400KV Kalwa-Kharghar-Talgaon line for carrying out HTLS work on 400KV Kalwa-Padgha-2 line (dead portion after tapping)
51	229	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-BOISAR-BOISAR-M-1	D	Bay Maintenance works at 220KV Boisar-II ss.	4-Dec-22	07:00	4/Dec/22	17:00	Bay Maintenance works at 220KV Boisar-II ss.
52	231	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KHARGHAR-PUNE-PG-1	D	For Tapping of 400KV Kalwa-Padgha-2 Line on KHARGHAR - TALEGAON (PG) so as to form temporary 400KV Kalwa-Kharghar-Talegaon Line for replacement of existing conductor by HTLS conductor of 400KV Kalwa-Padgha-2 line.	4-Dec-22	0:00	4/Dec/22	7:00	Simultaneously outage will be availed on 400KV Kalwa-Padgha-2 line.
53	232	PLANNED	OCC_561	MSLDC_OUTAGE	TIE BAY OF 400KV-KARJAT-LONIKHAND-II-1 AND FUTURE @LONIKHAND-II - 400KV	D	Diagnostic testing and Maintenance	4-Dec-22	09:00	4/Dec/22	18:00	-
54	233	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-RGPPL-NEW KOYNA-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	4-Dec-22	08:00	9/Dec/22	17:00	----
55	234	PLANNED	OCC_561	POWERGRID_WR2	220KV-BOISAR-BOISAR-M-1	D	For LTE AMP works at Boisar PG end	04-Dec-2022	9:00	04-Dec-2022	17:30	PG-WR2-BOISAR
56	239	PLANNED	OCC_561	POWERGRID_WR1	400KV-CHANDRAPUR-BHADRAWATI-1	D	For AMP works. AR IN NON AUTO MODE OF 400KV-CHANDRAPUR-BHADRAWATI-2	5/Dec/2022	7:00	5/Dec/22	18:00	For AMP works
57	254	PLANNED	OCC_561	POWERGRID_WR1	400KV-PADGHE-BOISAR-1	D	Relay Replacement of Bosar Line/AMC of Line Equipment	5-Dec-2022	9:00	5/Dec/22	17:00	400 KV Padghe Boisar LINE along with Line Reactor will be out of service.
58	255	PLANNED	OCC_561	POWERGRID_WR2	400KV-AURANGABAD-BOISAR-1 L/R@ BOISAR - 400KV	D	For switchable L/R AMP works	05-Dec-2022	9:00	05-Dec-2022	17:30	PG-WR2-BOISAR
59	266	PLANNED	OCC_561	POWERGRID_WR1	MAIN BAY - 400KV-KHARGHAR-PUNE-PG-1 AND PUNE-PG - 400KV - BUS 2 at PUNE-PG - 400KV	D	For AMP WORK	5/Dec/2022	9:00	5/Dec/22	18:00	
60	275	PLANNED	OCC_561	MEGPTCL	MAIN BAY - 400KV-AKOLA (2)-FUTURE-5 AND AKOLA (2) - 400KV - BUS 2 at AKOLA (2) - 400KV	D	Annual Maintenance of Bay Equipment	5-Dec-22	09:30	5/Dec/22	17:30	Bay Outage
61	278	PLANNED	OCC_561	MSLDC_OUTAGE	BUS COUPLER BAY - CHANDRAPUR - 400KV - BUS 1 AND CHANDRAPUR - 400KV - BUS 2 at CHANDRAPUR - 400KV	C	1. During outage on Main Bus-2 , Bus-coupler will be in out of service. 2. Measurement of CB timing, CRM, DCRM.	5/Dec/22	08:00	6/Dec/22	18:00	400KV PGCIL Ckt-1 to Ckt-4 , 400KV HVDC CKT-1 & CKT-2, 400KV CHD-2 CKT-1 & CKT-2 will be in service. (act as a Bus-coupler)
62	279	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-CHANDRAPUR-BHADRAWATI-1	C	Required for Main Bus -2 outage work.	5/Dec/22	08:00	6/Dec/22	18:00	This circuits/bays can not be shifted on 400KV Main Bus-1, as the Bus-1

Sr.No.	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuo us	Reason	From	To	Remarks		
63	280	PLANNED	OCC_561	MSLDC_OUTAGE	CHANDRAPUR - 400KV - BUS 2	C	1. Tan delta measurement of Bus CVT. 2. Replacement of faulty disc insulator string of Main Bus-2 3. Nut Bolts and hardware tightening work.	5/Dec/22	08:00	6/Dec/22	18:00	This circuits/bays which areconnected to 400KV MainBUS-2 will be shifted on 400KV Main Bus-1 one by one via TBC-1 & TBC-2
64	281	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-CHANDRAPUR-BHADRAWATI-2	C	Required for Main Bus -2 outage work.	5/Dec/22	08:00	6/Dec/22	18:00	This circuits/bays can not be shifted on 400KV Main Bus-1, as the Bus-1
65	282	PLANNED	OCC_561	MSLDC_OUTAGE	Pole-2 Non base AC filter Z3 (120 MVAR) @ Chandrapur HVDC (Element not Found)	C	To carry out the work of replacing interconnecting jumpers of AC filter capacitor bank & its accessories like washer, clamps, round bars etc. It is necessary to carry out above work to nullify the frequent Hotspots in filter.	5/Dec/22	08:00	6/Dec/22	22:00	1.Work will be carried out through agency i.e. M/s BHEL. 2) Both Pole will be in service & there is no Power Restriction . 3)Pole-1 Z3 filter will be available.
66	285	PLANNED	OCC_561	MSLDC_OUTAGE	LONIKHAND - 400KV - TRANSFER BUS 1	C	O/H & Servicing of 29A PG Isolator & Replacement of PGI mechanism box.	5/Dec/22	08:00	7/Dec/22	18:00	-
67	291	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-RGPPL-NAGOTHANE-1	D	Cold washing work	5-Dec-22	08:00	10/Dec/22	18:00	Planned outage
68	292	PLANNED	OCC_561	MSLDC_OUTAGE	BUS COUPLER BAY - KOLHAPUR-MS - 400KV - BUS 1 AND KOLHAPUR-MS - 400KV - BUS 2 at KOLHAPUR-MS - 400KV	C	400kv PG Isolator A & B Bus overhauling work	5/Dec/22	09:00	10/Dec/22	23:59	Load affected nil.
69	294	PLANNED	OCC_561	WTPL	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	D	AR to be disable	5-Dec-22	9:00	11/Dec/22	23:00	AR to be disable
70	295	PLANNED	OCC_561	WTPL	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	D	AR to be disable	5-Dec-22	9:00	11/Dec/22	0:00	AR to be disable
71	296	PLANNED	OCC_561	POWERGRID_WR1	400KV-KOLHAPUR GIS-Mapusa-2	D	For Stringing of Kolhapur- Kolhapur#1, outage will require on Kolhapur-Mapusa#2 as both circuits are on multictk tower. AR to be kept in non Auto mode for 400kv Kolhapur-Mapusa-1 for safety of working staff.	5-Dec-2022	7:00	15/Dec/22	18:00	For Stringing of Kolhapur- Kolhapur#1, outage will require on Kolhapur- Mapusa#2 as both circuits are on multictk tower
72	297	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-1	D	PID testing of Insulator String of 400kv Babhaleshwar-Padghe ckt -1.	5-Dec-22	08:00	20/Dec/22	18:00	400kv Babhaleshwar-Padghe Ckt -2 will be available.
73	298	PLANNED	OCC_561	RGPPL	400KV-RGPPL-Nagothane Line-1	D	Replacement of old Lightning Arrestor for all the three poles	5-Dec-22	8:00	8/Dec/22	18:00	
74	303	PLANNED	OCC_561	MP_SLDC	220KV-PANDURNA-KALMESHWAR-1	D	FOR LINE MAINTENANCE WORK	5-Dec-22	9:00	5-Dec-22	18:00	
75	315	PLANNED	OCC_561	POWERGRID_WR1	400KV-CHANDRAPUR-BHADRAWATI-2	D	For AMP works. AR IN NON AUTO MODE OF 400KV-CHANDRAPUR-BHADRAWATI-1	6/Dec/2022	7:00	6/Dec/22	18:00	For AMP works
76	338	PLANNED	OCC_561	APML-ADANI	MAIN BAY-400KV/11.5KV ST-1 AND TIRODA-400KV-BUS 1 at TIRODA-400KV	D	For bay equipment maintenance and testing work	6-Dec-22	9:00	6/Dec/22	18:00	400/11.5KV ST-1 will remain in service with tie bay
77	340	PLANNED	OCC_561	POWERGRID_WR1	MAIN BAY - 400KV-LONIKHAND-PUNE-PG-1 AND PUNE-PG - 400KV - BUS 1 at PUNE-PG - 400KV	D	For AMP WORK	6/Dec/2022	9:00	6/Dec/22	18:00	
78	348	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-JEJURI-KARAD-1	D	Alignment of Bus-2 Y ph PG Isolator hanger assembly & armoring of damaged conductor by PA rods with the help of Hot Line Unit,Ogalewadi	6-Dec-22	08:00	6/Dec/22	18:00	Hot Line Unit,Ogalewadi is available on 06.12.2022
79	349	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-WARORA-PG-WARORA-1	D	Routine Maintenance & Diagnostic testing work .	6-Dec-22	09:00	6/Dec/22	17:00	400KV WARORA-IEPL. Line is in ckt
80	350	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-ALKUD-SOLAPUR-1	D	Relay Testing Work. Routine maintenance work.	6-Dec-22	10:00	6/Dec/22	18:00	Load will be managed on 400KV Alkud-Kolhapur line.
81	351	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-WARDHA-WARDHA-M-1	D	Routine line maintenance work	6-Dec-22	10:00	6/Dec/22	18:00	NA
82	352	PLANNED	OCC_561	MSLDC_OUTAGE	765KV/400KV EKTUNI-ICT-3(SAPRE ICT UNIT)	D	Diagnostic, Relay Testing & Routine Maintenance	6-Dec-22	11:00	6/Dec/22	18:00	765/400kv 500MVA Spare ICT Unit is Hot Standby.
83	354	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-WARDHA-BHUGAON-1	D	Routine line maintenance work	6-Dec-22	08:00	7/Dec/22	18:00	NA
84	356	PLANNED	OCC_561	MSLDC_OUTAGE	MAIN BAY OF 400KV/220KV PARLI-M-ICT-2 AND PARLI-M - 400KV - BUS 1 @PARLI-M - 400KV at PARLI-M - 400KV	C	Overhauling of 400kv Circuit Breaker (CGL Make) of 400/220kv, 315 MVA ICT-2 @ Girwali	6/Dec/22	09:00	13/Dec/22	18:00	400/220kv, 315 MVA ICT-2 @ Girwali will remain charged through TBC
85	357	PLANNED	OCC_561	MEGPTCL	TIE BAY - 765KV/400KV KORADI-BB-ICT-2 AND FUTURE at KORADI-BB - 400KV	Daily	Annual Maintenance of Bay Equipment	6-Dec-22	9:00	6-Dec-22	18:00	Bay Outage
86	365	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-CHANDRAPUR-GCR-CHANDRAPU-II-1	C	Required for Main Bus -2 outage work.	7/Dec/22	08:00	8/Dec/22	18:00	Required for replacement of faulty string of 400KV Main Bus-2.
87	369	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-WARORA-CHANDRAPU-II-2	D	Diagnostic testing and allied bay maintenance work	7-Dec-22	10:00	7/Dec/22	17:00	Diagnostic testing and allied bay maintenance work
88	372	PLANNED	OCC_561	POWERGRID_WR1	400KV/220KV AURANGABAD-ICT-2	D	For AMP works, Dia will be out of Service	07/Dec/2022	7:00	7/Dec/22	18:00	
89	373	PLANNED	OCC_561	POWERGRID_WR1	400KV-CHANDRAPUR-BHADRAWATI-3	D	For AMP works. AR IN NON AUTO MODE OF 400KV-CHANDRAPUR-BHADRAWATI-4	7/Dec/2022	7:00	7/Dec/22	18:00	For AMP works
90	378	PLANNED	OCC_561	POWERGRID_WR1	400KV-WARDHA-AKOLA-2	D	Replacement of BHEL insulators from Gantries in Switchyard with CLR insulators. AR to be kept in non Auto mode for 400KV-WARDHA-Akola-1	7-Dec-22	8:00	7/Dec/22	13:00	416L
91	388	PLANNED	OCC_561	POWERGRID_WR2	220KV-BOISAR-BORIVALI-1	D	For LTE AMP works at Boisar PG end	07-Dec-2022	9:00	07-Dec-2022	17:30	PG-WR2-BOISAR
92	399	PLANNED	OCC_561	APML-ADANI	MAIN BAY-400KV/11.5KV ST-3 AND TIRODA-400KV-BUS 1 at TIRODA-400KV	D	For bay equipment maintenance and testing work	7-Dec-22	9:00	7/Dec/22	18:00	400/11.5KV ST-3 will remain in service with tie bay
93	400	PLANNED	OCC_561	POWERGRID_WR2	765KV-SASAN-VINDHYACHAL(PS)-2	D	For Line Terminal equipment AMP works at Vindhyachal (PS)	07-Dec-2022	9:00	7/Dec/22	18:00	PG-WR2-VINDHYACHALPS
94	408	PLANNED	OCC_561	POWERGRID_WR1	400KV-WARDHA-AKOLA-1	D	Replacement of BHEL insulators from Gantries in Switchyard with CLR insulators. AR to be kept in non Auto mode for 400KV-WARDHA-Akola-2	7-Dec-22	14:00	7/Dec/22	19:00	419L
95	409	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KARAD-SOLAPUR-1	D	Re-connection of Jumps at Loc. 403 Cut point for restoration of 400kv Karad-Solapur (PG) line	7-Dec-22	08:00	7/Dec/22	20:00	As per letter CEA New Delhi No. 26 /10 /PSP & A-1 / 2017/254-259 DT: 26.04.2017 reference & MSETCL/CO/STU/EHV-LIS-TSS/No.

Sr.No.	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuo us	Reason	From	To	Remarks		
96	410	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-SOLAPUR-JEUR-1	D	Outage is required for 1) Removing 400kV Jumps between Loc no. 181 & 182. 2) Connecting Jumps of 400kV PGCIL - Karad line at Loc no. 403. 3) Removing of Bunching of 220kV Tembhuari - Jeur - VSSSK line at Loc no. 171. 4) Connecting 220kV Jeur - VSSSK line Jumps at Loc no. 181 (Guy Tower).	7-Dec-22	08:00	7/Dec/22	20:00	As per letter CEA New Delhi No. 26 /10 /PSP & A-1 / 2017/254-259 DT: 26.04.2017 reference & MSETCL/CO/STU/EHV-LIS-TSS/No. 5756 DT: 03.08.2022. It is instructed to take 400kV PGCIL (Solapur) - Karad line in service so as to avoid overloading of 400 kV Karad Talandge, 400 kV Karad - new Koyana & 220 kV lines feeding to Koyana
97	411	PLANNED	OCC_561	MSLDC_OUTAGE	TIE BAY OF 400KV-TIRODA-WARORA-2 AND 400KV-WARORA-CHANDRAPU-II-2 @WARORA - 400KV at WARORA - 400KV	D	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolater maintenance work .	7-Dec-22	09:00	7/Dec/22	17:00	only Tie CB 415 is in OFF condition ,respective ckt charged through its own main CB.
98	412	PLANNED	OCC_561	MSLDC_OUTAGE	132KV-PENCH-KANHAN-1	D	Routine Maintenance work.	7-Dec-22	09:00	7/Dec/22	17:00	NA
99	413	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-PARLI-OSMANABAD-M-1	C	LINE/ s/s maintenance	7/Dec/22	09:00	7/Dec/22	17:30	-
100	414	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-MAHALAXMI(KONALKATTA)-AMONA-1	D	Annual maintenance work	7-Dec-22	09:00	7/Dec/22	18:00	The said work is very important
101	415	PLANNED	OCC_561	MSLDC_OUTAGE	SOLAPUR-M - 400KV - BUS 2	D	Reconnections of Jumpers of Bus Reactor Tie Bay.	7-Dec-22	10:00	7/Dec/22	18:00	Reconnections of Jumpers of Bus Reactor Tie Bay. No Load Loss.
102	416	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	Routine line maintenance work	7-Dec-22	10:00	7/Dec/22	18:00	NA
103	418	PLANNED	OCC_561	MSLDC_OUTAGE	Pole-2 Non base AC filter Z4 (80 MVAR) @ Chandrapur HVDC (Element not Found)	C	To replace interconnecting jumpers of AC Filter capacitor bank & its accessories like Clapms, Round bar, Washers etc. It is necessary to carry out above work to avoid frequent Hotspots in AC filter.	7/Dec/22	08:00	8/Dec/22	22:00	1.Work will be carried out through agency i.e. M/s BHEL. 2) Both Pole will be in service & there is no Power Restriction . 3)Pole-1 Z4 filter will be available.
104	440	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-PARLI-M-SOLAPUR-M-1	C	(1) C & Tan delta measurement of CTs (2) Bay maintenance work.	8/Dec/22	09:00	8/Dec/22	18:00	-
105	441	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-PARLI-M-SOLAPUR-M-1	D	Replacement of string	8/Dec/22	09:00	8/Dec/22	18:00	load manage on 400kv lamboti-pgcil line
106	446	PLANNED	OCC_561	POWERGRID_WR1	400KV-CHANDRAPUR-BHADRAWATI-4	D	For AMP works. AR IN NON AUTO MODE OF 400KV-CHANDRAPUR-BHADRAWATI-3	8/Dec/2022	7:00	8/Dec/22	18:00	For AMP works
107	447	PLANNED	OCC_561	POWERGRID_WR1	400KV-WARDHA-AURANGABAD-1	D	Replacement of BHEL insulators from Gantries in Switchyard with CLR insulators. AR to be kept in non Auto mode for 400KV-WARDHA-AURANGABAD-2	8-Dec-22	8:00	8/Dec/22	13:00	422L
108	475	PLANNED	OCC_561	POWERGRID_WR1	400KV-WARDHA-AURANGABAD-2	D	Replacement of BHEL insulators from Gantries in Switchyard with CLR insulators.AR to be kept in non Auto mode for 400KV-WARDHA-	8-Dec-22	14:00	8/Dec/22	19:00	425L
109	476	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-WARORA-CHANDRAPU-II-2	D	Conductor & Earthwire Hardware tightening work	8-Dec-22	08:00	8/Dec/22	18:00	Conductor & Earthwire Hardware tightening work
110	477	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work	8-Dec-22	08:00	8/Dec/22	18:00	.
111	478	PLANNED	OCC_561	MSLDC_OUTAGE	MAIN BAY OF 400KV-WARORA-CHANDRAPU-II-2 AND WARORA - 400KV - BUS 2 @WARORA - 400KV at WARORA - 400KV	D	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolater maintenance work .	8-Dec-22	09:00	8/Dec/22	17:00	Only Main CB 416 is in OFF condition,Ckt charged through Tie CB no.415.
112	479	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-WARDHA-KORADI-II-1	D	Routine Maintenance & Diagnostic testing work .	8-Dec-22	09:00	8/Dec/22	17:00	400 KV WARORA - DEOLI 2 Line is in ckt
113	480	PLANNED	OCC_561	MSLDC_OUTAGE	MAIN BAY OF 400KV-PADGHE-PG-KUDUS-1 AND KUDUS - 400KV - BUS 2 @KUDUS - 400KV at KUDUS - 400KV	D	Annual Maintenance of bays equipment & Diagnostics Testing Work	8-Dec-22	09:00	8/Dec/22	17:00	Simultaneously outage is required on Tie Bay 414 of Padgha PG Ckt-1 for the said work.
114	481	PLANNED	OCC_561	MSLDC_OUTAGE	TIE BAY OF 400KV-PADGHE-PG-KUDUS-1 AND FUTURE @KUDUS - 400KV at KUDUS - 400KV	D	Annual Maintenance of bays equipment & Diagnostics Testing Work	8-Dec-22	09:00	8/Dec/22	17:00	Simultaneously outage is required on Main Bay 415 of Padghe PG ckt-1 for the above said work.
115	482	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-TARAPUR 1&2-BOISAR-M-1	D	Bay Maintenance works.	8-Dec-22	09:00	8/Dec/22	17:00	Bay Maintenance works.
116	483	PLANNED	OCC_561	MSLDC_OUTAGE	132KV-DHARNI-NEPANAGAR-1	D	For Replacement of Flashover Disc. and Routine Maintenance & Diagnostic testing work, PT replacement work	8-Dec-22	09:00	8/Dec/22	17:00	.
117	484	PLANNED	OCC_561	MEGPTCL	MAIN BAY - 400KV-KORADI-II-KORADI-III-3 AND KORADI-III - 400KV - BUS 2 at KORADI-III - 400KV	D	Annual Maintenance of Bay Equipment	8-Dec-22	09:00	8/Dec/22	18:00	Bay Outage
118	485	PLANNED	OCC_561	MSLDC_OUTAGE	LONIKHAND-II - 400KV - BUS 1	D	Diagnostic testing and Maintenance	8-Dec-22	09:00	8/Dec/22	18:00	-
119	486	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-AURANGABAD-CHITEGAON-2	D	Replacement of Jumper of B phase wavetrap	8-Dec-22	10:00	8/Dec/22	17:00	Conductor strand of wavetrap jumper observed damaged
120	487	PLANNED	OCC_561	MSLDC_OUTAGE	EKTUNI - 765KV B/R 1	D	Diagnostic, Relay Testing & Routine Maintenance	8-Dec-22	10:30	8/Dec/22	18:00	765kV 240Mvar Bus Reactor will be out of service
121	491	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Routine line maintenance work	8-Dec-22	08:00	9/Dec/22	18:00	NA
122	492	PLANNED	OCC_561	MSLDC_OUTAGE	400KV/220KV CHAKAN-ICT-3	C	For Overhauling of Bus B 89B Rph, Yph, Bph and Bus C 89C Rph, Yph, Bph PG Isolators and Routine Testing and Maintenance Wodrk.	8/Dec/22	10:00	10/Dec/22	18:00	The Existing 89B & 89C Isolator is mechanically Jam due to which operation is difficult so Isolator overhauling is to be carried out by dismantling the Isolator. So time is required for Dismantling and Erection alongwith Overhauling.
123	493	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-SOLAPUR-BALE-1	D	Outage is required for 1) Removing Jumps of 220kV Bale - Osmanabad CKT at tower Loc no. 47. 2) Bunching of 220kV Tuljapur and Osmanabad at Loc no. 47. 3) Connecting new 220kV PGCIL - Bale CKT jumps at Loc no. 36. 4) Stringing of new 220kV PGCIL to Osmanabad CKT (old section alongwith jumpers). 5) Revising relay settings at 220kV Bale and PGCIL End. 6) Revising relay setting at 220kV Tuljapur and Osmanabad End. 7) PLCC panel shifting from 220kV Jeur to Bale and commissioning link between PGCIL - Bale and confirmation of phases.	8-Dec-22	08:00	11/Dec/22	20:00	As per letter CEA New Delhi No. 26 /10 /PSP & A-1 / 2017/254-259 DT: 26.04.2017 reference & MSETCL/CO/STU/EHV-LIS-TSS/No. 5756 DT: 03.08.2022. It is instructed to take 400kV PGCIL (Solapur) - Karad line in service so as to avoid overloading of 400 kV Karad Talandge, 400 kV Karad - new Koyana & 220 kV lines feeding to Koyana region. As per TOL No. 1441 06.10.2022 various system problems to be encountered in future are already conveyed.
124	530	PLANNED	OCC_561	POWERGRID_WR1	400KV-PADGHE-PG-KUDUS-1	D	B PH Line CT Replacement of Padghe Kudus Line 1 at Kudus SS.	9-Dec-2022	9:00	9/Dec/22	17:00	400 KV Padghe Kudus Line 1 will be out of service.

Sr.No.	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
125	531	PLANNED	OCC_561	POWERGRID_WR2	BOISAR - 220KV - BUS 2	D	For AMP Works	09-Dec-2022	9:00	09-Dec-2022	17:30	PG-WR2-BOISAR
126	552	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-CHANDRAPUR-GCR-PARLI-M-3	C	1. Replacement of faulty Phasor measurement unit (PMU) relay 2. Wiring and testing of PMU relay.	9/Dec/22	08:00	9/Dec/22	18:00	400kV Chandrapur-PARLI Ckt-3 & 400kV Chandrapur- PGCL Bhadrawati Ckt-1 are incorporated in one PMU unit.
127	553	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-CHANDRAPUR-BHADRAWATI-1	C	1. Replacement of faulty Phasor measurement unit (PMU) relay 2. Wiring and testing of PMU relay.	9/Dec/22	08:00	9/Dec/22	18:00	400kV Chandrapur-PARLI Ckt-3 & 400kV Chandrapur- PGCL Bhadrawati Ckt-1 are incorporated in one PMU unit.
128	554	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-WARORA-CHANDRAPU-II-1	D	Conductor & Earthwire Hardware tightening work & Replacement of Broken disc Insulator	9-Dec-22	08:00	9/Dec/22	18:00	Conductor & Earthwire Hardware tightening work & Replacement of Broken disc Insulator
129	555	PLANNED	OCC_561	MEGPTCL	MAIN BAY - 400KV-KORADI-II-KORADI-III-2 AND KORADI-III - 400KV - BUS 2 at KORADI-III - 400KV	D	Annual Maintenance of Bay Equipment	9-Dec-22	09:00	9/Dec/22	18:00	Bay Outage
130	556	PLANNED	OCC_561	MSLDC_OUTAGE	TAPTHITHANDA - 400KV - BUS 1	D	Routine maintenance work and Testing of main bus bar relay.	9-Dec-22	11:00	9/Dec/22	17:00	One and half CB system. All lines and ICTs will be on 400 kV Main Bus 2 through Tie bays.
131	560	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KALWA-PADGHE-2	C	Replacement of existing Conductor by HTLS Conductor.	9/Dec/22	06:00	11/Dec/22	19:00	Replacement of existing Conductor by HTLS Conductor.
132	563	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KALWA-PUNE-PG-1	C	Maintenance work in span between loc no. 33 & 34 w.r.to conductor replacement and insulator replament	9/Dec/22	07:00	12/Dec/22	18:00	-
133	564	PLANNED	OCC_561	MSLDC_OUTAGE	POLE-1 BASE AC FILTER Z1- Z2(200MVAR) @ CHANDRAPUR HVDC(Element not found)	C	To replace interconnecting jumpers of AC Filter capacitor bank & its accessories like Clapms, Round bar, Washers etc. It is necessary to carry out above work to avoid frequent Hotspots in AC filter.	9/Dec/22	08:00	12/Dec/22	22:00	1.Work will be carried out through agency i.e. M/s BHEL. 2. Both Pole will be in service & there is Bi-Power Restriction of 850 MW 3 Pole-II base filter will be available. 4. Due to any reason Pole-II base
134	574	PLANNED	OCC_561	POWERGRID_WR1	400KV-LONIKHAND-PUNE-PG-1	D	For AMP WORK	10/Dec/2022	21:00	11/Dec/22	3:00	
135	586	Planned	OCC_561	GETCO	400KV-SSP-DHULE-MS-2	D	Maintenance work. Auto reclose of 400 kV SSP - Dhule 1 will remain out.	10/Dec/2022	8:00	10/Dec/22	18:00	
136	606	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-WARORA-CHANDRAPU-II-2	D	Line CT, CVT Tan delta, IR values & Routine maintenance and and isolater maintenance work.	10-Dec-22	09:00	10/Dec/22	17:00	Load manage on 400KV Chandrapur 2 Ckt 1, parallel ckt
137	607	PLANNED	OCC_561	MEGPTCL	765KV-AKOLA-EKTUNI-1	D	Taking Spare Reactor in Service in place of B-ph Reactor as per CEA guideline	10-Dec-22	09:30	10/Dec/22	15:30	Only Reactor outage is required for changeover, since separate reactor outage is not provided line outage is proposed
138	608	PLANNED	OCC_561	MSLDC_OUTAGE	BOISAR-M - 220KV - BUS 1	C	Bus Iso. r/m & r/m works.	10/Dec/22	07:00	11/Dec/22	20:00	Bus Iso. r/m & r/m works.
139	609	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-1	D	Chemical Cleaning of Insulator string and Routine Line maintenance work ;CB and CVT tan D	10-Dec-22	08:00	11/Dec/22	18:00	400kV Padghe II will be in in service
140	617	PLANNED	OCC_561	POWERGRID_WR1	400KV-KALA-KUDUS-2	D	AMP of Line Equipment.	11-Dec-2022	9:00	11/Dec/22	17:00	400 KV Kala Kudus Line 2 will be out of service.
141	621	PLANNED	OCC_561	POWERGRID_WR1	400KV-CHANDRAPUR-BHADRAWATI-3	D	Line A/R in non auto mode to facilitate outage on 400kV BHADRAWATI-RAMAGUNDAM-1	12/11/2022	6:00	11/Dec/22	19:00	
142	622	PLANNED	OCC_561	POWERGRID_WR1	400KV-CHANDRAPUR-BHADRAWATI-4	D	Line A/R in non auto mode to facilitate outage on 400kV BHADRAWATI-RAMAGUNDAM-1	12/11/2022	6:00	11/Dec/22	19:00	
143	623	PLANNED	OCC_561	POWERGRID_WR1	400KV-WARORA-CHANDRAPU-II-1	D	Line outage required for OPGW erection between Tower no 477 to 478 of 400kV BHADRAWATI-RAMAGUNDAM-1 at crossing point.	12/11/2022	6:00	11/Dec/22	19:00	
144	624	PLANNED	OCC_561	POWERGRID_WR1	400KV-WARORA-CHANDRAPU-II-2	D	Line outage required for OPGW erection between Tower no 477 to 478 of 400kV BHADRAWATI-RAMAGUNDAM-1 at crossing point.	12/11/2022	6:00	11/Dec/22	19:00	
145	629	PLANNED	OCC_561	MSLDC_OUTAGE	NAGOTHANE - 400KV - BUS 1	D	Regular Maint work and Dignostic testing work	11-Dec-22	08:00	11/Dec/22	17:00	NIL
146	630	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-2	D	TO ATTEND DEFECTS IDENTIFIED IN MONKEY PATROLLING UNDER PADGHE AND JUNNER S-DN:- 1. TO FIX REPAIR SLEEVE AT BROKEN CONDUCTOR STRANDS. 2. REPLACEMENT OF BROKEN AND FLASHOVER DISC INSULATORS STRINGS. 3. CHEMICAL AND COLD WASHING OF DUST/BIRD SHIT POLLUTED INSULATOR STRING. 4. FIX OF BIRD GUARD AT INSULATORS STRING AT BIRD SHIT LOCATIONS. 5. FIXING OF MISSING/DAMAGED HARDWARE. 6. TIGHTENING LOOSE OF NUT BOLTS OF CONDUCTOR JUMPER AND EARTHWIRE HARDWARE.	11-Dec-22	08:00	11/Dec/22	18:00	THIS OUTAGE IS REQUIRED FOR UNINTERRUPTED OPERATION IN SUMMER PEAK LOAD.
147	636	Planned	OCC_561	GETCO	400KV-SSP-DHULE-MS-1	D	Maintenance work. Auto reclose of 400 kV SSP - Dhule 2 will remain out	12/Dec/2022	8:00	12/Dec/2022	18:00	
148	651	PLANNED	OCC_561	POWERGRID_WR1	WARDHA - 400KV - BUS 2	D	Replacement of BHEL insulators from Gantries in Switchyard with CLR insulators.	12-Dec-22	8:00	12/Dec/22	19:00	4BB2
149	683	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-RGPPL-NAGOTHANE-1	D	Dignostic testing work and Earthwire restringing work	12-Dec-22	08:00	12/Dec/22	17:00	nil
150	684	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-WARORA-CHANDRAPU-II-1	D	Line CT, CVT Tan delta, IR values & Routine maintenance and and isolater maintenance work .	12-Dec-22	09:00	12/Dec/22	17:00	Load manage on 400KV Chandrapur 2 Ckt 2, parallel ckt
151	685	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	For Replacement of Flashover Disc	12-Dec-22	09:00	12/Dec/22	17:00	.
152	692	PLANNED	OCC_561	POWERGRID_WR1	400KV-WARDHA-KORADI-II-1	D	Isolator upgradation work of 41489A isolator under substation package SS11 (Construction outage)	12/Dec/2022	7:00	14/Dec/22	20:00	
153	697	PLANNED	OCC_561	APML-ADANI	400KV/11.5KV TIRODA ST-4	C	For bay equipment maintenance and testing work	12/Dec/22	9:00	14/Dec/22	18:00	TRANSFORMER OUTAGE
154	698	PLANNED	OCC_561	MSLDC_OUTAGE	LONIKHAND - 400KV - TRANSFER BUS 1	C	O/H & Servicing of 29C PG Isolator & Replacement of PGI mechanism box.	12/Dec/22	08:00	14/Dec/22	18:00	-

Sr.No.	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuo us	Reason	From		To		Remarks
155	700	PLANNED	OCC_561	POWERGRID_WR1	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	C	For attending SF6 gas leakage	12-Dec-2022	9:00	17/Dec/22	18:00	
156	701	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-RGPPL-NEW KOYNA-2	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	12-Dec-22	08:00	17/Dec/22	17:00	----
157	702	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KALWA-PUNE-PG-1	D	PID Testing Auto-Reclose function to be out of service.	12-Dec-22	09:00	17/Dec/22	18:00	PID Testing Auto-Reclose function to be out of service.
158	703	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-2	D	PID testing of insulator strings	12-Dec-22	08:00	28/Dec/22	18:00	-
159	704	PLANNED	OCC_561	WTPL	400KV-PUNE-GIS-PUNE-PG-1	D	AR to be disable, Online work for Insulator replacement works	12-Dec-22	9:00	31/Dec/22	1:00	AR to be disable
160	705	PLANNED	OCC_561	WTPL	400KV-PUNE-GIS-PUNE-PG-2	D	AR to be disable, Online work for Insulator replacement works	12-Dec-22	9:00	31/Dec/22	2:00	AR to be disable
161	706	PLANNED	OCC_561	WTPL	400KV-PUNE-GIS-PUNE-PG-3	D	AR to be disable, Online work for Insulator replacement works	12-Dec-22	9:00	31/Dec/22	3:00	AR to be disable
162	707	PLANNED	OCC_561	WTPL	400KV-PUNE-GIS-PUNE-PG-4	D	AR to be disable, Online work for Insulator replacement works	12-Dec-22	9:00	31/Dec/22	4:00	AR to be disable
163	717	PLANNED	OCC_561	POWERGRID_WR1	220KV-AURANGABAD-SHENDRA-2	D	AMP of line terminal equipments at Aurangabad	13/Dec/2022	7:00	13/Dec/22	18:00	
164	718	PLANNED	OCC_561	POWERGRID_WR1	MAIN BAY - 220KV-AURANGABAD-SHENDRA-2 AND AURANGABAD - 220KV - BUS 1 at AURANGABAD - 220KV	D	AMP Work	13/Dec/2022	7:00	13/Dec/22	18:00	
165	721	PLANNED	OCC_561	POWERGRID_WR1	400KV-WARDHA-WARORA-1	D	Replacement of BHEL insulators from Gantries in Switchyard with CLR insulators.	13-Dec-22	8:00	13/Dec/22	13:00	429L
166	743	PLANNED	OCC_561	POWERGRID_WR1	TIE BAY OF 400KV-PADGHE-PG-KUDUS-1 AND FUTURE @KUDUS - 400KV at KUDUS - 400KV	D	AMP of 414 Bay	13-Dec-2022	9:00	13/Dec/22	17:00	400 KV Padghe Kudus Line 1 will be in service through Main Bay 415.
167	744	PLANNED	OCC_561	POWERGRID_WR2	400KV-PADGHE-BOISAR-1	D	For LTE AMP works at Boisar end and Line AMP works. Dia to be kept open at both ends and A/R in non auto mode of Ckt 2	13-Dec-2022	9:00	13-Dec-2022	17:30	PG-WR2-BOISAR
168	756	PLANNED	OCC_561	POWERGRID_WR1	220KV-PUNE-PG-URSE-1	D	For AMP WORK	13/Dec/2022	9:00	13/Dec/22	18:00	
169	761	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-RGPPL-NAGOTHANE-2	D	Jumper tightning and cold washing work	13-Dec-22	08:00	13/Dec/22	17:00	nil
170	762	PLANNED	OCC_561	MEGPTCL	TIE BAY - 400KV-KORADI-II-KORADI-III-2 AND FUTURE at KORADI-III - 400KV	D	Annual Maintenance of Bay Equipment	13-Dec-22	09:00	13/Dec/22	18:00	Bay Outage
171	763	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-CHANDRAPUR-BHADRAWATI-3	C	Required for Main Bus -1 outage work.	13/Dec/22	08:00	14/Dec/22	18:00	This circuits/bays can not be shifted on 400KV Main Bus-2, as the Bus-2 isolators are faulty.
172	764	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-CHANDRAPUR-BHADRAWATI-4	C	Required for Main Bus -1 outage work.	13/Dec/22	08:00	14/Dec/22	18:00	This circuits/bays can not be shifted on 400KV Main Bus-2, as the Bus-2 isolators are faulty.
173	765	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-CHANDRAPUR-GCR-CHANDRAPU-II-1	C	Required for Main Bus -1 outage work.	13/Dec/22	08:00	14/Dec/22	18:00	Required for replacement of faulty string of 400KV Main Bus-1
174	766	PLANNED	OCC_561	MSLDC_OUTAGE	MAIN BAY OF 400KV-CHANDRAPUR-GCR-CHANDRAPU-II-2 AND CHANDRAPUR-GCR - 400KV - BUS 1 @CHANDRAPUR-GCR - 400KV at CHANDRAPUR-GCR - 400KV (ELEMENT NOT FOUND)	C	Required for Main Bus -1 outage work, However this feeder will be in service via 400KV TBC-1.	13/Dec/22	08:00	14/Dec/22	18:00	Required for Main Bus -1 outage work, However this feeder will be in service via 400KV TBC-1.
175	767	PLANNED	OCC_561	MSLDC_OUTAGE	CHANDRAPUR - 400KV - BUS 1	C	1. Tan delta measurement of Bus CVT. 2. Replacement of faulty disc insulator string of Main Bus-2 3. Nut Bolts and hardware tightening work.	13/Dec/22	08:00	14/Dec/22	18:00	This circuits/bays which areconnected to 400KV MainBUS-1 will be shifted on 400KV Main Bus-2 one by one via TBC-1 & TBC-2
176	769	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-SSP-DHULE-MS-1	D	For Replacement of PID Suspecious Disc & other Maintenance work.	13-Dec-22	09:00	14/Dec/22	18:00	400 KV DHL-SSNNL CKT 2 A/R switch to be kept on Non Auto mode.
177	781	PLANNED	OCC_561	POWERGRID_WR1	220KV-AURANGABAD-CHITEGAON-2	D	AMP of line terminal equipments at Aurangabad	14/Dec/2022	7:00	14/Dec/22	18:00	
178	782	PLANNED	OCC_561	POWERGRID_WR1	MAIN BAY - 220KV-AURANGABAD-CHITEGAON-2 AND AURANGABAD - 220KV - BUS 1 at AURANGABAD - 220KV	D	AMP Work	14/Dec/2022	7:00	14/Dec/22	18:00	
179	802	PLANNED	OCC_561	POWERGRID_WR1	MAIN BAY OF 400KV-PADGHE-PG-KUDUS-1 AND KUDUS - 400KV - BUS 2 @KUDUS - 400KV at KUDUS - 400KV	D	AMP of 415 Bay	14-Dec-2022	9:00	14/Dec/22	17:00	400 KV Padghe Kudus Line 1 will be in service through Tie Bay 414.
180	811	PLANNED	OCC_561	POWERGRID_WR1	MAIN BAY - 220KV-PUNE-PG-URSE-2 AND PUNE-PG - 220KV - BUS 1 at PUNE-PG - 220KV	D	For AMP WORK	14/Dec/2022	9:00	14/Dec/22	18:00	
181	822	PLANNED	OCC_561	MSLDC_OUTAGE	MAIN BAY - 400KV-WARDHA-WARORA-1 AND WARDHA - 400KV - BUS 2 at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	14-Dec-22	09:00	14/Dec/22	17:00	Line will be charged through Tie CB 428.
182	823	PLANNED	OCC_561	MSLDC_OUTAGE	132KV-MANSAR-MS-PENCH-1	D	Routine Maintenance work.	14-Dec-22	09:00	14/Dec/22	17:00	NA
183	824	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-PARLI-PARLI-M-2	C	Line / s/sMaintenance	14/Dec/22	09:00	14/Dec/22	17:30	-
184	825	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-TILLARI-AMONA-1	D	Annual maintenance work	14-Dec-22	09:00	14/Dec/22	18:00	The said work is very important
185	869	PLANNED	OCC_561	POWERGRID_WR1	MAIN BAY - 400KV-KALA-KUDUS-2 AND KUDUS - 400KV - BUS 1 at KUDUS - 400KV	D	AMP of 401 Bay	15-Dec-2022	9:00	15/Dec/22	17:00	400 KV Padghe Kudus Line 1 will be in service through Main Bay 415.
186	870	PLANNED	OCC_561	POWERGRID_WR2	MAIN BAY - 400KV-AURANGABAD-BOISAR-2 AND BOISAR - 400KV - BUS 1 at BOISAR - 400KV	D	For AMP works	15-Dec-2022	9:00	15-Dec-2022	17:30	PG-WR2-BOISAR
187	881	PLANNED	OCC_561	WTPL	400KV-KARAD-SOLAPUR-1	D	AR to be disable	15-Dec-22	9:00	15/Dec/22	20:00	AR to be disable
188	887	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KARJAT-LONIKHAND-II-1	D	DT and Line Maintenance	15-Dec-22	08:00	15/Dec/22	18:00	-
189	888	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work	15-Dec-22	08:00	15/Dec/22	18:00	.
190	889	PLANNED	OCC_561	MSLDC_OUTAGE	TIE BAY - 400KV-WARORA-CHANDRAPU-II-2 AND 400KV-TIRODA-WARORA-1 at WARORA - 400KV	D	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolator maintenance work .	15-Dec-22	09:00	15/Dec/22	17:00	only Tie CB 412 is in OFF condition, respective ckt charged through its own main CB.

Sr.No.	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuo us	Reason	From	To	Remarks		
191	890	PLANNED	OCC_561	MSLDC_OUTAGE	MAIN BAY - 400KV-WARDHA-KORADI-II-1 AND WARDHA - 400KV - BUS 1 at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	15-Dec-22	09:00	15/Dec/22	17:00	400KV KORADI-WARDHA Line will be charged through Tie CB 414.
192	891	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-2	C	(1) Reactor testing work. (2) Bay maintenance work.	15/Dec/22	09:00	15/Dec/22	18:00	-
193	892	PLANNED	OCC_561	ATIL	MAIN BAY - 400KV-TIRODA-WARORA-1 AND WARORA - 400KV - BUS 1 at WARORA - 400KV	D	Annual Maintenance of Bay Equipment	15-Dec-22	09:00	15/Dec/22	18:00	Bay Outage
194	893	PLANNED	OCC_561	MSLDC_OUTAGE	CHANDRAPU-II - 400KV - BUS 2	D	Diagnostic testing and allied bay maintenance work.	15-Dec-22	10:00	15/Dec/22	18:00	Diagnostic testing and allied bay maintenance work.
195	894	PLANNED	OCC_561	MSLDC_OUTAGE	EKTUNI - 400KV - BUS 1	D	Diagnostic, Relay Testing & Routine Maintenance	15-Dec-22	10:00	15/Dec/22	18:00	400kV Main Bus-II will be in service.
196	895	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-TELEGAON-PUNE-PG-2	D	Half yearly maintenance	15-Dec-22	10:00	15/Dec/22	18:00	-
197	899	PLANNED	OCC_561	APML-ADANI	400KV/11.5KV TIRODA ST-5	C	For bay equipment maintenance and testing work	15/Dec/22	9:00	17/Dec/22	18:00	TRANSFORMER OUTAGE
198	900	PLANNED	OCC_561	MSLDC_OUTAGE	400KV Jejuri-Koyna 4	C	Restignining of conductor Between Loc No 89-92 to achieve Ground clearance	15/Dec/22	08:00	17/Dec/22	18:00	Restignining of conductor Between Loc No 89-92 to achieve Ground clearance
199	901	PLANNED	OCC_561	MSLDC_OUTAGE	BUS COUPLER BAY OF CHAKAN - 400KV - BUS 1 AND CHAKAN - 400KV - BUS 2 @CHAKAN - 400KV at CHAKAN - 400KV	C	For Replacement of Old 89A Isolator by New Isolator	15/Dec/22	10:00	17/Dec/22	18:00	The Existing 89A Isolator has mechanically Jam due to which operation is difficult so Isolator Rph,Yph, Bph Isolator Replacement 400KV-KOLHAPUR GIS-NARENDRA KUDGI-2 AR to be kept in Non-auto mode for safety in TLM works.
200	926	PLANNED	OCC_561	POWERGRID_WR1	400KV-KOLHAPUR GIS-NARENDRA KUDGI-2	D	Main& Line Bay AMP works & attending Shutdown nature defects. AR IN NON AUTO MODE OF 400KV-KOLHAPUR GIS- NARENDRA KUDGI-1	16-Dec-2022	7:00	16/Dec/22	18:00	
201	946	PLANNED	OCC_561	POWERGRID_WR1	TIE BAY - 400KV-KALA-KUDUS-2 AND FUTURE at KUDUS - 400KV	D	AMP of 402 Bay	16-Dec-2022	9:00	16/Dec/22	17:00	400 KV Padghe Kudus Line 1 will be in service through Main Bay 415.
202	947	PLANNED	OCC_561	POWERGRID_WR2	BOISAR - 220KV - BUS 1	D	For AMP works	16-Dec-2022	9:00	16-Dec-2022	17:30	PG-WR2-BOISAR
203	956	PLANNED	OCC_561	POWERGRID_WR1	400KV-KHARGHAR-PUNE-PG-1	D	For AMP WORK	16-Dec-2022	9:00	16/Dec/22	18:00	
204	965	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-TARAPUR 3&4-PADGHE-1	D	H/T Required for 3 hrs for safety purposed for removing jumper by Hot line method of gantry between 400kV Tarapur 1&2	16-Dec-22	08:00	16/Dec/22	11:00	Weather condition should be clear
205	966	PLANNED	OCC_561	MSLDC_OUTAGE	TIE BAY - 400KV-WARDHA-WARORA-1 AND FUTURE at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	16-Dec-22	09:00	16/Dec/22	17:00	Line will be charged through Main CB 429.
206	967	PLANNED	OCC_561	MSLDC_OUTAGE	MAIN BAY OF 400KV-WARORA-CHANDRAPU-II- 1 AND WARORA - 400KV - BUS 2 @WARORA - 400KV at WARORA - 400KV	D	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolater maintenance work.	16-Dec-22	09:00	16/Dec/22	17:00	Only Main CB 413 is in OFF condition,Ckt charged through Tie CB no.412.
207	968	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	For Replacement of Flashover Disc by Hot Line Method Shifting of auto reclose switch to non auto mode	16-Dec-22	09:00	16/Dec/22	17:00	.
208	969	PLANNED	OCC_561	ATIL	MAIN BAY - 400KV-TIRODA-WARORA-2 AND WARORA - 400KV - BUS 1 at WARORA - 400KV	D	Annual Maintenance of Bay Equipment	16-Dec-22	09:00	16/Dec/22	18:00	Bay Outage
209	970	PLANNED	OCC_561	MEGPTCL	AKOLA (2) - 765KV B/R 1	D	Taking Y-ph Reactor in Service in place of Spare Reactor as per CEA guideline	16-Dec-22	09:30	16/Dec/22	15:30	Taking Y-ph Reactor in Service in place of Spare Reactor as per CEA guideline
210	972	PLANNED	OCC_561	MSLDC_OUTAGE	PADGHE - 400KV - BUS 2	C	B bus Conductor Replacement of Section -1 between 400kV Tarapur II & 500MVA ICT -5 1) 500MVA ICT-5 on TBC & 400kV Tarapur -2 H/t required for 3 days 2) 400kV Tarapur -1 H/t required for 3hrs for removing & refixing of jumper by hot line method	16/Dec/22	05:00	18/Dec/22	23:58	Weather condition should be clear
211	973	PLANNED	OCC_561	MSLDC_OUTAGE	MAIN BAY - 400KV/220KV PADGHE-ICT-5 AND PADGHE - 400KV - BUS 1 at PADGHE - 400KV (Element not found)	C	500MVA ICT-5 HV side on TBC for 3 days for replacement of B bus conductor of section 1. ICT-5 to be service through TBC	16/Dec/22	05:00	18/Dec/22	23:59	Weather condition should be clear
212	974	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-TARAPUR 3&4-PADGHE-2	C	400kV Tarapur-2 H/T for 3 days for B bus conductor replacement of section 1	16/Dec/22	06:00	18/Dec/22	23:59	Weather condition should be clear
213	975	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-2	D	For Carrying PID Work	16-Dec-22	08:00	31/Dec/22	18:00	-
214	976	PLANNED	OCC_561	MEGPTCL	765KV-TIRODA-KORADI-III-1	C	For LR (707-52LR) CB Maintenance & for attending SF6 gas leakage	16/Dec/22	09:00	18/Dec/22	18:00	765KV Line-1 will remain in service without LR
215	977	PLANNED	OCC_561	MEGPTCL	765KV-TIRODA-KORADI-III-1 L/R@ TIRODA - 765KV	C	For LR (707-52LR) CB Maintenance & for attending SF6 gas leakage	16/Dec/22	09:00	18/Dec/22	18:00	765KV Line-1 will remain in service without LR
216	995	PLANNED	OCC_561	POWERGRID_WR1	MAIN BAY - 400KV-KALA-KUDUS-1 AND KUDUS - 400KV - BUS 1 at KUDUS - 400KV	D	AMP of 404 Bay	17-Dec-2022	9:00	17/Dec/22	17:00	400 KV Padghe Kudus Line 1 will be in service through Main Bay 415.
217	996	PLANNED	OCC_561	POWERGRID_WR2	400KV/220KV BOISAR-ICT-2	D	For AMP works. Dia to be kept open	17-Dec-2022	9:00	17-Dec-2022	17:30	PG-WR2-BOISAR
218	1001	PLANNED	OCC_561	POWERGRID_WR1	PUNE-PG - 220KV - BUS 2	D	For AMP WORK	17-Dec-2022	9:00	17/Dec/22	18:00	
219	1017	PLANNED	OCC_561	MSLDC_OUTAGE	BOISAR-M - 220KV - BUS 2	C	Bus Iso. r/m & r/m works.	17/Dec/22	07:00	18/Dec/22	20:00	Bus Iso. r/m & r/m works.
220	1018	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-2	D	cold line washing of Insulator string and Routine Line maintenance work	17-Dec-22	08:00	18/Dec/22	18:00	400kV Padghe I will be in in service
221	1022	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-EKTUNI-BABLESHWAR-1	D	CT Tan D, LBB Testing, MTAMC Work & Bay maintenance work	17-Dec-22	09:00	17-Dec-22	17:00	400kV Ektuni-II will be in in service
222	1023	PLANNED	OCC_561	MSLDC_OUTAGE	765KV/400KV EKTUNI-ICT-2	D	Diagnostic, Relay Testing & Routine Maintenance	17-Dec-22	10:00	17-Dec-22	18:00	765/400kV 1500MVA ICT-I will be in service.
223	1025	PLANNED	OCC_561	MSLDC_OUTAGE	765KV/400KV EKTUNI-ICT-1	D	Diagnostic, Relay Testing & Routine Maintenance	18-Dec-22	10:00	18/Dec/22	18:00	765/400kV 1500MVA ICT-II will be in service
224	1031	PLANNED	OCC_561	MSLDC_OUTAGE	BUS COUPLER BAY OF NAGOTHANE - 400KV - BUS 1 AND NAGOTHANE - 400KV - BUS 2 @NAGOTHANE - 400KV at NAGOTHANE - 400KV	D	Regular Maint work and Dignostic testing work	18-Dec-22	08:00	18/Dec/22	17:00	NIL
225	1032	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-2	D	For Carrying PID Work	18-Dec-22	08:00	18/Dec/22	18:00	-

Sr.No.	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
226	1033	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-BOISAR-NALASOPARA-1	D	For R&M, bay maintenance & line Maintenance Work	18-Dec-22	09:00	18/Dec/22	17:00	For R&M, bay maintenance & line Maintenance Work
227	1034	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KALWA-PADGHE-1	D	Routine Maintenance Activity	18-Dec-22	09:00	18/Dec/22	18:00	Routine Maintenance Activity
228	1035	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-TARAPUR 3&4-PADGHE-1	D	H/T required for 3 hrs. for safety purposed for re-connection of jumper by Hot line method between Tarapur-1&2 gantry.	18-Dec-22	15:00	18/Dec/22	18:00	Weather condition should be clear
229	1036	PLANNED	OCC_561	POWERGRID_WR1	BUS COUPLER BAY - AURANGABAD - 220KV - BUS 1 AND AURANGABAD - 220KV - BUS 2 at AURANGABAD - 220KV	D	AMP Work	19/Dec/2022	7:00	19/Dec/22	18:00	
230	1038	PLANNED	OCC_561	POWERGRID_WR1	400KV-KARAD-SOLAPUR-1	D	Line terminal equipments AMP .	19/Dec/2022	7:00	19/Dec/22	18:00	
231	1039	PLANNED	OCC_561	POWERGRID_WR1	400KV-KARAD-SOLAPUR-1 L/R@ SOLAPUR - 400KV	D	Line Reactor AMP Works Note : Dia to be kept open	19/Dec/2022	7:00	19/Dec/22	18:00	
232	1076	PLANNED	OCC_561	MSLDC_OUTAGE	KOLHAPUR-MS - 400KV - BUS 2	D	1.Bph CVT replacement work 2. PID faulty Insulator string replacement work.	19-Dec-22	07:00	19/Dec/22	23:59	All bays will be shifted through online 400kv TBC on 400 kV Main bus 1.
233	1077	PLANNED	OCC_561	MSLDC_OUTAGE	SOLAPUR-M - 400KV - BUS 1	D	Removing IPS tube between isolator and 404-52CB to dismantle 404-52CB for Overhauling work.	19-Dec-22	10:00	19/Dec/22	18:00	Without load interruption. Load will be managed on 400kv Main Bus II
234	1080	PLANNED	OCC_561	APML-ADANI	MAIN BAY-765/22KV GT-5 AND TIRODA-765KV-BUS 1 at TIRODA-765KV	C	For (709-52) CB Maintenance & for attending SF6 gas leakage	19/Dec/22	9:00	20/Dec/22	18:00	765/22KV GT-5 will remain in service with tie bay
235	1087	PLANNED	OCC_561	MSLDC_OUTAGE	BUS COUPLER BAY - LONIKHAND - 400KV - BUS 1 AND LONIKHAND - 400KV - BUS 2 at LONIKHAND - 400KV	C	O/H & Servicing of 29B PG Isolator & Replacement of PGI mechanism box.	19/Dec/22	08:00	21/Dec/22	18:00	-
236	1091	PLANNED	OCC_561	MSLDC_OUTAGE	NAGOTHANE - 400KV - TRANSFER BUS 1	C	for CB overhauling work	19/Dec/22	08:00	23/Dec/22	17:00	NIL
237	1092	PLANNED	OCC_561	MSLDC_OUTAGE	NEW KOYNA - 400KV - BUS 2	C	1) 19/12/2022 Bus Insulator replacement work at section TBC & Bus coupler & Spare bay 2) 20/12/2022 Bus Insulator replacement work at section Dabhol 1 & 2 3) 21/12/2022 Bus Insulator replacement work at section ICT I & ICT-II 4) 22/12/2022 Bus Insulator replacement work at section Koyana - I & II and damage conductor replacement work 5) 23/12/2022 Bus Insulator replacement work at section Karad - I & II 6) 24/12/2022 Bus Insulator replacement work at section Jaigad - I & II	19/Dec/22	08:00	24/Dec/22	17:00	1) Insulator replacement of Bus-I considered in scheme (LE/2020-21/005-1-01) 2) Damage conductor replacement work in between Koyana-I & Koyana-II etc. section 3) In outage period TBC operation will be inceased. 4) for every section, One feeder is to be kept on TB C & another feeder should be kept off.
238	1093	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-RGPP-L-NAGOTHANE-2	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	19-Dec-22	08:00	24/Dec/22	17:00	---
239	1094	PLANNED	OCC_561	MSLDC_OUTAGE	CHANDRAPUR - 400KV - BUS 1	D	To carry out the PID Testing of Disc Insulator Strings of 400kv Main Bus-1	19-Dec-22	08:00	24/Dec/22	18:00	During outage, 400kv Main Bus -1 & 2 will be in service, as online work will be carried out.
240	1095	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KHARGHAR-PUNE-PG-1	D	PID Testing Auto-Reclose function to be out of service.	19-Dec-22	09:00	24/Dec/22	18:00	PID Testing Auto-Reclose function to be out of service.
241	1101	PLANNED	OCC_561	POWERGRID_WR1	MAIN BAY - 220KV-AURANGABAD-SHENDRA-1 AND AURANGABAD - 220KV - BUS 1 at AURANGABAD - 220KV	D	AMP Work	20/Dec/2022	7:00	20/Dec/22	18:00	
242	1119	PLANNED	OCC_561	POWERGRID_WR1	TIE BAY OF 400KV-PADGHE-PG-KUDUS-2 AND FUTURE @KUDUS - 400KV at KUDUS - 400KV	D	R PH CT Replacement of 417 Bay at Kudus SS.	20-Dec-2022	9:00	20/Dec/22	17:00	400 KV Padghe Kudus Line 2 will be in service through Main Bay 418.
243	1133	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KARAD-SOLAPUR-1	D	cold line washing work	20-Dec-22	08:00	20/Dec/22	17:00	cold line washing work
244	1134	PLANNED	OCC_561	MEGPTCL	MAIN BAY - 400KV-KORADI-II-KORADI-III-1 AND KORADI-III - 400KV - BUS 2 at KORADI-III - 400KV	D	Annual Maintenance of Bay Equipment	20-Dec-22	09:00	20/Dec/22	18:00	Bay Outage
245	1138	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-SSP-DHULE-MS-2	D	For Replacement of PID Suspecious Disc & other Maintenance work.	20-Dec-22	09:00	21/Dec/22	18:00	400 KV DHL-SSNNL CKT 1 A/R switch to be kept on Non Auto mode.
246	1139	PLANNED	OCC_561	POWERGRID_WR1	MAIN BAY - 400KV-KORADI-SATPURA-1 AND KORADI - 400KV - BUS 1 at Koradi - 400KV	C	Overhauling of Sarni Line CGL CB at Koradi SS. Line to be shifted on TBC for 4 days and for bay isolators overhauling.	20-Dec-22	8:00	23/Dec/22	18:00	SRN
247	1145	PLANNED	OCC_561	POWERGRID_WR1	400KV-SOLAPUR-M-SOLAPUR-1	D	For AMP and Relay testing works.	21/Dec/2022	7:00	21/Dec/22	18:00	
248	1149	PLANNED	OCC_561	POWERGRID_WR1	MAIN BAY - 220KV-AURANGABAD-CHITEGAON-1 AND AURANGABAD - 220KV - BUS 1 at AURANGABAD - 220KV	D	AMP Work	21/Dec/2022	7:00	21/Dec/22	18:00	
249	1150	PLANNED	OCC_561	POWERGRID_WR1	MAIN BAY - DHULE-MS - 400KV B/R 1 AND DHULE-MS - 400KV - BUS 1 at DHULE-MS - 400KV	D	AMP work at DHULE	21/Dec/2022	7:00	21/Dec/22	18:00	
250	1180	PLANNED	OCC_561	MSLDC_OUTAGE	KORADI - 400KV - BUS 1	D	CVT tan delta measurement work	21-Dec-22	06:00	21/Dec/22	22:00	NA
251	1181	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-PANDURNA-KALMESHVAR-1	D	Routine Maintenance & Dignostic testing work	21-Dec-22	08:00	21/Dec/22	18:00	NA
252	1182	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-EKTUNI-BABLESHWAR-2	D	MTAMC Work & Bay maintenance work	21-Dec-22	09:00	21/Dec/22	17:00	400kv Ektuni-1 will be in in service
253	1183	PLANNED	OCC_561	MSLDC_OUTAGE	132KV-MANSAR-MS-KANHAN-1	D	Routine Maintenance work.	21-Dec-22	09:00	21/Dec/22	17:00	NA
254	1184	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-PARLI-OSMANABAD-M-1	C	Line / s/sMaintenance	21/Dec/22	09:00	21/Dec/22	17:30	-
255	1185	PLANNED	OCC_561	MSETCL	220KV-MUDSHINGI-CHIKKODI-II-1	D	Annual maintenance work	21-Dec-22	09:00	21/Dec/22	18:00	The said work is very important
256	1186	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-SOLAPUR-M-SOLAPUR-1	D	Replacement of string	21-Dec-22	09:00	21/Dec/22	18:00	Load manage on 400kv lamboti-parli line
257	1187	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-MUDSHINGI-CHIKKODI-II-1	D	Annual maintenance work	21-Dec-22	09:00	21/Dec/22	18:00	The said work is very important

Sr.No.	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuo us	Reason	From		To		Remarks
258	1188	PLANNED	OCC_561	MEGPTCL	400KV-AKOLA-AKOLA (2)-1	D	Annual Maintenance of Line Equipment	21-Dec-22	09:30	21/Dec/22	16:30	Annual Maintenance of Line Equipment
259	1189	PLANNED	OCC_561	MSLDC_OUTAGE	EKTUNI - 765KV - BUS 1	D	Diagnostic, Relay Testing & Routine Maintenance	21-Dec-22	10:00	21/Dec/22	18:00	400kV Main Bus-I will be in service.
260	1190	PLANNED	OCC_561	MEGPTCL	MAIN BAY - 765KV/400KV TIRODA-ICT-1 AND TIRODA - 765KV - BUS 2 at TIRODA - 765KV	C	For (701-52) CB Maintenance & for attending SF6 gas leakage	21/Dec/22	09:00	22/Dec/22	18:00	765/400KV ICT will remain in service with tie bay
261	1194	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-WARORA-CHANDRAPU-II-1	D	For PID Testing Work,shifting autoreclose switch to Non auto Mode .	21-Dec-22	09:00	30/Dec/22	17:00	400 KV Warora 1 & 400 KV Warora 2 on same D/C tower hence non auto required on both ckt
262	1195	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-WARORA-CHANDRAPU-II-2	D	For PID Testing Work,shifting autoreclose switch to Non auto Mode .	21-Dec-22	09:00	30/Dec/22	17:00	400 KV Warora 1 & 400 KV Warora 2 on same D/C tower hence non auto required on both ckt
263	1209	PLANNED	OCC_561	POWERGRID_WR1	220KV-TALEGAON-PUNE-PG-1	D	For AMP WORK	22/Dec/2022	9:00	22/Dec/22	18:00	
264	1240	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work	22-Dec-22	08:00	22/Dec/22	18:00	.
265	1241	PLANNED	OCC_561	MSLDC_OUTAGE	MAIN BAY OF 400KV-PADGHE-PG-KUDUS-2 AND KUDUS - 400KV - BUS 2 @KUDUS - 400KV at KUDUS - 400KV	D	Annual Maintenance of bays equipment & Diagnostics Testing Work	22-Dec-22	09:00	22/Dec/22	17:00	Simultaneously outage is required on Tie Bay 417 of Padghe PG ckt-2 @ Kudus for the above work.
266	1242	PLANNED	OCC_561	MSLDC_OUTAGE	TIE BAY OF 400KV-PADGHE-PG-KUDUS-2 AND FUTURE @KUDUS - 400KV at KUDUS - 400KV	D	Annual Maintenance of bays equipment & Diagnostics Testing Work	22-Dec-22	09:00	22/Dec/22	17:00	Simultaneously outage is required on Main Bay 418 of Padghe PG ckt-2 @ Kudus
267	1243	PLANNED	OCC_561	MEGPTCL	TIE BAY - 400KV-KORADI-II-KORADI-III-1 AND FUTURE at KORADI-III - 400KV	D	Annual Maintenance of Bay Equipment	22-Dec-22	09:00	22/Dec/22	18:00	Bay Outage
268	1244	PLANNED	OCC_561	MSLDC_OUTAGE	MAIN BAY - 400KV-KORADI-II-KORADI-III-2 AND KORADI-II - 400KV - BUS 2 at KORADI-II - 400KV	D	Diagnostic Testing of CB and routine bay maintenance work	22-Dec-22	10:00	22/Dec/22	17:00	400kV Koradi-II -Korad-III Ckt2 will remain in service through Tie bay 405
269	1245	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-TALEGAON-PUNE-PG-1	D	Half yearly maintenance	22-Dec-22	10:00	22/Dec/22	18:00	-
270	1250	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-JEJURI-KOYNA STAGE IV-1	C	Restingning of conductor Between Loc No 89-92 to achieve Ground clearance	22/Dec/22	08:00	24/Dec/22	17:00	Restingning of conductor Between Loc No 89-92 to achieve Ground clearance
271	1251	PLANNED	OCC_561	MSLDC_OUTAGE	BUS COUPLER BAY OF CHAKAN - 400KV - BUS 1 AND CHAKAN - 400KV - BUS 2 @CHAKAN - 400KV at CHAKAN - 400KV	C	For Replacement of Old 89B Isolator by New Isolator	22/Dec/22	10:00	24/Dec/22	18:00	The Existing 89A Isolator has mechanically Jam due to which operation is difficult so Isolator Rph,Yph, Bph Isolator Replacement work is planned
272	1295	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-PADGHE-NAGOTHANE-2	D	1) shifting from B bus to A bus for partial Bus outage 2) H/T required for 2 to 3 hrs. for jumper removing work by cold line method	23-Dec-22	05:00	23/Dec/22	15:00	Weather condition should be clear
273	1296	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-PADGHE HVDC-PADGHE-1	D	1) H/T required for safety proposed for removing jumper between HVDC 1&2 gantry bay Hot line method. 2) power restriction of 750 MW for 3 hrs.	23-Dec-22	08:30	23/Dec/22	12:00	Weather condition should be clear
274	1297	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-TARAPUR 3&4-PADGHE-2	C	1) Shifting from B bus to A bus for partial Bus outage	23/Dec/22	05:00	25/Dec/22	11:00	Weather condition should be clear
275	1298	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-PADGHE HVDC-PADGHE-2	C	1) shifting on TBC for partial bus outage for Bus conductor replacement work 2) PG isolator alignment work	23/Dec/22	05:00	25/Dec/22	23:00	Weather condition should be clear
276	1299	PLANNED	OCC_561	MSLDC_OUTAGE	PADGHE - 400KV - BUS 2	C	B Bus Conductor Replacement of Section -3 between 400kV HVDC II& Nagothane I 1) 400kV HVDC -2 on TBC & 400kV Nagothane -1 H/T required fro 3 days . 2) 400kV HVDC -1 H/t required for 3 hrs on day 1 & day 3 for jumper removing & fixing work by Hot line method. Power restriction of 750MW for 3 hrs	23/Dec/22	05:00	25/Dec/22	23:59	Weather condition should be clear
277	1300	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KALWA-PADGHE-2	C	Replacement of existing Conductor by HTLS Conductor	23/Dec/22	06:00	25/Dec/22	19:00	Replacement of existing Conductor by HTLS Conductor
278	1301	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-PADGHE-NAGOTHANE-1	C	1)H/T require for 3 days for Bus conductor replacement work of sec-3 between Nago-1 & HVDC-2 2) IPS tube removing work below B bus for Bus conductor replacement 3) PG isolator replacement & alignment work of B bus	23/Dec/22	11:00	25/Dec/22	23:59	Weather condition should be clear
279	1307	PLANNED	OCC_561	MEGPTCL	765KV-AKOLA (2)-KORADI-III-2	C	To attend the sag correction in tower no. 534, to stop the deforming of tower members in the first section.	24/Dec/22	09:00	25/Dec/22	18:00	Outage can be upload in WRDLC outage management portal in account of MEGPTCL for D-3 readiness.
280	1308	PLANNED	OCC_561	MEGPTCL	400KV-AKOLA (2)-NANDGAONPETH-1	C	To attend the sag correction in tower no. 534 of 765KV-AKOLA (2)-KORADI-III-2 to stop the deforming of tower member in the first section. The 400KV-RPL-AKOLA (2)-1 is crossing in between T.No. 534 & 535 of 765kV Line.	24/Dec/22	09:00	25/Dec/22	18:00	Outage can be upload in WRDLC outage management portal in account of MEGPTCL for D-3 readiness.
281	1309	PLANNED	OCC_561	MEGPTCL	400KV-AKOLA (2)-NANDGAONPETH-2	C	To attend the sag correction in tower no. 534 of 765KV-AKOLA (2)-KORADI-III-2 to stop the deforming of tower member in the first section. The 400KV-RPL-AKOLA (2)-1 is crossing in between T.No. 534 & 535 of 765kV Line.	24/Dec/22	09:00	25/Dec/22	18:00	Outage can be upload in WRDLC outage management portal in account of MEGPTCL for D-3 readiness.
282	1310	PLANNED	OCC_561	MEGPTCL	765KV-TIRODA-KORADI-III-2	C	For LR (704-52LR) CB Maintenance & for attending SF6 gas leakage	24/Dec/22	09:00	25/Dec/22	18:00	765KV Line-2 will remain in service without LR
283	1311	PLANNED	OCC_561	MEGPTCL	765KV-TIRODA-KORADI-III-2 L/R@ TIRODA - 765KV	C	For LR (704-52LR) CB Maintenance & for attending SF6 gas leakage	24/Dec/22	09:00	25/Dec/22	18:00	765KV Line-2 will remain in service without LR
284	1313	PLANNED	OCC_561	POWERGRID_WR1	MAIN BAY - 400KV-AKOLA-AURANGABAD-2 AND AKOLA - 400KV - BUS 1 at AKOLA - 400KV	D	AMP of 407 Bay at Akola	24-Dec-22	8:00	24/Dec/22	18:00	407A
285	1321	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-BOISAR-BOISAR-M-2	D	Bay Maintenance works.	24-Dec-22	07:00	24/Dec/22	17:00	Bay Maintenance works.
286	1322	PLANNED	OCC_561	MSLDC_OUTAGE	BUS COUPLER BAY - KALWA - 400KV - BUS 1 AND KALWA - 400KV - BUS 2 at KALWA - 400KV	D	All diagnostic testing work, Bay maintenance work	24-Dec-22	08:00	24/Dec/22	18:00	All diagnostic testing work, Bay maintenance work .
287	1323	PLANNED	OCC_561	MSLDC_OUTAGE	BABLESHWAR - 400KV - BUS 1	D	Bus CVT Testing	24-Dec-22	09:00	24/Dec/22	17:00	400 KV BUS -1 feeders and ICTs to be shifted on 400 KV Bus-II

Sr.No.	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From	To	Remarks
288	1324	PLANNED	OCC_561	MSLDC_OUTAGE	SOLAPUR-M - 400KV - BUS 1	D	For reconnecting IPS tube between Isolator and 404-52 CB after overhauling work of 404-52CB	24-Dec-22	10:00 24/Dec/22	18:00 Without load interruption. Load will be managed on 400kv Main Bus II
289	1332	PLANNED	OCC_561	POWERGRID_WR2	220KV-BOISAR-BOISAR-M-3	D	For LTE AMP works at Boisar PG end	25-Dec-2022	9:00 25-Dec-2022	17:30 PG-WR2-BOISAR
290	1338	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-BOISAR-BOISAR-M-3	D	Bay Maintenance works.	25-Dec-22	07:00 25/Dec/22	17:00 Bay Maintenance works.
291	1339	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-PADGHE-NAGOTHANE-2	D	1) H/T requires for safety purposed for re connection of jumper by cold line method between Nago. 1 & 2. 2) shifting from A bus to B bus after Bus conductor replacement work.	25-Dec-22	12:00 25/Dec/22	22:00 Weather condition should be clear
292	1340	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-PADGHE HVDC-PADGHE-1	D	1) H/T requires for safety purposed for re connection of jumper between HVDC 1 & 2 gantry of B bus by Hot line method. 2) power restriction of 750MW for @ 3hrs.	25-Dec-22	14:00 25/Dec/22	17:35 Weather condition should be clear
293	1341	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-TARAPUR 3&4-PADGHE-2	D	1) shifting from A bus to B bus through TBC after Bus conductor replacement work	25-Dec-22	15:00 25/Dec/22	23:59 Weather condition should be clear
294	1346	PLANNED	OCC_561	POWERGRID_WR1	DHULE-MS - 400KV B/R 1	D	BUS REACTOR at DHULE	26/Dec/2022	7:00 26/Dec/22	18:00
295	1363	Planned	OCC_561	GETCO	220KV-TARAPUR 1&2-BHILAD-1	D	Maintenance work	26/Dec/2022	9:00 26/Dec/22	18:00
296	1372	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-LONIKHAND-CHAKAN-1	C	O/H & Servicing of 29A PG Isolator & Replacement of PGI mechanism box.	26/Dec/22	08:00 28/Dec/22	18:00 Line will be shifted on TBC
297	1373	PLANNED	OCC_561	POWERGRID_WR1	MAIN BAY - 400KV-BHILAI-KORADI-1 AND KORADI - 400KV - BUS 1 at Koradi - 400KV	C	Overhauling of Bhilai Line CGL CB at Koradi SS, Line to be shifted on TBC for 4 days and for bay isolators overhauling.	26-Dec-22	8:00 29/Dec/22	18:00 BHI
298	1376	PLANNED	OCC_561	MSLDC_OUTAGE	MAIN BAY OF 400KV-PADGHE-NAGOTHANE-1 AND NAGOTHANE - 400KV - BUS 1 @NAGOTHANE - 400KV at NAGOTHANE - 400KV(Element not found)	C	for CB overhauling work	26/Dec/22	08:00 30/Dec/22	17:00 line will be in service through TBC
299	1377	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-RGPPL-NAGOTHANE-2	D	Cold washing work	26-Dec-22	08:00 30/Dec/22	18:00 ---
300	1378	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-RGPPL-NAGOTHANE-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	26-Dec-22	08:00 31/Dec/22	17:00 ---
301	1379	PLANNED	OCC_561	MSLDC_OUTAGE	CHANDRAPUR - 400KV - BUS 2	D	To carry out the PID Testing of Disc Insulator Strings of 400kv Main Bus-2	26-Dec-22	08:00 31/Dec/22	18:00 During outage, 400kv Main Bus -1 & 2 will be in service, as online work will be carried out.
302	1380	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KALWA-KHARGHAR-1	D	PID Testing Auto-Reclose function to be out of service.	26-Dec-22	09:00 31/Dec/22	18:00 PID Testing Auto-Reclose function to be out of service.
303	1407	PLANNED	OCC_561	MEGPTCL	MAIN BAY - 765KV/400KV KORADI-III-ICT-1 AND KORADI-III - 765KV - BUS 1 at KORADI-III - 765KV	Daily	Annual Maintenance of Bay Equipment	27-Dec-22	09:00 27-Dec-22	18:00 Bay Outage
304	1428	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-PARLI-PARLI-M-2	C	Line / s/sMaintenance	28/Dec/22	09:00 28/Dec/22	17:30 -
305	1429	PLANNED	OCC_561	MSETCL	220KV-TALANGADE(MS)-CHIKKODI-II-1	D	Annual maintenance work	28-Dec-22	09:00 28/Dec/22	18:00 The said work is very important
306	1430	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-TALANGADE(MS)-CHIKKODI-II-1	D	Annual maintenance work	28-Dec-22	09:00 28/Dec/22	18:00 The said work is very important
307	1442	PLANNED	OCC_561	POWERGRID_WR1	MAIN BAY - 220KV-WARDHA-BHUGAON-1 AND WARDHA - 220KV - BUS 1 at Wardha - 220KV	D	Amp work of 204bay	29-Dec-22	8:00 29/Dec/22	18:00 204
308	1444	PLANNED	OCC_561	APML-ADANI	TIRODA-765KV-BUS-1	D	Tan delta measurement of Bus CVT & Bus isolator maintenance work	29-Dec-22	9:00 29/Dec/22	18:00 All the 765kv feeder will remain in service through 765KV Bus-2
309	1448	PLANNED	OCC_561	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work	29-Dec-22	08:00 29/Dec/22	18:00 .
310	1449	PLANNED	OCC_561	MEGPTCL	TIE BAY - 765KV/400KV KORADI-III-ICT-1 AND KORADI-III - 765KV - BUS 1 at KORADI-III - 765KV	D	Annual Maintenance of Bay Equipment	29-Dec-22	09:00 29/Dec/22	18:00 Bay Outage
311	1450	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-1	C	(1) Reactor testing work. (2)Bay maintenance work.	29/Dec/22	09:00 29/Dec/22	18:00 -
312	1451	PLANNED	OCC_561	MSLDC_OUTAGE	CHANDRAPU-II - 400KV - BUS 2	D	Diagnostic testing and allied bay maintenance work.	29-Dec-22	10:00 29/Dec/22	18:00 Diagnostic testing and allied bay maintenance work.
313	1456	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-2	D	Hardware tightening	30-Dec-22	09:00 30/Dec/22	18:00 Load manage on 400kv parli-karjat ckt-2
314	1464	PLANNED	OCC_561	MSLDC_OUTAGE	132KV-DHARNI-NEPANAGAR-1	D	For Replacement of Flashover Disc by Hot Line Method Shifting of auto reclose switch to non auto mode	30-Dec-22	09:00 30/Dec/22	17:00 .
315	1465	PLANNED	OCC_561	MEGPTCL	765KV/400KV AKOLA (2)-ICT-1	D	Taking Spare ICT in Service in place of B-ph ICT as per CEA guideline	30-Dec-22	09:00 30/Dec/22	18:00 Taking Spare ICT in Service in place of B-ph ICT as per CEA guideline
316	1466	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-2	D	1) Bay Maint works 2) Diagnostic Testing work 3) MTAMC Work 4) Replacement of C Bus PG isolator under LES scheme 5) Replacement of yph Gantry to CT jumper as bypass PG clamp provided.	30-Dec-22	09:00 30/Dec/22	20:00 Weather condition should be clear
317	1467	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-KALWA-PADGHE-2	C	Replacement of existing Conductor by HTLS Conductor	30/Dec/22	06:00 1/Jan/23	19:00 Replacement of existing Conductor by HTLS Conductor
318	1475	PLANNED	OCC_561	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-1	D	"TO ATTEND DEFECTS IDENTIFIED IN MONKEY PATROLLING UNDER PADGHE AND JUNNER S-DN:- 1. To FIX REPAIR SLEEVE AT BROKEN CONDUCTOR STRANDS. 2. REPLACEMENT OF BROKEN AND FLASHOVER DISC INSULATORS	31/Dec/22	08:00 31/Dec/22	18:00 THIS OUTAGE IS REQUIRED FOR UNINTERRUPTED OPERATION IN SUMMER PEAK LOAD.
ADDITIONAL OUTAGE FOR MONTH DECEMBER 2022										
Sr.No.	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From	To	Remarks
1	AD2	ADDITION AL	OCC_560	POWERGRID_WR1	220kv TALANDAGE-SAWANTWADI (D/C)	C	For recondutoring of 400kv Kolhapur-Kolhapur ckt-1 Moose conductor with HTLS conductor for sytem improvement	30-Nov-22	7:00 1-Dec-22	18:00 MSETCL
2	AD16	ADDITION AL	OCC_561	POWERGRID_WR1	220KV-TALANGADE(MS)-CHIKKODI-II-1	C	For recondutoring of 400kv Kolhapur-Kolhapur ckt-1 Moose conductor with HTLS conductor for sytem improvement	2-Dec-22	7:00 3-Dec-22	18:00 MSETCL

Sr.No.	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuo us	Reason	From	To	Remarks		
3	AD17	ADDITION AL	OCC_561	POWERGRID_WR1	220KV-MUDSHINGI-CHIKKODI-II-1	C	For reconductoring of 400kV Kolhapur-Kolhapur ckt-1 Moose conductor with HTLS conductor for sytem improvement	2-Dec-22	7:00	3-Dec-22	18:00	MSETCL
4	AD24	ADDITION AL	OCC_561	POWERGRID_WR1	220KV-HAMIDWADA-TALANGADE(MS)-1	C	For reconductoring of 400kV Kolhapur-Kolhapur ckt-1 Moose conductor with HTLS conductor for sytem iprovement	5-Dec-22	7:00	6-Dec-22	18:00	MSETCL
5	AD25	ADDITION AL	OCC_561	POWERGRID_WR1	220KV-BELEWADI-MUDSHINGI-1	C	For reconductoring of 400kV Kolhapur-Kolhapur ckt-1 Moose conductor with HTLS conductor for sytem iprovement	5-Dec-22	7:00	6-Dec-22	18:00	MSETCL

State Element outage list for the month of DECEMBER'2022											
Sr.No.	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark If any.	
1	400 KV	400/220 KV 167MVA SPARE ICT @ LONIKAND 2	01-Dec-22	09:00	01-Dec-22	18:00	Daily	Diagnostic testing and Maintenance	MSETCL	MSETCL	-
2	400 KV	80 MVAr BUS REACTOR - 2 @ BABHALESHWAR	01-Dec-22	09:00	01-Dec-22	17:00	Daily	400 KV Main Bus I and II for opening of hanger rods attached to the Main Bus I and II by hotline unit	MSETCL	MSETCL	Reactor II is under break down
3	400 KV	TIE BAY (403) OF ICT - 1 & C'PUR 2 CKT - 2 @ NANDED	01-Dec-22	11:00	01-Dec-22	17:30	Daily	SFRA, Tan-d of ICT-1 Unit-R-ph Routine relay testing & Bay maintenance Works	MSETCL	MSETCL	-
4	400 KV	TIE BAY (403) OF BUS RECTOR & ICT -1 @ WARORA	01-Dec-22	09:00	01-Dec-22	17:00	Daily	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolater maintenance work .	MSETCL	MSETCL	Reactor (Bay no 402) & ICT-1 (bay No 404) is Charged through own Main CB.
5	400 KV	400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	01-Dec-22	10:00	02-Dec-22	17:00	Daily	RTV Coating of 33 kV Tertiary Side Equipments	MSETCL	MSETCL	NA
6	400 KV	400/220/33 KV 500 MVA ICT - 1 @ JEJURI	01-Dec-22	08:00	02-Dec-22	20:00	Continuou s	For filtration of ICT oil due to presence of fault gas. (Recommended by SE,TCC Pune)	MSETCL	MSETCL	During outage ICT 2 & ICT 3 will be service.
7	400 KV	400/220/33 KV 500 MVA ICT - 1 @ NANDED	01-Dec-22	11:00	01-Dec-22	17:30	Continuou s	SFRA, Tan-d of ICT-1 Unit-R-ph Routine relay testing & Bay maintenance Works	MSETCL	MSETCL	-
8	400 KV	400/220/33KV 315MVA ICT - 2 @ LONIKAND	01-Dec-22	08:00	02-Dec-22	20:00	Continuou s	DT & Bay Maintenance Work. O/H & Serviceing of 29C PG Isolator & Replacement of PGI mechanism box.	MSETCL	MSETCL	-
9	400 KV	AKOLA - KHADKA (BHUSAWAL)	01-Dec-22	10:00	31-Dec-22	16:00	Daily	PID of 400 kV Akola- Bhusawal line will be carried out by HLU Akola & PID Unit Akola.	MSETCL	MSETCL	PID of 400 kV Akola- Bhusawal line will be carried out by HLU Akola & PID Unit Akola.
10	400 KV	AKOLA-NANDGAONPETH (RPL-AMT)	01-Dec-22	10:00	31-Dec-22	16:00	Daily	PID of 400 kV Akola- Nandgaonpeth line will be carried out by HLU Akola & PID Unit Akola.	MSETCL	MSETCL	PID of 400 kV Akola- Nandgaonpeth line will be carried out by HLU Akola & PID Unit Akola.
11	400 KV	MAIN BAY (404) OF ICT -1 @ WARORA	02-Dec-22	09:00	02-Dec-22	17:00	Daily	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolater maintenance work .	MSETCL	MSETCL	ICT-1 hand over to 400KV Bhableshwar only Bay equipment CB,BUS CT present.
12	400 KV	MAIN BAY (404) OF ICT - 2 @ KORADI 3	02-Dec-22	09:00	02-Dec-22	18:00	Daily	Annual Maintenance of Bay Equipment	MEGPTCL	MEGPTCL	Bay Outage
13	400 KV	STATION TF-3 @ KORADI 2	02-Dec-22	10:00	02-Dec-22	17:00	Daily	Tan delta measurement of Line CT	MSETCL	MSETCL	400kv Station Transformer I & II will remain in service as alternate source of supply
14	400 KV	400/220/33 KV 315MVA ICT - 2 @ BABHALESHWAR	02-Dec-22	09:00	04-Dec-22	17:00	Daily	Renovation of cooling system and replacement of Auxiliary protection and oil filtration and chemical washing of equipment Bay maintenance and diagnostic work	MSETCL	MSETCL	ICT 1, 3 and 4 will be in service
15	400 KV	CHANDRAPUR-PARLI CKT-3	03-Dec-22	09:00	03-Dec-22	18:00	Daily	earth wire fixing at location 613	MSETCL	MSETCL	-
16	400 KV	TIE BAY (406) OF ICT -2 @ WARORA	03-Dec-22	09:00	03-Dec-22	17:00	Daily	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolater maintenance work .	MSETCL	MSETCL	Presently this bay is not charged codition.
17	400 KV	JEJURI- KOYNA STAGE-IV	04-Dec-22	08:00	04-Dec-22	17:00	Daily	PID Faulty disc insulator replacement work & Cold & Chemical line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold & Chemical line washing work
18	400 KV	MAIN BAY (407) OF ICT - 2 @ WARORA	05-Dec-22	09:00	05-Dec-22	17:00	Daily	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolater maintenance work .	MSETCL	MSETCL	Presently this bay is not charged codition.
19	400 KV	400/220/33 KV 500MVA ICT - 1 @ KORADI 2	05-Dec-22	10:00	05-Dec-22	17:00	Daily	Diagnostic Testing of CT and routine bay maintenance work	MSETCL	MSETCL	501 MVA 400/220/33 KV ICT-I1 will remain in service as alternate source of supply
20	400 KV	500 MVA 400/220 KV ICT - I @ CHANDRAPUR 2	05-Dec-22	10:00	05-Dec-22	18:00	Daily	Diagnostic testing and allied bay maintenance work.	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work.
21	400 KV	400/220/33 KV 500MVA ICT - 3 @ BABHALESHWAR	05-Dec-22	09:00	06-Dec-22	17:00	Continuou s	Replacement of Y Phase PRV and oil pump replacement work and Bay maintenance and diagnostic work.chemical washing of equipment	MSETCL	MSETCL	ICT 1, 2 and 4 will be in service
22	400 KV	400/220/33 KV 315 MVA ICT - 1 @ PARLI	05-Dec-22	09:00	05-Dec-22	18:00	Continuou s	(1) C & Tan D measurement of ICT Units. (2) Bay maintenance work.	MSETCL	MSETCL	-
23	400 KV	KARAD - TALANDGE CKT - 1	05-Dec-22	08:00	05-Dec-22	17:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
24	400 KV	KARAD - TALANDGE CKT - 2	06-Dec-22	08:00	06-Dec-22	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
25	400 KV	TIE BAY (405) OF ICT-2 & FUTURE CKT - 2 @ KORADI 3	06-Dec-22	09:00	06-Dec-22	18:00	Daily	Annual Maintenance of Bay Equipment	MEGPTCL	MEGPTCL	Bay Outage
26	400 KV	400/220/33 KV 501MVA ICT - 4 @ BABHALESHWAR	07-Dec-22	10:00	08-Dec-22	17:00	Continuou s	Oil pump replacement work and Bay maintenance and diagnostic work. chemical washing of equipment.	MSETCL	MSETCL	ICT 1, 2 and 3 will be in service
27	400 KV	WARORA - IEPL	07-Dec-22	09:00	07-Dec-22	17:00	Daily	Routine Maintenance & Diagnostic testing work .	MSETCL	MSETCL	400 KV KORADI 2-WARDHA PGCIL Line is in ckt
28	400 KV	500 MVA 400/220 KV ICT - II @ CHANDRAPUR 2	07-Dec-22	10:00	07-Dec-22	17:00	Daily	Diagnostic testing and allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work
29	400 KV	400/220/33 KV 500MVA ICT - 2 @ KHAPARKHEDA	07-Dec-22	10:00	07-Dec-22	17:00	Daily	Diagnostic Testing of CBs	MSETCL	MSETCL	NA
30	400 KV	KORADI - KHAPERKHEDA CKT - 1	08-Dec-22	09:00	08-Dec-22	18:00	Daily	CT tan delta & Isolater routine maintenance works	MSETCL	MSETCL	NA
31	400 KV	KHADKA - BABLESHWAR	08-Dec-22	08:00	09-Dec-22	18:00	Daily	Chemical Cleaning of Insulator string and Routine Line maintenance work	MSETCL	MSETCL	400kv Ektuni ckt I&II 400kv Aurangabad , Dhule I&II will be in service.

Sr.No.	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	
32	400 KV	LONIKAND 1-JEJURI	08-Dec-22	08:00	08-Dec-22	18:00	Daily	DT and Line Maintenance	MSETCL	MSETCL	-
33	400 KV	TIE BAY (403) OF ICT - 1 & C'PUR 2 CKT - 2 @ NANDED	08-Dec-22	11:00	08-Dec-22	17:30	Continuou s	SFRA, Tan-d of ICT-1 Unit-Y-ph Routine relay testing & Bay maintenance Works	MSETCL	MSETCL	-
34	400 KV	NEW KOYNA - STAGE IV CKT - 1	08-Dec-22	08:00	08-Dec-22	17:00	Daily	Diagnostic testing & Relay testing work & Routine maint. Work	MSETCL	MSETCL	---
35	400 KV	CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	08-Dec-22	09:00	08-Dec-22	18:00	Continuou s	line maintenance and spacer replacement at loc.454-455	MSETCL	MSETCL	-
36	400 KV	JAIGAD - KARAD CKT - 2	08-Dec-22	08:00	08-Dec-22	18:00	Daily	Alignment of Bus-I B ph Hanger assembly of PG isolator with the help of Hot Line Unit, Ogalewadi. Also quarterly Maint work	JPTL	MSETCL	Hot line Unit, Ogalewadi is available on 08.12.2022
37	400 KV	MAIN BAY - 404 OF STATION TF-3 @ KORADI 2	08-Dec-22	10:00	08-Dec-22	17:00	Daily	Diagnostic Testing of CT & CB and routine bay maintenance work	MSETCL	MSETCL	Station Transformer-III will remain service in service through Tie Bay 405.
38	400 KV	400/220/33 KV 500 MVA ICT - 2 @ JEJURI	08-Dec-22	09:00	08-Dec-22	18:00	Daily	Annual testing & maintenance.	MSETCL	MSETCL	During outage ICT 1 & ICT 3 will be service.
39	400 KV	400/220/33 KV 500 MVA ICT - 1 @ NANDED	08-Dec-22	11:00	08-Dec-22	17:30	Continuou s	SFRA, Tan-d of ICT-1 Unit-Y-ph Routine relay testing & Bay maintenance Works	MSETCL	MSETCL	-
40	220 KV	OSMANABAD - SOLAPUR (BALE)	08-Dec-22	08:00	08-Dec-22	20:00	Daily	Outage is required for 1) Removing Jumps of 220kV Bale - Osmanabad CKT. 2) Bunching of 220kV Tuljapur and Osmanabad. 3) Connecting new 220kV PGCIL - Bale CKT jumps. 4) Stringing of new 220kV PGCIL to Osmanabad CKT (old section alongwith jumpers). 5) Revising relay settings at 220kV Bale and PGCIL End. 6) Revising relay setting at 220kV Tuljapur and Osmanabad End. 7) PLCC panel shifting from 220kV Jeur to Bale and commissioning link between PGCIL - Bale and confirmation of phases.	MSETCL	MSETCL	As per letter CEA New Delhi No. 26 /10 /PSP & A-1 /2017/254-259 DT: 26.04.2017 reference & MSETCL/CO/STU/EHV-LIS-TSS/No. 5756 DT: 03.08.2022. It is instructed to take 400kV PGCIL (Solapur) - Karad line in service so as to avoid overloading of 400 kV Karad Talandge, 400 kV Karad - new Koyna & 220 kV lines feeding to Koyna region. As per TOL No. 1441 06.10.2022 various system problems to be encountered in future are already conveyed.
41	400 KV	STATION TF 8B @ CHANDRAPUR SWITCHING	09-Dec-22	10:00	09-Dec-22	17:00	Daily	Diagnostic testing and allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work
42	400 KV	400 KV WALUJ (400 KV) - BABHALESHWAR CKT	09-Dec-22	10:00	09-Dec-22	17:00	Daily	Diagnostic Testing & Routine Maintenance	MSETCL	MSETCL	NIL
43	400 KV	NEW KOYNA-KARAD CKT - 1	09-Dec-22	08:00	09-Dec-22	17:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
44	400 KV	400/220/33 KV 315MVA ICT - 1 @ BABHALESHWAR	09-Dec-22	09:00	10-Dec-22	17:00	Continuou s	Servicing and overhauling work of thermosyphon and chemical washing of equipment. and Bay maintenance and diagnostic work.	MSETCL	MSETCL	ICT 2, 3 and 4 will be in service
45	400 KV	TBC @ LONIKAND	09-Dec-22	08:00	10-Dec-22	18:00	Continuou s	O/H & Serviceing of 29B PG Isolator & Replacement of PGI mechanism box.	MSETCL	MSETCL	-
46	220 KV	OSMANABAD - SOLAPUR (BALE)	09-Dec-22	08:00	09-Dec-22	20:00	Daily	Outage is required for 1) Removing Jumps of 220kV Bale - Osmanabad CKT . 2) Bunching of 220kV Tuljapur and Osmanabad. 3) Connecting new 220kV PGCIL - Bale CKT jumps. 4) Stringing of new 220kV PGCIL to Osmanabad CKT (old section alongwith jumpers). 5) Revising relay settings at 220kV Bale and PGCIL End. 6) Revising relay setting at 220kV Tuljapur and Osmanabad End. 7) PLCC panel shifting from 220kV Jeur to Bale and commissioning link between PGCIL - Bale and confirmation of phases.	MSETCL	MSETCL	As per letter CEA New Delhi No. 26 /10 /PSP & A-1 /2017/254-259 DT: 26.04.2017 reference & MSETCL/CO/STU/EHV-LIS-TSS/No. 5756 DT: 03.08.2022. It is instructed to take 400kV PGCIL (Solapur) - Karad line in service so as to avoid overloading of 400 kV Karad Talandge, 400 kV Karad - new Koyna & 220 kV lines feeding to Koyna region. As per TOL No. 1441 06.10.2022 various system problems to be encountered in future are already conveyed.
47	400 KV	400/220 KV 3X200 MVA ICT - 2 @ KALWA	10-Dec-22	08:00	11-Dec-22	18:00	Continuou s	fire wall height raising work at kalwa Civil dept	MSETCL	MSETCL	fire wall height raising work at kalwa Civil dept
48	220 KV	OSMANABAD - SOLAPUR (BALE)	10-Dec-22	08:00	10-Dec-22	20:00	Daily	Outage is required for 1) Removing Jumps of 220kV Bale - Osmanabad CKT . 2) Bunching of 220kV Tuljapur and Osmanabad. 3) Connecting new 220kV PGCIL - Bale CKT jumps. 4) Stringing of new 220kV PGCIL to Osmanabad CKT (old section alongwith jumpers). 5) Revising relay settings at 220kV Bale and PGCIL End. 6) Revising relay setting at 220kV Tuljapur and Osmanabad End. 7) PLCC panel shifting from 220kV Jeur to Bale and commissioning link between PGCIL - Bale and confirmation of phases.	MSETCL	MSETCL	As per letter CEA New Delhi No. 26 /10 /PSP & A-1 /2017/254-259 DT: 26.04.2017 reference & MSETCL/CO/STU/EHV-LIS-TSS/No. 5756 DT: 03.08.2022. It is instructed to take 400kV PGCIL (Solapur) - Karad line in service so as to avoid overloading of 400 kV Karad Talandge, 400 kV Karad - new Koyna & 220 kV lines feeding to Koyna region. As per TOL No. 1441 06.10.2022 various system problems to be encountered in future are already conveyed.
49	400 KV	CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	11-Dec-22	08:00	11-Dec-22	18:00	Daily	routine maintenance	MSETCL	MSETCL	-

Sr.No.	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark .If any.	
50	220 KV	OSMANABAD - SOLAPUR (BALE)	11-Dec-22	08:00	11-Dec-22	20:00	Daily	Outage is required for 1) Removing Jumps of 220kV Bale - Osmanabad CKT. 2) Bunching of 220kV Tuljapur and Osmanabad. 3) Connecting new 220kV PGCIL - Bale CKT jumps. 4) Stringing of new 220kV PGCIL to Osmanabad CKT (old section alongwith jumpers). 5) Revising relay settings at 220kV Bale and PGCIL End. 6) Revising relay setting at 220kV Tuljapur and Osmanabad End. 7) PLCC panel shifting from 220kV Jeur to Bale and commissioning link between PGCIL - Bale and confirmation of phases.	MSETCL	MSETCL	As per letter CEA New Delhi No. 26 /10 /PSP & A-1 /2017/254-259 DT: 26.04.2017 reference & MSETCL/CO/STU/EHV-LIS-TSS/No. 5756 DT: 03.08.2022. It is instructed to take 400kV PGCIL (Solapur) - Karad line in service so as to avoid overloading of 400 kV Karad Talandge, 400 kV Karad - new Koyna & 220 kV lines feeding to Koyna region. As per TOL No. 1441 06.10.2022 various system problems to be encountered in future are already conveyed.
51	400 KV	MAIN BAY (430) OF ICT - 1 @ KORADI - 2	12-Dec-22	10:00	12-Dec-22	17:00	Daily	Diagnostic Testing of CT & CB and routine bay maintenance work	MSETCL	MSETCL	501 MVA 400/220/33 KV ICT-1 will remain in service through tie bay 429
52	400 KV	400/220/33 KV 500 MVA ICT - 1 @ KOLHAPUR	12-Dec-22	09:00	12-Dec-22	23:59	Daily	Replacement of faulty disc observed in PID	MSETCL	MSETCL	Load managed from other ICT
53	400 KV	400/220/33 KV 500 MVA ICT - 3 @ PARLI	12-Dec-22	09:00	12-Dec-22	18:00	Continuous	(1) IV breaker & CTs testing work. (2) Bay maintenance work.	MSETCL	MSETCL	-
54	400 KV	DHARIWAL- CHANDRAPUR 2 CKT II	13-Dec-22	10:00	13-Dec-22	17:00	Daily	Diagnostic testing and allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work
55	400 KV	KARAD - TALANGDE CKT - 1	13-Dec-22	09:00	13-Dec-22	18:00	Daily	Quarterly maintenance work	MSETCL	MSETCL	Load will managed from 400kV Karad - 2
56	400 KV	PADGHE - NAGOTHANE CKT - 1	14-Dec-22	08:00	14-Dec-22	17:00	Daily	String replacement and earth wire restringing work	MSETCL	MSETCL	nil
57	400 KV	400KV KORADI-BHUSAWAL (Koradi end)	14-Dec-22	09:00	14-Dec-22	18:00	Daily	CT & CVT tan delta measurement work	MSETCL	MSETCL	NA
58	400 KV	400/220 125MVar BUS REACTOR @ LAMBOTI	14-Dec-22	10:00	14-Dec-22	18:00	Daily	CSD Commissioning of Tie Bay C.B	MSETCL	MSETCL	Reactor will be switched on & Off as per requirement for CSD Commissioning of Tie C.B
59	400 KV	400/220KV 315 MVA ICT - 1 @ NEW KOYNA	14-Dec-22	08:00	14-Dec-22	17:00	Daily	Diagnostic testing & Relay testing work & Routine maint. Work	MSETCL	MSETCL	---
60	400 KV	KORADI - KHAPERKHEDA CKT - 2	14-Dec-22	10:00	14-Dec-22	17:00	Daily	Diagnostic Testing of CBs	MSETCL	MSETCL	NA
61	400 KV	167 MVA SPARE ICT @ TALANGDE	15-Dec-22	09:00	15-Dec-22	18:00	Daily	Quarterly maintenance work and annual testing	MSETCL	MSETCL	NA
62	400 KV	DHULE- - BABLESHWAR - I	15-Dec-22	08:00	15-Dec-22	18:00	Daily	cold line washing of insulator string and routine Line maintenance work	MSETCL	MSETCL	400kV Ektuni ckt I&II,400kV Bhusawal,400kv Aurangabad and Dhule II will be in service AR out on ckt 2 @BBLR
63	400 KV	400/220/33 KV 500 MVA ICT - 3 @ JEJURI	15-Dec-22	09:00	15-Dec-22	18:00	Daily	Annual testing & maintenance.	MSETCL	MSETCL	During outage ICT 1 & ICT 2 will be service.
64	400 KV	400/220/33 KV 500 MVA ICT - 1 @ NANDED	15-Dec-22	11:00	15-Dec-22	17:30	Continuous	SFRA, Tan-d of ICT-1 Unit-B-ph Routine relay testing & Bay maintenance Works	MSETCL	MSETCL	-
65	400 KV	CHANDRAPUR-PARLI CKT-3	15-Dec-22	08:00	17-Dec-22	18:00	Daily	For replacement of polymer Insulator string.	MSETCL	MSETCL	.
66	400 KV	TIE BAY (403) OF ICT - 1 & C'PUR 2 CKT - 2 @ NANDED	15-Dec-22	11:00	15-Dec-22	17:30	Continuous	SFRA, Tan-d of ICT-1 Unit-B-ph Routine relay testing & Bay maintenance Works	MSETCL	MSETCL	-
67	400 KV	DHULE- - BABLESHWAR - II	15-Dec-22	08:00	15-Dec-22	18:00	Daily	Outage on dhule I for cold line washing of insulator string and routine Line maintenance work	MSETCL	MSETCL	400kV Ektuni ckt I&II,400kV Bhusawal,400kv Aurangabad and Dhule II will be in service
68	400 KV	PADGHE - NAGOTHANE CKT - 2	16-Dec-22	08:00	16-Dec-22	17:00	Daily	String replacement and earth wire restringing work	MSETCL	MSETCL	nil
69	400 KV	400/220/33 KV 500 MVA ICT - 3 @ WALUJ	16-Dec-22	10:00	16-Dec-22	18:00	Daily	Diagnostic Testing & Routine Maintenance	MSETCL	MSETCL	NIL
70	400 KV	TIE BAY (414) OF GT-8 @ CHANDRAPUR SWITCHING SS	16-Dec-22	10:00	16-Dec-22	17:00	Daily	Diagnostic testing and allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work
71	400 KV	MAIN BAY (407) OF STATION TF - 2 @ KORADI - 2	16-Dec-22	10:00	16-Dec-22	17:00	Daily	Diagnostic Testing of CT & CB and routine bay maintenance work	MSETCL	MSETCL	Station Transformer-III will remain service in service through Tie bay 408
72	400 KV	400/220KV 315 MVA ICT - 2 @ NEW KOYNA	16-Dec-22	08:00	16-Dec-22	17:00	Daily	Diagnostic testing & Relay testing work & Routine maint. Work	MSETCL	MSETCL	---
73	400 KV	CHANDRAPUR-PARLI CKT-3	16-Dec-22	09:00	16-Dec-22	18:00	Continuous	Hardware tightening & fitting work.	MSETCL	MSETCL	-
74	400 KV	105 MVA SPARE ICT @ AKOLA	16-Dec-22	10:00	16-Dec-22	17:00	Daily	DCRM, Tandelta and diagnostic testing & routine maintenance work	MSETCL	MSETCL	N.A.
75	400 KV	DHULE- - BABLESHWAR - II	16-Dec-22	08:00	16-Dec-22	18:00	Daily	cold line washing of insulator string and routine Line maintenance work	MSETCL	MSETCL	400kV Ektuni ckt I&II,400kV Bhusawal,400kv Aurangabad and Dhule I will be in service AR out on ckt 1 @BBLR is required at same time
76	400 KV	DHULE- - BABLESHWAR - I	16-Dec-22	08:00	16-Dec-22	18:00	Daily	outage on Dhule 2 for cold line washing of insulator string and routine Line maintenance work	MSETCL	MSETCL	400kV Ektuni ckt I&II,400kV Bhusawal,400kv Aurangabad and Dhule I will be in service
77	400 KV	400/220 KV 3X200 MVA ICT - 2 @ KALWA	17-Dec-22	08:00	18-Dec-22	18:00	Continuous	fire wall height raising work at kalwa Civil dept	MSETCL	MSETCL	fire wall height raising work at kalwa Civil dept
78	400 KV	MAIN BAY- 404 OF 400/220/33 KV 501 MVA ICT - 2 @ LAMBOTI	19-Dec-22	10:00	24-Dec-22	18:00	Continuous	404-52 CB Overhauling work.	MSETCL	MSETCL	Without Load interruption. ICT II will be in service via 405-52CB.

Sr.No.	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.	
79	400 KV	FUTURE CKT - 1 @ WARORA	19-Dec-22	09:00	19-Dec-22	17:00	Daily	DCRM of CB ,Line CT ,Tan delta ,IR values & Routine maintenance and and isolater maintenance work .	MSETCL	MSETCL	In Dia the 400KV IEPL ckt charged on its Main Bay CB
80	400 KV	400KV-JEJURI-KARAD-1	19-Dec-22	08:00	19-Dec-22	17:00	Daily	Cold line washing work	MSETCL	MSETCL	Cold line washing work
81	400 KV	400 KV FUTURE BAY II @ WARORA	20-Dec-22	09:00	20-Dec-22	17:00	Daily	DCRM of CB ,Line CT ,Tan delta ,IR values & Routine maintenance and and isolater maintenance work .	MSETCL	MEGPTCL	In Dia the 400KV PGCIL (NAGRI) ckt charged on its Main Bay CB.
82	400 KV	CHANDRAPUR 2-KUMBHARGAON (NANDED) CKT - 1	20-Dec-22	08:00	20-Dec-22	18:00	Daily	Conductor & Earthwire Hardware tightening work & Replacement of PID disc Insulator if any	MSETCL	MSETCL	Conductor & Earthwire Hardware tightening work &
83	400 KV	THAPTI TANDA - AURANGABAD (WALUJ)	20-Dec-22	08:00	21-Dec-22	18:00	Continuou s	Pending work related to work done by project division at Loc.No.154	MSETCL	MSETCL	Suspension insulator strings tilted towards waluj side while height extension work at 155-156 for Samrudhhi Highway.
84	400 KV	TIE BAY (411) OF DHARIWAL CKT - 2 & NANDED CKT @ CHANDRAPUR - 2	20-Dec-22	10:00	20-Dec-22	17:00	Daily	Diagnostic testing and allied bay maintenance work.	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work.
85	400 KV	KARAD - TALANDGE CKT - 2	20-Dec-22	09:00	20-Dec-22	18:00	Daily	Quarterly maintenance work	MSETCL	MSETCL	Load will be managed from 400kV Karad Ckt 2
86	400 KV	400/220 KV 500 MVA ICT @ ALKUD	20-Dec-22	10:00	20-Dec-22	18:00	Daily	Load will be managed on 400KV Talandage & 400KV Karad S/S.	MSETCL	MSETCL	Tuesday is load staggering day.
87	400 KV	MIAN BAY-422 OF STATION TF - 1 @ KORADI -2	20-Dec-22	10:00	20-Dec-22	17:00	Daily	Diagnostic Testing of CT & CB and routine bay maintenance work	MSETCL	MSETCL	Station transformer-1 will remain in service through Tie Bay 423
88	400 KV	400/220/33 KV 315 MVA ICT - 2 @ PARLI	20-Dec-22	09:00	20-Dec-22	18:00	Continuou s	(1) HV CTs & HV backup relay testing work. (2) Bay maintenance work.	MSETCL	MSETCL	-
89	400 KV	400KV TIE BAY 432 OF 500MVA 400/220KV ICT 1 @ CHANDRAPUR 2	21-Dec-22	10:00	21-Dec-22	17:00	Daily	Diagnostic testing and allied bay maintenance work.	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work.
90	400 KV	CHANDRAPUR - KHAPERKHEDA	21-Dec-22	08:00	21-Dec-22	18:00	Daily	Conductor & Earthwire Hardware tightening work & Replacement of PID disc Insulator if any	MSETCL	MSETCL	Conductor & Earthwire Hardware tightening work & Replacement of PID disc Insulator if any
91	400 KV	MAIN BAY (402) OF 315MVA ICT - 1 @ AKOLA	21-Dec-22	10:00	21-Dec-22	17:00	Daily	DCRM & Routine maintenance work	MSETCL	MSETCL	Tie Bay 403 Will be in service
92	400 KV	TIE BAY (406) OF ICT - 2 & PARLI CKT - 2 @ NANDED	22-Dec-22	11:00	22-Dec-22	17:30	Continuou s	SFRA, Tan-d of ICT-2 Unit--Rph Routine relay testing & Bay maitenance Works	MSETCL	MSETCL	-
93	400 KV	80 MVAr BUS REACTOR - 1 @ BABHALESHWAR	22-Dec-22	09:00	22-Dec-22	17:00	Daily	DFRA testing	MSETCL	MSETCL	Reactor will be taken in service after 18:00 hrs i.e at peak voltage hours
94	400 KV	400/220/33 KV 500 MVA ICT - 2 @ NANDED	22-Dec-22	11:00	22-Dec-22	17:30	Continuou s	SFRA, Tan-d of ICT-2 Unit--Rph Routine relay testing & Bay maitenance Works	MSETCL	MSETCL	-
95	400 KV	400/220/33 KV 315 MVA ICT - 1 @ LONIKAND	22-Dec-22	08:00	23-Dec-22	20:00	Continuou s	DT & Bay Maintenance Work AND O/H & Serviceing of 29C PG Isolator & Replacement of PGI mechanism box.	MSETCL	MSETCL	-
96	400 KV	KORADI - KHAPERKHEDA CKT - 1	22-Dec-22	08:00	22-Dec-22	18:00	Daily	Line maintenance work	MSETCL	MSETCL	NA
97	400 KV	DEEPNAGAR - THAPTI TANDA	22-Dec-22	08:00	23-Dec-22	18:00	Continuou s	Pending work related to work done by project division at Loc.No.154	MSETCL	MSETCL	Suspension insulator strings tilted towards waluj side while height extension work at 155-156 for Samrudhhi highway
98	400 KV	MAIN BAY (406) OF STG-4 @ JEJURI	22-Dec-22	09:00	22-Dec-22	18:00	Daily	Annual testing & maintenance.	MSETCL	MSETCL	400 kV Jejuri-Koyna St IV line will be in service through Tie CB(405 CB)
99	400 KV	125 MVAr BUS REACTOR @ TALANDGE	22-Dec-22	09:00	22-Dec-22	18:00	Daily	Quarterly maintenance work	MSETCL	MSETCL	NA
100	400 KV	MAIN BAY- 414 OF YELWAN CKT-1 @ AKOLA	23-Dec-22	10:00	23-Dec-22	17:00	Daily	DCRM & routine maintenance work	MSETCL	MSETCL	Tie bay 415 Will be in service
101	400 KV	BABLESHWAR- AURANGABAD (WALUJ)	23-Dec-22	09:00	28-Dec-22	17:00	Daily	Main-I & Main -II Distance relay testing	MSETCL	MSETCL	400kV Ektuni ckt I&II 400kV Bhusawal, Dhule I&II will be in in service
102	400 KV	KORADI - KHAPERKHEDA CKT - 2	23-Dec-22	08:00	23-Dec-22	18:00	Daily	Line maintenance work	MSETCL	MSETCL	NA
103	400 KV	400/220/33 KV 167 MVA SPARE ICT @ WALUJ	23-Dec-22	10:00	23-Dec-22	18:00	Daily	Diagnostic Testing & Routine Maintenance	MSETCL	MSETCL	NIL
104	400 KV	400/220/20 KV 500MVA ICT - 3 @ KALWA	25-Dec-22	08:00	25-Dec-22	18:00	Daily	All diagnostic testing work, Bay maintenance work	MSETCL	MSETCL	All diagnostic testing work, Bay maintenance work
105	400 KV	KARAD - TALANDGE CKT - 1	26-Dec-22	08:00	26-Dec-22	17:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
106	400 KV	NEW KOYNA-KARAD CKT - 2	26-Dec-22	08:00	26-Dec-22	17:00	Daily	Diagnostic testing & Relay testing work & Routine maint. Work	MSETCL	MSETCL	---
107	400 KV	AUXILARY BUS @ BABHLESHWAR	26-Dec-22	08:00	26-Dec-22	20:00	Daily	ZIV BUS BAR Testing	MSETCL	MSETCL	ZIV BUS BAR to be taken out of Service during the outage period
108	400 KV	400/220/33 KV 315 MVA ICT - 2 @ KOLHAPUR	26-Dec-22	09:00	26-Dec-22	18:00	Daily	Quarterly maintenance work and SFRA testing	MSETCL	MSETCL	Load will be managed on other ICT 1 & 3
109	765 KV	MAIN BAY - 701 OF 765/400kV 1500MVA ICT-1 @ KORADI 3	27-Dec-22	09:00	27-Dec-22	18:00	Daily	Annual Maintenance of Bay Equipment	MEGPTCL	MEGPTCL	Bay Outage

Sr.No.	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark .If any.	
110	400 KV	KARAD - TALANDGE CKT - 2	27-Dec-22	08:00	27-Dec-22	17:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
111	400 KV	400KV TIE BAY 435 OF 500MVA 400/220KV ICT 2 @ CHANDRAPUR 2	27-Dec-22	10:00	27-Dec-22	17:00	Daily	Diagnostic testing and allied bay maintenance work.	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work.
112	400 KV	TBC @ PARLI	27-Dec-22	09:00	27-Dec-22	18:00	Daily	(1) Reactor & CTs testing work. (2) Bay maintenance work	MSETCL	MSETCL	-
113	400 KV	400/220KV 167 MVA SPARE ICT - 2 @ BABHALESHWAR	27-Dec-22	09:00	27-Dec-22	13:00	Daily	CB Timing	MSETCL	MSETCL	167 MVA Spare ICT-II is under breakdown
114	400 KV	NEW KOYNA - STAGE IV CKT - 2	28-Dec-22	08:00	28-Dec-22	17:00	Daily	Diagnostic testing & Relay testing work & Routine maint. Work	MSETCL	MSETCL	---
115	400 KV	NEW KOYNA-KARAD CKT - 1	28-Dec-22	08:00	28-Dec-22	17:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
116	220 KV	MAIN BUS @ BALE (SOLAPUR 2)	28-Dec-22	09:00	28-Dec-22	18:00	Daily	Outage is required for Quarterly Maintenance	MSETCL	MSETCL	Quarterly Maintenance
117	400 KV	JEJURI- KOYNA STAGE-IV	29-Dec-22	08:00	29-Dec-22	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
118	400 KV	JEJURI- KOYNA STAGE-IV	29-Dec-22	09:00	29-Dec-22	18:00	Daily	Annual testing & maintenance.	MSETCL	MSETCL	During outage 400 kV Jejuri-Lonikand line will be in service.
119	400 KV	400/220/33 KV 500 MVA ICT - 2 @ NANDED	29-Dec-22	11:00	29-Dec-22	17:30	Continuous	SFRA, Tan-d of ICT-2 Unit-Y-ph Routine relay testing & Bay maintenance Works	MSETCL	MSETCL	-
120	400 KV	400/220KV 105 MVA SPARE ICT - 1 @ BABHALESHWAR	29-Dec-22	10:00	29-Dec-22	16:00	Daily	Bushing C & Tan D	MSETCL	MSETCL	105 MVA Spare ICT-I not charged
121	400 KV	TIE BAY (406) OF ICT - 2 & PARLI CKT - 2 @ NANDED	29-Dec-22	11:00	29-Dec-22	17:30	Continuous	SFRA, Tan-d of ICT-2 Unit-Y-ph Routine relay testing & Bay maintenance Works	MSETCL	MSETCL	-
122	400 KV	LONIKAND I - KOYNA STAGE-IV	30-Dec-22	08:00	30-Dec-22	17:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
123	400 KV	TBC @ BABHALESHWAR	30-Dec-22	09:00	30-Dec-22	16:00	Daily	CT Tan D	MSETCL	MSETCL	Outage will be availed if 400 KV TBC is free