

GENERATING UNIT OUTAGES FOR THE WEEK

FROM 5-Jul-10 TO 11-Jul-10

UNIT UNDER PLANNED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reason
Cent_Sect	KARPR1	220	1-Jul-08	00:10		Continued.	COH(En-Mass Coolant Clanel Replacement)
Chandrapur	Unit 5	500	16-Apr-10	15.49		Continued.	Water Balancing Problem.
Chandrapur	Unit 7	500	25-Apr-10	00.23	10-Jul-10	01.06	Water Balancing Problem.
Chandrapur	Unit 3	210	26-May-10	23.59		Continued.	Water Balancing Problem.
Koradi	Unit 5	200	26-Jun-10	02:33		Continued.	Annual Overhaul.
Cent_Sect	NTPC (K-2)	210	30-Jun-10	23.46		Continued.	Annual Overhaul.
Cent_Sect	NTPC(V) 9	500	1-Jul-10	00.04		Continued.	Annual Overhaul.
Cent_Sect	Kawas ST2C	116	1-Jul-10	00.08		Continued.	Annual Overhaul.
Parli	Unit 4	210	5-Jul-10	09.27		Continued.	Capital Overhaul

UNIT UNDER FORCED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reason
Uran	Unit 2	60	4-Oct-08	19.00		Continued.	Gas Restriction
Uran	Unit 4	60	1-Apr-09	00:00		Continued.	Gas Restriction
Paras	Unit 2	55	13-Jun-10	17.35		Continued.	For Scrapping.
Uran	Unit 3	60	16-Jun-10	19.52		Continued.	R.M.Work.
Tata	Trombay 4	150	18-Jun-10	01.40		Continued.	Low demand.
Dabhol	1B	230	18-Jun-10	13.09		Continued.	Unit Differential.
Dabhol	1A	230	18-Jun-10	13.09		Continued.	Unit Differential.
Dabhol	1X	290	18-Jun-10	13.09		Continued.	Unit Differential.
Bhusawal	Unit 1	58	18-Jun-10	05:10		Continued.	For Scrapping.
Parli	Unit 2	30	18-Jun-10	06:26		Continued.	For Scrapping.
Parli	Unit 1	30	18-Jun-10	12:11		Continued.	For Scrapping.
Parli	Unit 4	210	24-Jun-10	23.18	5-Jul-10	09.27	HPCV problem.
Koradi	Unit 1	105	28-Jun-10	05.53		Continued.	Low Bunkering.
Cent_Sect	TARAPUR-4	540	28-Jun-10	05.54		Continued.	System Deficiency.
Parli	Unit 7	250	3-Jul-10	08.55	5-Jul-10	01.31	Fire in Coal Mili side
Koradi	Unit 4	105	4-Jul-10	03.13	6-Jul-10	02.43	Condensor Tube Leakage
Parli	Unit 3	210	4-Jul-10	15.15	5-Jul-10	08.15	Coal Mill Chockup
Parli	Unit 3	210	5-Jul-10	09.35	6-Jul-10	08.43	M S Temperature Low.
Dabhol	3A	230	5-Jul-10	00.35	5-Jul-10	06.05	Exhaust Temp.High
Parli	Unit 7	250	5-Jul-10	02.00	5-Jul-10	03.39	Loss of Fuel
Dabhol	3X	290	5-Jul-10	02.50	5-Jul-10	08.23	Tripped
Dabhol	3B	230	5-Jul-10	02.50	5-Jul-10	09.56	Hand tripped
Paras	Unit 4	250	5-Jul-10	05.41	5-Jul-10	08:12	Flame failure.
Dabhol	3A	230	5-Jul-10	13.22	6-Jul-10	00.12	Exhauster Temp.High.
Parli	Unit 5	210	6-Jul-10	01.23	6-Jul-10	06.12	Turbine Protection.
Koradi	Unit 2	105	6-Jul-10	03.50	7-Jul-10	01.45	Tripped.
Dabhol	3A	230	6-Jul-10	06.32	6-Jul-10	20.55	Exhaust Temp.High.
Koradi	Unit 4	105	6-Jul-10	10.03		Continued.	Boiler Tube Leakage.
Parli	Unit 7	250	6-Jul-10	09.15	6-Jul-10	13.33	Furnace Pressure Low.
Parli	Unit 7	250	6-Jul-10	16.10	6-Jul-10	17.42	Trip.
Paras	Unit 4	250	6-Jul-10	14.56	6-Jul-10	17.20	AVR Problem.
Parli	Unit 7	250	6-Jul-10	23.03		Continued.	Generator Protection Operated.
Paras	Unit 4	250	7-Jul-10	17.26	7-Jul-10	20.32	Low Bunker Level.
Nasik	Unit 1	120	7-Jul-10	20.20	8-Jul-10	14.25	Ash Exavation problem.
Paras	Unit 4	250	8-Jul-10	19.34	8-Jul-10	21.35	Furnace Pressure Low.
Chandrapur	Unit 2	210	8-Jul-10	01.40	8-Jul-10	04.24	Drum level low.
Parli	Unit 3	210	8-Jul-10	03.05	8-Jul-10	20.13	Coal feeder chock up.
Cent_Sect	NTPC(V-3)	210	9-Jul-10	12.30	10-Jul-10	02.23	Drum Level Low.
Chandrapur	Unit 1	210	9-Jul-10	08.20	10-Jul-10	09.42	Main Steam Temp Low.
Koradi	Unit 2	105	9-Jul-10	07.46		Continued.	Boiler Tube Leakage.
Koradi	Unit 3	105	10-Jul-10	01.15		Continued.	Bunkering Problem.
Paras	Unit 4	250	10-Jul-10	16.44	10-Jul-10	18.58	Flame Failure
Parli	Unit 3	210	10-Jul-10	21.17	11-Jul-10	05.18	Super Heater Temp.Low
Paras	Unit 4	250	11-Jul-10	19.48		Continued.	Bunkering problem
Dabhol	2A	230	12-Jul-10	01.55		Continued.	Tripped due to Electrical Fault
Dabhol	2B	230	12-Jul-10	01.55		Continued.	Tripped due to Electrical Fault
Dabhol	2X	290	12-Jul-10	01.55		Continued.	Tripped due to Electrical Fault
Nasik	Unit 4	210	12-Jul-10	04.35		Continued.	Bunkering Problem
Nasik	Unit 5	210	12-Jul-10	05.05		Continued.	Furnance Pressure inadequate