

GENERATING UNIT OUTAGES FOR THE PERIOD

FROM 1-Aug-11 TO 7-Aug-11

UNIT UNDER PLANNED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reason
Dabhol	1A	230	20-May-11	13.22		Continued.	Rotor replacement.
Chandrapur	Unit 7	500	29-Jun-11	21:40		Continued.	COH
Chandrapur	Unit 6	500	12-Jul-11	17.24	6-Aug-11	21.32	Stator Earth Fault(Mini overhaul)
Tata	Trombay 8	250	15-Jul-11	01:45		Continued.	AOH
Cent_Sect	NTPC(V-7)	500	18-Jul-11	00.03		Continued.	Annual overhaul.
Nasik	Unit 3	210	23-Jul-11	01.55		Continued.	Annual Overhaul.
CPP	WPCL U-4	135	24-Jul-11	06.40		Continued.	Maint.Work.

UNIT UNDER FORCED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reason
Uran	Unit 5	108	15-Jul-11	10.40		Continued.	Turbine Blade Replacement.
Uran	Unit A0	120	17-Jul-11	11.52	3-Aug-11	10.23	Stator earth fault.
Parli	Unit 4	210	29-Jul-11	10.11	1-Aug-11	08.29	Wet Coal
Khaparkheda	Unit 5	500	29-Jul-11	13.06	4-Aug-11	16.20	Loss of Fuel.
Parli	Unit 7	250	31-Jul-11	17.06	1-Aug-11	13.05	Main Steam Temp.Low.
Koradi	Unit 6	210	31-Jul-11	23.59	1-Aug-11	02.57	Flame Failure.
Parli	Unit 6	250	1-Aug-11	02.47	8-Aug-11	02.43	I D Fan Problem.
Parli	Unit 4	210	1-Aug-11	10.41	1-Aug-11	13.00	Drum level high.
Parli	Unit 4	210	1-Aug-11	14.55	1-Aug-11	16.56	Furnace pressure high.
Bhusawal	Unit 3	210	2-Aug-11	01.25	2-Aug-11	05.10	Drum level high.
Chandrapur	Unit 3	210	2-Aug-11	03.10	2-Aug-11	11.42	Coal mill flash over.
Chandrapur	Unit 4	210	2-Aug-11	03.22	2-Aug-11	09.42	Low vaccum.
Bhusawal	Unit 2	210	2-Aug-11	13.02	2-Aug-11	14.39	Drum level high.
Parli	Unit 3	210	2-Aug-11	12.43		Continued.	Due to wet coal.
Chandrapur	Unit 3	210	2-Aug-11	17.00	2-Aug-11	20.09	Axle shift high.
Chandrapur	Unit 3	210	2-Aug-11	20.22	2-Aug-11	21.27	Condenser Vaccum low.
Bhusawal	Unit 2	210	3-Aug-11	01.37	3-Aug-11	03.40	Furnace pressure high.
Parli	Unit 7	250	3-Aug-11	17.25	3-Aug-11	20.50	Flame Failure.
Chandrapur	Unit 1	210	3-Aug-11	23.51	4-Aug-11	06.20	Aux.supply fail.
CPP	JSW (J) U1	300	3-Aug-11	05.45	7-Aug-11	18.37	PA Fan problem.
Koradi	Unit 6	210	4-Aug-11	01.45	7-Aug-11	15.30	Boiler tube leakage.
REL	1	250	4-Aug-11	10.55	7-Aug-11	04.34	Boiler Tube Leakage.
Koyna	ST-IV 1	250	4-Aug-11	22.00	5-Aug-11	02.50	Checking of VPS system.
Koyna	ST-IV 2	250	4-Aug-11	22.00	5-Aug-11	02.50	Checking of VPS system.
Koyna	ST - IV 3	250	4-Aug-11	22.00	5-Aug-11	02.50	Checking of VPS system.
Koyna	ST - IV 4	250	4-Aug-11	22.00	5-Aug-11	02.50	Checking of VPS system.
Parli	Unit 5	210	5-Aug-11	22:07		Continued.	Wet coal problem.
Khaparkheda	Unit 5	500	5-Aug-11	09.32		Continued.	H.P.Pump problem
Koyna	Unit 5	80	6-Aug-11	04.05	8-Aug-11	19.50	LGB Cooler Leakage
Bhusawal	Unit 3	210	6-Aug-11	07.48	6-Aug-11	14.19	Shortage of Coal.

Chandrapur	Unit 3	210	6-Aug-11	11.36	6-Aug-11	21.32	Furnace Pressure High.
Khaparkheda	Unit 3	210	6-Aug-11	15.13	7-Aug-11	05.54	Flame Failure.
Chandrapur	Unit 3	210	6-Aug-11	11:36		Continued.	Tripped on furnace pressure high.
Bhusawal	Unit 2	210	7-Aug-11	03.35	7-Aug-11	05.34	Inter Lock Boiler Trip.
Parli	Unit 7	250	7-Aug-11	09.07	7-Aug-11	15.07	Furnace Pressure High.
CPP	JSW (J) U2	300	7-Aug-11	11.42	7-Aug-11	13.10	Mal Operation.
CPP	JSW (J) U1	300	7-Aug-11	21.36		Continued.	Turbine Vibration High.
Cent_Sect	KARPR2	220	7-Aug-11	09.55		Continued.	Reactor tripped.
CPP	JSW (J) U1	300	8-Aug-11	10.30		Continued.	Bearing Vibration High.
Cent_Sect	NTPC(V-3)	210	13-Aug-11	21.29		Continued.	Wet Coal
Parli	Unit 6	250	19-Aug-11	02.24		Continued.	High Furnace Pressure
CPP	WPCL U-1	135	19-Aug-11	00.48		Continued.	Maintenance work.
Cent_Sect	Sipat-4	500	19-Aug-11	05.44		Continued.	Boiler tube leakage.