

GENERATING UNIT OUTAGES FOR THE WEEK

FROM 5-Sep-11 TO 11-Sep-11

UNIT UNDER PLANNED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reasondes
Dabhol	1A	230	20-May-11	13.22	7-Sep-11	11.53	Rotor replacement.
Chandrapur	Unit 4	210	16-Aug-11	00.04		Continued.	Annual Overhaul.
Paras	Unit 3	250	19-Aug-11	16.33		Continued.	Annual Overhaul.
Bhusawal	Unit 2	210	22-Aug-11	15.27		Continued.	AOH.
Parli	Unit 4	210	31-Aug-11	01.07		Continued.	Annual Overhaul.
Cent_Sect	NTPC(V-6)	210	3-Sep-11	00:06	10-Sep-11	03.12	AOH.
Koradi	Unit 5	200	3-Sep-11	16.46		Continued.	I.D Fan problem. Mini Overhaul
Dabhol	1B	230	5-Sep-11	23.57		Continued.	Generator Inspection
Dabhol	1X	290	5-Sep-11	23.56	9-Sep-11	22.34	Generator Inspection
Nasik	Unit 4	210	7-Sep-11	20.03		Continued.	Wet coal problem. Mini Overhaul

UNIT UNDER FORCED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reason
Parli	Unit 3	210	2-Aug-11	12.43	6-Sep-11	03.23	Hydrogen leakage.
CPP	WPCL U-1	135	19-Aug-11	00.48	11-Sep-11	01.45	Maintenance work.
Khaparkheda	Unit 5	500	27-Aug-11	22.51	9-Sep-11	23.47	High Drum Level
Nasik	Unit 5	210	28-Aug-11	22.45	11-Sep-11	21.30	Furnace Pressure High.
Dabhol	2A	230	31-Aug-11	10.25	5-Sep-11	17.24	No gas control valve problem
Chandrapur	Unit 2	210	2-Sep-11	12.38	5-Sep-11	20.17	Drum level low.
Tata	Trombay 8	250	2-Sep-11	23.28	5-Sep-11	18.56	Economiser Tube Leakage.
Bhusawal	Unit 3	210	3-Sep-11	12.39	7-Sep-11	04.14	Drum level high.
Parli	Unit 7	250	3-Sep-11	13.23	5-Sep-11	15.57	M.S.Temp.Low
Chandrapur	Unit 7	500	3-Sep-11	12.19	11-Sep-11	01.05	Wet Coal problem.
Koyna	ST - IV 3	250	4-Sep-11	20.20	5-Sep-11	00.03	Low Oil Level
Chandrapur	Unit 3	210	4-Sep-11	20.26	10-Sep-11	22.38	Wet Coal Problem
Khaparkheda	Unit 3	210	5-Sep-11	00.01	9-Sep-11	01.14	Furnace Pressure Low
Khaparkheda	Unit 4	210	5-Sep-11	12.00	5-Sep-11	15.46	Furnace Pressure High
Koyna	ST-IV 1	250	5-Sep-11	18.40	5-Sep-11	20.06	Tripped while changeover condensor to Gen.Mode
Dabhol	2B	230	5-Sep-11	23.08		Continued.	Differential Pressure across STG(2X)Main Steam Control Valve increased
Dabhol	2A	230	5-Sep-11	23.01		Continued.	Differential Pressure across STG(2X)Main Steam Control Valve increased
Dabhol	2X	290	5-Sep-11	23.08		Continued.	Differential Pressure across STG(2X)Main Steam Control Valve increased
Parli	Unit 3	210	6-Sep-11	07.00	6-Sep-11	11.43	Coal Feeder Chock up.
CPP	JSW (J) U1	300	6-Sep-11	10.26	6-Sep-11	16.42	Drum Level Low.
Bhusawal	Unit 3	210	7-Sep-11	12.10	7-Sep-11	18.03	Low Vaccum.
Chandrapur	Unit 1	210	7-Sep-11	07.16	9-Sep-11	16.00	Furnace pressure high.
Dabhol	1A	230	7-Sep-11	21.49	8-Sep-11	20.07	Excitation problem.
Parli	Unit 7	250	8-Sep-11	04.19	8-Sep-11	10.04	M.S.Temp.Low.
Tata	Trombay 8	250	8-Sep-11	16.52	9-Sep-11	20.08	BFP Problem.
Koyna	ST-IV 1	250	8-Sep-11	18.03	8-Sep-11	22.17	Butterfly valve measure fault.
CPP	WPCL U-4	135	8-Sep-11	22.26	9-Sep-11	04.48	Coal Mill Tripped.
Dabhol	1A	230	8-Sep-11	23.21	9-Sep-11	21.30	W/Dn.
Cent_Sect	NTPC(K-4)	500	8-Sep-11	14.26		Continued.	Ash handling problem.
Cent_Sect	NTPC(K-5)	500	8-Sep-11	14.52		Continued.	Ash handling problem.
Cent_Sect	NTPC(K-6)	500	8-Sep-11	15.03		Continued.	Ash handling problem.
Koyna	ST-IV 2	250	9-Sep-11	22.00	9-Sep-11	08.05	Preventive maint.work.
Koyna	Unit 9	80	9-Sep-11	04.47	9-Sep-11	14.00	LA.Burst.
Bhusawal	Unit 3	210	9-Sep-11	07.48		Continued.	Low Drum Level
Koyna	Unit 12	80	9-Sep-11	08.30	10-Sep-11	03.50	Rotor E/F
Koyna	ST-IV 1	250	9-Sep-11	08.51	9-Sep-11	10.15	While converting condensor mode to Gen Mode
Koradi	Unit 7	210	9-Sep-11	05.24	9-Sep-11	10.13	Flame Failure
Cent_Sect	NTPC(K-1)	210	9-Sep-11	18.18		Continued.	Circulation Problem
CPP	WPCL U-2	135	10-Sep-11	02.42	10-Sep-11	10.59	Tripped.
Dabhol	1A	230	10-Sep-11	11.07	10-Sep-11	20.08	Boiler Leakage
Khaparkheda	Unit 5	500	10-Sep-11	14.44	10-Sep-11	20.13	Drum Level High
Khaparkheda	Unit 5	500	10-Sep-11	22.15	11-Sep-11	01.05	Tripped
Khaparkheda	Unit 2	210	11-Sep-11	21.15		Continued.	Flame Failure
Parli	Unit 5	210	11-Sep-11	21.04	12-Sep-11	01.05	Boiler Protection
Khaparkheda	Unit 5	500	11-Sep-11	04.52	11-Sep-11	17.40	Boiler Protection
Khaparkheda	Unit 5	500	11-Sep-11	17.57	11-Sep-11	18.27	Tripped on Coal Jack Temp.High
CPP	WPCL U-2	135	11-Sep-11	08.12		Continued.	Withdrawn
Khaparkheda	Unit 5	500	12-Sep-11	05.55		Continued.	Tripped