

GENERATING UNIT OUTAGES FOR THE PERIOD

FROM 16-Aug-10 TO 22-Aug-10

UNIT UNDER PLANNED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reason
Cent_Sect	KARPR1	220	1-Jul-08	00:10		Continued.	COH(En-Mass Coolant Clanel Replacement)
Chandrapur	Unit 3	210	26-May-10	23.59	17-Aug-10	14.51	Water Balancing Problem.
Cent_Sect	Kawas ST2C	116	1-Jul-10	00.08	17-Aug-10	14.11	Annual Overhaul.
Parli	Unit 4	210	5-Jul-10	09.27		Continued.	Capital Overhaul
Koyna	ST-IV 1	250	16-Jul-10	00.00		Continued.	Preparing Work for 2nd Lake Tapping.
Koyna	ST-IV 2	250	16-Jul-10	00.00		Continued.	Preparing Work for 2nd Lake Tapping.
Koyna	ST - IV 3	250	16-Jul-10	00.00		Continued.	Preparing Work for 2nd Lake Tapping.
Koyna	ST - IV 4	250	16-Jul-10	00.00		Continued.	Preparing Work for 2nd Lake Tapping.
Bhusawal	Unit 3	210	31-Jul-10	05.26		Continued.	Annual Overhaul.
Cent_Sect	KARPR2	220	14-Aug-10	14:16		Continued.	Annual Overhaul.
Cent_Sect	NTPC(V-8)	500	20-Aug-10	00.46		Continued.	AOH.

UNIT UNDER FORCED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reason
Uran	Unit 2	60	4-Oct-08	19.00		Continued.	Gas Restriction
Uran	Unit 4	60	1-Apr-09	00:00		Continued.	Gas Restriction
Uran	Unit 3	60	16-Jun-10	19.52		Continued.	R.M.Work.
Parli	Unit 1	30	18-Jun-10	12:11		Continued.	For Scrapping.
Dabhol	2A	230	12-Jul-10	01.55		Continued.	Tripped due to Electrical Fault
Dabhol	2B	230	12-Jul-10	01.55		Continued.	Tripped due to Elect.Fault
Dabhol	2X	290	12-Jul-10	01.55		Continued.	Tripped due to Elect.Fault
Koradi	Unit 4	105	5-Aug-10	10.02		Continued.	Condensor tube leakage.
Bhusawal	Unit 1	58	10-Aug-10	06.05		Continued.	Wet Coal
Tata	Trombay 5	500	12-Aug-10	09.55	18-Aug-10	06.01	Boiler tube leakage.
Parli	Unit 5	210	13-Aug-10	21.07	16-Aug-10	19.47	Furnance pressure high.
Paras	Unit 4	250	14-Aug-10	11:40	16-Aug-10	05.34	Bunkering problem.
Khaparkheda	Unit 2	210	14-Aug-10	22:08	16-Aug-10	20.29	Boiler Tube Leakage.
Cent_Sect	NTPC(V-7)	500	15-Aug-10	02:03	16-Aug-10	11.46	Boiler Tube Leakage.
Koradi	Unit 3	105	15-Aug-10	14.26		Continued.	Tripped due to LT supply fail
Parli	Unit 3	210	15-Aug-10	22:55	16-Aug-10	04.12	Furnace Pressure high.
Paras	Unit 2	55	15-Aug-10	23.33	16-Aug-10	06.02	Tripped due to Wet Coal
Paras	Unit 2	55	16-Aug-10	06.40	21-Aug-10	11:39	Wet Coal Problem
Khaparkheda	Unit 4	210	16-Aug-10	02.50		Continued.	Tripped on Generator side Liquid sealing leakage
Parli	Unit 3	210	16-Aug-10	14.50	16-Aug-10	22.50	Condenser Pressure High
Paras	Unit 4	250	16-Aug-10	20.45	16-Aug-10	22.54	Boiler Tripped
Koradi	Unit 7	210	17-Aug-10	02.53	22-Aug-10	18:05	Tripped P.A.Fan Problem
Parli	Unit 5	210	17-Aug-10	02.18	17-Aug-10	09.04	CHP Problem
Paras	Unit 4	250	17-Aug-10	02.48	18-Aug-10	05.32	Low Drum Level
Nasik	Unit 3	210	17-Aug-10	08.00	17-Aug-10	11.20	Furnace Pressure High.
Parli	Unit 7	250	17-Aug-10	11.14	17-Aug-10	18.35	Main Steam Temp.Low.
Uran	Unit 5	108	17-Aug-10	19.34	17-Aug-10	20.51	Boiler Problem.

Tata	Trombay 7B	60	17-Aug-10	20.43	18-Aug-10	03.47	Hot Wel Level High.
Cent_Sect	Kawas GT1A	106	17-Aug-10	13.43	18-Aug-10	19.07	Bearing Temp.High.
Chandrapur	Unit 4	210	17-Aug-10	21.59	18-Aug-10	02.32	P A Fan Tripped.
Uran	Unit 5	108	18-Aug-10	02.30	18-Aug-10	03.12	Tripped,Boiler Protection Operated.
Koradi	Unit 2	105	18-Aug-10	04.01	18-Aug-10	05.40	Tripped,Boiler Temp.High.
Chandrapur	Unit 3	210	18-Aug-10	04.26	18-Aug-10	15.15	W/D,Low Vaccume.
Chandrapur	Unit 4	210	18-Aug-10	06.52	18-Aug-10	20.05	Furnace Pressure High.
Nasik	Unit 4	210	18-Aug-10	21.10	19-Aug-10	07.50	Flange Joint Heavy Leakage.
Chandrapur	Unit 3	210	18-Aug-10	21.58	19-Aug-10	02.05	To Attend Sparking on R Ph C T Bolt.
Paras	Unit 4	250	18-Aug-10	07.19	18-Aug-10	12.04	Coal Mill Problem.
Nasik	Unit 1	120	19-Aug-10	01.25		Continued.	Coal Mill Problem.
Nasik	Unit 5	210	19-Aug-10	11.00	20-Aug-10	21.40	Condenser Tube Leakage.
Uran	Unit 8	108	19-Aug-10	11.36	19-Aug-10	13.29	Tripped.
Parli	Unit 2	30	19-Aug-10	07.23	20-Aug-10	03.07	Furnace pressure high.
Nasik	Unit 2	120	19-Aug-10	16.00	19-Aug-10	21.10	Low main steam temperature.
Chandrapur	Unit 4	210	19-Aug-10	15.49		Continued.	Furnace pressure high
Parli	Unit 5	210	19-Aug-10	21.32	20-Aug-10	03.15	Turbine problem.
Nasik	Unit 2	120	19-Aug-10	22.30	20-Aug-10	04.15	Vaccum Failure.
Nasik	Unit 2	120	20-Aug-10	07.50		Continued.	Steam Temperature high
Parli	Unit 6	250	20-Aug-10	11.56	20-Aug-10	13.34	Flame failure.
Khaparkheda	Unit 1	210	20-Aug-10	08.47	20-Aug-10	11.53	Flame failure.
Parli	Unit 5	210	20-Aug-10	21.52	21-Aug-10	04.38	Drum level low.
Chandrapur	Unit 3	210	20-Aug-10	16.22	21-Aug-10	01.30	Main steam temperature low.
Paras	Unit 3	250	20-Aug-10	22.17		Continued.	Coal mill tripped.
Koradi	Unit 6	210	20-Aug-10	12.05	20-Aug-10	13.33	Tripped on flame failure.
Khaparkheda	Unit 1	210	21-Aug-10	15:54	21-Aug-10	17:77	Flame failure.
Parli	Unit 5	210	21-Aug-10	05.46	23-Aug-10	03.35	Drum level low.
Chandrapur	Unit 3	210	21-Aug-10	07:55	21-Aug-10	21.01	Trip Exhaust temp. high.
Paras	Unit 2	55	21-Aug-10	13:17	22-Aug-10	00.55	Trip no coal flow.
Parli	Unit 2	30	21-Aug-10	19.01	22-Aug-10	22.15	AC supply failed.
Parli	Unit 6	250	21-Aug-10	19.01	22-Aug-10	06.23	AC supply failed.
Parli	Unit 3	210	21-Aug-10	19.01	22-Aug-10	07.25	AC supply failed.
Parli	Unit 7	250	21-Aug-10	19.01	22-Aug-10	05.25	AC supply failed.
Parli	Unit 6	250	22-Aug-10	11:15		Continued.	Hydrogen Tube Leakage
Koradi	Unit 6	210	22-Aug-10	10:41		Continued.	Boiler Tube Leakage
Tata	Trombay 8	250	22-Aug-10	7:58	22-Aug-10	13:11	Prim Air Header Pressure Low
Paras	Unit 2	55	23-Aug-10	04.11		Continued.	Boiler Tube Leakage