

GENERATING UNIT OUTAGES FOR THE WEEK

FROM 15-Aug-11 TO 21-Aug-11

UNIT UNDER PLANNED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reasondes
Dabhol	1A	230	20-May-11	13.22		Continued.	Rotor replacement.
Chandrapur	Unit 7	500	29-Jun-11	21:40		Continued.	COH
Tata	Trombay 8	250	15-Jul-11	01:45	15-Aug-11	22.15	AOH
Nasik	Unit 3	210	23-Jul-11	01.55	22-Aug-11	02.30	Annual Overhaul.
CPP	WPCL U-4	135	24-Jul-11	06.40	18-Aug-11	00.51	Maint.Work.
Chandrapur	Unit 4	210	16-Aug-11	00.04		Continued.	Annual Overhaul.
Paras	Unit 3	250	19-Aug-11	16.33		Continued.	Annual Overhaul.
Tata	Trombay 7A	120	20-Aug-11	01.45		Continued.	Gas Path Inspection
Tata	Trombay 7B	60	20-Aug-11	00.45		Continued.	Gas Path Inspection

UNIT UNDER FORCED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reason
Parli	Unit 3	210	2-Aug-11	12.43		Continued.	Hydrogen leakage.
Khaparkheda	Unit 5	500	5-Aug-11	09.32		Continued.	H.P.Pump problem
CPP	JSW (J) U1	300	8-Aug-11	10.30	19-Aug-11	14.17	Bearing Vibration High.
Cent_Sect	NTPC(V-2)	210	9-Aug-11	00.18	15-Aug-11	18.29	Wet Coal.
Cent_Sect	NTPC(V-5)	210	9-Aug-11	17.45	16-Aug-11	10.29	Wet coal problem.
Cent_Sect	NTPC(V-8)	500	9-Aug-11	22.47	17-Aug-11	20.29	Wet Coal.
Parli	Unit 5	210	13-Aug-11	16.15	17-Aug-11	02.15	Boiler Tube Leakage
Cent_Sect	NTPC(V-3)	210	13-Aug-11	21.29	19-Aug-11	16.59	Wet Coal
Khaparkheda	Unit 4	210	14-Aug-11	00.34	17-Aug-11	01.11	Furnace Pressure High.
Uran	Unit 6	108	15-Aug-11	20.24	15-Aug-11	20.48	Boiler Protection Operated.
Koradi	Unit 6	210	15-Aug-11	23.40	16-Aug-11	02.24	Furnace Pressure High.
Tata	Trombay 8	250	16-Aug-11	16.07	16-Aug-11	20.27	Coal Mill Problem.
Uran	Unit 5	108	17-Aug-11	00.28	18-Aug-11	00.33	Maintenance work.
Parli	Unit 7	250	17-Aug-11	21.20	18-Aug-11	10.28	Turbine Trip.
Khaparkheda	Unit 4	210	17-Aug-11	01.11	17-Aug-11	03.24	Hot sheet valve damaged.
Bhusawal	Unit 3	210	17-Aug-11	21.36	18-Aug-11	00.10	Flame failure.
CPP	JSW (J) U3	300	17-Aug-11	19.47	18-Aug-11	18.08	Electrical fault.
Tata	Trombay 8	250	18-Aug-11	11.15	18-Aug-11	13.50	PA fan and header pressure low.
Bhusawal	Unit 2	210	18-Aug-11	11.14	19-Aug-11	04.25	Condenser vacuum not maintained.
Parli	Unit 7	250	18-Aug-11	10.53	18-Aug-11	12.50	Flame failure.
Nasik	Unit 4	210	18-Aug-11	18.35	19-Aug-11	00.40	Low bunkering.
Parli	Unit 6	250	19-Aug-11	02.24	19-Aug-11	12.45	High Furnance Pressure
CPP	WPCL U-1	135	19-Aug-11	00.48		Continued.	Maintenance work.
Cent_Sect	Sipat-4	500	19-Aug-11	05.44		Continued.	Boiler tube leakage.
CPP	JSW (J) U1	300	19-Aug-11	21.43		Continued.	Condensor Tube Leakage
Cent_Sect	NTPC(K-7)	500	19-Aug-11	10.48	19-Aug-11	12.31	Loading System Problem
Khaparkheda	Unit 1	210	20-Aug-11	00.17	20-Aug-11	22.47	Flame Failure
Parli	Unit 6	250	20-Aug-11	03.30		Continued.	Wet Coal Problem
Parli	Unit 7	250	20-Aug-11	06.32	20-Aug-11	15.26	Gen.Protection
Bhusawal	Unit 3	210	20-Aug-11	22.53	21-Aug-11	03.36	Flame Failure
Cent_Sect	NTPC (V-1)	210	21-Aug-11	14.17		Continued.	Bunkering Problem.
Cent_Sect	NTPC(V-2)	210	21-Aug-11	14.44		Continued.	Bunkering Problem.
CPP	JSW (J) U3	300	21-Aug-11	22.30		Continued.	Maintenance work.
Parli	Unit 5	210	22-Aug-11	01.04		Continued.	High Frequency Zerk.
Tata	Trombay 8	250	22-Aug-11	03.27		Continued.	To Attend Air Preheater Washing.
Cent_Sect	NTPC(V-8)	500	22-Aug-11	04.17		Continued.	Furnance pressure high.
CPP	Abhijeet	62	22-Aug-11	05.52		Continued.	Tripped.