

GENERATING UNIT OUTAGES FOR THE WEEK

FROM 22-Aug-11 TO 28-Aug-11

UNIT UNDER PLANNED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reasondes
Dabhol	1A	230	20-May-11	13.22		Continued.	Rotor replacement.
Chandrapur	Unit 7	500	29-Jun-11	21:40	28-Aug-11	10.53	COH
Nasik	Unit 3	210	23-Jul-11	01.55	22-Aug-11	02.30	Annual Overhaul.
Chandrapur	Unit 4	210	16-Aug-11	00.04		Continued.	Annual Overhaul.
Paras	Unit 3	250	19-Aug-11	16.33		Continued.	Annual Overhaul.
Tata	Trombay 7A	120	20-Aug-11	01.45	26-Aug-11	10.15	Gas Path Inspection
Tata	Trombay 7B	60	20-Aug-11	00.45	26-Aug-11	21.31	Gas Path Inspection
Bhusawal	Unit 2	210	22-Aug-11	15.27		Continued.	AOH.
Dabhol	2B	230	22-Aug-11	23.54		Continued.	Combustion Inspection.

UNIT UNDER FORCED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reason
Parli	Unit 3	210	2-Aug-11	12.43		Continued.	Hydrogen leakage.
Khaparkheda	Unit 5	500	5-Aug-11	09.32	24-Aug-11	06.39	H.P.Pump problem
CPP	WPCL U-1	135	19-Aug-11	00.48		Continued.	Maintenance work.
Cent_Sect	Sipat-4	500	19-Aug-11	05.44	23-Aug-11	10.51	Boiler tube leakage.
CPP	JSW (J) U1	300	19-Aug-11	21.43	28-Aug-11	11.00	Condensor Tube Leakage
Parli	Unit 6	250	20-Aug-11	03.30	25-Aug-11	18.12	Wet Coal Problem
Cent_Sect	NTPC (V-1)	210	21-Aug-11	14.17	26-Aug-11	01.10	Bunkering Problem.
Cent_Sect	NTPC(V-2)	210	21-Aug-11	14.44	23-Aug-11	22.50	Bunkering Problem.
CPP	JSW (J) U3	300	21-Aug-11	22.30	22-Aug-11	09.33	Maintenance work.
Parli	Unit 5	210	22-Aug-11	01.04	22-Aug-11	19.18	High Frequency Zerk.
Bhusawal	Unit 3	210	22-Aug-11	03.11	22-Aug-11	06.20	Furnace Pressure Low.
Tata	Trombay 8	250	22-Aug-11	03.27	24-Aug-11	11.32	To Attend Air Preheater Washing.
Cent_Sect	NTPC(V-8)	500	22-Aug-11	04.17	22-Aug-11	08.25	Furnace pressure high.
CPP	Abhijeet	62	22-Aug-11	05.52	22-Aug-11	10.46	Tripped.
Nasik	Unit 5	210	22-Aug-11	12.00	26-Aug-11	08.00	Boiler Tube Leakage.
Cent_Sect	NTPC(V-10)	500	22-Aug-11	09.56	22-Aug-11	13.11	Furnace Pressure High.
Parli	Unit 7	250	23-Aug-11	06.59	23-Aug-11	10.08	Furnace Pressure high.
Paras	Unit 4	250	23-Aug-11	09.47	23-Aug-11	15.52	Flame Failure.
Paras	Unit 4	250	23-Aug-11	17.29	23-Aug-11	19.50	Drum level high.
CPP	WPCL U-2	135	24-Aug-11	00.52	26-Aug-11	06.54	Heavy passing LPP drain.
Parli	Unit 7	250	24-Aug-11	01.45		Continued.	Furnace pressure high.
Cent_Sect	Kawas GT2A	106	25-Aug-11	16.13	25-Aug-11	16.59	Electrical fault.
Khaparkheda	Unit 5	500	25-Aug-11	22.06	26-Aug-11	03.52	Low Drum Level
Nasik	Unit 4	210	26-Aug-11	00.45	26-Aug-11	04.00	Furnance Pressure Inadequate
REL	1	250	26-Aug-11	17.51		Continued.	Boiler Tube Leakage
Nasik	Unit 4	210	26-Aug-11	20.05		Continued.	ID Fan Problem
Tata	Trombay 8	250	26-Aug-11	08.45	26-Aug-11	11.39	Low Air Pressure
Dabhol	1B	230	26-Aug-11	09.32	26-Aug-11	13.08	Over Temperature
Dabhol	1X	290	26-Aug-11	09.34	26-Aug-11	13.59	Over Temperature
Khaparkheda	Unit 5	500	27-Aug-11	22.51		Continued.	High Drum Level
Parli	Unit 4	210	28-Aug-11	10.23	28-Aug-11	22.39	Coal Feeder Choke up.
Khaparkheda	Unit 1	210	28-Aug-11	08.31	28-Aug-11	15.34	Flame Failure.
Nasik	Unit 5	210	28-Aug-11	22.45		Continued.	Furnace Pressure High.
Khaparkheda	Unit 1	210	29-Aug-11	01.01		Continued.	Drum Level High.