

GENERATING UNIT OUTAGES FOR THE WEEK

FROM 25-Oct-10 TO 31-Oct-10

UNIT UNDER PLANNED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reason
Cent_Sect	KARPR1	220	1-Jul-08	00:10		Continued.	COH(En-Mass Coolant Clanel Replacement)
Koyna	ST-IV 1	250	16-Jul-10	00.00		Continued.	Preparing Work for 2nd Lake Tapping.
Koyna	ST-IV 2	250	16-Jul-10	00.00		Continued.	Preparing Work for 2nd Lake Tapping.
Koyna	ST - IV 3	250	16-Jul-10	00.00		Continued.	Preparing Work for 2nd Lake Tapping.
Koyna	ST - IV 4	250	16-Jul-10	00.00		Continued.	Preparing Work for 2nd Lake Tapping.
Koradi	Unit 4	105	24-Aug-10	06.02		Continued.	Annual Overhaul.
Nasik	Unit 4	210	15-Sep-10	10.55		Continued.	Annual Overhaul.
Cent_Sect	Tarapur 1	80	10-Oct-10	21.30		Continued.	Fuel refilling.
Cent_Sect	NTPC(V-5)	210	27-Oct-10	00.08		Continued.	Boiler Re certification.

UNIT UNDER FORCED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reason
Uran	Unit 2	60	4-Oct-08	19.00		Continued.	Gas Restriction
Uran	Unit 4	60	1-Apr-09	00:00		Continued.	Gas Restriction
Uran	Unit 3	60	16-Jun-10	19.52		Continued.	R.M.Work.
Dabhol	2A	230	12-Jul-10	01.55		Continued.	Tripped due to Electrical Fault
Uran	Unit A0	120	24-Oct-10	02.30	25-Oct-10	11.32	CTO Temp.High.
Koradi	Unit 7	210	24-Oct-10	23.28	25-Oct-10	03.24	Furnace pressure high.
CPP	JSW_JAIGAD	300	25-Oct-10	00.43	25-Oct-10	20.11	Bus fault at New Koyna.
Tata	Trombay 7A	120	25-Oct-10	02.12	25-Oct-10	03.40	Kite string removed.
Tata	Trombay 7B	60	25-Oct-10	01.39	25-Oct-10	05.22	Kite string removed.
Parli	Unit 7	250	25-Oct-10	12.32	25-Oct-10	15.32	Trip Loss of fuel.
Chandrapur	Unit 2	210	26-Oct-10	03.38	30-Oct-10	18.42	Control cable of boiler burnt.
Khaparkheda	Unit 3	210	26-Oct-10	00.37	27-Oct-10	20.57	Economiser tube leakage.
Parli	Unit 4	210	26-Oct-10	07.38	26-Oct-10	18.23	Super Heater Temp.Low.
Cent_Sect	NTPC(V-2)	210	26-Oct-10	10.09	26-Oct-10	13.05	Drum Level Low.
Parli	Unit 4	210	26-Oct-10	19.37	30-Oct-10	17.40	Furnance Pressure High.
Parli	Unit 1	30	27-Oct-10	03.40	31-Oct-10	14.31	Furnance Pressure High.
Uran	Unit 5	108	27-Oct-10	09.03	27-Oct-10	09.28	Header Pressure Low.
Parli	Unit 5	210	27-Oct-10	19.41	27-Oct-10	22.43	Furnace Pressure High.
Koradi	Unit 7	210	28-Oct-10	13.32		Continued.	Furnace Pressure High./Suspected BTL
Nasik	Unit 1	120	28-Oct-10	08.10	28-Oct-10	16.40	Furnace Oil Line Leakage.
Uran	Unit 8	108	29-Oct-10	02.02	29-Oct-10	04.13	L V T/F Buchoze Operated.
Koyna	Unit 4	75	29-Oct-10	07:08	30-Oct-10	17.15	R M work.
Cent_Sect	NTPC(V-8)	500	29-Oct-10	11:38	29-Oct-10	15:25	Drum level low.
Cent_Sect	NTPC(V) 9	500	30-Oct-10	13.09	30-Oct-10	15.53	Flame Failure.
Paras	Unit 3	250	30-Oct-10	22.03	31-Oct-10	11.16	Bunkering Problem.
Bhusawal	Unit 2	210	30-Oct-10	21.10		Continued.	Boiler Tube Leakage.
Chandrapur	Unit 2	210	30-Oct-10	20.00		Continued.	IPP Differential Expansion High.