

GENERATING UNIT OUTAGES FOR THE WEEK

FROM 29-Aug-11 TO 4-Sep-11

UNIT UNDER PLANNED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reasondes
Dabhol	1A	230	20-May-11	13.22		Continued.	Rotor replacement.
Chandrapur	Unit 4	210	16-Aug-11	00.04		Continued.	Annual Overhaul.
Paras	Unit 3	250	19-Aug-11	16.33		Continued.	Annual Overhaul.
Bhusawal	Unit 2	210	22-Aug-11	15.27		Continued.	AOH.
Dabhol	2B	230	22-Aug-11	23.54	2-Sep-11	14.31	Combustion Inspection.
Parli	Unit 4	210	31-Aug-11	01.07		Continued.	Annual Overhaul.
Cent_Sect	NTPC(V-6)	210	3-Sep-11	00:06		Continued.	AOH.

UNIT UNDER FORCED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reason
Parli	Unit 3	210	2-Aug-11	12.43		Continued.	Hydrogen leakage.
CPP	WPCL U-1	135	19-Aug-11	00.48		Continued.	Maintenance work.
Parli	Unit 7	250	24-Aug-11	01.45	31-Aug-11	00.58	Furnace pressure high.
REL	1	250	26-Aug-11	17.51	30-Aug-11	15.07	Boiler Tube Leakage
Nasik	Unit 4	210	26-Aug-11	20.05	29-Aug-11	20.25	ID Fan Problem
Khaparkheda	Unit 5	500	27-Aug-11	22.51		Continued.	High Drum Level
Nasik	Unit 5	210	28-Aug-11	22.45		Continued.	Furnace Pressure High.
Khaparkheda	Unit 1	210	29-Aug-11	01.01	30-Aug-11	12.55	Drum Level High.
Koradi	Unit 6	210	29-Aug-11	07.06	29-Aug-11	09.09	Furnace Pressure High.
Chandrapur	Unit 5	500	29-Aug-11	17.35	30-Aug-11	05.12	Station A C Supply Fail.
Chandrapur	Unit 6	500	29-Aug-11	17.35	31-Aug-11	07.53	Station A C Supply Fail.
Chandrapur	Unit 7	500	29-Aug-11	17.56	30-Aug-11	07.48	Station A C Supply Fail.
Chandrapur	Unit 3	210	29-Aug-11	22.53	30-Aug-11	05.07	Furnace Draught High.
Cent_Sect	sipat-5	500	30-Aug-11	04.14	31-Aug-11	09.42	Boiler Tube Leakage.
Dabhol	1X	290	30-Aug-11	09.05	30-Aug-11	12.04	JCU Hot Spot.
Koyna	ST - IV 3	250	30-Aug-11	22.00	1-Sep-11	15.00	Attending leakage.
Chandrapur	Unit 6	500	31-Aug-11	08.43	31-Aug-11	16.37	Reheater problem.
Chandrapur	Unit 3	210	31-Aug-11	09.18	1-Sep-11	02.44	Furnace pressure high.
Koradi	Unit 7	210	31-Aug-11	09.09	31-Aug-11	15.58	Steam Temp.High.
Koradi	Unit 6	210	31-Aug-11	10.30	2-Sep-11	10.24	PA fan problem.
Dabhol	1B	230	31-Aug-11	21.11	1-Sep-11	01.50	Manual trip remote alarm.
Dabhol	1X	290	31-Aug-11	21.13	1-Sep-11	03.11	Hand tripped.
Dabhol	2A	230	31-Aug-11	10.25		Continued.	No gas control value problem
Dabhol	2X	290	31-Aug-11	10.30	3-Sep-11	15.02	Hand trip.
Chandrapur	Unit 1	210	1-Sep-11	12.28	3-Sep-11	04.19	Furnace Pressure High
Chandrapur	Unit 3	210	1-Sep-11	13.33	1-Sep-11	19.24	No Coal.
CPP	WPCL U-3	135	1-Sep-11	11.50	1-Sep-11	23.55	Tripped on F/F.
CPP	WPCL U-4	135	1-Sep-11	09.26	1-Sep-11	18.56	Tripped on loss of fuel.
Khaparkheda	Unit 1	210	1-Sep-11	20:41	3-Sep-11	01.59	CHP Belt Broken.
Chandrapur	Unit 2	210	2-Sep-11	12.38		Continued.	Drum level low.
Dabhol	2B	230	2-Sep-11	15.04	2-Sep-11	18.49	Transducer faulty.
Dabhol	2B	230	2-Sep-11	19.47	3-Sep-11	13.46	Flame failure.
Koyna	Unit 12	80	2-Sep-11	19.05	3-Sep-11	16.22	Rotor earth fault.
Tata	Trombay 8	250	2-Sep-11	23.28		Continued.	Economiser Tube Leakage.
Bhusawal	Unit 3	210	3-Sep-11	12.39		Continued.	Drum level high.
Parli	Unit 7	250	3-Sep-11	13.23		Continued.	M.S.Temp.Low
Chandrapur	Unit 7	500	3-Sep-11	12.19		Continued.	Wet Coal problem.
Nasik	Unit 4	210	3-Sep-11	08.24	3-Sep-11	09.43	Furnace draught.
Koradi	Unit 5	200	3-Sep-11	16.46		Continued.	I.D Fan problem.
Khaparkheda	Unit 2	210	3-Sep-11	14.12	3-Sep-11	18.26	Flame failure.
Cent_Sect	NTPC(K-6)	500	3-Sep-11	18.26	4-Sep-11	17.12	Boiler tube leakage.
Cent_Sect	NTPC(V-7)	500	3-Sep-11	18.30	3-Sep-11	20.50	Genertor breaker open.
Chandrapur	Unit 3	210	3-Sep-11	23.25	4-Sep-11	18.23	Coal mill problem.
Cent_Sect	Tarapur 1	80	3-Sep-11	00.54	4-Sep-11	13.45	Electrical problem
Nasik	Unit 4	210	4-Sep-11	10.25	4-Sep-11	11.32	Furnace Pressure Low
Koyna	ST - IV 3	250	4-Sep-11	20.20	5-Sep-11	00.03	Low Oil Level
Koradi	Unit 6	210	4-Sep-11	15.09	4-Sep-11	16.24	Furnace Pressure High
Koradi	Unit 6	210	4-Sep-11	17.28	4-Sep-11	19.24	Furnace Pressure High
Chandrapur	Unit 3	210	4-Sep-11	20.26		Continued.	Wet Coal Problem