

LINE OUTAGES FOR THE WEEK

FROM 2-Apr-12 TO 8-Apr-12

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
500KV	HVDC POLE II - CHDPR	6-Apr-12	08.27	6-Apr-12	19.17	Stringing work of New 220KV Baggaon line crossing near Padghe.
400KV	Aux.Bus @ Kolhapur	27-Mar-12	12.51	29-Apr-12	19.15	Alignment and servicing of C bus pentograph isolator.
400KV	Wardha - Seoni	28-Mar-12	09.37	2-Apr-12	09.14	Balance work of terminating tower of 400KV Wardha-Warora D/C line.
400KV	Karad-New Koyna II	29-Mar-12	08.07	2-Apr-12	09.18	Replacement of CVT and LA,Wave Trap Jumper repl.work takenup ready
400KV	50MVAR Line Reactor of Koradi - BSL at K	31-Mar-12	13.55	5-Apr-12	16.16	Oil Filtration work
400KV	Kolhapur - Mapusa - I	1-Apr-12	04.05	2-Apr-12	09.12	Over Voltage
400KV	Bhusawal- Aurangabad	1-Apr-12	17:10	2-Apr-12	06:43	Over Voltage.
400KV	Dhule - S'Sarovar- II	1-Apr-12	14:37	5-Apr-12	14.05	Over Voltage.
400KV	Dhule-S'Sarovar I	1-Apr-12	22:25	2-Apr-12	08.27	Over Voltage.
400KV	Bhusawal- Aurangabad	2-Apr-12	17.05	3-Apr-12	07.58	Over Voltage
400KV	400/220 KV 315MVA ICT- II @ Kolhapur	2-Apr-12	14.05	2-Apr-12	15.59	Hot Spot
400KV	Karad-Jaigad II	2-Apr-12	09.41	3-Apr-12	08.39	R Phase P.T.Oil Leakage(Line ready for charging from 16.14Hrs)
400KV	Lonikand - Parli - II	2-Apr-12	21.02	2-Apr-12	22.12	Distance Protection
400KV	Solapur - Solapur (PG)	2-Apr-12	17.56	3-Apr-12	11.17	Distance Protection
400KV	Lonikand- Koyna Stage IV	2-Apr-12	15.56	3-Apr-12	06.20	Distance Protection(Ready for charging 03.15Hrs/03-04-2012)
400KV	Koradi-Satpur	2-Apr-12	08.46	2-Apr-12	20.33	Maintenance work
400KV	Tie CB of A'Bad - II at Akola	2-Apr-12	16.34		Continued.	Testing work due to imbalance currents in Bus Bar Relay
400KV	400/220KV 315 MVA ICT- I @ Talangade	2-Apr-12	22.59	3-Apr-12	00.40	Bus Bar Prot.operated
400KV	Bus Coupler @ 400 KV Kolhapur	2-Apr-12	22.59	3-Apr-12	00.30	Bus Bar Prot.operated
400KV	Kolhapur - Mapusa - I	3-Apr-12	05.24	3-Apr-12	09.38	Over Voltage
400KV	New Koyna - Jaigad - II	3-Apr-12	10.00	3-Apr-12	14.05	Cold Line Insulator Washing.
400KV	Padgha - Nagothane - I	3-Apr-12	08.44	3-Apr-12	18.42	Q.M.Work.
400KV	Newkoyna - Jaigad - I	3-Apr-12	15.15	3-Apr-12	17.32	Cold Line Insulator Washing.
400KV	Padgha - Nagothane- II	3-Apr-12	20.05	4-Apr-12	08.34	Repl.of Damaged C-Bus(R Ph) IPS to Isolator Connecting Clamp.(Taken
400KV	400/220KV 315MVA ICT-I at Kharghar	3-Apr-12	20.20	3-Apr-12	20.43	Due to Sparking on R Ph PG Isolator.
400KV	Bhusawal- Aurangabad	3-Apr-12	17.14	4-Apr-12	08.50	Over Voltage.
400KV	Karad - Kolhapur - I	3-Apr-12	17.44	4-Apr-12	08.57	Over Voltage.
400KV	Kolhapur-Mapusa-II	3-Apr-12	18.16	3-Apr-12	22.50	Over Voltage.
400KV	400/220 KV Spare ICT @ Kharghar	4-Apr-12	09.16	4-Apr-12	18.07	Measurement of capacitance and tan delta test of bushing.
400KV	Lonikand - Parli - II	4-Apr-12	17.58	5-Apr-12	07.21	Over Voltage.
400KV	Parly(PG) - Wardha (PG) - I	4-Apr-12	19.11	5-Apr-12	09.17	Over Voltage.
400KV	Bhusawal- Aurangabad	4-Apr-12	17.08	5-Apr-12	06.14	Over Voltage.
400KV	Karad - Kolhapur - II	4-Apr-12	16.43	5-Apr-12	08.45	Over Voltage.
400KV	Parli (PGCIL)-Bhadravati-II	4-Apr-12	19.07	5-Apr-12	09.42	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	5-Apr-12	13.15	6-Apr-12	09.36	Distance protection.
400KV	Padgha - Nagothane- II	5-Apr-12	10.53	5-Apr-12	19.40	Replacement of isolator clamp.
400KV	Koradi - Bhusawal	5-Apr-12	16.02	5-Apr-12	16.16	To take line reactor I/S.
400KV	400/220KV,315MVA ICT-I at Karad	5-Apr-12	16.30	5-Apr-12	18.46	Opening of T-jumper connection.
400KV	400/220 KV 315 MVA ICT-II @ Lonikand	5-Apr-12	17.30	5-Apr-12	17.45	Taken on TBC,SF-6 gas pressure low.
400KV	Bhusawal- Aurangabad	5-Apr-12	16.07	6-Apr-12	09.25	Over Voltage.
400KV	Karad - Kolhapur - II	5-Apr-12	17.58	6-Apr-12	08.51	Over Voltage.
400KV	Wardha - Seoni - I	5-Apr-12	17.58		Continued.	Over Voltage.
400KV	400 KV Bus I at Khaparkheda	5-Apr-12	12.41	5-Apr-12	14.24	LBB Protection operated.
400KV	Padgha -Tarapur - I	6-Apr-12	05.48	6-Apr-12	16.36	Distance protection.
400KV	Padgha -Tarapur - I	6-Apr-12	04.37	6-Apr-12	05.27	Distance protection.
400KV	Kolhapur - Mapusa - I	6-Apr-12	16.20	7-Apr-12	10.13	Over Voltage.
400KV	400/220KV 315MVA ICT-II @ Aurangabad.	6-Apr-12	11.30	6-Apr-12	11.54	Considerable oil leakage from RPRR.
400KV	400/220KV 500MVA ICT- III at Dhule	6-Apr-12	10.35	6-Apr-12	18.32	Taking Scada trials.

400KV	Auxillary Bus at Dhule	6-Apr-12	11.15	6-Apr-12	17.45	Jumping work.
400KV	Bhusawal- Aurangabad	6-Apr-12	16.12	7-Apr-12	08.31	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	6-Apr-12	18.00		Continued.	Over Voltage.
400KV	400/220KV,500 MVA ICT-III At A'bad.	6-Apr-12	18.02	7-Apr-12	01.31	NDR protection operated H/T at both end.
400KV	New Koyna - Dabhol - II	6-Apr-12	11.10		Continued.	Taken on TBC.Main Bkr. overhauling work.
400KV	Kalwa-Padgha-II	6-Apr-12	09.30	6-Apr-12	18.11	Q.M.Work
400KV	Padgha-Tarapur - II	6-Apr-12	07.30	6-Apr-12	08.02	Distance protection.
400KV	Padgha-Bhoisor (PGCIL)	6-Apr-12	06.37	6-Apr-12	15.40	Distance protection.
400KV	Koradi -Bhusawal	7-Apr-12	00.33		Continued.	Taken on TBC.Hot glow on Y ph.conductor clamp.
400KV	Dhule - Babhaleshwar - I	7-Apr-12	10.27	7-Apr-12	20.14	Hot Spot
400KV	Bhusawal- Aurangabad	7-Apr-12	17.48	8-Apr-12	07.50	Over Voltage
400KV	400/220 KV 600 MVA ICT- II @ Kalwa	7-Apr-12	22.50		Continued.	Hot Spot(LV Shifted on TBC)
400KV	Kolhapur-Mapusa-II	8-Apr-12	02.14	8-Apr-12	23.22	Over Voltage
400KV	Bhusawal- Aurangabad	8-Apr-12	17.36		Continued.	Over Voltage
400KV	Karad - Kolhapur - I	8-Apr-12	16.36		Continued.	Over Voltage
400KV	Padgha - Padgha HVDC - I	8-Apr-12	14.31	8-Apr-12	22.38	B Bus Y Phase Isolator Maint.(Taken on TBC)
220KV	Bhusawal-Chalisgaon-I	26-Mar-12	09.21	4-Apr-12	20.30	Repl.of main Bkr.(Ckt on TBC).
220KV	Nasik-Bablsr - I	30-Mar-12	08.50	2-Apr-12	02:42	Diversion of Line due to Shirdi AirPort
220KV	Nasik-Bablsr - II	30-Mar-12	08.50	2-Apr-12	02:47	Diversion of Line due to Shirdi AirPort
220KV	Talangade-Mudshingi-II	2-Apr-12	22.36	3-Apr-12	03.52	Hot Spot(Taken on TBC)
220KV	Kalwa - Salsheet - III	2-Apr-12	16.05	2-Apr-12	17.44	Hot Spot(Line on TBC)
220KV	220 KV Bus Coupler @ Talangde	2-Apr-12	16.23	2-Apr-12	17.04	Hot Spot
220KV	Main Bus @ Ichalkaranji	2-Apr-12	11.00	2-Apr-12	17.28	Q.M.Work
220KV	Nasik-Bablsr - I	2-Apr-12	09.54	2-Apr-12	20.52	E/W Stringing work
220KV	Main Bus @ Mumewadi	2-Apr-12	09.59	2-Apr-12	16.10	Q.M.Work
220KV	Lote- Dasturi	2-Apr-12	12.12	2-Apr-12	17.05	R.M.Work
220KV	Nivali-Pawas	2-Apr-12	09.37	2-Apr-12	18.10	Cold Washing of Insulator
220KV	Nagothane-MSL	2-Apr-12	09.37	2-Apr-12	18.30	Q.M.Work
220KV	Main Bus @ Niwaliphata	2-Apr-12	09.40	2-Apr-12	17.30	Cleaning of Insulators
220KV	Mudshingi - Peth	2-Apr-12	17.20	2-Apr-12	18.59	Distance Protection
220KV	Main Bus @ Mudsungi	2-Apr-12	17.35	2-Apr-12	18.04	BusBar Prot operated due to fall of Insulator String of Talangde-II on Bus
220KV	Mudshingi-Chikodi	2-Apr-12	17.35	4-Apr-12	15.35	Bus Bar Prot.Operated
220KV	Mudshingi-Wathar	2-Apr-12	17.35	2-Apr-12	18.05	Bus Bar Prot.Operated
220KV	Mudshingi - Talangde - I	2-Apr-12	17.35	3-Apr-12	11.39	Bus Bar Prot.Operated
220KV	Mudsingi-Karad II	2-Apr-12	17.35	2-Apr-12	19.00	Bus Bar Prot.Operated
220KV	Mudshingi-Karad - IV	2-Apr-12	17.35	2-Apr-12	18.04	Bus Bar Prot.Operated
220KV	Talangade-Mudshingi-II	2-Apr-12	17.35	2-Apr-12	22.12	Bus Bar Prot.Operated(Line taken on TBC at Mudshingi)
220KV	220/110KV 200MVA ICT-II at Mudshingi	2-Apr-12	17.35	2-Apr-12	18.15	Bus Bar Prot.Operated
220KV	220/110KV, 200MVA T/F-III at Mudshingi	2-Apr-12	17.35	2-Apr-12	18.16	Bus Bar Prot.Operated
220KV	Girawli - New Parly TPS	2-Apr-12	07.18	2-Apr-12	20.40	replacement of E/W
220KV	Mudsinghi - Mumewadi - I	2-Apr-12	17.35	2-Apr-12	18.35	Bus Bar Prot.Operated
220KV	Halkarni - Amona	2-Apr-12	13.40	2-Apr-12	15.48	Q.M.and testing work
220KV	Main Bus @ Mudsungi	2-Apr-12	22.58	2-Apr-12	23.22	Bus Bar Prot.operated while taking Mudshingi-Chikodi line in service
220KV	Mudshingi - Peth	2-Apr-12	22.58	2-Apr-12	23.49	Bus Bar Prot.operated
220KV	Mudshingi-Wathar	2-Apr-12	22.58	2-Apr-12	23.22	Bus Bar Prot.operated
220KV	Mudshingi-Karad - IV	2-Apr-12	22.58	2-Apr-12	23.22	Bus Bar Prot.operated
220KV	Mudshingi - Karad - II	2-Apr-12	22.58	2-Apr-12	23.51	Bus Bar Prot.operated
220KV	220/110KV 200MVA ICT-II at Mudshingi	2-Apr-12	22.58	2-Apr-12	23.28	Bus Bar Prot.operated
220KV	220/110KV, 200MVA T/F-III at Mudshingi	2-Apr-12	22.58	2-Apr-12	23.27	Bus Bar Prot.operated

220KV	Mudsinghi - Mumewadi - I	2-Apr-12	22.58	2-Apr-12	23.53	Bus Bar Prot.operated
220KV	Main Bus - I @ Talangade	2-Apr-12	22.59	3-Apr-12	00.30	Bus Bar Prot.operated
220KV	Talangde-Five star MIDC	2-Apr-12	22.59	2-Apr-12	23.45	Bus Bar Prot.operated(Shifted on Bus-II)
220KV	Talangade-Ichalkaranji I	2-Apr-12	22.59	3-Apr-12	00.55	Bus Bar Prot.operated
220KV	Talandge - Sawantwadi	2-Apr-12	22.59	3-Apr-12	00.36	Bus Bar Prot.operated
220KV	Vita-Mhaisal	3-Apr-12	11.35	3-Apr-12	13.36	Q.M.Work.
220KV	Nivali-Pawas	3-Apr-12	09.46	3-Apr-12	17.26	Cold Washing of Insulator.
220KV	Pedambe - Tambati	3-Apr-12	10.20	3-Apr-12	18.35	Replacement of Damaged Suspension Clamp.
220KV	Bale-Murud	3-Apr-12	09.57	3-Apr-12	13.57	Q.M.Work.
220KV	Bale-Osmanbad	3-Apr-12	10.03	3-Apr-12	16.10	Q.M.Work.
220KV	Karad-Pedambe	3-Apr-12	18.34	3-Apr-12	21.05	Dist.Prot.
220KV	Borivali - Tata - V	3-Apr-12	23.41	4-Apr-12	01.12	Attending Hot Spot @ Metering C T.
220KV	220/132 KV 100MVA T/F II at Ogalewadi	3-Apr-12	18.02	4-Apr-12	17.30	Differential Protection
220KV	220/132KV,200MVA T/F At Ogalewadi	3-Apr-12	18.02	4-Apr-12	02.40	Differential Protection
220KV	Bhosari - Chakan	4-Apr-12	00.00	4-Apr-12	03.27	Replacement of Bus Isolator of Chakan Line.
220KV	Kalwa-Trombay	4-Apr-12	04.01	4-Apr-12	05.13	For Passing of Heighted Consignment of Godrej & Boy Mfg. Co.Ltd.
220KV	Trombay-Mulund	4-Apr-12	04.02	4-Apr-12	05.15	For Passing of Heighted Consignment of Godrej & Boy Mfg. Co.Ltd.
220KV	Bhosari-Telco	4-Apr-12	00.08	4-Apr-12	03.29	Replacement of Bus Isolator.
220KV	Pawas-Kharepatan	4-Apr-12	09.43	4-Apr-12	16.48	Cold washing of insulator.
220KV	220/100 KV ICT- III @ Borivali	4-Apr-12	13.22	4-Apr-12	14.32	Oil leakage from HV side Y-Ph bushing.
220KV	220/132KV,200MVA T/F At Ogalewadi	4-Apr-12	14.09	4-Apr-12	15.05	B/U prot'n operated.
220KV	Vita - Lamboti	4-Apr-12	11.51	4-Apr-12	12.35	Distance protection.
220KV	Kolhapur-Karad-IV	4-Apr-12	16.46	4-Apr-12	17.04	Distance protection.
220KV	Padgha-Temghar I	4-Apr-12	18.49	6-Apr-12	06.00	To control ICT Overloading.
220KV	Padgha - Temghar - II	4-Apr-12	18.49	6-Apr-12	06.00	To control ICT Overloading.
220KV	Khaparkheda - Kanhan - II	4-Apr-12	13.05	4-Apr-12	16.58	Q.M.Work
220KV	220/132 KV,100 MVA ICT At Hinganghat	4-Apr-12	11.10	5-Apr-12	16.12	Attending oil leakage.
220KV	220/132KV 100MVA ICT II at Paranda	4-Apr-12	14.10	4-Apr-12	22.30	To check REF prot'n.
220KV	Babaleshwar - Alephata	5-Apr-12	09.06	5-Apr-12	20.58	Attending hot spot.
220KV	Bhosari - Chakan	5-Apr-12	10.12	5-Apr-12	15.02	Q.M.Work
220KV	Lonikand-Theur - I	5-Apr-12	08.12	5-Apr-12	15.26	Line maintenance work.
220KV	Main Bus at Kandalgaon	5-Apr-12	10.09	5-Apr-12	18.35	Replacement of 100KV Isolator.
220KV	Uran-ONGC	5-Apr-12	15.44	5-Apr-12	15.56	B-Ph bus isolator sparking work.
220KV	220KV Bus Section at Bhosari	5-Apr-12	23.52	6-Apr-12	02.50	Bus side isolator replacement work.
220KV	Uran - JNPT	6-Apr-12	04.50	6-Apr-12	08.10	Distance protection.
220KV	Uran-ONGC	6-Apr-12	04.50	6-Apr-12	11.40	Distance protection.
220KV	Uran-Apta-II	6-Apr-12	05.30	6-Apr-12	13.23	Distance protection.
220KV	Apta-Uran-IV	6-Apr-12	05.30	6-Apr-12	08.50	Distance protection.
220KV	Uran-Kharghar-I	6-Apr-12	05.30	6-Apr-12	07.19	Distance protection.
220KV	Bus Coupler at Ambazari	6-Apr-12	14.26	6-Apr-12	17.41	On PDR
220KV	Kalwa-Temghar	6-Apr-12	06.02	6-Apr-12	19.17	To control interconnector over loading.
220KV	220/100KV 200MVA ICT-IV at Kalwa	6-Apr-12	08.02		Continued.	To control Bus section load.
220KV	220/132 KV 200 MVA ICT - II @ Malegaon	6-Apr-12	09.07	6-Apr-12	17.19	LVCT replacement.
220KV	Borivali - Tata - V	6-Apr-12	10.19	6-Apr-12	13.38	Tighting of CT jumpers.
220KV	ONGC-JNPT	6-Apr-12	04.50	6-Apr-12	11.44	Distance protection.
220KV	Mulund - Bhandup (GIS)	7-Apr-12	00.02	7-Apr-12	04.50	Railway crossing stringing work at Loc.No.16
220KV	Karad-Pedambe	7-Apr-12	09.00	7-Apr-12	14.32	Replacement of Broken Disc Insulator
220KV	Uran-ONGC	7-Apr-12	10.05	7-Apr-12	18.03	Relay Testing work
220KV	Ghatghar-Nasik	7-Apr-12	09.47	7-Apr-12	20.42	Hot Spot

220KV	Karad - Ogalewadi - II	7-Apr-12	14.38	7-Apr-12	15.52	Testing work
220KV	Pedambe - Oni	7-Apr-12	11.50	7-Apr-12	12.40	Distance protection
220KV	Oni - Kharepatan	7-Apr-12	11.50	7-Apr-12	12.23	Distance Protection
220KV	Padgha-Temghar I	7-Apr-12	18.02	8-Apr-12	13.55	To Control Padgha ICT Load
220KV	Padgha - Temghar - II	7-Apr-12	18.03		Continued.	To Control Padgha ICT Load
220KV	220/132KV,200 MVA T/F-I At Nagar	7-Apr-12	10.26	7-Apr-12	16.20	Q.M.work
220KV	Halkarni - Tillary	7-Apr-12	23.15	8-Apr-12	11.12	Distance Protection
220KV	Mulund - Bhandup (GIS)	8-Apr-12	00.15	8-Apr-12	03.48	Stringing work
220KV	Uran - JNPT	8-Apr-12	06.20	8-Apr-12	19.34	Distance Protection
220KV	Uran-ONGC	8-Apr-12	06.40	8-Apr-12	13.43	Distance Protection
220KV	ONGC-JNPT	8-Apr-12	06.40	8-Apr-12	12.04	Distance Protection
220KV	Lamboti - Pandharpur	8-Apr-12	13.12	8-Apr-12	13.36	Distance Protection
132KV	Ambazari - Amravati	4-Apr-12	05.54	4-Apr-12	18.54	Stringing of 400 KV Koradi-Wardha ckt.
132KV	Ambazari-Arvi	4-Apr-12	06.00	4-Apr-12	18.21	Stringing of 400 KV Koradi-Wardha ckt.
132KV	Asgaon-Bramhapuri	4-Apr-12	09.00	4-Apr-12	19.15	Q.M.Work
132KV	Mankapur - Uppalwadi	4-Apr-12	11.15	4-Apr-12	13.05	Q.M.Work
132KV	Kawlewada-Kachewani	4-Apr-12	11.47	4-Apr-12	17.26	Q.M.Work
132KV	Pusad-Jambazar	4-Apr-12	09.31	4-Apr-12	13.05	Stringing work.
132KV	Chalisgaon - Kannad	6-Apr-12	10.48	6-Apr-12	10.58	On FTR.
132KV	Kannad - Kagzipura	6-Apr-12	10.50	6-Apr-12	16.08	Distance protection.
132KV	BBLSR - Sangamner	7-Apr-12	10.30	7-Apr-12	13.00	A/R Scheme testing
132KV	Paras - Warwat Bakal	8-Apr-12	05.57	8-Apr-12	07.39	To control Akola-Paras-II loading
132KV	Akola(Gorakshan) - Akola(Apatapa)	8-Apr-12	04.38	8-Apr-12	07.35	Distance Protection
110KV	Ogalewadi - Tembu	3-Apr-12	18.02	4-Apr-12	04.04	R Phase LA Burst