

LINE OUTAGES FOR THE WEEK

FROM 2-May-11 TO 8-May-11

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
500KV	HVDC Pole II Padgha	3-May-11	05.35	3-May-11	06.37	Reduced voltage.
500KV	HCDC Pole-II @Padghe	3-May-11	22.11	4-May-11	06.20	Advantageous outage for Checking of converter T/F
400KV	Karad - Kolhapur - II	1-May-11	17.18	2-May-11	06.42	Over Voltage
400KV	Bhusawal- Aurangabad	1-May-11	20.39	2-May-11	06.42	Over Voltage
400KV	Kolhapur - Mapusa - II	1-May-11	17.37	2-May-11	10.47	Over Voltage
400KV	Dhule - S'Sarovar - II	1-May-11	17.50	2-May-11	09.02	Over Voltage
400KV	Padgha - Talegaon (PG)	2-May-11	01.13	2-May-11	01.38	Distance Protection
400KV	Padgha - Talegaon (PG)	2-May-11	01.47	2-May-11	11.42	Distance Protection
400KV	Karad - Lonikand	2-May-11	01.01	2-May-11	01.41	Tripped at Karad end only
400KV	Karad - Lonikand	2-May-11	01.47	2-May-11	02.01	Tripped at Karad end only
400KV	Karad - Lonikand	2-May-11	03.22	2-May-11	06.43	Tripped at Karad end only
400KV	400/220KV,315 MVA ICT-I at Kolhapur.	2-May-11	09.25	2-May-11	19.44	To attnd Hot Spot and Tand measurement.
400KV	Babaleshwar - Bhusawal	2-May-11	12.16	3-May-11	02.26	To attend B-Ph CT oil leakage.
400KV	Newkoyna - Jaigad - I	3-May-11	04.03	3-May-11	05.27	Distance protection.
400KV	New Koyna - Jaigad - II	3-May-11	04.03	3-May-11	05.25	Distance protection.
400KV	New Koyna - Karad - I	3-May-11	06.13	3-May-11	11.26	To attend Hot Spot.
400KV	Newkoyna - Jaigad - I	3-May-11	12.20	3-May-11	19.01	Insulator replacement.
400KV	Dhule-Sar'Sarovar - I	3-May-11	23.17	4-May-11	07.34	Over Voltage.
400KV	Bus Coupler @ Chandrapur	3-May-11	13.08	3-May-11	15.57	Maint.of CRM of CB and R.M.Work
400KV	400/220KV,315MVA ICT-I at Karad	4-May-11	06.32	4-May-11	11.55	Tan Delta Measurment.
400KV	Chandrapur - Parli - III	4-May-11	08.55	4-May-11	11.55	Taken on TBC For CRM.
400KV	Main Bus -II @ Nagothane	4-May-11	11.22	4-May-11	19.54	Alignment of P G Isolator.
400KV	Bhusawal- Aurangabad	4-May-11	21.30	5-May-11	06.23	Over Voltage.
400KV	Dhule-S'Sarovar I	4-May-11	22.27	8-May-11	07.48	Over Voltage.
400KV	400/220 KV 300 MVA ICT-I @ Koradi	4-May-11	05.51	4-May-11	17.32	To Attend Low Air Pressure Alarm of LV CB.LV Side was on TBC.
400KV	400/220 KV 500 MVA ICT-I @ Jejuri	5-May-11	00.31	5-May-11	18.41	Removal of Spare ICT & Connection of R Ph. Unit of ICT-II
400KV	Main Bus- I @ Jejuri	5-May-11	00.53	5-May-11	18.38	Removal of Spare ICT & Connection of R Ph. Unit of ICT-II
400KV	400/220 KV 300 MVA ICT-I @ Koradi	5-May-11	00.24	5-May-11	16.54	To Attend Low Air Pressure Alarm of LV CB.LV Side was on TBC.
400KV	Main Bus- I @ Nagothane	5-May-11	09.13	5-May-11	15.00	Operation/Testing of PG Isolator alignment.
400KV	Chandrapur - Parli - II	5-May-11	09.40	5-May-11	12.12	Hot Spot, Line taken on TBC.
400KV	Bablswr-Padgha Ckt I	5-May-11	09.00	5-May-11	19.56	Earthwire Replacement.
400KV	Jejuri-Koyna STG-IV	5-May-11	10.00	5-May-11	20.04	Insulator Replacement.
400KV	Main Bus - I @ Chakan	5-May-11	11.55	5-May-11	19.23	Hot Spot.
400KV	400/220KV 315MVA ICT-III at Karad.	5-May-11	18.00	5-May-11	20.35	Oil Leakages from OLTC Buchholz Main Pipe.
400KV	C'pur-Parli II	5-May-11	10.58	5-May-11	12.12	PDR.
400KV	400/220KV,500 MVA ICT-III At A'bad.	5-May-11	10.29		Continued.	Y Ph L V Side Bushing Burst.
400KV	Bhusawal- Aurangabad	5-May-11	20.44	6-May-11	10.47	Over Voltage.
400KV	Bablswr-Padgha Ckt I	6-May-11	08.05	6-May-11	21.06	E/W replacement.
400KV	Kalwa - Padgha - II	6-May-11	08.33	6-May-11	17.45	Removal of rusted E/W.
400KV	Bhusawal- Aurangabad	6-May-11	20.57	7-May-11	10.30	Over Voltage.
400KV	Bablswr-Padgha Ckt I	7-May-11	08.38	7-May-11	21.10	E/W replacement work.
400KV	Bhusawal- Aurangabad	7-May-11	18.47		Continued.	Over voltage.
400KV	Dhule-Sar'Sarovar - II	8-May-11	04.05		Continued.	Over Voltage.
400KV	Bablswr-Padgha Ckt I	8-May-11	09.04	8-May-11	21.58	Insulator replacement work.
400KV	C'pur-Parli II	8-May-11	06.28	8-May-11	11.43	On TBC at C'pur end for hot line work.
400KV	Chandrapur - Bhadravati - III	8-May-11	06.28	8-May-11	11.43	Replacement of B-Ph and Y-Ph PG II Hanger.
220KV	Kalwa - Tifil	15-Apr-11	09.42	6-May-11	20.51	Stringing of 4th ckt. between Mahape S/S and TIFIL LILO Tower.

220KV	220/132 KV 100 MVA ICT-II @ Parbhani	16-Apr-11	11.38	5-May-11	20.37	Augmentation by 200MVA ICT.
220KV	Bale-Murud	30-Apr-11	15.15	3-May-11	08.49	To control Parly ICTs loading.
220KV	Bale-Usmanabad	30-Apr-11	15.15	3-May-11	08.49	To control Parly ICTs loading.
220KV	220/33KV 125 MVA T/F 4 at Ghodbandar	1-May-11	06.10	3-May-11	20.35	Annual Maint.
220KV	Kalwa - Airoli - Knowledge Park.	2-May-11	09.04	3-May-11	19.05	Replacement of 3 Core CT by 5 Core CT.
220KV	Uran - HOCL	2-May-11	11.21	2-May-11	17.55	R.M.Work
220KV	Momewadi -Halkarni	2-May-11	09.15	2-May-11	14.00	Line insulator replacement.
220KV	Warora - Wardha Power - II	2-May-11	15.06	3-May-11	19.23	R-Ph CT burst.
220KV	Jejuri-Jejuri I	2-May-11	18.50	2-May-11	21.04	Due to snapping of E/W.
220KV	Jejuri-Jejuri-II	2-May-11	18.50	2-May-11	21.04	Due to snapping of E/W.
220KV	Jejuri-Phursungi	2-May-11	18.50	2-May-11	19.02	Due to snapping of E/W.
220KV	Chinchwad - Chakan	2-May-11	18.52	2-May-11	18.57	Overload.
220KV	Bhosari - Chakan	2-May-11	18.52	2-May-11	18.57	Overload.
220KV	Kandalgaon-Lonand	2-May-11	18.55	2-May-11	19.12	Overload.
220KV	Baramati - Lonand	2-May-11	18.55	2-May-11	21.30	Baramati end,B/Up prot.operated.
220KV	Jejuri - Lonand	2-May-11	19.05	2-May-11	19.46	Lonand end only.
220KV	Jejuri old-Phursungi	2-May-11	18.50	2-May-11	21.06	Due to snapping of E/W.
220KV	220/132KV 200 MVA ICT- II @ Amravati	2-May-11	09.54	2-May-11	17.11	Retrofitting of B-Up relay.
220KV	Valve-Jamde	2-May-11	14.02	2-May-11	16.14	Replacement of damaged Bus jumper of R & Y Ph.
220KV	220/132 KV 200 MVA ICT- I @ Jalna	2-May-11	10.40	2-May-11	16.05	Half yearly and Q.M.work.
220KV	Hinganghat-Bhugaon	2-May-11	08.29	2-May-11	08.51	Distance Protection operated,Z-I, B-Ph E/F.
220KV	Warora - Wani	2-May-11	15.06	2-May-11	16.23	At Wani end only.
220KV	Wardha-Abhijeet I	2-May-11	15.28	4-May-11	11.03	To control Koradi ICT loading.
220KV	Chandrapur-Warora - I	2-May-11	19.11	2-May-11	15.32	To control Warora-Hinganghat L/L.
220KV	Khaperkheda - Wardha.	2-May-11	19.15		Continued.	To control Koradi ICT loading.
220KV	Ambazari - Abhijeet	2-May-11	19.52		Continued.	To control Koradi ICT loading.
220KV	Parvati-Phursungi	2-May-11	18.50	2-May-11	18.59	To control C'wad-Parvati L/L.
220KV	Vita - Karad II	3-May-11	09.27	3-May-11	16.51	Q.M.Work.
220KV	KDPH-Wankuswadi	3-May-11	11.45		Continued.	Y ph.LA replacement work at Vankushwadi.Up to 08.05.2011.
220KV	Karad-Kolhapur - II	3-May-11	09.27	3-May-11	19.20	Wave Trap replacement work.
220KV	Pophali - KDPH	3-May-11	11.50	3-May-11	20.10	Distance protection.
220KV	Karad-Oglewadi-I	3-May-11	11.14	3-May-11	11.22	To control 400KV New Koyna-Karad-II line loading.
220KV	Karad - Ogalewadi - II	3-May-11	11.14	3-May-11	11.22	To control 400KV New Koyna-Karad-II line loading.
220KV	Pophali - Pedambe - I	3-May-11	14.55	3-May-11	15.40	Distance protection.
220KV	220/132 KV 200 MVA ICT- II @ Harangul	3-May-11	08.28	3-May-11	13.50	Q.M.Work
220KV	Chinchwad-Theur	4-May-11	08.13	5-May-11	18.54	LILO Arrangment Work.
220KV	Pedambe - Tambati	4-May-11	08.12	4-May-11	16.00	Attending Broken Conductor Strand.
220KV	Usmanabad --Bale	4-May-11	09.46	4-May-11	18.23	Conductor Joint Work @ Cut Point Loc. No. 76-77.
220KV	Kalyani-Baramati Agro	4-May-11	09.00	4-May-11	15.45	Replacement of Faulty Disc Insulator.
220KV	220 KV Main Bus - II @ Aurangbad	4-May-11	11.18	4-May-11	16.33	Bus Bar Testing.
220KV	Bale-Murud	4-May-11	09.46	5-May-11	10.10	At Bale End.
220KV	Chinchwad-Parvati	4-May-11	16.40	4-May-11	16.49	To Control Lonikand ICT Loading.
220KV	Phursungi - Theur	4-May-11	17.05	5-May-11	00.01	To Control Lonikand ICT Loading.
220KV	New Parly - Beed - I	4-May-11	10.42	4-May-11	13.55	Quarterly Maintainance.
220KV	220/132 KV ICT -I @ Kanhan	4-May-11	08.56	4-May-11	17.42	Quarterly Maintainance Work.
220KV	220/132 KV 200 MVA ICT @ Kawlewada	4-May-11	09.45	4-May-11	19.45	Quarterly Maintainance Work.
220KV	Bus Coupler @ WPCL	4-May-11	14.32		Continued.	For Separation of Buses for Safety by WPCL.

220KV	Bale-Osmanbad	4-May-11	09.46	5-May-11	10.10	To Control Parli ICT O/L.
220KV	Jejuri-Jejuri I	5-May-11	10.57	5-May-11	16.10	E/W Replacement.
220KV	220/132KV 200MVA ICT-I @ Raymond	5-May-11	17.01	6-May-11	04.36	R Ph.L V Side C T Burst.
220KV	220/132 KV 200 MVA ICT - II @ Raymond	5-May-11	17.01	5-May-11	17.35	Tripped.
220KV	Bhugaon-Pusad	5-May-11	12.49	5-May-11	17.10	Retrofitting Work.
220KV	Hingoli-Pusad	5-May-11	12.10		Continued.	To Control Wordha-Ytl Line Loading.
220KV	Wardha-Abhijeet II	5-May-11	16.51		Continued.	To Control Koradi ICT Load.
220KV	Aurangabad - Bhenda	5-May-11	19.03	6-May-11	10.57	To Control A'bad ICT O/L.
220KV	Phursungi - Parvati	5-May-11	08.41	5-May-11	18.27	LILo Arrangment.
220KV	Aurangabad-Jalna-I	5-May-11	10.29	5-May-11	10.57	During load Triming Scheme Operated @ A'bad.
220KV	Aurangabad-Jalna-II	5-May-11	10.29	5-May-11	10.57	During load Triming Scheme Operated @ A'bad.
220KV	Babaleshwar - Ranjangaon	5-May-11	22.55	5-May-11	23.11	Dist.Prot. Z-2 Charged from Ranjangaon End.
220KV	Padgha-Kamba	6-May-11	10.20	6-May-11	18.25	Fixing of jumper removed from Pilot.
220KV	Karad - Karad -I	6-May-11	08.36	6-May-11	09.54	Q.M.Work
220KV	Karad - Karad - II	6-May-11	09.59	6-May-11	11.09	Q.M.Work
220KV	Karad-Wathar	6-May-11	16.15	6-May-11	17.56	Ten delta measurement.
220KV	Kharghar-Nerul	6-May-11	09.32		Continued.	Dismantling and erection of towers between Loc. 11 A to 16
220KV	Kalwa-Nerul	6-May-11	09.32	6-May-11	20.52	Dismantling and erection of towers of Khargar 220 KV Nerul
220KV	Taps-Boiser	6-May-11	09.19	6-May-11	18.12	Annual maintenance work.
220KV	Padgha - Boisar (PGCIL)	6-May-11	09.06	6-May-11	18.55	Fixing of jumper removed from Pilot.
220KV	220/132 KV 150 MVA ICT- II @ Nasik	7-May-11	08.01	7-May-11	14.42	Tan delta measurement.
220KV	Hinjawadi-I - Hinjawadi-II	7-May-11	08.30	7-May-11	15.31	Replacement of conductor.
220KV	Apta-Uran-III	7-May-11	09.13	7-May-11	16.30	Bay maintenance work.
220KV	Aurangabad - Babaleshwar	7-May-11	07.32		Continued.	To control A'bad ICT loading.
220KV	Aurangabad - Bhenda	7-May-11	07.56		Continued.	To control A'bad ICT loading.
220KV	Khaperkheda - Ambazari - II	7-May-11	06.58	7-May-11	14.07	Tan delta measurement.
220KV	Bale-Lamboti II	8-May-11	01.44	8-May-11	10.47	Distance Protection,R-Ph.
220KV	Talangade - Mumewadi	8-May-11	15.53	8-May-11	17.19	Distance protection.
220KV	Mumewadi-Mudshingi	8-May-11	15.53	8-May-11	16.55	Due to tripping of Talangde-Mumewadi.
220KV	Mumewadi - Halkarni	8-May-11	15.53	8-May-11	17.27	Due to tripping of Talangde-Mumewadi.
220KV	Mumwadi - Halkarni - II	8-May-11	15.53	8-May-11	17.28	Due to tripping of Talangde-Mumewadi.
220KV	Bus Section-II @ Pophali	8-May-11	08.00	8-May-11	17.00	To attend broken conductor strands.
220KV	Halkarni -Tillary	8-May-11	15.53	8-May-11	17.37	Due to tripping of Talangde-Mumewadi.
220KV	Tillary-Amona	8-May-11	15.53	8-May-11	17.57	Due to tripping of Talangde-Mumewadi.
220KV	Borivali (MSEB)- Borivali (T)	8-May-11	06.37	8-May-11	10.56	To attend hot spot.
220KV	Halkarni-Amona I	8-May-11	15.53	8-May-11	17.38	Due to tripping of Talangde-Mumewadi.
220KV	Trombay - Tata Tie - I	8-May-11	07.50	8-May-11	19.25	Insulator replacement,CVT testing.
220KV	Pedambe - Pophali - II	8-May-11	06.40	8-May-11	17.00	Pophali Bus-Section II outage.
220KV	Karad-Pophali	8-May-11	07.20	8-May-11	17.32	Pophali Bus-Section II outage.
220KV	Pophali-New Koyana	8-May-11	06.47	8-May-11	17.22	Pophali Bus-Section II outage.
132KV	Pench-Mansar	8-Apr-11	10.35	7-May-11	10.30	Replacement of Relay & Control Pannel.up to 05.05.2011.
132KV	Akola-TSS Ckt.I	2-May-11	13.30	2-May-11	15.30	For removing of old Bkr.at TSS end.
132KV	Akola-TSS ckt II	2-May-11	13.30	2-May-11	15.30	For removing of old Bkr.at TSS end.
132KV	132 KV BUS at Parbhani	2-May-11	13.35	2-May-11	14.16	Problem of 132KV Parbhani-I Isolator.
132KV	Harangul-Chakur	3-May-11	06.35	3-May-11	10.10	Attending hot spot.
132KV	Bhandara-Mouda	3-May-11	16.10	3-May-11	16.29	Distance protection.
132KV	Kanhan - Bhandara	3-May-11	16.10	3-May-11	16.28	Distance protection.

132KV	Malkapur - Khamgaon	4-May-11	11.00	4-May-11	17.40	Retrofitting Work.
132KV	Waghala- Jangamwadi	5-May-11	15.39	5-May-11	15.49	Distance Protection Zone-I B Ph E/F.
132KV	Khapri - Besa	6-May-11	15.16	7-May-11	09.45	Due to conductor snapped.
132KV	Amravati - Achalpur	6-May-11	19.28	6-May-11	19.41	Tripped.
132KV	Pench-Mansar	7-May-11	10.40	7-May-11	10.55	Distance Protection.
132KV	Solapur - Naldurg	7-May-11	06.41	7-May-11	17.15	Distance protection,R-Ph,Z-I.
132KV	Chalishaon - Dhule	7-May-11	08.30	7-May-11	12.28	Tan delta measurement.
100KV	Kalwa-Nocil II	30-Apr-11	17.17	30-May-11	17.50	B ph.Earth fault.
100KV	Kalwa-Kalyan	7-May-11	08.10	7-May-11	08.18	Dist.protection,B-Ph.
100KV	Borivali - Borivali- I	8-May-11	12.06	8-May-11	19.40	To attend hot spot.