

LINE OUTAGES FOR THE WEEK

FROM 7-Feb-11 TO 13-Feb-11

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
400KV	90 MVA STN T/F- V @400 kV Chandrapur	12-Dec-10	08.00	12-Feb-11	23.54	To Attend Oil Leakage.
400KV	400/220KV 315MVA ICT-III at Karad.	6-Feb-11	09.59	8-Feb-11	16.33	CT replacement up to 08/2/11
400KV	Dhule-S'Sarovar - I	6-Feb-11	18.40	11-Feb-11	09.54	Shunt Reactor pannel problem
400KV	Dhule - S'Sarovar- II	6-Feb-11	18.21	7-Feb-11	07.43	For observation of CSR 1 Pannel.
400KV	Kolhapur-Mapusa-II	6-Feb-11	22.58	7-Feb-11	11.32	Over Voltage
400KV	Bableshtar-Aurangabad	6-Feb-11	22.06	7-Feb-11	03.19	Over Voltage
400KV	Karad - Kolhapur - I	7-Feb-11	10.10	8-Feb-11	16.33	Retrofitting & Commissioning Work.
400KV	Main Bus- I @ Dhule	7-Feb-11	10.55	7-Feb-11	21.25	Annual Bus Bar Scheme Testing.
400KV	Wardha - Akola - I	7-Feb-11	21.37	8-Feb-11	17.20	Over Voltage.
400KV	400/220/33 KV 315 MVA ICT- I @ Akola	7-Feb-11	08.29	7-Feb-11	21.22	Tan d measurment ,Q.M.OF ICT-I & Bushing
400KV	Dhule-Sar'Sarovar - II	7-Feb-11	23.35	8-Feb-11	07.36	Over Voltage.
400KV	Kolhapur - Mapusa - I	7-Feb-11	23.00	8-Feb-11	09.22	Over Voltage.
400KV	Karad - Kolhapur - II	8-Feb-11	00.01	8-Feb-11	03.53	Over Voltage.
400KV	Bhusawal- Aurangabad	8-Feb-11	03.30	8-Feb-11	04.13	Over Voltage.
400KV	400/220 KV 315 MVA ICT- II @ Kharghar	8-Feb-11	07.57	11-Feb-11	08.23	Oil Filtration & Maint.Work.
400KV	Chandrapur - Parli - III	8-Feb-11	12.16	8-Feb-11	12.55	For Taking out 50 MVAR 400KB Parli Ckt-3 Reactor out.
400KV	Dhule-Sar'Sarovar - II	8-Feb-11	18.02	8-Feb-11	18.23	Over Voltage.
400KV	Chandrapur - Parli - III	8-Feb-11	16.09	8-Feb-11	16.22	For Taking Reactor.
400KV	Karad - Kolhapur - II	8-Feb-11	22.18	9-Feb-11	07.37	Over Voltage.
400KV	Kolhapur - Mapusa - II	8-Feb-11	23.03	9-Feb-11	10.08	Over Voltage.
400KV	Akola - Wardha - II	8-Feb-11	23.55	9-Feb-11	06.11	Over Voltage.
400KV	Dhule-Sar'Sarovar - II	9-Feb-11	00.03	9-Feb-11	08.57	Over Voltage.
400KV	Karad - Solapur (PGCIL)	9-Feb-11	06.11	9-Feb-11	20.16	Stringing Work at Tower Loc. No.320-321 of 400 KV Jaigad-Karad.
400KV	400/220 KV 315 MVA ICT-II @ Nagothane.	9-Feb-11	08.50	9-Feb-11	13.59	Safety Dismantling of Beam to Attend Hot Spot.
400KV	Lonikand-Karad	9-Feb-11	06.00	10-Feb-11	06.06	Stringing Work at Tower Loc. No.320-321 of 400 KV Jaigad-Karad.
400KV	400/220 KV 300 MVA ICT-I @ Koradi	9-Feb-11	09.42	9-Feb-11	18.16	Q.M.Work of C T, Breaker,L A.
400KV	Solapur - Solapur (PG)	9-Feb-11	07.45	9-Feb-11	19.35	To Change the String of Disc Insulator.
400KV	Kolhapur - Mapusa - I	9-Feb-11	20.36	10-Feb-11	10.23	Over Voltage.
400KV	Dhule-Sar'Sarovar - II	9-Feb-11	22.47	10-Feb-11	05.39	Over Voltage.
400KV	Akola - Wardha - I	9-Feb-11	22.52	10-Feb-11	05.54	Over Voltage.
400KV	Kolhapur - Mapusa - II	10-Feb-11	22.28	11-Feb-11	09.31	Over Voltage.
400KV	400/220KV, 315MVA ICT-I @ New Koyna.	10-Feb-11	09.28	10-Feb-11	20.55	Attending Oil leakage.
400KV	400/220KV 167MVA Spare ICT at Kalwa	10-Feb-11	08.45	11-Feb-11	19.25	Demo work.
400KV	Lonikand - Parli - I	10-Feb-11	08.25	10-Feb-11	18.53	Bay maintenance work.
400KV	400/220 KV 315 MVA ICT- II @ Kharghar	11-Feb-11	12.20	11-Feb-11	14.34	OLTC Buchloz.
400KV	400/220 KV 315 MVA ICT- I @ Parly.	11-Feb-11	10.55	11-Feb-11	22.46	HV side Y-Ph CT Flashovered & replaced.(Taken on TBC)
400KV	400/220KV, 315MVA ICT-I @ New Koyna.	11-Feb-11	09.51	11-Feb-11	19.41	Tan delta measurement.
400KV	Lonikand-Karad	11-Feb-11	09.02	12-Feb-11	06.34	E/W stringing work.
400KV	400/220KV 315 MVA ICT-I @ Padgha	11-Feb-11	09.21	11-Feb-11	18.34	Attending heavy oil leakage on top at R-Ph unit.
400KV	Koradi - Bhusawal	11-Feb-11	09.15	11-Feb-11	12.22	To attend Red Hot at IS Tube.
400KV	Kolhapur - Mapusa - I	11-Feb-11	21.43	12-Feb-11	14.20	Over Voltage.
400KV	Dhule-Sar'Sarovar - II	11-Feb-11	22.08	13-Feb-11	07.17	Over Voltage.
400KV	Bhusawal- Aurangabad	11-Feb-11	23.26	12-Feb-11	05.20	Over Voltage.
400KV	400/220 KV 315 MVA ICT- I @ Parly.	11-Feb-11	22.43		Continued.	PDR problem (ICT LV side is on TBC)
400KV	Dhule-Sar'Sarovar - I	12-Feb-11	23.50		Continued.	Over Voltage

400KV	Karad - Kolhapur - II	12-Feb-11	18.04	12-Feb-11	18.28	Over Voltage
400KV	Karad - Kolhapur - I	12-Feb-11	13.56	13-Feb-11	07.29	Line Isolator Problem
400KV	Karad - Kolhapur - II	12-Feb-11	13.56	12-Feb-11	14.11	Heavy Sparking
400KV	Koradi - Kaparkheda	12-Feb-11	21.14	13-Feb-11	00.21	Red Hot 29D R phase Isolator
400KV	Bhusawal- Aurangabad	12-Feb-11	22.58	13-Feb-11	04.00	Over Voltage
400KV	Kolhapur - Mapusa - II	12-Feb-11	22.57	13-Feb-11	11.42	Over Voltage
400KV	Wardha - Akola - II	13-Feb-11	00.18	13-Feb-11	09.00	Over voltage
400KV	400/220 KV 315 MVA ICT @ Khadka	13-Feb-11	04.45	13-Feb-11	05.15	Pole Discrepancy LV side
400KV	400/220 KV 315 MVA ICT- II @ Chakan	13-Feb-11	11.32	13-Feb-11	20.19	To attend CT leakage
400KV	Karad - Kolhapur - II	13-Feb-11	18.03	14-Feb-11	10.43	Over Voltage
400KV	Kolhapur - Mapusa - I	13-Feb-11	22.27	14-Feb-11	09.05	Over Voltage
400KV	400/220 KV 315 MVA ICT- II @ Kharghar	13-Feb-11	18.16	13-Feb-11	18.44	Tripped from LV side only
400KV	Bhusawal- Aurangabad	13-Feb-11	22.44	14-Feb-11	04.30	Over Voltage
400KV	400/220KV 315MVA ICT-I at Kharghar	13-Feb-11	18.16	13-Feb-11	19.55	Tripped from both end
220KV	220/110KV 100 MVA T/F- III @ Mudshingi	26-Oct-10	11.40	7-Feb-11	15.15	Augmentation by 200MVA ICT
220KV	220/100KV 125 MVA ICT- III @ Kalwa	14-Dec-10	08.39	11-Feb-11	16.30	For Augmentation from 125MVA to 200MVA (up to 10/2/11)
220KV	220/100KV 125 MVA ICT- III @ Kalwa	14-Dec-10	08.40	12-Feb-11	17.38	Augmation of ICT by 200 MVA ICT
220KV	Alephata-Kathapur	14-Jan-11	14.08	15-Feb-11	04.58	To Control LNKD ICT Load.
220KV	BBLSR-Waluj	6-Feb-11	09.28	12-Feb-11	10.32	To control BBLSR ICT Loading
220KV	220/110 KV 100 MVA T/F - II @ Mudshingi	7-Feb-11	15.12		Continued.	Augmentation by 200 MVA.up to 15/03/11
220KV	Bableshtar - Ahemednagar - I	7-Feb-11	14.02	7-Feb-11	14.05	Load Trimming Scheme Operated.
220KV	Babaleshtar - Nagar - II	7-Feb-11	14.02	7-Feb-11	14.16	Load Trimming Scheme Operated.
220KV	220/132 KV 200 MVA ICT - I @ Babaleshtar	7-Feb-11	20.15	7-Feb-11	22.00	To Attend Red Hot.
220KV	Parly - New Parly TPS - II	7-Feb-11	10.40	12-Feb-11	16.15	Erection of Unavailable Isolators of Main Bus-I & Aux.Bus.
220KV	Apta-Nagothane	8-Feb-11	08.45	8-Feb-11	21.00	Replacement of E/W.
220KV	Pedambe - Tambati	8-Feb-11	09.25	8-Feb-11	19.50	Replacement of E/W & Insulator under LES.
220KV	Dhule-Dondaicha-II	8-Feb-11	10.20	11-Feb-11	18.24	Replacement of Line Isolater.
220KV	Nigade - Peth	8-Feb-11	10.10	8-Feb-11	19.02	Routine Maint.Work.
220KV	Kalwa - Salshet - IV	8-Feb-11	15.07	8-Feb-11	16.48	Attending Hot Spot..Line Taken on TBC.
220KV	Pedambe-Newkoyana	8-Feb-11	09.56	8-Feb-11	10.49	Without Indication.
220KV	220/132 KV 100 MVA T/F - I @ Oglewadi	8-Feb-11	10.59	8-Feb-11	16.46	Annual Maint.Work.
220KV	Kalwa I-Taloja	8-Feb-11	21.47	9-Feb-11	13.03	Due to Isolator Sparking.
220KV	Wadkhal-IPCL-II	9-Feb-11	09.00	9-Feb-11	12.35	Oiling of Line Isolator & Earth Switch.
220KV	Apta-Nagothane	9-Feb-11	08.19	9-Feb-11	19.03	Replacement of E/W & Insulator Under LES Scheme.
220KV	Tambati-Pedambe	9-Feb-11	08.40	9-Feb-11	18.20	Replacement of E/W & Insulator.
220KV	Bhigwan - Biltgraphic	9-Feb-11	09.03	9-Feb-11	14.25	Replacement of Faulty Disc Insulator.
220KV	Pawas-Kharepatan	9-Feb-11	09.22	9-Feb-11	17.55	Insulator Replacement.
220KV	Mudshingi-Talangade - I	9-Feb-11	10.40	9-Feb-11	13.16	Q.M.Work.
220KV	220/33 KV 100 MVA T/F - I @ Ghodbandar	9-Feb-11	11.51	9-Feb-11	14.02	Q.M.Work.
220KV	Ambazari-Wardha	9-Feb-11	09.28	9-Feb-11	20.04	Making LILO Arrangement for Abhijeet Power @ Loc.26.
220KV	220/132KV 200MVA ICT @ Beed	9-Feb-11	11.00	9-Feb-11	12.30	For Attending Oil Leakage.
220KV	Chandrapur-Warora - I	9-Feb-11	09.10	9-Feb-11	15.08	Replacement of Damaged B Ph Coductor @ Loc. No. 67.
220KV	220/132 KV ICT -I @ Kanhan	9-Feb-11	10.21	9-Feb-11	15.51	Quarterly Maintainance Work.
220KV	Parli-Usmanabad	9-Feb-11	23.10	10-Feb-11	01.49	For Attending Hot Spot.
220KV	Gadchandur-Virur-I	9-Feb-11	11.55	9-Feb-11	14.26	Protection Testing Work.
220KV	Gadchandur-Virur-II	9-Feb-11	14.28	9-Feb-11	15.07	Protection Testing Work.
220KV	Gadchiroli - Virur	9-Feb-11	15.10	9-Feb-11	16.47	Protection Testing Work.
220KV	220/132KV 100 MVA ICT @ Yavatmal	9-Feb-11	10.35	9-Feb-11	16.50	Attending Oil Leakage.
220KV	220/132 KV 150 MVA ICT-I @ Akola.	9-Feb-11	06.30	9-Feb-11	08.50	Over Current Protection.
220KV	220/132 KV 150 MVA ICT-II @ Akola.	9-Feb-11	06.30	9-Feb-11	07.37	Over Current Protection.

220KV	Ambazari-Amravati	9-Feb-11	06.30	9-Feb-11	08.06	LBB Operated.
220KV	Badnera-Amravati	9-Feb-11	06.30	9-Feb-11	07.22	LBB Operated.
220KV	220/132KV 200 MVA ICT- I @ Amravati	9-Feb-11	06.30	9-Feb-11	07.23	LBB Operated.
220KV	220/132KV 200 MVA ICT- II @ Amravati	9-Feb-11	06.30	9-Feb-11	07.24	LBB Operated.
220KV	Ambazari-Amravati	9-Feb-11	11.21	10-Feb-11	11.12	Main Breaker Testing Work.CKT on TBC.
220KV	Main Bus - I @ Abhijeet	9-Feb-11	13.43	9-Feb-11	20.04	For Phasing Out Work.
220KV	BombayDyeing - Sahara	10-Feb-11	07.36	10-Feb-11	18.00	Replacement of E/W.
220KV	Mudshini - Talangade - II	10-Feb-11	10.00	10-Feb-11	13.12	Q.M.Work.
220KV	Pawas-Kharepatan	10-Feb-11	09.20	10-Feb-11	17.57	Insulator replacement work.
220KV	Lonikand-Khadki	10-Feb-11	09.27	10-Feb-11	14.00	Q.M.Work
220KV	220/132KV200MVA ICT IV @Phursungi	10-Feb-11	10.04	10-Feb-11	17.56	Q.M.Work
220KV	Theur-Chinchwad	10-Feb-11	14.12	10-Feb-11	17.11	Insulator replacement work.
220KV	220KV Bus Coupler at Dahanu	10-Feb-11	14.00	10-Feb-11	18.00	Replacement of R-Ph CT.
220KV	Pusad - Parbhani	10-Feb-11	10.14	10-Feb-11	19.13	Commissioning of 220KV S/S Hingoli by LILO arrangement.
220KV	220/132 KV 100 MVA ICT-I @ Chikhli.	10-Feb-11	06.50	10-Feb-11	07.27	Tripped
220KV	220/132KV 200 MVA ICT- II @ Chikhali	10-Feb-11	06.50	10-Feb-11	08.03	Tripped
220KV	220 KV Main Bus I & II at Hingoli	10-Feb-11	18.40	10-Feb-11	18.42	New S/S charged,Hingoli
220KV	Hingoli-Pusad	10-Feb-11	18.40	10-Feb-11	18.42	Commissioning of new S/S, Hingoli
220KV	Hingoli-Parbhani	10-Feb-11	19.10	10-Feb-11	19.13	Commissioning of new S/S, Hingoli
220KV	220/33 KV 25 MVA T/F I Hingoli	10-Feb-11	18.40		Continued.	Kept on humming. at 19.24 Hrs.
220KV	220/33KV 25 MVA T/F II at Hingoli	10-Feb-11	18.40		Continued.	Kept on humming. at 19.28 Hrs.
220KV	220/132KV 100MVA ICT I at Hingoli	10-Feb-11	18.40		Continued.	Kept on humming,HV side at 19.24 Hrs.
220KV	220/132KV 100MVA ICT II at Hingoli	10-Feb-11	18.40		Continued.	Kept on humming,HV side at 19.15 Hrs.
220KV	220/132KV 100 MVA ICT- I @ Khadka	10-Feb-11	10.14		Continued.	Replacement of 100MVA by200 MVA ICT(upto 06.03.11)
220KV	220/66KV 50MVA T/F @ Chandrapur	10-Feb-11	11.03	10-Feb-11	13.28	Y-Ph CT oil leakage.
220KV	220/15.75 KV 250 MVA GT V at Parli I	10-Feb-11	13.08	10-Feb-11	16.15	R-Ph CT replacement work.
220KV	Wardha - Deoli (PGCIL)	10-Feb-11	15.18		Continued.	Wardha-Yavatmal reoriented as Deoli-Yavatmal via TB of Wardha.
220KV	Wardha - Yavatmal	10-Feb-11	15.18		Continued.	Wardha-Yavatmal reoriented as Deoli-Yavatmal via TB of Wardha.
220KV	Nasik-Raymond	11-Feb-11	12.23	11-Feb-11	16.59	Distance Protection.
220KV	Talandge - Sawantwadi	11-Feb-11	13.32	11-Feb-11	13.45	O/C,B-Ph.
220KV	Jambhual - Pal-I	11-Feb-11	10.05	11-Feb-11	14.43	Earth isolator blade replacement work.
220KV	Temghar - Padgha	11-Feb-11	10.05	11-Feb-11	12.02	Replacement of Y-Ph Bus jumper and Bay maintenance.
220KV	Raymond-Washala	11-Feb-11	09.04	11-Feb-11	14.48	Damaged insulator replacement.
220KV	220/100KV 50 MVA T/F- III @ Kandalgaon	11-Feb-11	08.45	11-Feb-11	12.45	Replacement of L.A.
220KV	220/132KV,200MVA ICT-I at Malegaon	11-Feb-11	09.10	11-Feb-11	14.40	Q.M.Work
220KV	New Koyna - Pawas	11-Feb-11	09.13	12-Feb-11	18.11	Insulator replacement cross arm bent.at Loc.no 25A.
220KV	220/132 KV 200 MVA ICT- II @ Boiser	11-Feb-11	10.25	11-Feb-11	14.50	Bus Isolator annual maintenance work.
220KV	220/132 KV 200 MVA T/F- I @ Boiser	11-Feb-11	15.04	11-Feb-11	19.18	B Bus Isolator maintenance work.
220KV	Kalwa-Mahape	11-Feb-11	15.48	12-Feb-11	06.42	Mumbai system strengthening work.
220KV	Main Bus - II @ Ghodbundar	11-Feb-11	16.23	11-Feb-11	17.06	T/F-No.4, LBB operated.
220KV	Dahanu-Ghodbundar-II	11-Feb-11	16.23	11-Feb-11	17.11	T/F-No.4, LBB operated.
220KV	Ghodbundar-Varsowa	11-Feb-11	16.23	11-Feb-11	17.04	T/F-No.4, LBB operated.
220KV	220/33KV 125 MVA T/F 4 at Ghodbundar	11-Feb-11	16.23	11-Feb-11	22.11	Suspected PRV.
220KV	220/33 KV 100MVA T/F 2 at Ghodbundar	11-Feb-11	16.23	11-Feb-11	17.09	T/F-No.4, LBB operated.
220KV	Inter Connector Tie Bkr at 220KV Kalwa	11-Feb-11	16.49	11-Feb-11	17.06	To remove Kite thread.
220KV	Bale-Murud	11-Feb-11	13.40	11-Feb-11	23.03	To control Parli ICT loading.
220KV	Bale-Osmanbad	11-Feb-11	10.40	11-Feb-11	23.04	To control Parli ICT loading.
220KV	Khaparkheda-Kawlewada-I	11-Feb-11	21.37	13-Feb-11	15.09	Distance Protection
220KV	220/132 KV 200 MVA ICT @ Ambazari	11-Feb-11	11.07	11-Feb-11	16.20	To attend oil leakage.
220KV	Girawli - New Parly TPS	11-Feb-11	10.30	11-Feb-11	11.22	To attend oil leakage of CT.

220KV	New Koyna-Pophali	12-Feb-11	15.09	12-Feb-11	18.41	B phase CT Oil Leakage
220KV	Dhule - Malegaon	12-Feb-11	11.58	12-Feb-11	12.05	Over Current
220KV	Kalwa - Tifil	12-Feb-11	07.33	12-Feb-11	15.43	Sparking at Location No.33
220KV	Uran-Kharghar-I	12-Feb-11	08.27	12-Feb-11	19.10	R.M.work
220KV	Babaleshwar - Nagar - I	12-Feb-11	10.35	12-Feb-11	15.19	Relay testing work
220KV	Babaleshwar - Nagar - II	12-Feb-11	15.30	12-Feb-11	17.48	Relay Testing work
220KV	220/132 KV 150 MVA T/F @ Boiser	12-Feb-11	10.45	12-Feb-11	12.55	B Bus Isolator annual maint.
220KV	220/132KV 200MVA ICT-II at Dhule	12-Feb-11	21.33	13-Feb-11	02.31	H.V.Bushing Oil Leakage
220KV	Tifil-Trombay	13-Feb-11	09.50		Continued.	Stringing between loc.no.22-39 on newly erected towers
220KV	Chakan-Volkaswagion	13-Feb-11	10.38	13-Feb-11	17.39	Stringing work
220KV	Kharghar-Uran-I	13-Feb-11	18.16	14-Feb-11	01.17	B phase LA Burst
220KV	Aurangabad - Babaleshwar	13-Feb-11	11.35		Continued.	To control BBLSR ICT load
220KV	Bus Coupler at Aarey	13-Feb-11	08.54	13-Feb-11	12.18	Annual Bay Maint.and SF6 Gas Purification
132KV	Giravali-Parli-I	4-Feb-11	11.41	10-Feb-11	20.57	Breaker replacement
132KV	Amravati - Morshi	7-Feb-11	09.50	7-Feb-11	13.15	Attending Oil Leakage of 132KV B Ph.CT.,Replacement of LMU.
132KV	Bus @ Tamsa	7-Feb-11	11.30	7-Feb-11	12.20	Replacement of 132KV Bus Isolator.
132KV	Bhusawal - Jalgaon - I	8-Feb-11	17.43	8-Feb-11	17.52	At ECR Deepnagar Load Trimming Scmeme Operated.O/C & E/F.
132KV	Bhusawal - Jalgaon - II	8-Feb-11	17.45	8-Feb-11	17.52	At ECR Deepnagar Load Trimming Scmeme Operated.O/C & E/F.
132KV	Bhusawal - Nimbhora	8-Feb-11	17.45	8-Feb-11	17.53	At ECR Deepnagar Load Trimming Scmeme Operated.O/C & E/F.
132KV	Bhusawal -Yawal	8-Feb-11	17.45	8-Feb-11	18.30	At ECR Deepnagar Load Trimming Scmeme Operated.
132KV	Kanhan - Mansar.	8-Feb-11	18.40	8-Feb-11	18.57	Over Current & Earth Fault.
132KV	132/33 KV 50 MVA T/F - I @ Mansar	8-Feb-11	18.40	8-Feb-11	18.58	Over Current & Earth Fault.
132KV	Mansar - Pench	8-Feb-11	18.41	8-Feb-11	20.05	Backup Protection Operated.
132KV	Khadka-Deepnagar-II	8-Feb-11	19.21	8-Feb-11	20.57	To Attend Hot Spot on Y Ph Line Side C T.
132KV	Ambazari-Pardi	9-Feb-11	08.15	9-Feb-11	15.30	Quarterly Maintainance Work.
132KV	Virur-Ashti	9-Feb-11	17.05	9-Feb-11	18.02	Protection Testing Work.
132KV	Akola - Paras - I	10-Feb-11	06.41	10-Feb-11	06.56	Distance protection.
132KV	Akola - Paras-II	10-Feb-11	06.53	10-Feb-11	06.56	O/L
132KV	Pusad-Umarkhed	10-Feb-11	07.56	10-Feb-11	08.04	Back up protection.
132KV	Pachora-Chalisgaon Ckt.II.	10-Feb-11	11.55	10-Feb-11	12.57	To attend B-Ph CT Oil leakage.
132KV	Bhusawal - Jalgaon - I	11-Feb-11	18.22	11-Feb-11	18.33	Load triming operated due to tripping of BSL U-2.
132KV	Bhusawal - Jalgaon - II	11-Feb-11	18.22	11-Feb-11	18.35	Load triming operated due to tripping of BSL U-2.
132KV	Bhusawal -Yawal	11-Feb-11	18.22	11-Feb-11	18.38	Load triming operated due to tripping of BSL U-2.
132KV	Bhusawal - Nimbhora	11-Feb-11	18.22	11-Feb-11	18.35	Load triming operated due to tripping of BSL U-2.
132KV	132 KV Main BUS I at Boiser	11-Feb-11	08.55	11-Feb-11	09.55	Bus isolator annual maint.work.
132KV	Pardi- Besa	11-Feb-11	15.44	11-Feb-11	16.53	To attend oil leakage of B-Ph CT.
132KV	Kalmeshwar - Katol	12-Feb-11	02.05	12-Feb-11	02.24	Due to bursting B-Ph CT 132/33 KV T/F 1 at Katol.
132KV	Kalmeshwar-Katol	12-Feb-11	02.05	12-Feb-11	02.24	Due to Bursting of 33KV B-PH CT
132KV	Kanhan - Pench - I	12-Feb-11	11.40	12-Feb-11	16.54	To attend Red Hot
132KV	Manmad - Chandwad	13-Feb-11	11.25	13-Feb-11	11.55	Over Current
132KV	132/33KV 50MVA T/F-I at Chandwad	13-Feb-11	11.25	13-Feb-11	11.45	Tripped
132KV	132/33KV 50MVA T/F-I at Manmad	13-Feb-11	11.38	13-Feb-11	13.05	Differential Protection
110KV	Sangli-Ashte	11-Feb-11	12.45	11-Feb-11	12.55	Distance Protection.
100KV	Kalwa - Salshet - I	10-Feb-11	02.42	10-Feb-11	02.56	Distance Protection.