

LINE OUTAGES FOR THE WEEK

FROM 7-Mar-11 TO 13-Mar-11

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
400KV	Lonikand - Jejuri	24-Feb-11	08.37	3-Mar-11	19.47	Increasing height at crossing point,upto 03-03-2011.
400KV	Lonikand- Koyna Stage IV	24-Feb-11	10.10	4-Mar-11	08.30	Increasing height at crossing point,upto 04-03-2011.
400KV	Bhusawal- Aurangabad	27-Feb-11	21.30	28-Feb-11	04.37	Over Voltage
400KV	Dhule - S'Sarovar- II	27-Feb-11	18.07	28-Feb-11	12.03	Over Voltage
400KV	Kolhapur - Mapusa - II	27-Feb-11	21.08	28-Feb-11	07.31	Over Voltage
400KV	Karad-Kolhapur-II	27-Feb-11	23.49	1-Mar-11	07.45	Over Voltage
400KV	Lonikand-Karad	28-Feb-11	13.25	28-Feb-11	13.45	Dist.Prot.
400KV	Dhule-Sar'Sarovar - II	28-Feb-11	18.04	2-Mar-11	14.08	Over Voltage.
400KV	Kolhapur - Mapusa - II	1-Mar-11	00.50	1-Mar-11	09.03	Over Voltage
400KV	Akola - Wardha - I	1-Mar-11	01.05	1-Mar-11	12.07	Over Voltage
400KV	Bhusawal- Aurangabad	1-Mar-11	22.49	2-Mar-11	05.36	Over Voltage.
400KV	Kolhapur - Mapusa - II	1-Mar-11	23.35	2-Mar-11	08.54	Over Voltage.
400KV	Karad - Kolhapur - I	1-Mar-11	21.46	2-Mar-11	07.39	Over Voltage.
400KV	New Koyna - Stage IV	2-Mar-11	03.18	2-Mar-11	08.03	Over Voltage.
400KV	Parli - Lamboti	2-Mar-11	09.40	2-Mar-11	18.45	For Attending Hot Spot.
400KV	Dhule-Sar'Sarovar - II	2-Mar-11	18.05	4-Mar-11	08.05	Over Voltage.
400KV	Karad - Kolhapur - I	2-Mar-11	23.12	3-Mar-11	08.59	Over Voltage.
400KV	Bhusawal- Aurangabad	2-Mar-11	23.00	3-Mar-11	05.07	Over Voltage.
400KV	Kolhapur - Mapusa - I	2-Mar-11	23.18	3-Mar-11	09.09	Over Voltage.
400KV	Akola - Wardha - I	2-Mar-11	23.22	3-Mar-11	08.56	Over Voltage.
400KV	Koyna IV - Jejuri	3-Mar-11	08.40	4-Mar-11	08.30	Removing and bunching arrangement.
400KV	Kharghar 400KV Main Bus-I and Bus coupler	3-Mar-11	10.36	3-Mar-11	19.10	R.M.Work and Bus isolator allinment work.
400KV	Kolhapur - Mapusa - II	3-Mar-11	23.02	4-Mar-11	11.00	Over Voltage
400KV	Bhusawal- Aurangabad	3-Mar-11	22.24	4-Mar-11	05.22	Over Voltage.
400KV	Karad - Kolhapur - II	3-Mar-11	22.27	4-Mar-11	06.53	Over Voltage.
400KV	Dhule-S'Sarovar I	3-Mar-11	23.02	5-Mar-11	07.41	Over Voltage.
400KV	Babaleshwar - Bhusawal	4-Mar-11	07.37	4-Mar-11	18.19	Stringing work of 400KV D/C.
400KV	400/220KV 315 MVA ICT-III @ Padgha	4-Mar-11	08.46	4-Mar-11	19.16	Tan delta measurement of bushing and maintenance.
400KV	Dhule - S'Sarovar- II	4-Mar-11	23.06	6-Mar-11	07:20	Over Voltage.
400KV	Kolhapur - Mapusa - II	4-Mar-11	23.06	5-Mar-11	16.20	Over Voltage.
400KV	400/220KV 315MVA ICT-II @ BBLSR	5-Mar-11	11.53	6-Mar-11	05.26	Repl.of 29D isolator of Y ph.C.T.
400KV	New Koyna - Stage IV	5-Mar-11	16.05	5-Mar-11	16.50	SF6 leakage,line on TBC.
400KV	400/220 KV 315 MVA ICT - I @ Chakan	5-Mar-11	13.49	6-Mar-11	00.50	220KV side Y ph.CT burst.
400KV	Kolhapur-Mapusa-II	5-Mar-11	20.46	6-Mar-11	07:18	Over Voltage.
400KV	Bhusawal- Aurangabad	5-Mar-11	22.27	6-Mar-11	05:37	Over Voltage.
400KV	Karad - Kolhapur - I	5-Mar-11	22.23	6-Mar-11	08:35	Over Voltage.
400KV	Dhule-S'Sarovar I	6-Mar-11	01.35	6-Mar-11	12:05	Over Voltage.
400KV	Kalwa - Padgha - I	6-Mar-11	07.28	6-Mar-11	15.57	CT replacement and to attend Hot Spot
400KV	Bhusawal- Aurangabad	6-Mar-11	22.30	7-Mar-11	06.05	Over Voltage
400KV	Dhule-Sar'Sarovar - II	6-Mar-11	22.36		Continued.	Over Voltage
400KV	Kolhapur - Mapusa - I	6-Mar-11	22.45		Continued.	Over Voltage
400KV	Karad - Kolhapur - I	6-Mar-11	23.26		Continued.	Over Voltage
220KV	Babaleshwar - Bhenda	10-Jan-11	09.30	5-Mar-11	12.09	To Control Babaleshwar ICT Load.
220KV	Bale-Murud	23-Feb-11	22.52	28-Feb-11	07.00	To Control O/V.
220KV	Dhule-Chaligaon	25-Feb-11	14.04	4-Mar-11	09.34	To control Dhule ICT Load

220KV	Aurangabad - Babaleshwar	26-Feb-11	08.21	28-Feb-11	04.50	To control BBLSR ICT load
220KV	Nasik-Navsari-I	28-Feb-11	03.05	28-Feb-11	03.55	Bus Fault
220KV	Nasik-Navsari -II	28-Feb-11	03.05	28-Feb-11	03.45	Bus Fault
220KV	Nasik-Bablsr - I	28-Feb-11	03.05	28-Feb-11	10.30	Bus Fault
220KV	Nasik-Bablsr - II	28-Feb-11	03.05	28-Feb-11	04.25	Bus Fault
220KV	Nasik - Airoli - Knowledge Park	28-Feb-11	03.05	28-Feb-11	04.43	Bus Fault
220KV	Padghe - Nashik - II	28-Feb-11	03.05	28-Feb-11	04.27	Bus Fault at Nasik
220KV	Bus Section - II @ Nasik	28-Feb-11	03.05	28-Feb-11	19.02	R Phase CT Burst
220KV	220/132 KV,200MVA ICT-I at Nasik GCR	28-Feb-11	03.05	28-Feb-11	04.34	Bus Fault
220KV	Nasik - Ghatghar	28-Feb-11	03.05	28-Feb-11	04.57	Tripped at Nasik end only
220KV	Nasik-Raymond	28-Feb-11	03.05	28-Feb-11	19.13	Bus Fault
220KV	220/132 KV 150 MVA ICT- II @ Nasik	28-Feb-11	03.05	28-Feb-11	04.50	Bus Fault
220KV	Main Bus at Nasik OCR	28-Feb-11	03.05	28-Feb-11	03.45	Bus Fault
220KV	220/132KV 100 MVA ICT- III @ Nasik OCR	28-Feb-11	03.05	28-Feb-11	05.32	Bus Fault
220KV	220/132 KV 200 MVA ICT - V @ Nasik (OCR)	28-Feb-11	03.05	28-Feb-11	03.46	Bus Fault
220KV	220/132 KV 200 MVA ICT-IV @ Nasik OCR	28-Feb-11	03.05	28-Feb-11	03.56	Bus Fault
220KV	Apta-Uran-IV	28-Feb-11	09.02	28-Feb-11	16.45	Bay Maint.CRM Measurment.
220KV	Babaleshwar - Ranjangaon	28-Feb-11	10.00		Continued.	Insulator Replacement(ready for charging at 11.30Hrs/01/03/2011)
220KV	220/100KV 125 MVA ICT-II @ Kalwa	28-Feb-11	11.10		Continued.	Augmetation to 200 MVA up to 31.03.2011.
220KV	Pedambe-Kharepatan	28-Feb-11	12.05	28-Feb-11	14.56	R Ph Flashover Insulator Replacement @ Loc No 289.
220KV	Momewadi -Halkarni	28-Feb-11	09.12	28-Feb-11	18.20	Maint. & Replacement Work.
220KV	Halkarni -Tillary	28-Feb-11	09.07	28-Feb-11	18.22	Maint.& Replacement Work.
220KV	Mudsungi-Amona	28-Feb-11	08.25	28-Feb-11	20.11	Maint.& Replacement Work.
220KV	220 KV Bus Coupler @ Kharghar	28-Feb-11	15.10	28-Feb-11	18.17	Hot Spot on Y Ph C T.
220KV	Kalwa-Mulund-I	28-Feb-11	16.45	28-Feb-11	18.13	CRM Measurment. Line on TBC.
220KV	220 KV TBC @ Bhusawal - II	28-Feb-11	09.13		Continued.	Isolator Replacement Work.
220KV	Shendra-Jalna Ckt.	28-Feb-11	21.24	1-Mar-11	14.04	Due to 220 KV TBC Y Ph C T Burst.
220KV	Aurangabad-Jalna-II	28-Feb-11	21.24	28-Feb-11	22.05	Due to 220KV Bus Dead@Jalna, Bursting of Y Ph C T of TBC.
220KV	Chalisgaon - Malegaon	28-Feb-11	21.32	28-Feb-11	21.42	Backup Protection Operated O/C & E/F.
220KV	Malegaon-Satana	28-Feb-11	20.56	1-Mar-11	15.07	Distance Protection R & Y Ph.
220KV	Pedambe-Tambati	1-Mar-11	08.45	1-Mar-11	18.05	Replacement of Insulators.
220KV	Kandalgaon - ONGC	1-Mar-11	09.07	1-Mar-11	18.30	Replacement of Insulators.
220KV	Karad - Vita - I	1-Mar-11	09.58	1-Mar-11	16.20	Hot Spot Attending.
220KV	Karad-Kolhapur-III	1-Mar-11	12.07	1-Mar-11	18.44	Replacement of Insulator(Upto Wathar)
220KV	Jejuri-Phursungi	1-Mar-11	06.27	1-Mar-11	06.40	Dist.Prot.
220KV	Khargar-Topworth	1-Mar-11	12.49	1-Mar-11	13.27	Distance Protection.
220KV	Chinchwad - Parvati	1-Mar-11	09.04	1-Mar-11	23.05	To Control Lonikand ICT Loading.
220KV	Nasik-Navsari-I	1-Mar-11	08.53	1-Mar-11	18.53	To Work @ Navasari End.
220KV	Khaperkheda-Purti	1-Mar-11	21.56	1-Mar-11	23.05	Distance Protection.
220KV	Kalmeshwar - Pandurna	1-Mar-11	23.39	1-Mar-11	24.00	Distance Protection R Ph Earth Fault.
220KV	Karad-Mudsingi-IV	2-Mar-11	09.05	2-Mar-11	15.50	Replacement of Insulator.
220KV	Kharghar-Uran-I	2-Mar-11	09.31	2-Mar-11	18.17	Replacement of Y Ph L A.
220KV	Khargar-Topworth	2-Mar-11	09.13	2-Mar-11	17.26	Insulator Replacement.
220KV	Nasik-Navsari-I	2-Mar-11	08.41	2-Mar-11	19.06	Maintenance Work.
220KV	Pophali- Karad II	2-Mar-11	11.35	2-Mar-11	12.05	Distance Protection.
220KV	Pophali- Karad II	2-Mar-11	12.40	3-Mar-11	08.10	Bus Fault.
220KV	Pophali-New Koyna	2-Mar-11	12.40	3-Mar-11	07.50	Bus Fault
220KV	Bus Section -II @ Pophali	2-Mar-11	12.40	3-Mar-11	07.00	Bus Bar Protection Operated.
220KV	Chinchwad-Parvati	2-Mar-11	09.52	2-Mar-11	23.38	To Control Lonikand ICT Loading.
220KV	Bale-Usmanabad	2-Mar-11	08.40	3-Mar-11	13.28	Hand Tripped.

220KV	Bale-Murud	2-Mar-11	08.41	3-Mar-11	13.28	Hand Tripped.
220KV	Vita - Lamboti	2-Mar-11	10.40	2-Mar-11	19.45	To Improve Voltage @ Lamboti.
220KV	Pophali - Pedambe - II	2-Mar-11	12.40	3-Mar-11	07.00	Bus Fault
220KV	Lonikand-Bhosari	3-Mar-11	06.13	3-Mar-11	18.48	Erection of New Tower.
220KV	Nasik (GCR),200/7KV Station T/F-III	3-Mar-11	10.18	3-Mar-11	17.10	Tan delta measurement.
220KV	Lonikand-Khadki	3-Mar-11	06.39	4-Mar-11	00.42	To increase road crossing.
220KV	Uran - HOCL	3-Mar-11	10.02	3-Mar-11	19.05	Replacement of insulator.
220KV	Pophali 220KV Bus section breaker.	3-Mar-11	08.00	3-Mar-11	12.00	Breaker problem.
220KV	Babaleshwar - Babaleshwar - II	3-Mar-11	11.12	3-Mar-11	11.15	For changeover Bus-I to Bus-II.
220KV	Chinchwad - Parvati	3-Mar-11	19.40	4-Mar-11	00.50	H/T to control lonikand ICT loading.
220KV	Nasik-Navsari-I	3-Mar-11	22.20	4-Mar-11	00.05	Distance protection.
220KV	Girawli - New Parly TPS	3-Mar-11	07.28	3-Mar-11	19.49	Replacement of earth wire.
220KV	Hingoli-Parbhani	3-Mar-11	16.12		Continued.	H/T to control 220KV Wardha-Yawatmal ckt.loading.
220KV	BBLSR 220KV M.B.-I	3-Mar-11	11.55	4-Mar-11	22.31	Replacement of PT's upto 04/03/2011
220KV	Aurangabad - Babaleshwar	3-Mar-11	08.08	4-Mar-11	20.30	To control BBLSR ICT over loading.
220KV	Mudshingi-Talangade - I	4-Mar-11	09.34	4-Mar-11	15.42	Replacement of old disc insulator.
220KV	Khargar-Topworth	4-Mar-11	09.21	4-Mar-11	18.57	Replacement of insulator.
220KV	Dhule - Malegaon	4-Mar-11	09.46	4-Mar-11	17.45	Replacement of LA and tan delta measurement.
220KV	Main Bus - I at Nagothane	4-Mar-11	10.26	4-Mar-11	19.25	Erection of isolator and Bus T pressing.
220KV	Apta-Uran-III	4-Mar-11	10.19	4-Mar-11	16.25	Attend red hot.
220KV	220/132KV,200MVA ICT-I at Malegaon	4-Mar-11	10.42	4-Mar-11	17.28	To attend oil leakage.
220KV	Padgha-Wada	4-Mar-11	09.19	4-Mar-11	19.22	Replacement of R and Y ph.CT.
220KV	Chinchwad-Parvati	4-Mar-11	08.57	6-Mar-11	23.49	To control Lonikand ICT loading.
220KV	NASIK-NAVSARI-II	4-Mar-11	09.27	4-Mar-11	18.43	Navsari end washing of insulator.
220KV	Padgha - Boisar (PGCIL)	4-Mar-11	10.38	4-Mar-11	18.12	Maintenance work.
220KV	Kalmeshwar - Pandurna	4-Mar-11	08.25	4-Mar-11	17.06	Maintenance work.
220KV	Sahara-B'dying	4-Mar-11	13.15	5-Mar-11	10.28	Distance protection.
220KV	Lonand - Baramati	4-Mar-11	15.35	4-Mar-11	15.40	CT connection clamp tightening.
220KV	Dhule-Chaligaon	4-Mar-11	17.13		Continued.	To control Dhule ICT loading.
220KV	Chandrapur-MIDC	4-Mar-11	08.45	4-Mar-11	17.20	CT replacement.
220KV	220/132 KV,100MVA ICT-II At Padegaon.	4-Mar-11	10.21	4-Mar-11	17.23	Q.M.Work.
220KV	Girawli - New Parly TPS	4-Mar-11	07.17	4-Mar-11	17.54	Replacement of earth wire.
220KV	Wardha-Abhijeet II	4-Mar-11	09.06	4-Mar-11	13.49	R ph.LA replacement.
220KV	Khaparkheda-Kawlewada-II	4-Mar-11	05.58	4-Mar-11	06.34	Distance protection.
220KV	Lonikand-Kathapur	5-Mar-11	21.45	6-Mar-11	01.23	To attend hot spot.
220KV	Main Bus -I at BBLSR	5-Mar-11	06.10	5-Mar-11	09.15	Replacement of P.T.
220KV	Mahad-Nagothane	5-Mar-11	08.40	5-Mar-11	18.30	Repl.of faulty and damage disc. insul.under LES.
220KV	Apta-HOC	5-Mar-11	09.11	5-Mar-11	18.50	Repl. of insul. under LES.
220KV	Karad-Wathar	5-Mar-11	10.40	5-Mar-11	18.12	Repl. of insul. string.
220KV	Babaleshwar - Babaleshwar - I	5-Mar-11	13.07	5-Mar-11	16.58	Attended hot spot .
220KV	BBLSR-Waluj	5-Mar-11	10.05	5-Mar-11	11.20	To control BBLSR ICT loading.
220KV	Bus coupler @ Bableshwar	5-Mar-11	11.49	6-Mar-11	05.27	For seperation of ICT I and II.
220KV	Alephata-Kathapur	5-Mar-11	11.35	5-Mar-11	19.30	For Lonikand ICT over loading.
220KV	Babaleshwar - Bhenda	5-Mar-11	20.47		Continued.	For BBLSR ICT-I outage.
220KV	Kandalgaon - Lonand	5-Mar-11	13.10	5-Mar-11	13.32	Distance protection.
220KV	BBLSR-A"Nagar II	5-Mar-11	18.55	5-Mar-11	19.20	Distance protection.
220KV	Dhule - Dondaicha - I	5-Mar-11	10.12	5-Mar-11	12.35	Insulator replacement.
220KV	Girawli-Parli-III	5-Mar-11	04.44		Continued.	Attending compressor problem.
220KV	220/33KV,100MVA ICT-III at Jamde.	5-Mar-11	10.42	5-Mar-11	13.15	Q.M.Work.
220KV	Wardha-Abhijeet II	5-Mar-11	07.49		Continued.	To control 220KV Ambazari-AEPL ckt.loading.

220KV	220/132KV 200 MVA ICT- II @ Chikhali	5-Mar-11	23.25	6-Mar-11	00.17	B/B Protection Operated
220KV	220/132KV 100MVA ICT-I at Chikhali	5-Mar-11	23.25	6-Mar-11	00.14	B/B Protection Operated
220KV	Bale-Usmanabad	6-Mar-11	04.08	6-Mar-11	14.24	Distance protection.
220KV	Kandalgaon - Dasturi	6-Mar-11	08.23	6-Mar-11	18.15	Insulator replacement
220KV	Apta-HOC	6-Mar-11	09.55	6-Mar-11	18.53	Insulator replacement
220KV	Alephata-Kathapur	6-Mar-11	07.52		Continued.	To control Load on BBLSR ICT
220KV	Babaleshwar - Nagar - I	6-Mar-11	13.31	6-Mar-11	13.41	Tripped on Overload
220KV	Babaleshwar - Nagar - II	6-Mar-11	13.31	6-Mar-11	13.46	Tripped on Overload
220KV	Urse - General Motors	6-Mar-11	09.02	6-Mar-11	15.31	Termination arrangement at 220KV Talegaon.
132KV	Dindori - Kalwan	21-Jan-11	21.55	28-Feb-11	21.45	Taken in Service.
132KV	Kalwan - Satana	21-Jan-11	21.55	28-Feb-11	23.10	Tripped
132KV	Girwali - Kej	28-Feb-11	03.47	28-Feb-11	04.27	Distance Protection
132KV	Nasik OCR - Railway TSS	28-Feb-11	03.05	28-Feb-11	03.50	Bus Fault
132KV	TBC @ Bhusawal - I	28-Feb-11	14.35		Continued.	Replacement of R,Y,B Ph C T of TBC.
132KV	Ambazari - Amravati	28-Feb-11	02.33	28-Feb-11	09.34	Dist.Prot.Operated Zone-I R Ph to Earth,Definite Trip,Dist. 26 KMS.
132KV	Babaleshwar - Kopargaon	28-Feb-11	16.05	1-Mar-11	01.05	Dist.Prot.,R Ph Cond. Snapped 22 KM From Bblsr.
132KV	Mansar - Pench	1-Mar-11	09.30	2-Mar-11	19.40	Replacement of E/W @ Loc No.168 to 177.
132KV	Pench - Kanhan	1-Mar-11	09.30	2-Mar-11	19.35	Replacement of E/W @ Loc No.168 to 177.Taken on TBC.
132KV	132/33KV 50MVA T/F-I at Manmad	3-Mar-11	09.38	3-Mar-11	09.50	Due to taping of 33KV Nandgaon feeder.
132KV	132/33KV,50 MVA T/F-II AT MANMAD	3-Mar-11	09.38	3-Mar-11	09.50	Over Load.
132KV	Pench - Kanhan	3-Mar-11	10.35	3-Mar-11	14.38	Attending sparking on B ph.isolator jaw.
132KV	Pench - Kanhan	3-Mar-11	17.05	5-Mar-11	14.36	Distance protection.
132KV	Pench-Mansar	4-Mar-11	14.30	5-Mar-11	14.40	Insulator replacement.
132KV	Boiser - Palghar - I	5-Mar-11	10.41	5-Mar-11	13.38	Tan delta and R.M.Work
132KV	Boiser - Palghar - II	5-Mar-11	14.24	5-Mar-11	17.50	Tan delta measurement.
132KV	A'nagar - Supa	5-Mar-11	10.41	6-Mar-11	07.30	Due to BBLSR ICT-II outage.
132KV	Chikali - Mehkar	5-Mar-11	23.25	6-Mar-11	00.34	B/B Protection Operated
132KV	Chikali - Duser Bid	5-Mar-11	23.25	6-Mar-11	00.29	B/B Protection Operated
132KV	Chikhali - Khamgaon	5-Mar-11	23.25	6-Mar-11	Continued.	B/B Prot.Operated, B Phase CT Burst
132KV	Chikhali - Buldana	5-Mar-11	23.25	6-Mar-11	00.33	B/B Protection Operated
132KV	Chikhali - Dhad	5-Mar-11	23.25	6-Mar-11	00.29	B/B Protection Operated
132KV	Main Bus at chikhali	5-Mar-11	23.25	6-Mar-11	00.14	B/B Protection Operated
132KV	BBLSR - Sangamner	6-Mar-11	09.00	6-Mar-11	13.20	Replacement of Flashover Insulator String
132KV	A'nagar - Supa	6-Mar-11	13.32		Continued.	To control Load on BBLSR ICT
110KV	110/11 KV,16 MVA T/F at Borgaon.	4-Mar-11	17.30		Continued.	Buchholz
100KV	Ganeshkhanda-Chinchwad	4-Mar-11	16.23	4-Mar-11	19.41	Distance protection.