

LINE OUTAGES FOR THE WEEK

FROM 9-May-11 TO 15-May-11

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
400KV	400/220KV,500 MVA ICT-III At A'bad.	5-May-11	10.29	11-May-11	14.40	Y Ph LV Side Bushing Burst.
400KV	Bhusawal- Aurangabad	7-May-11	18.47	9-May-11	14.35	Over voltage.
400KV	Dhule-Sar'Sarovar - II	8-May-11	04.05	10-May-11	10.41	Over Voltage.
400KV	Koradi -Bhusawal	9-May-11	15.25	9-May-11	15.43	Distance protection.
400KV	Bablsr-Padgha Ckt I	9-May-11	14.10	9-May-11	17.16	Earth wire replacement.
400KV	400/220KV 315 MVA ICT- II @ Talangade	9-May-11	10.10	9-May-11	19.53	Tan delta measurement work.
400KV	Parli - Lamboti	9-May-11	11.15	10-May-11	16.51	Own breaker O/H,Line on Tie breaker.
400KV	Chandrapur - Parli - I	9-May-11	06.15	9-May-11	11.10	Attending hot spot.Ckt on TBC.
400KV	Bhusawal- Aurangabad	9-May-11	21.51	12-May-11	05.42	Over Voltage.
400KV	Koradi-Chandrapur	10-May-11	06.00	10-May-11	18.15	Stringing of 400KV D/C Raipur-Wardha line .
400KV	Dhule-S'Sarovar I	10-May-11	23.08	11-May-11	09.33	Over Voltage.
400KV	Chandrapur - Khaparkheda	10-May-11	16.00	10-May-11	18.15	Stringing of 400KV DC Raipur-Wardha line crossing C'pur-K'kheda
400KV	400/220 KV 315 MVA ICT @ Akola	11-May-11	08.08	11-May-11	18.16	Testing Work.
400KV	Padgha -Tarapur - I	11-May-11	08.19	11-May-11	18.59	To Attend Hotspot Ckt Leak @ Taps 3 & 4.
400KV	Lonikand- Koyna Stage IV	11-May-11	15.58	11-May-11	16.35	Distance Protection.
400KV	Kolhapur - Mapusa - I	11-May-11	22.54	12-May-11	12.43	Over Voltage.
400KV	Dhule - S'Sarovar- II	11-May-11	22.57	15-May-11	06.45	Over Voltage.
400KV	400/220 KV 500 MVA ICT - II @ Jejuri	12-May-11	00.53	12-May-11	01.56	For Checking Oil Level of B Ph ICT-II Unit.
400KV	400/220 KV 500 MVA ICT-I @ Jejuri	12-May-11	02.14	12-May-11	04.09	To Attend Cooling Ckt Problem Maints. Testing Work.
400KV	Chandrapur - Parli - I	12-May-11	10.12	12-May-11	11.02	Distance Protection
400KV	Bhusawal- Aurangabad	12-May-11	21.35	13-May-11	05.35	Over Voltage
400KV	Bus Coupler @ New Koyna	12-May-11	16.17	12-May-11	16.27	Filling of SF6 Gas in C.B.
400KV	Bhusawal- Aurangabad	13-May-11	21.11	14-May-11	08.46	Over Voltage.
400KV	Karad-Kolhapur-II	13-May-11	18.45	13-May-11	18.59	Pole Descrepancy.
400KV	400/220KV,500MVA ICT-III At Kalwa.	13-May-11	14.32	13-May-11	15.25	Testing Work.
400KV	Akola - Bhusawal	13-May-11	07.58	13-May-11	17.31	Maint. & Tsting Work.
400KV	Bblsr - Padgha - II	13-May-11	08.08	13-May-11	20.51	E/W Replacement.
400KV	400/220 KV 315 MVA ICT- II @ Dhule	13-May-11	09.03	13-May-11	18.30	SFRA & Tand Test.
400KV	400/220 KV 315 MVA ICT - I @ Aurangaba	13-May-11	12.56	13-May-11	18.01	To Attend Oil Leakage on 400 KV C B,H V Side on TBC.
400KV	Bhusawal- Aurangabad	14-May-11	21.38	15-May-11	07.52	Over Voltage.
400KV	Lonikand-Kalwa	14-May-11	05.25	14-May-11	07.01	Distance Protection.
400KV	Padgha - Babaleshwar - II	14-May-11	06.37	14-May-11	19.18	E/W Replacement.
400KV	400/220KV 315MVA ICT-II @ BBLSR	14-May-11	11.07	14-May-11	13.37	R M Work.
400KV	400/220KV 315MVA ICT-II @ New Koyna	14-May-11	14.47	14-May-11	18.24	Hot Spot @ B Ph C B Side Clamp,ICT on TBC.
400KV	Padgha - Talegaon (PG)	15-May-11	02.42	15-May-11	13.25	Distance Protection,Declred Faulty.
400KV	Dhule-Sar'Sarovar - I	15-May-11	00.01		Continued.	Over Voltage.
400KV	Karad - Kolhapur - II	15-May-11	16.12	15-May-11	17.06	Distance protection.
400KV	Karad-New Koyna II	15-May-11	16.42	15-May-11	17.00	Distance protection.
400KV	Bhusawal- Aurangabad	15-May-11	18.36		Continued.	Over Voltage.
400KV	Padgha - Babaleshwar - II	15-May-11	09.08	15-May-11	21.00	Earth wire replacement work.
220KV	220/132 KV,200 MVA ICT @ Bale	30-Mar-11	10.00	13-May-11	16.05	Replacement of 125 MVA CGL Make ICT to 200 MVA ICT.
220KV	Chandrapur-Warora - I	27-Apr-11	15.35	14-May-11	09.40	To Control WRR-WRD & WRR-HGHAT Loading.
220KV	Dhule-Chalisgaon	29-Apr-11	13.19	14-May-11	16.09	To control Dhule ICT loading.
220KV	KDPH-Wankuswadi	3-May-11	11.45	9-May-11	17.32	Y ph.LA replacement work at Vankushwadi.Up to 08.05.2011.
220KV	Warora-Hinganghat	3-May-11	05.51	12-May-11	16.20	To attend Compressor prob(Ckt is on TBC)
220KV	Aurangabad - Bhenda	7-May-11	07.56	12-May-11	06.31	To control A'bad ICT loading.
220KV	Talangade - Mudshingi - I	9-May-11	09.36	9-May-11	20.20	Q.M.Work and Fixing of wave trap.

220KV	Apta-Uran-II	9-May-11	12.34	9-May-11	19.26	B Ph.CT inspection.
220KV	Bus Section @ Mahad	9-May-11	11.12	9-May-11	16.57	Replacement of burst isolator rod and Jaw.
220KV	220/22KV,50 MVA T/F-II at Mahad	9-May-11	11.12	9-May-11	16.57	For 220 KV bus section-II outage at Mahad.
220KV	Karad-Kolhapur - II	9-May-11	17.40	9-May-11	18.02	Distance protection.
220KV	220/132 KV,100 MVA ICT-I at 400KV Bhus	9-May-11	09.34	9-May-11	12.55	Attending hot spot on LV side B ph.isolator jaw.
220KV	220/33 KV,25 MVA T/F at Warora.	9-May-11	21.51	9-May-11	22.06	HV and LV back protection operated.
220KV	Kolhapur - Peth	10-May-11	09.08	10-May-11	12.20	Q.M.Work
220KV	Apta - Tambati	10-May-11	09.22	10-May-11	19.15	R.M.Work
220KV	Padghe - Kalwa	10-May-11	09.30		Continued.	System strenghtening work.
220KV	Talangade - Mumewadi	10-May-11	09.08	10-May-11	17.17	Insulator replacement
220KV	Kharghar-TSS-Parvel	10-May-11	10.20	10-May-11	19.25	R.M.Work and replacement of dist.prot. relay.
220KV	Nasik - Ghatghar	10-May-11	10.55	10-May-11	17.46	Attending hot spot.
220KV	Main Bus-II at Mahad	10-May-11	11.05	10-May-11	15.08	R.M.Work.
220KV	Temghar-Colourchem	10-May-11	10.30		Continued.	Bunching of arrangement.
220KV	Pedambe-Mahad	10-May-11	10.54	10-May-11	15.15	Bus section outage at Mahad.
220KV	220/6.6 KV,40 MVA Stn.T/F-III at Khaparkhe	10-May-11	16.16		Continued.	Overhauling Work.
220KV	Dondaicha - Jamde - I	10-May-11	13.19	10-May-11	13.59	Distance Protection
220KV	Dondaicha - Jamde - I	10-May-11	15.00	10-May-11	18.10	Distance Protection
220KV	220/132 KV 200 MVA ICT - I @ Nanded	10-May-11	08.03	10-May-11	21.02	Conversion of single Conductor to Twin Condttor Bus
220KV	Khaperkheda-Purti	10-May-11	06.34	10-May-11	16.30	Shifting of Wave Trap and R.M.Work
220KV	220/132KV 200MVA ICT-II at Dhule	10-May-11	15.05	10-May-11	17.19	To attend Oil Leakage
220KV	Khaperkheda - Ambazari - II	10-May-11	07.28	10-May-11	13.20	Replacement of Top level Jumper of B Phase Wave Trap
220KV	220/100KV 125 MVA ICT-I @ Kalwa	11-May-11	08.45	15-May-11	08.30	Replacement of Old 3 Core C T's by 5 Core C T's.
220KV	Talangade - Mumewadi	11-May-11	09.30	11-May-11	18.25	Hardwork Replacement Loc. 125 to 134.
220KV	Bale-Lamboti II	11-May-11	10.09	11-May-11	17.33	Outage.
220KV	Finolex-New Koyna	11-May-11	12.23	11-May-11	13.00	Distance Protection.
220KV	Bale-Murud	11-May-11	12.42	11-May-11	20.13	C C Burst Bus Bar Protection Operated.
220KV	Lamboti-Bale-I	11-May-11	12.42	11-May-11	13.00	Bus Bar Protection Operated.
220KV	Bale-Osmanbad	11-May-11	12.42	11-May-11	13.50	Bus Bar Protection Operated.
220KV	220/132 KV 200 MVA ICT - III @ Bale	11-May-11	12.42	11-May-11	13.05	Bus Bar Protection Operated.
220KV	220/132 200MVA ICT- V at Bale	11-May-11	12.42	11-May-11	13.05	Bus Bar Protection Operated.
220KV	Padghe - Nashik - II	11-May-11	14.58	11-May-11	16.03	Distance Protection.
220KV	Versova - Goregaon	11-May-11	13.58	11-May-11	17.54	Trip Y Ph Differntial Protection.
220KV	Khaparkheda-Kawlewada-II	11-May-11	09.44	11-May-11	15.23	Maintenance of Bay & Line.
220KV	220/132 KV 200 MVA ICT - I @ Nanded	11-May-11	08.45	11-May-11	18.30	Bus Strengthening Work.
220KV	Apta-HOC	12-May-11	09.55	12-May-11	19.36	Hot Spot
220KV	Bus Section - II @ Pedambe	12-May-11	08.50	12-May-11	11.15	To replace Jumper Stands
220KV	Pedambe - Karad	12-May-11	08.33	12-May-11	11.39	Bus Section-II outage at Pedambe
220KV	Pedambe - Pophali	12-May-11	08.25	12-May-11	11.35	Bus Section-II outage at Pedambe
220KV	Pedambe - Tambati	12-May-11	08.28	12-May-11	12.00	Bus Section-II outage at Pedambe
220KV	Pedambe-Kharepatan	12-May-11	08.33	12-May-11	11.45	Bus Section-II outage at Pedambe
220KV	Chinchwad - Parvati	12-May-11	09.51	12-May-11	18.16	Insulator work
220KV	Talangade - Mumewadi	12-May-11	13.02	12-May-11	18.27	Hardware replacement work
220KV	Bale-Murud	12-May-11	17.05	12-May-11	18.12	CT Testing at Bale end
220KV	Usmanabad -Bale	12-May-11	16.40	12-May-11	18.12	CT Testing at Bale end
220KV	Hingoli-Pusad	12-May-11	11.17	12-May-11	15.09	In view of outage Y*Mal-Pusad line
220KV	Yavatmal-Pusad	12-May-11	11.20	12-May-11	14.44	Crimpping work for damaged Conductor

220KV	220/132 KV 100MVA ICT I at Pusad	12-May-11	10.27	12-May-11	16.35	Oil Leakage of Y Phase CT
220KV	Babaleshwar - Bhenda	12-May-11	11.35		Continued.	To control BBLSR ICT Load
220KV	Kalwa-C'chem	13-May-11	11.48	13-May-11	14.15	R M Work.
220KV	Anandnagar-Jambul	13-May-11	09.43	13-May-11	16.43	R M Work.
220KV	Interconnector @ Kalwa-II	13-May-11	09.22	13-May-11	11.41	Disconnecting of Damaged E/W.
220KV	220/132 KV 200 MVA ICT- II @ Boiser	13-May-11	10.07	13-May-11	13.30	To Attend Oil Leakage.
220KV	220/100KV,100 MVA T/F-I at Jambhul	13-May-11	09.00	13-May-11	17.00	Premansoon Maintenance.
220KV	Talangade - Mumewadi	13-May-11	09.07	13-May-11	18.00	Line Maint.Work.
220KV	220/132KV,200MVA ICT-I at Malegaon	13-May-11	08.14	13-May-11	21.48	To Attend OLTC Oil Leakage & Gasket Replacement.
220KV	Kalwa-C'chem	13-May-11	12.36	13-May-11	12.56	Distance Protection.
220KV	Kalwa-Mulund II	13-May-11	13.00	13-May-11	13.30	Bird Fault.
220KV	Trombay-Kalwa	13-May-11	13.00	13-May-11	13.30	Bird Fault.
220KV	Creak Side Bus @ Kalwa	13-May-11	09.45	13-May-11	11.17	Disconnecting of Damaged E/W.
220KV	220/132 KV,100MVA ICT-II At Padegaon.	13-May-11	09.27	13-May-11	15.34	Q.M.Work.
220KV	Gangapur-Valve	13-May-11	12.34		Continued.	Tower Bent @ Loc. No.10C,7,8,9,10,11.
220KV	Kandalgaon - ONGC	14-May-11	09.15	15-May-11	23.21	Insulator Replacement Cross Arm Bent @ Loc.563.
220KV	Borivali-Boisar	14-May-11	08.26	14-May-11	23.15	Lifting & Mounting of Y Ph Cable on LILO Terminal Tower.
220KV	Talangade - Mumewadi	14-May-11	09.05	14-May-11	18.40	Replacement of Old Hardware.
220KV	Babaleshwar - Nagar - II	14-May-11	08.35	14-May-11	15.56	Insulator Replacement.
220KV	220/132 KV 200 MVA ICT - II @ Malegaon	14-May-11	13.15	14-May-11	13.35	For Air Temp. & Winding Temp. Alarm Setting.
220KV	Chandrapur-Wani	14-May-11	09.41	14-May-11	14.40	Testing of Distance Scheme.
220KV	Warora - Wani	14-May-11	14.52	14-May-11	18.12	Testing of Distance Scheme.
220KV	Chandrapur-Warora - I	14-May-11	18.16		Continued.	To Control 220KV Warora-Hinganghat ckt Loading
220KV	Halkarni -Tillary	15-May-11	02.46	15-May-11	12.27	Distance Protection ,Declred Faulty.
220KV	Sahara-B'dying	15-May-11	04.07	15-May-11	06.15	Distance Protection.
220KV	Trombay-Salset-II	15-May-11	07.10	15-May-11	15.00	Cold line washing work.
220KV	Tarapur - Borivali	15-May-11	08.13	15-May-11	17.15	Annual maintenance work.
220KV	B - Bus at Boiser	15-May-11	08.06	15-May-11	14.25	Isolator allignment of Versova line.
220KV	Versova-Boiser	15-May-11	08.48	15-May-11	14.17	Annual bay maintenance work.
220KV	Trombay-Mulund	15-May-11	10.08	15-May-11	15.19	Tan delta measurement of CTs.
220KV	Bale-Murud	15-May-11	08.32		Continued.	To control Parli ICT loading.
220KV	Bale-Usmanabad	15-May-11	08.32		Continued.	To control Parli ICT loading
220KV	Trombay - Salsett - I	15-May-11	15.30	15-May-11	19.00	Cold washing of insulators.
220KV	Dondaicha - Jamde - I	15-May-11	14.02		Continued.	Distance protection.
220KV	Dondaicha - Jamde - II.	15-May-11	14.47	15-May-11	15.48	Tripped on jerk.
220KV	220/100 KV 200 MVA ICT II at Trombay	15-May-11	15.30	15-May-11	18.25	Tan delta measurement of CTs.
220KV	Pedambe - Pophali - II	15-May-11	19.24	16-May-11	01.15	Single phasing.
220KV	Shendra-Jalna Ckt.	15-May-11	19.37	15-May-11	19.57	220KV TBC R ph.CT burst.
220KV	Aurangabad-Jalna-II	15-May-11	19.37	16-May-11	00.01	220KV R ph.CT burst.
220KV	BOISER - PGCIL-II	15-May-11	06.35	15-May-11	06.48	To avail outage on Boiser'B' bus.
132KV	Palghar-TSS I	9-May-11	12.19	9-May-11	15.56	Maintenance work.
132KV	Palghar-TSS II	9-May-11	16.05	9-May-11	18.20	Maintenance work
132KV	Paras-Malkapur	9-May-11	13.10	9-May-11	19.10	Retrofitting work.
132KV	Kanhan - Mouda	9-May-11	11.56	9-May-11	17.50	Testing of relays and panels.
132KV	Giravali-Latur	9-May-11	07.39	9-May-11	07.46	Tripped due to load trimming scheme operated @ Girwali S/S
132KV	Girwali - Latur MIDC	9-May-11	07.39	9-May-11	07.45	Tripped due to load trimming scheme operated @ Girwali S/S
132KV	Giravali-Gangakhed	9-May-11	07.39	9-May-11	07.54	Tripped due to load trimming scheme operated @ Girwali S/S

132KV	Girwali - Kej	9-May-11	07.39	9-May-11	07.44	Tripped due to load trimming scheme operated @ Girwali S/S
132KV	Pusad-Jambazar	9-May-11	15.10	9-May-11	15.25	Distance protection.
132KV	Ambazari-Pardi	11-May-11	10.02	11-May-11	14.46	Q.M.Work.
132KV	TBC At 220 KV Kalmeshwar	11-May-11	10.55	11-May-11	12.25	Q.M.Work.
132KV	Malkapur-Bodwad	11-May-11	13.05	11-May-11	18.25	Retrofitting Work.
132KV	Virur-Ashti	11-May-11	00.15	11-May-11	02.10	Dist.Prot.Operated Z-II B Ph.
132KV	Chikali - Buldhana	13-May-11	10.55	13-May-11	15.45	Retrofitting Work.
132KV	Padegaon - Harsul - III	13-May-11	12.55	13-May-11	16.03	Q.M.Work.
132KV	Buldana-Motala	14-May-11	10.10	14-May-11	13.55	Retrofitting Work.
132KV	Pachora - Chalisgaon - I	14-May-11	09.08	14-May-11	14.55	Q.M.Work.
132KV	Bhusawal - Jalgaon - II	14-May-11	07.09	14-May-11	18.02	Replacement of 2 No's of 132KV Bus Side Isolator
132KV	Parbhani-Parthur	15-May-11	14.38	15-May-11	20.44	For removing old civil structure near line isolator.
110KV	Pedambe-- Ratnagiri	12-May-11	08.35	12-May-11	11.25	Bus Section-II outage at Pedambe
100KV	Kalwa-Nocil II	30-Apr-11	17.17	30-May-11	17.50	B ph.Earth fault.