

LINE OUTAGES FOR THE WEEK

FROM 11-Jul-11 TO 17-Jul-11

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
500KV	Chandrapur-Padaghe Pole - II	14-Jul-11	09:30	14-Jul-11	14:02	Convertor T/F MCB Replacement.
500KV	Chandrapur-Padaghe Pole - II	15-Jul-11	15.19	15-Jul-11	17.12	Replacement of Faulty Capacitor in D C Filter Capacitor Bam.
500KV	Chandrapur - Padgha Pole-I	17-Jul-11	07.38	17-Jul-11	14.20	To Attend Oil Leakage on Y Ph Converter T/F.
400KV	Bhusawal- Aurangabad	6-Jul-11	17.59	17-Jul-11	10.55	Over Voltage.
400KV	Kolhapur - Mapusa - II	6-Jul-11	18.07	16-Jul-11	10.56	Over Voltage.
400KV	Kolhapur-Karad -I	7-Jul-11	12:57	13-Jul-11	10.13	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	8-Jul-11	23.02	11-Jul-11	10.45	Over Voltage.
400KV	Lonikand- Koyna Stage IV	10-Jul-11	22.05	11-Jul-11	07.52	Over Voltage.
400KV	Dhule-Sar'Sarovar - II	10-Jul-11	23.33	11-Jul-11	11.57	Over Voltage.
400KV	Kalwa - Padgha - I	11-Jul-11	10.44	11-Jul-11	15.27	Taken on TBC to attend Hot Spot.
400KV	Kalwa - Padgha - I	11-Jul-11	15.27	11-Jul-11	16.23	Padgha end only,While taking on own C.B.
400KV	Kalwa - Padgha - I	11-Jul-11	16.39	11-Jul-11	16.56	At padgha end only,Maloperationg of Main II.
400KV	Lonikand - Chakan	11-Jul-11	14.19	11-Jul-11	17.07	To attend Hot Spot.
400KV	Karad-New Koyna II	11-Jul-11	10.23	12-Jul-11	07.47	R.M.Work
400KV	Dhule-Sar'Sarovar - I	11-Jul-11	23.05	13-Jul-11	06.46	Over Voltage.
400KV	Kalwa - Padgha - I	12-Jul-11	23.20	13-Jul-11	01.37	Replacement of faulty distance protection relay.
400KV	Dhule - S'Sarovar- II	13-Jul-11	00.41	15-Jul-11	08.55	Over Voltage.
400KV	Padgha - Nagothane- II	13-Jul-11	03.37	13-Jul-11	13.51	Distance protection.
400KV	400/220KV 315 MVA ICT- II @ Padgha	13-Jul-11	19.40	13-Jul-11	22.13	PRV Operated.
400KV	Karad - Kolhapur - II	13-Jul-11	17.34		Continued.	Over Voltage
400KV	Lonikand- Koyna Stage IV	13-Jul-11	22.54	14-Jul-11	08:53	Over Voltage.
400KV	Dhule-S'Sarovar I	13-Jul-11	23.25	14-Jul-11	09:01	Over Voltage.
400KV	400/220 KV 315 MVA ICT- II @ Chakan	14-Jul-11	07:17	14-Jul-11	14:47	Fire Protection Testing work.
400KV	Lonikand- Koyna Stage IV	14-Jul-11	21:24	15-Jul-11	07.40	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	14-Jul-11	23:18	16-Jul-11	09.01	Over Voltage.
400KV	Lonikand-Karad	15-Jul-11	05:53	15-Jul-11	06.40	Distance Protection.
400KV	Dabhol-Nagothane - II	15-Jul-11	06:06	15-Jul-11	07.30	Distance Protection.
400KV	400/220KV 315MVA ICT-II @ Aurangabad.	15-Jul-11	12.29	15-Jul-11	17.04	L V Side B Ph. C T Leakage.
400KV	400/220KV 315MVA ICT-II @ New Koyna	15-Jul-11	09.30	15-Jul-11	17.18	Chenging Conductor of L V Side R Ph. Bushing.
400KV	Karad - Solapur (PGCIL)	15-Jul-11	23.17	16-Jul-11	09.00	Over Voltage.
400KV	Dhule-Sar'Sarovar - II	15-Jul-11	23.37		Continued.	Over Voltage.
400KV	400/220 KV ICT- I @ Babareshwar	16-Jul-11	11.46	16-Jul-11	20.54	Replacement of Differencial Relay.
400KV	Kolhapur - Mapusa - I	16-Jul-11	17.33		Continued.	Over Voltage.
400KV	Lonikand- Koyna Stage IV	16-Jul-11	22.53	17-Jul-11	09.17	Over Voltage.
400KV	Kalwa - Padgha - I	16-Jul-11	23:21	17-Jul-11	00:29	Replacement of Differencial.
400KV	Solapur - Solapur (PG)	16-Jul-11	22.53	16-Jul-11	23.33	Over Voltage.
400KV	Karad - Solapur (PGCIL)	16-Jul-11	22:53	17-Jul-11	08.56	Over Voltage.
400KV	Dhule-Sar'Sarovar - II	17-Jul-11	18.11		Continued.	Over Voltage.
400KV	Bhusawal- Aurangabad	17-Jul-11	18.20		Continued.	Over Voltage.
400KV	Lonikand- Koyna Stage IV	17-Jul-11	23.06		Continued.	Over Voltage.
400KV	Karad - Solapur (PGCIL)	17-Jul-11	21.59		Continued.	Over Voltage.
220KV	Mahad-Nagothane	10-Jul-11	23.27	11-Jul-11	15.56	Tripped @ Mahad End Only on PDR.
220KV	Boisor - Dahanu	11-Jul-11	04.48	11-Jul-11	04.58	Tripped @ Boisar End Only,Without any Indication.
220KV	Apta-Uran-III	11-Jul-11	10.18	11-Jul-11	18.00	Attending Hot Spot.
220KV	Uran - HOCL	11-Jul-11	17.14	12-Jul-11	18.14	Taken on TBC at Uran due to DC leakage.
220KV	Karad - Ogalewadi - II	11-Jul-11	14.05	11-Jul-11	18.57	B-Ph LA Burst at Karad
220KV	Karad-Oglewadi-I	11-Jul-11	14.05	11-Jul-11	14.23	Distance Protection.

220KV	Karad Mudsingi-II	11-Jul-11	14.05	11-Jul-11	15.10	Distance Protection.
220KV	Pedambe-Kharepatan	11-Jul-11	15.38	11-Jul-11	16.03	Distance Protection.
220KV	220/100KV 200MVA ICT-I at Mudshingi	11-Jul-11	14.30	11-Jul-11	17.35	Q.M.Work
220KV	Khaperkheda - Koradi	11-Jul-11	09.28	13-Jul-11	18.52	Transfer of control from existing C/R panels to BCRs and SCADA.
220KV	Karad-Oglewadi-I	12-Jul-11	06.57	14-Jul-11	16:05	Erection of D/C tower for shifting of 220KV ICT bay.
220KV	Karad - Ogalewadi - II	12-Jul-11	06.57	12-Jul-11	19.26	Erection of D/C tower for shifting of 220KV ICT bay.
220KV	Karad - Miraj	12-Jul-11	09.27	12-Jul-11	15.43	Replacement of Disc insulator.
220KV	Main Bus @ Peth	12-Jul-11	09.17	12-Jul-11	15.42	R.M.Work and Testing work.
220KV	220/132KV,200MVA T/F-I at Lonand	12-Jul-11	11.00	12-Jul-11	16.55	Replacement of supervisory control cable.
220KV	220/100KV 200MVA ICT-IV at Kalwa	12-Jul-11	15.23	12-Jul-11	16.05	Maintenance Work.
220KV	220/100KV 200MVA ICT-II at Kalwa	12-Jul-11	13.36	12-Jul-11	14.14	Tripped.OLTC buchholz relay operated.
220KV	220/132 KV 200 MVA ICT- II @ Harangul	12-Jul-11	11.48	12-Jul-11	15.44	Q.M.Work
220KV	Virur - Gadchiroli	12-Jul-11	10.10	12-Jul-11	16.05	Replacement of faulty disc insulator.
220KV	Aurangabad - Padegaon - II	12-Jul-11	10.16	12-Jul-11	12.06	Attending red hot on Y ph.line isolator.
220KV	Kanhan - Umred	12-Jul-11	15.18	12-Jul-11	15.38	Distance protection.
220KV	Parli-Usmanabad	13-Jul-11	07.40	13-Jul-11	19.07	Fixing vibration damper.
220KV	Karad-M'peth	13-Jul-11	07.54	13-Jul-11	17.01	Stringing of 400KV Jaigad-karad D/C bet'n Loc.No.138 and 139.
220KV	Karad-Sada Waghapur	13-Jul-11	08.25	13-Jul-11	15.15	Stringing of 400KV Jaigad-karad D/C bet'n Loc.No.138 and 139.
220KV	Karad-Pophali	13-Jul-11	08.10	13-Jul-11	15.43	Stringing of 400KV Jaigad-karad D/C bet'n Loc.No.138 and 139.
220KV	Karad - Miraj	13-Jul-11	13.45	13-Jul-11	16.26	Distance protection Y Ph.to Earth.
220KV	Bale - Lamboti I	13-Jul-11	10.05	13-Jul-11	10.41	Distance protection.
220KV	Bale-Lamboti II	13-Jul-11	10.05	13-Jul-11	10.41	Distance protection.
220KV	220/132 KV 200 MVA ICT - III @ Bale	13-Jul-11	10.05	13-Jul-11	11.14	O/C and E/F protection operated.
220KV	220/132 KV 200 MVA ICT - III @ Bale	13-Jul-11	13.37	13-Jul-11	13.47	B/C relay and Testing work.
220KV	220/100KV 200 MVA ICT III at Borivali	13-Jul-11	09.45	13-Jul-11	18.27	For attending DC leakage.
220KV	Kanhan - Bhandara - II	13-Jul-11	11.09	13-Jul-11	13.29	Q.M.Work.
220KV	Bus Sectionaliser @ Parly - II	13-Jul-11	19.45	13-Jul-11	17.08	Breaker maintenance work.
220KV	C'pur-Sicom-I	13-Jul-11	12.47	13-Jul-11	17.40	Relay Testing work.
220KV	Valve-Jamde	13-Jul-11	06.45	13-Jul-11	09.45	Y ph.jumper of wave trap to CT open.
220KV	Karad-M'peth	14-Jul-11	07:54	14-Jul-11	14:19	400 KV Jaigad-Karad line crossing work.
220KV	Karad-Sada Waghapur	14-Jul-11	07:50	14-Jul-11	14:05	400 KV Jaigad-Karad line crossing work.
220KV	Karad-Pophali	14-Jul-11	08:05	14-Jul-11	14:33	400 KV Jaigad-Karad line crossing work.
220KV	Jejuri-Jejuri I	14-Jul-11	10:12	14-Jul-11	18:12	Q. M. and Testing work.
220KV	Jejuri-Jejuri-II	14-Jul-11	10:35	14-Jul-11	14:15	Q. M. and Testing work.
220KV	Bus Section at Maggerpatta	14-Jul-11	11:00	14-Jul-11	17:20	Maint. work.
220KV	220/33KV 100MVA T/F- I at Versova	14-Jul-11	18:39	14-Jul-11	20:36	To Inspect Buchhols Alarm.
220KV	220/33 KV 100 MVA T/F - I at Aarey	14-Jul-11	11:33	14-Jul-11	16:04	Differentionl Protn.
220KV	220/132 KV,200 MVA ICT-II At Chalisgaon	14-Jul-11	16:16	14-Jul-11	17:36	Dismantling of CT to Transfer Bus Jumpers.
220KV	220/132 KV 200 MVA ICT - I @ Nanded	14-Jul-11	10:33	14-Jul-11	13:02	Q. M. work.
220KV	C'pur-Sicom-II	14-Jul-11	13:16	14-Jul-11	20:10	Relay Testing Work.
220KV	Hingoli-Parbhani	14-Jul-11	14:40	14-Jul-11	16:27	Attending Hot Spot on R phase wave trap at Hingoli S/S.
220KV	Abhijeet - Wardha ckt - II	14-Jul-11	16:01	14-Jul-11	16:16	Distance Protection Operated Zone - I B phase, E/F.
220KV	Walve - Gangapur	15-Jul-11	04:58	15-Jul-11	08.05	Dist. Protn.
220KV	Sahara-Urse	15-Jul-11	05:42	15-Jul-11	06:13	Dist. Protn.
220KV	Karad-Sada Waghapur	15-Jul-11	07.44	15-Jul-11	16.04	Stringing of 400KV Karad-Jaigad Line.
220KV	Karad-M'peth	15-Jul-11	07.45	15-Jul-11	16.16	Stringing of 400KV Karad-Jaigad Line.
220KV	Karad-Pophali	15-Jul-11	07.48	15-Jul-11	16.35	Stringing of 400KV Karad-Jaigad Line.

220KV	Ghodbander-Varsova-II	15-Jul-11	09.59	15-Jul-11	14.16	Repairing R Ph. Conductor Between Span LS 330-331.
220KV	Chalisgaon - Malegaon	15-Jul-11	09.53	15-Jul-11	13.19	Q.M.Work.
220KV	Apta-Uran-III	15-Jul-11	10.35	15-Jul-11	13.10	E/W Replacement.
220KV	Apta-Uran-IV	15-Jul-11	10.50	15-Jul-11	15.20	E/W Replacement.
220KV	Wada-Kolshet	15-Jul-11	10.45	15-Jul-11	13.24	Bus Isolator Control Box Replacement.
220KV	Ghatghar-Jindal	15-Jul-11	12.15	15-Jul-11	18.05	Hot Spot.
220KV	220/132 KV 200 MVA ICT- II @ Boiser	15-Jul-11	09.47	15-Jul-11	12.45	Maintenance Work.
220KV	220/132KV, 200MVA ICT-1@Boiser	15-Jul-11	14.15	15-Jul-11	17.34	Hot Spot.
220KV	Kalwa-Colourchem	15-Jul-11	16.25	15-Jul-11	17.40	Hot Spot.
220KV	M'Peth -Vankuswade	15-Jul-11	16.24	15-Jul-11	20.02	Hot Spot.
220KV	220/100 KV 125 MVA ICT - II @ Jambhul	15-Jul-11	11.10	15-Jul-11	15.34	Fire Detector Sensur Testing Work.
220KV	Dhule - Dondaicha	15-Jul-11	14.20	15-Jul-11	16.48	To Attend Air Compressor Problem.
220KV	Khaperkheda - Wardha.	15-Jul-11	08.17	15-Jul-11	15.45	Q.M.Work.
220KV	Koradi-Butibori	15-Jul-11	10.37		Continued.	Control Panel Shifting Work.
220KV	Aurangabad - Padegaon - I.	15-Jul-11	08.41	15-Jul-11	16.52	Brection of 220KV Bus Sectionailzer.
220KV	220/132KV 100 MVA ICT-I @Padegaon	15-Jul-11	08.25	15-Jul-11	13.59	Erection of 220KV Bus Sectionalizer.
220KV	220/132 KV 100MVA ICT- III @ Padegaon	15-Jul-11	08.25	15-Jul-11	14.00	Erection of 220KV Bus Sectionalizer.
220KV	220/132 KV 100MVA ICT I at Pusad	15-Jul-11	13.45	15-Jul-11	17.06	For Retrofitting of Differential Relay.
220KV	Girivali - Parli - III	15-Jul-11	21.31	16-Jul-11	13.48	R PH.L A Burst.
220KV	Bale-Murud	16-Jul-11	02.45	16-Jul-11	14.37	B Ph. L A Burst.
220KV	Karad-M'peth	16-Jul-11	07.45	16-Jul-11	15.15	Crossing of 400KV Jaigad-Karad D/C Line Stringing Work.
220KV	Karad-Sada Waghapur	16-Jul-11	08.17	16-Jul-11	15.06	Crossing of 400KV Jaigad-Karad D/C Line Stringing Work.
220KV	Karad-Pophali	16-Jul-11	07.50	16-Jul-11	15.13	Crossing of 400KV Jaigad-Karad D/C Line Stringing Work.
220KV	220/132KV 200MVA ICT-II at BBLSR	16-Jul-11	09.20	16-Jul-11	12.55	Replacement of L A.
220KV	220/132 KV 200 MVA ICT - V @ Nasik (OC	16-Jul-11	10.27	16-Jul-11	13.17	Q.M.Work.
220KV	Bus coupler at Babhaleshwar	16-Jul-11	11.27	16-Jul-11	21.00	Outage on Bblsr ICT-I.
220KV	220/132KV 100MVA ICT-II at Ranjangaon	16-Jul-11	09.30	16-Jul-11	17:32	Hissing Noise.
220KV	220/132 KV 200 MVA ICT - I @ Babaleshwar	16-Jul-11	13.05	16-Jul-11	15.15	Q.M.Work.
220KV	Virur - Gadchiroli	16-Jul-11	20.31	16-Jul-11	20.52	Dist.Prot.Operated R Ph. Zone-I.
220KV	Chalisgaon-Bhusawal	16-Jul-11	10.00	16-Jul-11	18.10	Erection of New Auxiliary Bus Isolator Under LES.
220KV	Dondaicha - Shahada	16-Jul-11	09.20	16-Jul-11	18.14	Measurment of Tan Delta & Q.M.Work.
220KV	Virur - Gadchiroli	16-Jul-11	10.30	16-Jul-11	13.47	Replacement of Faulty Disc Insulator of R Ph @ Loc No.23,25 & 26
220KV	Kharepatan-Pawas	17-Jul-11	12.34	17-Jul-11	12.48	Back up Protection.
220KV	220/132 KV,200 MVA ICT-II At Chalisgaon	17-Jul-11	12.06	17-Jul-11	13.10	For Reconnecting the CT after Isolator Replacement Under LES.
132KV	Boiser - Viraj	10-Jul-11	22.01	11-Jul-11	05.40	Y Ph C T Burst @ Viraj.
132KV	Boiser - Viraj	11-Jul-11	16.25	11-Jul-11	18.03	C.T.Oil leakage.
132KV	Malkapur - Khamgaon	11-Jul-11	07.09	12-Jul-11	18.21	Line isolator replacement work.
132KV	Harangul - Ujani - I	12-Jul-11	09.15	12-Jul-11	15.19	Distance protection.
132KV	Pusad - Gunj	13-Jul-11	22.25	13-Jul-11	22.45	Distance protection.
132KV	Chinchwad-Chakan	14-Jul-11	08.15	14-Jul-11	17.05	Maint. work.
132KV	132 KV Bus at Purna	14-Jul-11	09.49	14-Jul-11	12:45	Q. M. Work.
132KV	Giravali-Gangakhed	14-Jul-11	18:57	14-Jul-11	19:14	Distance Protin Operated Zone - I R phase to Earth. Dist - 27.43KM.
132KV	Nandurbar - Visarwadi	15-Jul-11	15.20	15-Jul-11	19.25	Distance Protection.
132KV	Kawalewada-Gondia-I	16-Jul-11	20.03	16-Jul-11	20.28	B/C,DIR O/C.
132KV	Kawlewada-Gondia-II	16-Jul-11	20.03	16-Jul-11	20.30	B/C,DIR O/C.
132KV	Amravati - Achalpur	16-Jul-11	20.39	16-Jul-11	21.02	C B Lock Out(Ckt is Charged Through TBC)
132KV	Chandurbazar - Achalpur	16-Jul-11	14.10	16-Jul-11	14.18	Distance Protection Operated Zone-I.