

LINE OUTAGES FOR THE WEEK

FROM 9-Jul-12 TO 15-Jul-12

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
400KV	Dhule - S'Sarovar- II	3-Jul-12	22.31	9-Jul-12	09.17	Over Voltage
400KV	Dhule-Sar'Sarovar - I	4-Jul-12	22.47	13-Jul-12	11.28	Over Voltage
400KV	Bableshtar-Aurangabad	6-Jul-12	13.10	9-Jul-12	09.55	Repl.of operating mechanism of isolator.(Ready for charging 18.40 hrs)
400KV	400/220 KV315 MVA ICT-I @ BBLR	6-Jul-12	09.49	12-Jul-12	14.59	Dismantling of Y-Ph unit and re-erection of Y-Ph unit for overhauling
400KV	400/220KV 315MVA ICT-III at Karad.	6-Jul-12	00.30	10-Jul-12	15.12	On TBC due to breaker air leakage.
400KV	Karad - Kolhapur - II	8-Jul-12	16.10	9-Jul-12	09.18	Over Voltage.
400KV	Kolhapur - Mapusa - I	8-Jul-12	17.43	9-Jul-12	10.50	Over Voltage.
400KV	400/220 KV,500MVA ICT - III at Parly	9-Jul-12	16:02	9-Jul-12	20:53	Bus Bar Protection on Bus II.
400KV	400/220 KV 315 MVA ICT - II @ Parli	9-Jul-12	16:02	10-Jul-12	08.35	Bus Bar Protection on Bus II.
400KV	Parli-Parli (PGCIL) I	9-Jul-12	16:02	9-Jul-12	19:30	Bus Bar Protection on Bus II.
400KV	Karad - Kolhapur - II	9-Jul-12	16.21	10-Jul-12	08.46	Over Voltage.
400KV	Kolhapur - Mapusa - II	9-Jul-12	16.21	10-Jul-12	16.38	Over Voltage.
400KV	Parli-Parli (PGCIL)-II	9-Jul-12	16:02	12-Jul-12	21.10	Distance Protection. Ready for charging. H.T. for O/V.
400KV	C'pur-Parli II	9-Jul-12	16.07	9-Jul-12	21.04	Bus bar protection operated bus-II.
400KV	Lonikand - Parli - II	9-Jul-12	16.02	9-Jul-12	17.52	Bus bar protection operated bus-II.
400KV	Bus Coupler @ Parli	9-Jul-12	16.02	9-Jul-12	19.45	Bus bar protection operated at Parli.
400KV	Main Bus-II at Parli	9-Jul-12	16.02	9-Jul-12	19.30	Bus bar protection operated bus-II.
400KV	Karad - Kolhapur - II	10-Jul-12	21.07	11-Jul-12	09.05	Over Voltage
400KV	Kolhapur - Mapusa - I	10-Jul-12	16.38	12-Jul-12	09.50	Over Voltage.
400KV	400/220KV,315MVA ICT-III @KARAD	10-Jul-12	10.50	10-Jul-12	15.12	Q.M.Work
400KV	Nagothane-Dabhol-I	10-Jul-12	11.51	10-Jul-12	18.54	Providing repair Sleeve to 400KV B Bus damage conductor strands
400KV	B Bus section @ Nagothane	10-Jul-12	12.16	10-Jul-12	17.22	Providing repair Sleeve to 400KV B Bus damage conductor strands
400KV	Bus Coupler at Nagothane	10-Jul-12	12.16	10-Jul-12	17.22	Providing repair Sleeve to 400KV B Bus damage conductor strands
400KV	Dabhol - New Koyna - I	11-Jul-12	09.15	11-Jul-12	18.03	R.M.and Testing work
400KV	400/220 KV 315 MVA ICT-I @ Koradi.	11-Jul-12	08.08	11-Jul-12	19.33	Retrofitting LV side Backup relay
400KV	400/220 KV 500 MVA ICT - I @ Lamboti	11-Jul-12	10.01	12-Jul-12	09.17	Replacement of 29A Isolator
400KV	Karad - Kolhapur - II	11-Jul-12	23.51	12-Jul-12	08.46	Over Voltage.
400KV	400/220KV,500 MVA ICT-III at Kolhapur	11-Jul-12	12.35	11-Jul-12	12.37	First time charged from LV side.
400KV	400/220KV 315 MVA ICT-I @ Padgha	12-Jul-12	03.15	12-Jul-12	13.37	Differential Protection
400KV	Karad-Kolhapur-II	12-Jul-12	17.02	13-Jul-12	07.51	H/T for Over Voltage.
400KV	Kolhapur - Mapusa - II	12-Jul-12	23.28		Continued.	Over Voltage.
400KV	400/220 KV 100 MVA Spare Unit @ Koradi	12-Jul-12	07.11		Continued.	Main Buchholz protection operated.
400KV	Lonikand- Koyna Stage IV	13-Jul-12	04.16	13-Jul-12	07.27	Over Voltage.
400KV	Chandrapur - Parli - I	13-Jul-12	08.13	14-Jul-12	09.51	Attending hot spot.(Ready for charging at 17.52hrs on date 13/07/2012)
400KV	400/220 KV 315 MVA ICT - I @ Aurangabad	13-Jul-12	10.21	13-Jul-12	17.48	Half Yearly maintenance and CTR commissionng.
400KV	400/220 KV 315 MVA ICT- II @ Kharghar	13-Jul-12	08.58	13-Jul-12	22.08	Attending hot spot and testing work.
400KV	Dhule-Sar'Sarovar - II	13-Jul-12	11.20		Continued.	Over Voltage,Oppt. outage,availed on 14.07.2012 Jumper tightening work
400KV	Karad - Kolhapur - II	13-Jul-12	17.17	14-Jul-12	08.27	Over Voltage.
400KV	400/11 KV 80 MVA Station T/F 4A @ Deep	14-Jul-12	02.20	14-Jul-12	10.23	Trip.
400KV	400/132KV 200 MVA ICT-I @ Bhusawal	14-Jul-12	11.13	14-Jul-12	19.00	C.T.Repl.work.
400KV	Chandrapur - Khaparkheda	14-Jul-12	12.03	14-Jul-12	17.09	Measurement of BKR.Timings.
400KV	400/220KV,315 MVA ICT-I at Kolhapur.	14-Jul-12	17.10	14-Jul-12	18.00	Repl.of rubber foundation bolt of LV winding.
400KV	400/220 KV 315MVA ICT-II @ Karad	14-Jul-12	13.54	14-Jul-12	17.03	NDR.
400KV	Karad - Kolhapur - I	14-Jul-12	17.33	15-Jul-12	08.43	Over Voltage.
400KV	Karad - Kolhapur - II	15-Jul-12	16.14		Continued.	Over Voltage.
400KV	400/220 KV315 MVA ICT-I @ BBLR	15-Jul-12	14.12	15-Jul-12	14.26	Testing work of conversion of single to twin conductor of 220KV.
400KV	400/220KV 315MVA ICT-II @ BBLSR	15-Jul-12	15.00	15-Jul-12	15.44	Testing work of conversion of single to twin conductor of 220KV.
400KV	400/220KV 500MVA ICT-III at Bableshtar	15-Jul-12	17.02	15-Jul-12	18.42	Testing work of conversion of single to twin conductor of 220KV.
400KV	Karad-Jaigad II	15-Jul-12	15.53		Continued.	Distance protection .Ready for charging at 16.40Hrs.on 15.07.2012.
220KV	Trombay(T)-Trombay(M)Tie-II	7-Jul-12	08.25	10-Jul-12	18.30	Relay commissioning and protection upgradation.
220KV	Karad - Kiniwathar	9-Jul-12	03.30	9-Jul-12	03.45	Dist.Prot.R-Ph.

220KV	Apta-Nagothane	9-Jul-12	10.21	9-Jul-12	16.38	Charged on TBC dismantling of line isolator.
220KV	Bus section-II and III at Mudsingi	9-Jul-12	09.30	9-Jul-12	16.40	Replacement of isolator.
220KV	220/110KV 200MVA ICT-II at Mudshingi	9-Jul-12	09.12		Continued.	Bus section II and III outage.
220KV	Mudshingi - Karad - IV	9-Jul-12	09.13	9-Jul-12	17.00	Shifted on TBC at Mudsingi.
220KV	Padgha-Temghar I	9-Jul-12	10.09	9-Jul-12	21.52	For Padgha ICT loading.
220KV	Mudshingi-Wathar	9-Jul-12	09.30	12-Jul-12	16.28	Bus section II and III outage.
220KV	Mudshingi - Talandage - I	9-Jul-12	12.45	9-Jul-12	16.55	Bus section II and III outage.
220KV	Mudshingi-Talandage-II	9-Jul-12	09.20	9-Jul-12	16.45	Bus section II and III outage.
220KV	Mudsingi-Karad-I	9-Jul-12	09.20	9-Jul-12	16.48	Bus section II and III outage.
220KV	Bale-Osmanbad	9-Jul-12	12.30		Continued.	To control Parli ICT loading.
220KV	Padgha - Temghar - II	9-Jul-12	16.33		Continued.	For Padgha ICT loading.
220KV	Vankushwadi - MIDC Satara - I	10-Jul-12	07.05	10-Jul-12	19.00	Erection 29A Line Tower for 220KV LILO Line
220KV	Vankushwadi - MIDC Satara- II	10-Jul-12	07.10	10-Jul-12	19.05	Erection 29A Line Tower for 220KV LILO Line
220KV	Karad - Vita - I	10-Jul-12	10.32	10-Jul-12	13.45	Q.M.work
220KV	Wadkhal - NDIL - I	10-Jul-12	11.57	10-Jul-12	14.09	Maint.work
220KV	Wadkhal - Ndil - 2	10-Jul-12	14.21	10-Jul-12	16.57	Maint.work
220KV	Babaleshwar - Ranjangaon	10-Jul-12	12.10	10-Jul-12	18.22	Replacement of Insulator String
220KV	Mudshingi-Wathar	10-Jul-12	10.00	10-Jul-12	14.00	Replacement of Bus Isolator
220KV	Talangade - Mudshingi - I	10-Jul-12	22.21	11-Jul-12	02.55	Distance Protection
220KV	Talangade-Mudshingi-II	10-Jul-12	22.21	10-Jul-12	22.30	Backup Protection
220KV	Talangade-Ichalkaranji I	10-Jul-12	22.20	10-Jul-12	22.45	Backup Protection
220KV	Talandge - Sawantwadi	10-Jul-12	22.20	10-Jul-12	22.38	Backup Protection
220KV	Miraj -Ichalkarajni	10-Jul-12	22.20	10-Jul-12	22.58	Backup Protection
220KV	Talandge-Ichalkaranj -II	10-Jul-12	22.20	10-Jul-12	22.50	Backup Protection
220KV	Wada-Kolshet	10-Jul-12	12.16	10-Jul-12	15.20	Maint.work
220KV	Butibori TSS -Butibori(MIDC)	10-Jul-12	10.50	10-Jul-12	22.31	Smoke on Coupling Condensor
220KV	Chandrapur MIDC - Gadchandur	10-Jul-12	14.43	10-Jul-12	17.02	Replacement of Insulator
220KV	Bablsr-Ranjangaon	11-Jul-12	09.18	11-Jul-12	18.20	Replacement of Insulator string
220KV	Vita - Lamboti	11-Jul-12	09.53	11-Jul-12	16.55	Red Hot
220KV	Mudsingi-Karad II	11-Jul-12	10.36	11-Jul-12	14.35	Q.M.Work
220KV	Ghodbhunder - Gorai	11-Jul-12	10.44	11-Jul-12	13.25	Cable safe guarding of 220KV cable
220KV	220/132 KV 200 MVA ICT - III @ Bale	11-Jul-12	09.45	11-Jul-12	18.25	Replacement of Diff.relay
220KV	Versova-Gorai	11-Jul-12	14.31	11-Jul-12	13.54	Cable safe guarding of 220KV cable
220KV	Talangade - Mudshingi - I	11-Jul-12	15.37	11-Jul-12	17.40	Testing work
220KV	Badnera-Akola ckt-I	11-Jul-12	17.38	12-Jul-12	17.40	Decapping at Loc.24
220KV	Gadchandur-Virur-II	11-Jul-12	15.15	11-Jul-12	16.15	Hot Spot
220KV	Gadchandur-Virur-I	11-Jul-12	13.15	11-Jul-12	15.00	Hot Spot
220KV	Hinganghat-TSS-I	11-Jul-12	12.05	11-Jul-12	19.13	Relay Testing work
220KV	220/132KV 100 MVA ICT-II at Dondaicha	11-Jul-12	10.30	11-Jul-12	20.50	Replacement of CTs
220KV	Chandrapur - Chandrapur MIDC	11-Jul-12	08.36	11-Jul-12	16.00	Measurement of Tan Delta of CT
220KV	220/100KV,200 MVA ICT-I at Bapgaon	11-Jul-12	17.50	11-Jul-12	17.52	First time charged.
220KV	Vita - Lamboti	12-Jul-12	05.03	12-Jul-12	09.25	To control Lamboti ICT Load
220KV	220 KV Bus @ Kandalgaon	12-Jul-12	10.28	12-Jul-12	15.22	Errction GIS Pass Breaker.
220KV	Babaleshwar - Ranjangaon	12-Jul-12	09.11	12-Jul-12	20.03	Replacement of PID faulty isolator.
220KV	Urse-Sahara	12-Jul-12	10.05	12-Jul-12	10.33	For attending Hot Spot.
220KV	Bhosari-Telco	12-Jul-12	10.00	12-Jul-12	11.08	For attending Hot Spot.
220KV	Auxiliary Bus @ Babhleshwar	12-Jul-12	11.02		Continued.	Balance work of conversion of single to Twin Conductor.
220KV	Wathar - Mudshingi	12-Jul-12	12.15	12-Jul-12	16.28	Maintenance work, TBC wiring taken on TBC.
220KV	Uran-Kharghar-II	12-Jul-12	06.06	12-Jul-12	06.13	Tripped on PDR.
220KV	Uran-Kharghar-II	12-Jul-12	06.54	12-Jul-12	07.17	Tripped on PDR taken on TBC.
220KV	Uran-Kharghar-II	12-Jul-12	07.17	12-Jul-12	16.27	Taken on own breaker.
220KV	Theur-Chinchwad	12-Jul-12	10.19	12-Jul-12	10.38	Tripped on Over Current.

220KV	Chinchwad - Chakan	12-Jul-12	10.09	12-Jul-12	10.37	Tripped on over current.
220KV	Chinchwad - Parvati	12-Jul-12	10.15	12-Jul-12	15.49	Hand Tripped.
220KV	Jejuri - Parvati	12-Jul-12	10.18	12-Jul-12	10.20	Tripped on over current.
220KV	Ghodbandar - Bhoisor (MSETCL)	12-Jul-12	14.01	12-Jul-12	15.24	Bay isolator & earth switch box replacement work.
220KV	Borivali-Ghodbandar	12-Jul-12	15.35	12-Jul-12	16.30	Bay isolator & earth switch box replacement work.
220KV	Karad-Mudsingi-IV	12-Jul-12	15.15		Continued.	H/T for TBC to be made free for Wathar line.
220KV	Solapur (PG)-South Solapur I	12-Jul-12	09.39	12-Jul-12	18.58	Direct tripped received.
220KV	220 KV Half Bus section I at Beed	12-Jul-12	10.50	12-Jul-12	15.30	Main Bus Jumper for PATODA Bays.
220KV	New Paras TPS - Chikhali - I	12-Jul-12	10.59	12-Jul-12	14.32	Attending Hot Spot & Testing work.
220KV	New Paras TPS - Chikhali - II	12-Jul-12	14.56	12-Jul-12	16.43	Testing work.
220KV	Babaleshwar - Ranjangaon	13-Jul-12	09.01	13-Jul-12	19.33	Repl.of faulty insulator.
220KV	220/132KV 200MVA ICT-I at Malegaon	13-Jul-12	09.42	13-Jul-12	13.49	Tan delta measurement.
220KV	Apta-Nagothane	13-Jul-12	10.02	13-Jul-12	11.50	Maintenance work.
220KV	Bus Section - I @ Nasik GCR	13-Jul-12	10.30	13-Jul-12	13.22	C.T.Repl.Work.
220KV	Talangade - Mudshingi - I	13-Jul-12	13.03	13-Jul-12	19.08	C.B.and relay testing work.
220KV	Apta-Taloja	13-Jul-12	12.32	13-Jul-12	15.33	Dismantaling of Aux.Isolator.
220KV	220/132 KV 200 MVA ICT- II @ Boiser	13-Jul-12	12.58	13-Jul-12	22.02	Diff.relay Repl.work.
220KV	Chalisgaon - Malegaon	13-Jul-12	14.10	13-Jul-12	16.37	Tan delta measurement.
220KV	Kalwa - Salshet - IV	13-Jul-12	15.43	13-Jul-12	18.03	Repl.of damaged conductor.
220KV	Lamboti-Bale-II	13-Jul-12	16.43	13-Jul-12	22.21	Reconnection of line jumper 29 C Isolator and CT of 220 KV Solapur II
220KV	220/132KV,200 MVA ICT-I at Dhule	13-Jul-12	14.30	13-Jul-12	19.25	PRV tripped.
220KV	Aurangabad - Bhenda	13-Jul-12	10.18	13-Jul-12	17.52	Due to outage of ICT-I at A'bad.
220KV	220/132KV 200 MVA ICT I at Chalisgaon	14-Jul-12	09.02	14-Jul-12	17.02	Q.M.Work of ICT.
220KV	220/132 KV 200 MVA ICT - I @ Kalmeshwa	14-Jul-12	20.25	14-Jul-12	20.58	Back-up Prot.operated.
220KV	Kalwa - Borivali	14-Jul-12	08.17	14-Jul-12	10.56	Providing additional vibration dampers bet'n loc.no. 21 B & 22 B.
220KV	220/132KV 200MVA ICT-III at BBLSR	14-Jul-12	09.05	14-Jul-12	14.50	Q.M.Work
220KV	Babaleshwar - Nagar - I	14-Jul-12	09.47	14-Jul-12	14.10	Q.M.Work
220KV	Mulund - Bhandup (GIS)	14-Jul-12	11.10	14-Jul-12	13.15	Providing additional vibration dampers bet'n loc.no. 21 B & 22 B.
220KV	Main Bus @ Tillary.	14-Jul-12	10.40	14-Jul-12	17.39	Attending red hot spot on Halkarni bay R & Y Ph. ct.
220KV	Beed-Patoda I	14-Jul-12	15.10	14-Jul-12	15.20	Newly commissioned charged from Beed end only.
220KV	Beed-Patoda II	14-Jul-12	15.10	14-Jul-12	15.20	Newly commissioned charged from Beed end only.
220KV	Jejuri - Lonand	14-Jul-12	18.35	14-Jul-12	19.04	Tripped from Jejuri end only,due to load trimming scheme Mal.operated.
220KV	Tillary-Amona	14-Jul-12	10.40	14-Jul-12	17.45	Due to main bus outage at Tillary.
220KV	Wada-Kolshet	15-Jul-12	06.04	15-Jul-12	10.38	E/W stringing work of highway crossing.
220KV	Dondaicha - Jamde - II.	15-Jul-12	13.10	15-Jul-12	15.58	Main breaker maintenance work.
132KV	JALNA-KANHAIYYA NAGAR CKT	9-Jul-12	00.31	9-Jul-12	01.25	Due to tripping Kanhaiyanagar-Partur Ckt.
132KV	Partur - Kanhaiya nagar	9-Jul-12	00.31	9-Jul-12	18.45	Dist.Prot,R & Y Ph E/F. under B/Dn.
132KV	Jalna - Jalna MIDC	9-Jul-12	00.31	9-Jul-12	01.20	Due to tripping Kanhaiyanagar-Partur Ckt.
132KV	Pathardi-Raimoha	9-Jul-12	14.26	10-Jul-12	16.15	Backup protection operated.
132KV	Bale-Akkalkot	11-Jul-12	09.45	11-Jul-12	18.25	Replacement of LA
132KV	Bus Section -I at Boiser	13-Jul-12	09.24	13-Jul-12	14.27	Repl.of E/W.
132KV	Boiser - Palghar - I	13-Jul-12	17.20	13-Jul-12	19.27	Attending Hot Spot.
132KV	Parbhani - Pathri	13-Jul-12	20.05	13-Jul-12	20.12	Dist.Protection Z-I,(Ckt on TBC).
132KV	Parbhani-Jintur	13-Jul-12	21.31	13-Jul-12	21.45	Dist.Protection Y-Ph Z-I.
132KV	Amravati - Akola	14-Jul-12	05.05	14-Jul-12	05.20	Distance Protection Z-I.
132KV	Kalmeshwar-Saoner Ckt.II	14-Jul-12	20.25	14-Jul-12	21.29	Distance Protection Z-I.
132KV	Bhenda-Nevasa	14-Jul-12	11.50	14-Jul-12	23.10	Y-Ph CT Replacement.
132KV	Pusad - Umarkhed	15-Jul-12	00.07	15-Jul-12	00.13	Distance protection operated Z1.
132KV	Nanded - Umri	15-Jul-12	20.11	15-Jul-12	20.22	Distance protection.
100KV	Kalwa-Kalyan	10-Jul-12	13.15	10-Jul-12	14.14	Distance protection