

LINE OUTAGES FOR THE WEEK

FROM 14-May-12 TO 20-May-12

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
400KV	Dhule-Sar'Sarovar - II	9-May-12	22.20	17-May-12	10.14	Over Voltage.
400KV	Kolhapur - Mapusa - I	12-May-12	17.13	14-May-12	10.51	Over Voltage
400KV	400/ 21.75 KV 600 MVA GT IV @ Deepnagar	12-May-12	14.40	14-May-12	02.22	B Phase L.A.Burst
400KV	Bhusawal- Aurangabad	13-May-12	17.35	14-May-12	08.44	Over Voltage
400KV	Karad-Kolhapur-II	13-May-12	17.48	14-May-12	07.17	Over Voltage
400KV	Bhusawal- Aurangabad	14-May-12	19.41	15-May-12	08.49	Over Voltage
400KV	Kolhapur - Mapusa - II	14-May-12	21.43	14-May-12	23.19	Over Voltage
400KV	Karad-Jaigad II	14-May-12	09.14	14-May-12	13.26	Cold Washing of Insulator
400KV	New Koyna - Jaigad - II	14-May-12	14.33	14-May-12	18.57	Cold Washing of Insulator
400KV	765KV Seoni - Wardha - II	14-May-12	10.12	16-May-12	22.40	Line Crimping work
400KV	Bus Coupler @ New Koyna	15-May-12	09.23	17-May-12	22.36	C B Overhauling.
400KV	Dhule - Babhaleshwar - I	15-May-12	14.48	15-May-12	18.44	Replacement of Insulator String.
400KV	Chandrapur - Parli - III	15-May-12	16.49	15-May-12	18.47	Over Voltage.
400KV	Bhusawal- Aurangabad	15-May-12	18.52	16-May-12	09.29	Over Voltage.
400KV	Jejuri-Koyna STG-IV	16-May-12	03.29	16-May-12	18.10	Distance Protection,Decleared Faulty.
400KV	400/132KV,200MVA ICT-I at Khadka.	16-May-12	08.00	16-May-12	15.13	Pre Mansoon Maintenance Work.
400KV	400/220KV 167MVA Spare ICT at Kalwa	16-May-12	11.09	16-May-12	18.10	To Attend Oil Leakage.
400KV	Bhusawal- Aurangabad	16-May-12	20.50	17-May-12	08.49	Over Voltage.
400KV	Kolhapur - Mapusa - I	16-May-12	18.18	17-May-12	08.57	Over Voltage.
400KV	Lonikand II-Parli II	16-May-12	21.35	17-May-12	01.36	400KV Parali-II Line Reactor Testing & Commissioning of Reactor.
400KV	Lonikand- Koyna Stage IV	16-May-12	23.35	17-May-12	12.25	Distance Protection,Declared Faulty.
400KV	Jejuri-Koyna STG-IV	16-May-12	22.19	17-May-12	15.34	Distance Protection,Declared Faulty.
400KV	400/220 KV 315 MVA ICT- II @ Dhule	17-May-12	08.15	17-May-12	18.18	Stringing work.
400KV	400/132KV 200 MVA ICT-II @ Bhusawal	17-May-12	08.24	17-May-12	16.37	Pre mansoon maintenance work.
400KV	Karad-Jaigad I	17-May-12	12.33	17-May-12	15.43	Cold line insulator washing.
400KV	Lonikand II-Parli II	17-May-12	15.56	17-May-12	21.49	400KV Parali-II line reactor testing and commissioning of reactor.
400KV	Karad-Jaigad II	17-May-12	16.28	17-May-12	19.16	Cold line insulator washing.
400KV	Bhusawal- Aurangabad	17-May-12	18.07	18-May-12	06.15	Over Voltage.
400KV	New Koyna - Jaigad - II	18-May-12	04.29	18-May-12	09.44	Distance Protection,B-Ph. to Earth.
400KV	Koradi-Akola	18-May-12	06.05	20-May-12	21.42	LILO arrangement work.
400KV	400/220KV,500MVA ICT-III At Kalwa.	18-May-12	08.24	19-May-12	09.20	Replacement of PT and tan delta of T/F bushing of CT,R.M. work.
400KV	400/220 KV 315 MVA ICT- II @ Dhule	18-May-12	08.20	18-May-12	20.50	Stringing work.
400KV	400/220 KV 500 MVA ICT - II at Khaparkheda	18-May-12	09.02	18-May-12	17.25	Checking of NDR ckt and relay,CTR work.
400KV	Newkoyna - Jaigad - I	18-May-12	10.12	18-May-12	15.23	Cold line insulator washing.
400KV	Kalwa-Kharghar	18-May-12	15.58	18-May-12	16.05	To remove bird nest.
400KV	Akola - Aurangabad - II	18-May-12	10.17	19-May-12	06.48	Maintenance work.
400KV	Newkoyna - Jaigad - I	19-May-12	03.11	19-May-12	03.34	Distance protection.
400KV	Karad-Jaigad I	19-May-12	03.43	19-May-12	04.01	Distance protection.
400KV	New Koyna-Jaigad II	19-May-12	04.11	19-May-12	04.28	Distance protection.
400KV	400/220 KV315 MVA ICT-I @ BBLR	19-May-12	08.28	19-May-12	21.15	Pre mansoon work,CT tan delta measurement.
400KV	Karad - Kolhapur - II	19-May-12	09.36	19-May-12	22.23	Replacement of faulty disc insulator.
400KV	Main Bus - I @ 400 KV Akola	19-May-12	09.00	19-May-12	18.28	Extension of gantry beam.
400KV	400/132KV 200 MVA ICT- I @ Bhusawal	19-May-12	11.35	19-May-12	13.16	Inspection work.
400KV	400/220 KV 315 MVA ICT- II @ Dhule	19-May-12	08.16	19-May-12	17.19	Stringing from cut point to beam.
400KV	Karad-Jaigad I	19-May-12	14.34	19-May-12	16.46	Cold line insulator washing.
400KV	Karad-Jaigad I	19-May-12	21.36	20-May-12	02.38	Distance protection.
400KV	Bhusawal- Aurangabad	19-May-12	18.08	20-May-12	07.49	Over Voltage.
400KV	Dhule - S'Sarovar- II	19-May-12	08.02	20-May-12	09.44	Over Voltage.
400KV	New Koyna-Jaigad II	20-May-12	02.38	20-May-12	13.29	Distance protection.

400KV	Bhusawal- Aurangabad	20-May-12	21.43		Continued.	Over Voltage
400KV	Kolhapur - Mapusa - I	20-May-12	17.58		Continued.	Over Voltage
400KV	Talegaon(PG)-Padgha	20-May-12	08.35	20-May-12	17.33	Replacement of Faulty Insulator
400KV	Karad-Jaigad I	20-May-12	14.02	20-May-12	16.10	Cold Line Insulator washing
400KV	400/220/33KV,500 MVA ICT-I At Kalwa	20-May-12	08.24	20-May-12	08.34	Bird Nest Remove
400KV	Jejuri-Koyna STG-IV	20-May-12	22.49	21-May-12	01.34	Distance Protection
400KV	Lonikand- Koyna Stage IV	20-May-12	23.07		Continued.	Distance Protection
400KV	New Koyna-Karad-II	20-May-12	23.11		Continued.	Distance Protection
220KV	Uran - Kharghar - I	19-Feb-12	07.50	20-May-12	15.58	Mumbai System Strengthening Work.
220KV	Kalwa - Kharghar	21-Feb-12	12.24	15-May-12	15.39	Mumbai Stregthening Work
220KV	Padgha - Temghar - II	24-Apr-12	17.56	14-May-12	10.10	To Control Padgha ICT.
220KV	Main Bus- II @ Kharghar	12-May-12	09.58	15-May-12	15.37	Isolator alignment work
220KV	Warora - Wardha Power - II	13-May-12	08.58	14-May-12	10.05	R Phase B/C CT Burst
220KV	Wardha Power - Warora-I	13-May-12	08.58	14-May-12	11.22	R Phase B/C CT Burst
220KV	Karad-Pedambe	13-May-12	02.50	14-May-12	12.04	Distance Protection(Declared faulty)
220KV	Padgha - Temghar - II	14-May-12	14.50	18-May-12	09.30	To control Padgha ICT Loading
220KV	Vankuswade-Malharpeth	14-May-12	10.55	14-May-12	18.20	Distance Protection
220KV	Apta-HOC	14-May-12	09.18	14-May-12	19.30	Bay Maint.work
220KV	Pedambe - Mahad	14-May-12	20.13	16-May-12	10.25	Bus Isolator problem(Taken on TBC)
220KV	Talandage-Insuli	14-May-12	09.27	14-May-12	17.20	Bay Maint.work
220KV	Pedambe - Mahad	14-May-12	08.30	14-May-12	19.58	Tower no.96 to 101 Anti corrosive testing
220KV	Khaparkheda New - Khaparkheda Old - I	14-May-12	15.44	14-May-12	16.09	Tripped on Over Current
220KV	Abhijeet-Wardha-I	14-May-12	15.59	14-May-12	16.15	To control Koradi ICT Load
220KV	Abhijeet - Wardha ckt - II	14-May-12	15.59	14-May-12	16.15	To control Koradi ICT Load
220KV	Khaparkheda New - Khaparkheda Old - II	14-May-12	08.39	14-May-12	16.05	Breaker Timings and Tan Delta
220KV	Main Bus- I @ New Paras TPS	14-May-12	16.36	16-May-12	10.32	Jack Bus Stringing Work for New 220KV Balapur - 1 & 2.
220KV	Dondaicha - Shahada	14-May-12	10.10	14-May-12	22.25	Conversion of SSN to DSN and STN to DTN
220KV	Kalwa - Salshet - IV	15-May-12	00.45	15-May-12	03.57	Connecting CT to 29D Isolator Jumper
220KV	Apta - Tambati	15-May-12	09.05	15-May-12	19.38	Bay Maint. & Testing Work.
220KV	220/110KV,200MVA T/F-III at Miraj	15-May-12	09.45	15-May-12	13.10	Q.M.Work.
220KV	Mahad-Pasco	15-May-12	09.47	15-May-12	17.30	Replacement of Insulator String.
220KV	Mudshingi - Peth	15-May-12	10.02	15-May-12	17.04	R.M.Work.
220KV	Vankushwadi - MIDC Satara - I	15-May-12	10.45	15-May-12	15.28	Replacement of Disc Insulator @ Loc.93.
220KV	Karad-Pedambe	15-May-12	05.27	15-May-12	14.10	Distance Protection.
220KV	Padgha-Temghar I	15-May-12	10.38	17-May-12	20.27	To Control Padgha ICT Loading.
220KV	M/Peth -Vankuswade	15-May-12	20.49	15-May-12	21.45	Distance Protection.
220KV	KDPH-Wankuswadi	15-May-12	20.50	16-May-12	12.05	Distance Protection.
220KV	Pophali - KDPH	15-May-12	20.50	15-May-12	21.35	Distance Protection.
220KV	Vankushwadi - MIDC Satara - I	15-May-12	20.50	15-May-12	22.00	Distance Protection.
220KV	Vankuswadi - MIDC Satara- II	15-May-12	20.50	16-May-12	12.26	Distance Protection.
220KV	Aurangabad-Chitegaon-II	15-May-12	11.06	17-May-12	14.56	Breaker Overhaul.
220KV	Dondaicha - Shahada	15-May-12	08.40	15-May-12	21.20	Conversion of SSN to DSN.(Ckt is on TBC)
220KV	220/132KV 100MVA ICT II at Paranda	15-May-12	15.34	15-May-12	16.47	Work on N2 Fire Extnng.System.
220KV	220/132 KV 100 MVA ICT - I @ Paranda	15-May-12	14.20	15-May-12	15.30	Work on N2 Fire Extnng.System.
220KV	Halkarni - Amona	16-May-12	00.30	16-May-12	07.54	Distance Protection,Decleared Faulty.
220KV	Pophali - KDPH	16-May-12	00.53	16-May-12	12.15	Distance Protection,Decleared Faulty.
220KV	Bale - Lamboti I	16-May-12	07.01	16-May-12	18.04	Replacement of Conductor.
220KV	Kharepatan-Pawas	16-May-12	08.33	16-May-12	18.23	Cold Washing of Insulator.
220KV	Apta-Nagothane	16-May-12	09.32	16-May-12	20.03	Bay Maintenance & Testing Work.
220KV	Apta-Uran-I	16-May-12	10.27	16-May-12	18.00	Bay Maintenance & Testing Work.

220KV	Koradi-Ambazari-I	16-May-12	07.15	16-May-12	11.56	Protection Signal Wiring for RTU DC Scada in Relay Panel.
220KV	Dondaicha - Shahada	16-May-12	08.35	16-May-12	20.45	Conversion of SSN to DSN.
220KV	220/132KV 100 MVA ICT-I @Padegaon	16-May-12	10.47	16-May-12	21.23	Retrofitting of Diff. Relay.
220KV	Koradi-Butibori	16-May-12	12.17	16-May-12	13.20	Distance Protection Operated Z-I Y-B Ph.
220KV	Apta-Bombay Dyeing	17-May-12	02.02	17-May-12	03.10	Distance Protection.
220KV	BombayDyeing - Sahara	17-May-12	02.02	17-May-12	05.38	Distance Protection.
220KV	Halkarni - Amona	17-May-12	00.45	17-May-12	07.11	Distance Protection, Declared Faulty.
220KV	Pophali - Kandalgaon	17-May-12	07.40	17-May-12	21.10	Providing anti corrosive paint to cross arm of tower Loc.No.95 to 104.
220KV	220/132 KV 200 MVA T/F - II @ Theur	17-May-12	09.00	17-May-12	17.20	Half yearly maintenance.
220KV	Pawas-Kharepatan	17-May-12	09.05	17-May-12	16.42	Cold line washing of insulator.
220KV	Kalwa-Temghar	17-May-12	21.25	17-May-12	23.15	To control loading of Bus section.
220KV	Wardha - Yawatmal	17-May-12	09.25	17-May-12	12.08	Distance protection operated Z-1
220KV	Aurangabad - Padegaon - II	17-May-12	18.45	17-May-12	20.49	Dis.Prot.operated Z-1 Y and B ph.
220KV	Babaleshwar - Bhenda	18-May-12	08.13	20-May-12	17.30	Increase ground clearance of 220KV BBLSR-Bhenda at Loc.No.54 to 72.
220KV	Bus section-II at Temghar	18-May-12	10.07	18-May-12	17.22	Routine bay maintenance and attending hot spot.
220KV	Padgha-Jambhul II	18-May-12	08.30	18-May-12	17.17	R.M.Work and B ph.LA replacement.
220KV	Bus Section - II @ Nasik	18-May-12	09.02	18-May-12	12.56	Tan delta,CRM of CB,Bay maint.work.
220KV	220 KV A Bus @ Kharghar	18-May-12	09.44	18-May-12	18.25	Isolator alignment and R.M.Work
220KV	Karad-Pedambe	18-May-12	09.15	18-May-12	17.40	For replacement of old disc insulator by polymer insulator.
220KV	Uran - T S S	18-May-12	09.54	18-May-12	18.33	Bay maintenance work.
220KV	Chalisgaon - Malegaon	18-May-12	12.07	18-May-12	18.42	Insulator replacement work.
220KV	220/132 KV 200 MVA ICT - II @ Malegaon	18-May-12	08.10	19-May-12	11.15	For attending oil leakage of OLTC.
220KV	Pedambe-Pophali I	18-May-12	13.41	18-May-12	14.17	Distance protection R ph.to earth.
220KV	Padgha-Temghar I	18-May-12	09.44	18-May-12	17.50	Due to bus section-II outage at Temghar
220KV	Halkarni-Mahalaxmi	18-May-12	07.20	18-May-12	18.00	Replacement of old disc type insulators string by polymer insulator.
220KV	Lote-Dasturi	19-May-12	08.52	19-May-12	17.27	Providing anticorrosive paint to cross arm.
220KV	Karad-Pedambe	19-May-12	09.00	20-May-12	19.29	Replacement of old disc insulator.
220KV	Trombay(T)-Trombay(M)Tie-I	19-May-12	08.15	19-May-12	13.37	Cold line washing of bay at Tata end.
220KV	New Koyna-Pophali	19-May-12	09.26	19-May-12	16.08	P.M.work
220KV	Trombay(T)-Trombay(M)Tie-II	19-May-12	13.59	19-May-12	18.51	Cold line washing of bay at Tata end.
220KV	Kalwa-Temghar	19-May-12	14.40	19-May-12	17.40	To attend hot spot on Y ph.bus isolator.
220KV	Pedambe - Oni	19-May-12	12.42	19-May-12	15.15	Disatance protection.
220KV	Nasik - Ghatghar	19-May-12	13.05	19-May-12	13.55	Disatance protection.
220KV	Pedambe-Pophali I	19-May-12	13.15	19-May-12	14.55	Disatance protection Zone-1 R ph.
220KV	Pophali - Pedambe - II	19-May-12	13.15	19-May-12	14.55	Tripping from Pedambe end only.
220KV	Mahalakshimi-Amona-I	19-May-12	08.30	19-May-12	19.08	Old line insulator replacement work.
220KV	Uran - Nerul	20-May-12	09.05	20-May-12	15.58	Normalization of Uran-Kharghar-I
220KV	Kalwa - Salshet - III	20-May-12	08.00	20-May-12	18.22	Replacement of CVT and Testing work
220KV	Dharavi - Trombay - 5	20-May-12	08.05		Continued.	Piling work
220KV	Ghodbandar - Bhoisor (MSETCL)	20-May-12	14.39	20-May-12	15.20	Distance Protection
132KV	Bhandara - Ambhora - I	14-May-12	17.12	14-May-12	17.28	Distance Protection
132KV	Half Bus Section - II @ Amgaon	16-May-12	09.10	16-May-12	16.32	Maintainance Work.
132KV	Padegaon-Pishor	17-May-12	18.45	17-May-12	20.49	Load trimming operated to control Padegaon-Aurangabad line loading.
132KV	Sawangi-Kagzipura	17-May-12	18.45	17-May-12	21.08	Load trimming operated to control 220KV Aurang'd -Padegaon line loading.
132KV	Amalner - Chopda	20-May-12	13.20	20-May-12	13.40	Distance Protection
100KV	Pal-Taloja	11-May-12	19.42	17-May-12	14.45	Distance Protection,Tower at Loc.9 collapsed at 19.42 Hrs.
100KV	Kalwa-Pal	11-May-12	05.40	16-May-12	19.42	100 KV Kalwa Creek bus outage,Tower at Loc.No.9 collapsed @19.42.
100KV	Kalwa-Standard	18-May-12	09.30	18-May-12	15.08	Crow fault.